

ESTIMATE SUMMARY

11:29:58

CONTID: C19458

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 19458-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 162.0 DAYS

TIME ALLOW:

209 WORK DAYS

I-76; EAST OF CROOK TO SEDGWICK

PERCENT TIME: 77.51

ORIG TIME ALLOW:

139 WORK DAYS

PROJECT NO:

IM0762-051

I-76; EAST OF CROOK TO SEDGWICK

NAME OF ROAD:

076A

PROJECT COUNTIES:

SEDGWICK

LOGAN

CONTRACTOR:

SIMON CONTRACTORS

PAY PERIOD ENDING

03/23/2015

DATE TIME STARTED

04/01/2014

1103 OLD TOWNE LANE STE 201A

DATE LET

11/21/2013

DATE WORK BEGAN

DATE AWARDED

12/04/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED

12/27/2013

DATE ACCEPTED

CHEYENNE

WY 82009

(307)772-3200

DATE NOTICE TO PROCEED

04/01/2014

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 20,979,012.79	PARTICIPATING	\$ 11,422,014.35	\$ 165,901.00
AWARD PROJECT AMT:	\$ 16,988,830.53	NON-PARTICIPATING	498,353.58	800.00
PERCENT COMPLETE:	56.82%	TOTAL EARNINGS	11,920,367.93	166,701.00
FUNDS AVAILABLE:	\$ 9,058,644.86	STOCKPILED MATERIALS	820,037.14	0.00
		GROSS EARNINGS	12,740,405.07	166,701.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-254,832.46	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	12,485,572.61	166,701.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	12,485,572.61	166,701.00
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

166,701.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00001	*Removal of Structure	211.000	108.000		
			EACH	102.000	32,130.00	
			315.00000	210.000		66,150.00
0010	202-00202	*Removal of Gutter	840.000	840.000		
			LF	0.000	0.00	
			4.50000	840.000		3,780.00
0015	202-00210	*Removal of Concrete Pavement	20,260.000	17,684.000		
			SY	1,051.000	23,122.00	
			22.00000	18,735.000		412,170.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	24,133.000	21,244.000		
			SY	0.000	0.00	
			1.40000	21,244.000		29,741.60
0025	202-00700	*Removal of Light Standard	6.000	6.000		
			EACH	0.000	0.00	
			475.00000	6.000		2,850.00
0030	202-00705	*Removal of Light Standard Foundation	6.000	6.000		
			EACH	0.000	0.00	
			410.00000	6.000		2,460.00
0035	202-00810	*Removal of Ground Sign	50.000	43.000		
			EACH	0.000	0.00	
			150.00000	43.000		6,450.00
0040	202-00821	*Removal of Sign Panel	144.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0045	202-01030	*Removal of Road Closure Gate	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0050	202-01130	*Removal of Guardrail Type 3	3,300.000	1,650.000		
			LF	0.000	0.00	
			3.55000	1,650.000		5,857.50
0055	202-01300	*Removal of End Anchorage	32.000	16.000		
			EACH	0.000	0.00	
			195.00000	16.000		3,120.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00060	*Embankment Material (Complete In Place)	9,552.000	8,560.000		
			CY	0.000	0.00	
			13.00000	8,560.000		111,280.00
0065	203-00100	*Muck Excavation	15.000	15.000		
			CY	0.000	0.00	
			22.00000	15.000		330.00
0070	203-01500	Blading	150.000	52.000		
			HOURL	0.000	0.00	
			102.00000	52.000		5,304.00
0075	203-01550	Dozing	100.000	40.000		
			HOURL	0.000	0.00	
			120.00000	40.000		4,800.00
0080	208-00002	Erosion Log (12 Inch)	1,700.000	850.000		
			LF	0.000	0.00	
			3.10000	850.000		2,635.00
0085	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0090	208-00045	*Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00
0095	208-00103	Removal and Disposal of Sediment (Labor)	80.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0100	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			55.00000	0.000		0.00
0105	208-00106	Sweeping (Sediment Removal)	60.000	8.000		
			HOURL	0.000	0.00	
			125.00000	8.000		1,000.00
0110	208-00206	Erosion Control Supervisor	60.000	22.000		
			DAY	0.000	0.00	
			62.50000	22.000		1,375.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00015	*Reset End Section	4.000	4.000		
			EACH	0.000	0.00	
			330.00000	4.000		1,320.00
0117	210-00750	Res Light Standard MCR 003/CMO 008	6.000	6.000		
			EACH	0.000	0.00	
			1,200.00000	6.000		7,200.00
0120	210-00810	*Reset Ground Sign	126.000	43.000		
			EACH	0.000	0.00	
			200.00000	43.000		8,600.00
0125	212-00006	*Seeding (Native)	113.000	63.000		
			ACRE	0.000	0.00	
			430.00000	63.000		27,090.00
0130	212-00032	*Soil Conditioning	113.000	63.000		
			ACRE	0.000	0.00	
			1,270.00000	63.000		80,010.00
0135	213-00003	*Mulching (Weed Free)	113.000	63.000		
			ACRE	0.000	0.00	
			475.00000	63.000		29,925.00
0140	213-00012	*Spray-on Mulch Blanket	5.000	0.000		
			ACRE	0.000	0.00	
			3,750.00000	0.000		0.00
0145	213-00061	*Mulch Tackifier	22,750.000	12,600.000		
			LB	0.000	0.00	
			2.75000	12,600.000		34,650.00
0150	213-00150	*Bonded Fiber Matrix	5.000	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0155	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	4,840.000	0.000		
			SY	0.000	0.00	
			2.25000	0.000		0.00
0160	304-06000	Aggregate Base Course (Class 6)	2,733.000	32.970		
			TON	0.000	0.00	
			5.00000	32.970		164.85

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	304-07000	Aggregate Base Course (Class 7)	0.000	0.000		
			TON	0.000	0.00	
			1.00000	0.000		0.00
0166	304-07005	ABC (CL 7) MCR 001/CMO 008	25,000.000	10,009.000		
			CY	0.000	0.00	
			1.34000	10,009.000		13,412.06
0170	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	289,664.000	147,577.000		
			SY	0.000	0.00	
			1.35000	147,577.000		199,228.95
0175	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,000.000	460.980		
			TON	0.000	0.00	
			135.00000	460.980		62,232.30
0180	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	34,503.000	25,630.950		
			TON	0.000	0.00	
			76.00000	25,630.950		1,947,952.20
0180		MATERIAL ALLOWANCE Granite Canyon 3/4" Rock		7,452.049		
			TON	0.000	0.00	
			5.09000	7,452.049		37,930.93
0180		MATERIAL ALLOWANCE Granite Canyon Washed Crusher Fines		7,452.050		
			TON	0.000	0.00	
			7.34000	7,452.050		54,698.05
0180		MATERIAL ALLOWANCE Julesburg 3AHA Sand		7,452.050		
			TON	0.000	0.00	
			3.62000	7,452.050		26,976.42
0180		MATERIAL ALLOWANCE Ovid Sand		7,452.056		
			TON	0.000	0.00	
			0.54000	7,452.056		4,024.11
0180		MATERIAL ALLOWANCE I-76 Sedgwick RAP		7,452.051		
			TON	0.000	0.00	
			3.34000	7,452.051		24,889.85
0185	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	107,460.000	50,441.230		
			TON	0.000	0.00	
			80.00000	50,441.230		4,035,298.40

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0185		MATERIAL ALLOWANCE Granite Canyon 3/4" Rock		10,639.770		
			TON	0.000	0.00	
			5.09000	10,639.770		54,156.43
0185		MATERIAL ALLOWANCE Granite Canyon Washed Crusher Fines		32,065.770		
			TON	0.000	0.00	
			7.34000	32,065.770		235,362.75
0185		MATERIAL ALLOWANCE Julesburg 3AHA Sand		0.000		
			TON	0.000	0.00	
			3.80000	0.000		0.00
0185		MATERIAL ALLOWANCE Ovid Sand		30,238.759		
			TM	0.000	0.00	
			0.54000	30,238.759		16,328.93
0185		MATERIAL ALLOWANCE I-76 Sedgwick RAP		57,018.772		
			TON	0.000	0.00	
			3.20000	57,018.772		182,460.07
0190	411-10275	Emulsified Asphalt (HFMS-2P) (High Float) (Polymerized)	0.000	0.000		
			GAL	0.000	0.00	
			3.00000	0.000		0.00
0191	411-90040	Recycling Agent	100,000.000	46,894.000		
			GAL	0.000	0.00	
			3.00000	46,894.000		140,682.00
0195	412-00805	*Concrete Pavement (8 Inch) (Fast Track)	20,260.000	17,684.000		
			SY	1,051.000	66,213.00	
			63.00000	18,735.000		1,180,305.00
0200	412-05000	*Partial Depth Repair of Concrete Pavement	5,355.000	4,690.000		
			SF	665.000	27,930.00	
			42.00000	5,355.000		224,910.00
0205	506-00209	*Riprap (9 Inch)	65.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
0209	603-01180	18 In RCP MCR 001/CMO 007	16.000	16.000		
			LF	0.000	0.00	
			54.00000	16.000		864.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	603-01240	*24 Inch Reinforced Concrete Pipe	48.000	48.000		
			LF	0.000	0.00	
			140.00000	48.000		6,720.00
0215	603-01360	*36 Inch Reinforced Concrete Pipe	40.000	40.000		
			LF	0.000	0.00	
			140.00000	40.000		5,600.00
0219	603-05018	18 In RCES MCR 002/CMO 007	2.000	2.000		
			EACH	0.000	0.00	
			1,118.00000	2.000		2,236.00
0220	603-05024	*24 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			735.00000	0.000		0.00
0221	603-05036	36 In RCES MCR 003/CMO 007	1.000	1.000		
			EACH	0.000	0.00	
			1,575.00000	1.000		1,575.00
0225	603-50018	*18 Inch Plastic Pipe	2,425.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0225		MATERIAL ALLOWANCE 18 inch Plastic Pipe for Protectors		1,120.000		
			LF	0.000	0.00	
			9.19000	1,120.000		10,292.80
0230	605-00040	*4 Inch Perforated Pipe Underdrain	114.000	114.000		
			LF	0.000	0.00	
			40.00000	114.000		4,560.00
0235	605-84000	*Subsurface Drain Outlet	406.000	406.000		
			LF	0.000	0.00	
			15.50000	406.000		6,293.00
0240	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	5,862.500	2,800.000		
			LF	0.000	0.00	
			21.75000	2,800.000		60,900.00
0240		MATERIAL ALLOWANCE Guardrail TY 3 (6-3)		3,062.500		
			LF	0.000	0.00	
			11.29000	3,062.500		34,575.63

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	606-01340	*End Anchorage Type 3D	9.000	4.000		
			EACH	0.000	0.00	
			800.00000	4.000		3,200.00
0245		MATERIAL ALLOWANCE End Anchor 3D		5.000		
			EACH	0.000	0.00	
			378.09000	5.000		1,890.45
0250	606-02005	*End Anchorage (Flared)	25.000	12.000		
			EACH	0.000	0.00	
			1,675.00000	12.000		20,100.00
0250		MATERIAL ALLOWANCE End Anchor (Flared)		13.000		
			EACH	0.000	0.00	
			1,089.40000	13.000		14,162.20
0252	607-60620	Road Closure Gate	4.000	4.000		
			EACH	0.000	0.00	
			10,000.00000	4.000		40,000.00
0255	609-60011	*Curb Type 6 (Section M)	4,630.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0260	612-00001	*Delineator (Type I)	258.000	207.000		
			EACH	0.000	0.00	
			24.00000	207.000		4,968.00
0265	612-00081	*Delineator (Post Mounted)(Type I)	64.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0270	612-00082	*Delineator (Post Mounted)(Type II)	4.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0275	612-00083	*Delineator (Post Mounted)(Type III)	25.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0280	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	897.000	275.000		
			EACH	0.000	0.00	
			100.00000	275.000		27,500.00



CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280		MATERIAL ALLOWANCE Driveable Delineator Type I		696.000		
			EACH	0.000	0.00	
			32.98000	696.000		22,954.08
0285	612-00102	*Delineator (Drivable Concrete Installation) (Type II)	156.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0285		MATERIAL ALLOWANCE Driveable Delineator II		156.000		
			EACH	0.000	0.00	
			33.19000	156.000		5,177.64
0287	612-00103	Delin (Drv Conc Inst) (Ty III) MCR 01/CMO 10	80.000	37.000		
			EACH	0.000	0.00	
			125.00000	37.000		4,625.00
0290	613-00306	*3 Inch Electrical Conduit (Bored)	1,738.000	1,738.000		
			LF	0.000	0.00	
			15.00000	1,738.000		26,070.00
0295	613-01200	*2 Inch Electrical Conduit (Plastic)	7,334.000	7,334.000		
			LF	0.000	0.00	
			6.50000	7,334.000		47,671.00
0300	613-01300	*3 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0305	613-07026	*Pull Box (16"x24"x12")	24.000	24.000		
			EACH	0.000	0.00	
			475.00000	24.000		11,400.00
0310	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0315	613-34400	*Light Standard Metal (40 Foot)	16.000	16.000		
			EACH	0.000	0.00	
			1,300.00000	16.000		20,800.00
0320	613-40010	*Light Standard Foundation	16.000	16.000		
			EACH	0.000	0.00	
			600.00000	16.000		9,600.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	613-70400	*Luminaire High Pressure Sodium (400 Watt)	16.000	16.000		
			EACH	0.000	0.00	
			450.00000	16.000		7,200.00
0330	614-00011	*Sign Panel (Class I)	496.000	73.000		
			SF	0.000	0.00	
			20.00000	73.000		1,460.00
0330		MATERIAL ALLOWANCE Sign Panel Class I		204.000		
			SF	0.000	0.00	
			7.95000	204.000		1,621.80
0335	614-00012	*Sign Panel (Class II)	1,314.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
0335		MATERIAL ALLOWANCE Sign Panel Class II		1,314.000		
			SF	0.000	0.00	
			11.55000	1,314.000		15,176.70
0340	614-00013	*Sign Panel (Class III)	1,433.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0345	614-00821	*Steel Sign Post (W 8x21)	18.580	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0350	614-01022	*Steel Sign Post (W 10x22)	33.170	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0355	614-01226	*Steel Sign Post (W 12x26)	49.170	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0360	614-01512	*Steel Sign Support (2-Inch Round)(Post)	170.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0365	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	100.000	43.000		
			EACH	0.000	0.00	
			95.00000	43.000		4,085.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	314.000	0.000		
		LF		0.000	0.00	
			16.00000	0.000		0.00
0375	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	71.000	0.000		
		EACH		0.000	0.00	
			185.00000	0.000		0.00
0380	614-80391	Rumble Strip (Grinding)(Asphalt)	270,902.000	135,451.000		
		LF		0.000	0.00	
			0.05000	135,451.000		6,772.55
0385	615-00030	*Embankment Protector Type 3	44.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
0385		MATERIAL ALLOWANCE End Section for Emb. Protectors		22.000		
		EACH		0.000	0.00	
			88.00000	22.000		1,936.00
0390	625-00000	*Construction Surveying	1.000	0.470		
		L S		0.000	0.00	
			85,000.00000	0.470		39,950.00
0395	626-00000	*Mobilization	1.000	1.000		
		L S		0.000	0.00	
			1,120,000.00000	1.000		1,120,000.00
0400	626-01000	Public Information Services	1.000	0.600		
		L S		0.000	0.00	
			6,000.00000	0.600		3,600.00
0405	627-00001	*Pavement Marking Paint	4,640.000	2,640.000		
		GAL		0.000	0.00	
			50.00000	2,640.000		132,000.00
0410	627-00005	*Epoxy Pavement Marking CMO 5	1,453.000	0.000		
		GAL		0.000	0.00	
			65.00000	0.000		0.00
0415	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	97.200	0.000		
		SF		0.000	0.00	
			22.00000	0.000		0.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	160.000	0.000		
			SF	0.000	0.00	
			17.50000	0.000		0.00
0425	630-00000	*Flagging CMO 5	5,000.000	1,999.250		
			HOUR	211.000	4,431.00	
			21.00000	2,210.250		46,415.25
0430	630-00007	*Traffic Control Inspection CMO 5	113.000	78.000		
			DAY	3.000	825.00	
			275.00000	81.000		22,275.00
0435	630-00012	*Traffic Control Management CMO 5	229.000	173.000		
			DAY	10.000	8,000.00	
			800.00000	183.000		146,400.00
0440	630-80002	*Flashing Beacon (Solar)	8.000	4.000		
			EACH	0.000	0.00	
			500.00000	4.000		2,000.00
0445	630-80341	*Construction Traffic Sign (Panel Size A)	62.000	31.000		
			EACH	0.000	0.00	
			65.00000	31.000		2,015.00
0450	630-80342	*Construction Traffic Sign (Panel Size B)	140.000	53.000		
			EACH	0.000	0.00	
			75.00000	53.000		3,975.00
0455	630-80343	*Construction Traffic Sign (Panel Size C)	72.000	36.000		
			EACH	0.000	0.00	
			85.00000	36.000		3,060.00
0460	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0465	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	3.000		
			EACH	0.000	0.00	
			2,500.00000	3.000		7,500.00
0470	630-80360	*Drum Channelizing Device	700.000	350.000		
			EACH	0.000	0.00	
			30.00000	350.000		10,500.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	12.500		
			EACH	0.000	0.00	
			40.00000	12.500		500.00
0480	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	8.000	1.000		
			EACH	0.000	0.00	
			45.00000	1.000		45.00
0485	630-80367	*Portable Traffic Speed Monitor	3.000	1.500		
			EACH	0.000	0.00	
			1,750.00000	1.500		2,625.00
0490	630-80370	*Concrete Barrier (Temporary)	1,756.000	828.000		
			LF	0.000	0.00	
			45.00000	828.000		37,260.00
0495	630-80380	*Traffic Cone	600.000	300.000		
			EACH	0.000	0.00	
			15.00000	300.000		4,500.00
0500	630-80520	*Mobile Pavement Marking Zone	6.000	0.000		
			DAY	0.000	0.00	
			1,500.00000	0.000		0.00
0505	630-85011	*Impact Attenuator (Temporary) CMO 5	771.000	260.500		
			DAY	0.000	0.00	
			110.00000	260.500		28,655.00
0510	630-85041	*Mobile Attenuator	639.000	419.000		
			DAY	26.000	3,250.00	
			125.00000	445.000		55,625.00
0515	700-70010	F/A Minor Contract Revisions	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70012	F/A Asphalt Pavement Incentive	240,000.000	15,236.320		
			F A	0.000	0.00	
			1.00000	15,236.320		15,236.32

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530	700-70013	F/A Concrete Pavement Incentive	30,000.000	11,891.540		
			F A	0.000	0.00	
			1.00000	11,891.540		11,891.54
0535	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70018	F/A Roadway Smoothness Incentive	515,735.000	257,867.390		
			F A	0.000	0.00	
			1.00000	257,867.390		257,867.39
0545	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	-1,022.230		
			F A	0.000	0.00	
			1.00000	-1,022.230		-1,022.23
0550	700-70021	F/A On-The-Job Trainee	4,480.000	1,864.500		
			HOURL	0.000	0.00	
			1.00000	1,864.500		1,864.50
0555	700-70220	F/A Phone Service	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 18,740,563.13	\$ 165,901.00
					\$ 11,721,036.02	
CAT NO0300 STRUCTURES						
0016	202-00217	Rem Conc Pvmnt (Planing) (Spec) void	0.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0021	202-00246	Rem Asphalt Mat (Planing)(Special) void	0.000	0.000		
			SY	0.000	0.00	
			17.75000	0.000		0.00
0022	202-00453	Rem Port Present Str (2) void	0.000	0.000		
			SY	0.000	0.00	
			195.00000	0.000		0.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0023	202-00460	Rem Port Present Str (3) void	0.000	0.000		
			SY	0.000	0.00	
			253.00000	0.000		0.00
0024	202-00504	Rem Exp Device void	0.000	0.000		
			LF	0.000	0.00	
			184.53000	0.000		0.00
0184	403-34871	HMA (Gr SX) (100) (PG 76-28) void	0.000	0.000		
			TON	0.000	0.00	
			126.00000	0.000		0.00
0206	515-00120	Waterproofing (Membrane) void	0.000	0.000		
			SY	0.000	0.00	
			17.50000	0.000		0.00
0207	518-01001	Br Expan Joint (Asphaltic Plug) void	0.000	0.000		
			LF	0.000	0.00	
			177.90000	0.000		0.00
0208	518-01005	Br Expan Device (0-4 In)(with SPP) void	0.000	0.000		
			LF	0.000	0.00	
			365.00000	0.000		0.00
0211	519-03035	Place Thin Bond Overlay (Poly Conc) void	0.000	0.000		
			SY	0.000	0.00	
			92.00000	0.000		0.00
0212	519-03055	Furnish Thin Bond Overlay (Poly Conc) void	0.000	0.000		
			CF	0.000	0.00	
			105.00000	0.000		0.00
0213	601-03040	Conc CL D (Bridge) void	0.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0214	601-03041	Conc CL D (Bridge) (Spec) void	0.000	0.000		
			CY	0.000	0.00	
			1,550.00000	0.000		0.00
0216	601-51005	Galvanic Anodes void	0.000	0.000		
			EACH	0.000	0.00	
			57.00000	0.000		0.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0217	602-00020	Reinf Steel (Epoxy) void	0.000	0.000		
			LB	0.000	0.00	
			1.45000	0.000		0.00
0396	626-00100	Mobilization (w/o Autopay) void	0.000	0.000		
			L S	0.000	0.00	
			218,425.73000	0.000		0.00
0553	700-70034	F/A Utilities, Rentals, Electricity, Internet, Sanitary void	0.000	0.000		
			F A	0.000	0.00	
			30,000.00000	0.000		0.00
0563	900-00014	Added Item (Lump Sum)/ Supervision void	0.000	0.000		
			L S	0.000	0.00	
			93,744.80000	0.000		0.00
0600	202-00217	Rem Conc Pvmt (Planing) (Spec) participating CMO 5	692.000	692.000		
			SY	0.000	0.00	
			34.00000	692.000		23,528.00
0605	202-00246	Rem Asphalt Mat (Planing)(Special) participating CMO 5	1,148.000	1,148.000		
			SY	0.000	0.00	
			17.75000	1,148.000		20,377.00
0610	202-00453	Rem Port Present Str (2) participating CMO 5	350.000	340.090		
			SY	0.000	0.00	
			195.00000	340.090		66,317.55
0615	202-00460	Rem Port Present Str (3) participating CMO 5	0.420	0.420		
			SY	0.000	0.00	
			253.00000	0.420		106.26
0620	202-00504	Rem Exp Device participating CMO 5	81.000	0.000		
			LF	0.000	0.00	
			184.53000	0.000		0.00
0625	403-34871	HMA (Gr SX) (100) (PG 76-28) participating CMO 5	621.000	356.110		
			TON	0.000	0.00	
			126.00000	356.110		44,869.86
0630	515-00120	Waterproofing (Membrane) participating CMO 5	2,654.000	1,307.000		
			SY	0.000	0.00	
			17.50000	1,307.000		22,872.50



CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 17  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0635	518-01001	Br Expan Joint (Asphaltic Plug) participating CMO 5	486.000	243.000		
		LF		0.000	0.00	
			177.90000	243.000		43,229.70
0640	518-01005	Br Expan Device (0-4 In)(with SPP) participating CMO 5	81.000	0.000		
		LF		0.000	0.00	
			365.00000	0.000		0.00
0640		MATERIAL ALLOWANCE Rail, Seal, Lube, Device (0-4")		81.000		
		LF		0.000	0.00	
			168.73000	81.000		13,667.13
0645	519-03035	Place Thin Bond Overlay (Poly Conc) participating CMO 5	608.000	0.000		
		SY		0.000	0.00	
			92.00000	0.000		0.00
0650	519-03055	Furnish Thin Bond Overlay (Poly Conc) participating CMO 5	454.000	0.000		
		CF		0.000	0.00	
			105.00000	0.000		0.00
0655	601-03040	Conc CL D (Bridge) participating CMO 5	24.000	0.000		
		CY		0.000	0.00	
			600.00000	0.000		0.00
0660	601-03041	Conc CL D (Bridge) (Spec) participating CMO 5	30.000	25.400		
		CY		0.000	0.00	
			1,550.00000	25.400		39,370.00
0665	601-51005	Galvanic Anodes participating CMO 5	875.000	827.000		
		EACH		0.000	0.00	
			57.00000	827.000		47,139.00
0670	602-00020	Reinf Steel (Epoxy) participating CMO 5	2,837.000	0.000		
		LB		0.000	0.00	
			1.45000	0.000		0.00
0675	626-00100	Mobilization (w/o Autopay) participating CMO 5	1.000	0.540		
		L S		0.000	0.00	
			117,613.85000	0.540		63,511.48
0680	700-70034	F/A participating - Utilities, Rentals,	16,153.850	3,875.470		
		F A		0.000	0.00	
			1.00000	3,875.470		3,875.47

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 18  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0685	900-00014	Added Item (Lump Sum)/ Supervision Overhead participating CMO 5	1.000	0.620		
			L S	0.000	0.00	
			50,477.97000	0.620		31,296.34
			CAT 0300	CURRENT AMT \$	770,663.91 \$	0.00 \$ 420,160.29
CAT NO0301 BRIDGE MAINTENANCE NON PARTICIPATING						
0700	202-00217	Rem Conc Pvmt (Planing) (Spec) nonparticipating CMO 6	3,198.000	1,544.000		
			SY	0.000	0.00	
			34.00000	1,544.000		52,496.00
0705	202-00246	Rem Asphalt Mat (Planing)(Special) nonparticipating CMO 6	1,924.000	0.000		
			SY	0.000	0.00	
			17.75000	0.000		0.00
0710	202-00453	Rem Port Present Str (2) nonparticipating CMO 6	286.390	1.390		
			SY	0.000	0.00	
			195.00000	1.390		271.05
0715	202-00460	Rem Port Present Str (3) nonparticipating CMO 6	5.000	0.000		
			SY	0.000	0.00	
			253.00000	0.000		0.00
0720	202-00504	Rem Exp Device nonparticipating CMO 6	538.000	172.000		
			LF	0.000	0.00	
			184.53000	172.000		31,739.16
0725	403-34871	HMA (Gr SX) (100) (PG 76-28) nonparticipating CMO 6	240.000	0.000		
			TON	0.000	0.00	
			126.00000	0.000		0.00
0730	515-00120	Waterproofing (Membrane) nonparticipating CMO 6	1,428.000	0.000		
			SY	0.000	0.00	
			17.50000	0.000		0.00
0740	518-01005	Br Expan Device (0-4 In)(with SPP) nonparticipating CMO 6	538.000	172.000		
			LF	0.000	0.00	
			365.00000	172.000		62,780.00
0740		MATERIAL ALLOWANCE Rail, Seal, Lube, Device (0-4")		366.000		
			LF	0.000	0.00	
			168.73000	366.000		61,755.18

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 19  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 BRIDGE MAINTENANCE NON PARTICIPATING						
0745	519-03035	Place Thin Bond Overlay (Poly Conc) nonparticipating CMO 6	2,642.000	1,268.000		
			SY	0.000	0.00	
			92.00000	1,268.000		116,656.00
0750	519-03055	Furnish Thin Bond Overlay (Poly Conc) nonparticipating CMO 6	1,950.000	878.100		
			CF	0.000	0.00	
			105.00000	878.100		92,200.50
0755	601-03040	Conc CL D (Bridge) nonparticipating CMO 6	160.000	50.020		
			CY	0.000	0.00	
			600.00000	50.020		30,012.00
0760	601-03041	Conc CL D (Bridge) (Spec) nonparticipating CMO 6	20.000	0.160		
			CY	0.000	0.00	
			1,550.00000	0.160		248.00
0765	601-51005	Galvanic Anodes nonparticipating CMO 6	150.000	5.000		
			EACH	0.000	0.00	
			57.00000	5.000		285.00
0770	602-00020	Reinf Steel (Epoxy) nonparticipating CMO 6	20,466.000	5,475.000		
			LB	0.000	0.00	
			1.45000	5,475.000		7,938.75
0775	626-00100	Mobilization (w/o Autopay) noparticipating CMO 6	1.000	0.600		
			L S	0.000	0.00	
			100,811.88000	0.600		60,487.13
0780	627-00005	Epoxy Pvmt Mkg nonparticipating CMO 6	6.000	0.000		
			GAL	0.000	0.00	
			65.00000	0.000		0.00
0785	630-00000	Flagging non-participating CMO 6	130.000	43.000		
			HOURL	0.000	0.00	
			21.00000	43.000		903.00
0790	630-00007	Traf Ctrl Inspection nonparticipating CMO 6	7.000	1.000		
			DAY	0.000	0.00	
			275.00000	1.000		275.00
0795	630-00012	Traf Ctrl Mgmt nonparticipating CMO 6	32.000	12.000		
			DAY	1.000	800.00	
			800.00000	13.000		10,400.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 20  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 BRIDGE MAINTENANCE NON PARTICIPATING						
0800	630-80002	Flash Beacon (Solar) nonparticipating CMO 6	12.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0805	630-80341	Const Traf Sign (A) nonparticipating CMO 6	12.000	6.000		
			EACH	0.000	0.00	
			65.00000	6.000		390.00
0810	630-80342	Const Traf Sign (B) nonparticipating CMO 6	24.000	12.000		
			EACH	0.000	0.00	
			75.00000	12.000		900.00
0815	630-80343	Const Traf Sign (C) nonparticipating CMO 6	25.000	12.500		
			EACH	0.000	0.00	
			85.00000	12.500		1,062.50
0820	630-80358	Flash Arrow Panel (C Ty) nonparticipating CMO 6	2.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0825	630-85011	Imp Atten (Temp) nonparticipating CMO 6	550.000	105.000		
			DAY	0.000	0.00	
			110.00000	105.000		11,550.00
0830	700-70034	F/A nonparticipating - Utilities, Rentals,	13,846.150	3,875.460		
			F A	0.000	0.00	
			1.00000	3,875.460		3,875.46
0835	900-00014	Added Item (Lump Sum)/ Supervision Overhead nonparticipating CMO 6	1.000	0.240		
			L S	0.000	0.00	
			43,266.83000	0.240		10,384.04
			CAT 0301	CURRENT AMT	\$ 1,428,685.75 \$	800.00 \$ 560,108.77
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0565	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			19,000.00000	1.000		19,000.00
0570	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00

CONTID: C19458  
 PCN: 19458-BID  
 PROJECT: IM0762-051

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 21  
 ESTIMATE RUN 03/24/2015  
 11:29:58

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0575	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			7,100.00000	1.000		7,100.00
			CAT 0400	CURRENT AMT	\$ 39,100.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 20,979,012.79	\$ 166,701.00
					\$ 12,740,405.08	