

ESTIMATE SUMMARY

13:30:56

-----  
 CONTID: C19478A ESTIMATE NO: 0013 PROG SPEC YR: 2005  
 PCN: 19478A-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: US6 OVER GARRISON - BRIDGE REP  
 TIME CHARGED: 463.0 DAYS TIME ALLOW: 11/14/201 FIXED COMPLETION DAT  
 PERCENT TIME: 118.41 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DAT

PROJECT NO: FBR0063-046  
 US 6 OVER GARRISON - BRIDGE REP  
 NAME OF ROAD:  
 PROJECT COUNTIES: JEFFERSON, REGION 1

CONTRACTOR: HAMON INFRASTRUCTURE, INC.  
 5670 FRANKLIN STREET  
 DENVER CO 80216 (303)297-0340

PAY PERIOD ENDING	01/25/2016	DATE TIME STARTED	10/20/2014
DATE LET	09/18/2014	DATE WORK BEGAN	10/20/2014
DATE AWARDED	10/02/2014	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	10/17/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	10/20/2014		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 11,715,387.78 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 10,765,000.00 NON-PARTICIPATING	9,955,498.57	378,581.00
PERCENT COMPLETE: 84.98% TOTAL EARNINGS	9,955,498.57	378,581.00
FUNDS AVAILABLE: \$ 1,759,889.21 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	378,581.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-161,475.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	378,581.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	378,581.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 378,581.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19478A  
 PCN: 19478A-BID  
 PROJECT: FBR0063-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2  
 ESTIMATE RUN 01/28/2016  
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 ROADWAY						
0005	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			950,000.00000	1.000		950,000.00
0010	631-00100	*Highway Design & Construction	1.000	0.825		
			L S	0.035	235,655.00	
			6,733,000.00000	0.860		5,790,380.00
0015	700-70010	F/A Minor Contract Revisions	174,188.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0020	700-70011	F/A Partnering	10,000.000	2,655.120		
			F A	0.000	0.00	
			1.00000	2,655.120		2,655.12
0025	700-70012	F/A Asphalt Pavement Incentive	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0030	700-70016	F/A Fuel Cost Adjustment	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0035	700-70018	F/A Roadway Smoothness Incentive	32,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0040	700-70019	F/A Asphalt Cement Cost Adjustment	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0045	700-70021	F/A On-The-Job Trainee	4,800.000	3,710.500		
			HOUR	0.000	0.00	
			1.00000	3,710.500		3,710.50
0050	700-70380	F/A Erosion Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0055	700-70589	F/A Environmental Health & Safety Management	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19478A  
 PCN: 19478A-BID  
 PROJECT: FBR0063-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3  
 ESTIMATE RUN 01/28/2016  
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	700-70595	F/A DRB On-Demand Committee	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0085	950-00106	Design Services Design work on SEMA ATC #02	6,819.350	6,819.350		
			DOL	0.000	0.00	
			1.00000	6,819.350		6,819.35
0090	900-00014	Added Item (Lump Sum)/ Relocate ITS Line	1.000	1.000		
			L S	0.000	0.00	
			72,715.20000	1.000		72,715.20
0095	900-00014	Added Item (Lump Sum)/ Garrison Storm Sewer Line	1.000	0.903		
			L S	0.000	0.00	
			35,236.25000	0.903		31,818.33
0105	613-20300	Furn Lumin	16.000	0.000		
			EACH	0.000	0.00	
			202.40000	0.000		0.00
0110	613-20300	Furn Lumin	6.000	0.000		
			EACH	0.000	0.00	
			676.20000	0.000		0.00
0115	900-00006	Added Item (Dollar)/ HPS to LED Design Cost	8,926.200	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0120	950-00106	Design Services - Various Additional Design Services	32,056.670	32,056.670		
			DOL	0.000	0.00	
			1.00000	32,056.670		32,056.67
0130	614-72862	Ped Push Button (Spec) Audible Push Buttons	12.000	0.000		
			EACH	0.000	0.00	
			759.47000	0.000		0.00
0135	202-00203	Rem Curb and Gutter	149.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0140	202-00220	Rem Asphalt Mat	1,257.000	0.000		
			SY	0.000	0.00	
			11.73000	0.000		0.00

CONTID: C19478A  
 PCN: 19478A-BID  
 PROJECT: FBR0063-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4  
 ESTIMATE RUN 01/28/2016  
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0145	202-00250	Rem Pavement Marking	845.000	0.000		
			SF	0.000	0.00	
			1.00000	0.000		0.00
0150	203-00060	Emb Matl (CIP)	90.000	0.000		
			CY	0.000	0.00	
			127.44000	0.000		0.00
0155	203-01597	Potholing	9.000	0.000		
			HOUR	9.000	1,170.00	
			130.00000	9.000		1,170.00
0160	208-00020	Silt Fence	800.000	0.000		
			LF	0.000	0.00	
			2.50000	0.000		0.00
0165	208-00035	Aggregate Bag	30.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0170	208-00045	Conc Washout Str	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0175	208-00106	Sweeping (Sediment Removal)	14.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0180	208-00206	Erosion Control Supervisor	14.000	0.000		
			DAY	0.000	0.00	
			150.00000	0.000		0.00
0185	210-00810	Res Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0190	210-04020	Modify Inlet	2.000	0.000		
			EACH	0.000	0.00	
			4,134.32000	0.000		0.00
0195	403-00720	HMA (Patching) (Asph)	14.000	0.000		
			TON	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C19478A  
 PCN: 19478A-BID  
 PROJECT: FBR0063-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5  
 ESTIMATE RUN 01/28/2016  
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0200	412-00600	Conc Pvmt (6 In)	187.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0205	604-19405	Inlet Ty R Spec (5 Ft)	2.000	0.000		
			EACH	0.000	0.00	
			13,337.00000	0.000		0.00
0210	608-00006	Conc Sidewalk (6 In)	667.000	0.000		
			SY	0.000	0.00	
			58.26000	0.000		0.00
0215	608-00010	Conc Curb Ramp	25.000	0.000		
			SY	0.000	0.00	
			165.00000	0.000		0.00
0220	609-20010	Curb Ty 2 B	10.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0225	609-21020	C and G Ty 2 II-B	1,221.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0230	609-24010	Gutter Ty 2 (10 Ft)	61.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0235	625-00001	Const Surveying (Hour)	25.000	0.000		
			HOOR	6.000	600.00	
			100.00000	6.000		600.00
0240	627-00005	Epoxy Pvmt Mkg	10.000	0.000		
			GAL	0.000	0.00	
			425.00000	0.000		0.00
0245	627-00011	Pvmt Mkg Paint (Waterborne)	5.000	0.000		
			GAL	0.000	0.00	
			175.00000	0.000		0.00
0250	630-00000	Flagging	224.000	0.000		
			HOOR	6.000	156.00	
			26.00000	6.000		156.00

CONTID: C19478A  
 PCN: 19478A-BID  
 PROJECT: FBR0063-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6  
 ESTIMATE RUN 01/28/2016  
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0255	630-00007	Traf Ctrl Inspection	4.000	0.000		
			DAY	0.000	0.00	
			395.00000	0.000		0.00
0260	630-00012	Traf Ctrl Mgmt	14.000	0.000		
			DAY	0.000	0.00	
			1,100.00000	0.000		0.00
0265	630-80335	Barricade (3 M-A) (Temp)	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0270	630-80341	Const Traf Sign (A)	10.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0275	630-80360	Drum Channel Dev	75.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 8,573,970.38 \$	237,581.00 \$ 6,892,081.17
CAT NO0300 0300 STRUCTURES						
0065	631-10002	*Bridge Design and Construction	1.000	0.927		
			L S	0.047	141,000.00	
			3,000,000.00000	0.974		2,922,000.00
0125	507-00100	Conc S and D Pave (Reinf)	50.140	50.140		
			CY	0.000	0.00	
			1,185.03000	50.140		59,417.40
			CAT 0300	CURRENT AMT	\$ 3,059,417.40 \$	141,000.00 \$ 2,981,417.40
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0070	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0075	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00

CONTID: C19478A  
 PCN: 19478A-BID  
 PROJECT: FBR0063-046

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7  
 ESTIMATE RUN 01/28/2016  
 13:30:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0080	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT	\$ 82,000.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 11,715,387.78	\$ 378,581.00
					\$ 9,955,498.57	