

ESTIMATE SUMMARY

CONTID: C19553R

ESTIMATE NO: 0007 FINL

SPEC YR: 2005

PCN: 19553R-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 170.0 DAYS

TIME ALLOW:

170 CALENDAR DAYS

SPEER BLVD/23RD AVE OVER I-25

PERCENT TIME: 100.00

ORIG TIME ALLOW:

170 CALENDAR DAYS

PROJECT NO:

BR M320-084

SPEER BLVD/23RD AVE OVER I-25

NAME OF ROAD:

PROJECT COUNTIES:

DENVER

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

5670 FRANKLIN STREET

PAY PERIOD ENDING

03/16/2016

DATE TIME STARTED

06/01/2015

DATE LET

03/19/2015

DATE WORK BEGAN

06/01/2015

DATE AWARDED

04/17/2015

DATE TIME STOPPED

12/09/2015

DATE CONTRACT EXECUTED

05/04/2015

DATE ACCEPTED

12/09/2015

DENVER

CO 80216

(303)297-0340

DATE NOTICE TO PROCEED

06/01/2015

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,984,058.62 PARTICIPATING	\$ 1,984,058.65	\$ 1,831.80
AWARD PROJECT AMT: \$ 2,138,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	1,984,058.65	1,831.80
FUNDS AVAILABLE: \$ -0.03 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	1,984,058.65
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	32,070.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,984,058.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,984,058.65
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

33,901.80

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0010	202-00026	Removal of Slope and Ditch Paving	3.000	3.000		
			SY	0.000	0.00	
			500.00000	3.000		1,500.00
0015	202-00203	Removal of Curb and Gutter	301.000	301.000		
			LF	0.000	0.00	
			4.00000	301.000		1,204.00
0020	202-00220	Removal of Asphalt Mat	236.000	236.000		
			SY	0.000	0.00	
			40.00000	236.000		9,440.00
0025	202-00240	*Removal of Asphalt Mat (Planing)	20,057.000	20,057.000		
			SY	0.000	0.00	
			1.65000	20,057.000		33,094.05
0030	202-00250	*Removal of Pavement Marking	30.000	30.000		
			SF	0.000	0.00	
			1.25000	30.000		37.50
0035	202-00700	*Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0040	202-00821	*Removal of Sign Panel	9.000	9.000		
			EACH	0.000	0.00	
			35.00000	9.000		315.00
0045	202-01170	Removal of Guardrail Type 7	790.000	790.000		
			LF	0.000	0.00	
			7.00000	790.000		5,530.00
0050	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			700.00000	1.000		700.00
0055	202-04010	Clean Inlet	10.000	10.000		
			EACH	0.000	0.00	
			700.00000	10.000		7,000.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00060	Embankment Material (Complete In Place)	195.000	195.000		
			CY	0.000	0.00	
			150.00000	195.000		29,250.00
0065	203-01594	Combination Loader	28.000	28.000		
			HOURL	0.000	0.00	
			90.00000	28.000		2,520.00
0070	203-02330	Laborer	191.000	191.000		
			HOURL	0.000	0.00	
			40.00000	191.000		7,640.00
0075	206-00000	Structure Excavation	62.000	62.000		
			CY	0.000	0.00	
			500.00000	62.000		31,000.00
0080	206-00100	Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
0085	208-00020	Silt Fence	1,129.000	1,129.000		
			LF	0.000	0.00	
			2.00000	1,129.000		2,258.00
0090	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0095	208-00051	Storm Drain Inlet Protection (Type 1)	6.000	6.000		
			LF	0.000	0.00	
			20.00000	6.000		120.00
0100	208-00052	Storm Drain Inlet Protection (Type 2)	17.000	17.000		
			LF	0.000	0.00	
			33.00000	17.000		561.00
0105	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	4.500	4.500		
			HOURL	0.000	0.00	
			100.00000	4.500		450.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			50.00000	0.000	0.00	0.00
0120	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			140.00000	0.000	0.00	0.00
0125	208-00107	Removal of Trash	0.000	0.000		
			50.00000	0.000	0.00	0.00
0130	208-00205	Erosion Control Supervisor	4.000	4.000		
			50.00000	4.000	0.00	200.00
0135	210-00810	*Reset Ground Sign	1.000	1.000		
			125.00000	1.000	0.00	125.00
0140	210-00827	*Reset Pull Box	2.000	2.000		
			250.00000	2.000	0.00	500.00
0145	210-04020	Modify Inlet	1.250	1.250		
			1,800.00000	1.250	0.00	2,250.00
0150	304-06000	Aggregate Base Course (Class 6)	114.000	114.000		
			60.00000	114.000	0.00	6,840.00
0155	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	377.640	377.640		
			176.00000	377.640	0.00	66,464.64
0160	403-00800	Emergency Pothole Repair	0.000	0.000		
			400.00000	0.000	0.00	0.00
0165	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	2,806.130	2,806.130		
			129.70000	2,806.130	0.00	363,955.06

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			180.40000	0.000		0.00
0175	411-10255	*Emulsified Asphalt (Slow-Setting)	1,584.000	1,584.000		
			GAL	0.000	0.00	
			3.60000	1,584.000		5,702.40
0180	412-01200	Concrete Pavement (12 Inch)	157.000	157.000		
			SY	0.000	0.00	
			70.00000	157.000		10,990.00
0185	507-00000	Concrete Slope and Ditch Paving	58.000	58.000		
			CY	0.000	0.00	
			350.00000	58.000		20,300.00
0190	603-01180	18 Inch Reinforced Concrete Pipe	3.000	3.000		
			LF	0.000	0.00	
			650.00000	3.000		1,950.00
0195	604-25005	Vane Grate Inlet (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0200	606-00720	*Guardrail Type 7 (Style CC)	604.000	604.000		
			LF	0.000	0.00	
			85.00000	604.000		51,340.00
0205	606-00721	*Guardrail Type 7 (Style CC) (Special)	41.000	41.000		
			LF	0.000	0.00	
			100.00000	41.000		4,100.00
0210	606-00730	*Guardrail Type 7 (Style CD)	52.000	52.000		
			LF	0.000	0.00	
			80.00000	52.000		4,160.00
0215	606-00731	*Guardrail Type 7 (Style CD) (Special)	99.000	99.000		
			LF	0.000	0.00	
			85.00000	99.000		8,415.00
0220	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	612-00021	*Delineator (Type I) (Barrier)	3.000	3.000		
			EACH	0.000	0.00	
			40.00000	3.000		120.00
0230	613-00200	*2 Inch Electrical Conduit	154.000	154.000		
			LF	0.000	0.00	
			25.00000	154.000		3,850.00
0235	613-07016	*Pull Box (16"x16"x6")	1.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
0240	613-10000	*Wiring	0.900	0.900		
			L S	0.000	0.00	
			3,400.00000	0.900		3,060.00
0245	613-13000	*Luminaire (LED)	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0250	613-34400	*Light Standard Metal (40 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,050.00000	2.000		12,100.00
0255	613-40010	*Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			1,250.00000	2.000		2,500.00
0260	614-00012	*Sign Panel (Class II)	189.000	189.000		
			SF	0.000	0.00	
			32.00000	189.000		6,048.00
0265	614-00035	*Sign Panel (Special)	45.000	45.000		
			SF	0.000	0.00	
			35.00000	45.000		1,575.00
0270	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	1.000	1.000		
			EACH	0.000	0.00	
			665.00000	1.000		665.00
0275	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	2.000	2.000		
			EACH	0.000	0.00	
			400.00000	2.000		800.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	625-00001	Construction Surveying (Hourly)	136.000	136.000		
			HOOR	0.000	0.00	
			120.00000	136.000		16,320.00
0285	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			335,000.00000	1.000		335,000.00
0290	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			6,522.40000	1.000		6,522.40
0295	627-00005	*Epoxy Pavement Marking	6.000	6.000		
			GAL	0.000	0.00	
			90.00000	6.000		540.00
0300	627-00008	*Modified Epoxy Pavement Marking	22.000	22.000		
			GAL	0.000	0.00	
			310.00000	22.000		6,820.00
0305	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	157.000	157.000		
			GAL	0.000	0.00	
			35.00000	157.000		5,495.00
0310	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	1,424.000	1,424.000		
			SF	0.000	0.00	
			9.75000	1,424.000		13,884.00
0315	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	134.000	134.000		
			SF	0.000	0.00	
			17.00000	134.000		2,278.00
0320	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	30.000	30.000		
			SF	0.000	0.00	
			22.00000	30.000		660.00
0325	630-00000	*Flagging	404.000	408.000		
			HOOR	-4.000	-96.00	
			24.00000	404.000		9,696.00
0330	630-00003	*Uniformed Traffic Control	970.000	977.000		
			HOOR	-7.000	-490.00	
			70.00000	970.000		67,900.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-00004	*Traffic Control Vehicle	1.102	1.102		
			EACH	0.000	0.00	
			6,000.00000	1.102		6,612.00
0340	630-00007	*Traffic Control Inspection	50.000	50.000		
			DAY	0.000	0.00	
			100.00000	50.000		5,000.00
0345	630-00012	*Traffic Control Management	108.000	108.000		
			DAY	0.000	0.00	
			700.00000	108.000		75,600.00
0350	630-00015	*Uniformed Traffic Control Coordination	20.000	20.000		
			HOUR	0.000	0.00	
			2.00000	20.000		40.00
0355	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			100.00000	4.000		400.00
0360	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			40.00000	4.000		160.00
0365	630-80341	*Construction Traffic Sign (Panel Size A)	45.000	45.000		
			EACH	0.000	0.00	
			40.00000	45.000		1,800.00
0370	630-80342	*Construction Traffic Sign (Panel Size B)	92.000	92.000		
			EACH	0.000	0.00	
			40.00000	92.000		3,680.00
0375	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	27.000		
			EACH	0.000	0.00	
			40.00000	27.000		1,080.00
0380	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			6,000.00000	4.000		24,000.00
0385	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-80360	*Drum Channelizing Device	103.000	103.000		
			EACH	0.000	0.00	
			20.00000	103.000		2,060.00
0395	630-80370	Concrete Barrier (Temporary)	950.000	950.000		
			LF	0.000	0.00	
			45.00000	950.000		42,750.00
0400	630-80380	*Traffic Cone	357.000	357.000		
			EACH	0.000	0.00	
			6.00000	357.000		2,142.00
0405	630-85011	*Impact Attenuator (Temporary)	100.000	100.000		
			DAY	0.000	0.00	
			30.00000	100.000		3,000.00
0410	630-85041	*Mobile Attenuator	102.000	102.000		
			DAY	0.000	0.00	
			200.00000	102.000		20,400.00
0415	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
0420	700-70010	F/A Minor Contract Revisions Reconciling CO's	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70012	F/A Asphalt Pavement Incentive	9,371.410	9,371.410		
			F A	0.000	0.00	
			1.00000	9,371.410		9,371.41
0435	700-70016	F/A Fuel Cost Adjustment	-1,576.180	-1,735.420		
			F A	159.240	159.24	
			1.00000	-1,576.180		-1,576.18
0440	700-70018	F/A Roadway Smoothness Incentive	10,043.160	10,043.160		
			F A	0.000	0.00	
			1.00000	10,043.160		10,043.16

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	700-70019	F/A Asphalt Cement Cost Adjustment	-388.700	-2,647.260		
			F A	2,258.560	2,258.56	
			1.00000	-388.700		-388.70
0450	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70380	F/A Erosion Control	6,090.050	6,090.050		
			F A	0.000	0.00	
			1.00000	6,090.050		6,090.05
0715	900-00014	Added Item (Lump Sum)/	1.000	1.000		
			L S	0.000	0.00	
			12,275.25000	1.000		12,275.25
			CAT 0200	CURRENT AMT \$ 1,456,334.04 \$	1,831.80 \$	1,456,334.04
CAT NO0300 F-16-DA						
0460	202-00215	*Removal of Concrete Pavement (Planing)	100.000	100.000		
			SY	0.000	0.00	
			12.00000	100.000		1,200.00
0465	202-00240	*Removal of Asphalt Mat (Planing)	1,552.000	1,552.000		
			SY	0.000	0.00	
			1.65000	1,552.000		2,560.80
0470	202-00453	Removal of Portions of Present Structure (Class 2)	35.000	35.000		
			SY	0.000	0.00	
			225.00000	35.000		7,875.00
0475	202-00460	Removal of Portions of Present Structure (Class 3)	34.000	34.000		
			SY	0.000	0.00	
			200.00000	34.000		6,800.00
0480	202-00480	Removal of Portions of Present Structure (Special)	586.000	586.000		
			SY	0.000	0.00	
			35.00000	586.000		20,510.00
0485	210-00500	*Rebuild Portions of Present Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-16-DA							
0490	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	245.400	245.400			
			TON	0.000	0.00		
			180.40000	245.400		44,270.16	
0495	509-90002	Paint Existing Structure (Special)	1.000	1.000			
			GAL	0.000	0.00		
			400.00000	1.000		400.00	
0500	515-00120	*Waterproofing (Membrane)	570.000	570.000			
			SY	0.000	0.00		
			15.95000	570.000		9,091.50	
0505	601-03540	Concrete Class DT (Deck Topping)	7.200	7.200			
			CY	0.000	0.00		
			1,500.00000	7.200		10,800.00	
0510	601-06150	Concrete (Patching)	165.000	165.000			
			SF	0.000	0.00		
			60.00000	165.000		9,900.00	
0515	601-51005	Galvanic Anodes	123.000	123.000			
			EACH	0.000	0.00		
			45.00000	123.000		5,535.00	
0520	602-00020	Reinforcing Steel (Epoxy Coated)	2,370.000	2,370.000			
			LB	0.000	0.00		
			2.00000	2,370.000		4,740.00	
0525	627-00027	*12 Inch Pavement Marking Tape	146.000	146.000			
			LF	0.000	0.00		
			4.00000	146.000		584.00	
0720	900-00014	Added Item (Lump Sum)/ Milling additional asphalt on deck of Structure F-16-DA	1.000	1.000			
			L S	0.000	0.00		
			2,127.00000	1.000		2,127.00	
			CAT 0300	CURRENT AMT \$	131,393.46 \$	0.00 \$	131,393.46
CAT NO0301 E-16-EW							
0530	202-00240	*Removal of Asphalt Mat (Planing)	1,156.000	1,156.000			
			SY	0.000	0.00		
			1.65000	1,156.000		1,907.40	

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 E-16-EW						
0535	202-00453	Removal of Portions of Present Structure (Class 2)	64.000	64.000		
			SY	0.000	0.00	
			225.00000	64.000		14,400.00
0540	202-00460	Removal of Portions of Present Structure (Class 3)	31.000	31.000		
			SY	0.000	0.00	
			200.00000	31.000		6,200.00
0545	202-00480	Removal of Portions of Present Structure (Special)	655.000	655.000		
			SY	0.000	0.00	
			35.00000	655.000		22,925.00
0550	210-00500	*Rebuild Portions of Present Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0555	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	210.300	210.300		
			TON	0.000	0.00	
			180.40000	210.300		37,938.12
0560	420-00500	*Geotextile (Paving)	2,015.000	2,015.000		
			SY	0.000	0.00	
			3.00000	2,015.000		6,045.00
0565	509-90002	Paint Existing Structure (Special)	1.000	1.000		
			GAL	0.000	0.00	
			400.00000	1.000		400.00
0570	519-01000	*Epoxy Resin (Injection)	14.000	14.000		
			LF	0.000	0.00	
			220.00000	14.000		3,080.00
0575	601-03540	Concrete Class DT (Deck Topping)	20.300	20.300		
			CY	0.000	0.00	
			1,500.00000	20.300		30,450.00
0580	601-06150	Concrete (Patching)	205.000	205.000		
			SF	0.000	0.00	
			60.00000	205.000		12,300.00
0585	601-51005	Galvanic Anodes	104.000	104.000		
			EACH	0.000	0.00	
			45.00000	104.000		4,680.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 E-16-EW						
0590	602-00020	Reinforcing Steel (Epoxy Coated)	2,216.000	2,216.000		
			LB	0.000	0.00	
			2.00000	2,216.000		4,432.00
0595	607-53137	*Fence Chain Link (Special) (36 Inch)	360.000	360.000		
			LF	0.000	0.00	
			27.55000	360.000		9,918.00
0600	613-00100	*1 Inch Electrical Conduit	250.000	250.000		
			LF	0.000	0.00	
			15.00000	250.000		3,750.00
0605	613-10000	*Wiring	0.100	0.100		
			L S	0.000	0.00	
			3,400.00000	0.100		340.00
0610	627-00027	*12 Inch Pavement Marking Tape	66.000	66.000		
			LF	0.000	0.00	
			4.00000	66.000		264.00
			CAT 0301	CURRENT AMT \$	164,029.52 \$	0.00 \$ 164,029.52
CAT NO0302 E-16-EO						
0615	202-00240	*Removal of Asphalt Mat (Planing)	1,189.000	1,189.000		
			SY	0.000	0.00	
			1.65000	1,189.000		1,961.85
0620	202-00453	Removal of Portions of Present Structure (Class 2)	53.000	53.000		
			SY	0.000	0.00	
			225.00000	53.000		11,925.00
0625	202-00460	Removal of Portions of Present Structure (Class 3)	31.000	31.000		
			SY	0.000	0.00	
			200.00000	31.000		6,200.00
0630	202-00480	Removal of Portions of Present Structure (Special)	643.000	643.000		
			SY	0.000	0.00	
			35.00000	643.000		22,505.00
0635	210-00500	*Rebuild Portions of Present Structure	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 E-16-EO							
0640	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	195.880	195.880			
			TON	0.000	0.00		
			180.40000	195.880		35,336.75	
0645	420-00500	*Geotextile (Paving)	1,245.000	1,245.000			
			SY	0.000	0.00		
			3.00000	1,245.000		3,735.00	
0650	509-90002	Paint Existing Structure (Special)	1.000	1.000			
			GAL	0.000	0.00		
			400.00000	1.000		400.00	
0655	519-01000	*Epoxy Resin (Injection)	73.000	73.000			
			LF	0.000	0.00		
			220.00000	73.000		16,060.00	
0660	601-03540	Concrete Class DT (Deck Topping)	15.300	15.300			
			CY	0.000	0.00		
			1,500.00000	15.300		22,950.00	
0665	601-06150	Concrete (Patching)	210.000	210.000			
			SF	0.000	0.00		
			60.00000	210.000		12,600.00	
0670	601-51005	Galvanic Anodes	84.000	84.000			
			EACH	0.000	0.00		
			45.00000	84.000		3,780.00	
0675	602-00020	Reinforcing Steel (Epoxy Coated)	1,598.000	1,598.000			
			LB	0.000	0.00		
			2.00000	1,598.000		3,196.00	
0680	607-53137	*Fence Chain Link (Special) (36 Inch)	360.000	360.000			
			LF	0.000	0.00		
			27.55000	360.000		9,918.00	
0685	627-00027	*12 Inch Pavement Marking Tape	96.000	96.000			
			LF	0.000	0.00		
			4.00000	96.000		384.00	
			CAT 0302	CURRENT AMT \$	155,951.60 \$	0.00 \$	155,951.60

CONTID: C19553R
 PCN: 19553R-BID
 PROJECT: BR M320-084

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 03/16/2016
 13:18:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0700	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0705	900-00006	Added Item (Dollar)/ Price Reduction - Working Time Violation	-450.000	-450.000		
			DOL	0.000	0.00	
			1.00000	-450.000		-450.00
			CAT 0400	CURRENT AMT \$	76,350.00 \$	0.00 \$ 76,350.00
			PROJECT TOTAL	CURRENT AMT \$	1,984,058.62 \$	1,831.80 \$ 1,984,058.62