

ESTIMATE SUMMARY

CONTID: C19557

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 19557-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 114.0 DAYS

TIME ALLOW:

140 WORK DAYS

US 50A, CANON CITY 1ST TO DOZIER

PERCENT TIME: 81.43

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO:

STA050A-024

US 50A, CANON CITY 1ST TO DOZIER

NAME OF ROAD:

050A

PROJECT COUNTIES:

FREMONT, REGION 2

CONTRACTOR:

A and S CONSTRUCTION CO.

PAY PERIOD ENDING

07/25/2017

DATE TIME STARTED

07/28/2014

P.O. BOX 566

DATE LET

04/10/2014

DATE WORK BEGAN

DATE AWARDED

05/05/2014

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/20/2014

DATE ACCEPTED

CANON CITY

CO 81215-05(719)275-4555

DATE NOTICE TO PROCEED

07/28/2014

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 4,489,406.66	PARTICIPATING	\$ 4,420,690.69	\$ 8,328.70
AWARD PROJECT AMT:	\$ 3,283,000.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.47%	TOTAL EARNINGS	4,420,690.69	8,328.70
FUNDS AVAILABLE:	\$ 68,715.97	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	4,420,690.69	8,328.70
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-5,000.00	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	4,415,690.69	8,328.70
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	4,415,690.69	8,328.70
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

8,328.70

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY US50						
0005	202-00019	*Removal of Inlet	10.000	10.000		
			EACH	0.000	0.00	
			400.00000	10.000		4,000.00
0010	202-00035	*Removal of Pipe	297.000	297.000		
			LF	0.000	0.00	
			14.00000	297.000		4,158.00
0015	202-00090	*Removal of Delineator	12.000	12.000		
			EACH	0.000	0.00	
			3.31000	12.000		39.72
0020	202-00206	*Removal of Concrete Curb Ramp	260.000	260.000		
			SY	0.000	0.00	
			24.25000	260.000		6,305.00
0021	202-00206	Rem Conc Curb Ramp ADA Curb Ramp Modification	1,042.100	1,042.000		
			SY	0.000	0.00	
			24.25000	1,042.000		25,268.50
0022	202-00206	Rem Conc Curb Ramp Rem Conc Curb Ramp	188.000	188.000		
			SY	0.000	0.00	
			40.00000	188.000		7,520.00
0023	202-00203	Rem Curb and Gutter Remove C&G	207.000	207.000		
			LF	0.000	0.00	
			14.00000	207.000		2,898.00
0025	202-00220	*Removal of Asphalt Mat	97.000	97.000		
			SY	0.000	0.00	
			8.00000	97.000		776.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	134,642.000	134,642.000		
			SY	0.000	0.00	
			2.35000	134,642.000		316,408.70
0035	202-00810	*Removal of Ground Sign	57.000	57.000		
			EACH	0.000	0.00	
			49.59000	57.000		2,826.63
0040	202-00821	*Removal of Sign Panel	19.000	19.000		
			EACH	0.000	0.00	
			27.55000	19.000		523.45

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0045	202-00860	Removal of Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			150.00000	8.000		1,200.00
0050	202-05030	*Sawing Asphalt Material (10 Inch)	578.000	578.000		
			LF	0.000	0.00	
			2.00000	578.000		1,156.00
0055	203-01597	*Potholing	0.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0060	206-00000	*Structure Excavation	45.110	45.000		
			CY	0.000	0.00	
			60.00000	45.000		2,700.00
0065	206-00065	*Structure Backfill (Flow-Fill)	73.000	73.000		
			CY	0.000	0.00	
			140.00000	73.000		10,220.00
0070	208-00002	Erosion Log (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.51000	0.000		0.00
0075	208-00020	Silt Fence	75.000	75.000		
			LF	0.000	0.00	
			3.86000	75.000		289.50
0080	208-00035	Aggregate Bag	90.000	90.000		
			LF	0.000	0.00	
			7.16000	90.000		644.40
0085	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0090	208-00052	Storm Drain Inlet Protection (Type 2)	24.000	24.000		
			LF	0.000	0.00	
			55.11000	24.000		1,322.64
0095	208-00103	Removal and Disposal of Sediment (Labor)	20.000	20.000		
			HOOR	0.000	0.00	
			45.00000	20.000		900.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0100	208-00105	Removal and Disposal of Sediment (Equipment)	6.000	6.000		
			HOUR	0.000	0.00	
			45.00000	6.000		270.00
0105	208-00106	Sweeping (Sediment Removal)	17.000	17.000		
			HOUR	0.000	0.00	
			45.00000	17.000		765.00
0110	208-00107	Removal of Trash	0.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0115	208-00205	Erosion Control Supervisor	0.000	0.000		
			HOUR	0.000	0.00	
			50.00000	0.000		0.00
0120	210-04010	*Adjust Manhole	17.000	17.000		
			EACH	0.000	0.00	
			1,200.00000	17.000		20,400.00
0125	210-04050	*Adjust Valve Box	2.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00
0126	210-04050	Adj Valve Box Adjust Valve Box	8.000	8.000		
			EACH	0.000	0.00	
			900.00000	8.000		7,200.00
0127	210-04011	Adj Manhole (Spec) Adjust Manhole	17.000	17.000		
			EACH	0.000	0.00	
			1,200.00000	17.000		20,400.00
0130	304-06007	Aggregate Base Course (Class 6)	26.920	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0131	304-06000	ABC (CL 6) ABC for Curb Ramps (CIP)	220.500	220.250		
			TON	0.000	0.00	
			110.00000	220.250		24,227.50
0132	900-00007	Added Item (Each)/ ABC for Curb Ramps	221.000	221.000		
			EACH	0.000	0.00	
			60.00000	221.000		13,260.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0135	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	91.390	91.390		
			TON	0.000	0.00	
			130.00000	91.390		11,880.70
0140	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			108.00000	0.000		0.00
0145	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	20,511.770	20,511.770		
			TON	0.000	0.00	
			88.00000	20,511.770		1,805,035.76
0150	411-10255	Emulsified Asphalt (Slow-Setting)	6,175.000	6,175.000		
			GAL	0.000	0.00	
			2.00000	6,175.000		12,350.00
0155	601-01000	*Concrete Class B	16.800	16.800		
			CY	0.000	0.00	
			639.22000	16.800		10,738.90
0160	603-02180	*23x14 Inch Reinforced Concrete Pipe Elliptical	296.000	296.000		
			LF	0.000	0.00	
			221.00000	296.000		65,416.00
0162	900-00014	Added Item (Lump Sum)/ Repair Inlet Lid	1.000	1.000		
			L S	0.000	0.00	
			15,262.50000	1.000		15,262.50
0165	604-25000	*Vane Grate Inlet Special	10.000	10.000		
			EACH	0.000	0.00	
			4,460.00000	10.000		44,600.00
0170	604-50065	*Place Grating and Frame	0.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0172	900-00014	Added Item (Lump Sum)/ ADA Freindly Inlet Grate	1.000	1.000		
			L S	0.000	0.00	
			7,480.00000	1.000		7,480.00
0173	626-00100	Mobilization (w/o Autopay) Additional Mobilization for Inlet Repair	1.000	1.000		
			L S	0.000	0.00	
			8,250.00000	1.000		8,250.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0174	900-00007	Added Item (Each)/ Sanitary Sewer Lids	6.000	6.000		
			EACH	0.000	0.00	
			138.00000	6.000		828.00
0175	608-00010	*Concrete Curb Ramp	201.000	201.000		
			SY	0.000	0.00	
			99.19000	201.000		19,937.19
0176	608-00010	Conc Curb Ramp ADA Curb Ramp Modifications	186.300	186.000		
			SY	0.000	0.00	
			99.19000	186.000		18,449.34
0177	608-00010	Conc Curb Ramp Replace Conc Curb Ramp	192.000	192.000		
			SY	0.000	0.00	
			140.00000	192.000		26,880.00
0180	608-00015	Detectable Warnings	388.000	388.000		
			SF	0.000	0.00	
			49.59000	388.000		19,240.92
0185	608-00016	*Detectable Warnings (Install Only)	200.000	200.000		
			SF	0.000	0.00	
			40.00000	200.000		8,000.00
0190	609-21010	*Curb and Gutter Type 2 (Section I-B)	92.000	92.000		
			LF	0.000	0.00	
			24.25000	92.000		2,231.00
0191	609-21010	C and G Ty 2 I-B ADA Curb Ramp Modifications	739.000	739.000		
			LF	0.000	0.00	
			24.25000	739.000		17,920.75
0192	609-21010	C and G Ty 2 I-B Replace C and G	207.000	207.000		
			LF	0.000	0.00	
			45.00000	207.000		9,315.00
0195	612-00001	*Delineator (Type I)	13.000	13.000		
			EACH	0.000	0.00	
			14.16000	13.000		184.08
0200	612-00002	*Delineator (Type II)	15.000	15.000		
			EACH	0.000	0.00	
			17.63000	15.000		264.45

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0205	612-00003	*Delineator (Type III)	5.000	5.000		
			EACH	0.000	0.00	
			18.74000	5.000		93.70
0210	614-00011	*Sign Panel (Class I)	135.000	135.000		
			SF	0.000	0.00	
			15.43000	135.000		2,083.05
0215	614-00012	*Sign Panel (Class II)	604.000	604.000		
			SF	0.000	0.00	
			17.63000	604.000		10,648.52
0220	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	23.000	23.000		
			EACH	0.000	0.00	
			176.34000	23.000		4,055.82
0225	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	50.000	50.000		
			EACH	0.000	0.00	
			314.10000	50.000		15,705.00
0230	614-72860	Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			400.00000	8.000		3,200.00
0235	614-72863	Pedestrian Push Button Post Assembly	5.000	5.000		
			EACH	0.000	0.00	
			800.00000	5.000		4,000.00
0240	614-85040	Impact Attenuator (Truck Mounted Attenuator)	2.000	2.000		
			EACH	0.000	0.00	
			27,552.50000	2.000		55,105.00
0245	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0246	625-00000	Const Surveying Survey ADA Ramps	1.000	1.000		
			L S	0.000	0.00	
			7,242.50000	1.000		7,242.50
0250	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			256,000.00000	1.000		256,000.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0255	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0260	627-00005	*Epoxy Pavement Marking	320.000	320.000		
			GAL	0.000	0.00	
			93.68000	320.000		29,977.60
0265	627-00011	*Pavement Marking Paint (Waterborne)	805.000	805.000		
			GAL	0.000	0.00	
			42.43000	805.000		34,156.15
0270	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	2,550.000	2,550.000		
			SF	0.000	0.00	
			11.85000	2,550.000		30,217.50
0275	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,693.000	1,693.000		
			SF	0.000	0.00	
			13.78000	1,693.000		23,329.54
0280	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,670.000	3,670.000		
			SF	0.000	0.00	
			11.57000	3,670.000		42,461.90
0285	630-00000	*Flagging	2,726.000	2,726.000		
			HOURL	0.000	0.00	
			24.00000	2,726.000		65,424.00
0286	900-00006	Added Item (Dollar)/ CC Enterprises Lien	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0290	630-00007	*Traffic Control Inspection	88.000	88.000		
			DAY	0.000	0.00	
			200.00000	88.000		17,600.00
0295	630-00012	*Traffic Control Management	109.000	109.000		
			DAY	0.000	0.00	
			650.00000	109.000		70,850.00
0300	630-80001	*Flashing Beacon (Portable)	13.000	13.000		
			EACH	0.000	0.00	
			1,200.00000	13.000		15,600.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY US50						
0305	630-80341	*Construction Traffic Sign (Panel Size A)	39.000	39.000		
			EACH	0.000	0.00	
			65.00000	39.000		2,535.00
0310	630-80342	*Construction Traffic Sign (Panel Size B)	76.000	76.000		
			EACH	0.000	0.00	
			70.00000	76.000		5,320.00
0315	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	12.000		
			EACH	0.000	0.00	
			80.00000	12.000		960.00
0320	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			8,000.00000	4.000		32,000.00
0325	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	7.000	7.000		
			EACH	0.000	0.00	
			1,400.00000	7.000		9,800.00
0330	630-80360	*Drum Channelizing Device	90.000	90.000		
			EACH	0.000	0.00	
			15.00000	90.000		1,350.00
0335	630-80380	*Traffic Cone	655.000	655.000		
			EACH	0.000	0.00	
			10.00000	655.000		6,550.00
0340	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			826.58000	1.000		826.58
0345	700-70010	F/A Minor Contract Revisions	55,653.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70016	F/A Fuel Cost Adjustment	-9,335.990	-9,335.990		
			F A	0.000	0.00	
			1.00000	-9,335.990		-9,335.99

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 0200 ROADWAY US50							
0360	700-70018	F/A Roadway Smoothness Incentive	6,715.600	6,715.600			
			F A	0.000	0.00		
			1.00000	6,715.600		6,715.60	
0365	700-70019	F/A Asphalt Cement Cost Adjustment	-22,683.660	-22,683.660			
			F A	0.000	0.00		
			1.00000	-22,683.660		-22,683.66	
0370	700-70021	F/A On-The-Job Trainee	0.000	0.000			
			HOOR	0.000	0.00		
			1.00000	0.000		0.00	
0372	900-00006	Added Item (Dollar)/ OJT Disincentive Payment	0.000	-6,352.000			
			DOL	0.000	0.00		
			1.00000	-6,352.000		-6,352.00	
0375	700-70025	F/A Quality Incentive Payment	68,665.310	60,336.610			
			F A	8,328.700	8,328.70		
			1.00000	68,665.310		68,665.31	
0380	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0385	700-70037	F/A Contaminated Soil - Drainage	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0390	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0395	700-70420	F/A Tree Trimming - ADA Ramps	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0400	700-70530	F/A Drainage Improvement - Drainage	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 3,479,531.24	\$ 8,328.70	\$ 3,410,844.75

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 0205 ROADWAY SH115						
0405	202-00220	*Removal of Asphalt Mat	7,632.040	7,632.000		
			SY	0.000	0.00	
			8.00000	7,632.000		61,056.00
0410	202-05030	Sawing Asphalt Material (10 Inch)	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0415	203-00000	Unclassified Excavation	979.000	979.000		
			CY	0.000	0.00	
			45.00000	979.000		44,055.00
0416	206-00510	Filter Matl (CL A) Class A Filter Matl for SH 115	1,688.000	1,688.000		
			CY	0.000	0.00	
			60.00000	1,688.000		101,280.00
0417	203-00040	Uncl Excav (Spec) Unclassified Excav (Special)	1,687.000	1,687.000		
			CY	0.000	0.00	
			45.00000	1,687.000		75,915.00
0418	420-00300	Geotextile (Reinforcement) Triaxial Geogrid for Soil Rienforcement	7,921.000	7,921.000		
			SY	0.000	0.00	
			6.00000	7,921.000		47,526.00
0419	420-00132	Geotextile (Separator) (CL 1) Fabric for Soil Reinforcement.	5,352.000	5,352.000		
			SY	0.000	0.00	
			5.00000	5,352.000		26,760.00
0420	304-06007	Aggregate Base Course (Class 6)	1,757.000	1,757.000		
			CY	0.000	0.00	
			60.00000	1,757.000		105,420.00
0425	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	3,756.360	3,756.090		
			TON	0.000	0.00	
			108.00000	3,756.090		405,657.72
0430	411-10255	Emulsified Asphalt (Slow-Setting)	310.000	310.000		
			GAL	0.000	0.00	
			2.00000	310.000		620.00
0435	614-85040	Impact Attenuator (Truck Mounted Attenuator)	2.000	2.000		
			EACH	0.000	0.00	
			27,552.50000	2.000		55,105.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 07/25/2017
 11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 0205 ROADWAY SH115						
0440	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0445	630-00000	*Flagging	124.000	124.000		
			HOURL	0.000	0.00	
			24.00000	124.000		2,976.00
0450	630-00007	*Traffic Control Inspection	10.000	10.000		
			DAY	0.000	0.00	
			200.00000	10.000		2,000.00
0455	630-00012	*Traffic Control Management	17.000	17.000		
			DAY	0.000	0.00	
			650.00000	17.000		11,050.00
0460	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0465	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0470	630-80341	*Construction Traffic Sign (Panel Size A)	8.000	8.000		
			EACH	0.000	0.00	
			65.00000	8.000		520.00
0475	630-80342	*Construction Traffic Sign (Panel Size B)	32.000	32.000		
			EACH	0.000	0.00	
			70.00000	32.000		2,240.00
0480	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	4.000		
			EACH	0.000	0.00	
			80.00000	4.000		320.00
0485	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			8,000.00000	2.000		16,000.00
0490	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00

CONTID: C19557
 PCN: 19557-BID
 PROJECT: STA050A-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 07/25/2017

ESTIMATE NO: 0010

11:11:55

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 0205 ROADWAY SH115						
0495	630-80360	*Drum Channelizing Device	88.000	88.000		
			EACH	0.000	0.00	
			15.00000	88.000		1,320.00
0500	630-80380	*Traffic Cone	170.000	170.000		
			EACH	0.000	0.00	
			10.00000	170.000		1,700.00
0505	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			826.58000	1.000		826.58
			CAT 0205	CURRENT AMT \$	975,676.78 \$	0.00 \$ 975,647.30
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0510	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0515	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0520	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,198.64000	1.000		4,198.64
			CAT 0400	CURRENT AMT \$	34,198.64 \$	0.00 \$ 34,198.64
PROJECT TOTAL			CURRENT AMT \$	4,489,406.66 \$	8,328.70 \$	4,420,690.69