

ESTIMATE SUMMARY

18:05:20

 CONTID: C19586 ESTIMATE NO: 0011 PROG SPEC YR: 2005
 PCN: 19586-BID COFRS REPORTING CATEGORY: 0 FACS REF NO:

CONTRACT DESCRIPTION: ITS CAPITAL REPLACEMENT R1
 TIME CHARGED: 438.0 DAYS TIME ALLOW: 12/30/201 FIXED COMPLETION DAT
 PERCENT TIME: 115.26 ORIG TIME ALLOW: 5/30/2014 FIXED COMPLETION DAT

PROJECT NO: ITSSW01-421
 ITS CAPITAL REPLACEMENT R1
 NAME OF ROAD: 002A, 070A, 085A
 PROJECT COUNTIES: DENVER

CONTRACTOR: INTERFACE COMMUNICATIONS COMPANY
 4909 NAUTILUS COURT NORTH, SUITE 201
 BOULDER CO 80301 303-530-4212

PAY PERIOD ENDING 02/26/2015 DATE TIME STARTED 12/16/2013
 DATE LET 10/24/2013 DATE WORK BEGAN
 DATE AWARDED 11/06/2013 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/06/2013 DATE ACCEPTED
 DATE NOTICE TO PROCEED 12/16/2013

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 520,433.57 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 362,602.00 NON-PARTICIPATING	519,915.97	1,005.62
PERCENT COMPLETE:	99.90% TOTAL EARNINGS	519,915.97	1,005.62
FUNDS AVAILABLE:	\$ 517.60 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	519,915.97	1,005.62
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-5,439.03	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	514,476.94	1,005.62
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	514,476.94	1,005.62
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 1,005.62

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19586
 PCN: 19586-BID
 PROJECT: ITSSW01-421

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 02/26/2015
 18:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Bid Items						
0005	203-01597	Potholing	293.350	293.350		
			HOUR	0.000	0.00	
			91.00000	293.350		26,694.85
0010	208-00002	Erosion Log (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0015	208-00035	Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0020	210-00473	Reset TV Cameras	1.000	1.000		
			EACH	0.000	0.00	
			87.00000	1.000		87.00
0025	614-00011	Sign Panel (Class I)	3.000	1.000		
			SF	0.000	0.00	
			26.00000	1.000		26.00
0030	614-10125	Variable Message Sign (Ground Mounted)	1.000	1.000		
			EACH	0.000	0.00	
			98,511.00000	1.000		98,511.00
0035	614-10147	Variable Message Sign LED (Overhead)	1.000	1.000		
			EACH	0.000	0.00	
			124,041.00000	1.000		124,041.00
0040	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			47,979.00000	1.000		47,979.00
0045	614-72832	*Communications Cabinet (Type 2)	1.000	1.000		
			EACH	0.000	0.00	
			7,513.00000	1.000		7,513.00
0045		MATERIAL ALLOWANCE Communication Cabinet		0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0050	614-87006	*Fiber Optic Termination Panel (6 Fiber)	3.000	3.000		
			EACH	0.000	0.00	
			1,388.00000	3.000		4,164.00

CONTID: C19586
 PCN: 19586-BID
 PROJECT: ITSSW01-421

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 02/26/2015
 18:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Bid Items						
0055	614-87010	Fiber Optic Cable (Single Mode) (12 Fiber)	944.000	944.000		
			LF	0.000	0.00	
			1.82000	944.000		1,718.08
0060	614-87320	Closed Circuit Television	1.000	1.000		
			EACH	0.000	0.00	
			3,853.00000	1.000		3,853.00
0060		MATERIAL ALLOWANCE CCTV		0.000		
			EACH	0.000	0.00	
			2,845.64000	0.000		0.00
0065	614-87512	*Splice Fiber Optic Cable (12 Strand)	1.000	1.000		
			EACH	0.000	0.00	
			1,440.00000	1.000		1,440.00
0070	614-87690	Ethernet Switch	2.000	2.000		
			EACH	0.000	0.00	
			3,725.00000	2.000		7,450.00
0070		MATERIAL ALLOWANCE Ethernet Switch		0.000		
			EACH	0.000	0.00	
			6,332.50000	0.000		0.00
0075	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			2,160.00000	1.000		2,160.00
0080	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			7,000.00000	1.000		7,000.00
0085	630-00000	*Flagging	0.000	0.000		
			HOURL	0.000	0.00	
			25.53000	0.000		0.00
0090	630-00007	*Traffic Control Inspection	3.000	3.000		
			DAY	0.000	0.00	
			111.00000	3.000		333.00
0095	630-00012	*Traffic Control Management	50.000	50.000		
			DAY	0.000	0.00	
			438.00000	50.000		21,900.00

CONTID: C19586
 PCN: 19586-BID
 PROJECT: ITSSW01-421

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 02/26/2015
 18:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 Bid Items						
0100	630-80342	*Construction Traffic Sign (Panel Size B)	11.000	9.900		
			EACH	0.000	0.00	
			12.00000	9.900		118.80
0105	630-80343	*Construction Traffic Sign (Panel Size C)	6.000	5.400		
			EACH	0.000	0.00	
			28.00000	5.400		151.20
0110	630-80351	*Vertical Panel (Plastic)	6.000	5.400		
			EACH	0.000	0.00	
			21.00000	5.400		113.40
0115	630-80353	*Vertical Panel (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0120	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.000	0.00	
			1,665.00000	1.800		2,997.00
0125	630-80359	*Portable Message Sign Panel	0.000	0.000		
			DAY	0.000	0.00	
			316.00000	0.000		0.00
0130	630-80360	*Drum Channelizing Device	0.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0135	630-80380	*Traffic Cone	100.000	90.000		
			EACH	0.000	0.00	
			9.00000	90.000		810.00
0140	630-85041	*Mobile Attenuator	10.000	10.000		
			DAY	0.000	0.00	
			389.00000	10.000		3,890.00
0145	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0150	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19586
 PCN: 19586-BID
 PROJECT: ITSSW01-421

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 02/26/2015
 18:05:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 Bid Items							
0155	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0160	700-70195	F/A Utilities and Maintenance of Field Facilities	66,328.240	65,322.620			
			F A	1,005.620	1,005.62		
			1.00000	66,328.240		66,328.24	
0165	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0175	614-87496	Fiber Optic Cable (S Mode) (96 S)	35,097.000	35,097.000			
			LF	0.000	0.00		
			2.20000	35,097.000		77,213.40	
0180	614-87350	Test Fiber Optic Cable	1.000	1.000			
			L S	0.000	0.00		
			1,690.00000	1.000		1,690.00	
0185	614-87548	Splice FO Cable (48 Strand)	6.000	6.000			
			EACH	0.000	0.00		
			1,667.00000	6.000		10,002.00	
0190	900-00007	Added Item (Each)/ Fiber Optic Termination Panel (96 S)	1.000	1.000			
			EACH	0.000	0.00		
			1,732.00000	1.000		1,732.00	
			CAT 0200	CURRENT AMT \$	520,433.57 \$	1,005.62 \$	519,915.97
CAT NO0400 Construction Engineering Bid ITEMS							
0170	620-00020	Sanitary Facility	0.000	0.000			
			EACH	0.000	0.00		
			420.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	0.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$	520,433.57 \$	1,005.62 \$	519,915.97