

ESTIMATE SUMMARY

CONTID: C19626

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 19626-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 38.0 DAYS

TIME ALLOW:

503 WORK DAYS

I-25: 120TH AVENUE (SH 128) TO SH 7

PERCENT TIME: 7.55

ORIG TIME ALLOW:

503 WORK DAYS

PROJECT NO:

IM0253-234

I-25: 120TH AVENUE (SH 128) TO SH 7

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS, REGION 1

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

PAY PERIOD ENDING

08/25/2016

DATE TIME STARTED 07/05/2016

5670 FRANKLIN STREET

DATE LET

02/18/2016

DATE WORK BEGAN 07/05/2016

DATE AWARDED

03/18/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/21/2016

DATE ACCEPTED

DENVER

CO 80216

(303)297-0340

DATE NOTICE TO PROCEED

07/05/2016

CURRENT TOTAL

THIS ESTIMATE

| | | | | |
|----------------------|------------------|-----------------------|---------------|---------------|
| CURRENT PROJECT AMT: | \$ 62,861,049.13 | PARTICIPATING | \$ 876,796.75 | \$ 604,810.63 |
| AWARD PROJECT AMT: | \$ 56,390,000.00 | NON-PARTICIPATING | 0.00 | 0.00 |
| PERCENT COMPLETE: | 1.39% | TOTAL EARNINGS | 876,796.75 | 604,810.63 |
| FUNDS AVAILABLE: | \$ 61,984,252.38 | STOCKPILED MATERIALS | 0.00 | 0.00 |
| | | GROSS EARNINGS | 876,796.75 | 604,810.63 |
| TOTAL CLAIMS: | \$ 0.00 | RETAINAGE | -26,303.90 | -18,144.32 |
| | | SECURITIES ENCUMBERED | 0.00 | 0.00 |
| | | NET EARNINGS | 850,492.85 | 586,666.31 |
| | | LIQUIDATED DAMAGES | 0.00 | 0.00 |
| | | AUTOPAY ADJUSTMENT | 0.00 | 0.00 |
| | | AMOUNT DUE | 850,492.85 | 586,666.31 |
| | | OTHER ADJUSTMENTS | 0.00 | 0.00 |

PAYMENT DUE

\$

586,666.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|-----------------------------------|--|---|--------------------------|----------------------|
| ----- | | | | | | |
| CAT NO0200 ROADWAY | | | | | | |
| 0005 | 201-00000 | Clearing and Grubbing | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 200,000.00000 | 0.000 | | 0.00 |
| 0010 | 202-00001 | Removal of Structure | 13.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 0015 | 202-00003 | Removal of Structure (Special) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 15,000.00000 | 0.000 | | 0.00 |
| 0020 | 202-00019 | Removal of Inlet | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 0025 | 202-00021 | Removal of Manhole | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 0030 | 202-00026 | Removal of Slope and Ditch Paving | 4,751.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 20.00000 | 0.000 | | 0.00 |
| 0035 | 202-00027 | Removal of Riprap | 54.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 0040 | 202-00035 | Removal of Pipe | 2,410.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 0045 | 202-00037 | Removal of End Section | 17.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 0050 | 202-00055 | *Removal of Fiber Optic Cable | 3,090.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 0055 | 202-00090 | *Removal of Delineator | 345.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0060 | 202-00155 | Removal of Wall | 467.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 0065 | 202-00165 | Removal of Wall | 1.000 | 0.000 | | |
| | | | L S | 1.000 | 14,000.00 | |
| | | | 14,000.00000 | 1.000 | | 14,000.00 |
| 0070 | 202-00190 | Removal of Concrete Median Cover Material | 323.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 0075 | 202-00200 | Removal of Sidewalk | 1,122.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 0080 | 202-00203 | Removal of Curb and Gutter | 837.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0085 | 202-00206 | Removal of Concrete Curb Ramp | 40.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 45.00000 | 0.000 | | 0.00 |
| 0090 | 202-00210 | Removal of Concrete Pavement | 1,443.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 0095 | 202-00220 | *Removal of Asphalt Mat | 85,709.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.50000 | 0.000 | | 0.00 |
| 0100 | 202-00240 | *Removal of Asphalt Mat (Planing) | 352,507.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.50000 | 0.000 | | 0.00 |
| 0105 | 202-00246 | *Removal of Asphalt Mat (Planing) (Special) | 76,319.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0106 | 202-00250 | Rem Pavement Marking CMO #3 | 0.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 1.86000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0110 | 202-00700 | *Removal of Light Standard | 61.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 205.00000 | 0.000 | | 0.00 |
| 0115 | 202-00705 | *Removal of Light Standard Foundation | 61.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 390.00000 | 0.000 | | 0.00 |
| 0120 | 202-00715 | *Removal of Closed Circuit Television Pole | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 350.00000 | 0.000 | | 0.00 |
| 0125 | 202-00805 | *Removal of Overhead Sign Structure | 11.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,500.00000 | 0.000 | | 0.00 |
| 0130 | 202-00810 | *Removal of Ground Sign | 68.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 0135 | 202-00821 | *Removal of Sign Panel | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 250.00000 | 0.000 | | 0.00 |
| 0140 | 202-00827 | *Removal of Pull Box | 35.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 150.00000 | 0.000 | | 0.00 |
| 0145 | 202-00848 | *Removal of Traffic Signal Controller and Cabinet | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 150.00000 | 0.000 | | 0.00 |
| 0150 | 202-00855 | *Removal of Traffic Signal Controller Cabinet | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 150.00000 | 0.000 | | 0.00 |
| 0155 | 202-00858 | *Removal of Pedestal Pole | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 0160 | 202-00895 | Removal of Impact Attenuator | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,000.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0165 | 202-01000 | *Removal of Fence | 31,232.000 | 0.000 | | |
| | | | LF | 21,653.000 | 29,664.61 | |
| | | | | 1.37000 | 21,653.000 | 29,664.61 |
| 0170 | 202-01020 | Removal of Sound Barrier Fence | 1,948.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | | 18.00000 | 0.000 | 0.00 |
| 0175 | 202-01035 | *Removal of Gate | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | | 100.00000 | 0.000 | 0.00 |
| 0180 | 202-01130 | *Removal of Guardrail Type 3 | 14,170.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | | 2.30000 | 0.000 | 0.00 |
| 0185 | 202-01140 | Removal of Guardrail Type 4 | 23,276.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | | 13.00000 | 0.000 | 0.00 |
| 0190 | 202-01170 | Removal of Guardrail Type 7 | 3,315.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | | 13.00000 | 0.000 | 0.00 |
| 0195 | 202-01300 | *Removal of End Anchorage | 53.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | | 191.15000 | 0.000 | 0.00 |
| 0200 | 202-04001 | Plug Culvert | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | | 4,500.00000 | 0.000 | 0.00 |
| 0205 | 202-04002 | Clean Culvert | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | | 2,000.00000 | 0.000 | 0.00 |
| 0210 | 203-00010 | Unclassified Excavation (Complete In Place) | 271,411.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | | 8.00000 | 0.000 | 0.00 |
| 0215 | 203-00065 | Embankment Material (Complete In Place) (R20) | 141,503.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | | 15.00000 | 0.000 | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0220 | 203-01100 | Proof Rolling | 100.000 | 0.000 | | |
| | | | 175.00000 | 0.000 | 0.00 | 0.00 |
| 0225 | 203-01500 | Blading | 280.000 | 0.000 | | |
| | | | 120.00000 | 0.000 | 0.00 | 0.00 |
| 0230 | 203-01510 | Backhoe | 490.000 | 0.000 | | |
| | | | 120.00000 | 0.000 | 0.00 | 0.00 |
| 0235 | 203-01550 | Dozing | 140.000 | 0.000 | | |
| | | | 170.00000 | 2.500 | 425.00 | 425.00 |
| 0240 | 203-01594 | Combination Loader | 100.000 | 0.000 | | |
| | | | 100.00000 | 0.000 | 0.00 | 0.00 |
| 0245 | 203-01597 | Potholing | 200.000 | 39.000 | | |
| | | | 190.00000 | 117.500 | 22,325.00 | 29,735.00 |
| 0250 | 203-01622 | Sweeping (With Pickup Broom) | 100.000 | 0.000 | | |
| | | | 225.00000 | 0.000 | 0.00 | 0.00 |
| 0255 | 206-00000 | Structure Excavation | 14,607.000 | 0.000 | | |
| | | | 11.00000 | 0.000 | 0.00 | 0.00 |
| 0260 | 206-00065 | Structure Backfill (Flow-Fill) | 385.000 | 0.000 | | |
| | | | 130.00000 | 0.000 | 0.00 | 0.00 |
| 0265 | 206-00100 | Structure Backfill (Class 1) | 174.000 | 0.000 | | |
| | | | 34.00000 | 0.000 | 0.00 | 0.00 |
| 0270 | 206-00200 | Structure Backfill (Class 2) | 32.000 | 0.000 | | |
| | | | 40.00000 | 0.000 | 0.00 | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0275 | 207-00205 | Topsoil | 50,430.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.00000 | 0.000 | | 0.00 |
| 0280 | 207-00305 | Wetland Topsoil | 578.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 32.00000 | 0.000 | | 0.00 |
| 0285 | 208-00002 | Erosion Log Type 1 (12 Inch) | 54,460.000 | 617.000 | | |
| | | | LF | 3,292.000 | 19,752.00 | |
| | | | 6.00000 | 3,909.000 | | 23,454.00 |
| 0290 | 208-00020 | Silt Fence | 8,989.000 | 5,668.000 | | |
| | | | LF | 3,321.000 | 6,642.00 | |
| | | | 2.00000 | 8,989.000 | | 17,978.00 |
| 0295 | 208-00035 | Aggregate Bag | 980.000 | 18.000 | | |
| | | | LF | 224.000 | 896.00 | |
| | | | 4.00000 | 242.000 | | 968.00 |
| 0300 | 208-00041 | Rock Check Dam | 70.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,000.00000 | 0.000 | | 0.00 |
| 0305 | 208-00045 | Concrete Washout Structure | 14.000 | 0.000 | | |
| | | | EACH | 1.000 | 1,500.00 | |
| | | | 1,500.00000 | 1.000 | | 1,500.00 |
| 0310 | 208-00050 | Storm Drain Inlet Protection | 148.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 400.00000 | 0.000 | | 0.00 |
| 0315 | 208-00051 | Storm Drain Inlet Protection (Type I) | 144.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.00000 | 0.000 | | 0.00 |
| 0320 | 208-00052 | Storm Drain Inlet Protection (Type II) | 144.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 45.00000 | 0.000 | | 0.00 |
| 0325 | 208-00060 | Temporary Slope Drain | 980.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0330 | 208-00070 | Vehicle Tracking Pad | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 0335 | 208-00103 | Removal and Disposal of Sediment (Labor) | 840.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 35.00000 | 0.000 | | 0.00 |
| 0340 | 208-00105 | Removal and Disposal of Sediment (Equipment) | 840.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 0345 | 208-00106 | Sweeping (Sediment Removal) | 280.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 0350 | 208-00107 | Removal of Trash | 280.000 | 0.000 | | |
| | | | HOURL | 7.000 | 420.00 | |
| | | | 60.00000 | 7.000 | | 420.00 |
| 0355 | 208-00205 | Erosion Control Supervisor | 2,820.000 | 21.500 | | |
| | | | HOURL | 44.000 | 2,200.00 | |
| | | | 50.00000 | 65.500 | | 3,275.00 |
| 0360 | 208-00400 | Water Control | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 60,000.00000 | 0.000 | | 0.00 |
| 0365 | 210-00473 | *Reset TV Cameras | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 865.00000 | 0.000 | | 0.00 |
| 0370 | 210-00475 | *Reset Closed Circuit Television Pole | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,425.00000 | 0.000 | | 0.00 |
| 0375 | 210-00476 | *Reset Microwave Vehicle Radar Detector (MVRD) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,190.00000 | 0.000 | | 0.00 |
| 0380 | 210-00750 | *Reset Light Standard | 67.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,350.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0385 | 210-00805 | *Reset Overhead Sign Structure | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,000.00000 | 0.000 | | 0.00 |
| 0390 | 210-00815 | *Reset Sign Panel | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 350.00000 | 0.000 | | 0.00 |
| 0395 | 210-00820 | *Reset Variable Message Sign | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,365.00000 | 0.000 | | 0.00 |
| 0400 | 210-00847 | *Reset Travel Time Indicator | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 845.00000 | 0.000 | | 0.00 |
| 0405 | 210-00848 | *Reset Traffic Signal Controller and Cabinet | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 0410 | 210-00858 | *Reset Pedestal Pole | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 145.00000 | 0.000 | | 0.00 |
| 0415 | 210-01000 | *Reset Fence | 968.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 28.00000 | 0.000 | | 0.00 |
| 0420 | 210-04010 | Adjust Manhole | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 900.00000 | 0.000 | | 0.00 |
| 0425 | 212-00006 | *Seeding (Native) | 54.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 802.00000 | 0.000 | | 0.00 |
| 0430 | 212-00011 | *Seeding (Lawn) | 8.700 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 744.00000 | 0.000 | | 0.00 |
| 0435 | 212-00028 | *Seeding (Wetlands) | 0.300 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0440 | 212-00032 | *Soil Conditioning | 63.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 2,639.00000 | 0.000 | | 0.00 |
| 0445 | 212-00048 | *Soil Preparation (Special) | 56.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 0450 | 213-00002 | *Mulching (Weed Free Hay) | 52.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 519.00000 | 0.000 | | 0.00 |
| 0455 | 213-00008 | *Mulching (Wood Chip) | 3,715.000 | 0.000 | | |
| | | | CF | 0.000 | 0.00 | |
| | | | 4.30000 | 0.000 | | 0.00 |
| 0460 | 213-00012 | *Spray-on Mulch Blanket | 7.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 3,773.00000 | 0.000 | | 0.00 |
| 0465 | 213-00061 | *Mulch Tackifier | 41,630.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 2.05000 | 0.000 | | 0.00 |
| 0470 | 213-00070 | *Landscape Weed Barrier Fabric | 884.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 1.90000 | 0.000 | | 0.00 |
| 0475 | 213-00150 | *Bonded Fiber Matrix | 7.000 | 0.000 | | |
| | | | ACRE | 0.000 | 0.00 | |
| | | | 3,318.00000 | 0.000 | | 0.00 |
| 0480 | 213-00462 | *Metal Landscape Border (3/16 X 5-1/2 Inch) | 1,620.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 6.50000 | 0.000 | | 0.00 |
| 0485 | 214-00000 | *Landscape Maintenance | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 48,925.00000 | 0.000 | | 0.00 |
| 0490 | 214-00222 | *Deciduous Tree (2 Inch Caliper) (Furnish Only) | 26.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 378.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0495 | 214-00350 | *Deciduous Shrub (5 Gallon Container) | 134.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 0500 | 214-00508 | *Evergreen Tree (8 Foot) (Ball and Burlap) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 476.00000 | 0.000 | | 0.00 |
| 0505 | 214-01015 | *Willow Cuttings | 215.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6.00000 | 0.000 | | 0.00 |
| 0510 | 216-00201 | Soil Retention Blanket (Straw-Coconut) (Biodegradable Class) | 64,107.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 3.48000 | 0.000 | | 0.00 |
| 0515 | 216-00301 | Turf Reinforcement Mat (Class 1) | 7,006.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0520 | 217-00020 | *Herbicide Treatment | 161.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 110.00000 | 0.000 | | 0.00 |
| 0525 | 240-00000 | *Wildlife Biologist | 60.000 | 28.000 | | |
| | | | HOURL | 16.000 | 1,032.00 | |
| | | | 64.50000 | 44.000 | | 2,838.00 |
| 0530 | 240-00010 | *Removal of Nests | 60.000 | 2.500 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 84.67000 | 2.500 | | 211.68 |
| 0535 | 240-00100 | *Prairie Dog Management | 1.000 | 0.500 | | |
| | | | L S | 0.100 | 1,872.50 | |
| | | | 18,725.00000 | 0.600 | | 11,235.00 |
| 0540 | 250-00010 | *Environmental Health and Safety Management | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 3,280.00000 | 0.000 | | 0.00 |
| 0545 | 250-00050 | *Monitoring Technician | 50.000 | 0.000 | | |
| | | | HOURL | 0.000 | 0.00 | |
| | | | 91.64000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0550 | 250-00110 | *Health and Safety Officer | 50.000 | 0.000 | | |
| | | | 50.000000 | 0.000 | 0.00 | |
| | | | 105.80000 | 0.000 | | 0.00 |
| 0551 | 900-00014 | Added Item (Lump Sum)/ Asbestos Survey | 1.000 | 1.000 | | |
| | | | 1.000000 | 0.000 | 0.00 | |
| | | | 6,322.00000 | 1.000 | | 6,322.00 |
| 0555 | 304-06007 | Aggregate Base Course (Class 6) | 38,297.000 | 0.000 | | |
| | | | 38,297.00000 | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 0560 | 403-00720 | *Hot Mix Asphalt (Patching) (Asphalt) | 2,961.000 | 0.000 | | |
| | | | 2,961.00000 | 0.000 | 0.00 | |
| | | | 205.52000 | 0.000 | | 0.00 |
| 0565 | 403-00800 | *Emergency Pothole Repair | 200.000 | 0.000 | | |
| | | | 200.00000 | 0.000 | 0.00 | |
| | | | 650.00000 | 0.000 | | 0.00 |
| 0570 | 403-09221 | *Stone Matrix Asphalt (Fibers)(Asphalt) | 70,053.000 | 0.000 | | |
| | | | 70,053.00000 | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 0575 | 403-33841 | *Hot Mix Asphalt (Grading S) (100) (PG 64-22) | 81,136.000 | 0.000 | | |
| | | | 81,136.00000 | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 0580 | 403-34841 | *Hot Mix Asphalt (Grading SX) (100) (PG 64-22) | 7,985.000 | 0.000 | | |
| | | | 7,985.00000 | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 0585 | 411-10255 | *Emulsified Asphalt (Slow-Setting) | 52,633.000 | 0.000 | | |
| | | | 52,633.00000 | 0.000 | 0.00 | |
| | | | 6.00000 | 0.000 | | 0.00 |
| 0590 | 412-00800 | Concrete Pavement (8 Inch) | 1,129.000 | 0.000 | | |
| | | | 1,129.00000 | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 0595 | 412-00901 | Concrete Pavement (9 Inch) (Special) | 142.000 | 0.000 | | |
| | | | 142.00000 | 0.000 | 0.00 | |
| | | | 280.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0600 | 412-00920 | Concrete Pavement (9 Inch) (Fast Track) | 521.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 105.00000 | 0.000 | | 0.00 |
| 0605 | 412-02000 | Concrete Safety Edge | 592.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 0610 | 420-00113 | Geotextile (Drainage) (Class 2) | 4,086.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.50000 | 0.000 | | 0.00 |
| 0615 | 420-00132 | Geotextile (Separator) (Class 1) | 62.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 0620 | 503-00018 | *Drilled Caisson (18 Inch) | 21.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 195.00000 | 0.000 | | 0.00 |
| 0625 | 503-00024 | *Drilled Caisson (24 Inch) | 33.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 255.00000 | 0.000 | | 0.00 |
| 0630 | 503-00036 | *Drilled Caisson (36 Inch) | 72.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 315.00000 | 0.000 | | 0.00 |
| 0635 | 503-00042 | *Drilled Caisson (42 Inch) | 111.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 275.00000 | 0.000 | | 0.00 |
| 0640 | 503-00048 | *Drilled Caisson (48 Inch) | 675.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 320.00000 | 0.000 | | 0.00 |
| 0645 | 503-00054 | *Drilled Caisson (54 Inch) | 112.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 400.00000 | 0.000 | | 0.00 |
| 0650 | 506-00206 | Riprap (6 Inch) | 913.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0655 | 506-00209 | Riprap (9 Inch) | 213.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 0660 | 506-00212 | Riprap (12 Inch) | 191.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 0665 | 506-00218 | Riprap (18 Inch) | 47.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 70.00000 | 0.000 | | 0.00 |
| 0670 | 507-00100 | *Concrete Slope and Ditch Paving (Reinforced) | 115.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 530.00000 | 0.000 | | 0.00 |
| 0675 | 601-01000 | Concrete Class B | 148.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 480.00000 | 0.000 | | 0.00 |
| 0680 | 601-03050 | *Concrete Class D (Wall) | 17.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 450.00000 | 0.000 | | 0.00 |
| 0685 | 602-00000 | *Reinforcing Steel | 2,031.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 0690 | 602-00210 | *Welded Wire Fabric | 1,340.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 0695 | 603-01180 | 18 Inch Reinforced Concrete Pipe | 1,626.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 60.00000 | 0.000 | | 0.00 |
| 0700 | 603-01240 | 24 Inch Reinforced Concrete Pipe | 12,232.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 0705 | 603-01300 | 30 Inch Reinforced Concrete Pipe | 1,226.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 85.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0710 | 603-01360 | 36 Inch Reinforced Concrete Pipe | 655.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 135.00000 | 0.000 | | 0.00 |
| 0715 | 603-01420 | 42 Inch Reinforced Concrete Pipe | 148.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 185.00000 | 0.000 | | 0.00 |
| 0720 | 603-01480 | 48 Inch Reinforced Concrete Pipe | 113.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 370.00000 | 0.000 | | 0.00 |
| 0725 | 603-02180 | 23x14 Inch Reinforced Concrete Pipe Elliptical | 229.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 0730 | 603-02240 | 30x19 Inch Reinforced Concrete Pipe Elliptical | 690.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 105.00000 | 0.000 | | 0.00 |
| 0735 | 603-02360 | 45x29 Inch Reinforced Concrete Pipe Elliptical | 48.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 170.00000 | 0.000 | | 0.00 |
| 0740 | 603-05018 | 18 Inch Reinforced Concrete End Section | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,100.00000 | 0.000 | | 0.00 |
| 0745 | 603-05024 | 24 Inch Reinforced Concrete End Section | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,200.00000 | 0.000 | | 0.00 |
| 0750 | 603-05030 | 30 Inch Reinforced Concrete End Section | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 0755 | 603-05036 | 36 Inch Reinforced Concrete End Section | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,800.00000 | 0.000 | | 0.00 |
| 0760 | 603-05042 | 42 Inch Reinforced Concrete End Section | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,900.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0765 | 603-05048 | 48 Inch Reinforced Concrete End Section | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,100.00000 | 0.000 | | 0.00 |
| 0770 | 603-05124 | 30x19 Inch Reinforced Concrete End Section Elliptical | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 0775 | 603-05136 | 45x29 Inch Reinforced Concrete End Section Elliptical | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,300.00000 | 0.000 | | 0.00 |
| 0780 | 604-00305 | *Inlet Type C (5 Foot) | 11.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 0785 | 604-00310 | *Inlet Type C (10 Foot) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,300.00000 | 0.000 | | 0.00 |
| 0790 | 604-00505 | *Inlet Type D (5 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |
| 0795 | 604-00510 | *Inlet Type D (10 Foot) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,300.00000 | 0.000 | | 0.00 |
| 0800 | 604-00550 | *Inlet Type D (Special) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,300.00000 | 0.000 | | 0.00 |
| 0805 | 604-19105 | *Inlet Type R L 5 (5 Foot) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,200.00000 | 0.000 | | 0.00 |
| 0810 | 604-19205 | *Inlet Type R L 10 (5 Foot) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,200.00000 | 0.000 | | 0.00 |
| 0815 | 604-19210 | *Inlet Type R L 10 (10 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,000.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0820 | 604-25000 | *Vane Grate Inlet Special | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 16,000.00000 | 0.000 | | 0.00 |
| 0825 | 604-25005 | *Vane Grate Inlet (5 Foot) | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,000.00000 | 0.000 | | 0.00 |
| 0830 | 604-25010 | *Vane Grate Inlet (10 Foot) | 35.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,200.00000 | 0.000 | | 0.00 |
| 0835 | 604-25015 | *Vane Grate Inlet (15 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,900.00000 | 0.000 | | 0.00 |
| 0840 | 604-26005 | *Vane Grate Inlet (Double) (5 Foot) | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,000.00000 | 0.000 | | 0.00 |
| 0845 | 604-26010 | *Vane Grate Inlet (Double) (10 Foot) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,800.00000 | 0.000 | | 0.00 |
| 0850 | 604-26015 | *Vane Grate Inlet (Double) (15 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,500.00000 | 0.000 | | 0.00 |
| 0855 | 604-30005 | Manhole Slab Base (5 Foot) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 0860 | 604-30010 | Manhole Slab Base (10 Foot) | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,200.00000 | 0.000 | | 0.00 |
| 0865 | 604-30015 | Manhole Slab Base (15 Foot) | 9.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,200.00000 | 0.000 | | 0.00 |
| 0870 | 604-30020 | Manhole Slab Base (20 Foot) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,500.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0875 | 604-31010 | Manhole Box Base (10 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,000.00000 | 0.000 | | 0.00 |
| 0880 | 604-39000 | Manhole Special | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 22,000.00000 | 0.000 | | 0.00 |
| 0885 | 604-39050 | *Manhole (Traffic Management System) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,440.00000 | 0.000 | | 0.00 |
| 0890 | 606-00301 | *Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS) | 13,896.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.95000 | 0.000 | | 0.00 |
| 0895 | 606-00710 | Guardrail Type 7 (Style CA) | 11,867.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 45.00000 | 0.000 | | 0.00 |
| 0900 | 606-00715 | *Guardrail Type 7 (Style CA)(Concrete Glare Screen) | 7,345.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 0905 | 606-00740 | Guardrail Type 7 (Style CE) | 3,640.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 85.00000 | 0.000 | | 0.00 |
| 0910 | 606-00741 | Guardrail Type 7 (Style CE) (Special) | 867.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 140.00000 | 0.000 | | 0.00 |
| 0915 | 606-00745 | *Guardrail Type 7 (Style CE)(Concrete Glare Screen) | 16,570.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 120.00000 | 0.000 | | 0.00 |
| 0920 | 606-00900 | *Guardrail (Special) | 14.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 105.00000 | 0.000 | | 0.00 |
| 0925 | 606-01340 | *End Anchorage Type 3D (31 in. MGS) | 16.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 735.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0930 | 606-01370 | *Transition Type 3G (31 in. MGS) | 13.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,090.61000 | 0.000 | | 0.00 |
| 0935 | 606-01380 | *Transition Type 3H (31 in. MGS) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,545.61000 | 0.000 | | 0.00 |
| 0940 | 606-02003 | *End Anchorage (Nonflared) (31 in. MGS) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,954.35000 | 0.000 | | 0.00 |
| 0945 | 606-02005 | *End Anchorage (Flared) (31 in. MGS) | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,646.70000 | 0.000 | | 0.00 |
| 0950 | 607-00005 | *End Post | 49.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 180.00000 | 0.000 | | 0.00 |
| 0955 | 607-00010 | *Corner and Line Brace Post | 106.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 210.00000 | 0.000 | | 0.00 |
| 0960 | 607-01050 | *Fence Wire With Metal Posts | 30,685.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.86000 | 0.000 | | 0.00 |
| 0965 | 607-11525 | *Fence (Plastic) | 5,940.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.70000 | 0.000 | | 0.00 |
| 0970 | 607-11530 | *Fence (Special) | 32.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 0975 | 607-11580 | *Fence (Temporary) | 55,900.000 | 0.000 | | |
| | | | LF | 15,582.000 | 29,605.80 | |
| | | | 1.90000 | 15,582.000 | | 29,605.80 |
| 0980 | 607-11581 | *Fence (Temporary) (Special) | 3,055.000 | 171.000 | | |
| | | | LF | 1,113.000 | 77,910.00 | |
| | | | 70.00000 | 1,284.000 | | 89,880.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 0985 | 607-52905 | *End Post (Chain Link) | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 165.00000 | 0.000 | | 0.00 |
| 0990 | 607-52910 | *Corner and Line Brace Post (Chain Link) | 36.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 0995 | 607-53172 | *Fence Chain Link (72 Inch) | 7,337.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.00000 | 0.000 | | 0.00 |
| 1000 | 607-60120 | *20 Foot Gate | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 800.00000 | 0.000 | | 0.00 |
| 1005 | 607-60274 | *24 Foot Gate Double (Chain Link) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,350.00000 | 0.000 | | 0.00 |
| 1010 | 608-00006 | *Concrete Sidewalk (6 Inch) | 858.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 1015 | 608-00010 | *Concrete Curb Ramp | 54.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 83.00000 | 0.000 | | 0.00 |
| 1020 | 608-00015 | *Detectable Warnings | 65.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 1025 | 608-00028 | *Concrete Bikeway (8 Inch) | 331.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 1030 | 609-21010 | *Curb and Gutter Type 2 (Section I-B) | 1,652.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.00000 | 0.000 | | 0.00 |
| 1035 | 609-21020 | *Curb and Gutter Type 2 (Section II-B) | 748.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1040 | 609-24002 | *Gutter Type 2 (2 Foot) | 928.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 1045 | 609-60011 | *Curb Type 6 (Section M) | 479.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.00000 | 0.000 | | 0.00 |
| 1050 | 610-00020 | *Median Cover Material (Patterned Concrete) | 4,145.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 7.95000 | 0.000 | | 0.00 |
| 1055 | 612-00001 | *Delineator (Type I) | 137.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 1060 | 612-00002 | *Delineator (Type II) | 139.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26.00000 | 0.000 | | 0.00 |
| 1065 | 612-00003 | *Delineator (Type III) | 30.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 27.00000 | 0.000 | | 0.00 |
| 1070 | 612-00022 | Delineator (Type II) (Barrier) | 523.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 1075 | 612-00260 | *Location Marker (Fiber Optic)(Dome) | 47.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 47.00000 | 0.000 | | 0.00 |
| 1080 | 612-00270 | *Location Marker (Utility)(Flat Slat) | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 45.00000 | 0.000 | | 0.00 |
| 1085 | 613-00200 | *2 Inch Electrical Conduit | 260.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.50000 | 0.000 | | 0.00 |
| 1090 | 613-00206 | *2 Inch Electrical Conduit (Bored) | 8,030.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 13.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1095 | 613-00306 | *3 Inch Electrical Conduit (Bored) | 1,969.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 32.00000 | 0.000 | | 0.00 |
| 1100 | 613-00408 | *4 Inch Electrical Conduit (Bored) | 150.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 23.50000 | 0.000 | | 0.00 |
| 1105 | 613-01100 | *1 Inch Electrical Conduit (Plastic) | 1,364.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.50000 | 0.000 | | 0.00 |
| 1110 | 613-01125 | *1-1/4 Inch Electrical Conduit (Plastic) | 3,004.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.50000 | 0.000 | | 0.00 |
| 1115 | 613-01200 | *2 Inch Electrical Conduit (Plastic) | 28,940.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 14.00000 | 0.000 | | 0.00 |
| 1120 | 613-01300 | *3 Inch Electrical Conduit (Plastic) | 2,880.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 1125 | 613-01400 | *4 Inch Electrical Conduit (Plastic) | 154.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 1130 | 613-03492 | *Electrical Conduit (Plastic)(Multiduct)(Bored) | 1,488.000 | 0.000 | | |
| | | | LF | 1,488.000 | 63,984.00 | |
| | | | 43.00000 | 1,488.000 | | 63,984.00 |
| 1135 | 613-04100 | *Electrical System Modifications | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 2,750.00000 | 0.000 | | 0.00 |
| 1140 | 613-04125 | *1-1/4 Inch Electrical Conduit (Liquidtight Flexible Metal) | 24.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.00000 | 0.000 | | 0.00 |
| 1145 | 613-07000 | *Pull Box (Special) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 500.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1150 | 613-07011 | *Pull Box (11"x18"x12") | 21.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 1155 | 613-07023 | *Pull Box (24"x36"x24") | 40.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,050.00000 | 0.000 | | 0.00 |
| 1160 | 613-07040 | *Pull Box (30"x48"x24") | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,390.00000 | 0.000 | | 0.00 |
| 1165 | 613-10000 | *Wiring | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 120,000.00000 | 0.000 | | 0.00 |
| 1170 | 613-10015 | *Breakaway Wiring System | 12.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,300.00000 | 0.000 | | 0.00 |
| 1175 | 613-34400 | *Light Standard Metal (40 Foot) | 28.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,525.00000 | 0.000 | | 0.00 |
| 1180 | 613-40010 | *Light Standard Foundation | 29.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,050.00000 | 0.000 | | 0.00 |
| 1185 | 613-40012 | *Light Standard Foundation Special | 55.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 510.00000 | 0.000 | | 0.00 |
| 1190 | 613-50100 | *Lighting Control Center | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,160.00000 | 0.000 | | 0.00 |
| 1195 | 613-50106 | *Lighting Control Center (Special) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 1200 | 613-50150 | *Secondary Service Pedestal | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,225.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1205 | 613-50210 | *Temporary Lighting | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 145,000.00000 | 0.000 | | 0.00 |
| 1210 | 613-70250 | *Luminaire High Pressure Sodium (250 Watt) | 28.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 370.00000 | 0.000 | | 0.00 |
| 1215 | 613-81700 | *Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 341.00000 | 0.000 | | 0.00 |
| 1220 | 614-00011 | *Sign Panel (Class I) | 156.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 16.00000 | 0.000 | | 0.00 |
| 1225 | 614-00012 | *Sign Panel (Class II) | 1,321.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 19.00000 | 0.000 | | 0.00 |
| 1230 | 614-00013 | *Sign Panel (Class III) | 5,349.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 1235 | 614-00615 | *Steel Sign Post (W 6x15) | 69.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 1240 | 614-00818 | *Steel Sign Post (W 8x18) | 39.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 1245 | 614-00821 | *Steel Sign Post (W 8x21) | 41.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 1250 | 614-01582 | *Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase) | 40.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 1255 | 614-01585 | *Steel Sign Support (2-1/2 Inch Round Sch 80) (Post) | 1,034.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 17.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1260 | 614-01588 | *Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase) | 92.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 350.00000 | 0.000 | | 0.00 |
| 1265 | 614-03002 | *Concrete Footing (Type 2) | 4.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 1270 | 614-03003 | *Concrete Footing (Type 3) | 2.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 1,600.00000 | 0.000 | | 0.00 |
| 1275 | 614-03004 | *Concrete Footing (Type 4) | 2.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 1,700.00000 | 0.000 | | 0.00 |
| 1280 | 614-10145 | *Variable Message Sign LED (Single Faced) | 1.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 75,600.00000 | 0.000 | | 0.00 |
| 1285 | 614-10147 | *Variable Message Sign LED (Overhead) | 10.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 14,500.00000 | 0.000 | | 0.00 |
| 1290 | 614-31400 | *Monotube Overhead Sign Cantilever (14 Inch Diameter) | 2.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 27,000.00000 | 0.000 | | 0.00 |
| 1295 | 614-31800 | *Monotube Overhead Sign Cantilever (18 Inch Diameter) | 3.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 34,000.00000 | 0.000 | | 0.00 |
| 1300 | 614-32000 | *Monotube Overhead Sign Cantilever (20 Inch Diameter) | 4.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 40,000.00000 | 0.000 | | 0.00 |
| 1305 | 614-32400 | *Monotube Overhead Sign Cantilever (24 Inch Diameter) | 3.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 48,000.00000 | 0.000 | | 0.00 |
| 1310 | 614-42000 | *Monotube Overhead Sign Bridge (20 Inch Diameter) | 1.000 | 0.000 | | |
| | | EACH | | 0.000 | 0.00 | |
| | | | 72,000.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1315 | 614-42400 | *Monotube Overhead Sign Bridge (24 Inch Diameter) | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 88,000.00000 | 0.000 | | 0.00 |
| 1320 | 614-43000 | *Monotube Overhead Sign Bridge (30 Inch Diameter) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 110,000.00000 | 0.000 | | 0.00 |
| 1325 | 614-70118 | *Pedestrian Signal Face (18) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 565.00000 | 0.000 | | 0.00 |
| 1330 | 614-70225 | *Traffic Signal Face (12-12) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 650.00000 | 0.000 | | 0.00 |
| 1335 | 614-70336 | *Traffic Signal Face (12-12-12) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 785.00000 | 0.000 | | 0.00 |
| 1340 | 614-72830 | *Communications Cabinet | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 19,340.00000 | 0.000 | | 0.00 |
| 1345 | 614-72832 | *Communications Cabinet (Type 2) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 10,625.00000 | 0.000 | | 0.00 |
| 1350 | 614-72855 | *Traffic Signal Controller Cabinet | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 21,000.00000 | 0.000 | | 0.00 |
| 1355 | 614-72860 | *Pedestrian Push Button | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 275.00000 | 0.000 | | 0.00 |
| 1360 | 614-72875 | *Loop Detector Wire | 3,276.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.50000 | 0.000 | | 0.00 |
| 1365 | 614-72887 | *Microwave Vehicle Radar Detector | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 11,100.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 27
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1370 | 614-75840 | *Traffic Signal Controller (Install Only) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,400.00000 | 0.000 | | 0.00 |
| 1375 | 614-80000 | *Flashing Beacon | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,290.00000 | 0.000 | | 0.00 |
| 1380 | 614-80010 | *Travel Time Indicator | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 23,585.00000 | 0.000 | | 0.00 |
| 1385 | 614-84000 | *Traffic Signal Pedestal Pole Steel | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 1390 | 614-84100 | *Traffic Signal Pedestal Pole Aluminum | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 1395 | 614-85001 | Impact Attenuator | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 25,000.00000 | 0.000 | | 0.00 |
| 1400 | 614-86006 | *Telemetry (Master) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 9,050.00000 | 0.000 | | 0.00 |
| 1405 | 614-86105 | *Telemetry (Field) | 20.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,243.00000 | 0.000 | | 0.00 |
| 1410 | 614-86800 | *Uninterrupted Power Supply | 7.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 13,750.00000 | 0.000 | | 0.00 |
| 1415 | 614-87010 | *Fiber Optic Cable (Single Mode) (12 Fiber) | 21,180.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 3.25000 | 0.000 | | 0.00 |
| 1420 | 614-87011 | *Fiber Optic Cable (Single Mode) (24 Fiber) | 1,645.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 2.75000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 28
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1425 | 614-87015 | *Buffer Tube Fan Out Kit | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 240.00000 | 0.000 | | 0.00 |
| 1430 | 614-87024 | *Fiber Optic Termination Panel (24 Fiber) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 308.00000 | 0.000 | | 0.00 |
| 1435 | 614-87350 | *Test Fiber Optic Cable | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 10,045.00000 | 0.000 | | 0.00 |
| 1440 | 614-87364 | *Closed Circuit Television Pole with Lowering Device (50 Fee | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 22,625.00000 | 0.000 | | 0.00 |
| 1445 | 614-87402 | *Breakaway Tapered ITS Pole Steel (40 Feet) | 10.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,900.00000 | 0.000 | | 0.00 |
| 1450 | 614-87496 | *Fiber Optic Cable (Single Mode) (96 Strands) | 3,655.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 5.80000 | 0.000 | | 0.00 |
| 1455 | 614-87690 | *Ethernet Switch | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 6,610.00000 | 0.000 | | 0.00 |
| 1460 | 614-87700 | *Ethernet Router | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 61,835.00000 | 0.000 | | 0.00 |
| 1465 | 615-00150 | Embankment Protector (Special) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 7,500.00000 | 0.000 | | 0.00 |
| 1470 | 619-50080 | *1 Inch Plastic Pipe | 2,690.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.15000 | 0.000 | | 0.00 |
| 1475 | 619-50120 | *1-1/2 Inch Plastic Pipe | 5,960.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.35000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 29
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1480 | 619-50160 | *2 Inch Plastic Pipe | 8,370.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.55000 | 0.000 | | 0.00 |
| 1485 | 619-50482 | *6 Inch Plastic Pipe (Special) Northglenn Sanitary Sewer Force Main Rel | 280.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 350.00000 | 0.000 | | 0.00 |
| 1490 | 619-50801 | *10 Inch Plastic Pipe (Special) Northglenn Water Line Relocation | 486.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 230.00000 | 0.000 | | 0.00 |
| 1495 | 621-00450 | *Detour Pavement | 24,623.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 1500 | 622-00066 | Sign Panel (Install Only) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 250.00000 | 0.000 | | 0.00 |
| 1505 | 622-00270 | Bollard | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 500.00000 | 0.000 | | 0.00 |
| 1510 | 623-00162 | *Drip Emitter Tubing | 6,030.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 1.15000 | 0.000 | | 0.00 |
| 1515 | 623-00164 | *Drip Emitter | 830.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5.00000 | 0.000 | | 0.00 |
| 1520 | 623-00336 | *6 Inch Pop-Up Rotary Sprinkler | 400.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 32.00000 | 0.000 | | 0.00 |
| 1525 | 623-03116 | *2 Inch Automatic Control Valve | 13.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 1530 | 623-04000 | *Control Wire 24 Volt | 13,960.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 0.36000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 30
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1535 | 623-09900 | *Sprinkler System | 1.000 | 0.000 | | |
| | | L S | | 0.000 | 0.00 | |
| | | | 55,000.00000 | 0.000 | | 0.00 |
| 1540 | 625-00000 | Construction Surveying | 1.000 | 0.030 | | |
| | | L S | | 0.014 | 7,006.23 | |
| | | | 500,445.25000 | 0.044 | | 22,019.59 |
| 1545 | 625-00001 | Construction Surveying (Hourly) | 100.000 | 18.000 | | |
| | | HOOR | | 9.000 | 1,215.00 | |
| | | | 135.00000 | 27.000 | | 3,645.00 |
| 1550 | 626-00000 | *Mobilization | 1.000 | 0.000 | | |
| | | L S | | 0.000 | 0.00 | |
| | | | 4,565,000.00000 | 0.000 | | 0.00 |
| 1555 | 626-01102 | Public Information Services (Tier II) | 1.000 | 0.000 | | |
| | | L S | | 0.083 | 2,490.00 | |
| | | | 30,000.00000 | 0.083 | | 2,490.00 |
| 1560 | 627-00008 | *Modified Epoxy Pavement Marking | 627.000 | 0.000 | | |
| | | GAL | | 0.000 | 0.00 | |
| | | | 95.00000 | 0.000 | | 0.00 |
| 1565 | 627-00011 | *Pavement Marking Paint (Waterborne) | 9,910.000 | 0.000 | | |
| | | GAL | | 0.000 | 0.00 | |
| | | | 42.50000 | 0.000 | | 0.00 |
| 1570 | 627-01001 | *Preformed Plastic Pavement Marking (Type I) | 641.000 | 0.000 | | |
| | | SF | | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |
| 1575 | 627-01010 | *Preformed Plastic Pavement Marking (Type I)(Inlaid) | 81,928.000 | 0.000 | | |
| | | SF | | 0.000 | 0.00 | |
| | | | 12.40000 | 0.000 | | 0.00 |
| 1580 | 627-30324 | *Preformed Plastic Pavement Marking (Word-Symbol) (Type I) | 416.000 | 0.000 | | |
| | | SF | | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 1585 | 627-30329 | *Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type | 640.000 | 0.000 | | |
| | | SF | | 0.000 | 0.00 | |
| | | | 10.25000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 31
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1590 | 630-00000 | *Flagging | 500.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 25.00000 | 0.000 | | 0.00 |
| 1595 | 630-00007 | *Traffic Control Inspection | 204.000 | 7.000 | | |
| | | | DAY | 12.000 | 1,200.00 | |
| | | | 100.00000 | 19.000 | | 1,900.00 |
| 1600 | 630-00012 | *Traffic Control Management | 503.000 | 11.000 | | |
| | | | DAY | 19.000 | 13,300.00 | |
| | | | 700.00000 | 30.000 | | 21,000.00 |
| 1605 | 630-00015 | *Uniformed Traffic Control Coordination | 120.000 | 0.000 | | |
| | | | HOUR | 1.500 | 15.00 | |
| | | | 10.00000 | 1.500 | | 15.00 |
| 1610 | 630-00031 | *Courtesy Patrol | 2,000.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 1615 | 630-00035 | *Emergency Pull-off Area (Temporary) | 6.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 22,000.00000 | 0.000 | | 0.00 |
| 1620 | 630-00040 | *Traffic Incident Management Plan Development | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 13,000.00000 | 0.000 | | 0.00 |
| 1625 | 630-00041 | *Traffic Incident Management Plan Implementation | 18.000 | 0.000 | | |
| | | | MON | 0.000 | 0.00 | |
| | | | 2,400.00000 | 0.000 | | 0.00 |
| 1630 | 630-80002 | *Flashing Beacon (Solar) | 34.000 | 0.000 | | |
| | | | EACH | 5.000 | 3,500.00 | |
| | | | 700.00000 | 5.000 | | 3,500.00 |
| 1635 | 630-80335 | *Barricade (Type 3 M-A) (Temporary) | 25.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 180.00000 | 0.000 | | 0.00 |
| 1640 | 630-80341 | *Construction Traffic Sign (Panel Size A) | 155.000 | 0.000 | | |
| | | | EACH | 77.500 | 10,850.00 | |
| | | | 140.00000 | 77.500 | | 10,850.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 32
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1645 | 630-80342 | *Construction Traffic Sign (Panel Size B) | 71.000 | 2.000 | | |
| | | | EACH | 33.000 | 6,600.00 | |
| | | | 200.00000 | 35.000 | | 7,000.00 |
| 1650 | 630-80343 | *Construction Traffic Sign (Panel Size C) | 19.000 | 1.000 | | |
| | | | EACH | 0.500 | 100.00 | |
| | | | 200.00000 | 1.500 | | 300.00 |
| 1655 | 630-80344 | *Construction Traffic Sign (Special) | 221.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 13.00000 | 0.000 | | 0.00 |
| 1660 | 630-80355 | *Portable Message Sign Panel | 9.000 | 4.500 | | |
| | | | EACH | -0.500 | -5,000.00 | |
| | | | 10,000.00000 | 4.000 | | 40,000.00 |
| 1665 | 630-80358 | *Advance Warning Flashing or Sequencing Arrow Panel (C Type) | 8.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,000.00000 | 0.000 | | 0.00 |
| 1670 | 630-80360 | *Drum Channelizing Device | 750.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 26.00000 | 0.000 | | 0.00 |
| 1671 | 630-80360 | Drum Channel Dev CMO #4 | 54.000 | 13.500 | | |
| | | | EACH | 13.500 | 564.30 | |
| | | | 41.80000 | 27.000 | | 1,128.60 |
| 1675 | 630-80363 | *Drum Channelizing Device (With Light) (Flashing) | 25.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 55.50000 | 0.000 | | 0.00 |
| 1680 | 630-80370 | Concrete Barrier (Temporary) | 57,697.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 1685 | 630-80378 | Glare Screen (Temporary) | 2,900.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 1690 | 630-80380 | *Traffic Cone | 775.000 | 51.500 | | |
| | | | EACH | 36.000 | 720.00 | |
| | | | 20.00000 | 87.500 | | 1,750.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 33
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1695 | 630-80393 | *Stackable Vertical Panels | 270.000 | 0.000 | | |
| | | | EACH | 8.000 | 280.00 | |
| | | | 35.00000 | 8.000 | | 280.00 |
| 1700 | 630-85010 | *Impact Attenuator (Temporary) | 14.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 15,000.00000 | 0.000 | | 0.00 |
| 1705 | 630-85041 | *Mobile Attenuator | 700.000 | 0.000 | | |
| | | | DAY | 11.000 | 1,265.00 | |
| | | | 115.00000 | 11.000 | | 1,265.00 |
| 1710 | 700-70010 | F/A Minor Contract Revisions | 3,000,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1715 | 700-70011 | F/A Partnering | 20,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1720 | 700-70012 | F/A Asphalt Pavement Incentive | 450,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1725 | 700-70014 | F/A Incentive FRICO Bull Canal Incentive | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1730 | 700-70016 | F/A Fuel Cost Adjustment | 300,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1735 | 700-70018 | F/A Roadway Smoothness Incentive | 525,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1740 | 700-70019 | F/A Asphalt Cement Cost Adjustment | 1,500,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1745 | 700-70021 | F/A On-The-Job Trainee | 15,000.000 | 0.000 | | |
| | | | HOUR | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 34
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1750 | 700-70031 | F/A INTERIM SURFACE REPAIR | 50,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1755 | 700-70034 | F/A Irrigation Delivery | 10,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1760 | 700-70082 | F/A Furnish & Install Electrical Service United Power | 50,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1765 | 700-70082 | F/A Furnish & Install Electrical Service Xcel | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1770 | 700-70180 | F/A Gas Lines Adjust utilities Anadarko | 100,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1775 | 700-70200 | F/A Power Lines Adjust Xcel Facilities | 62,877.930 | 6,423.920 | | |
| | | | F A | 56,454.010 | 56,454.01 | |
| | | | 1.00000 | 62,877.930 | | 62,877.93 |
| 1780 | 700-70230 | F/A Communication Lines CenturyLink | 8,500.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1785 | 700-70230 | F/A Communication Lines Comcast | 5,850.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1790 | 700-70320 | F/A Sprinklers | 12,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1795 | 700-70380 | F/A Erosion Control | 20,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |
| 1800 | 700-70587 | F/A Hazardous Waste Disposal Hazardous Waste Disposal | 50,000.000 | 0.000 | | |
| | | | F A | 0.000 | 0.00 | |
| | | | 1.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/12/2016

ESTIMATE NO: 0002

16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------|-----------|---|--|---|--------------------------|--------------------------|
| CAT NO0200 ROADWAY | | | | | | |
| 1805 | 700-70594 | F/A DRB Standing Committee | 50,000.000 | 0.000 | | |
| | | | F A | 1,387.500 | 1,387.50 | |
| | | | 1.00000 | 1,387.500 | | 1,387.50 |
| | | | CAT 0200 | CURRENT AMT | \$ 52,500,855.46 \$ | 374,175.95 \$ 506,904.71 |
| CAT NO0201 ROADWAY (NON-PART) | | | | | | |
| 1820 | 613-00128 | *1 1/4 Inch Electrical Conduit (Multiduct)(Jacked) | 400.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.50000 | 0.000 | | 0.00 |
| 1825 | 613-03491 | *Electrical Conduit (Plastic)(Multiduct) | 18,080.000 | 2,428.000 | | |
| | | | LF | 4,643.000 | 74,288.00 | |
| | | | 16.00000 | 7,071.000 | | 113,136.00 |
| 1830 | 613-03498 | *Electrical Conduit (Plastic)(Multiduct)(Special)(2) | 4,795.000 | 0.000 | | |
| | | | LF | 802.000 | 12,832.00 | |
| | | | 16.00000 | 802.000 | | 12,832.00 |
| 1835 | 613-03499 | *Electrical Conduit (Plastic)(Multiduct)(Special)(Shared) | 1,125.000 | 0.000 | | |
| | | | LF | 880.000 | 54,560.00 | |
| | | | 62.00000 | 880.000 | | 54,560.00 |
| 1840 | 613-03500 | *Electrical Conduit (Plastic) (Multiduct) (Special) | 2,250.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 1845 | 613-07199 | *Pull Box (Install Only) | 15.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 750.00000 | 0.000 | | 0.00 |
| | | | CAT 0201 | CURRENT AMT | \$ 481,400.00 \$ | 141,680.00 \$ 180,528.00 |
| CAT NO0300 E-17-FH | | | | | | |
| 1850 | 202-00026 | Removal of Slope and Ditch Paving | 70.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 20.00000 | 0.000 | | 0.00 |
| 1855 | 202-00027 | Removal of Riprap | 169.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 1860 | 202-00226 | *Removal of Asphalt Mat (Special) | 187.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 10.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 36
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 E-17-FH | | | | | | |
| 1865 | 202-00425 | Removal of Bridge Railing | 255.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 20.00000 | 0.000 | | 0.00 |
| 1870 | 202-00460 | Removal of Portions of Present Structure (Class 3) | 91.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 500.00000 | 0.000 | | 0.00 |
| 1875 | 202-00502 | Removal of Portions of Present Structure | 223.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 1880 | 206-00000 | Structure Excavation | 1,100.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 1885 | 206-00100 | Structure Backfill (Class 1) | 1,032.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.00000 | 0.000 | | 0.00 |
| 1890 | 206-00200 | Structure Backfill (Class 2) | 92.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 40.00000 | 0.000 | | 0.00 |
| 1895 | 206-00360 | Mechanical Reinforcement of Soil | 448.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2.00000 | 0.000 | | 0.00 |
| 1900 | 206-01783 | Shoring (Area 3) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 10,000.00000 | 0.000 | | 0.00 |
| 1905 | 206-01784 | Shoring (Area 4) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 9,000.00000 | 0.000 | | 0.00 |
| 1910 | 206-01785 | Shoring (Area 5) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 16,000.00000 | 0.000 | | 0.00 |
| 1915 | 206-01786 | Shoring (Area 6) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 16,000.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 37
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0300 E-17-FH | | | | | | |
| 1920 | 210-00520 | Rebuild Portions of Present Structure | 18.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 1925 | 403-09221 | *Stone Matrix Asphalt (Fibers)(Asphalt) | 85.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 1930 | 403-33841 | *Hot Mix Asphalt (Grading S) (100) (PG 64-22) | 156.000 | 0.000 | | |
| | | | TON | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 1935 | 411-10255 | *Emulsified Asphalt (Slow-Setting) | 120.000 | 0.000 | | |
| | | | GAL | 0.000 | 0.00 | |
| | | | 6.00000 | 0.000 | | 0.00 |
| 1940 | 503-00030 | *Drilled Caisson (30 Inch) | 254.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 135.00000 | 0.000 | | 0.00 |
| 1945 | 503-00036 | *Drilled Caisson (36 Inch) | 116.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 315.00000 | 0.000 | | 0.00 |
| 1950 | 504-05000 | Wire Mesh Facing | 928.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 21.00000 | 0.000 | | 0.00 |
| 1955 | 507-00100 | *Concrete Slope and Ditch Paving (Reinforced) | 65.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 530.00000 | 0.000 | | 0.00 |
| 1960 | 509-00000 | Structural Steel | 69,954.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 2.25000 | 0.000 | | 0.00 |
| 1965 | 509-08120 | Temporary Bridge Deck | 660.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 90.00000 | 0.000 | | 0.00 |
| 1970 | 512-00101 | Bearing Device (Type I) | 18.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 800.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 38
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|-----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0300 E-17-FH | | | | | | |
| 1975 | 513-00690 | Bridge Drain (Special) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,200.00000 | 0.000 | | 0.00 |
| 1980 | 515-00120 | *Waterproofing (Membrane) | 764.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 13.75000 | 0.000 | | 0.00 |
| 1985 | 519-01000 | *Epoxy Resin (Injection) | 125.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 265.00000 | 0.000 | | 0.00 |
| 1990 | 601-03040 | Concrete Class D (Bridge) | 396.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 625.00000 | 0.000 | | 0.00 |
| 1995 | 601-03540 | *Concrete Class DT (Deck Topping) | 22.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 1,200.00000 | 0.000 | | 0.00 |
| 2000 | 601-40400 | *Structural Concrete Stain | 492.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.96000 | 0.000 | | 0.00 |
| 2005 | 602-00000 | *Reinforcing Steel | 26,541.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 2010 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 64,484.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.90000 | 0.000 | | 0.00 |
| 2015 | 606-11032 | *Bridge Rail Type 10M (Special) | 255.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 2020 | 613-00100 | *1 Inch Electrical Conduit | 100.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.00000 | 0.000 | | 0.00 |
| 2025 | 613-50010 | *Photoelectric Cell | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 515.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/12/2016

ESTIMATE NO: 0002

16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0300 E-17-FH | | | | | | |
| 2030 | 613-70150 | *Luminaire High Pressure Sodium (150 Watt) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 925.00000 | 0.000 | | 0.00 |
| | | | CAT 0300 | CURRENT AMT \$ | 1,076,081.17 \$ | 0.00 \$ |
| CAT NO0301 E-17-FG | | | | | | |
| 2035 | 202-00400 | Removal of Bridge | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 75,000.00000 | 0.000 | | 0.00 |
| 2040 | 202-00480 | Removal of Portions of Present Structure (Special) | 300.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 55.00000 | 0.000 | | 0.00 |
| 2045 | 203-00100 | Muck Excavation | 129.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 50.00000 | 0.000 | | 0.00 |
| 2050 | 206-00000 | Structure Excavation | 129.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 2055 | 206-00100 | Structure Backfill (Class 1) | 531.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.00000 | 0.000 | | 0.00 |
| 2060 | 206-01787 | Shoring (Area 7) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 40,000.00000 | 0.000 | | 0.00 |
| 2065 | 206-01788 | Shoring (Area 8) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 40,000.00000 | 0.000 | | 0.00 |
| 2070 | 206-01789 | Shoring (Area 9) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 40,000.00000 | 0.000 | | 0.00 |
| 2075 | 250-00120 | *Material Sampling and Delivery | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 40
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|--------------------|-----------|--|--|---|--------------------------|----------------------|------|
| CAT NO0301 E-17-FG | | | | | | | |
| 2080 | 250-00200 | *Material Handling (Stockpile) | 15.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 1,000.00000 | 0.000 | | 0.00 | |
| 2085 | 250-00220 | *Hazardous Waste Disposal | 15.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 1,000.00000 | 0.000 | | 0.00 | |
| 2090 | 515-00120 | *Waterproofing (Membrane) | 423.000 | 0.000 | | | |
| | | | SY | 0.000 | 0.00 | | |
| | | | 13.75000 | 0.000 | | 0.00 | |
| 2095 | 601-03027 | Concrete Class D (Special) | 307.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 600.00000 | 0.000 | | 0.00 | |
| 2100 | 602-00000 | *Reinforcing Steel | 46,775.000 | 0.000 | | | |
| | | | LB | 0.000 | 0.00 | | |
| | | | 0.75000 | 0.000 | | 0.00 | |
| 2105 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 27,400.000 | 0.000 | | | |
| | | | LB | 0.000 | 0.00 | | |
| | | | 0.90000 | 0.000 | | 0.00 | |
| | | | CAT 0301 | CURRENT AMT \$ | 527,180.50 \$ | 0.00 \$ | 0.00 |
| CAT NO0302 E-17-AB | | | | | | | |
| 2110 | 202-00502 | Removal of Portions of Present Structure | 51.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 200.00000 | 0.000 | | 0.00 | |
| 2115 | 206-00000 | Structure Excavation | 387.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 11.00000 | 0.000 | | 0.00 | |
| 2120 | 206-00100 | Structure Backfill (Class 1) | 899.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 34.00000 | 0.000 | | 0.00 | |
| 2125 | 206-00200 | Structure Backfill (Class 2) | 33.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 40.00000 | 0.000 | | 0.00 | |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 41
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0302 E-17-AB | | | | | | |
| 2130 | 515-00120 | *Waterproofing (Membrane) | 144.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 13.75000 | 0.000 | | 0.00 |
| 2135 | 516-00000 | *Dampproofing (Asphalt) | 162.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 18.44000 | 0.000 | | 0.00 |
| 2140 | 519-01000 | *Epoxy Resin (Injection) | 50.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 265.00000 | 0.000 | | 0.00 |
| 2145 | 601-03030 | Concrete Class D (Box Culvert) | 100.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 800.00000 | 0.000 | | 0.00 |
| 2150 | 601-03050 | *Concrete Class D (Wall) | 53.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 450.00000 | 0.000 | | 0.00 |
| 2155 | 601-06150 | *Concrete (Patching) | 125.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 90.00000 | 0.000 | | 0.00 |
| 2160 | 601-40400 | *Structural Concrete Stain | 912.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.96000 | 0.000 | | 0.00 |
| 2165 | 602-00000 | *Reinforcing Steel | 4,609.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 2170 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 26,169.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.90000 | 0.000 | | 0.00 |
| 2175 | 607-53173 | *Fence Chain Link (Special) (72 Inch) | 75.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 88.40000 | 0.000 | | 0.00 |
| 2180 | 609-24003 | *Gutter Type 2 (3 Foot) | 81.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 18.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 42
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO0302 E-17-AB | | | | | | |
| 2185 | 613-00075 | *3/4 Inch Electrical Conduit | 100.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.50000 | 0.000 | | 0.00 |
| 2190 | 613-01075 | *3/4 Inch Electrical Conduit (Plastic) | 50.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.00000 | 0.000 | | 0.00 |
| 2195 | 613-13000 | *Luminaire (LED) | 17.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 650.00000 | 0.000 | | 0.00 |
| 2200 | 613-30005 | *Light Standard and Luminaire (Pedestrian) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 4,615.00000 | 0.000 | | 0.00 |
| 2205 | 613-40010 | *Light Standard Foundation | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,050.00000 | 0.000 | | 0.00 |
| | | | CAT 0302 | CURRENT AMT \$ | 245,746.65 \$ | 0.00 \$ |
| CAT NO0303 E-17-KJ | | | | | | |
| 2210 | 202-00502 | Removal of Portions of Present Structure | 224.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 2215 | 206-00000 | Structure Excavation | 946.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 2220 | 206-00100 | Structure Backfill (Class 1) | 1,919.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.00000 | 0.000 | | 0.00 |
| 2225 | 206-01781 | *Shoring (Area 1) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 50,000.00000 | 0.000 | | 0.00 |
| 2230 | 503-00036 | *Drilled Caisson (36 Inch) | 279.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 315.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 43
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0303 E-17-KJ | | | | | | |
| 2235 | 503-00048 | *Drilled Caisson (48 Inch) | 98.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 320.00000 | 0.000 | | 0.00 |
| 2240 | 515-00120 | *Waterproofing (Membrane) | 346.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 13.75000 | 0.000 | | 0.00 |
| 2245 | 601-03040 | Concrete Class D (Bridge) | 306.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 625.00000 | 0.000 | | 0.00 |
| 2250 | 601-40400 | *Structural Concrete Stain | 592.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.96000 | 0.000 | | 0.00 |
| 2255 | 602-00000 | *Reinforcing Steel | 27,271.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 2260 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 18,592.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.90000 | 0.000 | | 0.00 |
| 2265 | 606-00730 | Guardrail Type 7 (Style CD) | 180.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 2270 | 607-53137 | *Fence Chain Link (Special) (36 Inch) | 38.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 2275 | 609-24002 | *Gutter Type 2 (2 Foot) | 38.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 2280 | 613-00050 | *1/2 Inch Electrical Conduit | 580.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.50000 | 0.000 | | 0.00 |
| 2285 | 613-00200 | *2 Inch Electrical Conduit | 85.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.50000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 44
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT | |
|-------------------------------|-----------|--|--|---|--------------------------|----------------------|------|
| CAT NO0303 E-17-KJ | | | | | | | |
| 2290 | 613-00300 | *3 Inch Electrical Conduit | 40.000 | 0.000 | | | |
| | | | LF | 0.000 | 0.00 | | |
| | | | 28.00000 | 0.000 | | 0.00 | |
| 2295 | 613-07016 | *Pull Box (16"x16"x6") | 19.000 | 0.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 620.00000 | 0.000 | | 0.00 | |
| 2300 | 613-16000 | *Luminaire (Special) | 48.000 | 0.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 1,840.00000 | 0.000 | | 0.00 | |
| 2305 | 613-50010 | *Photoelectric Cell | 1.000 | 0.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 515.00000 | 0.000 | | 0.00 | |
| 2310 | 613-50105 | *Lighting Control Center (Pedestal Only) | 1.000 | 0.000 | | | |
| | | | EACH | 0.000 | 0.00 | | |
| | | | 2,500.00000 | 0.000 | | 0.00 | |
| 2315 | 618-01992 | Prestressed Concrete Box (Depth Less Than 32 Inches) | 2,514.000 | 0.000 | | | |
| | | | SF | 0.000 | 0.00 | | |
| | | | 63.00000 | 0.000 | | 0.00 | |
| | | | CAT 0303 | CURRENT AMT \$ | 810,753.37 \$ | 0.00 \$ | 0.00 |
| CAT NO0304 STRUCTURES - WALLS | | | | | | | |
| 2320 | 202-00502 | Removal of Portions of Present Structure | 255.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 200.00000 | 0.000 | | 0.00 | |
| 2325 | 206-00000 | Structure Excavation | 18,165.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 11.00000 | 0.000 | | 0.00 | |
| 2330 | 206-00100 | Structure Backfill (Class 1) | 30,112.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 34.00000 | 0.000 | | 0.00 | |
| 2335 | 206-00200 | Structure Backfill (Class 2) | 518.000 | 0.000 | | | |
| | | | CY | 0.000 | 0.00 | | |
| | | | 40.00000 | 0.000 | | 0.00 | |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 45
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------|-----------|-----------------------------------|--|---|--------------------------|----------------------|
| CAT NO0304 STRUCTURES - WALLS | | | | | | |
| 2340 | 206-00360 | Mechanical Reinforcement of Soil | 14,044.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 2.00000 | 0.000 | | 0.00 |
| 2345 | 206-01782 | *Shoring (Area 2) | 1.000 | 0.000 | | |
| | | | L S | 0.000 | 0.00 | |
| | | | 100,000.00000 | 0.000 | | 0.00 |
| 2350 | 420-00000 | Geomembrane | 5,584.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.50000 | 0.000 | | 0.00 |
| 2355 | 503-00030 | *Drilled Caisson (30 Inch) | 3,447.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 135.00000 | 0.000 | | 0.00 |
| 2360 | 504-03500 | Retaining Wall (Design Build) | 926.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 60.00000 | 0.000 | | 0.00 |
| 2365 | 504-04420 | Precast Panel Facing | 26,856.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 2370 | 515-00120 | *Waterproofing (Membrane) | 1,199.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 13.75000 | 0.000 | | 0.00 |
| 2375 | 601-03050 | *Concrete Class D (Wall) | 2,330.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 450.00000 | 0.000 | | 0.00 |
| 2380 | 601-40400 | *Structural Concrete Stain | 20,295.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 7.96000 | 0.000 | | 0.00 |
| 2385 | 602-00000 | *Reinforcing Steel | 151,123.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.75000 | 0.000 | | 0.00 |
| 2390 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 239,183.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.90000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 46
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|-------------------------------|-----------|---------------------------------------|--|---|--------------------------|----------------------|
| CAT NO0304 STRUCTURES - WALLS | | | | | | |
| 2395 | 606-00731 | Guardrail Type 7 (Style CD) (Special) | 916.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 100.00000 | 0.000 | | 0.00 |
| 2400 | 606-10705 | *Bridge Rail Type 7 (Special) | 2,059.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 2405 | 607-11530 | *Fence (Special) | 207.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 80.00000 | 0.000 | | 0.00 |
| 2410 | 607-15000 | *Fence Concrete (Sound Barrier) | 49,500.000 | 0.000 | | |
| | | | SF | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 2415 | 607-20110 | Glare Screen (Special) | 468.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 45.00000 | 0.000 | | 0.00 |
| 2420 | 607-53137 | *Fence Chain Link (Special) (36 Inch) | 231.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 2425 | 609-24002 | *Gutter Type 2 (2 Foot) | 518.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |
| 2430 | 613-00100 | *1 Inch Electrical Conduit | 25.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 9.00000 | 0.000 | | 0.00 |
| 2435 | 613-00200 | *2 Inch Electrical Conduit | 1,591.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 11.50000 | 0.000 | | 0.00 |
| | | | CAT 0304 | CURRENT AMT | \$ 6,165,729.90 \$ | 0.00 \$ |
| CAT NO0400 CE BID ITEMS | | | | | | |
| 2440 | 620-00002 | Field Office (Class 2) | 1.000 | 0.500 | | |
| | | | EACH | 0.350 | 52,500.00 | |
| | | | 150,000.00000 | 0.850 | | 127,500.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 47
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO0400 CE BID ITEMS | | | | | | |
| 2445 | 620-00012 | Field Laboratory (Class 2) | 1.000 | 0.250 | | |
| | | | EACH | 0.600 | 30,000.00 | |
| | | | 50,000.00000 | 0.850 | | 42,500.00 |
| 2450 | 620-00020 | Sanitary Facility | 6.000 | 2.000 | | |
| | | | EACH | 1.000 | 6,454.68 | |
| | | | 6,454.68000 | 3.000 | | 19,364.04 |
| | | | CAT 0400 | CURRENT AMT \$ | 238,728.08 \$ | 88,954.68 \$ |
| | | | | | | 189,364.04 |
| CAT NO1300 WATER QUALITY | | | | | | |
| 2455 | 202-00019 | Removal of Inlet | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 2460 | 202-00021 | Removal of Manhole | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 2,000.00000 | 0.000 | | 0.00 |
| 2465 | 202-00035 | Removal of Pipe | 988.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 15.00000 | 0.000 | | 0.00 |
| 2470 | 202-00037 | Removal of End Section | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 300.00000 | 0.000 | | 0.00 |
| 2475 | 203-00010 | Unclassified Excavation (Complete In Place) | 15,918.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 8.00000 | 0.000 | | 0.00 |
| 2480 | 206-00000 | Structure Excavation | 1,237.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 11.00000 | 0.000 | | 0.00 |
| 2485 | 206-00100 | Structure Backfill (Class 1) | 67.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 34.00000 | 0.000 | | 0.00 |
| 2490 | 206-00530 | Filter Material (Class C) | 929.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 28.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 48
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------------|-----------|---|--|---|--------------------------|----------------------|
| CAT NO1300 WATER QUALITY | | | | | | |
| 2495 | 206-01000 | Bed Course Material | 62.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 30.00000 | 0.000 | | 0.00 |
| 2500 | 210-04015 | Modify Manhole | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 2505 | 210-04020 | Modify Inlet | 5.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 2510 | 304-07005 | Aggregate Base Course (Class 7) | 125.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 60.00000 | 0.000 | | 0.00 |
| 2515 | 420-00113 | Geotextile (Drainage) (Class 2) | 1,058.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 2.50000 | 0.000 | | 0.00 |
| 2520 | 506-00206 | Riprap (6 Inch) | 7.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 2525 | 506-00212 | Riprap (12 Inch) | 123.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 65.00000 | 0.000 | | 0.00 |
| 2530 | 507-00100 | *Concrete Slope and Ditch Paving (Reinforced) | 1.300 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 530.00000 | 0.000 | | 0.00 |
| 2535 | 601-03000 | *Concrete Class D | 123.000 | 0.000 | | |
| | | | CY | 0.000 | 0.00 | |
| | | | 410.00000 | 0.000 | | 0.00 |
| 2540 | 602-00020 | *Reinforcing Steel (Epoxy Coated) | 7,570.000 | 0.000 | | |
| | | | LB | 0.000 | 0.00 | |
| | | | 0.90000 | 0.000 | | 0.00 |
| 2545 | 602-00210 | *Welded Wire Fabric | 218.000 | 0.000 | | |
| | | | SY | 0.000 | 0.00 | |
| | | | 12.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 49
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY/ UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO1300 WATER QUALITY | | | | | | |
| 2550 | 603-01180 | 18 Inch Reinforced Concrete Pipe | 488.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 60.00000 | 0.000 | | 0.00 |
| 2555 | 603-01240 | 24 Inch Reinforced Concrete Pipe | 367.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 2560 | 603-01300 | 30 Inch Reinforced Concrete Pipe | 66.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 85.00000 | 0.000 | | 0.00 |
| 2565 | 603-02300 | 38x24 Inch Reinforced Concrete Pipe Elliptical | 296.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 120.00000 | 0.000 | | 0.00 |
| 2570 | 603-05030 | 30 Inch Reinforced Concrete End Section | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,500.00000 | 0.000 | | 0.00 |
| 2575 | 603-07300 | *30 Inch Reinforced Concrete Pipe (Jacked) | 334.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 900.00000 | 0.000 | | 0.00 |
| 2580 | 603-50006 | 6 Inch Plastic Pipe | 1,475.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 29.00000 | 0.000 | | 0.00 |
| 2585 | 604-00305 | *Inlet Type C (5 Foot) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |
| 2590 | 604-00505 | *Inlet Type D (5 Foot) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,000.00000 | 0.000 | | 0.00 |
| 2595 | 604-00550 | *Inlet Type D (Special) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,300.00000 | 0.000 | | 0.00 |
| 2600 | 604-30005 | Manhole Slab Base (5 Foot) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 3,500.00000 | 0.000 | | 0.00 |

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 50
 ESTIMATE RUN 09/12/2016
 16:20:21

| REF NO. | ITEM NO. | ITEM DESCRIPTION | CURRENT QUANTITY// UNITS UNIT PRICE | PREV QTY/ QTY THIS PERIOD QTY TO DATE | AMOUNT THIS PERIOD | CUMULATIVE AMOUNT |
|--------------------------|-----------|--|--|---|--------------------------|----------------------|
| CAT NO1300 WATER QUALITY | | | | | | |
| 2605 | 604-30010 | Manhole Slab Base (10 Foot) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 5,200.00000 | 0.000 | | 0.00 |
| 2610 | 604-30015 | Manhole Slab Base (15 Foot) | 3.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 8,200.00000 | 0.000 | | 0.00 |
| 2615 | 607-52905 | *End Post (Chain Link) | 2.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 165.00000 | 0.000 | | 0.00 |
| 2620 | 607-52910 | *Corner and Line Brace Post (Chain Link) | 4.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 200.00000 | 0.000 | | 0.00 |
| 2625 | 607-53160 | *Fence Chain Link (60 Inch) | 28.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 75.00000 | 0.000 | | 0.00 |
| 2630 | 607-53172 | *Fence Chain Link (72 Inch) | 440.000 | 0.000 | | |
| | | | LF | 0.000 | 0.00 | |
| | | | 8.00000 | 0.000 | | 0.00 |
| 2635 | 607-60274 | *24 Foot Gate Double (Chain Link) | 1.000 | 0.000 | | |
| | | | EACH | 0.000 | 0.00 | |
| | | | 1,350.00000 | 0.000 | | 0.00 |
| | | | CAT 1300 | CURRENT AMT | \$ 814,574.00 | \$ 0.00 |
| | | | PROJECT TOTAL | CURRENT AMT | \$ 62,861,049.13 | \$ 876,796.75 |