

ESTIMATE SUMMARY

CONTID: C19626

ESTIMATE NO: 0003 PROG

SPEC YR: 2005

PCN: 19626-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 60.0 DAYS

TIME ALLOW:

503 WORK DAYS

I-25: 120TH AVENUE (SH 128) TO SH 7

PERCENT TIME: 11.93

ORIG TIME ALLOW:

503 WORK DAYS

PROJECT NO:

IM0253-234

I-25: 120TH AVENUE (SH 128) TO SH 7

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS, REGION 1

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

PAY PERIOD ENDING

09/26/2016

DATE TIME STARTED 07/05/2016

5670 FRANKLIN STREET

DATE LET

02/18/2016

DATE WORK BEGAN 07/05/2016

DATE AWARDED

03/18/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/21/2016

DATE ACCEPTED

DENVER

CO 80216

(303)297-0340

DATE NOTICE TO PROCEED

07/05/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 63,105,645.70	PARTICIPATING	\$ 1,576,212.18	\$ 699,415.43
AWARD PROJECT AMT:	\$ 56,390,000.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.50%	TOTAL EARNINGS	1,576,212.18	699,415.43
FUNDS AVAILABLE:	\$ 61,529,433.52	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,576,212.18	699,415.43
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-47,286.37	-20,982.47
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,528,925.81	678,432.96
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,528,925.81	678,432.96
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

678,432.96

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 2
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.050	10,000.00	
			200,000.00000	0.050		10,000.00
0010	202-00001	Removal of Structure	13.000	0.000		
			EACH	3.000	6,000.00	
			2,000.00000	3.000		6,000.00
0015	202-00003	Removal of Structure (Special)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0020	202-00019	Removal of Inlet	15.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0025	202-00021	Removal of Manhole	6.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0030	202-00026	Removal of Slope and Ditch Paving	4,751.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0035	202-00027	Removal of Riprap	54.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0040	202-00035	Removal of Pipe	2,410.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0045	202-00037	Removal of End Section	17.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0050	202-00055	*Removal of Fiber Optic Cable	3,090.000	0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0055	202-00090	*Removal of Delineator	345.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 3
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00155	Removal of Wall	467.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0065	202-00165	Removal of Wall	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0070	202-00190	Removal of Concrete Median Cover Material	323.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0075	202-00200	Removal of Sidewalk	1,122.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0080	202-00203	Removal of Curb and Gutter	837.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0085	202-00206	Removal of Concrete Curb Ramp	40.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0090	202-00210	Removal of Concrete Pavement	1,443.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0095	202-00220	*Removal of Asphalt Mat	85,709.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
0100	202-00240	*Removal of Asphalt Mat (Planing)	352,507.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0105	202-00246	*Removal of Asphalt Mat (Planing) (Special)	76,319.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0106	202-00250	Rem Pavement Marking CMO #3	22,868.800	0.000		
			SF	22,868.800	42,535.97	
			1.86000	22,868.800		42,535.97

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 4
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	202-00700	*Removal of Light Standard	61.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0115	202-00705	*Removal of Light Standard Foundation	61.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0120	202-00715	*Removal of Closed Circuit Television Pole	6.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	202-00805	*Removal of Overhead Sign Structure	11.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0130	202-00810	*Removal of Ground Sign	68.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0135	202-00821	*Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0140	202-00827	*Removal of Pull Box	35.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0145	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0150	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0155	202-00858	*Removal of Pedestal Pole	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0160	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 5
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	202-01000	*Removal of Fence	31,232.000	21,653.000		
			LF	7,528.000	10,313.36	
			1.37000	29,181.000		39,977.97
0170	202-01020	Removal of Sound Barrier Fence	1,948.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0175	202-01035	*Removal of Gate	1.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0180	202-01130	*Removal of Guardrail Type 3	14,170.000	0.000		
			LF	0.000	0.00	
			2.30000	0.000		0.00
0185	202-01140	Removal of Guardrail Type 4	23,276.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0190	202-01170	Removal of Guardrail Type 7	3,315.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0195	202-01300	*Removal of End Anchorage	53.000	0.000		
			EACH	0.000	0.00	
			191.15000	0.000		0.00
0200	202-04001	Plug Culvert	10.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0205	202-04002	Clean Culvert	10.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0210	203-00010	Unclassified Excavation (Complete In Place)	271,411.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0215	203-00065	Embankment Material (Complete In Place) (R20)	141,503.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 6
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	203-01100	Proof Rolling	100.000	0.000		
			175.00000	0.000	0.00	0.00
0225	203-01500	Blading	280.000	0.000		
			120.00000	0.000	0.00	0.00
0230	203-01510	Backhoe	490.000	0.000		
			120.00000	0.000	0.00	0.00
0235	203-01550	Dozing	140.000	2.500		
			170.00000	2.500	0.00	425.00
0240	203-01594	Combination Loader	100.000	0.000		
			100.00000	0.000	0.00	0.00
0245	203-01597	Potholing	232.000	156.500		
			190.00000	232.000	14,345.00	44,080.00
0250	203-01622	*Sweeping (With Pickup Broom)	100.000	0.000		
			225.00000	0.000	0.00	0.00
0255	206-00000	Structure Excavation	14,607.000	0.000		
			11.00000	0.000	0.00	0.00
0260	206-00065	Structure Backfill (Flow-Fill)	385.000	0.000		
			130.00000	0.000	0.00	0.00
0265	206-00100	Structure Backfill (Class 1)	174.000	0.000		
			34.00000	0.000	0.00	0.00
0270	206-00200	Structure Backfill (Class 2)	32.000	0.000		
			40.00000	0.000	0.00	0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 7
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	207-00205	Topsoil	50,430.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0280	207-00305	Wetland Topsoil	578.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0285	208-00002	Erosion Log Type 1 (12 Inch)	54,460.000	3,909.000		
			LF	1,733.000	10,398.00	
			6.00000	5,642.000		33,852.00
0290	208-00020	Silt Fence	8,989.000	8,989.000		
			LF	0.000	0.00	
			2.00000	8,989.000		17,978.00
0291	208-00021	Silt Fence (Reinf) CMO #7	0.000	0.000		
			LF	0.000	0.00	
			4.22000	0.000		0.00
0295	208-00035	Aggregate Bag	980.000	242.000		
			LF	246.000	984.00	
			4.00000	488.000		1,952.00
0300	208-00041	Rock Check Dam	70.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0305	208-00045	Concrete Washout Structure	14.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0310	208-00050	Storm Drain Inlet Protection	148.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0315	208-00051	Storm Drain Inlet Protection (Type I)	144.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0320	208-00052	Storm Drain Inlet Protection (Type II)	144.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 8
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	208-00060	Temporary Slope Drain	980.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0330	208-00070	Vehicle Tracking Pad	14.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0335	208-00103	Removal and Disposal of Sediment (Labor)	840.000	0.000		
			HOUR	8.000	280.00	
			35.00000	8.000		280.00
0340	208-00105	Removal and Disposal of Sediment (Equipment)	840.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0345	208-00106	Sweeping (Sediment Removal)	280.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
0350	208-00107	Removal of Trash	280.000	7.000		
			HOUR	12.000	720.00	
			60.00000	19.000		1,140.00
0355	208-00205	Erosion Control Supervisor	2,820.000	65.500		
			HOUR	60.000	3,000.00	
			50.00000	125.500		6,275.00
0360	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0365	210-00473	*Reset TV Cameras	7.000	0.000		
			EACH	0.000	0.00	
			865.00000	0.000		0.00
0370	210-00475	*Reset Closed Circuit Television Pole	3.000	0.000		
			EACH	0.000	0.00	
			2,425.00000	0.000		0.00
0375	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	3.000	0.000		
			EACH	0.000	0.00	
			1,190.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 9
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	210-00750	*Reset Light Standard	67.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0385	210-00805	*Reset Overhead Sign Structure	5.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0390	210-00815	*Reset Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0395	210-00820	*Reset Variable Message Sign	3.000	0.000		
			EACH	0.000	0.00	
			1,365.00000	0.000		0.00
0400	210-00847	*Reset Travel Time Indicator	9.000	0.000		
			EACH	0.000	0.00	
			845.00000	0.000		0.00
0405	210-00848	*Reset Traffic Signal Controller and Cabinet	3.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0410	210-00858	*Reset Pedestal Pole	4.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0415	210-01000	*Reset Fence	968.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0416	210-01170	Res Gdrail Ty 7 CMO #5	2,260.000	0.000		
			LF	2,260.000	4,113.20	
			1.82000	2,260.000		4,113.20
0420	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0425	212-00006	*Seeding (Native)	54.000	0.000		
			ACRE	0.000	0.00	
			802.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 10
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	212-00011	*Seeding (Lawn)	8.700	0.000		
			ACRE	0.000	0.00	
			744.00000	0.000		0.00
0435	212-00028	*Seeding (Wetlands)	0.300	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0440	212-00032	*Soil Conditioning	63.000	0.000		
			ACRE	0.000	0.00	
			2,639.00000	0.000		0.00
0445	212-00048	*Soil Preparation (Special)	56.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0450	213-00002	*Mulching (Weed Free Hay)	52.000	0.000		
			ACRE	0.000	0.00	
			519.00000	0.000		0.00
0455	213-00008	*Mulching (Wood Chip)	3,715.000	0.000		
			CF	0.000	0.00	
			4.30000	0.000		0.00
0460	213-00012	*Spray-on Mulch Blanket	7.000	0.000		
			ACRE	0.000	0.00	
			3,773.00000	0.000		0.00
0465	213-00061	*Mulch Tackifier	41,630.000	0.000		
			LB	0.000	0.00	
			2.05000	0.000		0.00
0470	213-00070	*Landscape Weed Barrier Fabric	884.000	0.000		
			SY	0.000	0.00	
			1.90000	0.000		0.00
0475	213-00150	*Bonded Fiber Matrix	7.000	0.000		
			ACRE	0.000	0.00	
			3,318.00000	0.000		0.00
0480	213-00462	*Metal Landscape Border (3/16 X 5-1/2 Inch)	1,620.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 11
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			48,925.00000	0.000		0.00
0490	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	26.000	0.000		
			EACH	0.000	0.00	
			378.00000	0.000		0.00
0495	214-00350	*Deciduous Shrub (5 Gallon Container)	134.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0500	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	7.000	0.000		
			EACH	0.000	0.00	
			476.00000	0.000		0.00
0505	214-01015	*Willow Cuttings	215.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0510	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	64,107.000	0.000		
			SY	0.000	0.00	
			3.48000	0.000		0.00
0515	216-00301	Turf Reinforcement Mat (Class 1)	7,006.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0520	217-00020	*Herbicide Treatment	161.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0525	240-00000	*Wildlife Biologist	60.000	44.000		
			HOUR	0.000	0.00	
			64.50000	44.000		2,838.00
0530	240-00010	*Removal of Nests	60.000	2.500		
			HOUR	0.000	0.00	
			84.67000	2.500		211.68
0535	240-00100	*Prairie Dog Management	1.000	0.600		
			L S	0.000	0.00	
			18,725.00000	0.600		11,235.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 12
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0540	250-00010	*Environmental Health and Safety Management	1.000	0.000		
		L S		0.000	0.00	
			3,280.00000	0.000		0.00
0545	250-00050	*Monitoring Technician	50.000	0.000		
		HOUR		0.000	0.00	
			91.64000	0.000		0.00
0550	250-00110	*Health and Safety Officer	50.000	0.000		
		HOUR		0.000	0.00	
			105.80000	0.000		0.00
0551	900-00014	Added Item (Lump Sum)/ Asbestos Survey	1.000	1.000		
		L S		0.000	0.00	
			6,322.00000	1.000		6,322.00
0555	304-06007	Aggregate Base Course (Class 6)	38,297.000	0.000		
		CY		0.000	0.00	
			25.00000	0.000		0.00
0560	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,961.000	0.000		
		TON		0.000	0.00	
			205.52000	0.000		0.00
0565	403-00800	*Emergency Pothole Repair	200.000	0.000		
		TON		0.225	146.25	
			650.00000	0.225		146.25
0570	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	70,053.000	0.000		
		TON		0.000	0.00	
			100.00000	0.000		0.00
0575	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	81,136.000	0.000		
		TON		0.000	0.00	
			65.00000	0.000		0.00
0580	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	7,985.000	0.000		
		TON		0.000	0.00	
			80.00000	0.000		0.00
0585	411-10255	*Emulsified Asphalt (Slow-Setting)	52,633.000	0.000		
		GAL		0.000	0.00	
			6.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 13
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	412-00800	Concrete Pavement (8 Inch)	1,129.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0595	412-00901	Concrete Pavement (9 Inch) (Special)	142.000	0.000		
			SY	0.000	0.00	
			280.00000	0.000		0.00
0600	412-00920	Concrete Pavement (9 Inch) (Fast Track)	521.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0605	412-02000	Concrete Safety Edge	592.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0610	420-00113	Geotextile (Drainage) (Class 2)	4,086.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0615	420-00132	Geotextile (Separator) (Class 1)	62.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0620	503-00018	*Drilled Caisson (18 Inch)	21.000	0.000		
			LF	0.000	0.00	
			195.00000	0.000		0.00
0625	503-00024	*Drilled Caisson (24 Inch)	33.000	0.000		
			LF	0.000	0.00	
			255.00000	0.000		0.00
0630	503-00036	*Drilled Caisson (36 Inch)	72.000	0.000		
			LF	0.000	0.00	
			315.00000	0.000		0.00
0635	503-00042	*Drilled Caisson (42 Inch)	111.000	0.000		
			LF	0.000	0.00	
			275.00000	0.000		0.00
0640	503-00048	*Drilled Caisson (48 Inch)	675.000	0.000		
			LF	0.000	0.00	
			320.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 14
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645	503-00054	*Drilled Caisson (54 Inch)	112.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0650	506-00206	Riprap (6 Inch)	913.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0655	506-00209	Riprap (9 Inch)	213.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0660	506-00212	Riprap (12 Inch)	191.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
0665	506-00218	Riprap (18 Inch)	47.000	0.000		
			CY	0.000	0.00	
			70.00000	0.000		0.00
0670	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	115.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
0675	601-01000	Concrete Class B	148.000	0.000		
			CY	0.000	0.00	
			480.00000	0.000		0.00
0680	601-03050	*Concrete Class D (Wall)	17.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0685	602-00000	*Reinforcing Steel	2,031.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0690	602-00210	*Welded Wire Fabric	1,340.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0695	603-01180	18 Inch Reinforced Concrete Pipe	1,626.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 15
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700	603-01240	24 Inch Reinforced Concrete Pipe	12,232.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0705	603-01300	30 Inch Reinforced Concrete Pipe	1,226.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0710	603-01360	36 Inch Reinforced Concrete Pipe	655.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
0715	603-01420	42 Inch Reinforced Concrete Pipe	148.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
0720	603-01480	48 Inch Reinforced Concrete Pipe	113.000	0.000		
			LF	0.000	0.00	
			370.00000	0.000		0.00
0725	603-02180	23x14 Inch Reinforced Concrete Pipe Elliptical	229.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0730	603-02240	30x19 Inch Reinforced Concrete Pipe Elliptical	690.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0735	603-02360	45x29 Inch Reinforced Concrete Pipe Elliptical	48.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0740	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0745	603-05024	24 Inch Reinforced Concrete End Section	10.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0750	603-05030	30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 16
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0755	603-05036	36 Inch Reinforced Concrete End Section	4.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0760	603-05042	42 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0765	603-05048	48 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0770	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0775	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0780	604-00305	*Inlet Type C (5 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0785	604-00310	*Inlet Type C (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0790	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0795	604-00510	*Inlet Type D (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0800	604-00550	*Inlet Type D (Special)	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0805	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 17
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0810	604-19205	*Inlet Type R L 10 (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
0815	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0820	604-25000	*Vane Grate Inlet Special	3.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0825	604-25005	*Vane Grate Inlet (5 Foot)	18.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0830	604-25010	*Vane Grate Inlet (10 Foot)	35.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0835	604-25015	*Vane Grate Inlet (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,900.00000	0.000		0.00
0840	604-26005	*Vane Grate Inlet (Double) (5 Foot)	20.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0845	604-26010	*Vane Grate Inlet (Double) (10 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
0850	604-26015	*Vane Grate Inlet (Double) (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0855	604-30005	Manhole Slab Base (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0860	604-30010	Manhole Slab Base (10 Foot)	12.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 18
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0865	604-30015	Manhole Slab Base (15 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
0870	604-30020	Manhole Slab Base (20 Foot)	6.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0875	604-31010	Manhole Box Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0880	604-39000	Manhole Special	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0885	604-39050	*Manhole (Traffic Management System)	6.000	0.000		
			EACH	0.000	0.00	
			3,440.00000	0.000		0.00
0890	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS)	13,896.000	0.000		
			LF	0.000	0.00	
			18.95000	0.000		0.00
0895	606-00710	*Guardrail Type 7 (Style CA)	11,867.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0900	606-00715	*Guardrail Type 7 (Style CA)(Concrete Glare Screen)	7,345.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0905	606-00740	*Guardrail Type 7 (Style CE)	3,640.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0910	606-00741	*Guardrail Type 7 (Style CE) (Special)	867.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0915	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	16,570.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 19
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0920	606-00900	*Guardrail (Special)	14.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0925	606-01340	*End Anchorage Type 3D (31 in. MGS)	16.000	0.000		
			EACH	0.000	0.00	
			735.00000	0.000		0.00
0930	606-01370	*Transition Type 3G (31 in. MGS)	13.000	0.000		
			EACH	0.000	0.00	
			3,090.61000	0.000		0.00
0935	606-01380	*Transition Type 3H (31 in. MGS)	8.000	0.000		
			EACH	0.000	0.00	
			2,545.61000	0.000		0.00
0940	606-02003	*End Anchorage (Nonflared) (31 in. MGS)	1.000	0.000		
			EACH	0.000	0.00	
			1,954.35000	0.000		0.00
0945	606-02005	*End Anchorage (Flared) (31 in. MGS)	18.000	0.000		
			EACH	0.000	0.00	
			1,646.70000	0.000		0.00
0950	607-00005	*End Post	49.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0955	607-00010	*Corner and Line Brace Post	106.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0960	607-01050	*Fence Wire With Metal Posts	30,685.000	0.000		
			LF	0.000	0.00	
			1.86000	0.000		0.00
0965	607-11525	*Fence (Plastic)	5,940.000	0.000		
			LF	1,441.000	3,890.70	
			2.70000	1,441.000		3,890.70
0970	607-11530	*Fence (Special)	32.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 20
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0975	607-11580	*Fence (Temporary)	55,900.000	15,582.000		
			LF	5,814.000	11,046.60	
			1.90000	21,396.000		40,652.40
0980	607-11581	*Fence (Temporary) (Special)	3,055.000	1,284.000		
			LF	917.200	64,204.00	
			70.00000	2,201.200		154,084.00
0985	607-52905	*End Post (Chain Link)	18.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0990	607-52910	*Corner and Line Brace Post (Chain Link)	36.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0995	607-53172	*Fence Chain Link (72 Inch)	7,337.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
1000	607-60120	*20 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
1005	607-60274	*24 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
1010	608-00006	*Concrete Sidewalk (6 Inch)	858.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
1015	608-00010	*Concrete Curb Ramp	54.000	0.000		
			SY	0.000	0.00	
			83.00000	0.000		0.00
1020	608-00015	*Detectable Warnings	65.000	0.000		
			SF	0.000	0.00	
			50.00000	0.000		0.00
1025	608-00028	*Concrete Bikeway (8 Inch)	331.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 21
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1030	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,652.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1035	609-21020	*Curb and Gutter Type 2 (Section II-B)	748.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1040	609-24002	*Gutter Type 2 (2 Foot)	928.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
1045	609-60011	*Curb Type 6 (Section M)	479.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1050	610-00020	*Median Cover Material (Patterned Concrete)	4,145.000	0.000		
			SF	0.000	0.00	
			7.95000	0.000		0.00
1055	612-00001	*Delineator (Type I)	137.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
1060	612-00002	*Delineator (Type II)	139.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
1065	612-00003	*Delineator (Type III)	30.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
1070	612-00022	Delineator (Type II) (Barrier)	523.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
1075	612-00260	*Location Marker (Fiber Optic)(Dome)	47.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00
1080	612-00270	*Location Marker (Utility)(Flat Slat)	12.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 22
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1085	613-00200	*2 Inch Electrical Conduit	260.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
1090	613-00206	*2 Inch Electrical Conduit (Bored)	8,030.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
1095	613-00306	*3 Inch Electrical Conduit (Bored)	1,969.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
1100	613-00408	*4 Inch Electrical Conduit (Bored)	150.000	0.000		
			LF	0.000	0.00	
			23.50000	0.000		0.00
1105	613-01100	*1 Inch Electrical Conduit (Plastic)	1,364.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1110	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	3,004.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1115	613-01200	*2 Inch Electrical Conduit (Plastic)	28,940.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
1120	613-01300	*3 Inch Electrical Conduit (Plastic)	2,880.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1125	613-01400	*4 Inch Electrical Conduit (Plastic)	154.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
1130	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	5,473.000	1,488.000		
			LF	3,985.000	171,355.00	
			43.00000	5,473.000		235,339.00
1135	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			2,750.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 23
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1140	613-04125	*1-1/4 Inch Electrical Conduit (Liquidtight Flexible Metal)	24.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1145	613-07000	*Pull Box (Special)	8.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1150	613-07011	*Pull Box (11"x18"x12")	21.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1155	613-07023	*Pull Box (24"x36"x24")	40.000	0.000		
			EACH	4.000	4,200.00	
			1,050.00000	4.000		4,200.00
1160	613-07040	*Pull Box (30"x48"x24")	5.000	0.000		
			EACH	0.000	0.00	
			1,390.00000	0.000		0.00
1165	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			120,000.00000	0.000		0.00
1170	613-10015	*Breakaway Wiring System	12.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
1175	613-34400	*Light Standard Metal (40 Foot)	28.000	0.000		
			EACH	0.000	0.00	
			2,525.00000	0.000		0.00
1180	613-40010	*Light Standard Foundation	29.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
1185	613-40012	*Light Standard Foundation Special	55.000	0.000		
			EACH	0.000	0.00	
			510.00000	0.000		0.00
1190	613-50100	*Lighting Control Center	5.000	0.000		
			EACH	0.000	0.00	
			8,160.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 24
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1195	613-50106	*Lighting Control Center (Special)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
1200	613-50150	*Secondary Service Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
1205	613-50210	*Temporary Lighting	1.000	0.000		
			L S	0.000	0.00	
			145,000.00000	0.000		0.00
1210	613-70250	*Luminaire High Pressure Sodium (250 Watt)	28.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
1215	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	4.000	0.000		
			EACH	0.000	0.00	
			341.00000	0.000		0.00
1220	614-00011	*Sign Panel (Class I)	156.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
1225	614-00012	*Sign Panel (Class II)	1,321.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1230	614-00013	*Sign Panel (Class III)	5,349.000	0.000		
			SF	0.000	0.00	
			25.00000	0.000		0.00
1235	614-00615	*Steel Sign Post (W 6x15)	69.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
1240	614-00818	*Steel Sign Post (W 8x18)	39.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
1245	614-00821	*Steel Sign Post (W 8x21)	41.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 25
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1250	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	40.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1255	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	1,034.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1260	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	92.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
1265	614-03002	*Concrete Footing (Type 2)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1270	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
1275	614-03004	*Concrete Footing (Type 4)	2.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
1280	614-10145	*Variable Message Sign LED (Single Faced)	1.000	0.000		
			EACH	0.000	0.00	
			75,600.00000	0.000		0.00
1285	614-10147	*Variable Message Sign LED (Overhead)	10.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
1290	614-31400	*Monotube Overhead Sign Cantilever (14 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
1295	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	3.000	0.000		
			EACH	0.000	0.00	
			34,000.00000	0.000		0.00
1300	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	4.000	0.000		
			EACH	0.000	0.00	
			40,000.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 26
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1305	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	3.000	0.000		
		EACH		0.000	0.00	
			48,000.00000	0.000		0.00
1310	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	1.000	0.000		
		EACH		0.000	0.00	
			72,000.00000	0.000		0.00
1315	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	7.000	0.000		
		EACH		0.000	0.00	
			88,000.00000	0.000		0.00
1320	614-43000	*Monotube Overhead Sign Bridge (30 Inch Diameter)	1.000	0.000		
		EACH		0.000	0.00	
			110,000.00000	0.000		0.00
1325	614-70118	*Pedestrian Signal Face (18)	2.000	0.000		
		EACH		0.000	0.00	
			565.00000	0.000		0.00
1330	614-70225	*Traffic Signal Face (12-12)	2.000	0.000		
		EACH		0.000	0.00	
			650.00000	0.000		0.00
1335	614-70336	*Traffic Signal Face (12-12-12)	2.000	0.000		
		EACH		0.000	0.00	
			785.00000	0.000		0.00
1340	614-72830	*Communications Cabinet	10.000	0.000		
		EACH		0.000	0.00	
			19,340.00000	0.000		0.00
1345	614-72832	*Communications Cabinet (Type 2)	2.000	0.000		
		EACH		0.000	0.00	
			10,625.00000	0.000		0.00
1350	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
		EACH		0.000	0.00	
			21,000.00000	0.000		0.00
1355	614-72860	*Pedestrian Push Button	2.000	0.000		
		EACH		0.000	0.00	
			275.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 27
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1360	614-72875	*Loop Detector Wire	3,276.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
1365	614-72887	*Microwave Vehicle Radar Detector	4.000	0.000		
			EACH	0.000	0.00	
			11,100.00000	0.000		0.00
1370	614-75840	*Traffic Signal Controller (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
1375	614-80000	*Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			3,290.00000	0.000		0.00
1380	614-80010	*Travel Time Indicator	2.000	0.000		
			EACH	0.000	0.00	
			23,585.00000	0.000		0.00
1385	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1390	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1395	614-85001	Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
1400	614-86006	*Telemetry (Master)	2.000	0.000		
			EACH	0.000	0.00	
			9,050.00000	0.000		0.00
1405	614-86105	*Telemetry (Field)	20.000	0.000		
			EACH	0.000	0.00	
			1,243.00000	0.000		0.00
1410	614-86800	*Uninterrupted Power Supply	7.000	0.000		
			EACH	0.000	0.00	
			13,750.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 28
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1415	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	21,180.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
1420	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	1,645.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
1425	614-87015	*Buffer Tube Fan Out Kit	8.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
1430	614-87024	*Fiber Optic Termination Panel (24 Fiber)	8.000	0.000		
			EACH	0.000	0.00	
			308.00000	0.000		0.00
1435	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			10,045.00000	0.000		0.00
1440	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	1.000	0.000		
			EACH	0.000	0.00	
			22,625.00000	0.000		0.00
1445	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	10.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
1450	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	3,655.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00
1455	614-87690	*Ethernet Switch	5.000	0.000		
			EACH	0.000	0.00	
			6,610.00000	0.000		0.00
1460	614-87700	*Ethernet Router	1.000	0.000		
			EACH	0.000	0.00	
			61,835.00000	0.000		0.00
1465	615-00150	Embankment Protector (Special)	4.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 29
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1470	619-50080	*1 Inch Plastic Pipe	2,690.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
1475	619-50120	*1-1/2 Inch Plastic Pipe	5,960.000	0.000		
			LF	0.000	0.00	
			1.35000	0.000		0.00
1480	619-50160	*2 Inch Plastic Pipe	8,370.000	0.000		
			LF	0.000	0.00	
			1.55000	0.000		0.00
1485	619-50482	*6 Inch Plastic Pipe (Special) Northglenn Sanitary Sewer Force Main Rel	280.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
1490	619-50801	*10 Inch Plastic Pipe (Special) Northglenn Water Line Relocation	486.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
1495	621-00450	*Detour Pavement	24,623.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
1500	622-00066	Sign Panel (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1505	622-00270	Bollard	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1510	623-00162	*Drip Emitter Tubing	6,030.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
1515	623-00164	*Drip Emitter	830.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
1520	623-00336	*6 Inch Pop-Up Rotary Sprinkler	400.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 30
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1525	623-03116	*2 Inch Automatic Control Valve	13.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1530	623-04000	*Control Wire 24 Volt	13,960.000	0.000		
			LF	0.000	0.00	
			0.36000	0.000		0.00
1535	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1540	625-00000	Construction Surveying	1.000	0.044		
			L S	0.032	16,014.25	
			500,445.25000	0.076		38,033.84
1545	625-00001	Construction Surveying (Hourly)	100.000	27.000		
			HOUR	2.000	270.00	
			135.00000	29.000		3,915.00
1550	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			4,565,000.00000	0.000		0.00
1555	626-01102	Public Information Services (Tier II)	1.000	0.083		
			L S	0.042	1,260.00	
			30,000.00000	0.125		3,750.00
1560	627-00008	*Modified Epoxy Pavement Marking	627.000	0.000		
			GAL	0.000	0.00	
			95.00000	0.000		0.00
1565	627-00011	*Pavement Marking Paint (Waterborne)	9,910.000	0.000		
			GAL	83.200	3,536.00	
			42.50000	83.200		3,536.00
1570	627-01001	*Preformed Plastic Pavement Marking (Type I)	641.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1575	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	81,928.000	0.000		
			SF	0.000	0.00	
			12.40000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 31
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1580	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	416.000	0.000		
		SF		0.000	0.00	
			12.00000	0.000		0.00
1585	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	640.000	0.000		
		SF		0.000	0.00	
			10.25000	0.000		0.00
1590	630-00000	*Flagging	500.000	0.000		
		HOURL		0.000	0.00	
			25.00000	0.000		0.00
1591	630-00003	Uniformed Traf Ctrl (Private) CMO #8	0.000	0.000		
		HOURL		0.000	0.00	
			82.50000	0.000		0.00
1595	630-00007	*Traffic Control Inspection	204.000	19.000		
		DAY		10.000	1,000.00	
			100.00000	29.000		2,900.00
1600	630-00012	*Traffic Control Management	503.000	30.000		
		DAY		21.000	14,700.00	
			700.00000	51.000		35,700.00
1605	630-00015	*Uniformed Traffic Control Coordination	120.000	1.500		
		HOURL		6.500	65.00	
			10.00000	8.000		80.00
1610	630-00031	*Courtesy Patrol	2,000.000	0.000		
		HOURL		0.000	0.00	
			75.00000	0.000		0.00
1615	630-00035	*Emergency Pull-off Area (Temporary)	6.000	0.000		
		EACH		0.500	11,000.00	
			22,000.00000	0.500		11,000.00
1620	630-00040	*Traffic Incident Management Plan Development	1.000	0.000		
		L S		0.000	0.00	
			13,000.00000	0.000		0.00
1625	630-00041	*Traffic Incident Management Plan Implementation	18.000	0.000		
		MON		0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 32
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1630	630-80002	*Flashing Beacon (Solar)	34.000	5.000		
			EACH	1.000	700.00	
			700.00000	6.000		4,200.00
1635	630-80335	*Barricade (Type 3 M-A) (Temporary)	25.000	0.000		
			EACH	4.500	810.00	
			180.00000	4.500		810.00
1640	630-80341	*Construction Traffic Sign (Panel Size A)	242.000	77.500		
			EACH	43.500	6,090.00	
			140.00000	121.000		16,940.00
1645	630-80342	*Construction Traffic Sign (Panel Size B)	88.000	35.000		
			EACH	9.000	1,800.00	
			200.00000	44.000		8,800.00
1650	630-80343	*Construction Traffic Sign (Panel Size C)	19.000	1.500		
			EACH	1.500	300.00	
			200.00000	3.000		600.00
1655	630-80344	*Construction Traffic Sign (Special)	221.000	0.000		
			SF	19.000	247.00	
			13.00000	19.000		247.00
1660	630-80355	*Portable Message Sign Panel	9.000	4.000		
			EACH	0.000	0.00	
			10,000.00000	4.000		40,000.00
1665	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	0.000		
			EACH	1.500	4,500.00	
			3,000.00000	1.500		4,500.00
1670	630-80360	*Drum Channelizing Device	750.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
1671	630-80360	Drum Channel Dev CMO #4	172.000	27.000		
			EACH	59.000	2,466.20	
			41.80000	86.000		3,594.80
1675	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			55.50000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 33
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1680	630-80370	Concrete Barrier (Temporary)	57,697.000	0.000		
			LF	8,111.000	121,665.00	
			15.00000	8,111.000		121,665.00
1685	630-80378	Glare Screen (Temporary)	2,900.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1690	630-80380	*Traffic Cone	775.000	87.500		
			EACH	126.500	2,530.00	
			20.00000	214.000		4,280.00
1695	630-80393	*Stackable Vertical Panels	270.000	8.000		
			EACH	26.500	927.50	
			35.00000	34.500		1,207.50
1700	630-85010	*Impact Attenuator (Temporary)	14.000	0.000		
			EACH	2.000	30,000.00	
			15,000.00000	2.000		30,000.00
1705	630-85041	*Mobile Attenuator	700.000	11.000		
			DAY	26.000	2,990.00	
			115.00000	37.000		4,255.00
1710	700-70010	F/A Minor Contract Revisions	3,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1715	700-70011	F/A Partnering	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1720	700-70012	F/A Asphalt Pavement Incentive	450,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1725	700-70014	F/A Incentive FRICO Bull Canal Incentive	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1730	700-70016	F/A Fuel Cost Adjustment	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 34
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1735	700-70018	F/A Roadway Smoothness Incentive	525,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1740	700-70019	F/A Asphalt Cement Cost Adjustment	1,500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1745	700-70021	F/A On-The-Job Trainee	15,000.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
1750	700-70031	F/A INTERIM SURFACE REPAIR	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1755	700-70034	F/A Irrigation Delivery	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1760	700-70082	F/A Furnish & Install Electrical Service United Power	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1765	700-70082	F/A Furnish & Install Electrical Service Xcel	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1770	700-70180	F/A Gas Lines Adjust utilities Anadarko	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1775	700-70200	F/A Power Lines Adjust Xcel Facilities	62,877.930	62,877.930		
			F A	0.000	0.00	
			1.00000	62,877.930		62,877.93
1780	700-70230	F/A Communication Lines CenturyLink	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1785	700-70230	F/A Communication Lines Comcast	5,850.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/12/2016

ESTIMATE NO: 0003

12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1790	700-70320	F/A Sprinklers	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1795	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	1,192.400	1,192.40	
			1.00000	1,192.400		1,192.40
1800	700-70587	F/A Hazardous Waste Disposal Hazardous Waste Disposal	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1805	700-70594	F/A DRB Standing Committee	50,000.000	1,387.500		
			F A	0.000	0.00	
			1.00000	1,387.500		1,387.50
1806	900-00014	Added Item (Lump Sum)/ Removal of Sign Structure (Special)	0.000	0.000		
			L S	0.000	0.00	
			3,568.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 52,745,452.03 \$	581,595.43 \$ 1,088,500.14
CAT NO0201 ROADWAY (NON-PART)						
1820	613-00128	*1 1/4 Inch Electrical Conduit (Multiduct)(Jacked)	400.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
1825	613-03491	*Electrical Conduit (Plastic)(Multiduct)	18,080.000	7,071.000		
			LF	5,490.000	87,840.00	
			16.00000	12,561.000		200,976.00
1830	613-03498	*Electrical Conduit (Plastic)(Multiduct)(Special)(2)	4,795.000	802.000		
			LF	1,341.000	21,456.00	
			16.00000	2,143.000		34,288.00
1835	613-03499	*Electrical Conduit (Plastic)(Multiduct)(Special)(Shared)	1,125.000	880.000		
			LF	77.000	4,774.00	
			62.00000	957.000		59,334.00
1840	613-03500	*Electrical Conduit (Plastic) (Multiduct) (Special)	2,250.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

ESTIMATE RUN 10/12/2016

12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY (NON-PART)						
1845	613-07199	*Pull Box (Install Only)	15.000	0.000		
			EACH	5.000	3,750.00	
			750.00000	5.000		3,750.00
CAT 0201 CURRENT AMT \$ 481,400.00 \$ 117,820.00 \$ 298,348.00						
CAT NO0300 E-17-FH						
1850	202-00026	Removal of Slope and Ditch Paving	70.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1855	202-00027	Removal of Riprap	169.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
1860	202-00226	*Removal of Asphalt Mat (Special)	187.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1865	202-00425	Removal of Bridge Railing	255.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1870	202-00460	Removal of Portions of Present Structure (Class 3)	91.000	0.000		
			SY	0.000	0.00	
			500.00000	0.000		0.00
1875	202-00502	Removal of Portions of Present Structure	223.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
1880	206-00000	Structure Excavation	1,100.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
1885	206-00100	Structure Backfill (Class 1)	1,032.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
1890	206-00200	Structure Backfill (Class 2)	92.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 37
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 E-17-FH						
1895	206-00360	Mechanical Reinforcement of Soil	448.000	0.000		
			CY	0.000	0.00	
			2.00000	0.000		0.00
1900	206-01783	Shoring (Area 3)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
1905	206-01784	Shoring (Area 4)	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
1910	206-01785	Shoring (Area 5)	1.000	0.000		
			L S	0.000	0.00	
			16,000.00000	0.000		0.00
1915	206-01786	Shoring (Area 6)	1.000	0.000		
			L S	0.000	0.00	
			16,000.00000	0.000		0.00
1920	210-00520	Rebuild Portions of Present Structure	18.000	0.000		
			SY	0.000	0.00	
			2,000.00000	0.000		0.00
1925	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	85.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00
1930	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	156.000	0.000		
			TON	0.000	0.00	
			65.00000	0.000		0.00
1935	411-10255	*Emulsified Asphalt (Slow-Setting)	120.000	0.000		
			GAL	0.000	0.00	
			6.00000	0.000		0.00
1940	503-00030	*Drilled Caisson (30 Inch)	254.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
1945	503-00036	*Drilled Caisson (36 Inch)	116.000	0.000		
			LF	0.000	0.00	
			315.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 38
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 E-17-FH						
1950	504-05000	Wire Mesh Facing	928.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
1955	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	65.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
1960	509-00000	Structural Steel	69,954.000	0.000		
			LB	0.000	0.00	
			2.25000	0.000		0.00
1965	509-08120	Temporary Bridge Deck	660.000	0.000		
			SF	0.000	0.00	
			90.00000	0.000		0.00
1970	512-00101	Bearing Device (Type I)	18.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
1975	513-00690	Bridge Drain (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1980	515-00120	*Waterproofing (Membrane)	764.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
1985	519-01000	*Epoxy Resin (Injection)	125.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
1990	601-03040	Concrete Class D (Bridge)	396.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
1995	601-03540	*Concrete Class DT (Deck Topping)	22.000	0.000		
			CY	0.000	0.00	
			1,200.00000	0.000		0.00
2000	601-40400	*Structural Concrete Stain	492.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 39
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 E-17-FH							
2005	602-00000	*Reinforcing Steel	26,541.000	0.000			
			LB	0.000	0.00		
			0.75000	0.000		0.00	
2010	602-00020	*Reinforcing Steel (Epoxy Coated)	64,484.000	0.000			
			LB	0.000	0.00		
			0.90000	0.000		0.00	
2015	606-11032	*Bridge Rail Type 10M (Special)	255.000	0.000			
			LF	0.000	0.00		
			200.00000	0.000		0.00	
2020	613-00100	*1 Inch Electrical Conduit	100.000	0.000			
			LF	0.000	0.00		
			9.00000	0.000		0.00	
2025	613-50010	*Photoelectric Cell	1.000	0.000			
			EACH	0.000	0.00		
			515.00000	0.000		0.00	
2030	613-70150	*Luminaire High Pressure Sodium (150 Watt)	2.000	0.000			
			EACH	0.000	0.00		
			925.00000	0.000		0.00	
			CAT 0300	CURRENT AMT	\$ 1,076,081.17 \$	0.00 \$	0.00
CAT NO0301 E-17-FG							
2035	202-00400	Removal of Bridge	1.000	0.000			
			EACH	0.000	0.00		
			75,000.00000	0.000		0.00	
2040	202-00480	Removal of Portions of Present Structure (Special)	300.000	0.000			
			SY	0.000	0.00		
			55.00000	0.000		0.00	
2045	203-00100	Muck Excavation	129.000	0.000			
			CY	0.000	0.00		
			50.00000	0.000		0.00	
2050	206-00000	Structure Excavation	129.000	0.000			
			CY	0.000	0.00		
			11.00000	0.000		0.00	

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 40
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 E-17-FG						
2055	206-00100	Structure Backfill (Class 1)	531.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
2060	206-01787	Shoring (Area 7)	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
2065	206-01788	Shoring (Area 8)	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
2070	206-01789	Shoring (Area 9)	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
2075	250-00120	*Material Sampling and Delivery	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
2080	250-00200	*Material Handling (Stockpile)	15.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
2085	250-00220	*Hazardous Waste Disposal	15.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
2090	515-00120	*Waterproofing (Membrane)	423.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
2095	601-03027	Concrete Class D (Special)	307.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
2100	602-00000	*Reinforcing Steel	46,775.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 41
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 E-17-FG						
2105	602-00020	*Reinforcing Steel (Epoxy Coated)	27,400.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
			CAT 0301	CURRENT AMT \$	527,180.50 \$	0.00 \$
CAT NO0302 E-17-AB						
2110	202-00502	Removal of Portions of Present Structure	51.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
2115	206-00000	Structure Excavation	387.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
2120	206-00100	Structure Backfill (Class 1)	899.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
2125	206-00200	Structure Backfill (Class 2)	33.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
2130	515-00120	*Waterproofing (Membrane)	144.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
2135	516-00000	*Dampproofing (Asphalt)	162.000	0.000		
			SY	0.000	0.00	
			18.44000	0.000		0.00
2140	519-01000	*Epoxy Resin (Injection)	50.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
2145	601-03030	Concrete Class D (Box Culvert)	100.000	0.000		
			CY	0.000	0.00	
			800.00000	0.000		0.00
2150	601-03050	*Concrete Class D (Wall)	53.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 42
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 E-17-AB						
2155	601-06150	*Concrete (Patching)	125.000	0.000		
			SF	0.000	0.00	
			90.00000	0.000		0.00
2160	601-40400	*Structural Concrete Stain	912.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00
2165	602-00000	*Reinforcing Steel	4,609.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
2170	602-00020	*Reinforcing Steel (Epoxy Coated)	26,169.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
2175	607-53173	*Fence Chain Link (Special) (72 Inch)	75.000	0.000		
			LF	0.000	0.00	
			88.40000	0.000		0.00
2180	609-24003	*Gutter Type 2 (3 Foot)	81.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
2185	613-00075	*3/4 Inch Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			9.50000	0.000		0.00
2190	613-01075	*3/4 Inch Electrical Conduit (Plastic)	50.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
2195	613-13000	*Luminaire (LED)	17.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
2200	613-30005	*Light Standard and Luminaire (Pedestrian)	2.000	0.000		
			EACH	0.000	0.00	
			4,615.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 43
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 E-17-AB						
2205	613-40010	*Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	245,746.65 \$	0.00 \$
CAT NO0303 E-17-KJ						
2210	202-00502	Removal of Portions of Present Structure	224.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
2215	206-00000	Structure Excavation	946.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
2220	206-00100	Structure Backfill (Class 1)	1,919.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
2225	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
2230	503-00036	*Drilled Caisson (36 Inch)	279.000	0.000		
			LF	0.000	0.00	
			315.00000	0.000		0.00
2235	503-00048	*Drilled Caisson (48 Inch)	98.000	0.000		
			LF	0.000	0.00	
			320.00000	0.000		0.00
2240	515-00120	*Waterproofing (Membrane)	346.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
2245	601-03040	Concrete Class D (Bridge)	306.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
2250	601-40400	*Structural Concrete Stain	592.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 44
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 E-17-KJ						
2255	602-00000	*Reinforcing Steel	27,271.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
2260	602-00020	*Reinforcing Steel (Epoxy Coated)	18,592.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
2265	606-00730	*Guardrail Type 7 (Style CD)	180.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
2270	607-53137	*Fence Chain Link (Special) (36 Inch)	38.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
2275	609-24002	*Gutter Type 2 (2 Foot)	38.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
2280	613-00050	*1/2 Inch Electrical Conduit	580.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
2285	613-00200	*2 Inch Electrical Conduit	85.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
2290	613-00300	*3 Inch Electrical Conduit	40.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
2295	613-07016	*Pull Box (16"x16"x6")	19.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
2300	613-16000	*Luminaire (Special)	48.000	0.000		
			EACH	0.000	0.00	
			1,840.00000	0.000		0.00
2305	613-50010	*Photoelectric Cell	1.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 45
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 E-17-KJ						
2310	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
2315	618-01992	Prestressed Concrete Box (Depth Less Than 32 Inches)	2,514.000	0.000		
			SF	0.000	0.00	
			63.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	810,753.37 \$	0.00 \$
CAT NO0304 STRUCTURES - WALLS						
2320	202-00502	Removal of Portions of Present Structure	255.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
2325	206-00000	Structure Excavation	18,165.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
2330	206-00100	Structure Backfill (Class 1)	30,112.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
2335	206-00200	Structure Backfill (Class 2)	518.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
2340	206-00360	Mechanical Reinforcement of Soil	14,044.000	0.000		
			CY	0.000	0.00	
			2.00000	0.000		0.00
2345	206-01782	*Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			100,000.00000	0.000		0.00
2350	420-00000	Geomembrane	5,584.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
2355	503-00030	*Drilled Caisson (30 Inch)	3,447.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 46
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES - WALLS						
2360	504-03500	Retaining Wall (Design Build)	926.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
2365	504-04420	Precast Panel Facing	26,856.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
2370	515-00120	*Waterproofing (Membrane)	1,199.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
2375	601-03050	*Concrete Class D (Wall)	2,330.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
2380	601-40400	*Structural Concrete Stain	20,295.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00
2385	602-00000	*Reinforcing Steel	151,123.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
2390	602-00020	*Reinforcing Steel (Epoxy Coated)	239,183.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
2395	606-00731	*Guardrail Type 7 (Style CD) (Special)	916.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
2400	606-10705	*Bridge Rail Type 7 (Special)	2,059.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
2405	607-11530	*Fence (Special)	207.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
2410	607-15000	*Fence Concrete (Sound Barrier)	49,500.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 47
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES - WALLS						
2415	607-20110	*Glare Screen (Special)	468.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
2420	607-53137	*Fence Chain Link (Special) (36 Inch)	231.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
2425	609-24002	*Gutter Type 2 (2 Foot)	518.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
2430	613-00100	*1 Inch Electrical Conduit	25.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
2435	613-00200	*2 Inch Electrical Conduit	1,591.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
			CAT 0304	CURRENT AMT	\$ 6,165,729.90 \$	0.00 \$ 0.00
CAT NO0400 CE BID ITEMS						
2440	620-00002	Field Office (Class 2)	1.000	0.850		
			EACH	0.000	0.00	
			150,000.00000	0.850		127,500.00
2445	620-00012	Field Laboratory (Class 2)	1.000	0.850		
			EACH	0.000	0.00	
			50,000.00000	0.850		42,500.00
2450	620-00020	Sanitary Facility	6.000	3.000		
			EACH	0.000	0.00	
			6,454.68000	3.000		19,364.04
			CAT 0400	CURRENT AMT	\$ 238,728.08 \$	0.00 \$ 189,364.04
CAT NO1300 WATER QUALITY						
2455	202-00019	Removal of Inlet	5.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
2460	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 48
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO1300 WATER QUALITY						
2465	202-00035	Removal of Pipe	988.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
2470	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
2475	203-00010	Unclassified Excavation (Complete In Place)	15,918.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
2480	206-00000	Structure Excavation	1,237.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
2485	206-00100	Structure Backfill (Class 1)	67.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
2490	206-00530	Filter Material (Class C)	929.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
2495	206-01000	Bed Course Material	62.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
2500	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2505	210-04020	Modify Inlet	5.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2510	304-07005	Aggregate Base Course (Class 7)	125.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
2515	420-00113	Geotextile (Drainage) (Class 2)	1,058.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 49
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO1300 WATER QUALITY						
2520	506-00206	Riprap (6 Inch)	7.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
2525	506-00212	Riprap (12 Inch)	123.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
2530	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	1.300	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
2535	601-03000	*Concrete Class D	123.000	0.000		
			CY	0.000	0.00	
			410.00000	0.000		0.00
2540	602-00020	*Reinforcing Steel (Epoxy Coated)	7,570.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
2545	602-00210	*Welded Wire Fabric	218.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
2550	603-01180	18 Inch Reinforced Concrete Pipe	488.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
2555	603-01240	24 Inch Reinforced Concrete Pipe	367.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
2560	603-01300	30 Inch Reinforced Concrete Pipe	66.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
2565	603-02300	38x24 Inch Reinforced Concrete Pipe Elliptical	296.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
2570	603-05030	30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0003

Page 50
 ESTIMATE RUN 10/12/2016
 12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO1300 WATER QUALITY						
2575	603-07300	*30 Inch Reinforced Concrete Pipe (Jacked)	334.000	0.000		
			LF	0.000	0.00	
			900.00000	0.000		0.00
2580	603-50006	6 Inch Plastic Pipe	1,475.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
2585	604-00305	*Inlet Type C (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2590	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
2595	604-00550	*Inlet Type D (Special)	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
2600	604-30005	Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2605	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
2610	604-30015	Manhole Slab Base (15 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
2615	607-52905	*End Post (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
2620	607-52910	*Corner and Line Brace Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
2625	607-53160	*Fence Chain Link (60 Inch)	28.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C19626
 PCN: 19626-BID
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 10/12/2016

ESTIMATE NO: 0003

12:26:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO1300 WATER QUALITY						
2630	607-53172	*Fence Chain Link (72 Inch)	440.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
2635	607-60274	*24 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
			CAT 1300	CURRENT AMT	\$ 814,574.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 63,105,645.70	\$ 699,415.43
						\$ 1,576,212.18