

ESTIMATE SUMMARY

-----  
 CONTID: C19626 ESTIMATE NO: 0019 PROG SPEC YR: 2005  
 PCN: 19626-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 362.0 DAYS TIME ALLOW: 507 WORK DAYS  
 I-25: 120TH AVENUE (SH 128) TO SH 7 PERCENT TIME: 71.40 ORIG TIME ALLOW: 503 WORK DAYS

PROJECT NO: IM0253-234  
 I-25: 120TH AVENUE (SH 128) TO SH 7

NAME OF ROAD:

PROJECT COUNTIES: ADAMS, REGION 1

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.  
 5670 FRANKLIN STREET

PAY PERIOD ENDING	01/25/2018	DATE TIME STARTED	07/05/2016
DATE LET	02/18/2016	DATE WORK BEGAN	07/05/2016
DATE AWARDED	03/18/2016	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	04/21/2016	DATE ACCEPTED	
DATE NOTICE TO PROCEED	07/05/2016		

DENVER CO 80216 (303)297-0340

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 63,329,923.85 PARTICIPATING	\$ 34,123,316.14	\$ 1,389,085.46
AWARD PROJECT AMT: \$ 56,390,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 53.88% TOTAL EARNINGS	34,123,316.14	1,389,085.46
FUNDS AVAILABLE: \$ 29,206,607.71 STOCKPILED MATERIALS	1,920,041.51	71,936.38
	GROSS EARNINGS	1,461,021.84
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-845,850.00	-773.08
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	35,197,507.65
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	35,197,507.65
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,460,248.76

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 2  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.970		
			L S	0.020	4,000.00	
			200,000.00000	0.990		198,000.00
0010	202-00001	Removal of Structure	13.000	13.000		
			EACH	0.000	0.00	
			2,000.00000	13.000		26,000.00
0015	202-00003	Removal of Structure (Special)	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0020	202-00019	Removal of Inlet	15.000	11.000		
			EACH	0.000	0.00	
			1,500.00000	11.000		16,500.00
0025	202-00021	Removal of Manhole	7.000	7.000		
			EACH	0.000	0.00	
			2,000.00000	7.000		14,000.00
0030	202-00026	Removal of Slope and Ditch Paving	4,751.000	4,634.350		
			SY	0.000	0.00	
			20.00000	4,634.350		92,687.00
0035	202-00027	Removal of Riprap	78.800	78.800		
			SY	0.000	0.00	
			30.00000	78.800		2,364.00
0040	202-00035	Removal of Pipe	2,410.000	1,867.000		
			LF	0.000	0.00	
			15.00000	1,867.000		28,005.00
0045	202-00037	Removal of End Section	17.000	10.000		
			EACH	0.000	0.00	
			300.00000	10.000		3,000.00
0050	202-00055	*Removal of Fiber Optic Cable	3,090.000	1,500.000		
			LF	0.000	0.00	
			1.00000	1,500.000		1,500.00
0055	202-00090	*Removal of Delineator	345.000	345.000		
			EACH	0.000	0.00	
			7.00000	345.000		2,415.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 3  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00155	Removal of Wall	472.000	472.000		
			LF	0.000	0.00	
			30.00000	472.000		14,160.00
0065	202-00165	Removal of Wall	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0070	202-00190	Removal of Concrete Median Cover Material	323.000	24.480		
			SY	0.000	0.00	
			30.00000	24.480		734.40
0075	202-00200	Removal of Sidewalk	1,122.000	415.450		
			SY	195.600	2,347.20	
			12.00000	611.050		7,332.60
0080	202-00203	Removal of Curb and Gutter	837.000	232.000		
			LF	0.000	0.00	
			10.00000	232.000		2,320.00
0085	202-00206	Removal of Concrete Curb Ramp	40.000	0.000		
			SY	0.000	0.00	
			45.00000	0.000		0.00
0090	202-00210	Removal of Concrete Pavement	1,443.000	46.670		
			SY	0.000	0.00	
			10.00000	46.670		466.70
0095	202-00220	*Removal of Asphalt Mat	85,709.000	45,193.280		
			SY	0.000	0.00	
			5.50000	45,193.280		248,563.04
0100	202-00240	*Removal of Asphalt Mat (Planing)	352,507.000	124,468.000		
			SY	0.000	0.00	
			1.50000	124,468.000		186,702.00
0105	202-00246	*Removal of Asphalt Mat (Planing) (Special)	76,319.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0106	202-00250	Rem Pavement Marking CMO #3	70,545.500	70,105.500		
			SF	440.000	818.40	
			1.86000	70,545.500		131,214.63

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 4  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	202-00700	*Removal of Light Standard	61.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0115	202-00705	*Removal of Light Standard Foundation	61.000	61.000		
			EACH	0.000	0.00	
			390.00000	61.000		23,790.00
0116	900-00007	Added Item (Each)/ Removal of Sign Foundation	5.000	5.000		
			EACH	0.000	0.00	
			390.00000	5.000		1,950.00
0120	202-00715	*Removal of Closed Circuit Television Pole	6.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0125	202-00805	*Removal of Overhead Sign Structure	11.000	9.000		
			EACH	0.000	0.00	
			5,500.00000	9.000		49,500.00
0130	202-00810	*Removal of Ground Sign	68.000	68.000		
			EACH	0.000	0.00	
			50.00000	68.000		3,400.00
0135	202-00821	*Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0140	202-00827	*Removal of Pull Box	35.000	24.000		
			EACH	11.000	1,650.00	
			150.00000	35.000		5,250.00
0145	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0150	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	1.000	150.00	
			150.00000	1.000		150.00
0155	202-00858	*Removal of Pedestal Pole	2.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 5  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0160	202-00895	Removal of Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0165	202-01000	*Removal of Fence	32,959.000	32,959.000		
			LF	0.000	0.00	
			1.37000	32,959.000		45,153.83
0170	202-01020	Removal of Sound Barrier Fence	2,053.000	2,053.000		
			LF	0.000	0.00	
			18.00000	2,053.000		36,954.00
0175	202-01035	*Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			100.00000	1.000		100.00
0180	202-01130	*Removal of Guardrail Type 3	14,170.000	11,728.000		
			LF	200.000	460.00	
			2.30000	11,928.000		27,434.40
0185	202-01140	Removal of Guardrail Type 4	23,276.000	855.000		
			LF	0.000	0.00	
			13.00000	855.000		11,115.00
0190	202-01170	Removal of Guardrail Type 7	3,315.000	2,788.100		
			LF	0.000	0.00	
			13.00000	2,788.100		36,245.30
0195	202-01300	*Removal of End Anchorage	60.000	58.000		
			EACH	2.000	382.30	
			191.15000	60.000		11,469.00
0200	202-04001	Plug Culvert	10.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0205	202-04002	Clean Culvert	10.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0210	203-00010	*Unclassified Excavation (Complete In Place)	271,411.000	233,104.000		
			CY	22,397.000	179,176.00	
			8.00000	255,501.000		2,044,008.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 6  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	203-00065	Embankment Material (Complete In Place) (R20)	141,503.000	100,869.620		
			CY	4,322.000	64,830.00	
			15.00000	105,191.620		1,577,874.30
0216	203-00100	Muck Excav CMO 12	4,470.690	4,460.100		
			CY	10.590	529.50	
			50.00000	4,470.690		223,534.50
0220	203-01100	Proof Rolling	100.000	65.500		
			HOURL	5.000	875.00	
			175.00000	70.500		12,337.50
0225	203-01500	Blading	280.000	13.000		
			HOURL	0.000	0.00	
			120.00000	13.000		1,560.00
0230	203-01510	Backhoe	490.000	30.750		
			HOURL	0.000	0.00	
			120.00000	30.750		3,690.00
0235	203-01550	Dozing	140.000	24.000		
			HOURL	0.000	0.00	
			170.00000	24.000		4,080.00
0240	203-01594	Combination Loader	100.000	4.500		
			HOURL	0.000	0.00	
			100.00000	4.500		450.00
0245	203-01597	Potholing	1,302.500	1,217.500		
			HOURL	85.000	16,150.00	
			190.00000	1,302.500		247,475.00
0250	203-01622	*Sweeping (With Pickup Broom)	100.000	41.000		
			HOURL	0.000	0.00	
			225.00000	41.000		9,225.00
0255	206-00000	Structure Excavation	14,607.000	8,926.000		
			CY	-366.000	-4,026.00	
			11.00000	8,560.000		94,160.00
0260	206-00065	Structure Backfill (Flow-Fill)	385.000	20.000		
			CY	0.000	0.00	
			130.00000	20.000		2,600.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 7  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0265	206-00100	Structure Backfill (Class 1)	1,690.000	1,690.000		
			CY	0.000	0.00	
			34.00000	1,690.000		57,460.00
0270	206-00200	Structure Backfill (Class 2)	32.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0275	207-00205	Topsoil	50,430.000	17,864.200		
			CY	0.000	0.00	
			8.00000	17,864.200		142,913.60
0275		MATERIAL ALLOWANCE Topsoil		0.000		
			CY	0.000	0.00	
			4.46000	0.000		0.00
0275		MATERIAL ALLOWANCE Topsoil		579.978		
			CY	0.000	0.00	
			4.46000	579.978		2,586.70
0275		MATERIAL ALLOWANCE Topsoil		7,568.399		
			CY	0.000	0.00	
			4.46000	7,568.399		33,755.06
0276	206-00510	Filter Matl (CL A) Pipe Edge Drains	542.000	542.000		
			CY	0.000	0.00	
			44.28000	542.000		23,999.76
0280	207-00305	Wetland Topsoil	578.000	0.000		
			CY	73.900	2,364.80	
			32.00000	73.900		2,364.80
0285	208-00002	Erosion Log Type 1 (12 Inch)	54,460.000	36,636.000		
			LF	1,023.000	6,138.00	
			6.00000	37,659.000		225,954.00
0290	208-00020	Silt Fence	15,586.000	15,517.000		
			LF	69.000	138.00	
			2.00000	15,586.000		31,172.00
0291	208-00021	Silt Fence (Reinf) CMO #7	918.000	918.000		
			LF	0.000	0.00	
			4.22000	918.000		3,873.96

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 8  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0295	208-00035	Aggregate Bag	5,625.000	5,560.000		
			LF	65.000	260.00	
			4.00000	5,625.000		22,500.00
0300	208-00041	Rock Check Dam	70.000	22.000		
			EACH	0.000	0.00	
			1,000.00000	22.000		22,000.00
0305	208-00045	Concrete Washout Structure	14.000	10.000		
			EACH	0.000	0.00	
			1,500.00000	10.000		15,000.00
0310	208-00050	Storm Drain Inlet Protection	148.000	78.000		
			EACH	0.000	0.00	
			400.00000	78.000		31,200.00
0315	208-00051	Storm Drain Inlet Protection (Type I)	144.000	9.000		
			LF	0.000	0.00	
			20.00000	9.000		180.00
0320	208-00052	Storm Drain Inlet Protection (Type II)	144.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0325	208-00060	Temporary Slope Drain	980.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0330	208-00070	Vehicle Tracking Pad	20.500	19.500		
			EACH	1.000	2,000.00	
			2,000.00000	20.500		41,000.00
0335	208-00103	Removal and Disposal of Sediment (Labor)	1,485.750	1,476.750		
			HOUR	9.000	315.00	
			35.00000	1,485.750		52,001.25
0340	208-00105	Removal and Disposal of Sediment (Equipment)	840.000	104.750		
			HOUR	0.000	0.00	
			100.00000	104.750		10,475.00
0345	208-00106	Sweeping (Sediment Removal)	280.000	106.500		
			HOUR	0.000	0.00	
			200.00000	106.500		21,300.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 9  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0350	208-00107	Removal of Trash	663.750	643.250		
			HOOR	20.500	1,230.00	
			60.00000	663.750		39,825.00
0355	208-00205	Erosion Control Supervisor	2,820.000	1,255.500		
			HOOR	72.500	3,625.00	
			50.00000	1,328.000		66,400.00
0360	208-00400	Water Control	1.000	0.900		
			L S	0.050	3,000.00	
			60,000.00000	0.950		57,000.00
0365	210-00473	*Reset TV Cameras	7.000	3.000		
			EACH	2.000	1,730.00	
			865.00000	5.000		4,325.00
0370	210-00475	*Reset Closed Circuit Television Pole	3.000	2.000		
			EACH	1.000	2,425.00	
			2,425.00000	3.000		7,275.00
0375	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	3.000	0.000		
			EACH	1.000	1,190.00	
			1,190.00000	1.000		1,190.00
0380	210-00750	*Reset Light Standard	67.000	2.000		
			EACH	1.000	1,350.00	
			1,350.00000	3.000		4,050.00
0385	210-00805	*Reset Overhead Sign Structure	5.000	3.000		
			EACH	0.000	0.00	
			15,000.00000	3.000		45,000.00
0390	210-00815	*Reset Sign Panel	8.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0395	210-00820	*Reset Variable Message Sign	3.000	2.000		
			EACH	0.000	0.00	
			1,365.00000	2.000		2,730.00
0400	210-00847	*Reset Travel Time Indicator	9.000	2.000		
			EACH	1.000	845.00	
			845.00000	3.000		2,535.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 10  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0405	210-00848	*Reset Traffic Signal Controller and Cabinet	3.000	0.000		
			EACH	2.000	7,000.00	
			3,500.00000	2.000		7,000.00
0406	900-00014	Added Item (Lump Sum)/ Earthwork for Relocation of ITS Sta 2035+00	1.000	1.000		
			L S	0.000	0.00	
			6,417.96000	1.000		6,417.96
0410	210-00858	*Reset Pedestal Pole	4.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0415	210-01000	*Reset Fence	968.000	0.000		
			LF	149.250	4,179.00	
			28.00000	149.250		4,179.00
0416	210-01170	Res Gdrail Ty 7 CMO #5	2,260.000	2,260.000		
			LF	0.000	0.00	
			1.82000	2,260.000		4,113.20
0420	210-04010	Adjust Manhole	1.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0425	212-00006	*Seeding (Native)	54.000	2.970		
			ACRE	-0.600	-481.20	
			802.00000	2.370		1,900.74
0430	212-00011	*Seeding (Lawn)	8.700	0.000		
			ACRE	0.000	0.00	
			744.00000	0.000		0.00
0435	212-00028	*Seeding (Wetlands)	0.300	0.000		
			ACRE	0.000	0.00	
			5,000.00000	0.000		0.00
0440	212-00032	*Soil Conditioning	63.000	0.000		
			ACRE	2.870	7,573.93	
			2,639.00000	2.870		7,573.93
0445	212-00048	*Soil Preparation (Special)	56.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 11  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0450	213-00002	*Mulching (Weed Free Hay)	52.000 ACRE	0.000 0.000	0.00	0.00
			519.00000	0.000		0.00
0455	213-00008	*Mulching (Wood Chip)	3,715.000 CF	0.000 0.000	0.00	0.00
			4.30000	0.000		0.00
0460	213-00012	*Spray-on Mulch Blanket	7.000 ACRE	0.000 0.000	0.00	0.00
			3,773.00000	0.000		0.00
0465	213-00061	*Mulch Tackifier	41,630.000 LB	2,632.000 -112.000	-229.60	5,166.00
			2.05000	2,520.000		
0470	213-00070	*Landscape Weed Barrier Fabric	884.000 SY	0.000 0.000	0.00	0.00
			1.90000	0.000		0.00
0475	213-00150	*Bonded Fiber Matrix	7.000 ACRE	0.000 0.000	0.00	0.00
			3,318.00000	0.000		0.00
0480	213-00462	*Metal Landscape Border (3/16 X 5-1/2 Inch)	1,620.000 LF	0.000 0.000	0.00	0.00
			6.50000	0.000		0.00
0485	214-00000	*Landscape Maintenance	1.000 L S	0.000 0.000	0.00	0.00
			48,925.00000	0.000		0.00
0490	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	26.000 EACH	0.000 0.000	0.00	0.00
			378.00000	0.000		0.00
0495	214-00350	*Deciduous Shrub (5 Gallon Container)	134.000 EACH	0.000 0.000	0.00	0.00
			75.00000	0.000		0.00
0500	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	7.000 EACH	0.000 0.000	0.00	0.00
			476.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 12  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0505	214-01015	*Willow Cuttings	215.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0510	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	64,107.000	5,122.200		
			SY	-333.300	-1,159.88	
			3.48000	4,788.900		16,665.37
0515	216-00301	Turf Reinforcement Mat (Class 1)	7,006.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0520	217-00020	*Herbicide Treatment	161.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0525	240-00000	*Wildlife Biologist	60.000	50.000		
			HOURL	0.000	0.00	
			64.50000	50.000		3,225.00
0530	240-00010	*Removal of Nests	60.000	2.500		
			HOURL	0.000	0.00	
			84.67000	2.500		211.68
0535	240-00100	*Prairie Dog Management	1.000	0.700		
			L S	0.000	0.00	
			18,725.00000	0.700		13,107.50
0540	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,280.00000	1.000		3,280.00
0545	250-00050	*Monitoring Technician	50.000	0.000		
			HOURL	0.000	0.00	
			91.64000	0.000		0.00
0550	250-00110	*Health and Safety Officer	68.500	68.500		
			HOURL	0.000	0.00	
			105.80000	68.500		7,247.30
0551	900-00014	Added Item (Lump Sum)/ Asbestos Survey	1.000	1.000		
			L S	0.000	0.00	
			6,322.00000	1.000		6,322.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 13  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	304-06007	Aggregate Base Course (Class 6)	13,297.000	7,807.100		
			CY	0.000	0.00	
			25.00000	7,807.100		195,177.50
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		118.398		
			CY	0.000	0.00	
			11.05000	118.398		1,308.30
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		12,100.000		
			CY	0.000	0.00	
			11.05000	12,100.000		133,705.00
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		5,809.700		
			CY	0.000	0.00	
			11.05000	5,809.700		64,197.19
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		9,062.000		
			CY	0.000	0.00	
			11.05000	9,062.000		100,135.10
0556	900-00004	Added Item (Cubic Yard)/ ABC (RAP)	25,000.000	23,700.800		
			CY	0.000	0.00	
			25.00000	23,700.800		592,520.00
0560	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	2,961.000	473.860		
			TON	0.000	0.00	
			205.52000	473.860		97,387.71
0565	403-00800	*Emergency Pothole Repair	200.000	92.110		
			TON	0.000	0.00	
			650.00000	92.110		59,871.50
0570	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	70,053.000	16,321.640		
			TON	0.000	0.00	
			100.00000	16,321.640		1,632,164.00
0575	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	81,136.000	42,639.650		
			TON	1,615.390	105,000.35	
			65.00000	44,255.040		2,876,577.60
0580	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	7,985.000	0.000		
			TON	0.000	0.00	
			80.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 14  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0585	411-10255	*Emulsified Asphalt (Slow-Setting)	52,633.000	14,401.770		
			GAL	58.350	350.10	
			6.00000	14,460.120		86,760.72
0590	412-00800	Concrete Pavement (8 Inch)	1,129.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0595	412-00901	Concrete Pavement (9 Inch) (Special)	148.840	148.840		
			SY	0.000	0.00	
			280.00000	148.840		41,675.20
0600	412-00920	Concrete Pavement (9 Inch) (Fast Track)	521.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0605	412-02000	Concrete Safety Edge	592.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0610	420-00113	Geotextile (Drainage) (Class 2)	4,086.000	1,017.000		
			SY	0.000	0.00	
			2.50000	1,017.000		2,542.50
0615	420-00132	Geotextile (Separator) (Class 1)	62.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0616	420-00134	Geotextile (Separator) (CL 3) Pipe Edge Drains	3,670.640	3,670.640		
			SY	0.000	0.00	
			4.28000	3,670.640		15,710.34
0620	503-00018	*Drilled Caisson (18 Inch)	21.000	0.000		
			LF	0.000	0.00	
			195.00000	0.000		0.00
0625	503-00024	*Drilled Caisson (24 Inch)	47.500	47.500		
			LF	0.000	0.00	
			255.00000	47.500		12,112.50
0630	503-00036	*Drilled Caisson (36 Inch)	72.000	65.000		
			LF	0.000	0.00	
			315.00000	65.000		20,475.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 15  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0635	503-00042	*Drilled Caisson (42 Inch)	111.000	55.090		
			LF	0.000	0.00	
			275.00000	55.090		15,149.75
0640	503-00048	*Drilled Caisson (48 Inch)	675.000	302.130		
			LF	81.250	26,000.00	
			320.00000	383.380		122,681.60
0645	503-00054	*Drilled Caisson (54 Inch)	112.000	55.670		
			LF	0.000	0.00	
			400.00000	55.670		22,268.00
0650	506-00206	Riprap (6 Inch)	913.000	314.000		
			CY	0.000	0.00	
			65.00000	314.000		20,410.00
0655	506-00209	Riprap (9 Inch)	213.000	41.000		
			CY	0.000	0.00	
			65.00000	41.000		2,665.00
0660	506-00212	Riprap (12 Inch)	191.000	5.000		
			CY	0.000	0.00	
			65.00000	5.000		325.00
0665	506-00218	Riprap (18 Inch)	136.400	136.400		
			CY	0.000	0.00	
			70.00000	136.400		9,548.00
0670	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	115.000	73.120		
			CY	0.000	0.00	
			530.00000	73.120		38,753.60
0675	601-01000	Concrete Class B	148.000	79.000		
			CY	49.570	23,793.60	
			480.00000	128.570		61,713.60
0680	601-03050	*Concrete Class D (Wall)	17.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0685	602-00000	*Reinforcing Steel	2,031.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 16  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0690	602-00210	*Welded Wire Fabric	1,340.000	411.500		
			SY	207.800	2,493.60	
			12.00000	619.300		7,431.60
0694	603-50008	8 In Plastic Pipe CMO #23	137.000	137.000		
			LF	0.000	0.00	
			123.04000	137.000		16,856.48
0695	603-01180	18 Inch Reinforced Concrete Pipe	1,731.000	1,731.000		
			LF	0.000	0.00	
			60.00000	1,731.000		103,860.00
0700	603-01240	24 Inch Reinforced Concrete Pipe	12,232.000	10,218.000		
			LF	0.000	0.00	
			75.00000	10,218.000		766,350.00
0705	603-01300	30 Inch Reinforced Concrete Pipe	1,226.000	1,220.000		
			LF	0.000	0.00	
			85.00000	1,220.000		103,700.00
0710	603-01360	36 Inch Reinforced Concrete Pipe	655.000	589.000		
			LF	0.000	0.00	
			135.00000	589.000		79,515.00
0715	603-01420	42 Inch Reinforced Concrete Pipe	156.000	156.000		
			LF	0.000	0.00	
			185.00000	156.000		28,860.00
0720	603-01480	48 Inch Reinforced Concrete Pipe	121.000	121.000		
			LF	0.000	0.00	
			370.00000	121.000		44,770.00
0725	603-02180	23x14 Inch Reinforced Concrete Pipe Elliptical	229.000	73.000		
			LF	0.000	0.00	
			100.00000	73.000		7,300.00
0730	603-02240	30x19 Inch Reinforced Concrete Pipe Elliptical	690.000	689.000		
			LF	0.000	0.00	
			105.00000	689.000		72,345.00
0735	603-02360	45x29 Inch Reinforced Concrete Pipe Elliptical	48.000	48.000		
			LF	0.000	0.00	
			170.00000	48.000		8,160.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 17  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0740	603-05018	18 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0745	603-05024	24 Inch Reinforced Concrete End Section	10.000	8.000		
			EACH	0.000	0.00	
			1,200.00000	8.000		9,600.00
0750	603-05030	30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0755	603-05036	36 Inch Reinforced Concrete End Section	4.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0760	603-05042	42 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00
0765	603-05048	48 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
0770	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0775	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00
0780	604-00305	*Inlet Type C (5 Foot)	11.000	7.000		
			EACH	0.000	0.00	
			3,500.00000	7.000		24,500.00
0785	604-00310	*Inlet Type C (10 Foot)	4.000	0.500		
			EACH	0.500	2,150.00	
			4,300.00000	1.000		4,300.00
0790	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 18  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0795	604-00510	*Inlet Type D (10 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			6,300.00000	2.000		12,600.00
0800	604-00550	*Inlet Type D (Special)	1.000	1.000		
			EACH	0.000	0.00	
			8,300.00000	1.000		8,300.00
0805	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	0.500		
			EACH	0.500	2,100.00	
			4,200.00000	1.000		4,200.00
0810	604-19205	*Inlet Type R L 10 (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			6,200.00000	0.000		0.00
0815	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0820	604-25000	*Vane Grate Inlet Special	3.000	1.500		
			EACH	0.500	8,000.00	
			16,000.00000	2.000		32,000.00
0825	604-25005	*Vane Grate Inlet (5 Foot)	18.000	6.500		
			EACH	8.000	32,000.00	
			4,000.00000	14.500		58,000.00
0830	604-25010	*Vane Grate Inlet (10 Foot)	35.000	11.500		
			EACH	8.000	41,600.00	
			5,200.00000	19.500		101,400.00
0835	604-25015	*Vane Grate Inlet (15 Foot)	1.000	0.500		
			EACH	0.000	0.00	
			6,900.00000	0.500		3,450.00
0840	604-26005	*Vane Grate Inlet (Double) (5 Foot)	20.000	6.000		
			EACH	3.500	21,000.00	
			6,000.00000	9.500		57,000.00
0845	604-26010	*Vane Grate Inlet (Double) (10 Foot)	7.000	1.500		
			EACH	1.500	10,200.00	
			6,800.00000	3.000		20,400.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 19  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0850	604-26015	*Vane Grate Inlet (Double) (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,500.00000	0.000		0.00
0855	604-30005	Manhole Slab Base (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
0860	604-30010	Manhole Slab Base (10 Foot)	14.000	14.000		
			EACH	0.000	0.00	
			5,200.00000	14.000		72,800.00
0865	604-30015	Manhole Slab Base (15 Foot)	9.000	8.000		
			EACH	0.000	0.00	
			8,200.00000	8.000		65,600.00
0870	604-30020	Manhole Slab Base (20 Foot)	6.000	4.000		
			EACH	0.000	0.00	
			8,500.00000	4.000		34,000.00
0871	604-30025	MH Slab Base (25 Ft) CMO #11	1.000	1.000		
			EACH	0.000	0.00	
			12,309.00000	1.000		12,309.00
0875	604-31010	Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0880	604-39000	Manhole Special	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00
0885	604-39050	*Manhole (Traffic Management System)	6.000	6.000		
			EACH	0.000	0.00	
			3,440.00000	6.000		20,640.00
0886	605-82100	Pipe Edge Drain	2,337.000	2,337.000		
			LF	0.000	0.00	
			37.12000	2,337.000		86,749.44
0890	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS)	13,896.000	0.000		
			LF	987.500	18,713.13	
			18.95000	987.500		18,713.13

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0890		MATERIAL ALLOWANCE Guardrail Type 3 (6-3 Post Spacing)		13,896.000		
			LF	-987.500	-3,673.50	
			3.72000	12,908.500		48,019.62
0890		MATERIAL ALLOWANCE Guardrail Type 3 (6-3 Post Spacing)		13,896.000		
			LF	0.000	0.00	
			6.97750	13,896.000		96,959.34
0895	606-00710	*Guardrail Type 7 (Style CA)		11,867.000	3,441.000	
			LF	1,430.000	64,350.00	
			45.00000	4,871.000		219,195.00
0900	606-00715	*Guardrail Type 7 (Style CA)(Concrete Glare Screen)		7,345.000	0.000	
			LF	0.000	0.00	
			80.00000	0.000		0.00
0905	606-00740	*Guardrail Type 7 (Style CE)		3,640.000	1,580.000	
			LF	0.000	0.00	
			85.00000	1,580.000		134,300.00
0910	606-00741	*Guardrail Type 7 (Style CE) (Special)		867.000	51.000	
			LF	0.000	0.00	
			140.00000	51.000		7,140.00
0915	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)		16,570.000	0.000	
			LF	0.000	0.00	
			120.00000	0.000		0.00
0920	606-00900	*Guardrail (Special)		137.000	137.000	
			LF	0.000	0.00	
			105.00000	137.000		14,385.00
0925	606-01340	*End Anchorage Type 3D (31 in. MGS)		16.000	0.000	
			EACH	1.000	735.00	
			735.00000	1.000		735.00
0925		MATERIAL ALLOWANCE End Anchors Ty 3D		16.000		
			EACH	-1.000	-431.80	
			431.80000	15.000		6,477.00
0930	606-01370	*Transition Type 3G (31 in. MGS)		13.000	0.000	
			EACH	3.000	9,271.83	
			3,090.61000	3.000		9,271.83

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0930		MATERIAL ALLOWANCE Transition Ty 3G		13.000		
			EACH	-3.000	-2,891.10	
			963.70000	10.000		9,637.00
0935	606-01380	*Transition Type 3H (31 in. MGS)	8.000	0.000		
			EACH	0.000	0.00	
			2,545.61000	0.000		0.00
0935		MATERIAL ALLOWANCE Transition Ty 3H		8.000		
			EACH	0.000	0.00	
			487.50000	8.000		3,900.00
0940	606-02003	*End Anchorage (Nonflared) (31 in. MGS)	1.000	0.000		
			EACH	0.000	0.00	
			1,954.35000	0.000		0.00
0940		MATERIAL ALLOWANCE End Anchorage (Nonflared)		1.000		
			EACH	0.000	0.00	
			1,640.00000	1.000		1,640.00
0945	606-02005	*End Anchorage (Flared) (31 in. MGS)	18.000	0.000		
			EACH	4.000	6,586.80	
			1,646.70000	4.000		6,586.80
0945		MATERIAL ALLOWANCE End Anchorage (Flared)		18.000		
			EACH	-4.000	-4,920.00	
			1,230.00000	14.000		17,220.00
0950	607-00005	*End Post	49.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0955	607-00010	*Corner and Line Brace Post	106.000	0.000		
			EACH	8.000	1,680.00	
			210.00000	8.000		1,680.00
0960	607-01050	*Fence Wire With Metal Posts	30,685.000	0.000		
			LF	3,007.000	5,593.02	
			1.86000	3,007.000		5,593.02
0964	607-11455	Fence Wood 6 FT Cedar	80.000	80.000		
			LF	-80.000	-3,700.80	
			46.26000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 22  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0965	607-11525	*Fence (Plastic)	8,890.000	8,780.000		
			LF	110.000	297.00	
			2.70000	8,890.000		24,003.00
0966	607-11455	Fence Wood Corrected Unit Cost	642.000	0.000		
			LF	642.000	30,816.00	
			48.00000	642.000		30,816.00
0970	607-11530	*Fence (Special)	32.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0975	607-11580	*Fence (Temporary)	55,900.000	26,924.000		
			LF	0.000	0.00	
			1.90000	26,924.000		51,155.60
0980	607-11581	*Fence (Temporary) (Special)	3,055.000	3,023.100		
			LF	0.000	0.00	
			70.00000	3,023.100		211,617.00
0985	607-52905	*End Post (Chain Link)	18.000	2.000		
			EACH	4.000	660.00	
			165.00000	6.000		990.00
0990	607-52910	*Corner and Line Brace Post (Chain Link)	36.000	3.000		
			EACH	6.000	1,200.00	
			200.00000	9.000		1,800.00
0995	607-53172	*Fence Chain Link (72 Inch)	7,337.000	1,930.500		
			LF	1,000.000	8,000.00	
			8.00000	2,930.500		23,444.00
1000	607-60120	*20 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
1005	607-60274	*24 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
1010	608-00006	*Concrete Sidewalk (6 Inch)	858.000	286.500		
			SY	0.000	0.00	
			40.00000	286.500		11,460.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 23  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1015	608-00010	*Concrete Curb Ramp	54.000	0.000		
			SY	0.000	0.00	
			83.00000	0.000		0.00
1020	608-00015	*Detectable Warnings	65.000	0.000		
			SF	0.000	0.00	
			50.00000	0.000		0.00
1025	608-00028	*Concrete Bikeway (8 Inch)	331.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
1030	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,652.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1035	609-21020	*Curb and Gutter Type 2 (Section II-B)	748.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
1040	609-24002	*Gutter Type 2 (2 Foot)	928.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
1045	609-60011	*Curb Type 6 (Section M)	479.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
1050	610-00020	*Median Cover Material (Patterned Concrete)	4,145.000	0.000		
			SF	0.000	0.00	
			7.95000	0.000		0.00
1055	612-00001	*Delineator (Type I)	137.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
1060	612-00002	*Delineator (Type II)	139.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
1065	612-00003	*Delineator (Type III)	30.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 24  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1070	612-00022	Delineator (Type II) (Barrier)	523.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
1075	612-00260	*Location Marker (Fiber Optic)(Dome)	47.000	24.000		
			EACH	0.000	0.00	
			47.00000	24.000		1,128.00
1080	612-00270	*Location Marker (Utility)(Flat Slat)	12.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
1085	613-00200	*2 Inch Electrical Conduit	260.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
1090	613-00206	*2 Inch Electrical Conduit (Bored)	8,030.000	7,465.000		
			LF	0.000	0.00	
			13.00000	7,465.000		97,045.00
1095	613-00306	*3 Inch Electrical Conduit (Bored)	1,969.000	725.000		
			LF	0.000	0.00	
			32.00000	725.000		23,200.00
1100	613-00408	*4 Inch Electrical Conduit (Bored)	444.000	280.000		
			LF	164.000	3,854.00	
			23.50000	444.000		10,434.00
1105	613-01100	*1 Inch Electrical Conduit (Plastic)	1,364.000	275.000		
			LF	120.000	660.00	
			5.50000	395.000		2,172.50
1110	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	3,004.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1115	613-01200	*2 Inch Electrical Conduit (Plastic)	28,940.000	9,192.000		
			LF	2,732.000	38,248.00	
			14.00000	11,924.000		166,936.00
1120	613-01300	*3 Inch Electrical Conduit (Plastic)	2,880.000	1,355.000		
			LF	0.000	0.00	
			15.00000	1,355.000		20,325.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 25  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1125	613-01400	*4 Inch Electrical Conduit (Plastic)	1,737.000	0.000		
			LF	1,737.000	19,107.00	
				11.00000	1,737.000	19,107.00
1130	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	6,978.000	6,978.000		
			LF	0.000	0.00	
				43.00000	6,978.000	300,054.00
1135	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
				2,750.00000	0.000	0.00
1140	613-04125	*1-1/4 Inch Electrical Conduit (Liquidtight Flexible Metal)	24.000	0.000		
			LF	0.000	0.00	
				9.00000	0.000	0.00
1145	613-07000	*Pull Box (Special)	8.000	0.000		
			EACH	0.000	0.00	
				500.00000	0.000	0.00
1150	613-07011	*Pull Box (11"x18"x12")	21.000	7.000		
			EACH	3.000	900.00	
				300.00000	10.000	3,000.00
1155	613-07023	*Pull Box (24"x36"x24")	40.000	21.000		
			EACH	10.000	10,500.00	
				1,050.00000	31.000	32,550.00
1160	613-07040	*Pull Box (30"x48"x24")	5.000	0.000		
			EACH	0.000	0.00	
				1,390.00000	0.000	0.00
1165	613-10000	*Wiring	1.000	0.500		
			L S	0.000	0.00	
				120,000.00000	0.500	60,000.00
1170	613-10015	*Breakaway Wiring System	12.000	0.000		
			EACH	0.000	0.00	
				1,300.00000	0.000	0.00
1175	613-34400	*Light Standard Metal (40 Foot)	28.000	0.000		
			EACH	0.000	0.00	
				2,525.00000	0.000	0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 26  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1180	613-40010	*Light Standard Foundation	29.000	1.000		
			EACH	1.000	1,050.00	
			1,050.00000	2.000		2,100.00
1185	613-40012	*Light Standard Foundation Special	55.000	12.000		
			EACH	0.000	0.00	
			510.00000	12.000		6,120.00
1190	613-50100	*Lighting Control Center	5.000	5.000		
			EACH	0.000	0.00	
			8,160.00000	5.000		40,800.00
1195	613-50106	*Lighting Control Center (Special)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
1200	613-50150	*Secondary Service Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
1205	613-50210	*Temporary Lighting	1.000	0.330		
			L S	0.000	0.00	
			145,000.00000	0.330		47,850.00
1210	613-70250	*Luminaire High Pressure Sodium (250 Watt)	28.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
1215	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	4.000	0.000		
			EACH	0.000	0.00	
			341.00000	0.000		0.00
1220	614-00011	*Sign Panel (Class I)	156.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
1225	614-00012	*Sign Panel (Class II)	1,321.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
1230	614-00013	*Sign Panel (Class III)	5,349.000	90.000		
			SF	0.000	0.00	
			25.00000	90.000		2,250.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 27  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1235	614-00615	*Steel Sign Post (W 6x15)	69.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
1240	614-00818	*Steel Sign Post (W 8x18)	39.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
1245	614-00821	*Steel Sign Post (W 8x21)	41.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
1250	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	40.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1255	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	1,034.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
1260	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	92.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
1265	614-03002	*Concrete Footing (Type 2)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1270	614-03003	*Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
1275	614-03004	*Concrete Footing (Type 4)	2.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
1280	614-10145	*Variable Message Sign LED (Single Faced)	1.000	0.000		
			EACH	0.000	0.00	
			75,600.00000	0.000		0.00
1280		MATERIAL ALLOWANCE VMS LED (Single Faded)		0.000		
			EACH	1.000	54,450.00	
			54,450.00000	1.000		54,450.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 28  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1285	614-10147	*Variable Message Sign LED (Overhead)	10.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
1285		MATERIAL ALLOWANCE VMS LED (Overhead)		0.000		
			EACH	10.000	103,520.00	
			10,352.00000	10.000		103,520.00
1290	614-31400	*Monotube Overhead Sign Cantilever (14 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
1290		MATERIAL ALLOWANCE 14 Inch Monotube Overhead Sign Structure		2.000		
			EACH	0.000	0.00	
			17,820.00000	2.000		35,640.00
1295	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	3.000	1.000		
			EACH	0.500	17,000.00	
			34,000.00000	1.500		51,000.00
1295		MATERIAL ALLOWANCE 18 Inch Monotube Overhead Sign Structure		2.000		
			EACH	-0.500	-12,362.50	
			24,725.00000	1.500		37,087.50
1300	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	4.000	1.000		
			EACH	2.000	80,000.00	
			40,000.00000	3.000		120,000.00
1300		MATERIAL ALLOWANCE 20 Inch Monotube Overhead Sign Structure		3.000		
			EACH	-2.000	-55,890.00	
			27,945.00000	1.000		27,945.00
1305	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	3.000	0.000		
			EACH	0.000	0.00	
			48,000.00000	0.000		0.00
1305		MATERIAL ALLOWANCE 24 Inch Monotube Overhead Sign Structure		3.000		
			EACH	0.000	0.00	
			31,255.00000	3.000		93,765.00
1310	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			72,000.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1310		MATERIAL ALLOWANCE Monotube OVHD Sgn Brdg (20 Inch)		1.000		
			EACH	0.000	0.00	
			46,530.00000	1.000		46,530.00
1315	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	7.000	0.000		
			EACH	1.750	154,000.00	
			88,000.00000	1.750		154,000.00
1315		MATERIAL ALLOWANCE Monotube OVHD Sgn Brdg (24 Inches)		7.000		
			EACH	-1.750	-112,184.99	
			64,105.71000	5.250		336,554.98
1320	614-43000	*Monotube Overhead Sign Bridge (30 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			110,000.00000	0.000		0.00
1320		MATERIAL ALLOWANCE Monotube OVHD Sgn Brdg (30 Inch)		1.000		
			EACH	0.000	0.00	
			74,700.00000	1.000		74,700.00
1325	614-70118	*Pedestrian Signal Face (18)	2.000	0.000		
			EACH	0.000	0.00	
			565.00000	0.000		0.00
1325		MATERIAL ALLOWANCE Pedestrian Signal Face (18)		2.000		
			EACH	0.000	0.00	
			245.00000	2.000		490.00
1330	614-70225	*Traffic Signal Face (12-12)	2.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
1330		MATERIAL ALLOWANCE Traffic Signal Face (12 - 12)		2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
1335	614-70336	*Traffic Signal Face (12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			785.00000	0.000		0.00
1335		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12)		2.000		
			EACH	0.000	0.00	
			325.00000	2.000		650.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 30  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
1340	614-72830	*Communications Cabinet	10.000	0.000		
			EACH	0.000	0.00	
			19,340.00000	0.000		0.00
1340		MATERIAL ALLOWANCE Communication Cabinet		3.000		
			EACH	0.000	0.00	
			3,845.00000	3.000		11,535.00
1340		MATERIAL ALLOWANCE Communication Cabinet		0.000		
			EACH	4.000	39,860.00	
			9,965.00000	4.000		39,860.00
1345	614-72832	*Communications Cabinet (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			10,625.00000	0.000		0.00
1345		MATERIAL ALLOWANCE Communication Cabinet(Type 2)		2.000		
			EACH	0.000	0.00	
			6,882.00000	2.000		13,764.00
1350	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			21,000.00000	0.000		0.00
1350		MATERIAL ALLOWANCE Traffic Signal Controller Cabinet		1.000		
			EACH	0.000	0.00	
			14,760.00000	1.000		14,760.00
1355	614-72860	*Pedestrian Push Button	2.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
1355		MATERIAL ALLOWANCE Pedestrian Push Button		2.000		
			EACH	0.000	0.00	
			175.00000	2.000		350.00
1360	614-72875	*Loop Detector Wire	3,276.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
1365	614-72887	*Microwave Vehicle Radar Detector	4.000	0.000		
			EACH	0.000	0.00	
			11,100.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 31  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1370	614-75840	*Traffic Signal Controller (Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
1375	614-80000	*Flashing Beacon	4.000	0.000		
			EACH	0.000	0.00	
			3,290.00000	0.000		0.00
1380	614-80010	*Travel Time Indicator	4.000	0.000		
			EACH	2.000	47,170.00	
			23,585.00000	2.000		47,170.00
1380		MATERIAL ALLOWANCE Travel Time Indicator		4.000		
			EACH	-2.000	-21,080.00	
			10,540.00000	2.000		21,080.00
1385	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1390	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
1395	614-85001	Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
1395		MATERIAL ALLOWANCE Impact Attenuator		1.000		
			EACH	0.000	0.00	
			18,355.00000	1.000		18,355.00
1400	614-86006	*Telemetry (Master)	2.000	0.000		
			EACH	0.000	0.00	
			9,050.00000	0.000		0.00
1405	614-86105	*Telemetry (Field)	20.000	0.000		
			EACH	0.000	0.00	
			1,243.00000	0.000		0.00
1405		MATERIAL ALLOWANCE Telemetry Field		0.000		
			EACH	20.000	12,656.82	
			632.84100	20.000		12,656.82

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 32  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1410	614-86800	*Uninterrupted Power Supply	7.000	0.000		
			EACH	0.000	0.00	
			13,750.00000	0.000		0.00
1410		MATERIAL ALLOWANCE Uninterrupted Power Supply		0.000		
			EACH	4.000	31,760.00	
			7,940.00000	4.000		31,760.00
1415	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	21,180.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
1420	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	1,645.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
1425	614-87015	*Buffer Tube Fan Out Kit	8.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
1430	614-87024	*Fiber Optic Termination Panel (24 Fiber)	8.000	0.000		
			EACH	0.000	0.00	
			308.00000	0.000		0.00
1431	900-00014	Added Item (Lump Sum)/ CCTV (Install Only)	1.000	1.000		
			L S	0.000	0.00	
			2,513.43000	1.000		2,513.43
1434	614-72831	Comm Cabinet (Type 1)	0.000	0.000		
			EACH	0.000	0.00	
			13,616.40000	0.000		0.00
1435	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			10,045.00000	0.000		0.00
1440	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	1.000	0.000		
			EACH	0.000	0.00	
			22,625.00000	0.000		0.00
1445	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	10.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 33  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1450	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	3,655.000	0.000		
			LF	0.000	0.00	
			5.80000	0.000		0.00
1455	614-87690	*Ethernet Switch	5.000	0.000		
			EACH	0.000	0.00	
			6,610.00000	0.000		0.00
1455		MATERIAL ALLOWANCE Ethernet Switch		0.000		
			EACH	5.000	20,168.00	
			4,033.60000	5.000		20,168.00
1460	614-87700	*Ethernet Router	1.000	0.000		
			EACH	0.000	0.00	
			61,835.00000	0.000		0.00
1460		MATERIAL ALLOWANCE Ethernet Router		0.000		
			EACH	1.000	22,999.69	
			22,999.69000	1.000		22,999.69
1465	615-00150	Embankment Protector (Special)	4.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
1470	619-50080	*1 Inch Plastic Pipe	2,690.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
1475	619-50120	*1-1/2 Inch Plastic Pipe	5,960.000	0.000		
			LF	0.000	0.00	
			1.35000	0.000		0.00
1480	619-50160	*2 Inch Plastic Pipe	8,370.000	0.000		
			LF	0.000	0.00	
			1.55000	0.000		0.00
1485	619-50482	*6 Inch Plastic Pipe (Special) Northglenn Sanitary Sewer Force Main Rel	353.000	353.000		
			LF	0.000	0.00	
			350.00000	353.000		123,550.00
1490	619-50801	*10 Inch Plastic Pipe (Special) Northglenn Water Line Relocation	497.000	497.000		
			LF	0.000	0.00	
			230.00000	497.000		114,310.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 34  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1491	900-00014	Added Item (Lump Sum)/ 8 Inch Gate Valve	1.000	1.000		
			L S	0.000	0.00	
			10,714.00000	1.000		10,714.00
1495	621-00450	*Detour Pavement	24,623.000	23,057.160		
			SY	918.400	36,736.00	
			40.00000	23,975.560		959,022.40
1500	622-00066	Sign Panel (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1505	622-00270	Bollard	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1510	623-00162	*Drip Emitter Tubing	6,030.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
1515	623-00164	*Drip Emitter	830.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
1520	623-00336	*6 Inch Pop-Up Rotary Sprinkler	400.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
1525	623-03116	*2 Inch Automatic Control Valve	13.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1530	623-04000	*Control Wire 24 Volt	13,960.000	0.000		
			LF	0.000	0.00	
			0.36000	0.000		0.00
1535	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1540	625-00000	Construction Surveying	1.000	0.555		
			L S	0.050	25,022.26	
			500,445.25000	0.605		302,769.38

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 35  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1545	625-00001	Construction Surveying (Hourly)	135.000	135.000		
			HOOR	0.000	0.00	
			135.00000	135.000		18,225.00
1550	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			4,565,000.00000	1.000		4,565,000.00
1555	626-01102	Public Information Services (Tier II)	1.000	0.750		
			L S	0.042	1,260.00	
			30,000.00000	0.792		23,760.00
1560	627-00008	*Modified Epoxy Pavement Marking	876.300	876.300		
			GAL	0.000	0.00	
			95.00000	876.300		83,248.50
1565	627-00011	*Pavement Marking Paint (Waterborne)	9,910.000	1,031.170		
			GAL	12.600	535.50	
			42.50000	1,043.770		44,360.23
1570	627-01001	*Preformed Plastic Pavement Marking (Type I)	641.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1575	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	81,928.000	0.000		
			SF	0.000	0.00	
			12.40000	0.000		0.00
1580	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	416.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
1585	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	640.000	0.000		
			SF	0.000	0.00	
			10.25000	0.000		0.00
1590	630-00000	*Flagging	922.000	861.000		
			HOOR	61.000	1,525.00	
			25.00000	922.000		23,050.00
1591	630-00003	Uniformed Traf Ctrl (Private) CMO #8	1,086.250	1,082.250		
			HOOR	4.000	330.00	
			82.50000	1,086.250		89,615.63

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 36  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1595	630-00007	*Traffic Control Inspection	204.000	176.000		
			DAY	11.000	1,100.00	
			100.00000	187.000		18,700.00
1600	630-00012	*Traffic Control Management	503.000	360.000		
			DAY	20.000	14,000.00	
			700.00000	380.000		266,000.00
1605	630-00015	*Uniformed Traffic Control Coordination	120.000	49.500		
			HOUR	0.000	0.00	
			10.00000	49.500		495.00
1610	630-00031	*Courtesy Patrol	2,000.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
1611	900-00010	Added Item (Hour)/ Courtesy Patrol CO #14 (Revised)	1,958.500	1,843.000		
			HOUR	115.500	8,662.50	
			75.00000	1,958.500		146,887.50
1615	630-00035	*Emergency Pull-off Area (Temporary)	6.000	1.500		
			EACH	0.000	0.00	
			22,000.00000	1.500		33,000.00
1620	630-00040	*Traffic Incident Management Plan Development	1.000	0.000		
			L S	0.000	0.00	
			13,000.00000	0.000		0.00
1621	900-00014	Added Item (Lump Sum)/ Traffic Incident Management Plan Development (CO# 14) (Rev)	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
1625	630-00041	*Traffic Incident Management Plan Implementation	18.000	0.000		
			MON	0.000	0.00	
			2,400.00000	0.000		0.00
1626	900-00019	Added Item (Month)/ Traffic Incident Management Plan Implem (CO #14) (Rev)	15.500	14.500		
			MON	1.000	2,400.00	
			2,400.00000	15.500		37,200.00
1630	630-80002	*Flashing Beacon (Solar)	34.000	12.000		
			EACH	0.000	0.00	
			700.00000	12.000		8,400.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 37  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1635	630-80335	*Barricade (Type 3 M-A) (Temporary)	25.000	7.500		
			EACH	0.000	0.00	
			180.00000	7.500		1,350.00
1640	630-80341	*Construction Traffic Sign (Panel Size A)	266.000	133.000		
			EACH	0.000	0.00	
			140.00000	133.000		18,620.00
1645	630-80342	*Construction Traffic Sign (Panel Size B)	147.000	73.500		
			EACH	0.000	0.00	
			200.00000	73.500		14,700.00
1650	630-80343	*Construction Traffic Sign (Panel Size C)	19.000	3.000		
			EACH	0.000	0.00	
			200.00000	3.000		600.00
1655	630-80344	*Construction Traffic Sign (Special)	221.000	35.000		
			SF	0.000	0.00	
			13.00000	35.000		455.00
1660	630-80355	*Portable Message Sign Panel	9.000	4.000		
			EACH	0.000	0.00	
			10,000.00000	4.000		40,000.00
1661	900-00005	Added Item (Day)/ Radar Speed Detector Trailers	609.000	547.000		
			DAY	62.000	6,324.00	
			102.00000	609.000		62,118.00
1665	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	2.500		
			EACH	0.000	0.00	
			3,000.00000	2.500		7,500.00
1670	630-80360	*Drum Channelizing Device	750.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
1671	630-80360	Drum Channel Dev CMO #4	198.000	99.000		
			EACH	0.000	0.00	
			41.80000	99.000		4,138.20
1675	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			55.50000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 38  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1680	630-80370	Concrete Barrier (Temporary)	57,823.000	28,446.000		
			LF	0.000	0.00	
			15.00000	28,446.000		426,690.00
1685	630-80378	Glare Screen (Temporary)	2,900.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
1690	630-80380	*Traffic Cone	775.000	272.500		
			EACH	0.000	0.00	
			20.00000	272.500		5,450.00
1695	630-80393	*Stackable Vertical Panels	270.000	43.000		
			EACH	0.000	0.00	
			35.00000	43.000		1,505.00
1700	630-85010	*Impact Attenuator (Temporary)	24.000	12.000		
			EACH	0.000	0.00	
			15,000.00000	12.000		180,000.00
1705	630-85041	*Mobile Attenuator	700.000	357.000		
			DAY	8.000	920.00	
			115.00000	365.000		41,975.00
1710	700-70010	F/A Minor Contract Revisions	1,100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1715	700-70011	F/A Partnering	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1720	700-70012	F/A Asphalt Pavement Incentive	450,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1725	700-70014	F/A Incentive FRICO Bull Canal Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1730	700-70016	F/A Fuel Cost Adjustment	300,000.000	225,005.090		
			F A	12,418.980	12,418.98	
			1.00000	237,424.070		237,424.07

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 39  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1735	700-70018	F/A Roadway Smoothness Incentive	525,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1740	700-70019	F/A Asphalt Cement Cost Adjustment	1,500,000.000	371,770.170		
			F A	13,604.930	13,604.93	
			1.00000	385,375.100		385,375.10
1745	700-70021	F/A On-The-Job Trainee	15,000.000	3,092.250		
			HOUR	0.000	0.00	
			1.00000	3,092.250		3,092.25
1750	700-70031	F/A INTERIM SURFACE REPAIR	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1755	700-70034	F/A Irrigation Delivery	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1760	700-70082	F/A Furnish & Install Electrical Service United Power	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1765	700-70082	F/A Furnish & Install Electrical Service Xcel	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1770	700-70180	F/A Gas Lines Adjust utilities Anadarko	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1775	700-70200	F/A Power Lines Adjust Xcel Facilities	62,877.930	62,877.930		
			F A	0.000	0.00	
			1.00000	62,877.930		62,877.93
1780	700-70230	F/A Communication Lines CenturyLink	9,516.170	9,516.170		
			F A	0.000	0.00	
			1.00000	9,516.170		9,516.17
1785	700-70230	F/A Communication Lines Comcast	5,850.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 40  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1790	700-70320	F/A Sprinklers	12,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1795	700-70380	F/A Erosion Control	20,000.000	5,047.630		
			F A	0.000	0.00	
			1.00000	5,047.630		5,047.63
1800	700-70587	F/A Hazardous Waste Disposal Hazardous Waste Disposal	20,000.000	356.660		
			F A	0.000	0.00	
			1.00000	356.660		356.66
1805	700-70594	F/A DRB Standing Committee	50,000.000	9,100.000		
			F A	0.000	0.00	
			1.00000	9,100.000		9,100.00
1806	900-00014	Added Item (Lump Sum)/ Removal of Sign Structure (Special)	1.000	1.000		
			L S	0.000	0.00	
			3,568.00000	1.000		3,568.00
1807	900-00007	Added Item (Each)/ Temp Wire Gates	4.000	4.000		
			EACH	0.000	0.00	
			236.25000	4.000		945.00
1808	900-00014	Added Item (Lump Sum)/ Removal of Brick Channel	1.000	1.000		
			L S	0.000	0.00	
			5,910.00000	1.000		5,910.00
1809	900-00012	Added Item (Foot)/ Core Holes for Chain Link	350.000	350.000		
			LF	0.000	0.00	
			1.67000	350.000		584.50
1811	900-00014	Added Item (Lump Sum)/ Electrical Work at 128th	1.000	1.000		
			L S	0.000	0.00	
			1,297.80000	1.000		1,297.80
1812	900-00022	Added Item (Square Yard)/ Geogrid Reinforcement	43,871.020	43,301.920		
			SY	569.100	2,737.37	
			4.81000	43,871.020		211,019.61
1813	900-00012	Added Item (Foot)/ Barbed Wire to Smooth	3,584.000	3,584.000		
			LF	0.000	0.00	
			0.78000	3,584.000		2,795.52



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 41  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1814	900-00014	Added Item (Lump Sum)/ Centering of 10 Inch Waterline	1.000	1.000		
		L S		0.000	0.00	
			4,248.00000	1.000		4,248.00
1816	900-00014	Added Item (Lump Sum)/ Removal of Concrete Rubble	1.000	1.000		
		L S		0.000	0.00	
			12,954.00000	1.000		12,954.00
1817	900-00021	Added Item (Square Foot)/ Temp Shoring @ Ped Tunnel	320.000	320.000		
		SF		0.000	0.00	
			62.32000	320.000		19,942.40
1818	900-00021	Added Item (Square Foot)/ Temp Shoring @ Wall DQ	0.000	0.000		
		SF		0.000	0.00	
			55.41000	0.000		0.00
1819	900-00014	Added Item (Lump Sum)/ Wire Extension STA 2035+00	1.000	1.000		
		L S		0.000	0.00	
			8,506.00000	1.000		8,506.00
1821	900-00014	Added Item (Lump Sum)/ Centering of 6 Inch Sanitary Sewer	1.000	1.000		
		L S		0.000	0.00	
			4,637.00000	1.000		4,637.00
1822	900-00014	Added Item (Lump Sum)/ Reset Electrical Pull Boxes Sta 2039+00 (Line AA)	1.000	1.000		
		L S		0.000	0.00	
			2,622.00000	1.000		2,622.00
1823	900-00014	Added Item (Lump Sum)/ Relocation of Triple Meter STA 3040+00	1.000	1.000		
		L S		0.000	0.00	
			30,259.83000	1.000		30,259.83
1824	900-00012	Added Item (Foot)/ Temp Chain Link Fence	612.000	612.000		
		LF		0.000	0.00	
			8.07000	612.000		4,938.84
1826	900-00014	Added Item (Lump Sum)/ Reset RWIS Device	0.000	0.000		
		L S		0.000	0.00	
			19,734.78000	0.000		0.00
1827	900-00014	Added Item (Lump Sum)/ Decontaminate Traffic Cabinet	1.000	1.000		
		L S		0.000	0.00	
			1,167.25000	1.000		1,167.25

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 42  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1828	900-00014	Added Item (Lump Sum)/ Additional NDT STR E-17-KJ	1.000	1.000		
		L S		0.000	0.00	
			4,050.00000	1.000		4,050.00
1829	900-00014	Added Item (Lump Sum)/ Pipe Edge Drain Mobilization	1.000	1.000		
		L S		0.000	0.00	
			2,156.90000	1.000		2,156.90
1831	900-00006	Added Item (Dollar)/ Overwiegth Trucks	0.000	-1,800.000		
		DOL		0.000	0.00	
			1.00000	-1,800.000		-1,800.00
1832	900-00006	Added Item (Dollar)/ Lien Hold - Rightway	0.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
1833	900-00006	Added Item (Dollar)/ Disincentive for ITS Offline Devices	0.000	0.000		
		DOL		-100,025.000	-100,025.00	
			1.00000	-100,025.000		-100,025.00
1834	900-00006	Added Item (Dollar)/ Working Time Violation	0.000	-3,450.000		
		DOL		0.000	0.00	
			1.00000	-3,450.000		-3,450.00
1836	900-00014	Added Item (Lump Sum)/ Shim Plates (BDC)	1.000	1.000		
		L S		0.000	0.00	
			1,309.31000	1.000		1,309.31
1837	900-00006	Added Item (Dollar)/ Price Reduction for Material Test Results	0.000	-8,323.200		
		DOL		0.000	0.00	
			1.00000	-8,323.200		-8,323.20
1838	900-00010	Added Item (Hour)/ Generator Costs for RTD Tunnel Temp Lighting	445.000	445.000		
		HOOR		0.000	0.00	
			21.86000	445.000		9,727.70
1839	700-70034	F/A Light Plants RTD Tunnel	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
1841	900-00014	Added Item (Lump Sum)/ Relocate Electric (FR #25)	0.000	0.000		
		L S		0.000	0.00	
			104,466.60000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/21/2018

ESTIMATE NO: 0019

13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1842	900-00014	Added Item (Lump Sum)/ Temp Relocation of 120th Wiring	0.000	0.000		
		L S		0.000	0.00	
			8,145.00000	0.000		0.00
1843	900-00014	Added Item (Lump Sum)/ Disposal of Fence Panels	1.000	0.000		
		L S		1.000	4,678.38	
			4,678.38000	1.000		4,678.38
1844	900-00019	Added Item (Month)/ Temporary Fence Rental	5.000	4.000		
		MON		1.000	302.94	
			302.94000	5.000		1,514.70
1846	900-00014	Added Item (Lump Sum)/ Protect in Place-ITS Pullboxes	1.000	1.000		
		L S		0.000	0.00	
			5,726.07000	1.000		5,726.07
-----						
		CAT 0200	CURRENT AMT	\$52,718,730.06	\$ 1,206,727.56	\$26,496,200.76
-----						
CAT NO0201 ROADWAY (NON-PART)						
1820	613-00128	*1 1/4 Inch Electrical Conduit (Multiduct)(Jacked)	710.000	710.000		
		LF		0.000	0.00	
			18.50000	710.000		13,135.00
1825	613-03491	*Electrical Conduit (Plastic)(Multiduct)	18,080.000	12,902.000		
		LF		0.000	0.00	
			16.00000	12,902.000		206,432.00
1830	613-03498	*Electrical Conduit (Plastic)(Multiduct)(Special)(2)	4,795.000	2,711.000		
		LF		0.000	0.00	
			16.00000	2,711.000		43,376.00
1835	613-03499	*Electrical Conduit (Plastic)(Multiduct)(Special)(Shared)	2,777.000	2,777.000		
		LF		0.000	0.00	
			62.00000	2,777.000		172,174.00
1840	613-03500	*Electrical Conduit (Plastic) (Multiduct) (Special)	2,250.000	0.000		
		LF		0.000	0.00	
			12.00000	0.000		0.00
1845	613-07199	*Pull Box (Install Only)	34.000	31.000		
		EACH		3.000	2,250.00	
			750.00000	34.000		25,500.00
-----						
		CAT 0201	CURRENT AMT	\$ 603,809.00	\$ 2,250.00	\$ 460,617.00
-----						

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 44  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1850	202-00026	Removal of Slope and Ditch Paving	78.700	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1855	202-00027	Removal of Riprap	169.000	50.000		
			SY	0.000	0.00	
			30.00000	50.000		1,500.00
1856	900-00004	Added Item (Cubic Yard)/ Removal of Grouted RipRap	11.400	11.400		
			CY	0.000	0.00	
			151.20000	11.400		1,723.68
1860	202-00226	*Removal of Asphalt Mat (Special)	187.000	81.000		
			SY	0.000	0.00	
			10.00000	81.000		810.00
1865	202-00425	Removal of Bridge Railing	255.000	171.400		
			LF	0.000	0.00	
			20.00000	171.400		3,428.00
1870	202-00460	Removal of Portions of Present Structure (Class 3)	91.000	1.907		
			SY	12.193	6,096.50	
			500.00000	14.100		7,050.00
1875	202-00502	*Removal of Portions of Present Structure	252.920	252.920		
			CY	0.000	0.00	
			200.00000	252.920		50,584.00
1880	206-00000	Structure Excavation	1,100.000	1,100.000		
			CY	0.000	0.00	
			11.00000	1,100.000		12,100.00
1885	206-00100	Structure Backfill (Class 1)	1,165.600	1,032.000		
			CY	0.000	0.00	
			34.00000	1,032.000		35,088.00
1890	206-00200	Structure Backfill (Class 2)	92.000	92.000		
			CY	0.000	0.00	
			40.00000	92.000		3,680.00
1895	206-00360	Mechanical Reinforcement of Soil	448.000	258.190		
			CY	0.000	0.00	
			2.00000	258.190		516.38

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 45  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1900	206-01783	Shoring (Area 3)	1.000	1.000		
		L S		0.000	0.00	
			10,000.00000	1.000		10,000.00
1905	206-01784	Shoring (Area 4)	1.000	1.000		
		L S		0.000	0.00	
			9,000.00000	1.000		9,000.00
1910	206-01785	Shoring (Area 5)	1.000	1.000		
		L S		0.000	0.00	
			16,000.00000	1.000		16,000.00
1915	206-01786	Shoring (Area 6)	1.000	1.000		
		L S		0.000	0.00	
			16,000.00000	1.000		16,000.00
1920	210-00520	Rebuild Portions of Present Structure	18.000	0.000		
		SY		4.400	8,800.00	
			2,000.00000	4.400		8,800.00
1925	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	85.000	0.000		
		TON		0.000	0.00	
			100.00000	0.000		0.00
1930	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	156.000	0.000		
		TON		116.370	7,564.05	
			65.00000	116.370		7,564.05
1935	411-10255	*Emulsified Asphalt (Slow-Setting)	413.300	0.000		
		GAL		0.000	0.00	
			6.00000	0.000		0.00
1940	503-00030	*Drilled Caisson (30 Inch)	303.000	303.000		
		LF		0.000	0.00	
			135.00000	303.000		40,905.00
1941	503-00030	Drilled Caisson (30 In) Price Adjustment	9.000	9.000		
		LF		0.000	0.00	
			155.25000	9.000		1,397.25
1945	503-00036	*Drilled Caisson (36 Inch)	132.000	132.000		
		LF		0.000	0.00	
			315.00000	132.000		41,580.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 46  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0300	E-17-FH				
1950	504-05000	Wire Mesh Facing	928.000	641.400		
			SF	0.000	0.00	
			21.00000	641.400		13,469.40
1950		MATERIAL ALLOWANCE Wire Mesh Facing		286.600		
			SF	0.000	0.00	
			13.95000	286.600		3,998.07
1955	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	75.920	75.920		
			CY	0.000	0.00	
			530.00000	75.920		40,237.60
1960	509-00000	Structural Steel	69,954.000	69,954.000		
			LB	0.000	0.00	
			2.25000	69,954.000		157,396.50
1960		MATERIAL ALLOWANCE Structural Steel & Unfabricated Mill Plate		0.000		
			LB	0.000	0.00	
			0.53225	0.000		0.00
1960		MATERIAL ALLOWANCE Structural Steel		0.000		
			LB	0.000	0.00	
			0.47200	0.000		0.00
1965	509-08120	Temporary Bridge Deck	660.000	0.000		
			SF	0.000	0.00	
			90.00000	0.000		0.00
1965		MATERIAL ALLOWANCE Temporary Bridge Deck		660.000		
			LF	0.000	0.00	
			25.30000	660.000		16,698.00
1970	512-00101	Bearing Device (Type I)	18.000	18.000		
			EACH	0.000	0.00	
			800.00000	18.000		14,400.00
1970		MATERIAL ALLOWANCE Bearing Device (Ty 1)		0.000		
			EACH	0.000	0.00	
			389.33000	0.000		0.00
1975	513-00690	Bridge Drain (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1975		MATERIAL ALLOWANCE Bridge Drain (Sp)		4.000		
			EACH	0.000	0.00	
			425.46000	4.000		1,701.84
1980	515-00120	*Waterproofing (Membrane)	764.000	661.300		
			SY	22.300	306.63	
			13.75000	683.600		9,399.50
1985	519-01000	*Epoxy Resin (Injection)	125.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
1990	601-03040	*Concrete Class D (Bridge)	396.100	396.100		
			CY	0.000	0.00	
			625.00000	396.100		247,562.50
1995	601-03540	*Concrete Class DT (Deck Topping)	22.000	0.000		
			CY	4.100	4,920.00	
			1,200.00000	4.100		4,920.00
2000	601-40400	*Structural Concrete Stain	492.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00
2005	602-00000	*Reinforcing Steel	27,139.600	27,139.600		
			LB	0.000	0.00	
			0.75000	27,139.600		20,354.70
2005		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
2010	602-00020	*Reinforcing Steel (Epoxy Coated)	64,484.000	55,773.600		
			LB	441.900	397.71	
			0.90000	56,215.500		50,593.95
2010		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coating)		0.000		
			LB	0.000	0.00	
			0.54700	0.000		0.00
2011	700-70034	F/A Added Rebar in Class 3 Removals	2,158.330	0.000		
			F A	2,158.330	2,158.33	
			1.00000	2,158.330		2,158.33

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 48  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
2015	606-11032	*Bridge Rail Type 10M (Special)	255.000	230.400		
			LF	0.000	0.00	
			200.00000	230.400		46,080.00
2015		MATERIAL ALLOWANCE Bridge Rail Ty 10M (Sp)		24.600		
			LF	0.000	0.00	
			112.31000	24.600		2,762.83
2020	613-00100	*1 Inch Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
2025	613-50010	*Photoelectric Cell	1.000	0.000		
			EACH	0.000	0.00	
			515.00000	0.000		0.00
2030	613-70150	*Luminaire High Pressure Sodium (150 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			925.00000	0.000		0.00
-----						
			CAT 0300	CURRENT AMT	\$ 1,111,774.68 \$	30,243.22 \$ 899,459.58
CAT NO0301 E-17-FG						
2035	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			75,000.00000	1.000		75,000.00
2040	202-00480	Removal of Portions of Present Structure (Special)	302.000	302.000		
			SY	0.000	0.00	
			55.00000	302.000		16,610.00
2045	203-00100	Muck Excavation	321.500	321.500		
			CY	0.000	0.00	
			50.00000	321.500		16,075.00
2050	206-00000	Structure Excavation	129.000	129.000		
			CY	0.000	0.00	
			11.00000	129.000		1,419.00
2055	206-00100	Structure Backfill (Class 1)	531.000	531.000		
			CY	0.000	0.00	
			34.00000	531.000		18,054.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 49  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 E-17-FG						
2060	206-01787	Shoring (Area 7)	1.000	1.000		
		L S		0.000	0.00	
			40,000.00000	1.000		40,000.00
2065	206-01788	Shoring (Area 8)	1.000	1.000		
		L S		0.000	0.00	
			40,000.00000	1.000		40,000.00
2070	206-01789	Shoring (Area 9)	1.000	1.000		
		L S		0.000	0.00	
			40,000.00000	1.000		40,000.00
2075	250-00120	*Material Sampling and Delivery	2.000	1.000		
		EACH		0.000	0.00	
			5,000.00000	1.000		5,000.00
2080	250-00200	*Material Handling (Stockpile)	15.000	0.000		
		CY		0.000	0.00	
			1,000.00000	0.000		0.00
2085	250-00220	*Hazardous Waste Disposal	15.000	1.000		
		CY		0.000	0.00	
			1,000.00000	1.000		1,000.00
2090	515-00120	*Waterproofing (Membrane)	423.000	423.000		
		SY		0.000	0.00	
			13,750.00000	423.000		5,816.25
2095	601-03027	Concrete Class D (Special)	307.000	307.000		
		CY		0.000	0.00	
			600.00000	307.000		184,200.00
2100	602-00000	*Reinforcing Steel	46,775.000	46,775.000		
		LB		0.000	0.00	
			0.75000	46,775.000		35,081.25
2105	602-00020	*Reinforcing Steel (Epoxy Coated)	27,400.000	27,400.000		
		LB		0.000	0.00	
			0.90000	27,400.000		24,660.00
-----						
		CAT 0301	CURRENT AMT \$	536,915.50 \$	0.00 \$	502,915.50

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 50  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0302 E-17-AB						
2110	202-00502	*Removal of Portions of Present Structure	51.000	31.000		
			CY	0.000	0.00	
			200.00000	31.000		6,200.00
2115	206-00000	Structure Excavation	387.000	329.000		
			CY	0.000	0.00	
			11.00000	329.000		3,619.00
2120	206-00100	Structure Backfill (Class 1)	899.000	200.540		
			CY	0.000	0.00	
			34.00000	200.540		6,818.36
2125	206-00200	Structure Backfill (Class 2)	33.000	33.000		
			CY	0.000	0.00	
			40.00000	33.000		1,320.00
2130	515-00120	*Waterproofing (Membrane)	148.200	148.200		
			SY	0.000	0.00	
			13.75000	148.200		2,037.75
2135	516-00000	*Dampproofing (Asphalt)	162.000	152.780		
			SY	0.000	0.00	
			18.44000	152.780		2,817.26
2140	519-01000	*Epoxy Resin (Injection)	50.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
2145	601-03030	Concrete Class D (Box Culvert)	100.000	97.240		
			CY	0.000	0.00	
			800.00000	97.240		77,792.00
2150	601-03050	*Concrete Class D (Wall)	53.000	53.000		
			CY	0.000	0.00	
			450.00000	53.000		23,850.00
2155	601-06150	*Concrete (Patching)	125.000	125.000		
			SF	0.000	0.00	
			90.00000	125.000		11,250.00
2160	601-40400	*Structural Concrete Stain	912.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 51  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0302 E-17-AB						
2165	602-00000	*Reinforcing Steel	4,875.000	4,875.000		
			LB	0.000	0.00	
			0.75000	4,875.000		3,656.25
2165		MATERIAL ALLOWANCE Reinforcing Steel (Black)		0.000		
			LB	0.000	0.00	
			0.45600	0.000		0.00
2170	602-00020	*Reinforcing Steel (Epoxy Coated)	26,169.000	26,169.000		
			LB	0.000	0.00	
			0.90000	26,169.000		23,552.10
2170		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy)		0.000		
			LB	0.000	0.00	
			0.56600	0.000		0.00
2175	607-53173	*Fence Chain Link (Special) (72 Inch)	75.000	0.000		
			LF	75.000	6,630.00	
			88.40000	75.000		6,630.00
2180	609-24003	*Gutter Type 2 (3 Foot)	81.000	81.000		
			LF	0.000	0.00	
			18.00000	81.000		1,458.00
2185	613-00075	*3/4 Inch Electrical Conduit	100.000	100.000		
			LF	0.000	0.00	
			9.50000	100.000		950.00
2190	613-01075	*3/4 Inch Electrical Conduit (Plastic)	50.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
2195	613-13000	*Luminaire (LED)	17.000	17.000		
			EACH	0.000	0.00	
			650.00000	17.000		11,050.00
2200	613-30005	*Light Standard and Luminaire (Pedestrian)	2.000	0.000		
			EACH	0.000	0.00	
			4,615.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/21/2018

ESTIMATE NO: 0019

13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0302 E-17-AB						
2205	613-40010	*Light Standard Foundation	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
-----						
			CAT 0302	CURRENT AMT \$	246,003.90 \$	6,630.00 \$ 183,000.72
CAT NO0303 E-17-KJ						
2210	202-00502	*Removal of Portions of Present Structure	224.000	224.000		
			CY	0.000	0.00	
			200.00000	224.000		44,800.00
2215	206-00000	Structure Excavation	946.000	946.000		
			CY	0.000	0.00	
			11.00000	946.000		10,406.00
2220	206-00100	Structure Backfill (Class 1)	1,919.000	1,919.000		
			CY	0.000	0.00	
			34.00000	1,919.000		65,246.00
2225	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
2230	503-00036	*Drilled Caisson (36 Inch)	317.000	317.000		
			LF	0.000	0.00	
			315.00000	317.000		99,855.00
2231	503-00036	Drilled Caisson (36 In) Price Adjustment	46.160	46.160		
			LF	0.000	0.00	
			362.25000	46.160		16,721.46
2232	900-00006	Added Item (Dollar)/ Caisson Length Adjustment (Over 15 Ft)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2235	503-00048	*Drilled Caisson (48 Inch)	109.000	109.000		
			LF	0.000	0.00	
			320.00000	109.000		34,880.00
2236	503-00048	Drilled Caisson (48 In) Price Adjustment	0.740	0.740		
			LF	0.000	0.00	
			368.00000	0.740		272.32

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 53  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0303 E-17-KJ						
2240	515-00120	*Waterproofing (Membrane)	360.000	360.000		
			SY	0.000	0.00	
			13.75000	360.000		4,950.00
2245	601-03040	*Concrete Class D (Bridge)	306.000	306.000		
			CY	0.000	0.00	
			625.00000	306.000		191,250.00
2245		MATERIAL ALLOWANCE Concrete CL D (Bridge)		0.000		
			CY	0.000	0.00	
			9.30000	0.000		0.00
2250	601-40400	*Structural Concrete Stain	592.000	0.000		
			SY	0.000	0.00	
			7.96000	0.000		0.00
2255	602-00000	*Reinforcing Steel	27,271.000	27,271.000		
			LB	0.000	0.00	
			0.75000	27,271.000		20,453.25
2255		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
2260	602-00020	*Reinforcing Steel (Epoxy Coated)	19,367.300	19,367.300		
			LB	0.000	0.00	
			0.90000	19,367.300		17,430.57
2260		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.54700	0.000		0.00
2265	606-00730	*Guardrail Type 7 (Style CD)	180.000	178.000		
			LF	0.000	0.00	
			65.00000	178.000		11,570.00
2270	607-53137	*Fence Chain Link (Special) (36 Inch)	38.000	0.000		
			LF	38.000	2,470.00	
			65.00000	38.000		2,470.00
2275	609-24002	*Gutter Type 2 (2 Foot)	38.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 54  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0303 E-17-KJ						
2280	613-00050	*1/2 Inch Electrical Conduit	580.000	539.000		
			LF	0.000	0.00	
			8.50000	539.000		4,581.50
2285	613-00200	*2 Inch Electrical Conduit	85.000	70.000		
			LF	0.000	0.00	
			11.50000	70.000		805.00
2290	613-00300	*3 Inch Electrical Conduit	40.000	25.000		
			LF	0.000	0.00	
			28.00000	25.000		700.00
2295	613-07016	*Pull Box (16"x16"x6")	19.000	18.000		
			EACH	0.000	0.00	
			620.00000	18.000		11,160.00
2300	613-16000	*Luminaire (Special)	48.000	48.000		
			EACH	0.000	0.00	
			1,840.00000	48.000		88,320.00
2305	613-50010	*Photoelectric Cell	1.000	1.000		
			EACH	0.000	0.00	
			515.00000	1.000		515.00
2310	613-50105	*Lighting Control Center (Pedestal Only)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
2315	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	2,514.000	2,514.000		
			SF	0.000	0.00	
			63.00000	2,514.000		158,382.00
-----						
			CAT 0303	CURRENT AMT \$	844,127.42 \$	2,470.00 \$ 837,268.10
-----						
CAT NO0304 STRUCTURES - WALLS						
2320	202-00502	*Removal of Portions of Present Structure	255.000	255.000		
			CY	0.000	0.00	
			200.00000	255.000		51,000.00
2325	206-00000	Structure Excavation	18,165.000	18,116.000		
			CY	0.000	0.00	
			11.00000	18,116.000		199,276.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 55  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2330	206-00100	Structure Backfill (Class 1)	30,112.000	28,804.300		
			CY	1,307.700	44,461.80	
			34.00000	30,112.000		1,023,808.00
2330		MATERIAL ALLOWANCE Structural Backfill (Class 1)		0.000		
			CY	0.000	0.00	
			2.97000	0.000		0.00
2335	206-00200	Structure Backfill (Class 2)	518.000	518.000		
			CY	0.000	0.00	
			40.00000	518.000		20,720.00
2340	206-00360	Mechanical Reinforcement of Soil	14,044.000	14,044.000		
			CY	0.000	0.00	
			2.00000	14,044.000		28,088.00
2345	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
2350	420-00000	Geomembrane	5,584.000	1,760.360		
			SY	0.000	0.00	
			7.50000	1,760.360		13,202.70
2351	420-00113	Geotextile (Drain) (CL 2) Wall DQ	13.000	13.000		
			SY	0.000	0.00	
			17.03000	13.000		221.39
2355	503-00030	*Drilled Caisson (30 Inch)	3,469.000	3,469.000		
			LF	0.000	0.00	
			135.00000	3,469.000		468,315.00
2355		MATERIAL ALLOWANCE Drilled Caisson (30") Rebar		0.000		
			LF	0.000	0.00	
			23.61000	0.000		0.00
2360	504-03500	*Retaining Wall (Design Build)	926.000	926.000		
			SF	0.000	0.00	
			60.00000	926.000		55,560.00
2365	504-04420	*Precast Panel Facing	26,856.000	25,513.500		
			SF	0.000	0.00	
			30.00000	25,513.500		765,405.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0019

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2365		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			9.88000	0.000		0.00
2365		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			23.33000	0.000		0.00
2365		MATERIAL ALLOWANCE Precast Panel Facing(Coping)		0.000		
			SF	0.000	0.00	
			23.33000	0.000		0.00
2365		MATERIAL ALLOWANCE Precast Panel Facing		1,243.300		
			SF	0.000	0.00	
			12.35000	1,243.300		15,354.76
2366	900-00021	Added Item (Square Foot)/ DQ Wall Panels	184.000	184.000		
			SF	0.000	0.00	
			163.84000	184.000		30,146.56
2370	515-00120	*Waterproofing (Membrane)	1,199.000	0.000		
			SY	0.000	0.00	
			13.75000	0.000		0.00
2375	601-03050	*Concrete Class D (Wall)	2,330.000	1,897.060		
			CY	217.930	98,068.50	
			450.00000	2,114.990		951,745.50
2375		MATERIAL ALLOWANCE Concrete CL D (Wall)		711.773		
			CY	-217.931	-44.24	
			0.20300	493.842		100.25
2380	601-40400	*Structural Concrete Stain	20,295.000	13,547.000		
			SY	0.000	0.00	
			7.96000	13,547.000		107,834.12
2385	602-00000	*Reinforcing Steel	151,123.000	147,773.300		
			LB	0.000	0.00	
			0.75000	147,773.300		110,829.98
2385		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 57  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2390	602-00020	*Reinforcing Steel (Epoxy Coated)	239,183.000	132,639.000		
			LB	0.000	0.00	
			0.90000	132,639.000		119,375.10
2390		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.54700	0.000		0.00
2395	606-00731	*Guardrail Type 7 (Style CD) (Special)	916.000	875.000		
			LF	0.000	0.00	
			100.00000	875.000		87,500.00
2400	606-10705	*Bridge Rail Type 7 (Special)	2,059.000	0.000		
			LF	690.000	55,200.00	
			80.00000	690.000		55,200.00
2405	607-11530	*Fence (Special)	207.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
2410	607-15000	*Fence Concrete (Sound Barrier)	49,500.000	48,200.000		
			SF	0.000	0.00	
			30.00000	48,200.000		1,446,000.00
2410		MATERIAL ALLOWANCE H-Piles Fence Conc (Sound Barrier)		0.000		
			SF	0.000	0.00	
			4.98000	0.000		0.00
2410		MATERIAL ALLOWANCE Fence Conc (Sound Barrier) Wall DX		0.000		
			SF	0.000	0.00	
			17.87000	0.000		0.00
2410		MATERIAL ALLOWANCE Fence Conc (Sound Barrier) Wall DX & DZ		8,087.170		
			SF	0.000	0.00	
			17.87000	8,087.170		144,517.73
2410		MATERIAL ALLOWANCE Fence Conc (Sound Barrier) Wall DX		10,981.910		
			SF	0.000	0.00	
			17.87000	10,981.910		196,246.73
2415	607-20110	*Glare Screen (Special)	468.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/21/2018

ESTIMATE NO: 0019

13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2420	607-53137	*Fence Chain Link (Special) (36 Inch)	231.000	0.000		
			LF	231.000	15,015.00	
			65.00000	231.000		15,015.00
2425	609-24002	*Gutter Type 2 (2 Foot)	518.000	267.000		
			LF	0.000	0.00	
			12.00000	267.000		3,204.00
2430	613-00100	*1 Inch Electrical Conduit	25.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
2435	613-00200	*2 Inch Electrical Conduit	1,591.000	1,512.000		
			LF	0.000	0.00	
			11.50000	1,512.000		17,388.00
-----						
		CAT 0304	CURRENT AMT	\$ 6,199,067.85	\$ 212,701.06	\$ 6,026,053.82
-----						
CAT NO0400 CE BID ITEMS						
2440	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			150,000.00000	1.000		150,000.00
2445	620-00012	Field Laboratory (Class 2)	1.000	0.950		
			EACH	0.000	0.00	
			50,000.00000	0.950		47,500.00
2450	620-00020	Sanitary Facility	8.000	6.000		
			EACH	0.000	0.00	
			6,454.68000	6.000		38,728.08
-----						
		CAT 0400	CURRENT AMT	\$ 251,637.44	\$ 0.00	\$ 236,228.08
-----						
CAT NO1300 WATER QUALITY						
2455	202-00019	Removal of Inlet	5.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
2460	202-00021	Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
2465	202-00035	Removal of Pipe	988.000	312.000		
			LF	0.000	0.00	
			15.00000	312.000		4,680.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 59  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2470	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
2475	203-00010	Unclassified Excavation (Complete In Place)	15,918.000	7,481.000		
			CY	0.000	0.00	
			8.00000	7,481.000		59,848.00
2480	206-00000	Structure Excavation	1,237.000	192.000		
			CY	0.000	0.00	
			11.00000	192.000		2,112.00
2485	206-00100	Structure Backfill (Class 1)	67.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
2490	206-00530	Filter Material (Class C)	929.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
2495	206-01000	Bed Course Material	62.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
2500	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2505	210-04020	Modify Inlet	5.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2510	304-07005	Aggregate Base Course (Class 7)	125.000	51.900		
			CY	0.000	0.00	
			60.00000	51.900		3,114.00
2515	420-00113	Geotextile (Drainage) (Class 2)	1,058.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
2520	506-00206	Riprap (6 Inch)	7.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 60  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2525	506-00212	Riprap (12 Inch)	123.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
2530	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	1.300	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
2535	601-03000	*Concrete Class D	123.000	0.000		
			CY	0.000	0.00	
			410.00000	0.000		0.00
2540	602-00020	*Reinforcing Steel (Epoxy Coated)	7,570.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
2545	602-00210	*Welded Wire Fabric	218.000	105.000		
			SY	0.000	0.00	
			12.00000	105.000		1,260.00
2550	603-01180	18 Inch Reinforced Concrete Pipe	488.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
2555	603-01240	24 Inch Reinforced Concrete Pipe	367.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
2560	603-01300	30 Inch Reinforced Concrete Pipe	66.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
2565	603-02300	38x24 Inch Reinforced Concrete Pipe Elliptical	296.000	250.000		
			LF	0.000	0.00	
			120.00000	250.000		30,000.00
2570	603-05030	30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
2575	603-07300	*30 Inch Reinforced Concrete Pipe (Jacked)	334.000	334.000		
			LF	0.000	0.00	
			900.00000	334.000		300,600.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0019

Page 61  
 ESTIMATE RUN 03/21/2018  
 13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2580	603-50006	6 Inch Plastic Pipe	1,475.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
2585	604-00305	*Inlet Type C (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2590	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
2595	604-00550	*Inlet Type D (Special)	1.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
2600	604-30005	Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2605	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
2610	604-30015	Manhole Slab Base (15 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
2615	607-52905	*End Post (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
2620	607-52910	*Corner and Line Brace Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
2625	607-53160	*Fence Chain Link (60 Inch)	28.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
2630	607-53172	*Fence Chain Link (72 Inch)	850.500	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/21/2018

ESTIMATE NO: 0019

13:56:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2635	607-60274	*24 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
-----						
	CAT 1300	CURRENT AMT	\$	817,858.00	\$	0.00 \$ 401,614.00
-----						
	PROJECT TOTAL	CURRENT AMT	\$	63,329,923.85	\$	1,461,021.84 \$36,043,357.56