

ESTIMATE SUMMARY

CONTID: C19626

ESTIMATE NO: 0032 PROG

SPEC YR: 2005

PCN: 19626-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 595.0 DAYS

TIME ALLOW:

507 WORK DAYS

I-25: 120TH AVENUE (SH 128) TO SH 7

PERCENT TIME: 117.36

ORIG TIME ALLOW:

503 WORK DAYS

PROJECT NO:

IM0253-234

I-25: 120TH AVENUE (SH 128) TO SH 7

NAME OF ROAD:

PROJECT COUNTIES:

ADAMS, REGION 1

CONTRACTOR:

HAMON INFRASTRUCTURE, INC.

5670 FRANKLIN STREET

DENVER

CO 80216

(303)297-0340

PAY PERIOD ENDING

02/25/2019

DATE TIME STARTED 07/05/2016

DATE LET

02/18/2016

DATE WORK BEGAN 07/05/2016

DATE AWARDED

03/18/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/21/2016

DATE ACCEPTED

DATE NOTICE TO PROCEED

07/05/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 53,095,005.66 PARTICIPATING

\$ 49,363,919.97

\$ 595,142.19

AWARD PROJECT AMT: \$ 56,390,000.00 NON-PARTICIPATING

0.00

0.00

PERCENT COMPLETE: 92.97% TOTAL EARNINGS

49,363,919.97

595,142.19

FUNDS AVAILABLE: \$ 3,731,085.69 STOCKPILED MATERIALS

0.00

-35,656.51

GROSS EARNINGS

49,363,919.97

559,485.68

TOTAL CLAIMS: \$ 0.00 RETAINAGE

-706,046.61

0.00

SECURITIES ENCUMBERED

0.00

0.00

NET EARNINGS

48,657,873.36

559,485.68

LIQUIDATED DAMAGES

0.00

0.00

AUTOPAY ADJUSTMENT

0.00

0.00

AMOUNT DUE

48,657,873.36

559,485.68

OTHER ADJUSTMENTS

0.00

0.00

PAYMENT DUE

\$

559,485.68

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 2  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			200,000.00000	1.000		200,000.00
0010	202-00001	Removal of Structure	13.000	13.000		
			EACH	0.000	0.00	
			2,000.00000	13.000		26,000.00
0015	202-00003	Removal of Structure (Special)	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0020	202-00019	Removal of Inlet	15.000	15.000		
			EACH	0.000	0.00	
			1,500.00000	15.000		22,500.00
0025	202-00021	Removal of Manhole	7.000	7.000		
			EACH	0.000	0.00	
			2,000.00000	7.000		14,000.00
0030	202-00026	Removal of Slope and Ditch Paving	4,643.000	4,634.000		
			SY	0.000	0.00	
			20.00000	4,634.000		92,680.00
0035	202-00027	Removal of Riprap	91.000	79.000		
			SY	12.000	360.00	
			30.00000	91.000		2,730.00
0040	202-00035	Removal of Pipe	1,947.000	1,947.000		
			LF	0.000	0.00	
			15.00000	1,947.000		29,205.00
0045	202-00037	Removal of End Section	11.000	11.000		
			EACH	0.000	0.00	
			300.00000	11.000		3,300.00
0050	202-00055	*Removal of Fiber Optic Cable	1,500.000	1,500.000		
			LF	0.000	0.00	
			1.00000	1,500.000		1,500.00
0055	202-00090	*Removal of Delineator	345.000	345.000		
			EACH	0.000	0.00	
			7.00000	345.000		2,415.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 3  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00155	Removal of Wall	472.000	472.000		
			LF	0.000	0.00	
			30.00000	472.000		14,160.00
0065	202-00165	Removal of Wall	1.000	1.000		
			L S	0.000	0.00	
			14,000.00000	1.000		14,000.00
0070	202-00190	Removal of Concrete Median Cover Material	301.000	301.000		
			SY	0.000	0.00	
			30.00000	301.000		9,030.00
0075	202-00200	Removal of Sidewalk	1,233.250	1,233.000		
			SY	0.000	0.00	
			12.00000	1,233.000		14,796.00
0080	202-00203	Removal of Curb and Gutter	716.000	716.000		
			LF	0.000	0.00	
			10.00000	716.000		7,160.00
0085	202-00206	Removal of Concrete Curb Ramp	42.000	42.000		
			SY	0.000	0.00	
			45.00000	42.000		1,890.00
0090	202-00210	Removal of Concrete Pavement	1,518.040	1,518.000		
			SY	0.000	0.00	
			10.00000	1,518.000		15,180.00
0095	202-00220	*Removal of Asphalt Mat	75,235.000	75,235.000		
			SY	0.000	0.00	
			5.50000	75,235.000		413,792.50
0100	202-00240	*Removal of Asphalt Mat (Planing)	124,468.000	124,468.000		
			SY	0.000	0.00	
			1.50000	124,468.000		186,702.00
0105	202-00246	*Removal of Asphalt Mat (Planing) (Special)	3,306.000	3,306.000		
			SY	0.000	0.00	
			5.00000	3,306.000		16,530.00
0106	202-00250	Rem Pavement Marking CMO #3	100,046.500	100,046.500		
			SF	0.000	0.00	
			1.86000	100,046.500		186,086.49

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 4  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	202-00700	*Removal of Light Standard	0.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0115	202-00705	*Removal of Light Standard Foundation	61.000	61.000		
			EACH	0.000	0.00	
			390.00000	61.000		23,790.00
0116	900-00007	Added Item (Each)/ Removal of Sign Foundation	5.000	5.000		
			EACH	0.000	0.00	
			390.00000	5.000		1,950.00
0120	202-00715	*Removal of Closed Circuit Television Pole	6.000	6.000		
			EACH	0.000	0.00	
			350.00000	6.000		2,100.00
0125	202-00805	*Removal of Overhead Sign Structure	10.000	10.000		
			EACH	0.000	0.00	
			5,500.00000	10.000		55,000.00
0130	202-00810	*Removal of Ground Sign	68.000	68.000		
			EACH	0.000	0.00	
			50.00000	68.000		3,400.00
0135	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0140	202-00827	*Removal of Pull Box	35.000	35.000		
			EACH	0.000	0.00	
			150.00000	35.000		5,250.00
0145	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0150	202-00855	*Removal of Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			150.00000	1.000		150.00
0155	202-00858	*Removal of Pedestal Pole	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 5  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0160	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0165	202-01000	*Removal of Fence	37,747.000	37,747.000		
			LF	0.000	0.00	
			1.37000	37,747.000		51,713.39
0170	202-01020	Removal of Sound Barrier Fence	2,053.000	2,053.000		
			LF	0.000	0.00	
			18.00000	2,053.000		36,954.00
0175	202-01035	*Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			100.00000	1.000		100.00
0180	202-01130	*Removal of Guardrail Type 3	13,088.000	13,088.000		
			LF	0.000	0.00	
			2.30000	13,088.000		30,102.40
0185	202-01140	Removal of Guardrail Type 4	855.000	855.000		
			LF	0.000	0.00	
			13.00000	855.000		11,115.00
0190	202-01170	Removal of Guardrail Type 7	2,992.100	2,992.000		
			LF	0.000	0.00	
			13.00000	2,992.000		38,896.00
0195	202-01300	*Removal of End Anchorage	64.000	64.000		
			EACH	0.000	0.00	
			191.15000	64.000		12,233.60
0200	202-04001	Plug Culvert	0.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0205	202-04002	Clean Culvert	4.000	1.000		
			EACH	3.000	6,000.00	
			2,000.00000	4.000		8,000.00
0210	203-00010	*Unclassified Excavation (Complete In Place)	265,046.000	265,046.000		
			CY	0.000	0.00	
			8.00000	265,046.000		2,120,368.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 6  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0215	203-00065	Embankment Material (Complete In Place) (R20)	139,798.000	139,798.000		
			CY	0.000	0.00	
			15.00000	139,798.000		2,096,970.00
0216	203-00100	Muck Excav CMO 12	5,820.000	5,820.000		
			CY	0.000	0.00	
			50.00000	5,820.000		291,000.00
0220	203-01100	Proof Rolling	176.000	176.000		
			HOURL	0.000	0.00	
			175.00000	176.000		30,800.00
0225	203-01500	Blading	18.000	18.000		
			HOURL	0.000	0.00	
			120.00000	18.000		2,160.00
0230	203-01510	Backhoe	34.000	34.000		
			HOURL	0.000	0.00	
			120.00000	34.000		4,080.00
0235	203-01550	Dozing	104.000	104.000		
			HOURL	0.000	0.00	
			170.00000	104.000		17,680.00
0240	203-01594	Combination Loader	47.000	34.000		
			HOURL	13.000	1,300.00	
			100.00000	47.000		4,700.00
0245	203-01597	*Potholing	1,858.000	1,858.000		
			HOURL	0.000	0.00	
			190.00000	1,858.000		353,020.00
0250	203-01622	*Sweeping (With Pickup Broom)	109.000	109.000		
			HOURL	0.000	0.00	
			225.00000	109.000		24,525.00
0255	206-00000	Structure Excavation	14,622.000	14,622.000		
			CY	0.000	0.00	
			11.00000	14,622.000		160,842.00
0260	206-00065	Structure Backfill (Flow-Fill)	54.000	54.000		
			CY	0.000	0.00	
			130.00000	54.000		7,020.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 7  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0265	206-00100	Structure Backfill (Class 1)	1,690.000	1,690.000		
			CY	0.000	0.00	
			34.00000	1,690.000		57,460.00
0270	206-00200	Structure Backfill (Class 2)	0.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0275	207-00205	Topsoil	50,430.000	50,430.000		
			CY	0.000	0.00	
			8.00000	50,430.000		403,440.00
0275		MATERIAL ALLOWANCE Topsoil		0.000		
			CY	0.000	0.00	
			4.46000	0.000		0.00
0275		MATERIAL ALLOWANCE Topsoil		0.000		
			CY	0.000	0.00	
			4.46000	0.000		0.00
0275		MATERIAL ALLOWANCE Topsoil		0.000		
			CY	0.000	0.00	
			4.46000	0.000		0.00
0276	206-00510	Filter Matl (CL A) Pipe Edge Drains	2,344.950	2,344.950		
			CY	0.000	0.00	
			44.28000	2,344.950		103,834.39
0280	207-00305	Wetland Topsoil	0.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0285	208-00002	Erosion Log Type 1 (12 Inch)	55,726.000	55,111.000		
			LF	30.000	180.00	
			6.00000	55,141.000		330,846.00
0290	208-00020	Silt Fence	22,076.000	22,060.000		
			LF	16.000	32.00	
			2.00000	22,076.000		44,152.00
0291	208-00021	Silt Fence (Reinf) CMO #7	2,061.000	2,061.000		
			LF	0.000	0.00	
			4.22000	2,061.000		8,697.42

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 8  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0295	208-00035	Aggregate Bag	10,741.000	10,706.000		
			LF	0.000	0.00	
			4.00000	10,706.000		42,824.00
0300	208-00041	Rock Check Dam	70.000	23.250		
			EACH	-0.250	-250.00	
			1,000.00000	23.000		23,000.00
0305	208-00045	Concrete Washout Structure	11.000	11.000		
			EACH	0.000	0.00	
			1,500.00000	11.000		16,500.00
0310	208-00050	Storm Drain Inlet Protection	115.000	91.000		
			EACH	0.000	0.00	
			400.00000	91.000		36,400.00
0315	208-00051	Storm Drain Inlet Protection (Type I)	144.000	57.000		
			LF	0.000	0.00	
			20.00000	57.000		1,140.00
0320	208-00052	Storm Drain Inlet Protection (Type II)	0.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0325	208-00060	Temporary Slope Drain	200.000	108.000		
			LF	0.000	0.00	
			25.00000	108.000		2,700.00
0330	208-00070	Vehicle Tracking Pad	21.500	21.500		
			EACH	0.000	0.00	
			2,000.00000	21.500		43,000.00
0335	208-00103	Removal and Disposal of Sediment (Labor)	2,930.250	2,874.000		
			HOUR	1.000	35.00	
			35.00000	2,875.000		100,625.00
0340	208-00105	Removal and Disposal of Sediment (Equipment)	350.000	259.000		
			HOUR	0.000	0.00	
			100.00000	259.000		25,900.00
0345	208-00106	Sweeping (Sediment Removal)	280.000	167.000		
			HOUR	0.000	0.00	
			200.00000	167.000		33,400.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 9  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0350	208-00107	Removal of Trash	1,127.250	1,103.000		
			60.00000	1,103.000		66,180.00
			60.00000	1,103.000	0.00	
			60.00000	1,103.000	0.00	
0355	208-00205	Erosion Control Supervisor	2,820.000	2,224.000		
			50.00000	2,224.000		111,200.00
			50.00000	2,224.000	0.00	
			50.00000	2,224.000	0.00	
0360	208-00400	Water Control	1.000	1.000		
			60,000.00000	1.000		60,000.00
			60,000.00000	1.000	0.00	
			60,000.00000	1.000	0.00	
0365	210-00473	*Reset TV Cameras	6.000	5.000		
			865.00000	6.000		5,190.00
			865.00000	6.000	865.00	
			865.00000	6.000	865.00	
0370	210-00475	*Reset Closed Circuit Television Pole	3.000	3.000		
			2,425.00000	3.000		7,275.00
			2,425.00000	3.000	0.00	
			2,425.00000	3.000	0.00	
0375	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	3.000	3.000		
			1,190.00000	3.000		3,570.00
			1,190.00000	3.000	0.00	
			1,190.00000	3.000	0.00	
0380	210-00750	*Reset Light Standard	10.000	10.000		
			1,350.00000	10.000		13,500.00
			1,350.00000	10.000	0.00	
			1,350.00000	10.000	0.00	
0385	210-00805	*Reset Overhead Sign Structure	5.000	5.000		
			15,000.00000	5.000		75,000.00
			15,000.00000	5.000	0.00	
			15,000.00000	5.000	0.00	
0390	210-00815	*Reset Sign Panel	8.000	7.000		
			350.00000	8.000		2,800.00
			350.00000	8.000	350.00	
			350.00000	8.000	350.00	
0395	210-00820	*Reset Variable Message Sign	2.000	2.000		
			1,365.00000	2.000		2,730.00
			1,365.00000	2.000	0.00	
			1,365.00000	2.000	0.00	
0400	210-00847	*Reset Travel Time Indicator	7.000	3.000		
			845.00000	7.000		5,915.00
			845.00000	7.000	3,380.00	
			845.00000	7.000	3,380.00	

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 10  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0405	210-00848	*Reset Traffic Signal Controller and Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			3,500.00000	3.000		10,500.00
0406	900-00014	Added Item (Lump Sum)/ Earthwork for Relocation of ITS Sta 2035+00	1.000	1.000		
			L S	0.000	0.00	
			6,417.96000	1.000		6,417.96
0410	210-00858	*Reset Pedestal Pole	4.000	4.000		
			EACH	0.000	0.00	
			145.00000	4.000		580.00
0415	210-01000	*Reset Fence	150.000	149.250		
			LF	0.000	0.00	
			28.00000	149.250		4,179.00
0416	210-01170	Res Gdrail Ty 7 CMO #5	2,260.000	2,260.000		
			LF	0.000	0.00	
			1.82000	2,260.000		4,113.20
0420	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0425	212-00006	*Seeding (Native)	9.180	7.660		
			ACRE	1.520	1,219.04	
			802.00000	9.180		7,362.36
0430	212-00011	*Seeding (Lawn)	0.000	0.000		
			ACRE	0.000	0.00	
			744.00000	0.000		0.00
0435	212-00028	*Seeding (Wetlands)	0.240	0.240		
			ACRE	0.000	0.00	
			5,000.00000	0.240		1,200.00
0440	212-00032	*Soil Conditioning	18.000	18.000		
			ACRE	0.000	0.00	
			2,639.00000	18.000		47,502.00
0445	212-00048	*Soil Preparation (Special)	0.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 11  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0450	213-00002	*Mulching (Weed Free Hay)	5.050	5.000		
			ACRE	0.000	0.00	
			519.00000	5.000		2,595.00
0455	213-00008	*Mulching (Wood Chip)	2,069.000	2,069.000		
			CF	0.000	0.00	
			4.30000	2,069.000		8,896.70
0460	213-00012	*Spray-on Mulch Blanket	0.000	0.000		
			ACRE	0.000	0.00	
			3,773.00000	0.000		0.00
0465	213-00061	*Mulch Tackifier	18,666.000	18,666.000		
			LB	0.000	0.00	
			2.05000	18,666.000		38,265.30
0470	213-00070	*Landscape Weed Barrier Fabric	690.000	690.000		
			SY	0.000	0.00	
			1.90000	690.000		1,311.00
0475	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			3,318.00000	0.000		0.00
0480	213-00462	*Metal Landscape Border (3/16 X 5-1/2 Inch)	369.000	369.000		
			LF	0.000	0.00	
			6.50000	369.000		2,398.50
0485	214-00000	*Landscape Maintenance	0.000	0.000		
			L S	0.000	0.00	
			48,925.00000	0.000		0.00
0490	214-00222	*Deciduous Tree (2 Inch Caliper) (Furnish Only)	6.000	6.000		
			EACH	0.000	0.00	
			378.00000	6.000		2,268.00
0495	214-00350	*Deciduous Shrub (5 Gallon Container)	0.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0500	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	3.000	3.000		
			EACH	0.000	0.00	
			476.00000	3.000		1,428.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 12  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0505	214-01015	*Willow Cuttings	0.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0510	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	21,532.000	21,532.000		
			SY	0.000	0.00	
			3.48000	21,532.000		74,931.36
0515	216-00301	Turf Reinforcement Mat (Class 1)	1,139.000	1,139.000		
			SY	0.000	0.00	
			5.00000	1,139.000		5,695.00
0520	217-00020	*Herbicide Treatment	0.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0525	240-00000	*Wildlife Biologist	50.000	50.000		
			HOURL	0.000	0.00	
			64.50000	50.000		3,225.00
0530	240-00010	*Removal of Nests	3.000	3.000		
			HOURL	0.000	0.00	
			84.67000	3.000		254.01
0535	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			18,725.00000	1.000		18,725.00
0540	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,280.00000	1.000		3,280.00
0545	250-00050	*Monitoring Technician	0.000	0.000		
			HOURL	0.000	0.00	
			91.64000	0.000		0.00
0550	250-00110	*Health and Safety Officer	69.000	69.000		
			HOURL	0.000	0.00	
			105.80000	69.000		7,300.20
0551	900-00014	Added Item (Lump Sum)/ Asbestos Survey	1.000	1.000		
			L S	0.000	0.00	
			6,322.00000	1.000		6,322.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 13  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	304-06007	Aggregate Base Course (Class 6)	14,752.000	14,752.000		
			CY	0.000	0.00	
			25.00000	14,752.000		368,800.00
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		0.000		
			CY	0.000	0.00	
			11.05000	0.000		0.00
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		0.000		
			CY	0.000	0.00	
			11.05000	0.000		0.00
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		0.000		
			CY	0.000	0.00	
			11.05000	0.000		0.00
0555		MATERIAL ALLOWANCE Aggregate Base Course (CL 6)		0.000		
			CY	0.000	0.00	
			11.05000	0.000		0.00
0556	900-00004	Added Item (Cubic Yard)/ ABC (RAP)	27,651.000	27,650.800		
			CY	0.200	5.00	
			25.00000	27,651.000		691,275.00
0556		MATERIAL ALLOWANCE ABC (RAP)		0.000		
			CY	0.000	0.00	
			11.05000	0.000		0.00
0560	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	508.050	494.030		
			TON	14.020	2,881.39	
			205.52000	508.050		104,414.44
0565	403-00800	*Emergency Pothole Repair	151.000	149.800		
			TON	1.000	650.00	
			650.00000	150.800		98,020.00
0570	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	36,191.400	36,191.400		
			TON	0.000	0.00	
			100.00000	36,191.400		3,619,140.00
0575	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	83,951.380	83,951.380		
			TON	0.000	0.00	
			65.00000	83,951.380		5,456,839.70

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 14  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0580	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	607.890	607.890		
			TON	0.000	0.00	
			80.00000	607.890		48,631.20
0585	411-10255	*Emulsified Asphalt (Slow-Setting)	27,031.430	27,031.000		
			GAL	0.000	0.00	
			6.00000	27,031.000		162,186.00
0590	412-00800	Concrete Pavement (8 Inch)	1,130.000	1,130.000		
			SY	0.000	0.00	
			65.00000	1,130.000		73,450.00
0591	412-00900	Conc Pvmt (9 In)	579.000	0.000		
			SY	579.000	56,742.00	
			98.00000	579.000		56,742.00
0595	412-00901	Concrete Pavement (9 Inch) (Special)	149.000	148.840		
			SY	0.160	44.80	
			280.00000	149.000		41,720.00
0600	412-00920	Concrete Pavement (9 Inch) (Fast Track)	0.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00
0605	412-02000	Concrete Safety Edge	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0610	420-00113	Geotextile (Drainage) (Class 2)	3,980.000	3,980.000		
			SY	0.000	0.00	
			2.50000	3,980.000		9,950.00
0615	420-00132	Geotextile (Separator) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00
0616	420-00134	Geotextile (Separator) (CL 3) Pipe Edge Drains	3,671.000	3,670.640		
			SY	0.360	1.54	
			4.28000	3,671.000		15,711.88
0620	503-00018	*Drilled Caisson (18 Inch)	21.000	21.000		
			LF	0.000	0.00	
			195.00000	21.000		4,095.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 15  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0625	503-00024	*Drilled Caisson (24 Inch)	48.000	47.500		
			LF	0.500	127.50	
			255.00000	48.000		12,240.00
0630	503-00036	*Drilled Caisson (36 Inch)	65.000	65.000		
			LF	0.000	0.00	
			315.00000	65.000		20,475.00
0635	503-00042	*Drilled Caisson (42 Inch)	73.260	73.000		
			LF	0.000	0.00	
			275.00000	73.000		20,075.00
0640	503-00048	*Drilled Caisson (48 Inch)	405.000	405.000		
			LF	0.000	0.00	
			320.00000	405.000		129,600.00
0645	503-00054	*Drilled Caisson (54 Inch)	56.000	56.000		
			LF	0.000	0.00	
			400.00000	56.000		22,400.00
0650	506-00206	Riprap (6 Inch)	867.000	867.000		
			CY	0.000	0.00	
			65.00000	867.000		56,355.00
0655	506-00209	Riprap (9 Inch)	89.000	89.000		
			CY	0.000	0.00	
			65.00000	89.000		5,785.00
0660	506-00212	Riprap (12 Inch)	396.300	396.000		
			CY	0.000	0.00	
			65.00000	396.000		25,740.00
0665	506-00218	Riprap (18 Inch)	136.400	136.400		
			CY	-0.400	-28.00	
			70.00000	136.000		9,520.00
0670	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	94.260	94.260		
			CY	0.000	0.00	
			530.00000	94.260		49,957.80
0675	601-01000	Concrete Class B	131.300	131.250		
			CY	0.050	24.00	
			480.00000	131.300		63,024.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 16  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0680	601-03050	*Concrete Class D (Wall)	0.000	0.000		
			CY	0.000	0.00	
			450.00000	0.000		0.00
0685	602-00000	*Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			0.75000	0.000		0.00
0690	602-00210	*Welded Wire Fabric	619.000	619.000		
			SY	0.000	0.00	
			12.00000	619.000		7,428.00
0694	603-50008	8 In Plastic Pipe CMO #23	137.000	137.000		
			LF	0.000	0.00	
			123.04000	137.000		16,856.48
0695	603-01180	18 Inch Reinforced Concrete Pipe	1,897.000	1,897.000		
			LF	0.000	0.00	
			60.00000	1,897.000		113,820.00
0700	603-01240	24 Inch Reinforced Concrete Pipe	10,945.000	10,945.000		
			LF	0.000	0.00	
			75.00000	10,945.000		820,875.00
0705	603-01300	30 Inch Reinforced Concrete Pipe	1,220.000	1,220.000		
			LF	0.000	0.00	
			85.00000	1,220.000		103,700.00
0710	603-01360	36 Inch Reinforced Concrete Pipe	614.000	614.000		
			LF	0.000	0.00	
			135.00000	614.000		82,890.00
0715	603-01420	42 Inch Reinforced Concrete Pipe	156.000	156.000		
			LF	0.000	0.00	
			185.00000	156.000		28,860.00
0720	603-01480	48 Inch Reinforced Concrete Pipe	121.000	121.000		
			LF	0.000	0.00	
			370.00000	121.000		44,770.00
0725	603-02180	23x14 Inch Reinforced Concrete Pipe Elliptical	229.000	229.000		
			LF	0.000	0.00	
			100.00000	229.000		22,900.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 17  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0730	603-02240	30x19 Inch Reinforced Concrete Pipe Elliptical	689.000	689.000		
			LF	0.000	0.00	
			105.00000	689.000		72,345.00
0735	603-02360	45x29 Inch Reinforced Concrete Pipe Elliptical	48.000	48.000		
			LF	0.000	0.00	
			170.00000	48.000		8,160.00
0740	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0745	603-05024	24 Inch Reinforced Concrete End Section	10.000	10.000		
			EACH	0.000	0.00	
			1,200.00000	10.000		12,000.00
0750	603-05030	30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0755	603-05036	36 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,800.00000	2.000		3,600.00
0760	603-05042	42 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00
0765	603-05048	48 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
0770	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0775	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,300.00000	2.000		4,600.00
0780	604-00305	*Inlet Type C (5 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			3,500.00000	11.000		38,500.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 18  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0785	604-00310	*Inlet Type C (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,300.00000	4.000		17,200.00
0790	604-00505	*Inlet Type D (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0795	604-00510	*Inlet Type D (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			6,300.00000	3.000		18,900.00
0800	604-00550	*Inlet Type D (Special)	1.000	1.000		
			EACH	0.000	0.00	
			8,300.00000	1.000		8,300.00
0805	604-19105	*Inlet Type R L 5 (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,200.00000	4.000		16,800.00
0810	604-19205	*Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,200.00000	1.000		6,200.00
0815	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0820	604-25000	*Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			16,000.00000	2.000		32,000.00
0825	604-25005	*Vane Grate Inlet (5 Foot)	17.000	17.000		
			EACH	0.000	0.00	
			4,000.00000	17.000		68,000.00
0830	604-25010	*Vane Grate Inlet (10 Foot)	34.000	34.000		
			EACH	0.000	0.00	
			5,200.00000	34.000		176,800.00
0835	604-25015	*Vane Grate Inlet (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,900.00000	1.000		6,900.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 19  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0840	604-26005	*Vane Grate Inlet (Double) (5 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			6,000.00000	12.000		72,000.00
0845	604-26010	*Vane Grate Inlet (Double) (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			6,800.00000	5.000		34,000.00
0850	604-26015	*Vane Grate Inlet (Double) (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,500.00000	1.000		9,500.00
0855	604-30005	Manhole Slab Base (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,500.00000	4.000		14,000.00
0860	604-30010	Manhole Slab Base (10 Foot)	14.000	14.000		
			EACH	0.000	0.00	
			5,200.00000	14.000		72,800.00
0865	604-30015	Manhole Slab Base (15 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			8,200.00000	9.000		73,800.00
0870	604-30020	Manhole Slab Base (20 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			8,500.00000	4.000		34,000.00
0871	604-30025	MH Slab Base (25 Ft) CMO #11	1.000	1.000		
			EACH	0.000	0.00	
			12,309.00000	1.000		12,309.00
0875	604-31010	Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0880	604-39000	Manhole Special	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00
0885	604-39050	*Manhole (Traffic Management System)	6.000	6.000		
			EACH	0.000	0.00	
			3,440.00000	6.000		20,640.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 20  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0886	605-82100	Pipe Edge Drain	1,703.000	1,703.000		
			LF	0.000	0.00	
			37.12000	1,703.000		63,215.36
0890	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 in. MGS)	15,242.000	15,242.000		
			LF	0.000	0.00	
			18.95000	15,242.000		288,835.90
0890		MATERIAL ALLOWANCE Guardrail Type 3 (6-3 Post Spacing)		0.000		
			LF	0.000	0.00	
			3.72000	0.000		0.00
0890		MATERIAL ALLOWANCE Guardrail Type 3 (6-3 Post Spacing)		0.000		
			LF	0.000	0.00	
			6.97750	0.000		0.00
0895	606-00710	*Guardrail Type 7 (Style CA)	12,458.000	12,458.000		
			LF	0.000	0.00	
			45.00000	12,458.000		560,610.00
0900	606-00715	*Guardrail Type 7 (Style CA)(Concrete Glare Screen)	11.000	11.000		
			LF	0.000	0.00	
			80.00000	11.000		880.00
0905	606-00740	*Guardrail Type 7 (Style CE)	3,077.000	3,077.000		
			LF	0.000	0.00	
			85.00000	3,077.000		261,545.00
0910	606-00741	*Guardrail Type 7 (Style CE) (Special)	157.000	157.000		
			LF	0.000	0.00	
			140.00000	157.000		21,980.00
0915	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	0.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0920	606-00900	*Guardrail (Special)	137.000	137.000		
			LF	0.000	0.00	
			105.00000	137.000		14,385.00
0925	606-01340	*End Anchorage Type 3D (31 in. MGS)	14.000	14.000		
			EACH	0.000	0.00	
			735.00000	14.000		10,290.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0032

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0925		MATERIAL ALLOWANCE End Anchors Ty 3D		0.000		
			EACH	0.000	0.00	
			431.80000	0.000		0.00
0930	606-01370	*Transition Type 3G (31 in. MGS)	13.000	13.000		
			EACH	0.000	0.00	
			3,090.61000	13.000		40,177.93
0930		MATERIAL ALLOWANCE Transition Ty 3G		0.000		
			EACH	0.000	0.00	
			963.70000	0.000		0.00
0935	606-01380	*Transition Type 3H (31 in. MGS)	9.000	9.000		
			EACH	0.000	0.00	
			2,545.61000	9.000		22,910.49
0935		MATERIAL ALLOWANCE Transition Ty 3H		0.000		
			EACH	0.000	0.00	
			487.50000	0.000		0.00
0940	606-02003	*End Anchorage (Nonflared) (31 in. MGS)	1.000	1.000		
			EACH	0.000	0.00	
			1,954.35000	1.000		1,954.35
0940		MATERIAL ALLOWANCE End Anchorage (Nonflared)		0.000		
			EACH	0.000	0.00	
			1,640.00000	0.000		0.00
0945	606-02005	*End Anchorage (Flared) (31 in. MGS)	17.000	17.000		
			EACH	0.000	0.00	
			1,646.70000	17.000		27,993.90
0945		MATERIAL ALLOWANCE End Anchorage (Flared)		0.000		
			EACH	0.000	0.00	
			1,230.00000	0.000		0.00
0950	607-00005	*End Post	32.000	32.000		
			EACH	0.000	0.00	
			180.00000	32.000		5,760.00
0955	607-00010	*Corner and Line Brace Post	112.000	112.000		
			EACH	0.000	0.00	
			210.00000	112.000		23,520.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 22  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0960	607-01050	*Fence Wire With Metal Posts	33,340.000	33,340.000		
			LF	0.000	0.00	
			1.86000	33,340.000		62,012.40
0964	607-11455	Fence Wood 6 FT Cedar	0.000	0.000		
			LF	0.000	0.00	
			46.26000	0.000		0.00
0965	607-11525	*Fence (Plastic)	9,596.000	9,596.000		
			LF	0.000	0.00	
			2.70000	9,596.000		25,909.20
0966	607-11455	Fence Wood Corrected Unit Cost	642.000	642.000		
			LF	0.000	0.00	
			48.00000	642.000		30,816.00
0970	607-11530	*Fence (Special)	0.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0975	607-11580	*Fence (Temporary)	26,924.000	26,924.000		
			LF	0.000	0.00	
			1.90000	26,924.000		51,155.60
0980	607-11581	*Fence (Temporary) (Special)	3,023.000	3,023.000		
			LF	0.000	0.00	
			70.00000	3,023.000		211,610.00
0985	607-52905	*End Post (Chain Link)	10.000	10.000		
			EACH	0.000	0.00	
			165.00000	10.000		1,650.00
0990	607-52910	*Corner and Line Brace Post (Chain Link)	25.000	25.000		
			EACH	0.000	0.00	
			200.00000	25.000		5,000.00
0995	607-53172	*Fence Chain Link (72 Inch)	5,921.000	5,921.000		
			LF	0.000	0.00	
			8.00000	5,921.000		47,368.00
1000	607-60120	*20 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 23  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1005	607-60274	*24 Foot Gate Double (Chain Link)	0.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
1010	608-00006	*Concrete Sidewalk (6 Inch)	1,261.000	1,261.000		
			SY	0.000	0.00	
			40.00000	1,261.000		50,440.00
1015	608-00010	*Concrete Curb Ramp	42.000	42.000		
			SY	0.000	0.00	
			83.00000	42.000		3,486.00
1020	608-00015	*Detectable Warnings	64.000	64.000		
			SF	0.000	0.00	
			50.00000	64.000		3,200.00
1025	608-00028	*Concrete Bikeway (8 Inch)	340.000	340.000		
			SY	0.000	0.00	
			40.00000	340.000		13,600.00
1030	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,701.000	1,701.000		
			LF	0.000	0.00	
			18.00000	1,701.000		30,618.00
1035	609-21020	*Curb and Gutter Type 2 (Section II-B)	610.000	610.000		
			LF	0.000	0.00	
			20.00000	610.000		12,200.00
1040	609-24002	*Gutter Type 2 (2 Foot)	1,998.000	1,998.000		
			LF	0.000	0.00	
			12.00000	1,998.000		23,976.00
1045	609-60011	*Curb Type 6 (Section M)	532.000	532.000		
			LF	0.000	0.00	
			18.00000	532.000		9,576.00
1050	610-00020	*Median Cover Material (Patterned Concrete)	3,779.000	3,779.000		
			SF	0.000	0.00	
			7.95000	3,779.000		30,043.05
1055	612-00001	*Delineator (Type I)	127.000	122.000		
			EACH	5.000	125.00	
			25.00000	127.000		3,175.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 24  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1060	612-00002	*Delineator (Type II)	139.000	135.000		
			EACH	4.000	104.00	
			26.00000	139.000		3,614.00
1065	612-00003	*Delineator (Type III)	29.000	29.000		
			EACH	0.000	0.00	
			27.00000	29.000		783.00
1070	612-00022	Delineator (Type II) (Barrier)	0.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
1075	612-00260	*Location Marker (Fiber Optic)(Dome)	33.000	33.000		
			EACH	0.000	0.00	
			47.00000	33.000		1,551.00
1080	612-00270	*Location Marker (Utility)(Flat Slat)	6.000	6.000		
			EACH	0.000	0.00	
			45.00000	6.000		270.00
1085	613-00200	*2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
1090	613-00206	*2 Inch Electrical Conduit (Bored)	9,775.000	9,775.000		
			LF	0.000	0.00	
			13.00000	9,775.000		127,075.00
1095	613-00306	*3 Inch Electrical Conduit (Bored)	1,392.000	1,392.000		
			LF	0.000	0.00	
			32.00000	1,392.000		44,544.00
1100	613-00408	*4 Inch Electrical Conduit (Bored)	444.000	444.000		
			LF	0.000	0.00	
			23.50000	444.000		10,434.00
1105	613-01100	*1 Inch Electrical Conduit (Plastic)	604.000	604.000		
			LF	0.000	0.00	
			5.50000	604.000		3,322.00
1110	613-01125	*1-1/4 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 25  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1115	613-01200	*2 Inch Electrical Conduit (Plastic)	22,108.000	22,108.000		
			LF	0.000	0.00	
			14.00000	22,108.000		309,512.00
1120	613-01300	*3 Inch Electrical Conduit (Plastic)	1,550.000	1,550.000		
			LF	0.000	0.00	
			15.00000	1,550.000		23,250.00
1125	613-01400	*4 Inch Electrical Conduit (Plastic)	1,737.000	1,737.000		
			LF	0.000	0.00	
			11.00000	1,737.000		19,107.00
1130	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	6,978.000	6,978.000		
			LF	0.000	0.00	
			43.00000	6,978.000		300,054.00
1135	613-04100	*Electrical System Modifications	0.000	0.000		
			L S	0.000	0.00	
			2,750.00000	0.000		0.00
1140	613-04125	*1-1/4 Inch Electrical Conduit (Liquidtight Flexible Metal)	0.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1145	613-07000	*Pull Box (Special)	8.000	8.000		
			EACH	0.000	0.00	
			500.00000	8.000		4,000.00
1150	613-07011	*Pull Box (11"x18"x12")	14.000	14.000		
			EACH	0.000	0.00	
			300.00000	14.000		4,200.00
1155	613-07023	*Pull Box (24"x36"x24")	35.000	35.000		
			EACH	0.000	0.00	
			1,050.00000	35.000		36,750.00
1160	613-07040	*Pull Box (30"x48"x24")	0.000	0.000		
			EACH	0.000	0.00	
			1,390.00000	0.000		0.00
1165	613-10000	*Wiring	1.000	0.870		
			L S	0.130	15,600.00	
			120,000.00000	1.000		120,000.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 26  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1170	613-10015	*Breakaway Wiring System	14.000	14.000		
			EACH	0.000	0.00	
			1,300.00000	14.000		18,200.00
1175	613-34400	*Light Standard Metal (40 Foot)	20.000	20.000		
			EACH	0.000	0.00	
			2,525.00000	20.000		50,500.00
1180	613-40010	*Light Standard Foundation	8.000	8.000		
			EACH	0.000	0.00	
			1,050.00000	8.000		8,400.00
1185	613-40012	*Light Standard Foundation Special	58.000	58.000		
			EACH	0.000	0.00	
			510.00000	58.000		29,580.00
1190	613-50100	*Lighting Control Center	5.000	5.000		
			EACH	0.000	0.00	
			8,160.00000	5.000		40,800.00
1195	613-50106	*Lighting Control Center (Special)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
1200	613-50150	*Secondary Service Pedestal	0.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
1205	613-50210	*Temporary Lighting	0.330	0.330		
			L S	0.000	0.00	
			145,000.00000	0.330		47,850.00
1210	613-70250	*Luminaire High Pressure Sodium (250 Watt)	17.000	17.000		
			EACH	0.000	0.00	
			370.00000	17.000		6,290.00
1215	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	5.000	5.000		
			EACH	0.000	0.00	
			341.00000	5.000		1,705.00
1220	614-00011	*Sign Panel (Class I)	126.000	126.000		
			SF	0.000	0.00	
			16.00000	126.000		2,016.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 27  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1225	614-00012	*Sign Panel (Class II)	1,009.000	1,009.000		
			SF	0.000	0.00	
			19.00000	1,009.000		19,171.00
1230	614-00013	*Sign Panel (Class III)	1,215.000	1,215.000		
			SF	0.000	0.00	
			25.00000	1,215.000		30,375.00
1235	614-00615	*Steel Sign Post (W 6x15)	69.000	69.000		
			LF	0.000	0.00	
			75.00000	69.000		5,175.00
1240	614-00818	*Steel Sign Post (W 8x18)	39.000	39.000		
			LF	0.000	0.00	
			75.00000	39.000		2,925.00
1245	614-00821	*Steel Sign Post (W 8x21)	41.000	41.000		
			LF	0.000	0.00	
			80.00000	41.000		3,280.00
1250	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	0.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
1255	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	783.000	783.000		
			LF	0.000	0.00	
			17.00000	783.000		13,311.00
1260	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	71.000	71.000		
			EACH	0.000	0.00	
			350.00000	71.000		24,850.00
1265	614-03002	*Concrete Footing (Type 2)	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
1270	614-03003	*Concrete Footing (Type 3)	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
1275	614-03004	*Concrete Footing (Type 4)	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 28  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1280	614-10145	*Variable Message Sign LED (Single Faced)	0.000	0.000		
			EACH	0.000	0.00	
			75,600.00000	0.000		0.00
1280		MATERIAL ALLOWANCE VMS LED (Single Faded)		0.000		
			EACH	0.000	0.00	
			54,450.00000	0.000		0.00
1285	614-10147	*Variable Message Sign LED (Overhead)	0.000	0.000		
			EACH	0.000	0.00	
			14,500.00000	0.000		0.00
1285		MATERIAL ALLOWANCE VMS LED (Overhead)		0.000		
			EACH	0.000	0.00	
			10,352.00000	0.000		0.00
1290	614-31400	*Monotube Overhead Sign Cantilever (14 Inch Diameter)	0.000	0.000		
			EACH	0.000	0.00	
			27,000.00000	0.000		0.00
1290		MATERIAL ALLOWANCE 14 Inch Monotube Overhead Sign Structure		0.000		
			EACH	0.000	0.00	
			17,820.00000	0.000		0.00
1295	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	3.000	3.000		
			EACH	0.000	0.00	
			34,000.00000	3.000		102,000.00
1295		MATERIAL ALLOWANCE 18 Inch Monotube Overhead Sign Structure		0.000		
			EACH	0.000	0.00	
			24,725.00000	0.000		0.00
1300	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	3.000	3.000		
			EACH	0.000	0.00	
			40,000.00000	3.000		120,000.00
1300		MATERIAL ALLOWANCE 20 Inch Monotube Overhead Sign Structure		0.000		
			EACH	0.000	0.00	
			27,945.00000	0.000		0.00
1305	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			48,000.00000	1.000		48,000.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0032

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1305		MATERIAL ALLOWANCE 24 Inch Monotube Overhead Sign Structure		0.000		
			EACH	0.000	0.00	
			31,255.00000	0.000		0.00
1310	614-42000	*Monotube Overhead Sign Bridge (20 Inch Diameter)	0.250	0.250		
			EACH	0.000	0.00	
			72,000.00000	0.250		18,000.00
1310		MATERIAL ALLOWANCE Monotube OVHD Sgn Brdg (20 Inch)		0.000		
			EACH	0.000	0.00	
			46,530.00000	0.000		0.00
1315	614-42400	*Monotube Overhead Sign Bridge (24 Inch Diameter)	1.750	1.750		
			EACH	0.000	0.00	
			88,000.00000	1.750		154,000.00
1315		MATERIAL ALLOWANCE Monotube OVHD Sgn Brdg (24 Inches)		0.000		
			EACH	0.000	0.00	
			64,105.71000	0.000		0.00
1320	614-43000	*Monotube Overhead Sign Bridge (30 Inch Diameter)	0.250	0.250		
			EACH	0.000	0.00	
			110,000.00000	0.250		27,500.00
1320		MATERIAL ALLOWANCE Monotube OVHD Sgn Brdg (30 Inch)		0.000		
			EACH	0.000	0.00	
			74,700.00000	0.000		0.00
1325	614-70118	*Pedestrian Signal Face (18)	2.000	2.000		
			EACH	0.000	0.00	
			565.00000	2.000		1,130.00
1325		MATERIAL ALLOWANCE Pedestrian Signal Face (18)		0.000		
			EACH	0.000	0.00	
			245.00000	0.000		0.00
1330	614-70225	*Traffic Signal Face (12-12)	2.000	2.000		
			EACH	0.000	0.00	
			650.00000	2.000		1,300.00
1330		MATERIAL ALLOWANCE Traffic Signal Face (12 - 12)		0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 30  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
1335	614-70336	*Traffic Signal Face (12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			785.00000	2.000		1,570.00
1335		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12)		0.000		
			EACH	0.000	0.00	
			325.00000	0.000		0.00
1340	614-72830	*Communications Cabinet	10.000	10.000		
			EACH	0.000	0.00	
			19,340.00000	10.000		193,400.00
1340		MATERIAL ALLOWANCE Communication Cabinet		0.000		
			EACH	0.000	0.00	
			3,845.00000	0.000		0.00
1340		MATERIAL ALLOWANCE Communication Cabinet		0.000		
			EACH	0.000	0.00	
			9,965.00000	0.000		0.00
1345	614-72832	*Communications Cabinet (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			10,625.00000	2.000		21,250.00
1345		MATERIAL ALLOWANCE Communication Cabinet(Type 2)		0.000		
			EACH	0.000	0.00	
			6,882.00000	0.000		0.00
1350	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
1350		MATERIAL ALLOWANCE Traffic Signal Controller Cabinet		0.000		
			EACH	0.000	0.00	
			14,760.00000	0.000		0.00
1355	614-72860	*Pedestrian Push Button	2.000	2.000		
			EACH	0.000	0.00	
			275.00000	2.000		550.00
1355		MATERIAL ALLOWANCE Pedestrian Push Button		0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 31  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1360	614-72875	*Loop Detector Wire	3,276.000	3,276.000		
			LF	0.000	0.00	
			3.50000	3,276.000		11,466.00
1365	614-72887	*Microwave Vehicle Radar Detector	4.000	4.000		
			EACH	0.000	0.00	
			11,100.00000	4.000		44,400.00
1370	614-75840	*Traffic Signal Controller (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
1375	614-80000	*Flashing Beacon	4.000	2.000		
			EACH	2.000	6,580.00	
			3,290.00000	4.000		13,160.00
1380	614-80010	*Travel Time Indicator	3.000	3.000		
			EACH	0.000	0.00	
			23,585.00000	3.000		70,755.00
1380		MATERIAL ALLOWANCE Travel Time Indicator		0.000		
			EACH	0.000	0.00	
			10,540.00000	0.000		0.00
1385	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
1390	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
1395	614-85001	Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1395		MATERIAL ALLOWANCE Impact Attenuator		0.000		
			EACH	0.000	0.00	
			18,355.00000	0.000		0.00
1400	614-86006	*Telemetry (Master)	0.000	0.000		
			EACH	0.000	0.00	
			9,050.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 32  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1405	614-86105	*Telemetry (Field)	20.000	0.000		
			EACH	20.000	24,860.00	
			1,243.00000	20.000		24,860.00
1405		MATERIAL ALLOWANCE Telemetry Field		20.000		
			EACH	-20.000	-12,656.82	
			632.84100	0.000		0.00
1410	614-86800	*Uninterrupted Power Supply	7.000	4.000		
			EACH	3.000	41,250.00	
			13,750.00000	7.000		96,250.00
1410		MATERIAL ALLOWANCE Uninterrupted Power Supply		0.000		
			EACH	0.000	0.00	
			7,940.00000	0.000		0.00
1415	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	22,724.000	22,724.000		
			LF	0.000	0.00	
			3.25000	22,724.000		73,853.00
1420	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	1,645.000	1,645.000		
			LF	0.000	0.00	
			2.75000	1,645.000		4,523.75
1425	614-87015	*Buffer Tube Fan Out Kit	8.000	8.000		
			EACH	0.000	0.00	
			240.00000	8.000		1,920.00
1430	614-87024	*Fiber Optic Termination Panel (24 Fiber)	8.000	8.000		
			EACH	0.000	0.00	
			308.00000	8.000		2,464.00
1431	900-00014	Added Item (Lump Sum)/ CCTV (Install Only)	1.000	1.000		
			L S	0.000	0.00	
			2,513.43000	1.000		2,513.43
1434	614-72831	Comm Cabinet (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			13,616.40000	2.000		27,232.80
1435	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	1.000	10,045.00	
			10,045.00000	1.000		10,045.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

ESTIMATE RUN 03/15/2019

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1440	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	1.000	1.000		
			EACH	0.000	0.00	
			22,625.00000	1.000		22,625.00
1445	614-87402	*Breakaway Tapered ITS Pole Steel (40 Feet)	10.000	10.000		
			EACH	0.000	0.00	
			4,900.00000	10.000		49,000.00
1450	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	3,655.000	0.000		
			LF	3,655.000	21,199.00	
			5.80000	3,655.000		21,199.00
1455	614-87690	*Ethernet Switch	5.000	5.000		
			EACH	0.000	0.00	
			6,610.00000	5.000		33,050.00
1455		MATERIAL ALLOWANCE Ethernet Switch		0.000		
			EACH	0.000	0.00	
			4,033.60000	0.000		0.00
1460	614-87700	*Ethernet Router	1.000	0.000		
			EACH	1.000	61,835.00	
			61,835.00000	1.000		61,835.00
1460		MATERIAL ALLOWANCE Ethernet Router		1.000		
			EACH	-1.000	-22,999.69	
			22,999.69000	0.000		0.00
1465	615-00150	Embankment Protector (Special)	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
1470	619-50080	*1 Inch Plastic Pipe	286.000	286.000		
			LF	0.000	0.00	
			1.15000	286.000		328.90
1475	619-50120	*1-1/2 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			1.35000	0.000		0.00
1480	619-50160	*2 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			1.55000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 34  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1485	619-50482	*6 Inch Plastic Pipe (Special) Northglenn Sanitary Sewer Force Main Rel	353.000	353.000		
			LF	0.000	0.00	
			350.00000	353.000		123,550.00
1490	619-50801	*10 Inch Plastic Pipe (Special) Northglenn Water Line Relocation	497.000	497.000		
			LF	0.000	0.00	
			230.00000	497.000		114,310.00
1491	900-00014	Added Item (Lump Sum)/ 8 Inch Gate Valve	1.000	1.000		
			L S	0.000	0.00	
			10,714.00000	1.000		10,714.00
1495	621-00450	*Detour Pavement	30,755.000	30,755.000		
			SY	0.000	0.00	
			40.00000	30,755.000		1,230,200.00
1500	622-00066	Sign Panel (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
1505	622-00270	Bollard	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
1510	623-00162	*Drip Emitter Tubing	311.000	311.000		
			LF	0.000	0.00	
			1.15000	311.000		357.65
1515	623-00164	*Drip Emitter	0.000	0.000		
			EACH	0.000	0.00	
			5.00000	0.000		0.00
1520	623-00336	*6 Inch Pop-Up Rotary Sprinkler	0.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
1525	623-03116	*2 Inch Automatic Control Valve	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
1530	623-04000	*Control Wire 24 Volt	0.000	0.000		
			LF	0.000	0.00	
			0.36000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 35  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1535	623-09900	*Sprinkler System	0.000	0.000		
			L S	0.000	0.00	
			55,000.00000	0.000		0.00
1540	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			500,445.25000	1.000		500,445.25
1545	625-00001	Construction Surveying (Hourly)	163.000	163.000		
			HOUR	0.000	0.00	
			135.00000	163.000		22,005.00
1550	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			4,565,000.00000	1.000		4,565,000.00
1555	626-01102	Public Information Services (Tier II)	1.000	1.000		
			L S	0.000	0.00	
			30,000.00000	1.000		30,000.00
1560	627-00008	*Modified Epoxy Pavement Marking	876.300	876.000		
			GAL	0.000	0.00	
			95.00000	876.000		83,220.00
1565	627-00011	*Pavement Marking Paint (Waterborne)	3,165.000	3,165.000		
			GAL	0.000	0.00	
			42.50000	3,165.000		134,512.50
1570	627-01001	*Preformed Plastic Pavement Marking (Type I)	0.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1575	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	0.000	0.000		
			SF	0.000	0.00	
			12.40000	0.000		0.00
1580	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	78.000	78.000		
			SF	0.000	0.00	
			12.00000	78.000		936.00
1585	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	302.000	302.000		
			SF	0.000	0.00	
			10.25000	302.000		3,095.50

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 36  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1590	630-00000	*Flagging	2,135.000	1,864.000		
			HOURLY	0.000	0.00	
			25.00000	1,864.000		46,600.00
1591	630-00003	Uniformed Traf Ctrl (Private) CMO #8	2,808.000	2,163.000		
			HOURLY	0.000	0.00	
			82.50000	2,163.000		178,447.50
1595	630-00007	*Traffic Control Inspection	265.000	244.000		
			DAY	-2.000	-200.00	
			100.00000	242.000		24,200.00
1600	630-00012	*Traffic Control Management	633.000	557.000		
			DAY	1.000	700.00	
			700.00000	558.000		390,600.00
1605	630-00015	*Uniformed Traffic Control Coordination	120.000	67.000		
			HOURLY	0.000	0.00	
			10.00000	67.000		670.00
1610	630-00031	*Courtesy Patrol	0.000	0.000		
			HOURLY	0.000	0.00	
			75.00000	0.000		0.00
1611	900-00010	Added Item (Hour)/ Courtesy Patrol CO #14 (Revised)	3,393.000	3,108.000		
			HOURLY	0.000	0.00	
			75.00000	3,108.000		233,100.00
1615	630-00035	*Emergency Pull-off Area (Temporary)	3.000	2.700		
			EACH	0.000	0.00	
			22,000.00000	2.700		59,400.00
1620	630-00040	*Traffic Incident Management Plan Development	0.000	0.000		
			L S	0.000	0.00	
			13,000.00000	0.000		0.00
1621	900-00014	Added Item (Lump Sum)/ Traffic Incident Management Plan Development (CO# 14) (Rev)	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
1625	630-00041	*Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 37  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1626	900-00019	Added Item (Month)/ Traffic Incident Management Plan Implem (CO #14) (Rev)	21.500	18.000		
			MON	0.000	0.00	
			2,400.00000	18.000		43,200.00
1630	630-80002	*Flashing Beacon (Solar)	34.000	21.600		
			EACH	0.000	0.00	
			700.00000	21.600		15,120.00
1631	900-00007	Added Item (Each)/ Flashing Beacon w/Adapter (To Remain)	12.000	12.000		
			EACH	0.000	0.00	
			2,193.00000	12.000		26,316.00
1635	630-80335	*Barricade (Type 3 M-A) (Temporary)	25.000	13.500		
			EACH	0.900	162.00	
			180.00000	14.400		2,592.00
1640	630-80341	*Construction Traffic Sign (Panel Size A)	338.000	304.200		
			EACH	0.000	0.00	
			140.00000	304.200		42,588.00
1645	630-80342	*Construction Traffic Sign (Panel Size B)	152.000	136.800		
			EACH	0.000	0.00	
			200.00000	136.800		27,360.00
1650	630-80343	*Construction Traffic Sign (Panel Size C)	19.000	5.400		
			EACH	0.000	0.00	
			200.00000	5.400		1,080.00
1655	630-80344	*Construction Traffic Sign (Special)	221.000	63.000		
			SF	0.000	0.00	
			13.00000	63.000		819.00
1656	900-00021	Added Item (Square Foot)/ Construction Traffic Sign (To Remain)	1,821.000	1,821.000		
			SF	0.000	0.00	
			16.00000	1,821.000		29,136.00
1657	900-00007	Added Item (Each)/ Temporary Sign Supports (To Remain)	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00
1660	630-80355	*Portable Message Sign Panel	9.000	7.200		
			EACH	0.000	0.00	
			10,000.00000	7.200		72,000.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 38  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1661	900-00005	Added Item (Day)/ Radar Speed Detector Trailers	885.000	885.000		
		DAY		0.000	0.00	
			102.00000	885.000		90,270.00
1665	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	4.500		
		EACH		0.000	0.00	
			3,000.00000	4.500		13,500.00
1670	630-80360	*Drum Channelizing Device	0.000	0.000		
		EACH		0.000	0.00	
			26.00000	0.000		0.00
1671	630-80360	Drum Channel Dev CMO #4	400.000	360.000		
		EACH		0.000	0.00	
			41.80000	360.000		15,048.00
1675	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
		EACH		0.000	0.00	
			55.50000	0.000		0.00
1680	630-80370	Concrete Barrier (Temporary)	59,529.000	53,576.010		
		LF		0.000	0.00	
			15.00000	53,576.010		803,640.15
1681	900-00012	Added Item (Foot)/ Pavement Pinned Barrier	4,234.000	4,234.000		
		LF		0.000	0.00	
			52.00000	4,234.000		220,168.00
1682	900-00012	Added Item (Foot)/ Concrete Barrier (Temp) (To Remain)	5,343.000	5,343.000		
		LF		0.000	0.00	
			35.00000	5,343.000		187,005.00
1685	630-80378	Glare Screen (Temporary)	0.000	0.000		
		LF		0.000	0.00	
			15.00000	0.000		0.00
1690	630-80380	*Traffic Cone	775.000	490.500		
		EACH		0.000	0.00	
			20.00000	490.500		9,810.00
1695	630-80393	*Stackable Vertical Panels	270.000	77.400		
		EACH		6.300	220.50	
			35.00000	83.700		2,929.50

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 39  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1700	630-85010	*Impact Attenuator (Temporary)	28.000	25.200		
			EACH	0.000	0.00	
			15,000.00000	25.200		378,000.00
1705	630-85041	*Mobile Attenuator	700.000	562.000		
			DAY	2.000	230.00	
			115.00000	564.000		64,860.00
1710	700-70010	F/A Minor Contract Revisions	2,510,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1715	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1720	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1725	700-70014	F/A Incentive FRICO Bull Canal Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1730	700-70016	F/A Fuel Cost Adjustment	462,937.410	450,984.380		
			F A	0.000	0.00	
			1.00000	450,984.380		450,984.38
1735	700-70018	*F/A Roadway Smoothness Incentive	31,609.110	31,609.110		
			F A	0.000	0.00	
			1.00000	31,609.110		31,609.11
1740	700-70019	F/A Asphalt Cement Cost Adjustment	1,002,165.240	1,002,165.240		
			F A	0.000	0.00	
			1.00000	1,002,165.240		1,002,165.24
1745	700-70021	F/A On-The-Job Trainee	15,000.000	15,000.000		
			HOUR	0.000	0.00	
			1.00000	15,000.000		15,000.00
1750	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 40  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1755	700-70034	F/A Irrigation Delivery	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1760	700-70082	F/A Furnish & Install Electrical Service United Power	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1765	700-70082	F/A Furnish & Install Electrical Service Xcel	5,000.000	3,111.000		
			F A	702.570	702.57	
			1.00000	3,813.570		3,813.57
1770	700-70180	F/A Gas Lines Adjust utilities Anadarko	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1775	700-70200	F/A Power Lines Adjust Xcel Facilities	62,877.930	62,877.930		
			F A	0.000	0.00	
			1.00000	62,877.930		62,877.93
1780	700-70230	F/A Communication Lines CenturyLink	9,516.170	9,516.170		
			F A	0.000	0.00	
			1.00000	9,516.170		9,516.17
1785	700-70230	F/A Communication Lines Comcast	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1790	700-70320	F/A Sprinklers	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1795	700-70380	F/A Erosion Control	5,500.000	5,047.630		
			F A	0.000	0.00	
			1.00000	5,047.630		5,047.63
1800	700-70587	F/A Hazardous Waste Disposal Hazardous Waste Disposal	357.000	356.660		
			F A	0.000	0.00	
			1.00000	356.660		356.66
1805	700-70594	F/A DRB Standing Committee	40,000.000	30,156.250		
			F A	0.000	0.00	
			1.00000	30,156.250		30,156.25



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 41  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1806	900-00014	Added Item (Lump Sum)/ Removal of Sign Structure (Special)	1.000	1.000		
			L S	0.000	0.00	
			3,568.00000	1.000		3,568.00
1807	900-00007	Added Item (Each)/ Temp Wire Gates	4.000	4.000		
			EACH	0.000	0.00	
			236.25000	4.000		945.00
1808	900-00014	Added Item (Lump Sum)/ Removal of Brick Channel	1.000	1.000		
			L S	0.000	0.00	
			5,910.00000	1.000		5,910.00
1809	900-00012	Added Item (Foot)/ Core Holes for Chain Link	350.000	350.000		
			LF	0.000	0.00	
			1.67000	350.000		584.50
1811	900-00014	Added Item (Lump Sum)/ Electrical Work at 128th	1.000	1.000		
			L S	0.000	0.00	
			1,297.80000	1.000		1,297.80
1812	900-00022	Added Item (Square Yard)/ Geogrid Reinforcement	56,114.220	56,114.220		
			SY	0.000	0.00	
			4.81000	56,114.220		269,909.40
1813	900-00012	Added Item (Foot)/ Barbed Wire to Smooth	3,584.000	3,584.000		
			LF	0.000	0.00	
			0.78000	3,584.000		2,795.52
1814	900-00014	Added Item (Lump Sum)/ Centering of 10 Inch Waterline	1.000	1.000		
			L S	0.000	0.00	
			4,248.00000	1.000		4,248.00
1816	900-00014	Added Item (Lump Sum)/ Removal of Concrete Rubble	1.000	1.000		
			L S	0.000	0.00	
			12,954.00000	1.000		12,954.00
1817	900-00021	Added Item (Square Foot)/ Temp Shoring @ Ped Tunnel	320.000	320.000		
			SF	0.000	0.00	
			62.32000	320.000		19,942.40
1818	900-00021	Added Item (Square Foot)/ Temp Shoring @ Wall DQ	0.000	0.000		
			SF	0.000	0.00	
			55.41000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 42  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1819	900-00014	Added Item (Lump Sum)/ Wire Extension STA 2035+00	1.000	1.000		
			L S	0.000	0.00	
			8,506.00000	1.000		8,506.00
1821	900-00014	Added Item (Lump Sum)/ Centering of 6 Inch Sanitary Sewer	1.000	1.000		
			L S	0.000	0.00	
			4,637.00000	1.000		4,637.00
1822	900-00014	Added Item (Lump Sum)/ Reset Electrical Pull Boxes Sta 2039+00 (Line AA)	1.000	1.000		
			L S	0.000	0.00	
			2,622.00000	1.000		2,622.00
1823	900-00014	Added Item (Lump Sum)/ Relocation of Triple Meter STA 3040+00	1.000	1.000		
			L S	0.000	0.00	
			30,259.83000	1.000		30,259.83
1824	900-00012	Added Item (Foot)/ Temp Chain Link Fence	612.000	612.000		
			LF	0.000	0.00	
			8.07000	612.000		4,938.84
1826	900-00014	Added Item (Lump Sum)/ Reset RWIS Device	0.460	0.460		
			L S	0.000	0.00	
			19,734.78000	0.460		9,078.00
1827	900-00014	Added Item (Lump Sum)/ Decontaminate Traffic Cabinet	2.000	2.000		
			L S	0.000	0.00	
			1,167.25000	2.000		2,334.50
1828	900-00014	Added Item (Lump Sum)/ Additional NDT STR E-17-KJ	1.000	1.000		
			L S	0.000	0.00	
			4,050.00000	1.000		4,050.00
1829	900-00014	Added Item (Lump Sum)/ Pipe Edge Drain Mobilization	1.000	1.000		
			L S	0.000	0.00	
			2,156.90000	1.000		2,156.90
1831	900-00006	Added Item (Dollar)/ Overwiegth Trucks	0.000	-2,840.000		
			DOL	0.000	0.00	
			1.00000	-2,840.000		-2,840.00
1832	900-00006	Added Item (Dollar)/ Lien Hold - Rightway	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 43  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1833	900-00006	Added Item (Dollar)/ Disincentive for ITS Offline Devices	0.000	-100,025.000		
			DOL	0.000	0.00	
			1.00000	-100,025.000		-100,025.00
1834	900-00006	Added Item (Dollar)/ Working Time Violation	0.000	-3,450.000		
			DOL	0.000	0.00	
			1.00000	-3,450.000		-3,450.00
1836	900-00014	Added Item (Lump Sum)/ Shim Plates (BDC)	1.000	1.000		
			L S	0.000	0.00	
			1,309.31000	1.000		1,309.31
1837	900-00006	Added Item (Dollar)/ Price Reduction for Material Test Results	0.000	-8,323.200		
			DOL	0.000	0.00	
			1.00000	-8,323.200		-8,323.20
1838	900-00010	Added Item (Hour)/ Generator Costs for RTD Tunnel Temp Lighting	445.000	445.000		
			HOOR	0.000	0.00	
			21.86000	445.000		9,727.70
1839	700-70034	F/A Light Plants RTD Tunnel	2,223.740	2,223.740		
			F A	0.000	0.00	
			1.00000	2,223.740		2,223.74
1841	900-00014	Added Item (Lump Sum)/ Relocate Electric (FR #25)	1.000	1.000		
			L S	0.000	0.00	
			104,466.60000	1.000		104,466.60
1842	900-00014	Added Item (Lump Sum)/ Temp Relocation of 120th Wiring	1.000	1.000		
			L S	0.000	0.00	
			8,145.00000	1.000		8,145.00
1843	900-00014	Added Item (Lump Sum)/ Disposal of Fence Panels	1.000	1.000		
			L S	0.000	0.00	
			4,678.38000	1.000		4,678.38
1844	900-00019	Added Item (Month)/ Temporary Fence Rental	5.000	5.000		
			MON	0.000	0.00	
			302.94000	5.000		1,514.70
1846	900-00014	Added Item (Lump Sum)/ Protect in Place-ITS Pullboxes	1.000	1.000		
			L S	0.000	0.00	
			5,726.07000	1.000		5,726.07

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

ESTIMATE RUN 03/15/2019

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1847	900-00007	Added Item (Each)/ License for Cienna Switches	0.000	0.000		
			EACH	0.000	0.00	
			241.50000	0.000		0.00
1848	700-70034	F/A Uncover Zayo Pull Boxes at STA 3217+35	2,225.710	2,225.710		
			F A	0.000	0.00	
			1.00000	2,225.710		2,225.71
1849	900-00014	Added Item (Lump Sum)/ Relocate and Splice Fiber-Pull Boxes 3233+90 & 2127+00	1.000	1.000		
			L S	0.000	0.00	
			3,205.45000	1.000		3,205.45
1851	900-00004	Added Item (Cubic Yard)/ Detour Earthwork (Embankment)	7,459.870	7,459.870		
			CY	0.000	0.00	
			32.28000	7,459.870		240,804.60
1852	900-00004	Added Item (Cubic Yard)/ Detour Earthwork (Uncl Ex)	7,459.870	7,459.870		
			CY	0.000	0.00	
			15.15000	7,459.870		113,017.03
1853	900-00010	Added Item (Hour)/ Bypass Pumping at Channel D1	149.000	149.000		
			HOUR	0.000	0.00	
			30.00000	149.000		4,470.00
1854	900-00006	Added Item (Dollar)/ Stockpile Materials Reconciliation	722,082.480	722,082.480		
			DOL	0.000	0.00	
			1.00000	722,082.480		722,082.48
1857	900-00014	Added Item (Lump Sum)/ NB I-25 at 120th Off Ramp Revision Impacts	1.000	1.000		
			L S	0.000	0.00	
			79,780.37000	1.000		79,780.37
1858	900-00007	Added Item (Each)/ Wall DQ Mobilization	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
1859	900-00005	Added Item (Day)/ Liquidated Damages	0.000	-84.000		
			DAY	0.000	0.00	
			7,000.00000	-84.000		-588,000.00
1861	900-00006	Added Item (Dollar)/ E470 Permit	2,842.000	1,421.000		
			DOL	1,421.000	1,421.00	
			1.00000	2,842.000		2,842.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2019

ESTIMATE NO: 0032

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
1862	700-70034	F/A Install Northglenn Fire Hydrant	4,346.040	4,346.040		
			F A	-919.520	-919.52	
			1.00000	3,426.520		3,426.52
1863	700-70034	F/A Furnish TB3-17 Bases for Xcel	8,940.210	8,940.210		
			F A	0.000	0.00	
			1.00000	8,940.210		8,940.21
1864	700-70034	F/A Contact Closure Cards	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1866	900-00006	Added Item (Dollar)/ Termination Claim	333,095.750	0.000		
			DOL	333,095.750	333,095.75	
			1.00000	333,095.750		333,095.75
-----						
			CAT 0200	CURRENT AMT	\$42,981,564.41 \$	555,273.06 \$39,250,736.44
CAT NO0201 ROADWAY (NON-PART)						
1820	613-00128	*1 1/4 Inch Electrical Conduit (Multiduct)(Jacked)	710.000	710.000		
			LF	0.000	0.00	
			18.50000	710.000		13,135.00
1825	613-03491	*Electrical Conduit (Plastic)(Multiduct)	12,902.000	12,902.000		
			LF	0.000	0.00	
			16.00000	12,902.000		206,432.00
1830	613-03498	*Electrical Conduit (Plastic)(Multiduct)(Special)(2)	2,711.000	2,711.000		
			LF	0.000	0.00	
			16.00000	2,711.000		43,376.00
1835	613-03499	*Electrical Conduit (Plastic)(Multiduct)(Special)(Shared)	2,777.000	2,777.000		
			LF	0.000	0.00	
			62.00000	2,777.000		172,174.00
1840	613-03500	*Electrical Conduit (Plastic) (Multiduct) (Special)	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
1845	613-07199	*Pull Box (Install Only)	34.000	34.000		
			EACH	0.000	0.00	
			750.00000	34.000		25,500.00
-----						
			CAT 0201	CURRENT AMT	\$ 460,617.00 \$	0.00 \$ 460,617.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 46  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1850	202-00026	Removal of Slope and Ditch Paving	0.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1855	202-00027	Removal of Riprap	50.000	50.000		
			SY	0.000	0.00	
			30.00000	50.000		1,500.00
1856	900-00004	Added Item (Cubic Yard)/ Removal of Grouted RipRap	11.400	11.000		
			CY	0.000	0.00	
			151.20000	11.000		1,663.20
1860	202-00226	*Removal of Asphalt Mat (Special)	36.900	36.900		
			SY	0.000	0.00	
			10.00000	36.900		369.00
1865	202-00425	Removal of Bridge Railing	171.000	171.000		
			LF	0.000	0.00	
			20.00000	171.000		3,420.00
1870	202-00460	Removal of Portions of Present Structure (Class 3)	14.100	14.000		
			SY	0.000	0.00	
			500.00000	14.000		7,000.00
1875	202-00502	*Removal of Portions of Present Structure	253.000	253.000		
			CY	0.000	0.00	
			200.00000	253.000		50,600.00
1880	206-00000	Structure Excavation	1,100.000	1,100.000		
			CY	0.000	0.00	
			11.00000	1,100.000		12,100.00
1885	206-00100	Structure Backfill (Class 1)	1,032.000	1,032.000		
			CY	0.000	0.00	
			34.00000	1,032.000		35,088.00
1890	206-00200	Structure Backfill (Class 2)	92.000	92.000		
			CY	0.000	0.00	
			40.00000	92.000		3,680.00
1895	206-00360	Mechanical Reinforcement of Soil	258.000	258.000		
			CY	0.000	0.00	
			2.00000	258.000		516.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 47  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1900	206-01783	Shoring (Area 3)	1.000	1.000		
		L S		0.000	0.00	
			10,000.00000	1.000		10,000.00
1905	206-01784	Shoring (Area 4)	1.000	1.000		
		L S		0.000	0.00	
			9,000.00000	1.000		9,000.00
1910	206-01785	Shoring (Area 5)	1.000	1.000		
		L S		0.000	0.00	
			16,000.00000	1.000		16,000.00
1915	206-01786	Shoring (Area 6)	1.000	1.000		
		L S		0.000	0.00	
			16,000.00000	1.000		16,000.00
1920	210-00520	Rebuild Portions of Present Structure	21.000	21.000		
		SY		0.000	0.00	
			2,000.00000	21.000		42,000.00
1925	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	72.940	72.940		
		TON		0.000	0.00	
			100.00000	72.940		7,294.00
1930	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	116.370	116.370		
		TON		0.000	0.00	
			65.00000	116.370		7,564.05
1935	411-10255	*Emulsified Asphalt (Slow-Setting)	0.000	0.000		
		GAL		0.000	0.00	
			6.00000	0.000		0.00
1940	503-00030	*Drilled Caisson (30 Inch)	303.000	303.000		
		LF		0.000	0.00	
			135.00000	303.000		40,905.00
1941	503-00030	Drilled Caisson (30 In) Price Adjustment	9.000	9.000		
		LF		0.000	0.00	
			155.25000	9.000		1,397.25
1945	503-00036	*Drilled Caisson (36 Inch)	132.000	132.000		
		LF		0.000	0.00	
			315.00000	132.000		41,580.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 48  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1950	504-05000	Wire Mesh Facing	641.000	641.000		
			SF	0.000	0.00	
			21.00000	641.000		13,461.00
1950		MATERIAL ALLOWANCE Wire Mesh Facing		0.000		
			SF	0.000	0.00	
			13.95000	0.000		0.00
1955	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	77.000	77.000		
			CY	0.000	0.00	
			530.00000	77.000		40,810.00
1960	509-00000	Structural Steel	69,954.000	69,954.000		
			LB	0.000	0.00	
			2.25000	69,954.000		157,396.50
1960		MATERIAL ALLOWANCE Structural Steel & Unfabricated Mill Plate		0.000		
			LB	0.000	0.00	
			0.53225	0.000		0.00
1960		MATERIAL ALLOWANCE Structural Steel		0.000		
			LB	0.000	0.00	
			0.47200	0.000		0.00
1965	509-08120	Temporary Bridge Deck	0.000	0.000		
			SF	0.000	0.00	
			90.00000	0.000		0.00
1965		MATERIAL ALLOWANCE Temporary Bridge Deck		0.000		
			LF	0.000	0.00	
			25.30000	0.000		0.00
1970	512-00101	Bearing Device (Type I)	18.000	18.000		
			EACH	0.000	0.00	
			800.00000	18.000		14,400.00
1970		MATERIAL ALLOWANCE Bearing Device (Ty 1)		0.000		
			EACH	0.000	0.00	
			389.33000	0.000		0.00
1975	513-00690	Bridge Drain (Special)	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0032

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
1975		MATERIAL ALLOWANCE Bridge Drain (Sp)		0.000		
			EACH	0.000	0.00	
			425.46000	0.000		0.00
1980	515-00120	*Waterproofing (Membrane)	684.000	684.000		
			SY	0.000	0.00	
			13.75000	684.000		9,405.00
1985	519-01000	*Epoxy Resin (Injection)	0.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
1990	601-03040	*Concrete Class D (Bridge)	396.100	396.000		
			CY	0.000	0.00	
			625.00000	396.000		247,500.00
1995	601-03540	*Concrete Class DT (Deck Topping)	4.400	4.400		
			CY	0.000	0.00	
			1,200.00000	4.400		5,280.00
2000	601-40400	*Structural Concrete Stain	183.000	183.000		
			SY	0.000	0.00	
			7.96000	183.000		1,456.68
2005	602-00000	*Reinforcing Steel	27,140.000	27,140.000		
			LB	0.000	0.00	
			0.75000	27,140.000		20,355.00
2005		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
2010	602-00020	*Reinforcing Steel (Epoxy Coated)	56,216.000	56,216.000		
			LB	0.000	0.00	
			0.90000	56,216.000		50,594.40
2010		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coating)		0.000		
			LB	0.000	0.00	
			0.54700	0.000		0.00
2011	700-70034	F/A Added Rebar in Class 3 Removals	2,158.330	2,158.330		
			F A	0.000	0.00	
			1.00000	2,158.330		2,158.33

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2019

ESTIMATE NO: 0032

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 E-17-FH						
2015	606-11032	*Bridge Rail Type 10M (Special)	256.000	256.000		
			LF	0.000	0.00	
			200.00000	256.000		51,200.00
2015		MATERIAL ALLOWANCE Bridge Rail Ty 10M (Sp)		0.000		
			LF	0.000	0.00	
			112.31000	0.000		0.00
2020	613-00100	*1 Inch Electrical Conduit	90.000	90.000		
			LF	0.000	0.00	
			9.00000	90.000		810.00
2025	613-50010	*Photoelectric Cell	1.000	1.000		
			EACH	0.000	0.00	
			515.00000	1.000		515.00
2030	613-70150	*Luminaire High Pressure Sodium (150 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			925.00000	2.000		1,850.00
-----						
			CAT 0300	CURRENT AMT \$	929,841.39 \$	0.00 \$ 929,668.41
CAT NO0301 E-17-FG						
2035	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			75,000.00000	1.000		75,000.00
2040	202-00480	Removal of Portions of Present Structure (Special)	302.000	302.000		
			SY	0.000	0.00	
			55.00000	302.000		16,610.00
2045	203-00100	Muck Excavation	321.500	321.000		
			CY	0.000	0.00	
			50.00000	321.000		16,050.00
2050	206-00000	Structure Excavation	129.000	129.000		
			CY	0.000	0.00	
			11.00000	129.000		1,419.00
2055	206-00100	Structure Backfill (Class 1)	531.000	531.000		
			CY	0.000	0.00	
			34.00000	531.000		18,054.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 51  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 E-17-FG						
2056	206-00200	Str Bkfl (CL 2) Bull Canal Earthwork	616.000	616.000		
			CY	0.000	0.00	
			40.00000	616.000		24,640.00
2060	206-01787	Shoring (Area 7)	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
2065	206-01788	Shoring (Area 8)	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
2070	206-01789	Shoring (Area 9)	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
2075	250-00120	*Material Sampling and Delivery	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
2080	250-00200	*Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
2085	250-00220	*Hazardous Waste Disposal	1.000	1.000		
			CY	0.000	0.00	
			1,000.00000	1.000		1,000.00
2090	515-00120	*Waterproofing (Membrane)	423.000	423.000		
			SY	0.000	0.00	
			13.75000	423.000		5,816.25
2095	601-03027	Concrete Class D (Special)	307.000	307.000		
			CY	0.000	0.00	
			600.00000	307.000		184,200.00
2100	602-00000	*Reinforcing Steel	46,775.000	46,775.000		
			LB	0.000	0.00	
			0.75000	46,775.000		35,081.25

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2019

ESTIMATE NO: 0032

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 E-17-FG						
2105	602-00020	*Reinforcing Steel (Epoxy Coated)	27,400.000	27,400.000		
			LB	0.000	0.00	
			0.90000	27,400.000		24,660.00
-----						
			CAT 0301	CURRENT AMT \$	527,555.50 \$	0.00 \$ 527,530.50
CAT NO0302 E-17-AB						
2110	202-00502	*Removal of Portions of Present Structure	31.000	31.000		
			CY	0.000	0.00	
			200.00000	31.000		6,200.00
2115	206-00000	Structure Excavation	387.000	387.000		
			CY	0.000	0.00	
			11.00000	387.000		4,257.00
2120	206-00100	Structure Backfill (Class 1)	899.000	899.000		
			CY	0.000	0.00	
			34.00000	899.000		30,566.00
2125	206-00200	Structure Backfill (Class 2)	33.000	33.000		
			CY	0.000	0.00	
			40.00000	33.000		1,320.00
2130	515-00120	*Waterproofing (Membrane)	148.200	148.200		
			SY	0.000	0.00	
			13.75000	148.200		2,037.75
2135	516-00000	*Dampproofing (Asphalt)	152.780	152.780		
			SY	0.000	0.00	
			18.44000	152.780		2,817.26
2140	519-01000	*Epoxy Resin (Injection)	0.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
2145	601-03030	Concrete Class D (Box Culvert)	97.240	97.240		
			CY	0.000	0.00	
			800.00000	97.240		77,792.00
2150	601-03050	*Concrete Class D (Wall)	53.000	53.000		
			CY	0.000	0.00	
			450.00000	53.000		23,850.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 53  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0302 E-17-AB						
2155	601-06150	*Concrete (Patching)	125.000	125.000		
			SF	0.000	0.00	
			90.00000	125.000		11,250.00
2160	601-40400	*Structural Concrete Stain	912.000	912.000		
			SY	0.000	0.00	
			7.96000	912.000		7,259.52
2165	602-00000	*Reinforcing Steel	4,875.000	4,875.000		
			LB	0.000	0.00	
			0.75000	4,875.000		3,656.25
2165		MATERIAL ALLOWANCE Reinforcing Steel (Black)		0.000		
			LB	0.000	0.00	
			0.45600	0.000		0.00
2170	602-00020	*Reinforcing Steel (Epoxy Coated)	26,169.000	26,169.000		
			LB	0.000	0.00	
			0.90000	26,169.000		23,552.10
2170		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy)		0.000		
			LB	0.000	0.00	
			0.56600	0.000		0.00
2175	607-53173	*Fence Chain Link (Special) (72 Inch)	75.000	75.000		
			LF	0.000	0.00	
			88.40000	75.000		6,630.00
2180	609-24003	*Gutter Type 2 (3 Foot)	81.000	81.000		
			LF	0.000	0.00	
			18.00000	81.000		1,458.00
2185	613-00075	*3/4 Inch Electrical Conduit	100.000	100.000		
			LF	0.000	0.00	
			9.50000	100.000		950.00
2190	613-01075	*3/4 Inch Electrical Conduit (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
2195	613-13000	*Luminaire (LED)	17.000	17.000		
			EACH	0.000	0.00	
			650.00000	17.000		11,050.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 54  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0302 E-17-AB						
2200	613-30005	*Light Standard and Luminaire (Pedestrian)	2.000	2.000		
			EACH	0.000	0.00	
			4,615.00000	2.000		9,230.00
2205	613-40010	*Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			1,050.00000	2.000		2,100.00
-----						
			CAT 0302	CURRENT AMT \$	225,975.88 \$	0.00 \$ 225,975.88
CAT NO0303 E-17-KJ						
2210	202-00502	*Removal of Portions of Present Structure	224.000	224.000		
			CY	0.000	0.00	
			200.00000	224.000		44,800.00
2215	206-00000	Structure Excavation	946.000	946.000		
			CY	0.000	0.00	
			11.00000	946.000		10,406.00
2220	206-00100	Structure Backfill (Class 1)	1,919.000	1,919.000		
			CY	0.000	0.00	
			34.00000	1,919.000		65,246.00
2225	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
2230	503-00036	*Drilled Caisson (36 Inch)	317.000	317.000		
			LF	0.000	0.00	
			315.00000	317.000		99,855.00
2231	503-00036	Drilled Caisson (36 In) Price Adjustment	46.160	46.160		
			LF	-0.160	-57.96	
			362.25000	46.000		16,663.50
2232	900-00006	Added Item (Dollar)/ Caisson Length Adjustment (Over 15 Ft)	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
2235	503-00048	*Drilled Caisson (48 Inch)	109.000	109.000		
			LF	0.000	0.00	
			320.00000	109.000		34,880.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 55  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0303 E-17-KJ						
2236	503-00048	Drilled Caisson (48 In) Price Adjustment	1.000	0.740		
			LF	0.260	95.68	
			368.00000	1.000		368.00
2240	515-00120	*Waterproofing (Membrane)	360.000	360.000		
			SY	0.000	0.00	
			13.75000	360.000		4,950.00
2245	601-03040	*Concrete Class D (Bridge)	307.000	307.000		
			CY	0.000	0.00	
			625.00000	307.000		191,875.00
2245		MATERIAL ALLOWANCE Concrete CL D (Bridge)		0.000		
			CY	0.000	0.00	
			9.30000	0.000		0.00
2250	601-40400	*Structural Concrete Stain	592.000	592.000		
			SY	0.000	0.00	
			7.96000	592.000		4,712.32
2255	602-00000	*Reinforcing Steel	27,383.000	27,383.000		
			LB	0.000	0.00	
			0.75000	27,383.000		20,537.25
2255		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
2260	602-00020	*Reinforcing Steel (Epoxy Coated)	19,368.000	19,367.000		
			LB	1.000	0.90	
			0.90000	19,368.000		17,431.20
2260		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.54700	0.000		0.00
2265	606-00730	*Guardrail Type 7 (Style CD)	178.000	178.000		
			LF	0.000	0.00	
			65.00000	178.000		11,570.00
2270	607-53137	*Fence Chain Link (Special) (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			65.00000	38.000		2,470.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 56  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0303 E-17-KJ						
2275	609-24002	*Gutter Type 2 (2 Foot)	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
2280	613-00050	*1/2 Inch Electrical Conduit	539.000	539.000		
			LF	0.000	0.00	
			8.50000	539.000		4,581.50
2285	613-00200	*2 Inch Electrical Conduit	70.000	70.000		
			LF	0.000	0.00	
			11.50000	70.000		805.00
2290	613-00300	*3 Inch Electrical Conduit	25.000	25.000		
			LF	0.000	0.00	
			28.00000	25.000		700.00
2295	613-07016	*Pull Box (16"x16"x6")	18.000	18.000		
			EACH	0.000	0.00	
			620.00000	18.000		11,160.00
2300	613-16000	*Luminaire (Special)	48.000	48.000		
			EACH	0.000	0.00	
			1,840.00000	48.000		88,320.00
2305	613-50010	*Photoelectric Cell	1.000	1.000		
			EACH	0.000	0.00	
			515.00000	1.000		515.00
2310	613-50105	*Lighting Control Center (Pedestal Only)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
2315	618-01992	*Prestressed Concrete Box (Depth Less Than 32 Inches)	2,514.000	2,514.000		
			SF	0.000	0.00	
			63.00000	2,514.000		158,382.00
			CAT 0303	CURRENT AMT \$	842,785.73 \$	38.62 \$ 842,727.77
-----						
CAT NO0304 STRUCTURES - WALLS						
2320	202-00502	*Removal of Portions of Present Structure	255.000	255.000		
			CY	0.000	0.00	
			200.00000	255.000		51,000.00



CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 57  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2325	206-00000	Structure Excavation	18,116.000	18,116.000		
			CY	0.000	0.00	
			11.00000	18,116.000		199,276.00
2330	206-00100	Structure Backfill (Class 1)	30,112.000	30,112.000		
			CY	0.000	0.00	
			34.00000	30,112.000		1,023,808.00
2330		MATERIAL ALLOWANCE Structural Backfill (Class 1)		0.000		
			CY	0.000	0.00	
			2.97000	0.000		0.00
2335	206-00200	Structure Backfill (Class 2)	518.000	518.000		
			CY	0.000	0.00	
			40.00000	518.000		20,720.00
2340	206-00360	Mechanical Reinforcement of Soil	14,044.000	14,044.000		
			CY	0.000	0.00	
			2.00000	14,044.000		28,088.00
2345	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			100,000.00000	1.000		100,000.00
2350	420-00000	Geomembrane	5,773.260	5,773.000		
			SY	0.000	0.00	
			7.50000	5,773.000		43,297.50
2351	420-00113	Geotextile (Drain) (CL 2) Wall DQ	13.000	13.000		
			SY	0.000	0.00	
			17.03000	13.000		221.39
2355	503-00030	*Drilled Caisson (30 Inch)	3,489.000	3,469.000		
			LF	20.000	2,700.00	
			135.00000	3,489.000		471,015.00
2355		MATERIAL ALLOWANCE Drilled Caisson (30") Rebar		0.000		
			LF	0.000	0.00	
			23.61000	0.000		0.00
2360	504-03500	*Retaining Wall (Design Build)	926.000	926.000		
			SF	0.000	0.00	
			60.00000	926.000		55,560.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 58  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2365	504-04420	*Precast Panel Facing	26,856.000	26,856.000		
			SF	0.000	0.00	
			30.00000	26,856.000		805,680.00
2365		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			9.88000	0.000		0.00
2365		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			23.33000	0.000		0.00
2365		MATERIAL ALLOWANCE Precast Panel Facing(Coping)		0.000		
			SF	0.000	0.00	
			23.33000	0.000		0.00
2365		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			12.35000	0.000		0.00
2366	900-00021	Added Item (Square Foot)/ DQ Wall Panels	184.000	184.000		
			SF	0.000	0.00	
			163.84000	184.000		30,146.56
2370	515-00120	*Waterproofing (Membrane)	1,199.000	1,199.000		
			SY	0.000	0.00	
			13.75000	1,199.000		16,486.25
2375	601-03050	*Concrete Class D (Wall)	2,335.900	2,335.300		
			CY	0.600	270.00	
			450.00000	2,335.900		1,051,155.00
2375		MATERIAL ALLOWANCE Concrete CL D (Wall)		0.000		
			CY	0.000	0.00	
			0.20300	0.000		0.00
2380	601-40400	*Structural Concrete Stain	19,017.000	19,017.000		
			SY	0.000	0.00	
			7.96000	19,017.000		151,375.32
2385	602-00000	*Reinforcing Steel	149,522.000	149,522.000		
			LB	0.000	0.00	
			0.75000	149,522.000		112,141.50

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0032

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2385		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
2390	602-00020	*Reinforcing Steel (Epoxy Coated)	239,183.000	239,183.000		
			LB	0.000	0.00	
			0.90000	239,183.000		215,264.70
2390		MATERIAL ALLOWANCE Reinforcing Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.54700	0.000		0.00
2395	606-00731	*Guardrail Type 7 (Style CD) (Special)	916.000	916.000		
			LF	0.000	0.00	
			100.00000	916.000		91,600.00
2400	606-10705	*Bridge Rail Type 7 (Special)	2,059.000	2,059.000		
			LF	0.000	0.00	
			80.00000	2,059.000		164,720.00
2405	607-11530	*Fence (Special)	207.000	207.000		
			LF	0.000	0.00	
			80.00000	207.000		16,560.00
2410	607-15000	*Fence Concrete (Sound Barrier)	49,684.000	49,684.000		
			SF	0.000	0.00	
			30.00000	49,684.000		1,490,520.00
2410		MATERIAL ALLOWANCE H-Piles Fence Conc (Sound Barrier)		0.000		
			SF	0.000	0.00	
			4.98000	0.000		0.00
2410		MATERIAL ALLOWANCE Fence Conc (Sound Barrier) Wall DX		0.000		
			SF	0.000	0.00	
			17.87000	0.000		0.00
2410		MATERIAL ALLOWANCE Fence Conc (Sound Barrier) Wall DX & DZ		0.000		
			SF	0.000	0.00	
			17.87000	0.000		0.00
2410		MATERIAL ALLOWANCE Fence Conc (Sound Barrier) Wall DX		0.000		
			SF	0.000	0.00	
			17.87000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2019

ESTIMATE NO: 0032

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0304 STRUCTURES - WALLS						
2415	607-20110	*Glare Screen (Special)	468.000	468.000		
			LF	0.000	0.00	
			45.00000	468.000		21,060.00
2420	607-53137	*Fence Chain Link (Special) (36 Inch)	231.000	231.000		
			LF	0.000	0.00	
			65.00000	231.000		15,015.00
2425	609-24002	*Gutter Type 2 (2 Foot)	407.000	407.000		
			LF	0.000	0.00	
			12.00000	407.000		4,884.00
2430	613-00100	*1 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
2435	613-00200	*2 Inch Electrical Conduit	1,512.000	1,512.000		
			LF	0.000	0.00	
			11.50000	1,512.000		17,388.00
-----						
			CAT 0304	CURRENT AMT	\$ 6,196,984.17	\$ 2,970.00 \$ 6,196,982.22
CAT NO0400 CE BID ITEMS						
2440	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			150,000.00000	1.000		150,000.00
2445	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
2450	620-00020	Sanitary Facility	6.000	6.000		
			EACH	0.000	0.00	
			6,454.68000	6.000		38,728.08
-----						
			CAT 0400	CURRENT AMT	\$ 238,728.08	\$ 0.00 \$ 238,728.08
CAT NO1300 WATER QUALITY						
2455	202-00019	Removal of Inlet	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
2460	202-00021	Removal of Manhole	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 61  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2465	202-00035	Removal of Pipe	344.000	344.000		
			LF	0.000	0.00	
			15.00000	344.000		5,160.00
2470	202-00037	Removal of End Section	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
2475	203-00010	Unclassified Excavation (Complete In Place)	15,918.000	15,918.000		
			CY	0.000	0.00	
			8.00000	15,918.000		127,344.00
2480	206-00000	Structure Excavation	1,278.000	1,278.000		
			CY	0.000	0.00	
			11.00000	1,278.000		14,058.00
2485	206-00100	Structure Backfill (Class 1)	67.000	67.000		
			CY	0.000	0.00	
			34.00000	67.000		2,278.00
2490	206-00530	Filter Material (Class C)	929.000	886.000		
			CY	43.000	1,204.00	
			28.00000	929.000		26,012.00
2495	206-01000	Bed Course Material	62.000	62.000		
			CY	0.000	0.00	
			30.00000	62.000		1,860.00
2500	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
2505	210-04020	Modify Inlet	5.000	5.000		
			EACH	0.000	0.00	
			3,500.00000	5.000		17,500.00
2510	304-07005	Aggregate Base Course (Class 7)	176.000	176.000		
			CY	0.000	0.00	
			60.00000	176.000		10,560.00
2515	420-00113	Geotextile (Drainage) (Class 2)	983.000	983.000		
			SY	0.000	0.00	
			2.50000	983.000		2,457.50

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 62  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2520	506-00206	Riprap (6 Inch)	0.000	0.000		
			CY	0.000	0.00	
			65.00000	0.000		0.00
2525	506-00212	Riprap (12 Inch)	123.000	123.000		
			CY	0.000	0.00	
			65.00000	123.000		7,995.00
2530	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	0.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
2535	601-03000	*Concrete Class D	138.300	138.300		
			CY	0.000	0.00	
			410.00000	138.300		56,703.00
2540	602-00020	*Reinforcing Steel (Epoxy Coated)	7,570.000	7,570.000		
			LB	0.000	0.00	
			0.90000	7,570.000		6,813.00
2545	602-00210	*Welded Wire Fabric	303.000	303.000		
			SY	0.000	0.00	
			12.00000	303.000		3,636.00
2550	603-01180	18 Inch Reinforced Concrete Pipe	0.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
2555	603-01240	24 Inch Reinforced Concrete Pipe	0.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
2560	603-01300	30 Inch Reinforced Concrete Pipe	32.000	32.000		
			LF	0.000	0.00	
			85.00000	32.000		2,720.00
2565	603-02300	38x24 Inch Reinforced Concrete Pipe Elliptical	250.000	250.000		
			LF	0.000	0.00	
			120.00000	250.000		30,000.00
2570	603-05030	30 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0032

Page 63  
 ESTIMATE RUN 03/15/2019  
 12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2575	603-07300	*30 Inch Reinforced Concrete Pipe (Jacked)	334.000	334.000		
			LF	0.000	0.00	
			900.00000	334.000		300,600.00
2580	603-50006	6 Inch Plastic Pipe	1,475.000	1,475.000		
			LF	0.000	0.00	
			29.00000	1,475.000		42,775.00
2585	604-00305	*Inlet Type C (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
2590	604-00505	*Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
2595	604-00550	*Inlet Type D (Special)	0.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
2600	604-30005	Manhole Slab Base (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
2605	604-30010	Manhole Slab Base (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
2610	604-30015	Manhole Slab Base (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			8,200.00000	0.000		0.00
2615	607-52905	*End Post (Chain Link)	3.000	3.000		
			EACH	0.000	0.00	
			165.00000	3.000		495.00
2620	607-52910	*Corner and Line Brace Post (Chain Link)	6.000	6.000		
			EACH	0.000	0.00	
			200.00000	6.000		1,200.00
2625	607-53160	*Fence Chain Link (60 Inch)	27.000	27.000		
			LF	0.000	0.00	
			75.00000	27.000		2,025.00

CONTID: C19626  
 PCN: 19626-BID  
 PROJECT: IM0253-234

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/15/2019

ESTIMATE NO: 0032

12:51:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO1300 WATER QUALITY						
2630	607-53172	*Fence Chain Link (72 Inch)	739.000	739.000		
			LF	0.000	0.00	
			8.00000	739.000		5,912.00
2635	607-60274	*24 Foot Gate Double (Chain Link)	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
-----						
		CAT 1300	CURRENT AMT	\$ 690,953.50	\$ 1,204.00	\$ 690,953.50
		PROJECT TOTAL	CURRENT AMT	\$53,095,005.66	\$ 559,485.68	\$49,363,919.80