

ESTIMATE SUMMARY

CONTID: C19643

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 19643-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 335.0 DAYS

TIME ALLOW: 8/7/2017 FIXED COMPLETION DAT

US 24 Town of Buena Vista Enhancements Project

PERCENT TIME: 100.00

ORIG TIME ALLOW: 6/19/2017 FIXED COMPLETION DAT

PROJECT NO: NHPP0242-059

US 24 ENHANCEMENT PROJECT IN B

NAME OF ROAD:

PROJECT COUNTIES: CHAFFEE

CONTRACTOR:

A and S CONSTRUCTION CO.

PAY PERIOD ENDING 08/18/2017

DATE TIME STARTED 09/07/2016

P.O. BOX 566

DATE LET 06/02/2016

DATE WORK BEGAN 09/07/2016

DATE AWARDED 06/22/2016

DATE TIME STOPPED 08/07/2017

DATE CONTRACT EXECUTED 07/11/2016

DATE ACCEPTED 08/07/2017

CANON CITY CO 81215-05(719)275-4555

DATE NOTICE TO PROCEED 09/07/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 6,865,033.15	PARTICIPATING	\$ 6,812,854.39	\$ 716,851.98
AWARD PROJECT AMT:	\$ 6,583,000.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.24%	TOTAL EARNINGS	6,812,854.39	716,851.98
FUNDS AVAILABLE:	\$ 52,178.76	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	6,812,854.39	716,851.98
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-98,745.00	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	6,714,109.39	716,851.98
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	6,714,109.39	716,851.98
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 716,851.98

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			26,000.00000	1.000		26,000.00
0010	202-00000	*Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			33,000.00000	1.000		33,000.00
0015	202-00010	*Removal of Tree	3.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
0020	202-00019	*Removal of Inlet	8.000	8.000		
			EACH	0.000	0.00	
			1,700.00000	8.000		13,600.00
0025	202-00027	*Removal of Riprap	7.000	7.000		
			SY	0.000	0.00	
			189.00000	7.000		1,323.00
0030	202-00035	*Removal of Pipe	461.000	461.000		
			LF	0.000	0.00	
			71.00000	461.000		32,731.00
0035	202-00200	*Removal of Sidewalk	1,017.000	1,017.000		
			SY	-158.000	-2,528.00	
			16.00000	859.000		13,744.00
0040	202-00202	*Removal of Gutter	210.000	210.000		
			LF	0.000	0.00	
			10.00000	210.000		2,100.00
0045	202-00203	*Removal of Curb and Gutter	6,537.000	6,537.000		
			LF	0.000	0.00	
			13.00000	6,537.000		84,981.00
0050	202-00205	*Removal of Wheel Stop	18.000	18.000		
			EACH	0.000	0.00	
			32.00000	18.000		576.00
0055	202-00206	*Removal of Concrete Curb Ramp	139.000	139.000		
			SY	0.000	0.00	
			58.00000	139.000		8,062.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00210	*Removal of Concrete Pavement	358.000	358.000		
			SY	0.000	0.00	
			45.00000	358.000		16,110.00
0065	202-00220	*Removal of Asphalt Mat	27,512.000	27,512.000		
			SY	0.000	0.00	
			6.00000	27,512.000		165,072.00
0070	202-00240	*Removal of Asphalt Mat (Planing)	41,089.000	39,686.000		
			SY	1,403.000	3,297.05	
			2.35000	41,089.000		96,559.15
0075	202-00250	*Removal of Pavement Marking	9,787.160	5,371.000		
			SF	4,416.160	15,235.75	
			3.45000	9,787.160		33,765.70
0080	202-00420	*Removal of Pedestrian Rail	62.000	62.000		
			LF	0.000	0.00	
			37.00000	62.000		2,294.00
0085	202-00700	*Removal of Light Standard	10.000	9.000		
			EACH	0.000	0.00	
			344.00000	9.000		3,096.00
0090	202-00705	*Removal of Light Standard Foundation	10.000	9.000		
			EACH	0.000	0.00	
			740.00000	9.000		6,660.00
0095	202-00750	*Removal of Luminaire	14.000	13.000		
			EACH	0.000	0.00	
			56.00000	13.000		728.00
0100	202-00810	*Removal of Ground Sign	74.000	41.000		
			EACH	30.000	3,210.00	
			107.00000	71.000		7,597.00
0105	202-00821	*Removal of Sign Panel	58.000	52.000		
			EACH	6.000	456.00	
			76.00000	58.000		4,408.00
0110	202-00825	*Removal of Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			8,900.00000	1.000		8,900.00
0120	202-01000	*Removal of Fence	21.000	21.000		
			LF	0.000	0.00	
			58.00000	21.000		1,218.00
0125	202-01130	*Removal of Guardrail Type 3	139.000	132.000		
			LF	7.000	140.00	
			20.00000	139.000		2,780.00
0130	202-01175	*Removal of Guardrail (Special)	61.000	61.000		
			LF	0.000	0.00	
			26.00000	61.000		1,586.00
0135	202-01300	*Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			764.00000	3.000		2,292.00
0140	202-04001	*Plug Culvert	0.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0145	202-04005	*Clean Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			869.00000	0.000		0.00
0150	203-00010	*Unclassified Excavation (Complete In Place)	4,073.000	4,073.000		
			CY	0.000	0.00	
			36.00000	4,073.000		146,628.00
0155	203-00100	*Muck Excavation	145.600	145.600		
			CY	0.000	0.00	
			95.00000	145.600		13,832.00
0160	203-01140	*Rolling	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0165	203-01500	*Blading	17.000	17.000		
			HOUR	0.000	0.00	
			150.00000	17.000		2,550.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01594	*Combination Loader	34.000	22.000		
			HOOR	12.000	1,200.00	
			100.00000	34.000		3,400.00
0175	203-01597	*Potholing	42.500	38.500		
			HOOR	0.000	0.00	
			280.00000	38.500		10,780.00
0180	203-01622	*Sweeping (With Pickup Broom)	45.000	34.000		
			HOOR	0.000	0.00	
			200.00000	34.000		6,800.00
0185	203-02330	*Laborer	45.000	44.500		
			HOOR	0.000	0.00	
			50.00000	44.500		2,225.00
0190	206-00000	*Structure Excavation	76.000	76.000		
			CY	0.000	0.00	
			50.00000	76.000		3,800.00
0195	206-00065	*Structure Backfill (Flow-Fill)	38.900	38.900		
			CY	0.000	0.00	
			295.00000	38.900		11,475.50
0200	206-00100	*Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			88.00000	0.000		0.00
0205	207-00205	*Topsoil	287.000	158.000		
			CY	129.000	6,063.00	
			47.00000	287.000		13,489.00
0210	208-00008	Erosion Log Type 2 (12 Inch)	1,584.000	1,584.000		
			LF	0.000	0.00	
			21.00000	1,584.000		33,264.00
0215	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0220	208-00035	Aggregate Bag	138.000	138.000		
			LF	0.000	0.00	
			18.00000	138.000		2,484.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0230	208-00054	Storm Drain Inlet Protection (Type II)	14.000	14.000		
			EACH	0.000	0.00	
			250.00000	14.000		3,500.00
0235	208-00070	*Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0240	208-00103	*Removal and Disposal of Sediment (Labor)	6.000	6.000		
			HOUR	0.000	0.00	
			55.00000	6.000		330.00
0245	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0250	208-00106	*Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
0255	208-00107	*Removal of Trash	0.000	0.000		
			HOUR	0.000	0.00	
			62.00000	0.000		0.00
0260	208-00207	*Erosion Control Management	49.000	41.000		
			DAY	8.000	2,744.00	
			343.00000	49.000		16,807.00
0265	208-00400	*Water Control	1.000	1.000		
			L S	0.000	0.00	
			26,000.00000	1.000		26,000.00
0270	210-00007	*Reset Wheel Stop	0.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0275	210-00012	*Reset Mailbox Structure (Type 2)	0.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00050	*Reset Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0285	210-00479	*Reset Radio Communication Antenna	1.000	0.000		
			EACH	1.000	900.00	
			900.00000	1.000		900.00
0290	210-00810	*Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			181.00000	0.000		0.00
0291	210-00831	Res Traf Sig Head Construction Phasing	8.000	8.000		
			EACH	0.000	0.00	
			1,320.00000	8.000		10,560.00
0295	210-00848	*Reset Traffic Signal Controller and Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
0300	210-00866	*Reset Fire Preemption Unit and Timer	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0305	210-01000	Reset Fence	0.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0310	210-01710	*Reset Valve	0.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
0315	210-04010	*Adjust Manhole	11.000	5.000		
			EACH	6.000	15,000.00	
			2,500.00000	11.000		27,500.00
0320	210-04050	*Adjust Valve Box	19.000	18.000		
			EACH	0.000	0.00	
			1,500.00000	18.000		27,000.00
0325	212-00006	Seeding (Native)	1.000	0.000		
			ACRE	1.000	3,700.00	
			3,700.00000	1.000		3,700.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	212-00032	Soil Conditioning	1.000	0.000		
			ACRE	1.000	5,000.00	
			5,000.00000	1.000		5,000.00
0335	212-00050	Sod	0.000	0.000		
			SF	0.000	0.00	
			1.25000	0.000		0.00
0340	213-00002	Mulching (Weed Free Hay)	1.000	0.000		
			ACRE	1.000	3,700.00	
			3,700.00000	1.000		3,700.00
0345	213-00008	Mulching (Wood Chip)	150.000	0.000		
			CF	150.000	5,550.00	
			37.00000	150.000		5,550.00
0350	213-00061	Mulch Tackifier	100.000	0.000		
			LB	100.000	500.00	
			5.00000	100.000		500.00
0355	214-00000	Landscape Maintenance	1.000	0.000		
			L S	1.000	12,500.00	
			12,500.00000	1.000		12,500.00
0360	214-00350	Deciduous Shrub (5 Gallon Container)	20.000	0.000		
			EACH	20.000	1,240.00	
			62.00000	20.000		1,240.00
0365	216-00101	Soil Retention Blanket (Straw-Coconut) (Photodegradable Clas	249.000	0.000		
			SY	249.000	2,988.00	
			12.00000	249.000		2,988.00
0370	240-00000	*Wildlife Biologist	10.250	10.250		
			HOUR	0.000	0.00	
			117.00000	10.250		1,199.25
0375	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,800.00000	1.000		2,800.00
0380	250-00050	*Monitoring Technician	10.000	9.500		
			HOUR	0.000	0.00	
			96.00000	9.500		912.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	250-00110	*Health and Safety Officer	29.000	29.000		
			HOOR	0.000	0.00	
			136.00000	29.000		3,944.00
0390	250-00120	*Material Sampling and Delivery	7.000	7.000		
			EACH	0.000	0.00	
			106.00000	7.000		742.00
0395	250-00200	Material Handling (Stockpile)	68.000	68.000		
			CY	0.000	0.00	
			46.00000	68.000		3,128.00
0400	250-00210	Solid Waste Disposal	68.000	68.000		
			CY	0.000	0.00	
			54.00000	68.000		3,672.00
0405	250-00220	*Hazardous Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			700.00000	0.000		0.00
0410	304-06000	*Aggregate Base Course (Class 6)	8,205.000	8,205.000		
			TON	0.000	0.00	
			29.00000	8,205.000		237,945.00
0415	304-06009	Aggregate Base Course (Class 6) (Special)	618.420	0.000		
			TON	618.420	21,026.28	
			34.00000	618.420		21,026.28
0420	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,273.840	1,253.580		
			TON	20.260	3,707.58	
			183.00000	1,273.840		233,112.72
0425	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	19,148.040	19,148.040		
			TON	0.000	0.00	
			90.00000	19,148.040		1,723,323.60
0430	411-10255	Emulsified Asphalt (Slow-Setting)	7,385.000	7,385.000		
			GAL	0.000	0.00	
			5.00000	7,385.000		36,925.00
0435	412-00600	*Concrete Pavement (6 Inch)	2,250.000	1,721.000		
			SY	529.000	41,791.00	
			79.00000	2,250.000		177,750.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	420-00112	*Geotextile (Drainage) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
0445	503-00024	*Drilled Caisson (24 Inch)	82.000	82.000		
			LF	0.000	0.00	
			300.00000	82.000		24,600.00
0450	503-00048	*Drilled Caisson (48 Inch)	91.000	84.000		
			LF	7.000	4,480.00	
			640.00000	91.000		58,240.00
0455	504-03500	*Retaining Wall (Design Build)	153.000	153.000		
			SF	0.000	0.00	
			231.00000	153.000		35,343.00
0457	700-70034	F/A Temp Shoring Cottonwood Creek CMP Arch Headwall	27,500.000	27,500.000		
			F A	0.000	0.00	
			1.00000	27,500.000		27,500.00
0460	506-00212	*Riprap (12 Inch)	39.000	39.000		
			CY	0.000	0.00	
			125.00000	39.000		4,875.00
0465	507-00000	*Concrete Slope and Ditch Paving	8.000	6.000		
			CY	0.000	0.00	
			539.00000	6.000		3,234.00
0470	514-01017	*Combination Pedestrian and Traffic Rail (Special)	0.000	0.000		
			LF	0.000	0.00	
			376.00000	0.000		0.00
0475	601-01000	*Concrete Class B	32.000	24.000		
			CY	8.000	4,264.00	
			533.00000	32.000		17,056.00
0480	602-00000	*Reinforcing Steel	595.000	595.000		
			LB	0.000	0.00	
			4.33000	595.000		2,576.35
0485	603-01180	*18 Inch Reinforced Concrete Pipe	286.000	286.000		
			LF	0.000	0.00	
			141.00000	286.000		40,326.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	603-02180	*23x14 Inch Reinforced Concrete Pipe Elliptical	428.000	425.000		
			LF	3.000	525.00	
			175.00000	428.000		74,900.00
0495	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0500	603-10180	*18 Inch Corrugated Steel Pipe	125.000	125.000		
			LF	0.000	0.00	
			618.00000	125.000		77,250.00
0505	603-50012	*12 Inch Plastic Pipe	18.000	18.000		
			LF	0.000	0.00	
			180.00000	18.000		3,240.00
0510	604-00305	*Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0515	604-13005	*Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0520	604-16005	*Inlet Type 16 (5 Foot)	10.000	9.280		
			EACH	0.720	3,240.00	
			4,500.00000	10.000		45,000.00
0525	604-30005	*Manhole Slab Base (5 Foot)	4.000	3.000		
			EACH	1.000	3,800.00	
			3,800.00000	4.000		15,200.00
0530	604-30010	*Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0535	606-00301	*Guardrail Type 3 (6-3 Post Spacing) (31 IN MGS)	132.000	132.000		
			LF	0.000	0.00	
			74.00000	132.000		9,768.00
0540	606-00740	*Guardrail Type 7 (Style CE)	61.000	61.000		
			LF	0.000	0.00	
			182.00000	61.000		11,102.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	606-00741	*Guardrail Type 7 (Style CE) (Special)	62.000	0.000		
			LF	62.000	12,400.00	
			200.00000	62.000		12,400.00
0550	606-01370	*Transition Type 3G (31 IN MGS)	0.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0555	606-01385	*Transition Type 3J (31 IN MGS)	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0560	606-01390	*End Anchorage Type 3K (31 IN MGS)	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0565	606-02003	*End Anchorage (Nonflared) (31 IN MGS)	2.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0570	606-11015	*Bridge Rail Type 10R (Special)	40.000	40.000		
			LF	0.000	0.00	
			500.00000	40.000		20,000.00
0575	607-11525	Fence (Plastic)	1,255.000	1,204.000		
			LF	0.000	0.00	
			5.00000	1,204.000		6,020.00
0580	608-00000	*Concrete Sidewalk	2,996.000	2,570.000		
			SY	426.000	21,726.00	
			51.00000	2,996.000		152,796.00
0585	608-00010	*Concrete Curb Ramp	700.000	465.000		
			SY	152.000	13,680.00	
			90.00000	617.000		55,530.00
0590	608-00015	*Detectable Warnings	20.000	20.000		
			SF	0.000	0.00	
			53.00000	20.000		1,060.00
0595	609-20010	*Curb Type 2 (Section B)	63.000	63.000		
			LF	0.000	0.00	
			25.00000	63.000		1,575.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	609-21010	*Curb and Gutter Type 2 (Section I-B)	709.000	709.000		
			LF	0.000	0.00	
			20.00000	709.000		14,180.00
0605	609-21020	*Curb and Gutter Type 2 (Section II-B)	7,500.000	7,085.000		
			LF	59.000	1,357.00	
			23.00000	7,144.000		164,312.00
0610	609-21021	*Curb and Gutter Type 2 (Section II-M)	81.000	81.000		
			LF	0.000	0.00	
			30.00000	81.000		2,430.00
0615	609-21900	*Curb and Gutter Type 2 (Special) (9 Inch)	10.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0620	609-24002	*Gutter Type 2 (2 Foot)	92.000	92.000		
			LF	0.000	0.00	
			35.00000	92.000		3,220.00
0625	609-24004	*Gutter Type 2 (4 Foot)	801.000	801.000		
			LF	0.000	0.00	
			44.00000	801.000		35,244.00
0630	609-24008	*Gutter Type 2 (8 Foot)	42.000	42.000		
			LF	0.000	0.00	
			75.00000	42.000		3,150.00
0635	610-00020	*Median Cover Material (Patterned Concrete)	2,300.000	0.000		
			SF	2,245.000	29,185.00	
			13.00000	2,245.000		29,185.00
0640	612-00001	*Delineator (Type I)	47.000	42.000		
			EACH	5.000	140.00	
			28.00000	47.000		1,316.00
0645	612-00002	*Delineator (Type II)	42.000	19.000		
			EACH	23.000	713.00	
			31.00000	42.000		1,302.00
0650	612-00041	*Delineator (Flexible) (Type I)	24.000	0.000		
			EACH	24.000	3,744.00	
			156.00000	24.000		3,744.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	613-00100	*1 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0660	613-00206	*2 Inch Electrical Conduit (Bored)	146.000	146.000		
			LF	0.000	0.00	
			62.00000	146.000		9,052.00
0665	613-00306	*3 Inch Electrical Conduit (Bored)	146.000	146.000		
			LF	0.000	0.00	
			72.00000	146.000		10,512.00
0670	613-01100	*1 Inch Electrical Conduit (Plastic)	439.000	325.000		
			LF	114.000	2,052.00	
			18.00000	439.000		7,902.00
0675	613-01200	*2 Inch Electrical Conduit (Plastic)	2,643.000	2,643.000		
			LF	0.000	0.00	
			21.00000	2,643.000		55,503.00
0676	613-01300	3 In Elec Cond (P) Plan Error	1,388.000	1,388.000		
			LF	0.000	0.00	
			31.98000	1,388.000		44,388.24
0680	613-01202	*2 Inch Electrical Conduit (Plastic) (Install Only)	3,448.000	3,448.000		
			LF	0.000	0.00	
			49.00000	3,448.000		168,952.00
0685	613-01302	*3 Inch Electrical Conduit (Plastic) (Install Only)	325.000	325.000		
			LF	0.000	0.00	
			61.00000	325.000		19,825.00
0690	613-07034	*Pull Box (24"x36"x18")	5.000	5.000		
			EACH	0.000	0.00	
			1,600.00000	5.000		8,000.00
0695	613-07060	*Pull Box (18"x30"x18") Deep	24.000	24.000		
			EACH	0.000	0.00	
			1,200.00000	24.000		28,800.00
0700	613-10000	*Wiring	1.000	0.500		
			L S	0.500	16,000.00	
			32,000.00000	1.000		32,000.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	613-20000	*Light Standard and Luminaire (Install Only)	20.000	16.000		
			EACH	4.000	2,960.00	
			740.00000	20.000		14,800.00
0710	613-20210	*Luminaire (Special) (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			313.00000	4.000		1,252.00
0715	613-40010	*Light Standard Foundation	20.000	20.000		
			EACH	0.000	0.00	
			2,400.00000	20.000		48,000.00
0720	614-00011	*Sign Panel (Class I)	450.000	112.000		
			SF	324.000	6,156.00	
			19.00000	436.000		8,284.00
0725	614-00012	*Sign Panel (Class II)	475.000	0.000		
			SF	469.000	9,849.00	
			21.00000	469.000		9,849.00
0730	614-01512	*Steel Sign Support (2-Inch Round)(Post)	465.000	0.000		
			LF	454.000	5,902.00	
			13.00000	454.000		5,902.00
0735	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	47.000	0.000		
			EACH	45.000	7,065.00	
			157.00000	45.000		7,065.00
0740	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	494.000	0.000		
			LF	494.000	8,398.00	
			17.00000	494.000		8,398.00
0745	614-01578	Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	41.000	0.000		
			EACH	41.000	11,562.00	
			282.00000	41.000		11,562.00
0750	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			900.00000	8.000		7,200.00
0755	614-70200	*Accessible Pedestrian Signal	9.000	0.000		
			EACH	9.000	18,000.00	
			2,000.00000	9.000		18,000.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0760	614-70336	*Traffic Signal Face (12-12-12)	10.000	9.000		
			EACH	1.000	1,400.00	
			1,400.00000	10.000		14,000.00
0765	614-70448	*Traffic Signal Face (12-12-12-12)	8.000	8.000		
			EACH	0.000	0.00	
			2,000.00000	8.000		16,000.00
0766	614-70560	Traf Sig Face (12-12-12-12-12) Temparary Traffic Head Used during phasing	2.000	2.000		
			EACH	0.000	0.00	
			865.70000	2.000		1,731.40
0770	614-72863	*Pedestrian Push Button Post Assembly	25.000	3.000		
			EACH	21.000	44,100.00	
			2,100.00000	24.000		50,400.00
0775	614-72885	*Traffic Signal Vehicle Detector (Special)	4.000	4.000		
			EACH	0.000	0.00	
			9,000.00000	4.000		36,000.00
0775		MATERIAL ALLOWANCE Matrix SmartSensor 24000 GHZ		0.000		
			EACH	0.000	0.00	
			5,631.25000	0.000		0.00
0775		MATERIAL ALLOWANCE Matrix Smart Sensor 24000 GHZ		0.000		
			EACH	0.000	0.00	
			5,631.25000	0.000		0.00
0776	614-72866	Fire Preempt Unit + Timer Plan Error	2.000	2.000		
			EACH	0.000	0.00	
			3,907.50000	2.000		7,815.00
0780	614-80003	*Rectangular Rapid Flashing Beacon	16.000	16.000		
			EACH	0.000	0.00	
			12,000.00000	16.000		192,000.00
0785	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			26,000.00000	4.000		104,000.00
0785		MATERIAL ALLOWANCE TS Light Poles 55' MA and 15' LMA @ MH Galv		0.000		
			EACH	0.000	0.00	
			10,581.00000	0.000		0.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0785		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-55)		0.000		
			EACH	0.000	0.00	
			10,581.00000	0.000		0.00
0790	614-84100	*Traffic Signal Pedestal Pole Aluminum	16.000	16.000		
			EACH	0.000	0.00	
			2,000.00000	16.000		32,000.00
0795	625-00000	*Construction Surveying	1.000	0.940		
			L S	0.060	5,880.00	
			98,000.00000	1.000		98,000.00
0800	625-00001	*Construction Surveying (Hourly)	16.000	16.000		
			HOUR	0.000	0.00	
			170.00000	16.000		2,720.00
0805	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			409,000.00000	1.000		409,000.00
0806	900-00007	Added Item (Each)/ Spec Mobilization for Re-Set of Traffic Signals	2.000	2.000		
			EACH	0.000	0.00	
			2,579.82000	2.000		5,159.64
0810	626-01102	*Public Information Services (Tier II)	1.000	0.870		
			L S	0.130	4,030.00	
			31,000.00000	1.000		31,000.00
0815	627-00011	*Pavement Marking Paint (Waterborne)	692.960	515.700		
			GAL	177.260	10,812.86	
			61.00000	692.960		42,270.56
0820	627-00013	*Pavement Marking Paint (High Build)	375.000	0.000		
			GAL	375.000	49,500.00	
			132.00000	375.000		49,500.00
0825	627-40012	*Methyl Methacrylate Pavement Marking (Word Symbol)(Inlaid)	1,430.000	0.000		
			SF	1,430.000	40,040.00	
			28.00000	1,430.000		40,040.00
0830	627-40013	*Methyl Methacrylate Pavement Marking (X Walk Stop line)(Inl	4,270.000	0.000		
			SF	4,270.000	93,940.00	
			22.00000	4,270.000		93,940.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	627-40015	*Methyl Methacrylate Pavement Marking (Colored)(Inlaid)	66.000	0.000		
			GAL	66.000	62,040.00	
			940.00000	66.000		62,040.00
0840	629-01001	*Survey Monument (Type 1)	6.000	0.000		
			EACH	6.000	5,262.00	
			877.00000	6.000		5,262.00
0845	629-01006	*Survey Monument (Type 6)	3.000	0.000		
			EACH	3.000	1,881.00	
			627.00000	3.000		1,881.00
0850	630-00000	*Flagging	8,677.000	8,004.000		
			HOUR	673.000	15,479.00	
			23.00000	8,677.000		199,571.00
0855	630-00007	*Traffic Control Inspection	102.000	91.000		
			DAY	11.000	4,763.00	
			433.00000	102.000		44,166.00
0860	630-00012	*Traffic Control Management	224.000	194.000		
			DAY	30.000	20,490.00	
			683.00000	224.000		152,992.00
0865	630-80002	*Flashing Beacon (Solar)	2.000	1.800		
			EACH	0.000	0.00	
			313.00000	1.800		563.40
0870	630-80335	*Barricade (Type 3 M-A) (Temporary)	16.000	14.400		
			EACH	0.000	0.00	
			376.00000	14.400		5,414.40
0875	630-80341	*Construction Traffic Sign (Panel Size A)	75.000	67.500		
			EACH	0.000	0.00	
			37.00000	67.500		2,497.50
0880	630-80342	*Construction Traffic Sign (Panel Size B)	85.000	74.700		
			EACH	0.000	0.00	
			37.00000	74.700		2,763.90
0885	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			37.00000	0.000		0.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0890	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0895	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			3,700.00000	3.600		13,320.00
0900	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.800		
			EACH	0.000	0.00	
			600.00000	1.800		1,080.00
0905	630-80360	*Drum Channelizing Device	385.000	317.700		
			EACH	0.000	0.00	
			12.00000	317.700		3,812.40
0910	630-80363	*Drum Channelizing Device (With Light) (Flashing)	60.000	49.500		
			EACH	0.000	0.00	
			37.00000	49.500		1,831.50
0911	630-80370	Conc Barrier (Temp) Plan Error	488.000	439.200		
			LF	0.000	0.00	
			40.00000	439.200		17,568.00
0915	630-80380	*Traffic Cone	250.000	180.000		
			EACH	0.000	0.00	
			1.25000	180.000		225.00
0920	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			3,000.00000	0.000		0.00
0921	630-85010	Impact Atten (Temp) Plan Error	2.000	1.800		
			EACH	0.000	0.00	
			3,725.00000	1.800		6,705.00
0925	700-70010	F/A Minor Contract Revisions	10,734.240	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70011	F/A Partnering	2,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	700-70012	F/A Asphalt Pavement Incentive	22,571.870	0.000		
			F A	22,571.870	22,571.87	
			1.00000	22,571.870		22,571.87
0940	700-70016	F/A Fuel Cost Adjustment	6,500.000	5,838.390		
			F A	0.000	0.00	
			1.00000	5,838.390		5,838.39
0945	700-70019	F/A Asphalt Cement Cost Adjustment	23,000.000	22,007.480		
			F A	0.000	0.00	
			1.00000	22,007.480		22,007.48
0950	700-70021	F/A On-The-Job Trainee	3,468.000	3,468.000		
			HOUR	0.000	0.00	
			1.00000	3,468.000		3,468.00
0955	700-70025	F/A Quality Incentive Payment	-3,900.720	0.000		
			F A	-3,900.720	-3,900.72	
			1.00000	-3,900.720		-3,900.72
0960	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70060	F/A Adjust (Utilities)	3,083.410	3,083.410		
			F A	0.000	0.00	
			1.00000	3,083.410		3,083.41
0970	700-70082	F/A Furnish & Install Electrical Service	3,944.310	0.000		
			F A	3,944.310	3,944.31	
			1.00000	3,944.310		3,944.31
0975	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	700-70587	F/A Hazardous Waste Disposal (Contaminated Soils)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 6,805,747.00 \$	716,851.98 \$ 6,753,568.23

CONTID: C19643
 PCN: 19643-BID
 PROJECT: NHPP0242-059

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 08/18/2017
 12:01:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0985	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0990	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0995	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			7,286.15000	1.000		7,286.15
		CAT 0400	CURRENT AMT	\$ 59,286.15	\$ 0.00	\$ 59,286.15
		PROJECT TOTAL	CURRENT AMT	\$ 6,865,033.15	\$ 716,851.98	\$ 6,812,854.38