

ESTIMATE SUMMARY

 CONTID: C19664R ESTIMATE NO: 0012 PROG SPEC YR: 2005
 PCN: 19664R-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 163.0 DAYS TIME ALLOW: 275 WORK DAYS
 SH 14: S-CURVE RECONSTRUCTION PERCENT TIME: 59.27 ORIG TIME ALLOW: 275 WORK DAYS

PROJECT NO: FSA0142-063
 SH 14: S-CURVE RECONSTRUCTION

NAME OF ROAD:

PROJECT COUNTIES: LOGAN

CONTRACTOR:

PARSONS CONSTRUCTION GROUP INC
 1499 W. 120th Avenue, Suite 200

PAY PERIOD ENDING 03/28/2020 DATE TIME STARTED 03/18/2019
 DATE LET 12/13/2018 DATE WORK BEGAN 03/18/2019
 DATE AWARDED 01/02/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 02/14/2019 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/18/2019

Westminster CO 80234 (864)915-1551

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 19,145,176.11 PARTICIPATING	\$ 10,130,641.96	\$ 193,673.68
AWARD PROJECT AMT: \$ 16,600,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 52.91% TOTAL EARNINGS	10,130,641.96	193,673.68
FUNDS AVAILABLE: \$ 9,014,534.15 STOCKPILED MATERIALS	485,444.47	-13,023.28
	GROSS EARNINGS	180,650.40
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-249,000.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	180,650.40
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	180,650.40
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 180,650.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00008	Tree Trimming	5.000	4.000		
			HOUR	0.000	0.00	
			346.57000	4.000		1,386.28
0010	202-00010	*Removal of Tree	32.000	32.000		
			EACH	0.000	0.00	
			750.90000	32.000		24,028.80
0015	202-00019	Removal of Inlet	41.000	15.000		
			EACH	0.000	0.00	
			920.58000	15.000		13,808.70
0020	202-00021	Removal of Manhole	22.000	6.000		
			EACH	1.000	1,088.40	
			1,088.40000	7.000		7,618.80
0025	202-00035	Removal of Pipe	6,693.000	1,299.000		
			LF	53.000	608.97	
			11.49000	1,352.000		15,534.48
0030	202-00195	*Removal of Median Cover	612.000	561.000		
			SY	0.000	0.00	
			18.28000	561.000		10,255.08
0035	202-00200	*Removal of Sidewalk	12,000.000	4,458.000		
			SY	167.000	2,449.89	
			14.67000	4,625.000		67,848.75
0040	202-00203	*Removal of Curb and Gutter	19,000.000	8,052.000		
			LF	186.000	1,192.26	
			6.41000	8,238.000		52,805.58
0045	202-00210	*Removal of Concrete Pavement	45,000.000	21,268.610		
			SY	1,306.000	13,713.00	
			10.50000	22,574.610		237,033.41
0050	202-00220	*Removal of Asphalt Mat	24,098.000	8,402.000		
			SY	0.000	0.00	
			1.50000	8,402.000		12,603.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	92,778.000	82,623.000		
			SY	0.000	0.00	
			0.41000	82,623.000		33,875.43

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	18,000.000	3,182.000		
			SF	4,926.000	9,753.48	
			1.98000	8,108.000		16,053.84
0065	202-00700	*Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			771.38000	2.000		1,542.76
0070	202-00805	Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			4,908.40000	0.000		0.00
0075	202-00810	Removal of Ground Sign	101.000	39.000		
			EACH	62.000	7,040.10	
			113.55000	101.000		11,468.55
0077	202-00821	Rem Sign Panel	60.000	0.000		
			EACH	60.000	4,800.00	
			80.00000	60.000		4,800.00
0080	202-00828	*Removal of Traffic Signal Equipment	1.000	0.200		
			L S	0.000	0.00	
			8,318.55000	0.200		1,663.71
0085	202-00831	*Removal of Traffic Signal Head	2.000	2.000		
			EACH	0.000	0.00	
			80.22000	2.000		160.44
0090	202-04001	Plug Culvert	2.000	2.000		
			EACH	0.000	0.00	
			2,231.41000	2.000		4,462.82
0095	202-05150	Sandblasting	5,000.000	0.000		
			SF	0.000	0.00	
			3.96000	0.000		0.00
0100	203-00010	*Unclassified Excavation (Complete In Place)	23,020.000	14,998.000		
			CY	0.000	0.00	
			15.50000	14,998.000		232,469.00
0105	203-00100	*Muck Excavation	5,000.000	2,932.000		
			CY	0.000	0.00	
			15.72000	2,932.000		46,091.04

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	203-01100	*Proof Rolling	40.000	24.000		
			HOOR	0.000	0.00	
			129.47000	24.000		3,107.28
0115	203-01500	Blading	200.000	83.000		
			HOOR	23.500	2,708.14	
			115.24000	106.500		12,273.06
0120	203-01597	*Potholing	750.000	499.000		
			HOOR	1.000	246.74	
			246.74000	500.000		123,370.00
0125	207-00205	Topsoil	100.000	0.000		
			CY	0.000	0.00	
			75.09000	0.000		0.00
0130	208-00002	Erosion Log Type 1 (12 Inch)	1,820.000	100.000		
			LF	0.000	0.00	
			6.00000	100.000		600.00
0135	208-00035	Aggregate Bag	224.000	91.000		
			LF	0.000	0.00	
			21.23000	91.000		1,931.93
0140	208-00036	Aggregate Bag (Special)	0.000	0.000		
			LF	0.000	0.00	
			3.47000	0.000		0.00
0145	208-00045	Concrete Washout Structure	2.000	1.000		
			EACH	0.000	0.00	
			21,947.97000	1.000		21,947.97
0150	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	50.000	24.000		
			EACH	0.000	0.00	
			201.29000	24.000		4,830.96
0155	208-00054	Storm Drain Inlet Protection (Type II)	9.000	9.000		
			EACH	0.000	0.00	
			736.92000	9.000		6,632.28
0160	208-00056	Storm Drain Inlet Protection (Type III)	72.000	72.000		
			EACH	0.000	0.00	
			265.51000	72.000		19,116.72

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			4,737.38000	2.000		9,474.76
0170	208-00103	Removal and Disposal of Sediment (Labor)	100.000	35.000		
			HOOR	5.000	261.40	
			52.28000	40.000		2,091.20
0175	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	10.000		
			HOOR	5.000	598.55	
			119.71000	15.000		1,795.65
0180	208-00106	Sweeping (Sediment Removal)	20.000	0.000		
			HOOR	3.000	283.86	
			94.62000	3.000		283.86
0185	208-00207	Erosion Control Management	75.000	50.000		
			DAY	4.000	2,853.40	
			713.35000	54.000		38,520.90
0190	210-00001	Reset Structure	2.000	1.000		
			EACH	1.000	3,124.81	
			3,124.81000	2.000		6,249.62
0195	210-00050	*Reset Fire Hydrant	6.000	5.000		
			EACH	0.000	0.00	
			1,132.13000	5.000		5,660.65
0200	210-00815	Reset Sign Panel	53.000	2.000		
			EACH	0.000	0.00	
			263.39000	2.000		526.78
0205	210-00831	*Reset Traffic Signal Head	6.000	4.000		
			EACH	2.000	592.42	
			296.21000	6.000		1,777.26
0210	210-00840	*Reset Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			5,937.76000	1.000		5,937.76
0215	210-00842	*Reset Traffic Signal Mast Arm	2.000	1.000		
			EACH	0.000	0.00	
			444.32000	1.000		444.32

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	210-00860	*Reset Pedestrian Push Button	4.000	2.000		
			EACH	0.000	0.00	
			80.22000	2.000		160.44
0225	210-00861	*Reset Wiring	1.000	1.000		
			L S	0.000	0.00	
			9,392.31000	1.000		9,392.31
0230	210-00865	*Reset Pedestrian Signal Head	4.000	2.000		
			EACH	0.000	0.00	
			80.22000	2.000		160.44
0235	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			2,288.25000	0.000		0.00
0240	210-04015	Modify Manhole	17.000	17.000		
			EACH	0.000	0.00	
			2,288.25000	17.000		38,900.25
0242	210-04020	Modify Inlet	0.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0245	210-04050	Adjust Valve Box	15.000	1.000		
			EACH	1.000	1,109.63	
			1,109.63000	2.000		2,219.26
0250	212-00006	*Seeding (Native)	0.600	0.000		
			ACRE	0.000	0.00	
			1,419.87000	0.000		0.00
0255	212-00032	*Soil Conditioning	0.600	0.000		
			ACRE	0.000	0.00	
			4,614.55000	0.000		0.00
0260	212-00050	*Sod	30,000.000	0.000		
			SF	0.000	0.00	
			0.71000	0.000		0.00
0265	213-00002	*Mulching (Weed Free Hay)	0.600	0.000		
			ACRE	0.000	0.00	
			2,691.82000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	213-00012	*Spray-on Mulch Blanket	11.000	11.000		
			ACRE	0.000	0.00	
			4,584.95000	11.000		50,434.45
0275	213-00061	*Mulch Tackifier	120.000	0.000		
			LB	0.000	0.00	
			4.91000	0.000		0.00
0280	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			26,249.71000	0.000		0.00
0285	304-06008	*Aggregate Base Course (Class 6) (Special)	16,000.000	6,572.000		
			CY	0.000	0.00	
			42.00000	6,572.000		276,024.00
0290	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	500.000	477.130		
			TON	0.000	0.00	
			220.00000	477.130		104,968.60
0295	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	18,700.000	16,449.400		
			TON	0.000	0.00	
			100.00000	16,449.400		1,644,940.00
0300	412-00190	*Concrete Pavement (Patching)	3,321.610	3,068.610		
			SY	253.000	21,505.00	
			85.00000	3,321.610		282,336.85
0305	412-00600	*Concrete Pavement (6 Inch)	5,500.000	2,100.000		
			SY	110.000	5,830.00	
			53.00000	2,210.000		117,130.00
0310	412-00900	*Concrete Pavement (9 Inch)	57,000.000	21,892.000		
			SY	0.000	0.00	
			58.00000	21,892.000		1,269,736.00
0310		MATERIAL ALLOWANCE Dowel		47,701.379		
			SY	0.000	0.00	
			0.41397	47,701.379		19,746.94
0315	412-00920	*Concrete Pavement (9 Inch) (Fast Track)	1,000.000	230.000		
			SY	0.000	0.00	
			80.00000	230.000		18,400.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0320	420-00112	Geotextile (Drainage) (Class 1)	12.000	0.000		
			SY	0.000	0.00	
			101.33000	0.000		0.00
0320		MATERIAL ALLOWANCE Drainage Geotex		39,156.000		
			SY	0.000	0.00	
			0.55000	39,156.000		21,535.80
0325	420-00133	Geotextile (Separator) (Class 2)	70,000.000	27,614.000		
			SY	0.000	0.00	
			1.74000	27,614.000		48,048.36
0325		MATERIAL ALLOWANCE Separation Geotex		0.000		
			SY	0.000	0.00	
			0.83000	0.000		0.00
0330	503-00036	*Drilled Shaft (36 Inch)	243.000	140.000		
			LF	0.000	0.00	
			375.00000	140.000		52,500.00
0335	503-00042	*Drilled Shaft (42 Inch)	102.000	17.000		
			LF	0.000	0.00	
			450.00000	17.000		7,650.00
0340	503-00048	*Drilled Shaft (48 Inch)	21.000	0.000		
			LF	0.000	0.00	
			525.00000	0.000		0.00
0345	506-00212	Riprap (12 Inch)	3.000	0.000		
			CY	0.000	0.00	
			251.21000	0.000		0.00
0350	506-01020	Geogrid Reinforcement	70,000.000	27,614.000		
			SY	0.000	0.00	
			2.00000	27,614.000		55,228.00
0350		MATERIAL ALLOWANCE		31,031.000		
			SY	0.000	0.00	
			1.00000	31,031.000		31,031.00
0355	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	411.000	0.000		
			LF	0.000	0.00	
			51.53000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0360	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	120.000	0.000		
		LF		0.000	0.00	
			104.67000	0.000		0.00
0365	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,653.000	568.000		
		LF		159.000	11,130.00	
			70.00000	727.000		50,890.00
0365		MATERIAL ALLOWANCE Pipe, RCP		283.000		
		LF		-159.000	-3,167.28	
			19.92000	124.000		2,470.08
0370	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	270.000	270.000		
		LF		0.000	0.00	
			120.00000	270.000		32,400.00
0370		MATERIAL ALLOWANCE Pipe, RCP		96.000		
		LF		0.000	0.00	
			8.50750	96.000		816.72
0375	603-01275	27 Inch Reinforced Concrete Pipe (Complete In Place)	517.000	360.000		
		LF		0.000	0.00	
			95.00000	360.000		34,200.00
0380	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	440.000	312.000		
		LF		0.000	0.00	
			100.00000	312.000		31,200.00
0380		MATERIAL ALLOWANCE Pipe, RCP		288.000		
		LF		0.000	0.00	
			34.76780	288.000		10,013.13
0385	603-01335	33 Inch Reinforced Concrete Pipe (Complete In Place)	292.000	292.000		
		LF		0.000	0.00	
			115.00000	292.000		33,580.00
0390	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	879.000	344.000		
		LF		48.000	6,000.00	
			125.00000	392.000		49,000.00
0395	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	914.000	914.000		
		LF		0.000	0.00	
			135.00000	914.000		123,390.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0395		MATERIAL ALLOWANCE Pipe, RCP		56.000		
			LF	0.000	0.00	
			49.80000	56.000		2,788.80
0400	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	787.000	787.000		
			LF	0.000	0.00	
			160.00000	787.000		125,920.00
0405	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	1,182.000	1,182.000		
			LF	0.000	0.00	
			205.00000	1,182.000		242,310.00
0410	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0410		MATERIAL ALLOWANCE Inlet Hardware		2.000		
			EACH	0.000	0.00	
			1,846.50000	2.000		3,693.00
0415	604-13005	Inlet Type 13 (5 Foot)	6.000	1.000		
			EACH	0.000	0.00	
			1,916.92000	1.000		1,916.92
0420	604-13010	Inlet Type 13 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,261.71000	0.000		0.00
0425	604-19105	Inlet Type R L 5 (5 Foot)	45.000	21.000		
			EACH	4.000	16,400.00	
			4,100.00000	25.000		102,500.00
0425		MATERIAL ALLOWANCE Inlet Hardware		23.000		
			EACH	-4.000	-9,856.00	
			2,464.00000	19.000		46,816.00
0430	604-19205	Inlet Type R L 10 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,170.48000	0.000		0.00
0430		MATERIAL ALLOWANCE Inlet Hardware		1.000		
			EACH	0.000	0.00	
			3,685.00000	1.000		3,685.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	604-30005	Manhole Slab Base (5 Foot)	7.000	4.000		
			EACH	0.000	0.00	
			5,273.11000	4.000		21,092.44
0435		MATERIAL ALLOWANCE Prcst Conc Manhole		2.000		
			EACH	0.000	0.00	
			1,167.00000	2.000		2,334.00
0440	604-30010	Manhole Slab Base (10 Foot)	29.000	18.000		
			EACH	0.000	0.00	
			6,500.00000	18.000		117,000.00
0440		MATERIAL ALLOWANCE Prcst Conc Manhole		3.000		
			EACH	0.000	0.00	
			1,909.00000	3.000		5,727.00
0445	604-39000	Manhole Special	6.000	3.000		
			EACH	0.000	0.00	
			9,634.63000	3.000		28,903.89
0450	606-00301	Guardrail Type 3 (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			47.97000	0.000		0.00
0455	606-01370	Transition Type 3G	0.000	0.000		
			EACH	0.000	0.00	
			2,468.97000	0.000		0.00
0460	606-02005	End Anchorage (Flared)	0.000	0.000		
			EACH	0.000	0.00	
			2,818.90000	0.000		0.00
0465	607-11525	Fence (Plastic)	3,245.000	1,654.000		
			LF	160.000	203.20	
			1.27000	1,814.000		2,303.78
0470	608-00000	*Concrete Sidewalk	11,000.000	3,120.000		
			SY	54.000	3,510.00	
			65.00000	3,174.000		206,310.00
0475	608-00010	*Concrete Curb Ramp	2,200.000	833.000		
			SY	0.000	0.00	
			200.00000	833.000		166,600.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0480	608-10010	*Sidewalk Drain	10.000	0.000		
			EACH	4.000	4,075.68	
			1,018.92000	4.000		4,075.68
0485	609-20010	*Curb Type 2 (Section B)	452.000	345.000		
			LF	0.000	0.00	
			28.18000	345.000		9,722.10
0490	609-21010	*Curb and Gutter Type 2 (Section I-B)	8,259.000	1,303.000		
			LF	0.000	0.00	
			18.38000	1,303.000		23,949.14
0495	609-21020	*Curb and Gutter Type 2 (Section II-B)	19,000.000	5,372.000		
			LF	56.000	1,166.48	
			20.83000	5,428.000		113,065.24
0500	609-24003	*Gutter Type 2 (3 Foot)	80.000	27.000		
			LF	0.000	0.00	
			40.43000	27.000		1,091.61
0505	609-24004	*Gutter Type 2 (4 Foot)	885.000	584.000		
			LF	0.000	0.00	
			42.88000	584.000		25,041.92
0510	609-24008	*Gutter Type 2 (8 Foot)	1,071.000	317.000		
			LF	0.000	0.00	
			95.57000	317.000		30,295.69
0515	610-00020	*Median Cover Material (Patterned Concrete)	35,395.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00
0517	612-00001	Delin (Ty I)	179.000	179.000		
			EACH	0.000	0.00	
			55.00000	179.000		9,845.00
0520	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	100.000	93.000		
			EACH	0.000	0.00	
			113.21000	93.000		10,528.53
0523	612-00102	Delin (Drv Conc Inst) (Ty II)	65.000	65.000		
			EACH	0.000	0.00	
			120.75000	65.000		7,848.75

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0525	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	50.000 EACH	29.000 0.000	0.00	3,611.37
			124.53000	29.000		
0530	613-00200	*2 Inch Electrical Conduit	949.000 LF	910.000 39.000	673.92	16,398.72
			17.28000	949.000		
0535	613-00206	*2 Inch Electrical Conduit (Bored)	2,616.000 LF	2,616.000 0.000	0.00	41,960.64
			16.04000	2,616.000		
0540	613-00300	*3 Inch Electrical Conduit	1,846.000 LF	1,216.000 0.000	0.00	16,513.28
			13.58000	1,216.000		
0545	613-00306	*3 Inch Electrical Conduit (Bored)	3,120.000 LF	812.000 0.000	0.00	15,030.12
			18.51000	812.000		
0547	613-00408	4 In Elec Cond (Bored)	630.000 LF	630.000 0.000	0.00	20,626.20
			32.74000	630.000		
0550	613-01200	*2 Inch Electrical Conduit (Plastic)	2,679.000 LF	56.000 0.000	0.00	598.08
			10.68000	56.000		
0555	613-07016	*Pull Box (16"x16"x6")	39.000 EACH	22.000 0.000	0.00	28,238.54
			1,283.57000	22.000		
0557	613-01400	*4 Inch Electrical Conduit (Plastic) CO #4	5,100.000 LF	0.000 0.000	0.00	0.00
			13.00000	0.000		
0560	613-07034	*Pull Box (24"x36"x18")	25.000 EACH	12.000 0.000	0.00	15,699.12
			1,308.26000	12.000		
0565	613-10000	*Wiring	1.000 L S	0.750 0.000	0.00	43,431.72
			57,908.96000	0.750		

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0570	613-13000	*Luminaire (LED) (Special)	38.000	18.000		
			EACH	0.000	0.00	
			617.10000	18.000		11,107.80
0575	613-34300	*Light Standard Metal (30 Foot)	15.000	11.000		
			EACH	0.000	0.00	
			2,270.94000	11.000		24,980.34
0580	613-40010	*Light Standard Foundation	40.000	11.000		
			EACH	0.000	0.00	
			1,456.36000	11.000		16,019.96
0583	613-50100	*Lighting Control Center	5.000	1.000		
			EACH	0.000	0.00	
			8,327.00000	1.000		8,327.00
0585	614-00011	*Sign Panel (Class I)	2,224.000	102.000		
			SF	0.000	0.00	
			22.64000	102.000		2,309.28
0590	614-00012	*Sign Panel (Class II)	83.000	9.000		
			SF	0.000	0.00	
			29.44000	9.000		264.96
0595	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	1,940.000	235.000		
			LF	0.000	0.00	
			24.91000	235.000		5,853.85
0600	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	381.000	10.000		
			LF	0.000	0.00	
			43.02000	10.000		430.20
0605	614-10160	*Signal Head Backplates	56.000	16.000		
			EACH	0.000	0.00	
			228.33000	16.000		3,653.28
0610	614-70150	*Pedestrian Signal Face (16) (Countdown)	32.000	2.000		
			EACH	0.000	0.00	
			684.98000	2.000		1,369.96
0610		MATERIAL ALLOWANCE Traffic Equipment		4.000		
			EACH	0.000	0.00	
			275.00000	4.000		1,100.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0615	614-70336	*Traffic Signal Face (12-12-12)	82.000	22.000		
			EACH	0.000	0.00	
			863.94000	22.000		19,006.68
0615		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0620	614-70448	*Traffic Signal Face (12-12-12-12)	19.000	2.000		
			EACH	0.000	0.00	
			1,252.72000	2.000		2,505.44
0620		MATERIAL ALLOWANCE Traffic Equipment		6.000		
			EACH	0.000	0.00	
			460.00000	6.000		2,760.00
0625	614-72855	*Traffic Signal Controller Cabinet	4.000	0.000		
			EACH	0.000	0.00	
			29,031.00000	0.000		0.00
0625		MATERIAL ALLOWANCE Controller Cabinet		4.000		
			EACH	0.000	0.00	
			11,440.00000	4.000		45,760.00
0630	614-72860	*Pedestrian Push Button	30.000	2.000		
			EACH	0.000	0.00	
			1,610.64000	2.000		3,221.28
0635	614-72866	*Fire Preemption Unit and Timer	8.000	0.000		
			EACH	0.000	0.00	
			5,825.46000	0.000		0.00
0640	614-72886	*Intersection Detection System (Camera)	20.000	4.000		
			EACH	0.000	0.00	
			9,000.00000	4.000		36,000.00
0640		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0640		MATERIAL ALLOWANCE Traffic Equipment		16.000		
			EACH	0.000	0.00	
			5,200.00000	16.000		83,200.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0645	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	1.000	0.000		
		EACH		0.000	0.00	
			12,292.69000	0.000		0.00
0645		MATERIAL ALLOWANCE Signal Pole		0.000		
		EACH		0.000	0.00	
			8,244.00000	0.000		0.00
0645		MATERIAL ALLOWANCE Signal Pole		1.000		
		EACH		0.000	0.00	
			8,244.00000	1.000		8,244.00
0650	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	5.000	4.000		
		EACH		0.000	0.00	
			12,453.14000	4.000		49,812.56
0650		MATERIAL ALLOWANCE Signal Pole		0.000		
		EACH		0.000	0.00	
			8,361.00000	0.000		0.00
0650		MATERIAL ALLOWANCE Signal Pole		1.000		
		EACH		0.000	0.00	
			8,361.00000	1.000		8,361.00
0655	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	4.000	0.000		
		EACH		0.000	0.00	
			14,193.37000	0.000		0.00
0655		MATERIAL ALLOWANCE Signal Pole		0.000		
		EACH		0.000	0.00	
			9,588.00000	0.000		0.00
0655		MATERIAL ALLOWANCE Signal Pole		4.000		
		EACH		0.000	0.00	
			9,588.00000	4.000		38,352.00
0660	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	7.000	2.000		
		EACH		0.000	0.00	
			14,538.95000	2.000		29,077.90
0660		MATERIAL ALLOWANCE Signal Pole		0.000		
		EACH		0.000	0.00	
			9,762.00000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0660		MATERIAL ALLOWANCE Signal Pole		5.000		
			EACH	0.000	0.00	
			9,762.00000	5.000		48,810.00
0665	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	5.000	1.000		
			EACH	0.000	0.00	
			17,858.97000	1.000		17,858.97
0665		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,107.00000	0.000		0.00
0665		MATERIAL ALLOWANCE Signal Pole		4.000		
			EACH	0.000	0.00	
			12,107.00000	4.000		48,428.00
0670	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			18,899.40000	0.000		0.00
0670		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,841.00000	0.000		0.00
0670		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			12,841.00000	1.000		12,841.00
0675	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			21,307.34000	0.000		0.00
0675		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			15,931.00000	0.000		0.00
0675		MATERIAL ALLOWANCE Signal Pole		1.000		
			EACH	0.000	0.00	
			15,931.00000	1.000		15,931.00
0680	614-86800	*Uninterrupted Power Supply	4.000	0.000		
			EACH	0.000	0.00	
			9,333.07000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0680		MATERIAL ALLOWANCE Traffic Equipment		4.000		
			EACH	0.000	0.00	
			5,250.00000	4.000		21,000.00
0685	614-87704	*Ethernet Radio (Single Client)	4.000	0.000		
			EACH	0.000	0.00	
			3,616.23000	0.000		0.00
0687	624-20025	24 In Drainage Pipe (CL 0) (CIP)	40.000	40.000		
			LF	0.000	0.00	
			80.00000	40.000		3,200.00
0690	625-00000	*Construction Surveying	1.000	0.600		
			L S	0.000	0.00	
			21,736.94000	0.600		13,042.16
0695	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			950,296.25000	1.000		950,296.25
0700	626-01103	*Public Information Services (Tier III)	1.000	0.600		
			L S	0.000	0.00	
			14,429.73000	0.600		8,657.84
0705	627-00008	*Modified Epoxy Pavement Marking	340.000	340.000		
			GAL	0.000	0.00	
			117.30000	340.000		39,882.00
0710	627-00013	*Pavement Marking Paint (High Build)	792.000	665.000		
			GAL	127.000	5,775.96	
			45.48000	792.000		36,020.16
0715	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	9,332.000	0.000		
			SF	0.000	0.00	
			14.30000	0.000		0.00
0720	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,051.000	0.000		
			SF	0.000	0.00	
			15.86000	0.000		0.00
0725	627-30323	*Preformed Plastic Pavement Marking (Word-Symbol)(Type I)(In	2,156.000	1,179.000		
			SF	0.000	0.00	
			21.84000	1,179.000		25,749.36

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0730	627-30328	*Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I	10,126.000	2,236.000		
			SF	0.000	0.00	
			14.60000	2,236.000		32,645.60
0735	630-00000	*Flagging	15,000.000	9,552.800		
			HOUR	445.500	12,861.59	
			28.87000	9,998.300		288,650.92
0740	630-00003	*Uniformed Traffic Control	33.000	20.500		
			HOUR	12.500	1,273.63	
			101.89000	33.000		3,362.37
0745	630-00006	*Uniformed Traffic Control (Vehicle)	33.000	20.500		
			HOUR	12.500	424.50	
			33.96000	33.000		1,120.68
0750	630-00007	*Traffic Control Inspection	150.000	86.000		
			DAY	2.000	452.86	
			226.43000	88.000		19,925.84
0755	630-00012	*Traffic Control Management	350.000	249.000		
			DAY	26.000	6,500.00	
			250.00000	275.000		68,750.00
0760	630-00040	*Traffic Incident Management Plan Development	1.000	0.500		
			L S	0.000	0.00	
			8,560.19000	0.500		4,280.10
0765	630-00041	*Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			358.51000	0.000		0.00
0767	630-80002	Flash Beacon (Solar)	6.000	2.000		
			EACH	1.000	600.00	
			600.00000	3.000		1,800.00
0770	630-80335	*Barricade (Type 3 M-A) (Temporary)	80.000	40.000		
			EACH	0.000	0.00	
			113.21000	40.000		4,528.40
0772	630-80340	Pedestrian Barricade (ADA)	0.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0775	630-80341	*Construction Traffic Sign (Panel Size A)	530.000	155.000		
			EACH	110.000	10,585.30	
			96.23000	265.000		25,500.95
0780	630-80342	*Construction Traffic Sign (Panel Size B)	250.000	105.000		
			EACH	10.500	1,426.53	
			135.86000	115.500		15,691.83
0785	630-80344	*Construction Traffic Sign (Special)	600.000	214.000		
			SF	17.000	288.66	
			16.98000	231.000		3,922.38
0790	630-80350	*Vertical Panel	266.000	113.000		
			EACH	20.000	792.40	
			39.62000	133.000		5,269.46
0795	630-80355	*Portable Message Sign Panel	7.000	2.500		
			EACH	1.000	7,924.93	
			7,924.93000	3.500		27,737.26
0800	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	6.000	3.000		
			EACH	0.000	0.00	
			2,264.27000	3.000		6,792.81
0805	630-80360	*Drum Channelizing Device	410.000	205.000		
			EACH	0.000	0.00	
			52.08000	205.000		10,676.40
0807	630-80363	Drum Channel Dev (Light) (F)	21.000	5.000		
			EACH	5.500	467.50	
			85.00000	10.500		892.50
0810	630-80367	*Portable Traffic Speed Monitor	4.000	2.000		
			EACH	0.000	0.00	
			4,528.53000	2.000		9,057.06
0815	630-80380	*Traffic Cone	250.000	125.000		
			EACH	0.000	0.00	
			13.59000	125.000		1,698.75
0817	630-80391	Channel Dev (Fixed)	150.000	28.500		
			EACH	34.000	3,400.00	
			100.00000	62.500		6,250.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0820	630-80520	*Mobile Pavement Marking Zone	10.000	2.000		
			DAY	0.000	0.00	
			1,436.34000	2.000		2,872.68
0823	630-85041	Mobile Attenuator	10.000	10.000		
			DAY	0.000	0.00	
			600.00000	10.000		6,000.00
0825	630-86810	*Traffic Signal (Temporary)	13.000	3.000		
			EACH	0.000	0.00	
			27,000.00000	3.000		81,000.00
0827	900-00007	Added Item (Each)/ Reset Electric Meter Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			4,555.10000	1.000		4,555.10
0830	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70012	F/A Asphalt Pavement Incentive	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70013	F/A Concrete Pavement Incentive	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70016	F/A Fuel Cost Adjustment	50,000.000	-10,460.830		
			F A	-555.700	-555.70	
			1.00000	-11,016.530		-11,016.53
0855	700-70018	F/A Roadway Smoothness Incentive	200,000.000	65,137.050		
			F A	0.000	0.00	
			1.00000	65,137.050		65,137.05
0860	700-70019	F/A Asphalt Cement Cost Adjustment	155,000.000	139,517.830		
			F A	0.000	0.00	
			1.00000	139,517.830		139,517.83

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/10/2020

ESTIMATE NO: 0012

14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0865	700-70023	F/A On-The-Job Trainee	19,200.000	19,130.000		
			F A	0.000	0.00	
			1.00000	19,130.000		19,130.00
0867	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70210	F/A Lights	300,000.000	281,662.770		
			F A	0.000	0.00	
			1.00000	281,662.770		281,662.77
0875	700-70220	F/A Phone Service	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70270	F/A Water Lines	200,000.000	199,833.980		
			F A	0.000	0.00	
			1.00000	199,833.980		199,833.98
0885	700-70310	F/A Landscaping	30,000.000	0.000		
			F A	18,536.190	18,536.19	
			1.00000	18,536.190		18,536.19
0890	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70594	F/A DRB Standing Committee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$18,465,554.84 \$	180,650.40 \$ 9,987,274.95

CAT NO0300 STRUCTURES						
0905	202-00165	*Removal of Wall	1.000	1.000		
			L S	0.000	0.00	
			6,958.75000	1.000		6,958.75

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 23
 ESTIMATE RUN 04/10/2020
 14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0910	202-00425	Removal of Bridge Railing	278.000	278.000		
			LF	0.000	0.00	
			13.83000	278.000		3,844.74
0915	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			37,122.86000	1.000		37,122.86
0920	206-00000	Structure Excavation	2,112.000	2,112.000		
			CY	0.000	0.00	
			22.42000	2,112.000		47,351.04
0925	206-00100	Structure Backfill (Class 1)	2,000.000	1,158.000		
			CY	0.000	0.00	
			54.76000	1,158.000		63,412.08
0930	210-00425	Reset Bridge Railing	254.500	254.500		
			LF	0.000	0.00	
			49.19000	254.500		12,518.86
0935	518-01002	Bridge Expansion Device (0-2 Inch)	65.000	0.000		
			LF	0.000	0.00	
			52.67000	0.000		0.00
0940	601-03050	Concrete Class D (Wall)	350.300	350.300		
			CY	0.000	0.00	
			530.00000	350.300		185,659.00
0945	601-40400	Structural Concrete Stain	376.000	0.000		
			SY	0.000	0.00	
			3.40000	0.000		0.00
0950	602-00020	Reinforcing Steel (Epoxy Coated)	40,030.000	40,030.000		
			LB	0.000	0.00	
			1.77000	40,030.000		70,853.10
0955	604-25000	Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			9,944.62000	2.000		19,889.24
0960	606-11030	Bridge Rail Type 10M	185.000	185.000		
			LF	0.000	0.00	
			275.72000	185.000		51,008.20

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/10/2020

ESTIMATE NO: 0012

14:53:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0965	606-11032	Bridge Rail Type 10M (Special)	179.000	179.000		
		LF		0.000	0.00	
			312.75000	179.000		55,982.25
			CAT 0300	CURRENT AMT \$	605,409.99 \$	0.00 \$ 554,600.12

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	Field Office (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			43,021.03000	1.000		43,021.03
0975	620-00012	Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			25,812.62000	1.000		25,812.62
0980	620-00020	Sanitary Facility	1.000	1.000		
		EACH		0.000	0.00	
			5,377.63000	1.000		5,377.63
			CAT 0400	CURRENT AMT \$	74,211.28 \$	0.00 \$ 74,211.28
			PROJECT TOTAL	CURRENT AMT	\$19,145,176.11 \$	180,650.40 \$10,616,086.35
