

ESTIMATE SUMMARY

CONTID: C19664R

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 19664R-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 316.0 DAYS

TIME ALLOW:

339 WORK DAYS

SH 14: S-CURVE RECONSTRUCTION

PERCENT TIME: 93.22

ORIG TIME ALLOW:

275 WORK DAYS

PROJECT NO:

FSA0142-063

SH 14: S-CURVE RECONSTRUCTION

NAME OF ROAD:

PROJECT COUNTIES:

LOGAN

CONTRACTOR:

PARSONS CONSTRUCTION GROUP INC

12250 North Pecos Street

Suite 500

Westminster

CO 80234

(864)915-1551

PAY PERIOD ENDING

01/31/2021

DATE TIME STARTED 03/18/2019

DATE LET

12/13/2018

DATE WORK BEGAN 03/18/2019

DATE AWARDED

01/02/2019

DATE TIME STOPPED

DATE CONTRACT EXECUTED

02/14/2019

DATE ACCEPTED

DATE NOTICE TO PROCEED

03/18/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 19,491,524.04 PARTICIPATING	\$ 19,252,436.84	\$ 4,404.16
AWARD PROJECT AMT: \$ 16,600,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 98.77% TOTAL EARNINGS	19,252,436.84	4,404.16
FUNDS AVAILABLE: \$ 239,087.20 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	19,252,436.84
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-249,000.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	19,003,436.84
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	19,003,436.84
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 4,404.16

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00008	Tree Trimming	4.000	4.000		
			HOUR	0.000	0.00	
			346.57000	4.000		1,386.28
0010	202-00010	*Removal of Tree	43.000	43.000		
			EACH	0.000	0.00	
			750.90000	43.000		32,288.70
0015	202-00019	Removal of Inlet	53.000	53.000		
			EACH	0.000	0.00	
			920.58000	53.000		48,790.74
0020	202-00021	Removal of Manhole	26.000	26.000		
			EACH	0.000	0.00	
			1,088.40000	26.000		28,298.40
0025	202-00035	Removal of Pipe	5,795.000	5,795.000		
			LF	0.000	0.00	
			11.49000	5,795.000		66,584.55
0030	202-00195	*Removal of Median Cover	580.000	580.000		
			SY	0.000	0.00	
			18.28000	580.000		10,602.40
0035	202-00200	*Removal of Sidewalk	10,751.000	10,736.000		
			SY	0.000	0.00	
			14.67000	10,736.000		157,497.12
0040	202-00203	*Removal of Curb and Gutter	20,777.000	20,777.000		
			LF	-3.000	-19.23	
			6.41000	20,774.000		133,161.34
0045	202-00210	*Removal of Concrete Pavement	44,071.610	44,071.610		
			SY	0.000	0.00	
			10.50000	44,071.610		462,751.91
0050	202-00220	*Removal of Asphalt Mat	26,701.000	26,701.000		
			SY	0.000	0.00	
			1.50000	26,701.000		40,051.50
0055	202-00240	*Removal of Asphalt Mat (Planing)	92,731.000	92,731.000		
			SY	0.000	0.00	
			0.41000	92,731.000		38,019.71

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00250	*Removal of Pavement Marking	12,718.000	12,668.000		
			SF	0.000	0.00	
			1.98000	12,668.000		25,082.64
0065	202-00700	*Removal of Light Standard	3.000	3.000		
			EACH	0.000	0.00	
			771.38000	3.000		2,314.14
0070	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,908.40000	1.000		4,908.40
0075	202-00810	Removal of Ground Sign	133.000	133.000		
			EACH	0.000	0.00	
			113.55000	133.000		15,102.15
0077	202-00821	Rem Sign Panel	97.000	97.000		
			EACH	0.000	0.00	
			80.00000	97.000		7,760.00
0080	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			8,318.55000	1.000		8,318.55
0085	202-00831	*Removal of Traffic Signal Head	2.000	2.000		
			EACH	0.000	0.00	
			80.22000	2.000		160.44
0090	202-04001	Plug Culvert	6.000	6.000		
			EACH	0.000	0.00	
			2,231.41000	6.000		13,388.46
0095	202-05150	Sandblasting	897.000	897.000		
			SF	0.000	0.00	
			3.96000	897.000		3,552.12
0100	203-00010	*Unclassified Excavation (Complete In Place)	23,020.000	23,020.000		
			CY	0.000	0.00	
			15.50000	23,020.000		356,810.00
0105	203-00100	*Muck Excavation	4,604.000	4,604.000		
			CY	0.000	0.00	
			15.72000	4,604.000		72,374.88

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	203-01100	*Proof Rolling	27.500	27.500		
			HOOR	0.000	0.00	
			129.47000	27.500		3,560.43
0115	203-01500	Blading	150.000	135.500		
			HOOR	0.000	0.00	
			115.24000	135.500		15,615.02
0120	203-01597	*Potholing	546.000	546.000		
			HOOR	0.000	0.00	
			246.74000	546.000		134,720.04
0125	207-00205	*Topsoil	8.000	8.000		
			CY	0.000	0.00	
			75.09000	8.000		600.72
0130	208-00002	Erosion Log Type 1 (12 Inch)	100.000	100.000		
			LF	0.000	0.00	
			6.00000	100.000		600.00
0135	208-00035	Aggregate Bag	113.000	113.000		
			LF	0.000	0.00	
			21.23000	113.000		2,398.99
0140	208-00036	Aggregate Bag (Special)	0.000	0.000		
			LF	0.000	0.00	
			3.47000	0.000		0.00
0145	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			21,947.97000	2.000		43,895.94
0150	208-00053	Storm Drain Inlet Protection (Type I) (84 Inch)	24.000	24.000		
			EACH	0.000	0.00	
			201.29000	24.000		4,830.96
0155	208-00054	Storm Drain Inlet Protection (Type II)	9.000	9.000		
			EACH	0.000	0.00	
			736.92000	9.000		6,632.28
0160	208-00056	Storm Drain Inlet Protection (Type III)	72.000	72.000		
			EACH	0.000	0.00	
			265.51000	72.000		19,116.72

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00070	Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			4,737.38000	3.000		14,212.14
0170	208-00103	Removal and Disposal of Sediment (Labor)	57.000	57.000		
			HOOR	0.000	0.00	
			52.28000	57.000		2,979.96
0175	208-00105	Removal and Disposal of Sediment (Equipment)	15.000	15.000		
			HOOR	0.000	0.00	
			119.71000	15.000		1,795.65
0180	208-00106	Sweeping (Sediment Removal)	28.000	28.000		
			HOOR	0.000	0.00	
			94.62000	28.000		2,649.36
0185	208-00207	Erosion Control Management	87.000	87.000		
			DAY	0.000	0.00	
			713.35000	87.000		62,061.45
0190	210-00001	Reset Structure	2.000	2.000		
			EACH	0.000	0.00	
			3,124.81000	2.000		6,249.62
0195	210-00050	*Reset Fire Hydrant	5.000	5.000		
			EACH	0.000	0.00	
			1,132.13000	5.000		5,660.65
0200	210-00815	Reset Sign Panel	15.000	9.000		
			EACH	0.000	0.00	
			263.39000	9.000		2,370.51
0205	210-00831	*Reset Traffic Signal Head	7.000	7.000		
			EACH	0.000	0.00	
			296.21000	7.000		2,073.47
0210	210-00840	*Reset Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			5,937.76000	1.000		5,937.76
0215	210-00842	*Reset Traffic Signal Mast Arm	2.000	2.000		
			EACH	0.000	0.00	
			444.32000	2.000		888.64

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	210-00860	*Reset Pedestrian Push Button	2.000	2.000		
			EACH	0.000	0.00	
			80.22000	2.000		160.44
0225	210-00861	*Reset Wiring	1.000	1.000		
			L S	0.000	0.00	
			9,392.31000	1.000		9,392.31
0230	210-00865	*Reset Pedestrian Signal Head	2.000	2.000		
			EACH	0.000	0.00	
			80.22000	2.000		160.44
0235	210-04010	Adjust Manhole	19.000	19.000		
			EACH	0.000	0.00	
			2,288.25000	19.000		43,476.75
0240	210-04015	Modify Manhole	17.000	17.000		
			EACH	0.000	0.00	
			2,288.25000	17.000		38,900.25
0242	210-04020	Modify Inlet	10.000	10.000		
			EACH	0.000	0.00	
			3,500.00000	10.000		35,000.00
0245	210-04050	*Adjust Valve Box	96.000	96.000		
			EACH	0.000	0.00	
			1,109.63000	96.000		106,524.48
0250	212-00006	*Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			1,419.87000	0.000		0.00
0255	212-00032	*Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			4,614.55000	0.000		0.00
0260	212-00050	*Sod	15,000.000	468.000		
			SF	0.000	0.00	
			0.71000	468.000		332.28
0265	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			2,691.82000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	213-00012	*Spray-on Mulch Blanket	11.000	11.000		
			ACRE	0.000	0.00	
			4,584.95000	11.000		50,434.45
0275	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			4.91000	0.000		0.00
0280	214-00000	*Landscape Maintenance	0.000	0.000		
			L S	0.000	0.00	
			26,249.71000	0.000		0.00
0285	304-06008	*Aggregate Base Course (Class 6) (Special)	15,886.000	15,886.000		
			CY	0.000	0.00	
			42.00000	15,886.000		667,212.00
0290	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	843.000	840.950		
			TON	0.000	0.00	
			220.00000	840.950		185,009.00
0295	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	17,780.530	17,780.530		
			TON	0.000	0.00	
			100.00000	17,780.530		1,778,053.00
0300	412-00190	*Concrete Pavement (Patching)	4,180.610	4,180.610		
			SY	0.000	0.00	
			85.00000	4,180.610		355,351.85
0305	412-00600	*Concrete Pavement (6 Inch)	5,784.000	5,784.000		
			SY	0.000	0.00	
			53.00000	5,784.000		306,552.00
0310	412-00900	*Concrete Pavement (9 Inch)	58,236.000	58,236.000		
			SY	0.000	0.00	
			58.00000	58,236.000		3,377,688.00
0310		MATERIAL ALLOWANCE Dowel		0.000		
			SY	0.000	0.00	
			0.41397	0.000		0.00
0315	412-00920	*Concrete Pavement (9 Inch) (Fast Track)	1,114.000	1,114.000		
			SY	0.000	0.00	
			80.00000	1,114.000		89,120.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0320	420-00112	Geotextile (Drainage) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			101.33000	0.000		0.00
0320		MATERIAL ALLOWANCE Drainage Geotex		0.000		
			SY	0.000	0.00	
			0.55000	0.000		0.00
0325	420-00133	Geotextile (Separator) (Class 2)	70,170.000	70,170.000		
			SY	0.000	0.00	
			1.74000	70,170.000		122,095.80
0325		MATERIAL ALLOWANCE Separation Geotex		0.000		
			SY	0.000	0.00	
			0.83000	0.000		0.00
0330	503-00036	*Drilled Shaft (36 Inch)	226.000	226.000		
			LF	0.000	0.00	
			375.00000	226.000		84,750.00
0335	503-00042	*Drilled Shaft (42 Inch)	100.000	100.000		
			LF	0.000	0.00	
			450.00000	100.000		45,000.00
0340	503-00048	*Drilled Shaft (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			525.00000	21.000		11,025.00
0345	506-00212	Riprap (12 Inch)	3.000	3.000		
			CY	0.000	0.00	
			251.21000	3.000		753.63
0350	506-01020	Geogrid Reinforcement	68,993.000	68,993.000		
			SY	0.000	0.00	
			2.00000	68,993.000		137,986.00
0350		MATERIAL ALLOWANCE		0.000		
			SY	0.000	0.00	
			1.00000	0.000		0.00
0355	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	701.000	701.000		
			LF	0.000	0.00	
			51.53000	701.000		36,122.53

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0360	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
		LF		0.000	0.00	
			104.67000	0.000		0.00
0365	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	1,716.000	1,716.000		
		LF		0.000	0.00	
			70.00000	1,716.000		120,120.00
0365		MATERIAL ALLOWANCE Pipe, RCP		0.000		
		LF		0.000	0.00	
			19.92000	0.000		0.00
0370	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	270.000	270.000		
		LF		0.000	0.00	
			120.00000	270.000		32,400.00
0370		MATERIAL ALLOWANCE Pipe, RCP		0.000		
		LF		0.000	0.00	
			8.50750	0.000		0.00
0375	603-01275	*27 Inch Reinforced Concrete Pipe (Complete In Place)	360.000	360.000		
		LF		0.000	0.00	
			95.00000	360.000		34,200.00
0380	603-01305	*30 Inch Reinforced Concrete Pipe (Complete In Place)	312.000	312.000		
		LF		0.000	0.00	
			100.00000	312.000		31,200.00
0380		MATERIAL ALLOWANCE Pipe, RCP		0.000		
		LF		0.000	0.00	
			34.76780	0.000		0.00
0385	603-01335	*33 Inch Reinforced Concrete Pipe (Complete In Place)	292.000	292.000		
		LF		0.000	0.00	
			115.00000	292.000		33,580.00
0390	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	910.000	910.000		
		LF		0.000	0.00	
			125.00000	910.000		113,750.00
0395	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	914.000	914.000		
		LF		0.000	0.00	
			135.00000	914.000		123,390.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0395		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
			49.80000	0.000		0.00
0400	603-01485	*48 Inch Reinforced Concrete Pipe (Complete In Place)	787.000	787.000		
			LF	0.000	0.00	
			160.00000	787.000		125,920.00
0405	603-01545	*54 Inch Reinforced Concrete Pipe (Complete In Place)	1,182.000	1,182.000		
			LF	0.000	0.00	
			205.00000	1,182.000		242,310.00
0410	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
0410		MATERIAL ALLOWANCE Inlet Hardware		0.000		
			EACH	0.000	0.00	
			1,846.50000	0.000		0.00
0415	604-13005	Inlet Type 13 (5 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			1,916.92000	12.000		23,003.04
0420	604-13010	Inlet Type 13 (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			2,261.71000	0.000		0.00
0425	604-19105	*Inlet Type R L 5 (5 Foot)	43.000	43.000		
			EACH	0.000	0.00	
			4,100.00000	43.000		176,300.00
0425		MATERIAL ALLOWANCE Inlet Hardware		0.000		
			EACH	0.000	0.00	
			2,464.00000	0.000		0.00
0430	604-19205	Inlet Type R L 10 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,170.48000	1.000		2,170.48
0430		MATERIAL ALLOWANCE Inlet Hardware		0.000		
			EACH	0.000	0.00	
			3,685.00000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	604-30005	*Manhole Slab Base (5 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			5,273.11000	7.000		36,911.77
0435		MATERIAL ALLOWANCE Prcst Conc Manhole		0.000		
			EACH	0.000	0.00	
			1,167.00000	0.000		0.00
0440	604-30010	*Manhole Slab Base (10 Foot)	25.000	25.000		
			EACH	0.000	0.00	
			6,500.00000	25.000		162,500.00
0440		MATERIAL ALLOWANCE Prcst Conc Manhole		0.000		
			EACH	0.000	0.00	
			1,909.00000	0.000		0.00
0445	604-39000	Manhole Special	9.000	9.000		
			EACH	0.000	0.00	
			9,634.63000	9.000		86,711.67
0450	606-00301	Guardrail Type 3 (6-3 Post Spacing)	22.000	22.000		
			LF	0.000	0.00	
			47.97000	22.000		1,055.34
0455	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			2,468.97000	1.000		2,468.97
0457	606-01390	End Anchor Ty 3K	1.000	1.000		
			EACH	0.000	0.00	
			3,630.00000	1.000		3,630.00
0460	606-02005	*End Anchorage (Flared)	0.000	0.000		
			EACH	0.000	0.00	
			2,818.90000	0.000		0.00
0465	607-11525	Fence (Plastic)	1,814.000	1,814.000		
			LF	0.000	0.00	
			1.27000	1,814.000		2,303.78
0470	608-00000	*Concrete Sidewalk	13,015.000	13,000.000		
			SY	0.000	0.00	
			65.00000	13,000.000		845,000.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 12
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	608-00010	*Concrete Curb Ramp	2,096.000	2,096.000		
			SY	0.000	0.00	
			200.00000	2,096.000		419,200.00
0477	608-10000	Sidewalk Drain	68.000	68.000		
			LF	0.000	0.00	
			408.00000	68.000		27,744.00
0480	608-10010	*Sidewalk Drain	7.000	7.000		
			EACH	0.000	0.00	
			1,018.92000	7.000		7,132.44
0485	609-20010	*Curb Type 2 (Section B)	1,744.000	1,744.000		
			LF	0.000	0.00	
			28.18000	1,744.000		49,145.92
0490	609-21010	*Curb and Gutter Type 2 (Section I-B)	10,194.000	10,194.000		
			LF	0.000	0.00	
			18.38000	10,194.000		187,365.72
0495	609-21020	*Curb and Gutter Type 2 (Section II-B)	18,359.000	18,359.000		
			LF	0.000	0.00	
			20.83000	18,359.000		382,417.97
0500	609-24003	*Gutter Type 2 (3 Foot)	27.000	27.000		
			LF	0.000	0.00	
			40.43000	27.000		1,091.61
0505	609-24004	*Gutter Type 2 (4 Foot)	1,437.000	1,437.000		
			LF	0.000	0.00	
			42.88000	1,437.000		61,618.56
0510	609-24008	*Gutter Type 2 (8 Foot)	1,159.000	1,159.000		
			LF	0.000	0.00	
			95.57000	1,159.000		110,765.63
0515	610-00020	*Median Cover Material (Patterned Concrete)	39,855.000	39,855.000		
			SF	0.000	0.00	
			12.50000	39,855.000		498,187.50
0517	612-00001	Delin (Ty I)	179.000	179.000		
			EACH	0.000	0.00	
			55.00000	179.000		9,845.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0520	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	93.000	93.000		
		EACH		0.000	0.00	
			113.21000	93.000		10,528.53
0523	612-00102	Delin (Drv Conc Inst) (Ty II)	65.000	65.000		
		EACH		0.000	0.00	
			120.75000	65.000		7,848.75
0525	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	29.000	29.000		
		EACH		0.000	0.00	
			124.53000	29.000		3,611.37
0530	613-00200	*2 Inch Electrical Conduit	2,722.000	2,722.000		
		LF		0.000	0.00	
			17.28000	2,722.000		47,036.16
0535	613-00206	*2 Inch Electrical Conduit (Bored)	3,356.000	3,356.000		
		LF		0.000	0.00	
			16.04000	3,356.000		53,830.24
0540	613-00300	*3 Inch Electrical Conduit	3,127.000	3,127.000		
		LF		0.000	0.00	
			13.58000	3,127.000		42,464.66
0545	613-00306	*3 Inch Electrical Conduit (Bored)	1,152.000	1,152.000		
		LF		0.000	0.00	
			18.51000	1,152.000		21,323.52
0547	613-00408	4 In Elec Cond (Bored)	710.000	710.000		
		LF		0.000	0.00	
			32.74000	710.000		23,245.40
0550	613-01200	*2 Inch Electrical Conduit (Plastic)	56.000	56.000		
		LF		0.000	0.00	
			10.68000	56.000		598.08
0555	613-07016	*Pull Box (16"x16"x6")	51.000	51.000		
		EACH		0.000	0.00	
			1,283.57000	51.000		65,462.07
0557	613-01400	4 Inch Electrical Conduit (Plastic) CO #4	4,890.000	4,890.000		
		LF		0.000	0.00	
			13.00000	4,890.000		63,570.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0560	613-07034	*Pull Box (24"x36"x18")	25.000	25.000		
			EACH	0.000	0.00	
			1,308.26000	25.000		32,706.50
0565	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			57,908.96000	1.000		57,908.96
0570	613-13000	*Luminaire (LED) (Special)	38.000	38.000		
			EACH	0.000	0.00	
			617.10000	38.000		23,449.80
0575	613-34300	*Light Standard Metal (30 Foot)	15.000	15.000		
			EACH	0.000	0.00	
			2,270.94000	15.000		34,064.10
0580	613-40010	*Light Standard Foundation	40.000	40.000		
			EACH	0.000	0.00	
			1,456.36000	40.000		58,254.40
0583	613-50100	Lighting Control Center	5.000	5.000		
			EACH	0.000	0.00	
			8,327.00000	5.000		41,635.00
0585	614-00011	*Sign Panel (Class I)	2,193.000	2,000.000		
			SF	26.000	588.64	
			22.64000	2,026.000		45,868.64
0590	614-00012	*Sign Panel (Class II)	67.000	51.000		
			SF	0.000	0.00	
			29.44000	51.000		1,501.44
0595	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	1,958.000	1,844.000		
			LF	25.000	622.75	
			24.91000	1,869.000		46,556.79
0600	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	443.000	443.000		
			LF	0.000	0.00	
			43.02000	443.000		19,057.86
0605	614-10160	*Signal Head Backplates	56.000	56.000		
			EACH	0.000	0.00	
			228.33000	56.000		12,786.48

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0610	614-70150	*Pedestrian Signal Face (16) (Countdown)	32.000	32.000		
			EACH	0.000	0.00	
			684.98000	32.000		21,919.36
0610		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0615	614-70336	*Traffic Signal Face (12-12-12)	78.000	78.000		
			EACH	0.000	0.00	
			863.94000	78.000		67,387.32
0615		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			360.00000	0.000		0.00
0620	614-70448	*Traffic Signal Face (12-12-12-12)	18.000	18.000		
			EACH	0.000	0.00	
			1,252.72000	18.000		22,548.96
0620		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0625	614-72855	*Traffic Signal Controller Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			29,031.00000	4.000		116,124.00
0625		MATERIAL ALLOWANCE Controller Cabinet		0.000		
			EACH	0.000	0.00	
			11,440.00000	0.000		0.00
0630	614-72860	*Pedestrian Push Button	22.000	22.000		
			EACH	0.000	0.00	
			1,610.64000	22.000		35,434.08
0632	614-72863	Ped Push Button Post Assem	9.000	9.000		
			EACH	0.000	0.00	
			2,436.50000	9.000		21,928.50
0635	614-72866	*Fire Preemption Unit and Timer	8.000	8.000		
			EACH	0.000	0.00	
			5,825.46000	8.000		46,603.68

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0640	614-72886	*Intersection Detection System (Camera)	24.000	24.000		
			EACH	0.000	0.00	
			9,000.00000	24.000		216,000.00
0640		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0640		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0645	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			12,292.69000	0.000		0.00
0645		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			8,244.00000	0.000		0.00
0645		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			8,244.00000	0.000		0.00
0650	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	5.000	5.000		
			EACH	0.000	0.00	
			12,453.14000	5.000		62,265.70
0650		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			8,361.00000	0.000		0.00
0650		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			8,361.00000	0.000		0.00
0655	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	4.000	4.000		
			EACH	0.000	0.00	
			14,193.37000	4.000		56,773.48
0655		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			9,588.00000	0.000		0.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0655		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			9,588.00000	0.000		0.00
0660	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	7.000	7.000		
			EACH	0.000	0.00	
			14,538.95000	7.000		101,772.65
0660		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			9,762.00000	0.000		0.00
0660		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			9,762.00000	0.000		0.00
0665	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	5.000	5.000		
			EACH	0.000	0.00	
			17,858.97000	5.000		89,294.85
0665		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,107.00000	0.000		0.00
0665		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,107.00000	0.000		0.00
0670	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			18,899.40000	1.000		18,899.40
0670		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,841.00000	0.000		0.00
0670		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			12,841.00000	0.000		0.00
0675	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			21,307.34000	1.000		21,307.34

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0022

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0675		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			15,931.00000	0.000		0.00
0675		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			15,931.00000	0.000		0.00
0677	614-81410	Furn Sig-Light Pole Steel (1)	1.000	1.000		
			EACH	0.000	0.00	
			12,739.37000	1.000		12,739.37
0680	614-86800	*Uninterrupted Power Supply	4.000	4.000		
			EACH	0.000	0.00	
			9,333.07000	4.000		37,332.28
0680		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			5,250.00000	0.000		0.00
0685	614-87704	*Ethernet Radio (Single Client)	4.000	4.000		
			EACH	0.000	0.00	
			3,616.23000	4.000		14,464.92
0687	624-20025	24 In Drainage Pipe (CL 0) (CIP)	40.000	40.000		
			LF	0.000	0.00	
			80.00000	40.000		3,200.00
0690	625-00000	*Construction Surveying	1.000	0.950		
			L S	0.000	0.00	
			21,736.94000	0.950		20,650.09
0695	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			950,296.25000	1.000		950,296.25
0700	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			14,429.73000	1.000		14,429.73
0705	627-00008	*Modified Epoxy Pavement Marking	551.000	551.000		
			GAL	0.000	0.00	
			117.30000	551.000		64,632.30

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0710	627-00013	*Pavement Marking Paint (High Build)	870.000	865.000		
			GAL	0.000	0.00	
			45.48000	865.000		39,340.20
0715	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	0.000	0.000		
			SF	0.000	0.00	
			14.30000	0.000		0.00
0720	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	3,569.000	3,569.000		
			SF	0.000	0.00	
			15.86000	3,569.000		56,604.34
0725	627-30323	*Preformed Plastic Pavement Marking (Word-Symbol)(Type I)(In	2,478.000	2,478.000		
			SF	0.000	0.00	
			21.84000	2,478.000		54,119.52
0730	627-30328	*Preformed Plastic Pavement Marking (XWalk-Stop Line)(Type I	9,861.000	9,861.000		
			SF	0.000	0.00	
			14.60000	9,861.000		143,970.60
0735	630-00000	*Flagging	17,711.300	17,551.300		
			HOUR	0.000	0.00	
			28.87000	17,551.300		506,706.03
0740	630-00003	*Uniformed Traffic Control	52.000	52.000		
			HOUR	0.000	0.00	
			101.89000	52.000		5,298.28
0745	630-00006	*Uniformed Traffic Control (Vehicle)	52.000	52.000		
			HOUR	0.000	0.00	
			33.96000	52.000		1,765.92
0750	630-00007	*Traffic Control Inspection	154.000	144.000		
			DAY	0.000	0.00	
			226.43000	144.000		32,605.92
0755	630-00012	*Traffic Control Management	494.000	484.000		
			DAY	0.000	0.00	
			250.00000	484.000		121,000.00
0760	630-00040	*Traffic Incident Management Plan Development	1.000	0.900		
			L S	0.000	0.00	
			8,560.19000	0.900		7,704.17

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0765	630-00041	*Traffic Incident Management Plan Implementation	0.000	0.000		
			MON	0.000	0.00	
			358.51000	0.000		0.00
0767	630-80002	Flash Beacon (Solar)	11.000	9.900		
			EACH	0.000	0.00	
			600.00000	9.900		5,940.00
0770	630-80335	*Barricade (Type 3 M-A) (Temporary)	80.000	72.000		
			EACH	0.000	0.00	
			113.21000	72.000		8,151.12
0772	630-80340	Pedestrian Barricade (ADA)	402.000	361.800		
			LF	0.000	0.00	
			11.00000	361.800		3,979.80
0775	630-80341	*Construction Traffic Sign (Panel Size A)	619.000	557.100		
			EACH	0.000	0.00	
			96.23000	557.100		53,609.73
0780	630-80342	*Construction Traffic Sign (Panel Size B)	250.000	217.800		
			EACH	0.000	0.00	
			135.86000	217.800		29,590.31
0785	630-80344	*Construction Traffic Sign (Special)	600.000	462.600		
			SF	0.000	0.00	
			16.98000	462.600		7,854.95
0790	630-80350	*Vertical Panel	317.000	285.300		
			EACH	0.000	0.00	
			39.62000	285.300		11,303.59
0795	630-80355	*Portable Message Sign Panel	7.000	6.300		
			EACH	0.000	0.00	
			7,924.93000	6.300		49,927.06
0800	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	6.000	5.400		
			EACH	0.000	0.00	
			2,264.27000	5.400		12,227.06
0805	630-80360	*Drum Channelizing Device	410.000	369.000		
			EACH	0.000	0.00	
			52.08000	369.000		19,217.52

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 21
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0807	630-80363	Drum Channel Dev (Light) (F)	21.000	18.900		
			EACH	0.000	0.00	
			85.00000	18.900		1,606.50
0810	630-80367	*Portable Traffic Speed Monitor	4.000	3.600		
			EACH	0.000	0.00	
			4,528.53000	3.600		16,302.71
0815	630-80380	*Traffic Cone	250.000	225.000		
			EACH	0.000	0.00	
			13.59000	225.000		3,057.75
0817	630-80391	Channel Dev (Fixed)	150.000	112.500		
			EACH	0.000	0.00	
			100.00000	112.500		11,250.00
0818	900-00007	Added Item (Each)/ Adjust Meter Pedestal	1.000	0.000		
			EACH	1.000	3,212.00	
			3,212.00000	1.000		3,212.00
0820	630-80520	*Mobile Pavement Marking Zone	2.000	2.000		
			DAY	0.000	0.00	
			1,436.34000	2.000		2,872.68
0821	900-00006	Added Item (Dollar)/ Alpha & Omega Consultants, Inc. (Lien)	0.000	-72,519.250		
			DOL	0.000	0.00	
			1.00000	-72,519.250		-72,519.25
0822	900-00007	Added Item (Each)/ MH CH4 Barrel Section	1.000	1.000		
			EACH	0.000	0.00	
			1,909.00000	1.000		1,909.00
0823	630-85041	Mobile Attenuator	10.000	10.000		
			DAY	0.000	0.00	
			600.00000	10.000		6,000.00
0824	900-00005	Added Item (Day)/ Overhead Costs	28.000	28.000		
			DAY	0.000	0.00	
			6,588.58000	28.000		184,480.24
0825	630-86810	*Traffic Signal (Temporary)	14.000	12.600		
			EACH	0.000	0.00	
			27,000.00000	12.600		340,200.00

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 22
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0826	900-00007	Added Item (Each)/ Modify Traffic Signal	18.000	18.000		
			EACH	0.000	0.00	
			662.20000	18.000		11,919.60
0827	900-00007	Added Item (Each)/ Reset Electric Meter Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			4,555.10000	1.000		4,555.10
0828	900-00007	Added Item (Each)/ Reset Sign Panel	30.000	22.000		
			EACH	0.000	0.00	
			24.20000	22.000		532.40
0829	900-00012	Added Item (Foot)/ 15 Inch Sanitary Pipe	112.000	112.000		
			LF	0.000	0.00	
			124.63000	112.000		13,958.56
0830	700-70010	F/A Minor Contract Revisions	5,832.080	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0835	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70012	F/A Asphalt Pavement Incentive	30,445.990	30,445.990		
			F A	0.000	0.00	
			1.00000	30,445.990		30,445.99
0845	700-70013	F/A Concrete Pavement Incentive	83,603.000	83,603.000		
			F A	0.000	0.00	
			1.00000	83,603.000		83,603.00
0850	700-70016	F/A Fuel Cost Adjustment	-34,153.490	-34,153.490		
			F A	0.000	0.00	
			1.00000	-34,153.490		-34,153.49
0855	700-70018	F/A Roadway Smoothness Incentive	65,137.050	65,137.050		
			F A	0.000	0.00	
			1.00000	65,137.050		65,137.05
0860	700-70019	F/A Asphalt Cement Cost Adjustment	139,517.830	139,517.830		
			F A	0.000	0.00	
			1.00000	139,517.830		139,517.83

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/02/2021

ESTIMATE NO: 0022

08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0865	700-70023	F/A On-The-Job Trainee	21,160.000	21,160.000		
			F A	0.000	0.00	
			1.00000	21,160.000		21,160.00
0867	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70210	F/A Lights	300,000.000	281,662.770		
			F A	0.000	0.00	
			1.00000	281,662.770		281,662.77
0875	700-70220	F/A Phone Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70270	F/A Water Lines	199,833.980	199,833.980		
			F A	0.000	0.00	
			1.00000	199,833.980		199,833.98
0885	700-70310	F/A Landscaping	120,957.440	90,957.440		
			F A	0.000	0.00	
			1.00000	90,957.440		90,957.44
0890	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0895	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0900	700-70594	F/A DRB Standing Committee	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$18,852,612.66 \$	4,404.16 \$18,613,525.34

CAT NO0300 STRUCTURES						
0905	202-00165	*Removal of Wall	1.000	1.000		
			L S	0.000	0.00	
			6,958.75000	1.000		6,958.75

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 24
 ESTIMATE RUN 02/02/2021
 08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0910	202-00425	Removal of Bridge Railing	278.000	278.000		
			LF	0.000	0.00	
			13.83000	278.000		3,844.74
0915	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			37,122.86000	1.000		37,122.86
0920	206-00000	Structure Excavation	2,112.000	2,112.000		
			CY	0.000	0.00	
			22.42000	2,112.000		47,351.04
0925	206-00100	Structure Backfill (Class 1)	1,158.000	1,158.000		
			CY	0.000	0.00	
			54.76000	1,158.000		63,412.08
0930	210-00425	Reset Bridge Railing	254.500	254.500		
			LF	0.000	0.00	
			49.19000	254.500		12,518.86
0935	518-01002	Bridge Expansion Device (0-2 Inch)	65.000	65.000		
			LF	0.000	0.00	
			52.67000	65.000		3,423.55
0940	601-03050	Concrete Class D (Wall)	350.300	350.300		
			CY	0.000	0.00	
			530.00000	350.300		185,659.00
0945	601-40400	*Structural Concrete Stain	382.000	382.000		
			SY	0.000	0.00	
			3.40000	382.000		1,298.80
0950	602-00020	Reinforcing Steel (Epoxy Coated)	40,030.000	40,030.000		
			LB	0.000	0.00	
			1.77000	40,030.000		70,853.10
0955	604-25000	Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			9,944.62000	2.000		19,889.24
0960	606-11030	Bridge Rail Type 10M	185.000	185.000		
			LF	0.000	0.00	
			275.72000	185.000		51,008.20

CONTID: C19664R
 PCN: 19664R-BID
 PROJECT: FSA0142-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 02/02/2021

ESTIMATE NO: 0022

08:25:50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0965	606-11032	Bridge Rail Type 10M (Special)	179.000	179.000		
			LF	0.000	0.00	
			312.75000	179.000		55,982.25
			CAT 0300	CURRENT AMT \$	559,322.47 \$	0.00 \$ 559,322.47

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0970	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			43,021.03000	1.000		43,021.03
0975	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,812.62000	1.000		25,812.62
0980	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			5,377.63000	2.000		10,755.26
			CAT 0400	CURRENT AMT \$	79,588.91 \$	0.00 \$ 79,588.91
			PROJECT TOTAL	CURRENT AMT \$	19,491,524.04 \$	4,404.16 \$19,252,436.72
