

ESTIMATE SUMMARY

 CONTID: C19668 ESTIMATE NO: 0027 PROG SPEC YR: 2005
 PCN: 19668-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 466.0 DAYS TIME ALLOW: 459 WORK DAYS
 US50 MP434.549-MP435.390 AND US287 MP75.969-MP77.639 PERCENT TIME: 101.53 ORIG TIME ALLOW: 450 WORK DAYS

PROJECT NO: STR2871-034
 US287 IN LAMAR-PARK TO COLONIA

NAME OF ROAD:

PROJECT COUNTIES: PROWERS

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West	PAY PERIOD ENDING	06/07/2019	DATE TIME STARTED	10/28/2016
4901 S. Windermere St	DATE LET	08/11/2016	DATE WORK BEGAN	12/12/2016
	DATE AWARDED	10/03/2016	DATE TIME STOPPED	06/07/2019
	DATE CONTRACT EXECUTED	10/27/2016	DATE ACCEPTED	06/07/2019
Littleton CO 80120 (303)795-2582	DATE NOTICE TO PROCEED	10/28/2016		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,695,534.98 PARTICIPATING	\$ 10,818,963.26	\$ 201,277.62
AWARD PROJECT AMT: \$ 12,394,660.00 NON-PARTICIPATING	1,239,534.10	9,760.00
PERCENT COMPLETE: 94.98% TOTAL EARNINGS	12,058,497.36	211,037.62
FUNDS AVAILABLE: \$ 637,037.62 STOCKPILED MATERIALS	0.00	-914.01
	GROSS EARNINGS	210,123.61
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-185,919.90	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	210,123.61
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	210,123.61
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 210,123.61

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 2
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	Removal of Structure	4.000	4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00
0010	202-00009	Tree Trimming	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0015	202-00010	Removal of Tree	6.000	6.000		
			EACH	0.000	0.00	
			450.00000	6.000		2,700.00
0020	202-00019	Removal of Inlet	17.000	17.000		
			EACH	0.000	0.00	
			640.00000	17.000		10,880.00
0025	202-00021	Removal of Manhole	17.500	17.500		
			EACH	0.000	0.00	
			860.00000	17.500		15,050.00
0030	202-00035	Removal of Pipe	1,687.000	1,687.000		
			LF	0.000	0.00	
			19.00000	1,687.000		32,053.00
0035	202-00090	*Removal of Delineator	12.000	12.000		
			EACH	0.000	0.00	
			6.00000	12.000		72.00
0040	202-00190	Removal of Concrete Median Cover Material	1,685.000	1,685.000		
			SY	0.000	0.00	
			8.00000	1,685.000		13,480.00
0045	202-00200	Removal of Sidewalk	1,383.000	1,244.000		
			SY	0.000	0.00	
			8.00000	1,244.000		9,952.00
0050	202-00202	Removal of Gutter	228.000	228.000		
			LF	0.000	0.00	
			17.00000	228.000		3,876.00
0055	202-00203	Removal of Curb and Gutter	15,455.000	15,455.000		
			LF	0.000	0.00	
			3.00000	15,455.000		46,365.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 3
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-00206	Removal of Concrete Curb Ramp	485.000	464.000		
			SY	0.000	0.00	
			8.00000	464.000		3,712.00
0065	202-00207	Removal of Brick Pavers	1,495.000	1,495.000		
			SY	0.000	0.00	
			12.00000	1,495.000		17,940.00
0070	202-00210	Removal of Concrete Pavement	395.000	395.000		
			SY	0.000	0.00	
			8.00000	395.000		3,160.00
0075	202-00220	*Removal of Asphalt Mat	19,903.000	6,429.000		
			SY	0.000	0.00	
			5.00000	6,429.000		32,145.00
0080	202-00226	*Removal of Asphalt Mat (Special)	33,375.000	33,375.000		
			SY	0.000	0.00	
			12.00000	33,375.000		400,500.00
0085	202-00240	*Removal of Asphalt Mat (Planing)	1,249.000	1,249.000		
			SY	0.000	0.00	
			5.00000	1,249.000		6,245.00
0090	202-00250	*Removal of Pavement Marking	6,038.000	6,038.000		
			SF	0.000	0.00	
			2.00000	6,038.000		12,076.00
0095	202-00700	*Removal of Light Standard	26.000	26.000		
			EACH	0.000	0.00	
			400.00000	26.000		10,400.00
0100	202-00810	*Removal of Ground Sign	48.000	46.000		
			EACH	0.000	0.00	
			66.00000	46.000		3,036.00
0105	202-00821	*Removal of Sign Panel	54.000	51.000		
			EACH	3.000	138.00	
			46.00000	54.000		2,484.00
0110	202-00825	*Removal of Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			450.00000	1.000		450.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 4
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	202-00827	*Removal of Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			330.00000	8.000		2,640.00
0120	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			36,000.00000	1.000		36,000.00
0125	202-00860	*Removal of Pedestrian Push Button	7.000	6.000		
			EACH	0.000	0.00	
			160.00000	6.000		960.00
0130	202-04001	Plug Culvert	8.000	8.000		
			EACH	0.000	0.00	
			1,700.00000	8.000		13,600.00
0135	203-00060	*Embankment Material (Complete In Place)	5,061.000	5,057.000		
			CY	0.000	0.00	
			21.00000	5,057.000		106,197.00
0140	203-01500	Blading	30.000	23.000		
			HOURL	0.000	0.00	
			145.00000	23.000		3,335.00
0145	203-01597	Potholing	40.000	32.000		
			HOURL	0.000	0.00	
			150.00000	32.000		4,800.00
0150	206-00065	Structure Backfill (Flow-Fill)	9.000	9.000		
			CY	0.000	0.00	
			350.00000	9.000		3,150.00
0155	208-00009	Erosion Log Type 2 (18 Inch)	0.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0160	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0165	208-00035	Aggregate Bag	1,000.000	510.000		
			LF	0.000	0.00	
			11.00000	510.000		5,610.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 5
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	208-00045	Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			580.00000	3.000		1,740.00
0175	208-00052	Storm Drain Inlet Protection (Type II)	60.000	57.000		
			LF	0.000	0.00	
			17.00000	57.000		969.00
0180	208-00070	Vehicle Tracking Pad	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00
0185	208-00103	Removal and Disposal of Sediment (Labor)	250.000	222.000		
			HOUR	0.000	0.00	
			27.00000	222.000		5,994.00
0190	208-00105	Removal and Disposal of Sediment (Equipment)	250.000	93.500		
			HOUR	0.000	0.00	
			80.00000	93.500		7,480.00
0195	208-00106	Sweeping (Sediment Removal)	900.000	27.000		
			HOUR	5.000	450.00	
			90.00000	32.000		2,880.00
0200	208-00207	Erosion Control Management	150.000	121.000		
			DAY	3.000	420.00	
			140.00000	124.000		17,360.00
0205	210-00001	Reset Structure	52.000	52.000		
			EACH	0.000	0.00	
			210.00000	52.000		10,920.00
0210	210-00750	*Reset Light Standard	10.000	10.000		
			EACH	0.000	0.00	
			590.00000	10.000		5,900.00
0215	210-00810	*Reset Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			420.00000	2.000		840.00
0220	210-00815	*Reset Sign Panel	6.000	6.000		
			EACH	0.000	0.00	
			65.00000	6.000		390.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 6
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	210-00831	*Reset Traffic Signal Head	12.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0230	210-04000	Adjust Structure	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0235	210-04020	Modify Inlet	7.000	7.000		
			EACH	0.000	0.00	
			1,400.00000	7.000		9,800.00
0236	900-00007	Added Item (Each)/ Modify Inlet(New)	31.000	31.000		
			EACH	0.000	0.00	
			494.44000	31.000		15,327.64
0240	210-04025	Modify Structure	2.000	2.000		
			EACH	0.000	0.00	
			4,800.00000	2.000		9,600.00
0245	210-04050	Adjust Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0250	210-04070	Adjust Well	0.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0255	304-06007	Aggregate Base Course (Class 6)	7,933.300	7,921.300		
			CY	12.000	744.00	
			62.00000	7,933.300		491,864.60
0260	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	917.000	802.130		
			TON	0.000	0.00	
			170.00000	802.130		136,362.10
0265	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	600.000	381.470		
			TON	81.980	13,936.60	
			170.00000	463.450		78,786.50
0270	411-10255	Emulsified Asphalt (Slow-Setting)	405.000	40.000		
			GAL	24.300	72.90	
			3.00000	64.300		192.90

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 7
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	412-00600	*Concrete Pavement (6 Inch)	632.000	632.000		
			SY	0.000	0.00	
			50.00000	632.000		31,600.00
0280	412-00800	*Concrete Pavement (8 Inch)	0.000	0.000		
			SY	0.000	0.00	
			64.00000	0.000		0.00
0285	412-00850	*Concrete Pavement (8-1/2 Inch)	36,636.800	36,636.800		
			SY	0.000	0.00	
			88.00000	36,636.800		3,224,038.40
0285		MATERIAL ALLOWANCE Dowel		0.000		
			SY	0.000	0.00	
			88.00000	0.000		0.00
0290	503-00012	*Drilled Caisson (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			210.00000	0.000		0.00
0291	503-00018	Drilled Caisson (18 In)	29.000	29.000		
			LF	0.000	0.00	
			216.36000	29.000		6,274.44
0295	503-00036	*Drilled Caisson (36 Inch)	90.000	90.000		
			LF	0.000	0.00	
			650.00000	90.000		58,500.00
0300	503-00042	*Drilled Caisson (42 Inch)	17.000	17.000		
			LF	0.000	0.00	
			1,100.00000	17.000		18,700.00
0305	506-01020	Geogrid Reinforcement	4,038.000	4,038.000		
			SY	0.000	0.00	
			9.00000	4,038.000		36,342.00
0310	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	1,284.000	1,284.000		
			LF	0.000	0.00	
			87.00000	1,284.000		111,708.00
0310		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 8
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0315	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,214.000	1,214.000		
			LF	0.000	0.00	
			100.00000	1,214.000		121,400.00
0315		MATERIAL ALLOWANCE Pipe, RCP		6.200		
			LF	-6.200	-620.01	
			100.00000	0.000		0.00
0320	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	708.000	708.000		
			LF	0.000	0.00	
			175.00000	708.000		123,900.00
0320		MATERIAL ALLOWANCE Pipe, Elliptical RCP		0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0325	604-16005	Inlet Type 16 (5 Foot)	30.000	30.000		
			EACH	0.000	0.00	
			3,000.00000	30.000		90,000.00
0325		MATERIAL ALLOWANCE Inlet Hardware		0.000		
			EACH	0.000	0.00	
			1,104.00000	0.000		0.00
0325		MATERIAL ALLOWANCE Inlet Type 16 (5 Foot)		0.000		
			EACH	0.000	0.00	
			1,104.00000	0.000		0.00
0330	604-16010	Inlet Type 16 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0330		MATERIAL ALLOWANCE Inlet Hardware		0.000		
			EACH	0.000	0.00	
			1,536.00000	0.000		0.00
0335	604-16505	Inlet Type 16 (Double) (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,100.00000	4.000		16,400.00
0335		MATERIAL ALLOWANCE Inlet Hardware		0.000		
			EACH	0.000	0.00	
			2,402.00000	0.000		0.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 9
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0340	604-30005	Manhole Slab Base (5 Foot)	19.000	19.000		
			EACH	0.000	0.00	
			3,000.00000	19.000		57,000.00
0340		MATERIAL ALLOWANCE Prcst Conc Manhole		0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0340		MATERIAL ALLOWANCE Prcst Conc Manhole		0.000		
			EACH	0.000	0.00	
			1,052.76000	0.000		0.00
0345	604-30010	*Manhole Slab Base (10 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			3,200.00000	6.000		19,200.00
0345		MATERIAL ALLOWANCE Prcst Conc Manhole		0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0345		MATERIAL ALLOWANCE Prcst Conc Manhole		0.000		
			EACH	0.000	0.00	
			2,187.62000	0.000		0.00
0350	604-31010	*Manhole Box Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0355	604-39050	*Manhole (Traffic Management System)	5.000	5.000		
			EACH	0.000	0.00	
			9,800.00000	5.000		49,000.00
0355		MATERIAL ALLOWANCE Prcst Conc Vault		0.000		
			EACH	0.000	0.00	
			2,837.00000	0.000		0.00
0360	607-11525	Fence (Plastic)	2,422.000	2,422.000		
			LF	0.000	0.00	
			6.00000	2,422.000		14,532.00
0365	608-00000	*Concrete Sidewalk	2,010.000	1,962.000		
			SY	0.000	0.00	
			57.00000	1,962.000		111,834.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 10
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0370	608-00010	*Concrete Curb Ramp	570.000	570.000		
			SY	0.000	0.00	
			70.00000	570.000		39,900.00
0375	608-00015	*Detectable Warnings	8.000	8.000		
			SF	0.000	0.00	
			140.00000	8.000		1,120.00
0380	608-00350	*Concrete Sidewalk (Colored)	1,143.000	1,143.000		
			SY	0.000	0.00	
			75.00000	1,143.000		85,725.00
0385	609-21010	*Curb and Gutter Type 2 (Section I-B)	828.000	823.000		
			LF	0.000	0.00	
			37.00000	823.000		30,451.00
0390	609-21020	*Curb and Gutter Type 2 (Section II-B)	8,628.000	8,628.000		
			LF	0.000	0.00	
			40.00000	8,628.000		345,120.00
0395	609-21021	*Curb and Gutter Type 2 (Section II-M)	159.000	0.000		
			LF	0.000	0.00	
			46.00000	0.000		0.00
0400	609-24004	*Gutter Type 2 (4 Foot)	179.000	118.000		
			LF	0.000	0.00	
			40.00000	118.000		4,720.00
0405	609-24100	*Gutter Type 2 (Variable)	53.000	53.000		
			LF	0.000	0.00	
			61.00000	53.000		3,233.00
0410	609-71000	*Curb (Special)	188.000	188.000		
			LF	0.000	0.00	
			37.00000	188.000		6,956.00
0415	610-00020	*Median Cover Material (Patterned Concrete)	2,117.000	2,065.000		
			SF	52.000	728.00	
			14.00000	2,117.000		29,638.00
0420	612-00039	*Delineator (Flexible) (Surface Mounted)	4.000	0.000		
			EACH	3.000	300.00	
			100.00000	3.000		300.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 11
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0425	612-00260	*Location Marker (Fiber Optic)(Dome)	12.000	5.000		
			EACH	0.000	0.00	
			165.00000	5.000		825.00
0430	613-00200	*2 Inch Electrical Conduit	0.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0435	613-00206	*2 Inch Electrical Conduit (Bored)	727.000	727.000		
			LF	0.000	0.00	
			40.00000	727.000		29,080.00
0440	613-00306	*3 Inch Electrical Conduit (Bored)	4,768.000	4,768.000		
			LF	0.000	0.00	
			45.00000	4,768.000		214,560.00
0445	613-01200	*2 Inch Electrical Conduit (Plastic)	12,817.000	12,817.000		
			LF	0.000	0.00	
			20.00000	12,817.000		256,340.00
0450	613-07023	*Pull Box (24"x36"x24")	6.000	6.000		
			EACH	0.000	0.00	
			1,200.00000	6.000		7,200.00
0455	613-07040	*Pull Box (30"x48"x24")	3.000	3.000		
			EACH	0.000	0.00	
			1,600.00000	3.000		4,800.00
0460	613-07060	*Pull Box (18"x30"x18") Deep	12.000	12.000		
			EACH	0.000	0.00	
			1,000.00000	12.000		12,000.00
0465	613-10000	*Wiring	1.000	0.950		
			L S	0.050	6,550.00	
			131,000.00000	1.000		131,000.00
0466	613-10000	Wiring Additional Ground Wire (Green)	1.000	1.000		
			L S	0.000	0.00	
			21,303.83000	1.000		21,303.83
0470	613-20200	*Luminaire (Install Only)	56.000	56.000		
			EACH	0.000	0.00	
			400.00000	56.000		22,400.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 12
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0475	613-34350	*Light Standard Metal (35 Foot)	48.000	48.000		
			EACH	0.000	0.00	
			5,000.00000	48.000		240,000.00
0475		MATERIAL ALLOWANCE Light Standard		0.000		
			EACH	0.000	0.00	
			1,590.00000	0.000		0.00
0480	613-40010	*Light Standard Foundation	60.000	48.000		
			EACH	0.000	0.00	
			1,600.00000	48.000		76,800.00
0485	613-50105	*Lighting Control Center (Pedestal Only)	2.000	1.000		
			EACH	1.000	14,000.00	
			14,000.00000	2.000		28,000.00
0486	900-00007	Added Item (Each)/ Connect Electrical Service	7.000	7.000		
			EACH	0.000	0.00	
			2,117.21000	7.000		14,820.47
0487	900-00007	Added Item (Each)/ Flagpole Holder	99.000	99.000		
			EACH	0.000	0.00	
			62.90000	99.000		6,227.10
0490	614-00011	*Sign Panel (Class I)	453.000	444.000		
			SF	9.000	198.00	
			22.00000	453.000		9,966.00
0495	614-00012	*Sign Panel (Class II)	573.000	573.000		
			SF	0.000	0.00	
			23.00000	573.000		13,179.00
0500	614-00013	*Sign Panel (Class III)	92.000	92.000		
			SF	0.000	0.00	
			29.00000	92.000		2,668.00
0505	614-00200	*Steel Sign Post (U-2)	63.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0510	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	221.000	221.000		
			LF	-11.000	-220.00	
			20.00000	210.000		4,200.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 13
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0515	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	461.000	461.000		
		LF		0.000	0.00	
			45.00000	461.000		20,745.00
0520	614-31800	*Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	1.000		
		EACH		0.000	0.00	
			60,000.00000	1.000		60,000.00
0520		MATERIAL ALLOWANCE Overhead Sign Str		0.000		
		EACH		0.000	0.00	
			26,784.00000	0.000		0.00
0525	614-70150	*Pedestrian Signal Face (16) (Countdown)	10.000	10.000		
		EACH		0.000	0.00	
			1,000.00000	10.000		10,000.00
0530	614-70336	*Traffic Signal Face (12-12-12)	17.000	17.000		
		EACH		0.000	0.00	
			1,300.00000	17.000		22,100.00
0535	614-70560	*Traffic Signal Face (12-12-12-12-12)	2.000	2.000		
		EACH		0.000	0.00	
			2,600.00000	2.000		5,200.00
0540	614-72855	*Traffic Signal Controller Cabinet	2.000	2.000		
		EACH		0.000	0.00	
			40,000.00000	2.000		80,000.00
0540		MATERIAL ALLOWANCE Controller Cabinet		0.000		
		EACH		0.000	0.00	
			14,000.00000	0.000		0.00
0545	614-72858	*Pedestal Pole (3 Foot 6 Inch)	7.000	7.000		
		EACH		0.000	0.00	
			1,600.00000	7.000		11,200.00
0550	614-72860	*Pedestrian Push Button	12.000	12.000		
		EACH		0.000	0.00	
			1,600.00000	12.000		19,200.00
0555	614-72887	*Microwave Vehicle Radar Detector	4.000	4.000		
		EACH		0.000	0.00	
			8,900.00000	4.000		35,600.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0027

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555		MATERIAL ALLOWANCE Traffic Equipment		0.000		
			EACH	0.000	0.00	
			5,920.00000	0.000		0.00
0560	614-80000	*Flashing Beacon	0.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0565	614-80003	*Rectangular Rapid Flashing Beacon	4.000	4.000		
			EACH	0.000	0.00	
			12,400.00000	4.000		49,600.00
0570	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0570		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			8,230.00000	0.000		0.00
0575	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			23,000.00000	2.000		46,000.00
0575		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			8,380.00000	0.000		0.00
0580	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0580		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			9,400.00000	0.000		0.00
0585	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			28,000.00000	2.000		56,000.00
0585		MATERIAL ALLOWANCE Signal Pole		0.000		
			EACH	0.000	0.00	
			11,200.00000	0.000		0.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 15
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			13,000.00000	1.000		13,000.00
0595	614-87424	*Fiber Optic Cable (Single Mode) (24 Strands)	955.000	701.000		
			LF	254.000	2,794.00	
			11.00000	955.000		10,505.00
0600	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	5,362.000	5,362.000		
			LF	0.000	0.00	
			16.00000	5,362.000		85,792.00
0605	614-87524	*Splice Fiber Optic Cable (24 Strand)	11.000	11.000		
			EACH	0.000	0.00	
			5,000.00000	11.000		55,000.00
0610	614-87624	*Terminate Fiber Optic Cable (24 Strand)	3.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0615	625-00000	*Construction Surveying	1.000	0.980		
			L S	0.020	5,600.00	
			280,000.00000	1.000		280,000.00
0616	625-00001	Const Surveying (Hour)	0.000	0.000		
			HOURL	0.000	0.00	
			110.00000	0.000		0.00
0617	625-00001	Const Surveying (Hour)	7.000	7.000		
			HOURL	0.000	0.00	
			150.00000	7.000		1,050.00
0620	626-00000	*Mobilization	0.900	0.824		
			L S	0.076	92,720.00	
			1,220,000.00000	0.900		1,098,000.00
0625	626-01102	Public Information Services (Tier II)	1.000	0.800		
			L S	0.200	4,000.00	
			20,000.00000	1.000		20,000.00
0630	627-00008	*Modified Epoxy Pavement Marking	60.000	29.000		
			GAL	24.000	5,280.00	
			220.00000	53.000		11,660.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 16
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0635	627-00011	*Pavement Marking Paint (Waterborne)	360.000	177.500		
			GAL	0.000	0.00	
			86.00000	177.500		15,265.00
0640	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	1,091.000	951.000		
			SF	140.000	2,380.00	
			17.00000	1,091.000		18,547.00
0645	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	662.000	372.000		
			SF	290.000	6,960.00	
			24.00000	662.000		15,888.00
0650	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	3,825.000	1,816.000		
			SF	2,009.000	36,162.00	
			18.00000	3,825.000		68,850.00
0655	630-00000	*Flagging	5,000.000	3,421.500		
			HOURL	42.250	1,225.25	
			29.00000	3,463.750		100,448.75
0660	630-00007	*Traffic Control Inspection	221.000	221.000		
			DAY	0.000	0.00	
			196.00000	221.000		43,316.00
0665	630-00012	*Traffic Control Management	494.000	478.000		
			DAY	15.000	19,500.00	
			1,300.00000	493.000		640,900.00
0670	630-80001	*Flashing Beacon (Portable)	16.000	1.800		
			EACH	0.200	260.00	
			1,300.00000	2.000		2,600.00
0675	630-80335	*Barricade (Type 3 M-A) (Temporary)	30.000	8.100		
			EACH	0.900	360.00	
			400.00000	9.000		3,600.00
0680	630-80341	*Construction Traffic Sign (Panel Size A)	150.000	135.000		
			EACH	15.000	2,475.00	
			165.00000	150.000		24,750.00
0685	630-80342	*Construction Traffic Sign (Panel Size B)	35.000	31.500		
			EACH	3.500	910.00	
			260.00000	35.000		9,100.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 17
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0690	630-80344	*Construction Traffic Sign (Special)	87.000	78.300		
			SF	8.700	139.20	
			16.00000	87.000		1,392.00
0695	630-80355	*Portable Message Sign Panel	3.000	2.700		
			EACH	0.300	6,000.00	
			20,000.00000	3.000		60,000.00
0700	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.400	1,560.00	
			3,900.00000	4.000		15,600.00
0705	630-80360	*Drum Channelizing Device	223.000	200.700		
			EACH	22.300	2,230.00	
			100.00000	223.000		22,300.00
0710	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	10.000	9.000		
			EACH	1.000	110.00	
			110.00000	10.000		1,100.00
0715	630-80370	Concrete Barrier (Temporary)	2,488.000	2,239.200		
			LF	248.800	12,440.00	
			50.00000	2,488.000		124,400.00
0720	630-80380	*Traffic Cone	200.000	141.300		
			EACH	15.700	376.80	
			24.00000	157.000		3,768.00
0725	630-80384	*Tubular Marker	100.000	44.100		
			EACH	4.900	323.40	
			66.00000	49.000		3,234.00
0730	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
0735	630-85010	*Impact Attenuator (Temporary)	4.000	3.600		
			EACH	0.400	1,600.00	
			4,000.00000	4.000		16,000.00
0740	700-70010	F/A Minor Contract Revisions	94,920.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 18
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0745	700-70011	F/A Partnering	1,415.000	1,415.000		
			F A	0.000	0.00	
			1.00000	1,415.000		1,415.00
0750	700-70013	F/A Concrete Pavement Incentive	150,668.000	150,668.000		
			F A	0.000	0.00	
			1.00000	150,668.000		150,668.00
0755	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70018	F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	-8,333.140	-8,333.14	
			1.00000	-8,333.140		-8,333.14
0765	700-70019	F/A Asphalt Cement Cost Adjustment	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70021	F/A On-The-Job Trainee	3,840.000	2,100.500		
			HOURLY	0.000	0.00	
			1.00000	2,100.500		2,100.50
0775	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70310	F/A Landscaping	1,000.000	737.530		
			F A	0.000	0.00	
			1.00000	737.530		737.53
0785	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70587	F/A Hazardous Waste Disposal Loves	25,000.000	5,841.020		
			F A	1,887.610	1,887.61	
			1.00000	7,728.630		7,728.63

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/08/2019

ESTIMATE NO: 0027

09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0791	700-70594	F/A DRB Standing Committee	0.425	0.425		
			F A	0.000	0.00	
			20,000.00000	0.425		8,500.00

			CAT 0200	CURRENT AMT	\$11,267,024.48 \$	235,657.61 \$10,771,963.25
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0795	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0800	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			38,000.00000	1.000		38,000.00
0805	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0806	620-00040	Liquidated Damages	15.000	0.000		
			DOL	-5.000	-35,000.00	
			7,000.00000	-5.000		-35,000.00

			CAT 0400	CURRENT AMT	\$ 187,000.00 \$	-35,000.00 \$ 47,000.00
CAT NO0500 CITY OF LAMAR WATER LINE						
0810	202-00030	Removal of Water Service	86.000	86.000		
			EACH	0.000	0.00	
			190.00000	86.000		16,340.00
0815	202-00031	Removal of Fire Hydrant	9.000	9.000		
			EACH	0.000	0.00	
			930.00000	9.000		8,370.00
0820	202-04000	Plug Structure	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0825	210-00030	Reset Water Service	0.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0826	210-00030	Res Water Service	93.000	93.000		
			EACH	0.000	0.00	
			380.07000	93.000		35,346.51

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 20
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0500 CITY OF LAMAR WATER LINE						
0830	601-01000	Concrete Class B	50.000	48.260		
			CY	0.000	0.00	
			360.00000	48.260		17,373.60
0835	608-00000	Concrete Sidewalk	27.000	27.000		
			SY	0.000	0.00	
			57.00000	27.000		1,539.00
0840	619-00006	Connect to New Waterline	0.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0841	619-00006	Connect to New Waterline	102.000	102.000		
			EACH	0.000	0.00	
			481.96000	102.000		49,159.92
0845	619-06120	12 Inch Ductile Iron Pipe	373.000	373.000		
			LF	0.000	0.00	
			125.00000	373.000		46,625.00
0850	619-10247	*24 Inch Welded Steel Pipe (Jacked)	100.000	100.000		
			LF	0.000	0.00	
			840.00000	100.000		84,000.00
0855	619-50060	3/4 Inch Plastic Pipe	0.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0860	619-50080	*1 Inch Plastic Pipe	5,718.000	5,718.000		
			LF	0.000	0.00	
			15.00000	5,718.000		85,770.00
0865	619-50120	1-1/2 Inch Plastic Pipe	96.000	96.000		
			LF	0.000	0.00	
			21.00000	96.000		2,016.00
0870	619-50160	2 Inch Plastic Pipe	339.000	289.000		
			LF	0.000	0.00	
			27.00000	289.000		7,803.00
0875	619-50480	6 Inch Plastic Pipe	1,073.000	1,073.000		
			LF	0.000	0.00	
			36.00000	1,073.000		38,628.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0027

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0500 CITY OF LAMAR WATER LINE						
0875		MATERIAL ALLOWANCE Water Pipe Plastic		0.000		
			LF	0.000	0.00	
			2.44000	0.000		0.00
0880	619-50640	8 Inch Plastic Pipe	90.000	90.000		
			LF	0.000	0.00	
			46.00000	90.000		4,140.00
0880		MATERIAL ALLOWANCE 8 Inch Plastic Pipe		70.000		
			LF	-70.000	-294.00	
			4.20000	0.000		0.00
0885	619-50960	12 Inch Plastic Pipe	4,788.000	4,788.000		
			LF	0.000	0.00	
			91.00000	4,788.000		435,708.00
0885		MATERIAL ALLOWANCE 12 Inch Plastic Pipe		0.000		
			LF	0.000	0.00	
			8.96000	0.000		0.00
0885		MATERIAL ALLOWANCE 12 Inch Plastic Pipe		0.000		
			LF	0.000	0.00	
			8.96000	0.000		0.00
0885		MATERIAL ALLOWANCE 12 Inch Plastic Pipe Fitting		0.000		
			LF	0.000	0.00	
			28.60000	0.000		0.00
0890	619-75048	6 Inch Gate Valve	24.000	24.000		
			EACH	0.000	0.00	
			1,400.00000	24.000		33,600.00
0895	619-75064	8 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0900	619-75096	12 Inch Gate Valve	21.000	21.000		
			EACH	0.000	0.00	
			3,400.00000	21.000		71,400.00
0900		MATERIAL ALLOWANCE 12 Inch Gate Valve		0.000		
			EACH	0.000	0.00	
			1,549.00000	0.000		0.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0027

Page 22
 ESTIMATE RUN 08/08/2019
 09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0500 CITY OF LAMAR WATER LINE						
0905	619-75100	12-Inch Valve Insertion	1.000	1.000		
			EACH	0.000	0.00	
			21,000.00000	1.000		21,000.00
0910	619-77206	6-Inch Restrained Coupling Adapter	9.000	9.000		
			EACH	0.000	0.00	
			400.00000	9.000		3,600.00
0915	619-77208	8-Inch Restrained Coupling Adapter	3.000	3.000		
			EACH	0.000	0.00	
			550.00000	3.000		1,650.00
0920	619-77212	12-Inch Restrained Coupling Adapter	8.000	8.000		
			EACH	0.000	0.00	
			770.00000	8.000		6,160.00
0925	619-77400	Curb Stop and Box	0.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0926	619-77400	Curb Stop and Box	5.000	5.000		
			EACH	0.000	0.00	
			452.33000	5.000		2,261.65
0930	619-78048	6 Inch Fire Hydrant	12.000	12.000		
			EACH	0.000	0.00	
			5,400.00000	12.000		64,800.00
0930		MATERIAL ALLOWANCE 6 Inch Fire Hydrant		0.000		
			EACH	0.000	0.00	
			1,986.00000	0.000		0.00
0935	619-80000	Cathodic Protection	1.000	1.000		
			L S	0.000	0.00	
			3,800.00000	1.000		3,800.00
0940	623-00060	Hose Bib	18.000	18.000		
			EACH	0.000	0.00	
			1,500.00000	18.000		27,000.00
0940		MATERIAL ALLOWANCE 1 Inch Pit Setter		0.000		
			EACH	0.000	0.00	
			843.78000	0.000		0.00

CONTID: C19668
 PCN: 19668-BID
 PROJECT: STR2871-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/08/2019

ESTIMATE NO: 0027

09:46:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0500 CITY OF LAMAR WATER LINE						
0945	623-07008	1 Inch Water Meter	18.000	18.000		
			EACH	0.000	0.00	
			600.00000	18.000		10,800.00
0946	900-00012	Added Item (Foot)/ Tracer Wire	6,310.000	6,310.000		
			LF	0.000	0.00	
			0.45000	6,310.000		2,839.50
0947	900-00006	Added Item (Dollar)/ Delay Cost	30,803.920	30,803.920		
			DOL	0.000	0.00	
			1.00000	30,803.920		30,803.92
0950	626-00000	Mobilization	0.100	0.092		
			L S	0.008	9,760.00	
			1,220,000.00000	0.100		122,000.00

	CAT 0500	CURRENT AMT	\$ 1,241,510.50	\$	9,466.00	\$ 1,239,534.10

	PROJECT TOTAL	CURRENT AMT	\$12,695,534.98	\$	210,123.61	\$12,058,497.35