

ESTIMATE SUMMARY

14:57:30

CONTID: C19677

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 19677-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 304.0 DAYS

TIME ALLOW: 11/21/201 FIXED COMPLETION DAT

I-70 MP 16 - MP 49.4 MESA COUNTY

PERCENT TIME: 169.83

ORIG TIME ALLOW: 11/21/201 FIXED COMPLETION DAT

PROJECT NO:

NHPP 0701-222

I-70 RAMP EAST OF LOMA RESURFACING

NAME OF ROAD:

PROJECT COUNTIES:

MESA

CONTRACTOR:

Mays Construction Specialties - A 2014 Joint Venture

PAY PERIOD ENDING

03/26/2015

DATE TIME STARTED 05/27/2014

556 Struthers Ave

DATE LET

03/27/2014

DATE WORK BEGAN 05/27/2014

DATE AWARDED

04/14/2014

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/20/2014

DATE ACCEPTED

Grand Junction

CO 81501 (970)242-5370

DATE NOTICE TO PROCEED

05/27/2014

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 17,515,458.72	PARTICIPATING	\$ 13,982,323.55	\$ 50,535.77
AWARD PROJECT AMT:	\$ 16,113,370.68	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	79.83%	TOTAL EARNINGS	13,982,323.55	50,535.77
FUNDS AVAILABLE:	\$ 3,533,135.17	STOCKPILED MATERIALS	291,303.39	-31,283.40
		GROSS EARNINGS	14,273,626.94	19,252.37
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-241,700.56	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	14,031,926.38	19,252.37
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	14,031,926.38	19,252.37
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

19,252.37

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00026	*Removal of Slope and Ditch Paving	840.770	840.770		
			SY	0.000	0.00	
			63.76000	840.770		53,607.50
0010	202-00090	*Removal of Delineator	1,134.000	941.000		
			EACH	0.000	0.00	
			2.00000	941.000		1,882.00
0015	202-00220	*Removal of Asphalt Mat	3,959.000	3,696.890		
			SY	0.000	0.00	
			4.15000	3,696.890		15,342.09
0020	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000		
			SY	0.000	0.00	
			1.95000	0.000		0.00
0025	202-00810	*Removal of Ground Sign	28.000	28.000		
			EACH	0.000	0.00	
			45.01000	28.000		1,260.28
0030	202-00821	*Removal of Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			100.01000	0.000		0.00
0035	202-01130	*Removal of Guardrail Type 3	9,295.000	3,899.000		
			LF	112.500	230.63	
			2.05000	4,011.500		8,223.58
0040	202-01170	Removal of Guardrail Type 7	1,539.000	1,539.000		
			LF	0.000	0.00	
			29.00000	1,539.000		44,631.00
0045	202-01300	*Removal of End Anchorage	5.000	3.000		
			EACH	0.000	0.00	
			150.02000	3.000		450.06
0050	203-00010	Unclassified Excavation (Complete In Place)	3,272.000	616.150		
			CY	0.000	0.00	
			36.37000	616.150		22,409.38
0055	203-01500	Blading	13.620	13.620		
			HOUR	0.000	0.00	
			115.95000	13.620		1,579.24

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01597	Potholing	0.000	0.000		
			228.78000	0.000	0.00	0.00
0065	203-02300	*Rock Scaler	48.500	48.500		
			361.17000	48.500	0.00	17,516.75
0070	208-00002	*Erosion Log (12 Inch)	0.000	0.000		
			4.35000	0.000	0.00	0.00
0075	208-00035	*Aggregate Bag	0.000	0.000		
			3.45000	0.000	0.00	0.00
0080	208-00045	Concrete Washout Structure	2.000	2.000		
			1,250.00000	2.000	0.00	2,500.00
0085	208-00103	Removal and Disposal of Sediment (Labor)	30.000	0.000		
			40.94000	0.000	0.00	0.00
0090	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	0.000		
			71.67000	0.000	0.00	0.00
0095	208-00107	Removal of Trash	100.000	0.000		
			93.88000	0.000	0.00	0.00
0100	210-00750	*Reset Light Standard	2.000	2.000		
			2,000.00000	2.000	0.00	4,000.00
0105	210-00816	*Reset Sign Panel (Special)	2.000	2.000		
			4,000.00000	2.000	0.00	8,000.00
0110	210-01130	*Reset Guardrail Type 3	685.000	685.000		
			10.65000	685.000	0.00	7,295.25

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-04030	*Modify Guardrail	3,480.000	1,013.000		
			LF	0.000	0.00	
			10.30000	1,013.000		10,433.90
0120	210-04200	*Adjust Guardrail	34,257.000	25,440.000		
			LF	1,200.000	6,000.00	
			5.00000	26,640.000		133,200.00
0125	212-00006	*Seeding (Native)	1.000	0.000		
			ACRE	0.000	0.00	
			1,260.00000	0.000		0.00
0130	212-00032	*Soil Conditioning	1.000	0.000		
			ACRE	0.000	0.00	
			3,870.00000	0.000		0.00
0135	213-00004	*Mulching (Weed Free Straw)	1.000	0.000		
			ACRE	0.000	0.00	
			1,180.00000	0.000		0.00
0140	213-00061	*Mulch Tackifier	200.000	0.000		
			LB	0.000	0.00	
			4.00000	0.000		0.00
0145	240-00000	*Wildlife Biologist	16.500	16.500		
			HOURL	0.000	0.00	
			100.00000	16.500		1,650.00
0150	240-00010	Removal of Nests	6.000	6.000		
			HOURL	0.000	0.00	
			293.91000	6.000		1,763.46
0155	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			13.58000	0.000		0.00
0160	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			3,363.38000	1.000		3,363.38
0165	250-00050	*Monitoring Technician	0.000	0.000		
			HOURL	0.000	0.00	
			95.21000	0.000		0.00

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	250-00110	*Health and Safety Officer	0.000	0.000		
			95.21000	0.000	0.00	0.00
0175	304-03000	Aggregate Base Course (Class 3)	0.000	0.000		
			12.81000	0.000	0.00	0.00
0180	304-06000	Aggregate Base Course (Class 6)	1,184.000	1,146.250		
			18.58000	0.000	0.00	21,297.33
0185	304-07000	*Aggregate Base Course (Class 7)	12,057.730	12,057.730		
			18.73000	0.000	0.00	225,841.28
0190	403-02000	Hot Mix Asphalt (Special)	1,396.700	1,396.700		
			55.44000	0.000	0.00	77,433.05
0195	403-09500	*Furnish Hot Mix Asphalt	3,509.520	3,509.520		
			78.67000	0.000	0.00	276,093.94
0200	403-34801	*Hot Mix Asphalt (Grading SX) (100)	0.000	0.000		
			30.00000	0.000	0.00	0.00
0205	405-00100	*Heating and Remixing Treatment	237,056.000	232,985.700		
			3.83000	0.000	0.00	892,335.23
0210	408-01000	*Hot Poured Joint and Crack Sealant	38.230	38.230		
			3,500.00000	0.000	0.00	133,805.00
0215	409-01015	*Cover Coat Material (Type I)	621,411.000	621,411.000		
			0.40000	0.000	0.00	248,564.40
0220	411-03345	Asphalt Cement Performance Grade (PG 76-28)	6,420.000	5,733.610		
			580.00000	0.000	0.00	3,325,493.80

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	411-03354	Asphalt Cement Performance Grade (PG 64-22)	169.000	150.820		
			TON	0.000	0.00	
			490.00000	150.820		73,901.80
0230	411-10217	*Emulsified Asphalt (CRS-2P)	1,130.000	1,101.650		
			TON	0.000	0.00	
			700.00000	1,101.650		771,155.00
0235	411-10255	Emulsified Asphalt (Slow-Setting)	54,632.000	31,457.220		
			GAL	0.000	0.00	
			3.08000	31,457.220		96,888.24
0240	411-90010	*Asphalt Rejuvenating Agent	11,275.000	11,275.000		
			GAL	0.000	0.00	
			2.95000	11,275.000		33,261.25
0245	504-06325	*Ground Nail (25 Foot)	374.000	374.000		
			EACH	0.000	0.00	
			1,590.00000	374.000		594,660.00
0250	506-01020	Geogrid Reinforcement	722.220	722.220		
			SY	0.000	0.00	
			3.31000	722.220		2,390.55
0255	605-01020	*2 Inch Horizontal Drain	300.000	300.000		
			LF	0.000	0.00	
			31.65000	300.000		9,495.00
0260	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	10,963.000	4,912.000		
			LF	400.000	6,080.00	
			15.20000	5,312.000		80,742.40
0260		MATERIAL ALLOWANCE Guardrail Type 3 (6-3) Post Spacing		3,440.720		
			LF	-400.000	-6,080.00	
			15.20000	3,040.720		46,218.94
0265	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	1,275.000	13.000		
			LF	0.000	0.00	
			26.30000	13.000		341.90
0265		MATERIAL ALLOWANCE Guardrail Type 3 (D) (6-3) Post Spacing		909.791		
			LF	0.000	0.00	
			26.30000	909.791		23,927.50

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	606-00710	*Guardrail Type 7 (Style CA)	775.000	0.000		
			LF	0.000	0.00	
			104.51000	0.000		0.00
0275	606-01340	*End Anchorage Type 3D	4.000	2.000		
			EACH	0.000	0.00	
			1,370.00000	2.000		2,740.00
0275		MATERIAL ALLOWANCE End Anchorage Type 3D		0.423		
			EACH	0.000	0.00	
			1,370.00000	0.423		579.51
0280	606-01370	*Transition Type 3G	41.000	28.000		
			EACH	0.000	0.00	
			1,365.00000	28.000		38,220.00
0280		MATERIAL ALLOWANCE Transition Type 3G		4.088		
			EACH	0.000	0.00	
			1,365.00000	4.088		5,580.12
0285	606-01380	*Transition Type 3H	18.000	16.000		
			EACH	0.000	0.00	
			670.00000	16.000		10,720.00
0285		MATERIAL ALLOWANCE Transition Type 3H		2.052		
			EACH	0.000	0.00	
			670.00000	2.052		1,374.84
0290	606-01460	*Median Terminal	11.000	0.000		
			EACH	0.000	0.00	
			3,850.00000	0.000		0.00
0290		MATERIAL ALLOWANCE Median Terminal		7.071		
			EACH	0.000	0.00	
			3,850.00000	7.071		27,223.35
0295	606-02003	*End Anchorage (Nonflared)	15.000	1.000		
			EACH	0.000	0.00	
			2,005.00000	1.000		2,005.00
0295		MATERIAL ALLOWANCE End Anchorage (Nonflared)		9.768		
			EACH	0.000	0.00	
			2,005.00000	9.768		19,584.84

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300	606-02005	*End Anchorage (Flared)	36.000	17.000		
			EACH	2.000	2,980.00	
			1,490.00000	19.000		28,310.00
0300		MATERIAL ALLOWANCE End Anchorage (Flared)		11.158		
			EACH	-2.000	-2,980.00	
			1,490.00000	9.158		13,645.42
0305	612-00001	*Delineator (Type I)	988.000	988.000		
			EACH	0.000	0.00	
			17.00000	988.000		16,796.00
0310	612-00002	*Delineator (Type II)	216.000	199.000		
			EACH	0.000	0.00	
			19.00000	199.000		3,781.00
0315	612-00003	*Delineator (Type III)	108.000	108.000		
			EACH	0.000	0.00	
			20.00000	108.000		2,160.00
0320	613-00206	*2 Inch Electrical Conduit (Bored)	840.000	708.000		
			LF	0.000	0.00	
			14.00000	708.000		9,912.00
0325	613-01200	*2 Inch Electrical Conduit (Plastic)	550.000	539.000		
			LF	0.000	0.00	
			14.00000	539.000		7,546.00
0330	614-00011	*Sign Panel (Class I)	482.000	482.000		
			SF	0.000	0.00	
			17.00000	482.000		8,194.00
0335	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	118.000	116.000		
			EACH	0.000	0.00	
			110.01000	116.000		12,761.16
0340	614-80385	*Rumble Strip	354,816.000	0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00
0345	614-86737	*Surface Sensor	2.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00



CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	614-86738	*Sub-Surface Temperature Probe	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0355	625-00001	*Construction Surveying (Hourly)	95.250	95.250		
			HOOR	0.000	0.00	
			115.00000	95.250		10,953.75
0360	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,190,950.00000	1.000		1,190,950.00
0365	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			2,833.78000	1.000		2,833.78
0370	627-00001	*Pavement Marking Paint	4,742.130	4,742.130		
			GAL	0.000	0.00	
			24.00000	4,742.130		113,811.12
0375	627-00005	*Epoxy Pavement Marking	4,487.000	1,015.690		
			GAL	0.000	0.00	
			51.01000	1,015.690		51,810.35
0375		MATERIAL ALLOWANCE		3,471.310		
			GAL	0.000	0.00	
			22.32269	3,471.310		77,488.98
0380	627-00030	Raised Pavement Marker (Temporary)	11,084.000	0.000		
			EACH	0.000	0.00	
			0.01000	0.000		0.00
0385	627-01001	*Preformed Plastic Pavement Marking (Type I)	108.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0390	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	18,480.000	0.000		
			SF	0.000	0.00	
			9.60000	0.000		0.00
0395	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	270.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0400	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,040.000	238.000		
			SF	0.000	0.00	
			11.00000	238.000		2,618.00
0405	630-00000	*Flagging	8,832.000	8,832.000		
			HOUR	0.000	0.00	
			22.00000	8,832.000		194,304.00
0410	630-00007	*Traffic Control Inspection	66.000	38.000		
			DAY	0.000	0.00	
			100.00000	38.000		3,800.00
0415	630-00012	*Traffic Control Management	200.000	140.000		
			DAY	0.000	0.00	
			750.00000	140.000		105,000.00
0420	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	2.000		
			EACH	0.000	0.00	
			75.00000	2.000		150.00
0425	630-80341	*Construction Traffic Sign (Panel Size A)	72.000	36.000		
			EACH	0.000	0.00	
			50.00000	36.000		1,800.00
0430	630-80342	*Construction Traffic Sign (Panel Size B)	289.000	144.500		
			EACH	0.000	0.00	
			60.00000	144.500		8,670.00
0435	630-80343	*Construction Traffic Sign (Panel Size C)	28.000	14.000		
			EACH	0.000	0.00	
			70.00000	14.000		980.00
0440	630-80344	*Construction Traffic Sign (Special)	362.000	181.000		
			SF	0.000	0.00	
			20.00000	181.000		3,620.00
0445	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	4.000		
			EACH	0.000	0.00	
			1,800.00000	4.000		7,200.00
0450	630-80359	*Portable Message Sign Panel	724.000	470.000		
			DAY	0.000	0.00	
			40.00000	470.000		18,800.00

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	630-80360	*Drum Channelizing Device	218.000	109.000		
			EACH	0.000	0.00	
			20.00000	109.000		2,180.00
0460	630-80363	*Drum Channelizing Device (With Light) (Flashing)	52.000	26.000		
			EACH	0.000	0.00	
			20.00000	26.000		520.00
0465	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	50.000	3.000		
			EACH	0.000	0.00	
			20.00000	3.000		60.00
0470	630-80370	Concrete Barrier (Temporary)	2,000.000	875.000		
			LF	0.000	0.00	
			41.04000	875.000		35,910.00
0475	630-80380	*Traffic Cone	850.000	425.000		
			EACH	0.000	0.00	
			15.00000	425.000		6,375.00
0480	630-80390	*Channelizing Device (Special)	50.000	25.000		
			EACH	0.000	0.00	
			15.00000	25.000		375.00
0485	630-85041	*Mobile Attenuator	140.000	92.000		
			DAY	0.000	0.00	
			285.00000	92.000		26,220.00
0490	641-10000	*Shotcrete	1,300.000	1,138.560		
			SY	0.000	0.00	
			185.12000	1,138.560		210,770.23
0495	700-70010	F/A Minor Contract Revisions	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70011	F/A Partnering	1,350.000	1,350.000		
			F A	0.000	0.00	
			1.00000	1,350.000		1,350.00
0505	700-70016	F/A Fuel Cost Adjustment	50,500.000	-23,280.100		
			F A	0.000	0.00	
			1.00000	-23,280.100		-23,280.10

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0510	700-70018	F/A Roadway Smoothness Incentive	655,000.000	557,252.890		
			F A	0.000	0.00	
			1.00000	557,252.890		557,252.89
0515	700-70019	F/A Asphalt Cement Cost Adjustment	300,000.000	-133,039.990		
			F A	0.000	0.00	
			1.00000	-133,039.990		-133,039.99
0520	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70025	F/A Quality Incentive Payment	0.000	-363,163.580		
			F A	0.000	0.00	
			1.00000	-363,163.580		-363,163.58
0530	700-70042	F/A Railroad Flagging	19,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	900-00006	Added Item (Dollar)/ Materials Price Reduction	0.000	-26,390.230		
			DOL	0.000	0.00	
			1.00000	-26,390.230		-26,390.23
0680	202-00240	Rem Asphalt Mat (Planing)	776,258.600	776,258.600		
			SY	0.000	0.00	
			1.35000	776,258.600		1,047,949.11
0685	403-34801	HMA (Gr SX) (100)	95,542.940	95,542.940		
			TON	0.000	0.00	
			29.75000	95,542.940		2,842,402.47
0700	601-13001	Str Conc Stain (Special)	1,138.560	1,138.560		
			SY	0.000	0.00	
			22.50000	1,138.560		25,617.60
0705	700-70021	F/A On-The-Job Trainee F/A On-The-Job Trainee added per CMO#6	2,516.500	2,516.500		
			HOOR	0.000	0.00	
			2.00000	2,516.500		5,033.00
0710	900-00006	Added Item (Dollar)/ Overweight Load Price Reduction Added per CMO #7	2,240.000	-2,240.000		
			DOL	0.000	0.00	
			1.00000	-2,240.000		-2,240.00

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 03/26/2015

ESTIMATE NO: 0009

14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	601-06300	Cement Grout	216.000	216.000		
			CF	0.000	0.00	
			47.57000	216.000		10,275.12
			CAT 0200	CURRENT AMT	\$ 16,349,868.56 \$	6,230.63 \$13,503,054.22
CAT NO0300 STRUCTURES						
0540	202-00240	*Removal of Asphalt Mat (Planing)	8,159.000	0.000		
			SY	0.000	0.00	
			1.95000	0.000		0.00
0545	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,329.000	1,308.340		
			SY	0.000	0.00	
			11.00000	1,308.340		14,391.74
0550	202-00425	*Removal of Bridge Railing	2,200.000	1,506.000		
			LF	0.000	0.00	
			9.00000	1,506.000		13,554.00
0555	202-00426	*Removal of Bridge Railing (Special)	1,528.000	1,014.000		
			LF	0.000	0.00	
			52.07000	1,014.000		52,798.98
0560	202-00450	*Removal of Portions of Present Structure (Class 1)	385.000	5.000		
			SY	0.000	0.00	
			85.01000	5.000		425.05
0565	202-00453	*Removal of Portions of Present Structure (Class 2)	164.000	46.000		
			SY	0.000	0.00	
			195.02000	46.000		8,970.92
0570	202-00460	*Removal of Portions of Present Structure (Class 3)	63.000	0.200		
			SY	0.000	0.00	
			350.04000	0.200		70.01
0575	202-00504	*Removal of Expansion Device	715.000	458.000		
			LF	86.800	13,021.74	
			150.02000	544.800		81,730.90
0580	210-00442	*Patch Bridge Curb	196.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0585	210-00444	*Replace Bridge Curb	22.000	9.500		
			LF	0.000	0.00	
			500.00000	9.500		4,750.00
0590	403-34801	*Hot Mix Asphalt (Grading SX) (100)	893.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0595	411-03345	Asphalt Cement Performance Grade (PG 76-28)	53.000	37.780		
			TON	0.000	0.00	
			580.00000	37.780		21,912.40
0600	411-10255	Emulsified Asphalt (Slow-Setting)	407.000	407.000		
			GAL	0.000	0.00	
			3.08000	407.000		1,253.56
0605	515-00120	*Waterproofing (Membrane)	1,329.000	1,303.000		
			SY	0.000	0.00	
			16.88000	1,303.000		21,994.64
0610	518-01004	*Bridge Expansion Device (0-4 Inch)	547.000	290.000		
			LF	86.800	22,223.40	
			256.03000	376.800		96,472.10
0610		MATERIAL ALLOWANCE Bridge Expansion Device (0-4 In)		111.967		
			LF	-86.800	-22,223.40	
			256.03000	25.167		6,443.51
0615	518-01055	*Bridge Expansion Device (Contraction)	168.000	168.000		
			LF	0.000	0.00	
			80.01000	168.000		13,441.68
0620	518-03000	*Sawing and Sealing Bridge Joint	1,121.000	838.000		
			LF	0.000	0.00	
			9.37000	838.000		7,852.06
0625	601-03540	*Concrete Class DT (Deck Topping)	46.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
0630	602-00020	*Reinforcing Steel (Epoxy Coated)	2,897.000	26.000		
			LB	0.000	0.00	
			2.00000	26.000		52.00

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0635	606-11010	*Bridge Rail Type 10R	2,080.000	1,506.000		
			LF	0.000	0.00	
			93.51000	1,506.000		140,826.06
0635		MATERIAL ALLOWANCE Bridge Rail Type 10R		354.860		
			LF	0.000	0.00	
			93.51000	354.860		33,182.96
0640	606-11015	*Bridge Rail Type 10R (Special)	120.000	0.000		
			LF	0.000	0.00	
			92.76000	0.000		0.00
0640		MATERIAL ALLOWANCE Bridge Rail Type 10R (Special)		71.462		
			LF	0.000	0.00	
			92.76000	71.462		6,628.82
0645	606-11030	*Bridge Rail Type 10M	1,408.000	1,014.000		
			LF	0.000	0.00	
			151.87000	1,014.000		153,996.18
0645		MATERIAL ALLOWANCE Bridge Rail Type 10M		150.575		
			LF	0.000	0.00	
			151.87000	150.575		22,867.83
0650	606-11032	*Bridge Rail Type 10M (Special)	120.000	0.000		
			LF	0.000	0.00	
			159.77000	0.000		0.00
0650		MATERIAL ALLOWANCE Bridge Rail Type 10M (Special)		41.039		
			LF	0.000	0.00	
			159.77000	41.039		6,556.80
0655	607-53005	*Fence Chain Link (Special)	240.000	0.000		
			LF	0.000	0.00	
			92.01000	0.000		0.00
0660	613-01300	*3 Inch Electrical Conduit (Plastic)	1,528.000	1,381.000		
			LF	0.000	0.00	
			8.00000	1,381.000		11,048.00
0690	403-34801	HMA (Gr SX) (100)	674.000	674.000		
			TON	0.000	0.00	
			29.75000	674.000		20,051.50

CONTID: C19677  
 PCN: 19677-BID  
 PROJECT: NHPP 0701-222

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16  
 ESTIMATE RUN 03/26/2015  
 14:57:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES							
0695	601-03040	Conc CL D (Bridge) FastSet DOT Mix Quickcrete	4.600	4.600			
			CY	0.000	0.00		
			1,475.00000	4.600		6,785.00	
			CAT 0300	CURRENT AMT	\$ 1,143,074.16	\$ 13,021.74	\$ 748,056.70
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0665	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,116.00000	1.000		20,116.00	
0670	620-00020	Sanitary Facility	2.000	2.000			
			EACH	0.000	0.00		
			1,200.00000	2.000		2,400.00	
			CAT 0400	CURRENT AMT	\$ 22,516.00	\$ 0.00	\$ 22,516.00
PROJECT TOTAL			CURRENT AMT	\$ 17,515,458.72	\$ 19,252.37	\$ 14,273,626.92	