

ESTIMATE SUMMARY

 CONTID: C19705 ESTIMATE NO: 0010 FINL SPEC YR: 2005
 PCN: 19705-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: SH 119 BOULDER EAST
 TIME CHARGED: 152.0 DAYS TIME ALLOW: 159 WORK DAYS
 PERCENT TIME: 95.60 ORIG TIME ALLOW: 135 WORK DAYS

PROJECT NO: STA119A-063
 SH 119 BOULDER EAST
 NAME OF ROAD: 119B
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR: ASPHALT SPECIALTIES CO., INC.
 10100 DALLAS STREET
 HENDERSON CO 80640 (303)289-8555
 PAY PERIOD ENDING 11/10/2017 DATE TIME STARTED 05/04/2016
 DATE LET 03/03/2016 DATE WORK BEGAN
 DATE AWARDED 03/14/2016 DATE TIME STOPPED 06/12/2017
 DATE CONTRACT EXECUTED 04/19/2016 DATE ACCEPTED 06/12/2017
 DATE NOTICE TO PROCEED 05/04/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 12,413,335.44 PARTICIPATING	\$ 12,413,335.46	\$ 1,650.00
AWARD PROJECT AMT: \$ 11,788,230.60 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	12,413,335.46	1,650.00
FUNDS AVAILABLE: \$ -0.02 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 12,413,335.46	1,650.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	176,823.46
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 12,413,335.46	178,473.46
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 12,413,335.46	178,473.46
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 178,473.46

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	1,021.000	1,021.000		
			EACH	0.000	0.00	
			11.25000	1,021.000		11,486.25
0010	202-00203	*Removal of Curb and Gutter	66.000	66.000		
			LF	0.000	0.00	
			22.00000	66.000		1,452.00
0015	202-00206	*Removal of Concrete Curb Ramp	121.000	121.000		
			SY	0.000	0.00	
			425.00000	121.000		51,425.00
0019	202-00226	Rem of Asph Mat (Special) MCR	267.000	267.000		
			SY	0.000	0.00	
			20.00000	267.000		5,340.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	158,764.000	158,764.000		
			SY	0.000	0.00	
			5.00000	158,764.000		793,820.00
0025	202-00810	*Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			165.00000	2.000		330.00
0030	202-00821	*Removal of Sign Panel	315.000	315.000		
			EACH	0.000	0.00	
			90.00000	315.000		28,350.00
0035	202-01130	*Removal of Guardrail Type 3	2,280.000	2,280.000		
			LF	0.000	0.00	
			5.50000	2,280.000		12,540.00
0040	202-01300	*Removal of End Anchorage	19.000	19.000		
			EACH	0.000	0.00	
			185.00000	19.000		3,515.00
0045	202-04002	*Clean Culvert	5.000	5.000		
			EACH	0.000	0.00	
			3,500.00000	5.000		17,500.00
0050	202-04010	*Clean Inlet	0.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0054	203-00060	Emb Matl (CIP)	59.000	59.000		
			CY	0.000	0.00	
			50.00000	59.000		2,950.00
0055	203-01500	Blading	11.000	11.000		
			HOURL	0.000	0.00	
			185.00000	11.000		2,035.00
0056	203-01597	Potholing Potholing for guardrail installation	6.000	6.000		
			HOURL	0.000	0.00	
			195.50000	6.000		1,173.00
0060	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			4.60000	0.000		0.00
0065	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
0070	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0072	208-00070	Vehicle Tracking Pad MCR	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0075	208-00103	*Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			70.00000	0.000		0.00
0080	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			135.00000	0.000		0.00
0085	208-00106	*Sweeping (Sediment Removal)	20.500	20.500		
			HOURL	0.000	0.00	
			160.00000	20.500		3,280.00
0090	208-00205	*Erosion Control Supervisor	0.000	0.000		
			HOURL	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0095	210-00815	*Reset Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
0100	212-00006	*Seeding (Native)	1.100	1.100		
			ACRE	0.000	0.00	
			3,000.00000	1.100		3,300.00
0105	212-00032	*Soil Conditioning	1.100	1.100		
			ACRE	0.000	0.00	
			2,600.00000	1.100		2,860.00
0110	216-00202	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	0.000	0.000		
			SY	0.000	0.00	
			3.50000	0.000		0.00
0115	304-07005	Aggregate Base Course (Class 7)	6,691.000	6,691.000		
			CY	0.000	0.00	
			42.50000	6,691.000		284,367.50
0120	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	592.100	592.100		
			TON	0.000	0.00	
			120.00000	592.100		71,052.00
0125	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	115,121.400	115,121.400		
			TON	0.000	0.00	
			69.50000	115,121.400		8,000,937.30
0126	900-00006	Added Item (Dollar)/	-360.000	-360.000		
			DOL	0.000	0.00	
			1.00000	-360.000		-360.00
0127	403-34751	HMA (Gr SX) (75) (PG 64-28)	1,989.200	1,989.200		
			TON	0.000	0.00	
			83.80000	1,989.200		166,694.96
0130	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,551.000	1,551.000		
			LF	0.000	0.00	
			23.50000	1,551.000		36,448.50
0131	606-00301	Gd rail Ty 3 (6-3) Added Guardrail hand dig installation	363.000	363.000		
			LF	0.000	0.00	
			28.20000	363.000		10,236.60

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STAl19A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0135	606-01370	*Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			1,500.00000	6.000		9,000.00
0136	606-01340	End Anchor Ty 3D MCR	6.000	6.000		
			EACH	0.000	0.00	
			1,045.00000	6.000		6,270.00
0137	606-01370	Transition Ty 3G Guardrail item hand dig installation	2.000	2.000		
			EACH	0.000	0.00	
			1,785.00000	2.000		3,570.00
0140	606-02005	*End Anchorage (Flared)	11.000	11.000		
			EACH	0.000	0.00	
			1,685.00000	11.000		18,535.00
0141	606-02005	End Anchor (Flared) Guardrail item hand dig installation	1.000	1.000		
			EACH	0.000	0.00	
			1,840.00000	1.000		1,840.00
0143	608-00006	*Concrete Sidewalk (6 Inch)	112.000	112.000		
			SY	0.000	0.00	
			65.50000	112.000		7,336.00
0144	608-00010	*Concrete Curb Ramp	120.000	120.000		
			SY	0.000	0.00	
			161.00000	120.000		19,320.00
0145	608-00015	*Detectable Warnings	0.000	0.000		
			SF	0.000	0.00	
			67.00000	0.000		0.00
0150	609-21010	*Curb and Gutter Type 2 (Section I-B)	66.000	66.000		
			LF	0.000	0.00	
			28.00000	66.000		1,848.00
0155	612-00041	*Delineator (Flexible) (Type I)	373.000	373.000		
			EACH	0.000	0.00	
			89.50000	373.000		33,383.50
0160	612-00042	*Delineator (Flexible) (Type II)	641.000	641.000		
			EACH	0.000	0.00	
			91.85000	641.000		58,875.85

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	612-00043	*Delineator (Flexible) (Type III)	182.000	182.000		
			EACH	0.000	0.00	
			94.00000	182.000		17,108.00
0170	614-00011	*Sign Panel (Class I)	686.250	686.250		
			SF	0.000	0.00	
			20.15000	686.250		13,827.94
0175	614-00012	*Sign Panel (Class II)	1,955.250	1,955.250		
			SF	0.000	0.00	
			29.15000	1,955.250		56,995.54
0180	614-01512	*Steel Sign Support (2-Inch Round)(Post)	89.000	89.000		
			LF	0.000	0.00	
			13.50000	89.000		1,201.50
0185	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	3.000	3.000		
			EACH	0.000	0.00	
			170.00000	3.000		510.00
0190	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	152.000	152.000		
			LF	0.000	0.00	
			16.00000	152.000		2,432.00
0195	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	12.000	12.000		
			EACH	0.000	0.00	
			250.00000	12.000		3,000.00
0196	614-72876	Detect Amp (Loop) (2)	7.000	7.000		
			EACH	0.000	0.00	
			995.00000	7.000		6,965.00
0197	619-75000	Cast Iron Valve Box	3.000	3.000		
			EACH	0.000	0.00	
			720.00000	3.000		2,160.00
0200	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			21,000.00000	1.000		21,000.00
0201	625-00001	Const Surveying (Hour) Additional surveying hours	36.000	36.000		
			HOUR	0.000	0.00	
			150.00000	36.000		5,400.00

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			650,000.00000	1.000		650,000.00
0210	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0215	627-00005	*Epoxy Pavement Marking	1,105.000	1,105.000		
			GAL	0.000	0.00	
			66.00000	1,105.000		72,930.00
0220	627-00011	*Pavement Marking Paint (Waterborne)	3,122.000	3,122.000		
			GAL	0.000	0.00	
			33.50000	3,122.000		104,587.00
0225	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	2,884.000	2,884.000		
			SF	0.000	0.00	
			19.00000	2,884.000		54,796.00
0230	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,866.400	2,866.400		
			SF	0.000	0.00	
			11.00000	2,866.400		31,530.40
0235	629-01050	Monument Box	3.000	3.000		
			EACH	0.000	0.00	
			1,235.00000	3.000		3,705.00
0240	630-00000	*Flagging	4,111.500	4,111.500		
			HOURL	0.000	0.00	
			27.00000	4,111.500		111,010.50
0245	630-00007	*Traffic Control Inspection	71.000	71.000		
			DAY	0.000	0.00	
			110.00000	71.000		7,810.00
0250	630-00012	*Traffic Control Management	154.000	151.000		
			DAY	3.000	1,650.00	
			550.00000	154.000		84,700.00
0251	630-80335	Barricade (3 M-A) (Temp) MCR	2.000	2.000		
			EACH	0.000	0.00	
			147.50000	2.000		295.00

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STAl19A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0255	630-80341	*Construction Traffic Sign (Panel Size A)	47.000	47.000		
			EACH	0.000	0.00	
			33.50000	47.000		1,574.50
0260	630-80342	*Construction Traffic Sign (Panel Size B)	99.000	99.000		
			EACH	0.000	0.00	
			84.50000	99.000		8,365.50
0265	630-80343	*Construction Traffic Sign (Panel Size C)	22.000	22.000		
			EACH	0.000	0.00	
			84.50000	22.000		1,859.00
0270	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			3,350.00000	2.000		6,700.00
0275	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,125.00000	4.000		4,500.00
0280	630-80360	*Drum Channelizing Device	106.000	106.000		
			EACH	0.000	0.00	
			22.50000	106.000		2,385.00
0285	630-80380	*Traffic Cone	400.000	400.000		
			EACH	0.000	0.00	
			7.85000	400.000		3,140.00
0290	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0305	700-70018	F/A Roadway Smoothness Incentive	208,345.670	208,345.670		
			F A	0.000	0.00	
			1.00000	208,345.670		208,345.67

CONTID: C19705
 PCN: 19705-BID
 PROJECT: ST119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0310	700-70019	F/A Asphalt Cement Cost Adjustment	503,744.940	503,744.940		
			F A	0.000	0.00	
			1.00000	503,744.940		503,744.94
0315	700-70021	F/A On-The-Job Trainee	-2,605.570	-2,605.570		
			HOUR	0.000	0.00	
			1.00000	-2,605.570		-2,605.57
0320	700-70025	F/A Quality Incentive Payment	393,408.160	393,408.160		
			F A	0.000	0.00	
			1.00000	393,408.160		393,408.16
0325	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0326	900-00007	Added Item (Each)/ HMA Coring MCR	41.000	41.000		
			EACH	0.000	0.00	
			92.40000	41.000		3,788.40
			CAT 0200	CURRENT AMT	\$ 12,070,580.94 \$	1,650.00 \$12,070,580.94
CAT NO0301 D-16-I						
0335	202-00246	*Removal of Asphalt Mat (Planing) (Special)	796.000	796.000		
			SY	0.000	0.00	
			20.00000	796.000		15,920.00
0340	202-00425	*Removal of Bridge Railing	220.000	220.000		
			LF	0.000	0.00	
			8.50000	220.000		1,870.00
0345	202-00453	*Removal of Portions of Present Structure (Class 2)	36.000	36.000		
			SY	0.000	0.00	
			250.00000	36.000		9,000.00
0350	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			390.00000	0.000		0.00
0355	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	110.000	110.000		
			TON	0.000	0.00	
			160.00000	110.000		17,600.00

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 D-16-I							
0360	515-00120	*Waterproofing (Membrane)	684.000	684.000			
			SY	0.000	0.00		
			19.00000	684.000		12,996.00	
0365	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	120.000	120.000			
			LF	0.000	0.00		
			250.00000	120.000		30,000.00	
0370	518-03000	*Sawing and Sealing Bridge Joint	120.000	120.000			
			LF	0.000	0.00		
			25.75000	120.000		3,090.00	
0375	601-03041	*Concrete Class D (Bridge) (Special)	3.000	3.000			
			CY	0.000	0.00		
			2,680.00000	3.000		8,040.00	
0380	601-51005	*Galvanic Anodes	76.000	76.000			
			EACH	0.000	0.00		
			45.00000	76.000		3,420.00	
0385	602-00000	*Reinforcing Steel	0.000	0.000			
			LB	0.000	0.00		
			4.50000	0.000		0.00	
0390	606-11010	*Bridge Rail Type 10R	220.000	220.000			
			LF	0.000	0.00		
			130.00000	220.000		28,600.00	
			CAT 0301	CURRENT AMT \$	130,536.00 \$	0.00 \$	130,536.00
CAT NO0302 D-16-N							
0395	202-00246	*Removal of Asphalt Mat (Planing) (Special)	329.000	329.000			
			SY	0.000	0.00		
			20.00000	329.000		6,580.00	
0400	202-00425	*Removal of Bridge Railing	286.000	286.000			
			LF	0.000	0.00		
			8.50000	286.000		2,431.00	
0405	202-00453	*Removal of Portions of Present Structure (Class 2)	12.000	12.000			
			SY	0.000	0.00		
			250.00000	12.000		3,000.00	

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STAl19A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 D-16-N							
0410	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			390.00000	0.000		0.00	
0415	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	96.000	96.000			
			TON	0.000	0.00		
			160.00000	96.000		15,360.00	
0420	515-00120	*Waterproofing (Membrane)	442.000	442.000			
			SY	0.000	0.00		
			19.00000	442.000		8,398.00	
0425	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	120.000	120.000			
			LF	0.000	0.00		
			250.00000	120.000		30,000.00	
0430	518-03000	*Sawing and Sealing Bridge Joint	80.000	80.000			
			LF	0.000	0.00		
			25.75000	80.000		2,060.00	
0435	601-03041	*Concrete Class D (Bridge) (Special)	1.000	1.000			
			CY	0.000	0.00		
			2,680.00000	1.000		2,680.00	
0440	601-06150	*Concrete (Patching)	0.000	0.000			
			SF	0.000	0.00		
			115.00000	0.000		0.00	
0445	601-51005	*Galvanic Anodes	49.000	49.000			
			EACH	0.000	0.00		
			45.00000	49.000		2,205.00	
0450	602-00000	*Reinforcing Steel	0.000	0.000			
			LB	0.000	0.00		
			4.50000	0.000		0.00	
0455	606-11010	*Bridge Rail Type 10R	286.000	286.000			
			LF	0.000	0.00		
			130.00000	286.000		37,180.00	
			CAT 0302	CURRENT AMT \$	109,894.00 \$	0.00 \$	109,894.00

CONTID: C19705
 PCN: 19705-BID
 PROJECT: STA119A-063

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 11/10/2017
 10:12:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 D-16-AU						
0460	202-00246	*Removal of Asphalt Mat (Planing) (Special)	601.000	601.000		
			SY	0.000	0.00	
			20.00000	601.000		12,020.00
0465	202-00425	*Removal of Bridge Railing	288.000	288.000		
			LF	0.000	0.00	
			8.50000	288.000		2,448.00
0470	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	66.150	66.150		
			TON	0.000	0.00	
			160.00000	66.150		10,584.00
0475	518-03000	*Sawing and Sealing Bridge Joint	110.000	110.000		
			LF	0.000	0.00	
			25.75000	110.000		2,832.50
0480	606-11010	*Bridge Rail Type 10R	288.000	288.000		
			LF	0.000	0.00	
			130.00000	288.000		37,440.00
			CAT 0303	CURRENT AMT \$	65,324.50 \$	0.00 \$ 65,324.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0485	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			22,000.00000	1.000		22,000.00
0490	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00
0495	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
			CAT 0400	CURRENT AMT \$	37,000.00 \$	0.00 \$ 37,000.00
PROJECT TOTAL			CURRENT AMT	\$ 12,413,335.44 \$	1,650.00	\$ 12,413,335.44