

ESTIMATE SUMMARY

CONTID: C19735R

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 19735R-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:  
SH 103

TIME CHARGED: 99.0 DAYS      TIME ALLOW: 100 WORK DAYS  
PERCENT TIME: 99.00      ORIG TIME ALLOW: 90 WORK DAYS

PROJECT NO: STA103A-002  
SH103 OVERLAY MM .2-13.5  
NAME OF ROAD:  
PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

APC CONSTRUCTION CO., LLC  
14802 W, 44th AVE.

PAY PERIOD ENDING	11/19/2015	DATE TIME STARTED	05/01/2015
DATE LET	11/13/2014	DATE WORK BEGAN	05/12/2015
DATE AWARDED	12/04/2014	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	12/17/2014	DATE ACCEPTED	
DATE NOTICE TO PROCEED	05/01/2015		

GOLDEN CO 80403 (303)279-6611

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,922,464.59 PARTICIPATING	\$ 4,879,806.09	\$ 10,230.92
AWARD PROJECT AMT:	\$ 3,633,428.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.13% TOTAL EARNINGS	4,879,806.09	10,230.92
FUNDS AVAILABLE:	\$ 42,658.50 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,879,806.09	10,230.92
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-54,501.43	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,825,304.66	10,230.92
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,825,304.66	10,230.92
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 10,230.92

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 ROADWAY						
0005	202-00000	*Removal of Structures and Obstructions	0.600	0.600		
			L S	0.000	0.00	
			24,500.00000	0.600		14,700.00
0010	202-00015	*Removal of Headwall	2.000	2.000		
			EACH	0.000	0.00	
			3,070.00000	2.000		6,140.00
0015	202-00035	*Removal of Pipe	60.000	60.000		
			LF	0.000	0.00	
			187.00000	60.000		11,220.00
0020	202-00203	*Removal of Curb and Gutter	124.000	124.000		
			LF	0.000	0.00	
			27.50000	124.000		3,410.00
0025	202-00206	*Removal of Concrete Curb Ramp	40.000	40.000		
			SY	0.000	0.00	
			330.00000	40.000		13,200.00
0030	202-00240	*Removal of Asphalt Mat (Planing)	143,306.000	143,306.000		
			SY	0.000	0.00	
			3.50000	143,306.000		501,571.00
0032	202-00240	Rem Asphalt Mat (Planing) Additional quantity	60,226.000	60,226.000		
			SY	0.000	0.00	
			3.97000	60,226.000		239,097.22
0035	202-00250	*Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			2.20000	0.000		0.00
0040	202-00810	Removal of Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			322.00000	4.000		1,288.00
0045	202-00821	Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			161.00000	2.000		322.00
0050	202-01130	*Removal of Guardrail Type 3	1,500.000	1,500.000		
			LF	0.000	0.00	
			1.40000	1,500.000		2,100.00

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0055	202-04002	*Clean Culvert	5.000	5.000		
			EACH	0.000	0.00	
			2,340.00000	5.000		11,700.00
0060	202-04005	*Clean Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			597.00000	0.000		0.00
0065	203-01500	Blading	548.100	548.100		
			HOURL	0.000	0.00	
			156.00000	548.100		85,503.60
0070	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			188.00000	0.000		0.00
0075	203-01550	Dozing	32.500	32.500		
			HOURL	0.000	0.00	
			273.00000	32.500		8,872.50
0080	203-01582	Truck (Dump)	279.600	279.600		
			HOURL	0.000	0.00	
			106.00000	279.600		29,637.60
0085	203-01594	Combination Loader	3.000	3.000		
			HOURL	0.000	0.00	
			127.00000	3.000		381.00
0090	203-01597	*Potholing	4.000	4.000		
			HOURL	0.000	0.00	
			246.00000	4.000		984.00
0095	206-00000	Structure Excavation	75.000	75.000		
			CY	0.000	0.00	
			60.50000	75.000		4,537.50
0100	206-00100	Structure Backfill (Class 1)	75.000	75.000		
			CY	0.000	0.00	
			65.60000	75.000		4,920.00
0105	207-00310	*Stockpile Wetland Topsoil	11.500	11.500		
			CY	0.000	0.00	
			476.00000	11.500		5,474.00

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0110	208-00002	*Erosion Log (12 Inch)	140.000	140.000		
			LF	0.000	0.00	
			10.00000	140.000		1,400.00
0115	208-00035	*Aggregate Bag	350.000	350.000		
			LF	0.000	0.00	
			10.90000	350.000		3,815.00
0120	208-00041	*Rock Check Dam	1.000	1.000		
			EACH	0.000	0.00	
			5,120.00000	1.000		5,120.00
0125	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
0130	208-00103	Removal and Disposal of Sediment (Labor)	2.000	2.000		
			HOURL	0.000	0.00	
			315.00000	2.000		630.00
0135	208-00105	Removal and Disposal of Sediment (Equipment)	4.250	4.250		
			HOURL	0.000	0.00	
			361.00000	4.250		1,534.25
0140	208-00106	*Sweeping (Sediment Removal)	8.000	8.000		
			HOURL	0.000	0.00	
			159.00000	8.000		1,272.00
0145	208-00107	Removal of Trash	0.000	0.000		
			HOURL	0.000	0.00	
			175.00000	0.000		0.00
0150	208-00205	*Erosion Control Supervisor	64.000	64.000		
			HOURL	0.000	0.00	
			113.00000	64.000		7,232.00
0155	210-01130	*Reset Guardrail Type 3	0.000	0.000		
			LF	0.000	0.00	
			14.10000	0.000		0.00
0160	210-04010	Adjust Manhole	0.000	0.000		
			EACH	0.000	0.00	
			498.00000	0.000		0.00

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0165	210-04050	Adjust Valve Box	0.000	0.000		
			EACH	0.000	0.00	
			249.00000	0.000		0.00
0170	212-00006	*Seeding (Native)	0.100	0.100		
			ACRE	0.000	0.00	
			31,900.00000	0.100		3,190.00
0175	212-00032	*Soil Conditioning	0.100	0.100		
			ACRE	0.000	0.00	
			31,900.00000	0.100		3,190.00
0180	213-00004	*Mulching (Weed Free Straw)	0.100	0.100		
			ACRE	0.000	0.00	
			31,900.00000	0.100		3,190.00
0185	213-00061	*Mulch Tackifier	20.000	20.000		
			LB	0.000	0.00	
			106.00000	20.000		2,120.00
0190	217-00020	*Herbicide Treatment	0.000	0.000		
			HOOR	0.000	0.00	
			157.00000	0.000		0.00
0195	240-00010	*Removal of Nests	0.000	0.000		
			HOOR	0.000	0.00	
			135.00000	0.000		0.00
0200	304-06007	Aggregate Base Course (Class 6)	5.000	0.000		
			CY	0.000	0.00	
			134.00000	0.000		0.00
0205	304-06008	Aggregate Base Course (Class 6) (Special)	1,564.400	1,564.400		
			CY	0.000	0.00	
			78.00000	1,564.400		122,023.20
0210	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	98.400	98.390		
			TON	0.000	0.00	
			162.00000	98.390		15,939.18
0215	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	19,713.920	19,713.920		
			TON	0.000	0.00	
			79.40000	19,713.920		1,565,285.25

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0217	403-34721	HMA (Gr SX) (75) (PG 58-28) Additional quantity	11,754.300	11,754.300		
			TON	0.000	0.00	
			83.50000	11,754.300		981,484.05
0220	411-10255	Emulsified Asphalt (Slow-Setting)	11,939.000	11,939.000		
			GAL	0.000	0.00	
			5.70000	11,939.000		68,052.30
0225	506-00218	*Riprap (18 Inch)	12.000	12.000		
			CY	0.000	0.00	
			608.00000	12.000		7,296.00
0230	601-01000	*Concrete Class B	4.300	4.300		
			CY	0.000	0.00	
			1,950.00000	4.300		8,385.00
0235	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	112.000	112.000		
			LF	0.000	0.00	
			275.00000	112.000		30,800.00
0240	605-00120	*12 Inch Perforated Pipe Underdrain	200.000	200.000		
			LF	0.000	0.00	
			69.30000	200.000		13,860.00
0245	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,500.000	1,500.000		
			LF	0.000	0.00	
			23.60000	1,500.000		35,400.00
0250	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			899.00000	1.000		899.00
0255	606-02005	*End Anchorage (Flared)	0.000	0.000		
			EACH	0.000	0.00	
			2,360.00000	0.000		0.00
0260	607-11525	Fence (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			5.30000	100.000		530.00
0265	608-00006	*Concrete Sidewalk (6 Inch)	98.000	98.000		
			SY	0.000	0.00	
			95.10000	98.000		9,319.80

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0270	608-00010	*Concrete Curb Ramp	14.800	14.800		
			SY	0.000	0.00	
			325.00000	14.800		4,810.00
0275	608-00015	*Detectable Warnings	12.000	12.000		
			SF	0.000	0.00	
			61.90000	12.000		742.80
0280	609-21011	*Curb and Gutter Type 2 (Section I-M)	90.000	90.000		
			LF	0.000	0.00	
			43.50000	90.000		3,915.00
0285	612-00001	*Delineator (Type I)	1,184.000	1,184.000		
			EACH	0.000	0.00	
			28.00000	1,184.000		33,152.00
0290	612-00003	*Delineator (Type III)	199.000	199.000		
			EACH	0.000	0.00	
			33.60000	199.000		6,686.40
0295	614-00011	*Sign Panel (Class I)	110.000	110.000		
			SF	0.000	0.00	
			31.30000	110.000		3,443.00
0300	614-00012	*Sign Panel (Class II)	75.000	75.000		
			SF	0.000	0.00	
			42.50000	75.000		3,187.50
0305	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	29.000	29.000		
			EACH	0.000	0.00	
			336.00000	29.000		9,744.00
0310	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	6.000	6.000		
			EACH	0.000	0.00	
			615.00000	6.000		3,690.00
0315	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			28,800.00000	1.000		28,800.00
0320	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			263,500.00000	1.000		263,500.00

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0322	626-01000	*Public Information Services Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			29,370.00000	1.000		29,370.00
0325	627-00005	*Epoxy Pavement Marking	0.000	0.000		
			GAL	0.000	0.00	
			81.10000	0.000		0.00
0330	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	1,235.000	1,235.000		
			GAL	0.000	0.00	
			40.80000	1,235.000		50,388.00
0335	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	0.000	0.000		
			SF	0.000	0.00	
			22.40000	0.000		0.00
0340	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	330.000	330.000		
			SF	0.000	0.00	
			15.70000	330.000		5,181.00
0345	630-00000	*Flagging	4,390.000	4,365.000		
			HOUR	9.000	216.90	
			24.10000	4,374.000		105,413.40
0350	630-00007	*Traffic Control Inspection	40.000	39.000		
			DAY	0.000	0.00	
			224.00000	39.000		8,736.00
0355	630-00012	*Traffic Control Management	92.000	91.000		
			DAY	1.000	604.00	
			604.00000	92.000		55,568.00
0360	630-80001	*Flashing Beacon (Portable)	2.000	1.800		
			EACH	0.200	224.00	
			1,120.00000	2.000		2,240.00
0365	630-80341	*Construction Traffic Sign (Panel Size A)	0.000	0.000		
			EACH	0.000	0.00	
			83.90000	0.000		0.00
0370	630-80342	*Construction Traffic Sign (Panel Size B)	44.000	34.200		
			EACH	9.800	822.22	
			83.90000	44.000		3,691.60



CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0375	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.200	1,118.00	
			5,590.00000	2.000		11,180.00
0380	630-80360	*Drum Channelizing Device	40.000	36.000		
			EACH	4.000	156.80	
			39.20000	40.000		1,568.00
0385	630-80370	Concrete Barrier (Temporary)	150.000	135.000		
			LF	15.000	1,665.00	
			111.00000	150.000		16,650.00
0390	630-80380	*Traffic Cone	150.000	135.000		
			EACH	15.000	60.00	
			4.00000	150.000		600.00
0395	630-80520	*Mobile Pavement Marking Zone	0.000	0.000		
			DAY	0.000	0.00	
			1,680.00000	0.000		0.00
0400	630-85011	Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			1,200.00000	0.000		0.00
0405	630-85041	*Mobile Attenuator	12.000	0.000		
			DAY	12.000	5,364.00	
			447.00000	12.000		5,364.00
0407	630-86800	Traffic Signal (Temp) Temporary Traffic Signal	1.120	1.120		
			L S	0.000	0.00	
			18,253.50000	1.120		20,443.92
0410	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A Fuel Cost Adjustment	0.000	-38,676.790		
			F A	0.000	0.00	
			1.00000	-38,676.790		-38,676.79

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0425	700-70018	F/A Roadway Smoothness Incentive	-29,766.630	-29,766.630		
			F A	0.000	0.00	
			1.00000	-29,766.630		-29,766.63
0430	700-70019	F/A Asphalt Cement Cost Adjustment	-94,756.010	-94,756.010		
			F A	0.000	0.00	
			1.00000	-94,756.010		-94,756.01
0435	700-70021	F/A On-The-Job Trainee	640.000	320.000		
			HOOR	0.000	0.00	
			1.00000	320.000		320.00
0440	700-70025	F/A Quality Incentive Payment	110,000.000	107,619.500		
			F A	0.000	0.00	
			1.00000	107,619.500		107,619.50
0445	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 4,507,688.65 \$	10,230.92 \$	4,465,030.14
CAT NO0300 0300 STRUCTURES						
0455	202-00206	*Removal of Concrete Curb Ramp	0.000	0.000		
			SY	0.000	0.00	
			330.00000	0.000		0.00
0460	202-00240	*Removal of Asphalt Mat (Planing)	2,094.000	2,094.000		
			SY	0.000	0.00	
			3.50000	2,094.000		7,329.00
0465	202-00425	*Removal of Bridge Railing	247.000	247.000		
			LF	0.000	0.00	
			54.90000	247.000		13,560.30
0470	202-00450	*Removal of Portions of Present Structure (Class 1)	10.670	10.670		
			SY	0.000	0.00	
			223.00000	10.670		2,379.41

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES						
0475	202-00453	*Removal of Portions of Present Structure (Class 2)	46.000	46.000		
			SY	0.000	0.00	
			773.00000	46.000		35,558.00
0480	202-00502	*Removal of Portions of Present Structure	17.000	17.000		
			CY	0.000	0.00	
			1,690.00000	17.000		28,730.00
0485	403-34721	Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	359.950	359.950		
			TON	0.000	0.00	
			79.40000	359.950		28,580.03
0490	420-00510	Geotextile (Crack Reduction) (High Density)	281.000	281.000		
			SY	0.000	0.00	
			13.50000	281.000		3,793.50
0495	514-00201	*Pedestrian Railing (Steel)(Special)	259.000	259.000		
			LF	0.000	0.00	
			309.00000	259.000		80,031.00
0500	515-00120	*Waterproofing (Membrane)	359.000	359.000		
			SY	0.000	0.00	
			19.10000	359.000		6,856.90
0505	515-00400	*Concrete Sealer	0.000	0.000		
			SY	0.000	0.00	
			17.20000	0.000		0.00
0510	515-00410	*Concrete Sealer (Calcium Nitrite)	86.000	86.000		
			SY	0.000	0.00	
			58.40000	86.000		5,022.40
0515	518-01050	*Bridge Expansion Device (Special)	65.000	65.000		
			LF	0.000	0.00	
			405.00000	65.000		26,325.00
0520	601-03000	*Concrete Class D	2.000	2.000		
			CY	0.000	0.00	
			3,090.00000	2.000		6,180.00
0525	601-03540	*Concrete Class DT (Deck Topping)	4.800	4.800		
			CY	0.000	0.00	
			2,580.00000	4.800		12,384.00

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12  
 ESTIMATE RUN 11/19/2015  
 15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES						
0530	602-00020	*Reinforcing Steel (Epoxy Coated)	74.000	74.000		
			LB	0.000	0.00	
			6.90000	74.000		510.60
0535	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,740.00000	2.000		3,480.00
0540	606-01371	*Transition Type 3G (Special)	0.000	0.000		
			EACH	0.000	0.00	
			1,910.00000	0.000		0.00
0545	606-10700	*Bridge Rail Type 7	0.000	0.000		
			LF	0.000	0.00	
			258.00000	0.000		0.00
0550	606-10705	*Bridge Rail Type 7 (Special)	259.000	259.000		
			LF	0.000	0.00	
			458.00000	259.000		118,622.00
0555	608-00010	*Concrete Curb Ramp	0.000	0.000		
			SY	0.000	0.00	
			325.00000	0.000		0.00
0560	608-00015	*Detectable Warnings	12.000	12.000		
			SF	0.000	0.00	
			61.90000	12.000		742.80
0565	609-60011	Curb Type 6 (Section M)	0.000	0.000		
			LF	0.000	0.00	
			158.00000	0.000		0.00
0570	614-85001	*Impact Attenuator	0.400	0.400		
			EACH	0.000	0.00	
			18,400.00000	0.400		7,360.00
			CAT 0300	CURRENT AMT \$	387,444.94 \$	0.00 \$ 387,444.94
CAT NO0400 0400 CE BID ITEMS						
0575	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00

CONTID: C19735R  
 PCN: 19735R-BID  
 PROJECT: STA103A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/19/2015

ESTIMATE NO: 0007

15:00:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CE BID ITEMS						
0580	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,500.00000	1.000		13,500.00
0585	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			831.00000	1.000		831.00
		CAT 0400	CURRENT AMT	\$ 27,331.00	\$ 0.00	\$ 27,331.00
		PROJECT TOTAL	CURRENT AMT	\$ 4,922,464.59	\$ 10,230.92	\$ 4,879,806.08