

ESTIMATE SUMMARY

10:56:45

-----  
 CONTID: C19751 ESTIMATE NO: 0002 PROG SPEC YR: 2005  
 PCN: 19751-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 17.0 DAYS TIME ALLOW: 275 WORK DAYS  
 US 50 - WILLS TO PURCELL PERCENT TIME: 6.18 ORIG TIME ALLOW: 275 WORK DAYS

PROJECT NO: FSA 0503-081  
 US 50 - WILLS TO PURCELL  
 NAME OF ROAD:  
 PROJECT COUNTIES: PUEBLO

CONTRACTOR:  
 TONY J. BELTRAMO AND SONS INCORPORATED PAY PERIOD ENDING 03/05/2015 DATE TIME STARTED 01/29/2015  
 1541 STOCKYARD ROAD DATE LET 12/04/2014 DATE WORK BEGAN  
 DATE AWARDED 12/17/2014 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 01/14/2015 DATE ACCEPTED  
 PUEBLO CO 81001 719-544-4744 DATE NOTICE TO PROCEED 01/29/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 10,436,005.83 PARTICIPATING	\$ 317,802.03	\$ 198,352.03
AWARD PROJECT AMT: \$ 9,838,465.70 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 3.05% TOTAL EARNINGS	317,802.03	198,352.03
FUNDS AVAILABLE: \$ 10,118,203.80 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	317,802.03
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-4,767.03	-2,975.28
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	313,035.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	313,035.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 195,376.75

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.150	13,080.00	
			87,200.00000	0.150		13,080.00
0010	202-00010	Removal of Tree	2.000	0.000		
			EACH	0.000	0.00	
			1,450.00000	0.000		0.00
0015	202-00019	Removal of Inlet	6.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0020	202-00026	Removal of Slope and Ditch Paving	519.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0025	202-00027	Removal of Riprap	11.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0030	202-00035	Removal of Pipe	603.000	0.000		
			LF	220.000	2,200.00	
			10.00000	220.000		2,200.00
0035	202-00037	Removal of End Section	27.000	0.000		
			EACH	2.000	300.00	
			150.00000	2.000		300.00
0040	202-00040	*Removal of Electrical Conduit	105.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0045	202-00090	*Removal of Delineator	108.000	0.000		
			EACH	7.000	35.00	
			5.00000	7.000		35.00
0050	202-00200	Removal of Sidewalk	576.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0055	202-00203	Removal of Curb and Gutter	900.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00206	Removal of Concrete Curb Ramp	26.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0065	202-00220	Removal of Asphalt Mat	31,479.000	0.000		
			SY	2,830.000	11,320.00	
			4.00000	2,830.000		11,320.00
0070	202-00240	*Removal of Asphalt Mat (Planing)	51,818.000	0.000		
			SY	0.000	0.00	
			2.15000	0.000		0.00
0075	202-00250	*Removal of Pavement Marking	12,700.000	0.000		
			SF	1,247.000	1,558.75	
			1.25000	1,247.000		1,558.75
0080	202-00720	*Removal of Closed Circuit Camera	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0085	202-00750	*Removal of Luminaire	4.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0090	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	1.000	500.00	
			500.00000	1.000		500.00
0095	202-00810	*Removal of Ground Sign	46.000	0.000		
			EACH	6.000	270.00	
			45.00000	6.000		270.00
0100	202-00825	*Removal of Flashing Beacon	2.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0105	202-00827	*Removal of Pull Box	14.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0110	202-00831	*Removal of Traffic Signal Head	2.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00840	*Removal of Traffic Signal Pole	3.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0120	202-00858	*Removal of Pedestal Pole	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0125	202-00860	*Removal of Pedestrian Push Button	2.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0130	202-01130	*Removal of Guardrail Type 3	338.000	0.000		
			LF	156.000	780.00	
			5.00000	156.000		780.00
0135	202-04002	Clean Culvert	15.000	0.000		
			EACH	0.000	0.00	
			1,320.00000	0.000		0.00
0140	202-04100	Abandon Well	4.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
0145	202-05030	Sawing Asphalt Material (10 Inch)	23,561.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0150	203-00010	Unclassified Excavation (Complete In Place)	70,971.000	0.000		
			CY	3,549.000	28,569.45	
			8.05000	3,549.000		28,569.45
0155	203-01500	Blading	100.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0160	203-01510	Backhoe	100.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0165	203-01550	Dozing	100.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01597	Potholing	1,000.000	0.000		
			HOOR	112.500	9,562.50	
			85.00000	112.500		9,562.50
0175	203-01622	Sweeping (With Pickup Broom)	300.000	0.000		
			HOOR	0.000	0.00	
			45.00000	0.000		0.00
0180	206-00510	Filter Material (Class A)	182.000	0.000		
			CY	0.000	0.00	
			33.00000	0.000		0.00
0185	207-00205	Topsoil	5,374.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0190	208-00005	Erosion Log	2,500.000	0.000		
			LF	120.000	480.00	
			4.00000	120.000		480.00
0195	208-00011	Erosion Bales (Weed Free)	300.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0200	208-00020	*Silt Fence	13,100.000	0.000		
			LF	1,040.000	2,080.00	
			2.00000	1,040.000		2,080.00
0205	208-00035	Aggregate Bag	700.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0210	208-00045	Concrete Washout Structure	3.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0215	208-00050	Storm Drain Inlet Protection	40.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0220	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00103	Removal and Disposal of Sediment (Labor)	400.000	0.000		
			30.00000	0.000	0.00	0.00
0230	208-00105	Removal and Disposal of Sediment (Equipment)	400.000	0.000		
			45.00000	0.000	0.00	0.00
0235	208-00106	Sweeping (Sediment Removal)	800.000	0.000		
			45.00000	2.000	90.00	90.00
0240	208-00107	Removal of Trash	300.000	0.000		
			45.00000	2.000	90.00	90.00
0245	208-00205	Erosion Control Supervisor	1,500.000	0.000		
			25.00000	27.000	675.00	675.00
0250	208-00300	Temporary Berms	5,000.000	0.000		
			2.50000	0.000	0.00	0.00
0255	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	3.000	0.000		
			450.00000	0.000	0.00	0.00
0260	210-00750	*Reset Light Standard	4.000	0.000		
			1,000.00000	0.000	0.00	0.00
0265	210-00815	*Reset Sign Panel	1.000	0.000		
			1,500.00000	0.000	0.00	0.00
0270	210-00825	*Reset Flashing Beacon	2.000	0.000		
			350.00000	0.000	0.00	0.00
0275	210-00858	*Reset Pedestal Pole	1.000	0.000		
			300.00000	0.000	0.00	0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00890	*Reset Intersection Detection System (Camera)	6.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0285	210-01000	Reset Fence	9,555.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0290	212-00006	*Seeding (Native)	19.600	0.000		
			ACRE	0.000	0.00	
			860.00000	0.000		0.00
0295	212-00010	*Seeding (Lawn)	5.000	0.000		
			LB	0.000	0.00	
			100.00000	0.000		0.00
0300	212-00025	Seeding (Shrubs)	5.000	0.000		
			LB	0.000	0.00	
			100.00000	0.000		0.00
0305	212-00032	*Soil Conditioning	10.000	0.000		
			ACRE	0.000	0.00	
			4,400.00000	0.000		0.00
0310	212-00040	*Soil Preparation (Lawn)	1.000	0.000		
			ACRE	0.000	0.00	
			1,300.00000	0.000		0.00
0315	213-00002	*Mulching (Weed Free Hay)	20.000	0.000		
			ACRE	0.000	0.00	
			640.00000	0.000		0.00
0320	213-00061	*Mulch Tackifier	6.000	0.000		
			LB	0.000	0.00	
			10.00000	0.000		0.00
0325	213-00150	*Bonded Fiber Matrix	1.000	0.000		
			ACRE	0.000	0.00	
			6,300.00000	0.000		0.00
0330	214-00205	*Deciduous Tree (5 Gallon Container)	2.000	0.000		
			EACH	0.000	0.00	
			820.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	214-01015	*Willow Cuttings	1,100.000	0.000		
			EACH	0.000	0.00	
			3.55000	0.000		0.00
0340	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	2,420.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0345	216-00301	*Turf Reinforcement Mat (Class 1)	17.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0350	217-00020	Herbicide Treatment	80.000	0.000		
			HOURL	0.000	0.00	
			40.00000	0.000		0.00
0355	240-00010	Removal of Nests	40.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0360	240-00020	Netting	50.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0365	250-00010	Environmental Health and Safety Management	1.000	0.000		
			L S	0.000	0.00	
			1,000.00000	0.000		0.00
0370	250-00050	Monitoring Technician	80.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0375	250-00110	Health and Safety Officer	80.000	0.000		
			HOURL	0.000	0.00	
			50.00000	0.000		0.00
0380	250-00200	Material Handling (Stockpile)	100.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0385	250-00210	Solid Waste Disposal	50.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00



CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	250-00220	Hazardous Waste Disposal	50.000 CY	0.000 0.000	0.00 0.00	0.00
			50.00000	0.000		0.00
0395	304-06000	Aggregate Base Course (Class 6)	57,645.000 TON	0.000 0.000	0.00 0.00	0.00
			16.00000	0.000		0.00
0400	306-01000	Reconditioning	29,529.000 SY	0.000 0.000	0.00 0.00	0.00
			2.00000	0.000		0.00
0405	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	105.000 TON	0.000 0.000	0.00 0.00	0.00
			117.00000	0.000		0.00
0410	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	20,957.000 TON	0.000 0.000	0.00 0.00	0.00
			74.00000	0.000		0.00
0415	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	15,555.000 TON	0.000 0.000	0.00 0.00	0.00
			82.40000	0.000		0.00
0420	411-10255	Emulsified Asphalt (Slow-Setting)	13,023.000 GAL	0.000 0.000	0.00 0.00	0.00
			2.50000	0.000		0.00
0425	412-00600	*Concrete Pavement (6 Inch)	20.000 SY	0.000 0.000	0.00 0.00	0.00
			77.00000	0.000		0.00
0430	420-00112	Geotextile (Drainage) (Class 1)	567.000 SY	0.000 0.000	0.00 0.00	0.00
			2.00000	0.000		0.00
0435	503-00012	*Drilled Caisson (12 Inch)	7.000 LF	0.000 0.000	0.00 0.00	0.00
			50.00000	0.000		0.00
0440	503-00018	*Drilled Caisson (18 Inch)	4.000 LF	0.000 0.000	0.00 0.00	0.00
			75.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	503-00036	*Drilled Caisson (36 Inch)	19.000	0.000		
			LF	0.000	0.00	
			400.00000	0.000		0.00
0450	503-00048	*Drilled Caisson (48 Inch)	74.000	0.000		
			LF	0.000	0.00	
			600.00000	0.000		0.00
0455	506-00209	Riprap (9 Inch)	284.000	0.000		
			CY	10.000	400.00	
			40.00000	10.000		400.00
0460	506-00212	Riprap (12 Inch)	73.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0465	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	10.000	0.000		
			CY	0.000	0.00	
			480.00000	0.000		0.00
0470	601-01000	*Concrete Class B	54.100	0.000		
			CY	0.000	0.00	
			585.00000	0.000		0.00
0475	601-01050	*Concrete Class B (Wall)	2.600	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
0480	602-00020	*Reinforcing Steel (Epoxy Coated)	1,660.000	0.000		
			LB	0.000	0.00	
			1.30000	0.000		0.00
0485	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	71.000	0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00
0490	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	1,995.000	0.000		
			LF	0.000	0.00	
			96.60000	0.000		0.00
0495	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	777.000	0.000		
			LF	0.000	0.00	
			131.60000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	959.000	0.000		
			LF	166.000	27,506.20	
			165.70000	166.000		27,506.20
0505	603-02185	23x14 Inch Reinforced Concrete Pipe (Complete In Place)	387.000	0.000		
			LF	0.000	0.00	
			116.75000	0.000		0.00
0510	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	205.000	0.000		
			LF	0.000	0.00	
			133.45000	0.000		0.00
0515	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	142.000	0.000		
			LF	0.000	0.00	
			141.80000	0.000		0.00
0520	603-05018	18 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			875.00000	0.000		0.00
0525	603-05024	24 Inch Reinforced Concrete End Section	7.000	0.000		
			EACH	0.000	0.00	
			1,056.00000	0.000		0.00
0530	603-05036	36 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,653.00000	0.000		0.00
0535	603-05048	48 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	1.000	1,920.00	
			1,920.00000	1.000		1,920.00
0540	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	3.000	0.000		
			EACH	0.000	0.00	
			1,075.00000	0.000		0.00
0545	603-05124	30x19 Inch Reinforced Concrete End Section Elliptical	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0550	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			1,612.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	603-10180	18 Inch Corrugated Steel Pipe	11.000	0.000		
			LF	0.000	0.00	
			91.00000	0.000		0.00
0560	603-10240	24 Inch Corrugated Steel Pipe	168.000	0.000		
			LF	0.000	0.00	
			94.00000	0.000		0.00
0565	603-10300	30 Inch Corrugated Steel Pipe	138.000	0.000		
			LF	0.000	0.00	
			99.00000	0.000		0.00
0570	603-15036	36 Inch Equivalent Corrugated Steel Pipe Arch	37.000	0.000		
			LF	0.000	0.00	
			109.00000	0.000		0.00
0575	603-30024	24 Inch Steel End Section	6.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0580	603-30030	30 Inch Steel End Section	3.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0585	603-31336	36 Inch Equivalent Arch Steel End Section	3.000	0.000		
			EACH	0.000	0.00	
			810.00000	0.000		0.00
0590	604-00305	Inlet Type C (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0595	604-00310	Inlet Type C (10 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0600	604-00511	Inlet Type D (Special) (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
0605	604-19110	Inlet Type R L 5 (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	604-19210	Inlet Type R L 10 (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			7,200.00000	0.000		0.00
0615	604-19310	Inlet Type R L 15 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			8,500.00000	0.000		0.00
0620	604-30010	Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			3,350.00000	0.000		0.00
0625	604-30015	Manhole Slab Base (15 Foot)	2.000	0.000		
			EACH	1.000	3,550.00	
			3,550.00000	1.000		3,550.00
0630	604-39050	Manhole (Traffic Management System)	4.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0635	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	325.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0640	606-00710	*Guardrail Type 7 (Style CA)	115.000	0.000		
			LF	0.000	0.00	
			99.50000	0.000		0.00
0645	606-01370	*Transition Type 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0650	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			1,875.00000	0.000		0.00
0655	606-20010	*Tensioned Cable Barrier	7,142.000	0.000		
			LF	0.000	0.00	
			11.75000	0.000		0.00
0660	606-21010	*End Anchorage (Tensioned Cable Barrier)	2.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	607-11525	Fence (Plastic)	1,575.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0670	608-00000	*Concrete Sidewalk	298.000	0.000		
			SY	0.000	0.00	
			58.80000	0.000		0.00
0675	608-00010	*Concrete Curb Ramp	23.000	0.000		
			SY	0.000	0.00	
			72.50000	0.000		0.00
0680	608-00015	*Detectable Warnings	58.000	0.000		
			SF	0.000	0.00	
			76.25000	0.000		0.00
0685	609-21020	*Curb and Gutter Type 2 (Section II-B)	435.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0690	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,653.000	0.000		
			LF	0.000	0.00	
			16.35000	0.000		0.00
0695	612-00001	*Delineator (Type I)	113.000	0.000		
			EACH	0.000	0.00	
			15.00000	0.000		0.00
0700	612-00002	*Delineator (Type II)	38.000	0.000		
			EACH	0.000	0.00	
			17.00000	0.000		0.00
0705	612-00003	*Delineator (Type III)	6.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0710	613-00200	*2 Inch Electrical Conduit	90.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0715	613-00206	*2 Inch Electrical Conduit (Bored)	659.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	613-00306	*3 Inch Electrical Conduit (Bored)	800.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0725	613-07023	*Pull Box (24"x36"x24")	8.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0730	613-07039	*Pull Box (30"x48"x18")	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0735	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			38,000.00000	0.000		0.00
0740	613-13006	*Luminare (LED) (8500 Lumens)	4.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0745	613-40010	*Light Standard Foundation	4.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0750	614-00011	*Sign Panel (Class I)	131.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
0755	614-00012	*Sign Panel (Class II)	335.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0760	614-00013	*Sign Panel (Class III)	385.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0765	614-00615	*Steel Sign Post (W 6x15)	128.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0770	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	70.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	290.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0780	614-03002	*Concrete Footing (Type 2)	8.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0785	614-10147	*Variable Message Sign LED (Overhead)	1.000	0.000		
			EACH	0.000	0.00	
			71,000.00000	0.000		0.00
0790	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			55,000.00000	0.000		0.00
0795	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0800	614-70336	*Traffic Signal Face (12-12-12)	11.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0805	614-70448	*Traffic Signal Face (12-12-12-12)	3.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0810	614-72860	*Pedestrian Push Button	7.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0815	614-72863	*Pedestrian Push Button Post Assembly	1.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0820	614-80385	*Rumble Strip	29,000.000	0.000		
			LF	0.000	0.00	
			0.40000	0.000		0.00
0825	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00



CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-81160	*Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			23,500.00000	0.000		0.00
0835	614-87011	*Fiber Optic Cable (Single Mode) (24 Fiber)	50.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
0840	614-87524	*Splice Fiber Optic Cable (24 Strand)	1.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0845	621-00450	Detour Pavement	611.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0850	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.280	25,004.00	
			89,300.00000	0.280		25,004.00
0855	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			983,600.00000	0.000		0.00
0860	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			6,000.00000	0.000		0.00
0865	627-00007	*Epoxy Pavement Marking (Special)	179.000	0.000		
			GAL	0.000	0.00	
			175.00000	0.000		0.00
0870	627-00011	*Pavement Marking Paint (Waterborne)	400.000	0.000		
			GAL	15.000	1,035.00	
			69.00000	15.000		1,035.00
0875	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	93.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0880	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	903.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	630-00000	*Flagging	3,808.000	0.000		
			HOUR	23.000	506.00	
			22.00000	23.000		506.00
0890	630-00007	*Traffic Control Inspection	127.000	0.000		
			DAY	25.000	1,625.00	
			65.00000	25.000		1,625.00
0895	630-00012	*Traffic Control Management	238.000	0.000		
			DAY	3.000	1,650.00	
			550.00000	3.000		1,650.00
0900	630-80001	*Flashing Beacon (Portable)	10.000	0.000		
			EACH	2.500	1,625.00	
			650.00000	2.500		1,625.00
0905	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	2.000	340.00	
			170.00000	2.000		340.00
0910	630-80341	*Construction Traffic Sign (Panel Size A)	43.000	0.000		
			EACH	3.000	195.00	
			65.00000	3.000		195.00
0915	630-80342	*Construction Traffic Sign (Panel Size B)	91.000	0.000		
			EACH	24.500	1,960.00	
			80.00000	24.500		1,960.00
0920	630-80344	*Construction Traffic Sign (Special)	165.000	0.000		
			SF	27.500	632.50	
			23.00000	27.500		632.50
0925	630-80355	*Portable Message Sign Panel	4.000	0.000		
			EACH	1.500	12,000.00	
			8,000.00000	1.500		12,000.00
0930	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0935	630-80363	*Drum Channelizing Device (With Light) (Flashing)	200.000	0.000		
			EACH	11.500	632.50	
			55.00000	11.500		632.50

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	630-80370	Concrete Barrier (Temporary)	3,000.000	1,000.000		
			LF	0.000	0.00	
			80.00000	1,000.000		80,000.00
0945	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0950	630-85011	*Impact Attenuator (Temporary)	100.000	0.000		
			DAY	12.000	3,000.00	
			250.00000	12.000		3,000.00
0955	630-85041	*Mobile Attenuator	2.000	0.000		
			DAY	0.000	0.00	
			550.00000	0.000		0.00
0960	700-70010	F/A Minor Contract Revisions	239,600.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0965	700-70011	F/A Partnering	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0970	700-70012	F/A Asphalt Pavement Incentive	85,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0975	700-70016	F/A Fuel Cost Adjustment	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0980	700-70018	F/A Roadway Smoothness Incentive	45,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0985	700-70019	F/A Asphalt Cement Cost Adjustment	87,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0990	700-70021	F/A On-The-Job Trainee	3,840.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0995	700-70031	F/A INTERIM SURFACE REPAIR	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1000	700-70034	F/A Removal of Asbestos and Lead Based Paint	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1005	700-70035	F/A Prairie Dog Management (Burrowing Owl)	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1010	700-70060	F/A Adjust Utility	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1015	700-70082	F/A Furnish & Install Electrical Service	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1020	700-70380	F/A Erosion Control	9,580.130	0.000			
			F A	9,580.130	9,580.13		
			1.00000	9,580.130		9,580.13	
1025	700-70594	F/A DRB Standing Committee	15,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1170	625-00001	Const Surveying (Hour)	9.000	0.000			
			HOOR	9.000	1,350.00		
			150.00000	9.000		1,350.00	
			CAT 0200	CURRENT AMT	\$ 9,114,190.38 \$	167,102.03 \$	247,102.03
CAT NO0300 STRUCTURE K-18-CW							
1030	202-00410	*Removal of Mat From Bridge	844.000	0.000			
			SY	0.000	0.00		
			7.40000	0.000		0.00	
1035	202-00495	Removal of Portions of Present Structure	1.000	0.000			
			L S	0.500	4,500.00		
			9,000.00000	0.500		4,500.00	

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE K-18-CW						
1040	203-00400	Rock Excavation	24.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
1045	206-00000	Structure Excavation	1,644.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
1050	206-00100	Structure Backfill (Class 1)	1,491.000	0.000		
			CY	0.000	0.00	
			24.35000	0.000		0.00
1055	206-00360	Mechanical Reinforcement of Soil	404.000	0.000		
			CY	0.000	0.00	
			37.00000	0.000		0.00
1060	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.500	7,500.00	
			15,000.00000	0.500		7,500.00
1065	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.500	7,500.00	
			15,000.00000	0.500		7,500.00
1070	210-02900	Relay Riprap	460.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
1075	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	243.000	0.000		
			TON	0.000	0.00	
			74.00000	0.000		0.00
1080	420-00102	Geotextile (Erosion Control) (Class 1)	4,199.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
1085	502-00100	*Drilling Hole to Facilitate Pile Driving	95.000	0.000		
			LF	0.000	0.00	
			160.00000	0.000		0.00
1090	502-11253	*Steel Piling (HP 12x53)	326.000	0.000		
			LF	0.000	0.00	
			195.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE K-18-CW						
1095	506-00218	Riprap (18 Inch)	3,590.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
1100	513-00600	*Bridge Drain	1.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
1105	514-00201	Pedestrian Railing (Steel)(Special)	227.000	0.000		
			LF	0.000	0.00	
			357.00000	0.000		0.00
1110	515-00120	*Waterproofing (Membrane)	660.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
1115	518-01004	Bridge Expansion Device (0-4 Inch)	168.000	0.000		
			LF	0.000	0.00	
			259.00000	0.000		0.00
1120	601-03040	*Concrete Class D (Bridge)	756.800	0.000		
			CY	0.000	0.00	
			490.00000	0.000		0.00
1125	602-00000	*Reinforcing Steel	18,645.000	0.000		
			LB	0.000	0.00	
			1.10000	0.000		0.00
1130	602-00020	*Reinforcing Steel (Epoxy Coated)	96,385.000	0.000		
			LB	0.000	0.00	
			1.30000	0.000		0.00
1135	603-50015	15 Inch Plastic Pipe	166.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
1140	606-11005	*Bridge Rail Type 10 (Special)	225.000	0.000		
			LF	0.000	0.00	
			171.00000	0.000		0.00
1145	613-00200	*2 Inch Electrical Conduit	241.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C19751  
 PCN: 19751-BID  
 PROJECT: FSA 0503-081

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23  
 ESTIMATE RUN 03/10/2015  
 10:56:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE K-18-CW						
1150	618-00142	*Prestressed Concrete I (BT42)	730.000	0.000		
			LF	0.000	0.00	
			250.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,270,615.45 \$	19,500.00 \$ 19,500.00
CAT NO0400 CONSTRUCTION ENGINEERING						
1155	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			23,500.00000	1.000		23,500.00
1160	620-00012	Field Laboratory (Class 2)	1.000	0.500		
			EACH	0.500	11,750.00	
			23,500.00000	1.000		23,500.00
1165	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			4,200.00000	1.000		4,200.00
			CAT 0400	CURRENT AMT	\$ 51,200.00 \$	11,750.00 \$ 51,200.00
PROJECT TOTAL			CURRENT AMT	\$ 10,436,005.83 \$	198,352.03 \$	317,802.03