

ESTIMATE SUMMARY

CONTID: C19767

ESTIMATE NO: 0006 FINL

SPEC YR: 2005

PCN: 19767-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 40.0 DAYS

TIME ALLOW:

41 WORK DAYS

US285 SAFETY IMPROVEMENTS

PERCENT TIME: 97.56

ORIG TIME ALLOW:

39 WORK DAYS

PROJECT NO:

FSA2854-135

US285 SAFETY IMPROVEMENTS

NAME OF ROAD:

PROJECT COUNTIES:

JEFFERSON, REGION 1

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING

04/29/2016

DATE TIME STARTED

07/07/2014

P. O. BOX 4356

DATE LET

05/22/2014

DATE WORK BEGAN

07/07/2014

DATE AWARDED

06/04/2014

DATE TIME STOPPED

01/19/2015

DATE CONTRACT EXECUTED

06/24/2014

DATE ACCEPTED

01/19/2015

ENGLEWOOD

CO 80155-4356 (303)790-9100

DATE NOTICE TO PROCEED

07/07/2014

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$	579,424.03	PARTICIPATING	\$	0.00
AWARD PROJECT AMT:	\$	487,316.25	NON-PARTICIPATING		579,424.03
PERCENT COMPLETE:		100.00%	TOTAL EARNINGS		579,424.03
FUNDS AVAILABLE:	\$	0.00	STOCKPILED MATERIALS		0.00
			GROSS EARNINGS		579,424.03
TOTAL CLAIMS:	\$	0.00	RETAINAGE		0.00
			SECURITIES ENCUMBERED		0.00
			NET EARNINGS		579,424.03
			LIQUIDATED DAMAGES		0.00
			AUTOPAY ADJUSTMENT		0.00
			AMOUNT DUE		579,424.03
			OTHER ADJUSTMENTS		0.00

PAYMENT DUE \$ 10,000.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	202-00160	Removal of Wall	102.000	102.000		
			SF	0.000	0.00	
			54.01000	102.000		5,509.02
0010	202-00210	Removal of Concrete Pavement	1,350.000	1,350.000		
			SY	0.000	0.00	
			35.92000	1,350.000		48,492.00
0015	202-00220	Removal of Asphalt Mat	386.000	386.000		
			SY	0.000	0.00	
			7.15000	386.000		2,759.90
0016	202-00240	Rem Asphalt Mat (Planing)	2,559.000	2,559.000		
			SY	0.000	0.00	
			8.33000	2,559.000		21,316.47
0020	202-00250	Removal of Pavement Marking	4,013.000	4,013.000		
			SF	0.000	0.00	
			2.28000	4,013.000		9,149.64
0025	202-00425	Removal of Bridge Railing	36.000	36.000		
			LF	0.000	0.00	
			65.37000	36.000		2,353.32
0030	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			50.00000	1.000		50.00
0034	203-00000	Uncl Excav	109.000	109.000		
			CY	0.000	0.00	
			45.23000	109.000		4,930.07
0035	203-01500	Blading	14.500	14.500		
			HOUR	0.000	0.00	
			125.00000	14.500		1,812.50
0040	203-01510	Backhoe	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0045	203-01597	Potholing	13.000	13.000		
			HOUR	0.000	0.00	
			150.00000	13.000		1,950.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0050	203-02330	Laborer	0.000	0.000		
			41.00000	0.000	0.00	0.00
0051	206-00520	Filter Matl (CL B)	109.000	109.000		
			83.20000	109.000	0.00	9,068.80
0055	208-00002	Erosion Log (12 Inch)	0.000	0.000		
			5.00000	0.000	0.00	0.00
0060	208-00035	Aggregate Bag	30.000	30.000		
			5.00000	30.000	0.00	150.00
0065	208-00045	Concrete Washout Structure	5.000	5.000		
			500.00000	5.000	0.00	2,500.00
0070	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			41.00000	0.000	0.00	0.00
0075	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			150.00000	0.000	0.00	0.00
0080	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			225.00000	0.000	0.00	0.00
0085	208-00107	Removal of Trash	0.000	0.000		
			41.00000	0.000	0.00	0.00
0090	208-00205	Erosion Control Supervisor	0.000	0.000		
			41.00000	0.000	0.00	0.00
0095	210-00810	Reset Ground Sign	4.000	4.000		
			255.00000	4.000	0.00	1,020.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0100	210-00810	Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			255.00000	0.000		0.00
0105	211-00100	Drilling Hole	19.000	19.000		
			LF	0.000	0.00	
			79.41000	19.000		1,508.79
0110	211-00150	Patch Existing Drill Hole	16.000	16.000		
			EACH	0.000	0.00	
			10.00000	16.000		160.00
0115	211-02277	Cement Grout (Voids)	5.000	5.000		
			CY	0.000	0.00	
			480.53000	5.000		2,402.65
0120	212-00006	*Seeding (Native)	0.120	0.120		
			ACRE	0.000	0.00	
			10,789.20000	0.120		1,294.70
0125	212-00032	*Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			10,789.20000	0.000		0.00
0130	213-00002	Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			10,789.20000	0.000		0.00
0135	213-00061	Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			26.97000	0.000		0.00
0140	216-00042	Soil Retention Blanket (Biodegradable Straw/Coconut)	572.000	572.000		
			SY	0.000	0.00	
			5.39000	572.000		3,083.08
0141	403-00720	HMA (Patching) (Asph)	304.360	304.360		
			TON	0.000	0.00	
			143.91000	304.360		43,800.45
0145	412-00952	Concrete Pavement (9 1/2 Inch) (Fast Track)	1,350.000	1,350.000		
			SY	0.000	0.00	
			170.52000	1,350.000		230,202.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0146	420-00113	Geotextile (Drain) (CL 2)	446.000	446.000		
			SY	0.000	0.00	
			5.82000	446.000		2,595.72
0149	518-03000	Saw and Seal Br Joint	542.000	542.000		
			LF	0.000	0.00	
			8.67000	542.000		4,699.14
0150	601-03050	Concrete Class D (Wall)	7.000	7.000		
			CY	0.000	0.00	
			3,564.46000	7.000		24,951.22
0155	601-06150	Concrete (Patching)	10.000	10.000		
			SF	0.000	0.00	
			341.74000	10.000		3,417.40
0160	601-40300	Structural Concrete Coating	22.000	22.000		
			SY	0.000	0.00	
			15.30000	22.000		336.60
0165	602-00020	Reinforcing Steel (Epoxy Coated)	291.000	291.000		
			LB	0.000	0.00	
			1.10000	291.000		320.10
0170	606-11015	Bridge Rail Type 10R (Special)	36.000	36.000		
			LF	0.000	0.00	
			301.35000	36.000		10,848.60
0175	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			3.92000	0.000		0.00
0180	609-60900	Curb Type 6 (Section M) Special	0.000	0.000		
			LF	0.000	0.00	
			13.20000	0.000		0.00
0185	612-00001	Delineator (Type I)	19.000	19.000		
			EACH	0.000	0.00	
			21.00000	19.000		399.00
0190	612-00002	Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0195	612-00003	Delineator (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0200	614-00011	Sign Panel (Class I)	3.000	3.000		
			SF	0.000	0.00	
			16.30000	3.000		48.90
0205	614-00012	Sign Panel (Class II)	16.000	16.000		
			SF	0.000	0.00	
			21.50000	16.000		344.00
0210	614-00013	Sign Panel (Class III)	40.000	40.000		
			SF	0.000	0.00	
			26.00000	40.000		1,040.00
0215	614-00035	Sign Panel (Special)	80.000	80.000		
			SF	0.000	0.00	
			25.00000	80.000		2,000.00
0220	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	9.000	9.000		
			EACH	0.000	0.00	
			271.00000	9.000		2,439.00
0225	625-00001	Construction Surveying (Hourly)	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0230	626-00000	Mobilization	1.000	1.000		
			L S	0.000	0.00	
			30,987.21000	1.000		30,987.21
0235	627-00005	Epoxy Pavement Marking	36.000	36.000		
			GAL	0.000	0.00	
			328.70000	36.000		11,833.20
0240	627-00012	Pavement Marking Paint (Low VOC Solvent Base)	44.000	44.000		
			GAL	0.000	0.00	
			94.37000	44.000		4,152.28
0245	627-02010	Preformed Plastic Pavement Marking (Type II) (Inlaid)	360.000	360.000		
			SF	0.000	0.00	
			13.25000	360.000		4,770.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0250	627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	116.000	116.000		
			SF	0.000	0.00	
			19.09000	116.000		2,214.44
0255	630-00000	Flagging	818.250	818.250		
			HOUR	0.000	0.00	
			20.00000	818.250		16,365.00
0260	630-00007	Traffic Control Inspection	3.000	3.000		
			DAY	0.000	0.00	
			100.00000	3.000		300.00
0265	630-00012	Traffic Control Management	42.000	42.000		
			DAY	0.000	0.00	
			630.00000	42.000		26,460.00
0270	630-80001	Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0275	630-80335	Barricade (Type 3 M-A) (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			50.00000	1.000		50.00
0280	630-80341	Construction Traffic Sign (Panel Size A)	11.000	11.000		
			EACH	0.000	0.00	
			50.00000	11.000		550.00
0285	630-80342	Construction Traffic Sign (Panel Size B)	24.000	24.000		
			EACH	0.000	0.00	
			50.00000	24.000		1,200.00
0290	630-80343	Construction Traffic Sign (Panel Size C)	6.000	6.000		
			EACH	0.000	0.00	
			50.00000	6.000		300.00
0295	630-80355	Portable Message Sign Panel	3.000	3.000		
			EACH	0.000	0.00	
			2,000.01000	3.000		6,000.03
0300	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0305	630-80360	Drum Channelizing Device	40.000	40.000		
			EACH	0.000	0.00	
			20.00000	40.000		800.00
0310	630-80370	Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			24.63000	0.000		0.00
0315	630-80380	Traffic Cone	200.000	200.000		
			EACH	0.000	0.00	
			2.00000	200.000		400.00
0320	630-85011	Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			1,000.00000	0.000		0.00
0325	630-85041	Mobile Attenuator	44.000	44.000		
			DAY	0.000	0.00	
			270.00000	44.000		11,880.00
0330	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0335	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0336	700-70013	F/A Conc Pvmt Incentive	0.000	0.000		
			F A	0.000	0.00	
			11,243.07000	0.000		0.00
0337	700-70013	F/A Conc Pvmt Incentive	9,208.800	9,208.800		
			F A	0.000	0.00	
			1.00000	9,208.800		9,208.80
0340	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19767
 PCN: 19767-BID
 PROJECT: FSA2854-135

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 04/29/2016
 14:13:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY// UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0355	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
		L S		0.000	0.00	
			3,500.00000	1.000		3,500.00
CAT 0200 CURRENT AMT \$ 579,424.03 \$ 0.00 \$ 579,424.03						
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0350	620-00020	Sanitary Facility	0.000	0.000		
		EACH		0.000	0.00	
			1,500.01000	0.000		0.00
CAT 0400 CURRENT AMT \$ 0.00 \$ 0.00 \$ 0.00						
PROJECT TOTAL CURRENT AMT \$ 579,424.03 \$ 0.00 \$ 579,424.03						