

ESTIMATE SUMMARY

CONTID: C19875R

ESTIMATE NO: 0017 FINL

SPEC YR: 2005

PCN: 19875R-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 134.0 DAYS

TIME ALLOW:

187 WORK DAYS

I-70 GW CANYON VARIABLE SPEED SIGNING

PERCENT TIME: 71.66

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO: NHPP0702-342

I-70 GW CANYON VARIABLE SPEED

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD

EAGLE

CONTRACTOR:

Casper Electric, Inc.

3150 East Yellowstone Hwy.,

PAY PERIOD ENDING 04/20/2021

DATE TIME STARTED 09/24/2018

DATE LET 06/14/2018

DATE WORK BEGAN 09/24/2018

DATE AWARDED 07/09/2018

DATE TIME STOPPED 07/07/2020

DATE CONTRACT EXECUTED 08/02/2018

DATE ACCEPTED 07/07/2020

Casper WY 82609 (307)237-3003

DATE NOTICE TO PROCEED 09/24/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,498,941.28 PARTICIPATING	\$ 6,498,941.29	\$ -32,269.99
AWARD PROJECT AMT: \$ 5,900,202.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	6,498,941.29	-32,269.99
FUNDS AVAILABLE: \$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,498,941.29
		-32,269.99
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	88,503.03
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	6,498,941.29
		56,233.04
	LIQUIDATED DAMAGES	0.00
		0.00
	AUTOPAY ADJUSTMENT	0.00
		0.00
	AMOUNT DUE	6,498,941.29
		56,233.04
	OTHER ADJUSTMENTS	0.00
		0.00
	PAYMENT DUE	\$ 56,233.04

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00240	Removal of Asphalt Mat (Planing)	126.000	125.970		
			SY	0.030	1.53	
			51.00000	126.000		6,426.00
0010	202-00715	Removal of Closed Circuit Television Pole	1.000	1.000		
			EACH	0.000	0.00	
			420.00000	1.000		420.00
0015	202-00720	Removal of Closed Circuit Camera	0.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0020	202-00810	*Removal of Ground Sign	20.000	20.000		
			EACH	0.000	0.00	
			184.00000	20.000		3,680.00
0025	202-00815	Removal of Sign (Special)	2.000	2.000		
			EACH	0.000	0.00	
			560.00000	2.000		1,120.00
0030	202-00821	*Removal of Sign Panel	11.000	11.000		
			EACH	0.000	0.00	
			90.00000	11.000		990.00
0035	202-00827	Removal of Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			280.00000	3.000		840.00
0040	202-00832	Removal of Sign Panel (Special)	3.000	3.000		
			EACH	0.000	0.00	
			560.00000	3.000		1,680.00
0045	202-00855	Removal of Traffic Signal Controller Cabinet	0.000	0.000		
			EACH	0.000	0.00	
			560.00000	0.000		0.00
0050	203-00010	Unclassified Excavation (Complete In Place)	24.000	24.000		
			CY	0.000	0.00	
			140.00000	24.000		3,360.00
0055	203-01597	*Potholing	272.000	272.000		
			HOURL	0.000	0.00	
			290.00000	272.000		78,880.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	208-00002	*Erosion Log Type 1 (12 Inch)	930.000	930.000		
			LF	0.000	0.00	
			15.00000	930.000		13,950.00
0065	208-00035	*Aggregate Bag	156.000	156.000		
			LF	0.000	0.00	
			28.00000	156.000		4,368.00
0070	208-00045	Concrete Washout Structure	5.000	5.000		
			EACH	0.000	0.00	
			1,600.00000	5.000		8,000.00
0075	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			850.00000	0.000		0.00
0080	208-00056	*Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			940.00000	0.000		0.00
0085	208-00103	*Removal and Disposal of Sediment (Labor)	10.000	9.750		
			HOOR	0.250	35.00	
			140.00000	10.000		1,400.00
0090	208-00105	*Removal and Disposal of Sediment (Equipment)	4.000	4.000		
			HOOR	0.000	0.00	
			200.00000	4.000		800.00
0095	210-00810	*Reset Ground Sign	0.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0100	210-00855	Reset Traffic Signal Controller Cabinet	0.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0105	210-01170	Reset Guardrail Type 7	0.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0110	212-00006	*Seeding (Native)	2.400	2.400		
			ACRE	0.000	0.00	
			5,750.00000	2.400		13,800.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	212-00032	*Soil Conditioning	2.400	2.400		
			ACRE	0.000	0.00	
			1,375.00000	2.400		3,300.00
0120	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			7.50000	0.000		0.00
0125	240-00000	*Wildlife Biologist	20.000	20.000		
			HOUR	0.000	0.00	
			136.00000	20.000		2,720.00
0130	240-00010	*Removal of Nests	1.000	0.500		
			HOUR	0.500	52.50	
			105.00000	1.000		105.00
0135	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			7.10000	0.000		0.00
0140	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	119.000	119.000		
			SY	0.000	0.00	
			48.00000	119.000		5,712.00
0145	503-01060	*Micropile (6 Inch)	264.000	264.000		
			LF	0.000	0.00	
			610.00000	264.000		161,040.00
0150	509-00000	Structural Steel	2,979.000	2,979.470		
			LB	-0.470	-6.20	
			13.20000	2,979.000		39,322.80
0155	601-03000	Concrete Class D	19.000	19.000		
			CY	0.000	0.00	
			725.00000	19.000		13,775.00
0160	602-00000	Reinforcing Steel	3,600.000	3,600.000		
			LB	0.000	0.00	
			3.50000	3,600.000		12,600.00
0165	604-39050	*Manhole (Traffic Management System)	1.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0165		MATERIAL ALLOWANCE Manhole		0.000		
			EACH	0.000	0.00	
			3,238.66667	0.000		0.00
0170	607-11525	*Fence (Plastic)	1,566.000	1,566.000		
			LF	0.000	0.00	
			8.60000	1,566.000		13,467.60
0175	612-00260	Location Marker (Fiber Optic)(Dome)	20.000	20.000		
			EACH	0.000	0.00	
			350.00000	20.000		7,000.00
0180	613-00050	1/2 Inch Electrical Conduit	150.000	150.000		
			LF	0.000	0.00	
			18.00000	150.000		2,700.00
0180		MATERIAL ALLOWANCE 1/2 Electrical Conduit		0.000		
			LF	0.000	0.00	
			1.03667	0.000		0.00
0185	613-00100	1 Inch Electrical Conduit	20.000	20.000		
			LF	0.000	0.00	
			29.00000	20.000		580.00
0190	613-00200	2 Inch Electrical Conduit	150.000	150.000		
			LF	0.000	0.00	
			45.00000	150.000		6,750.00
0190		MATERIAL ALLOWANCE 2" Electrcial		0.000		
			LF	0.000	0.00	
			26.14467	0.000		0.00
0195	613-00206	*2 Inch Electrical Conduit (Bored)	340.000	340.000		
			LF	0.000	0.00	
			92.00000	340.000		31,280.00
0200	613-00207	*2 Inch Electrical Conduit (Bridge) (Special)	4,880.000	4,880.000		
			LF	0.000	0.00	
			71.00000	4,880.000		346,480.00
0200		MATERIAL ALLOWANCE 2" Bridge Conduit and accessories		0.000		
			LF	0.000	0.00	
			10.16392	0.000		0.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0205	613-00607	*6 Inch Electrical Conduit (Bridge)(Special)	1,047.000	1,047.000		
		LF		0.000	0.00	
			93.50000	1,047.000		97,894.50
0205		MATERIAL ALLOWANCE 6" SW Bridge Conduit and accessories		0.000		
		LF		0.000	0.00	
			19.10444	0.000		0.00
0210	613-01200	2 Inch Electrical Conduit (Plastic)	6,496.000	6,496.000		
		LF		0.000	0.00	
			40.00000	6,496.000		259,840.00
0210		MATERIAL ALLOWANCE 2" Electrical Conduit (Plastic)		0.000		
		LF		0.000	0.00	
			1.15262	0.000		0.00
0215	613-01201	*2 Inch Electrical Conduit (Plastic) (Special)	0.000	0.000		
		LF		0.000	0.00	
			45.00000	0.000		0.00
0215		MATERIAL ALLOWANCE 2" Electrical Conduit (Plastic)(Special)		0.000		
		LF		0.000	0.00	
			1.05500	0.000		0.00
0220	613-03491	Electrical Conduit (Plastic)(Multiduct)	3,991.000	3,991.000		
		LF		0.000	0.00	
			40.00000	3,991.000		159,640.00
0220		MATERIAL ALLOWANCE Electrical Conduit (Plastic)(Multiduct)		0.000		
		LF		0.000	0.00	
			1.05500	0.000		0.00
0225	613-03492	*Electrical Conduit (Plastic)(Multiduct)(Bored)	505.000	506.000		
		LF		-1.000	-140.00	
			140.00000	505.000		70,700.00
0230	613-03500	Electrical Conduit (Plastic) (Multiduct) (Special)	0.000	0.000		
		LF		0.000	0.00	
			55.00000	0.000		0.00
0230		MATERIAL ALLOWANCE Electrical Conduit (Plastic)(Multiduct)(Special)		0.000		
		LF		0.000	0.00	
			1.05500	0.000		0.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0235	613-04100	Electrical System Modifications	1.000	1.000		
			L S	0.000	0.00	
			11,300.00000	1.000		11,300.00
0240	613-07010	Pull Box (Surface Mounted)	0.000	6.000		
			EACH	-6.000	-28,200.00	
			4,700.00000	0.000		0.00
0240		MATERIAL ALLOWANCE Surface Mounted Boxes		0.000		
			EACH	0.000	0.00	
			2,333.75100	0.000		0.00
0245	613-07011	Pull Box (11"x18"x12")	35.000	35.000		
			EACH	0.000	0.00	
			1,080.00000	35.000		37,800.00
0245		MATERIAL ALLOWANCE Pull Box 11x18x12		0.000		
			EACH	0.000	0.00	
			293.55000	0.000		0.00
0250	613-07023	Pull Box (24"x36"x24")	21.000	22.000		
			EACH	-1.000	-2,000.00	
			2,000.00000	21.000		42,000.00
0250		MATERIAL ALLOWANCE Pull Box 24x36x24		0.000		
			EACH	0.000	0.00	
			910.02000	0.000		0.00
0255	613-07026	Pull Box (16"x24"x12")	1.000	1.000		
			EACH	0.000	0.00	
			1,260.00000	1.000		1,260.00
0255		MATERIAL ALLOWANCE PB 16x24x12		0.000		
			EACH	0.000	0.00	
			498.56000	0.000		0.00
0260	613-07040	Pull Box (30"x48"x24")	5.000	5.000		
			EACH	0.000	0.00	
			2,350.00000	5.000		11,750.00
0260		MATERIAL ALLOWANCE PB 30x48x24		0.000		
			EACH	0.000	0.00	
			1,208.94000	0.000		0.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0265	613-10010	Wiring (Special)	1.000	1.000		
			L S	0.000	0.00	
			247,000.00000	1.000		247,000.00
0265		MATERIAL ALLOWANCE Wiring Special		0.000		
			L S	0.000	0.00	
			30,366.03000	0.000		0.00
0270	613-10015	Breakaway Wiring System	2.000	2.000		
			EACH	0.000	0.00	
			140.00000	2.000		280.00
0275	613-32400	Light Standard Steel (40 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			2,700.00000	7.000		18,900.00
0275		MATERIAL ALLOWANCE Light Std (40 ft)		0.000		
			EACH	0.000	0.00	
			1,434.00000	0.000		0.00
0280	613-34200	Light Standard Metal (20 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			2,000.00000	6.000		12,000.00
0280		MATERIAL ALLOWANCE Light Std (20 ft)		0.000		
			EACH	0.000	0.00	
			818.00000	0.000		0.00
0285	613-40010	*Light Standard Foundation	13.000	13.000		
			EACH	0.000	0.00	
			4,500.00000	13.000		58,500.00
0290	613-50106	Lighting Control Center (Special)	5.000	5.000		
			EACH	0.000	0.00	
			7,500.00000	5.000		37,500.00
0290		MATERIAL ALLOWANCE Light Cont Center Various Material		0.000		
			EACH	0.000	0.00	
			2,627.03000	0.000		0.00
0295	613-50355	Power Transformer	5.000	5.000		
			EACH	0.000	0.00	
			3,600.00000	5.000		18,000.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0295		MATERIAL ALLOWANCE Power Transformer		0.000		
			EACH	0.000	0.00	
			1,482.51667	0.000		0.00
0300	613-80105	Circuit Breaker (30A, 2 Pole)	28.000	28.000		
			EACH	0.000	0.00	
			950.00000	28.000		26,600.00
0305	613-81500	Panelboard (5KVA Mini Load Center)	12.000	12.000		
			EACH	0.000	0.00	
			4,550.00000	12.000		54,600.00
0305		MATERIAL ALLOWANCE Panelboard (5KVA Mini Load Center)		0.000		
			EACH	0.000	0.00	
			3,480.83750	0.000		0.00
0310	613-81800	Branch Circuit Panel (Special)	5.000	5.000		
			EACH	0.000	0.00	
			4,000.00000	5.000		20,000.00
0310		MATERIAL ALLOWANCE Branch Circuit Panel Various Material		0.000		
			EACH	0.000	0.00	
			2,215.03200	0.000		0.00
0315	614-00011	*Sign Panel (Class I)	84.000	84.100		
			SF	-0.100	-2.30	
			23.00000	84.000		1,932.00
0320	614-00012	*Sign Panel (Class II)	973.000	973.000		
			SF	0.000	0.00	
			28.00000	973.000		27,244.00
0325	614-00040	Sign Post (Special)	297.000	297.000		
			LF	0.000	0.00	
			115.00000	297.000		34,155.00
0330	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	45.000	45.000		
			EACH	0.000	0.00	
			445.00000	45.000		20,025.00
0335	614-03003	*Concrete Footing (Type 3)	10.000	10.000		
			EACH	0.000	0.00	
			3,500.00000	10.000		35,000.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 10  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0340	614-03006	*Concrete Footing (Type 6)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0345	614-10125	Variable Message Sign (Ground Mounted)	18.000	18.000		
			EACH	0.000	0.00	
			39,550.00000	18.000		711,900.00
0345		MATERIAL ALLOWANCE Variable Message Sign (Ground Mounted)		0.000		
			EACH	0.000	0.00	
			29,145.00000	0.000		0.00
0345		MATERIAL ALLOWANCE VSL's (single)		0.000		
			EACH	0.000	0.00	
			20,365.00000	0.000		0.00
0345		MATERIAL ALLOWANCE VSL (single) Pole		0.000		
			EACH	0.000	0.00	
			1,067.00000	0.000		0.00
0345		MATERIAL ALLOWANCE Variable Message Sign (Ground Mounted)		0.000		
			EACH	0.000	0.00	
			28,365.00000	0.000		0.00
0345		MATERIAL ALLOWANCE Variable Message Sign (Ground Mounted) (Pole)		0.000		
			EACH	0.000	0.00	
			1,067.00000	0.000		0.00
0350	614-10127	Variable Speed Limit Sign	6.000	6.000		
			EACH	0.000	0.00	
			29,000.00000	6.000		174,000.00
0350		MATERIAL ALLOWANCE Variable Speed Limit Sign		0.000		
			EACH	0.000	0.00	
			21,145.00000	0.000		0.00
0350		MATERIAL ALLOWANCE VSL's (dual)		0.000		
			EACH	0.000	0.00	
			28,365.00000	0.000		0.00
0350		MATERIAL ALLOWANCE VSL (dual) Posts		0.000		
			EACH	0.000	0.00	
			1,067.00000	0.000		0.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----							
CAT NO0200 ROADWAY							
0350		MATERIAL ALLOWANCE Variable Speed Limit Sign			0.000		
			EACH		0.000	0.00	
				20,365.00000	0.000		0.00
0350		MATERIAL ALLOWANCE Variable Speed Limit Sign (Pole)			0.000		
			EACH		0.000	0.00	
				1,067.00000	0.000		0.00
0355	614-70024	*1310nm SFP Optic Module		18.000	18.000		
			EACH		0.000	0.00	
				260.00000	18.000		4,680.00
0355		MATERIAL ALLOWANCE 1310 FILTER			0.000		
			EACH		0.000	0.00	
				258.65000	0.000		0.00
0355		MATERIAL ALLOWANCE 1310nm SFP Optic Module (Updated)			0.000		
			EACH		0.000	0.00	
				196.14000	0.000		0.00
0360	614-70026	*CWDM Multiplexor Demultiplexor Module		2.000	2.000		
			EACH		0.000	0.00	
				9,150.00000	2.000		18,300.00
0360		MATERIAL ALLOWANCE CWDM MUX-DeMUX Module			0.000		
			EACH		0.000	0.00	
				6,342.62500	0.000		0.00
0365	614-70028	*CWDM SFP Optic Module		36.000	36.000		
			EACH		0.000	0.00	
				925.00000	36.000		33,300.00
0365		MATERIAL ALLOWANCE CWDM SFP Optic Module			0.000		
			EACH		0.000	0.00	
				753.28200	0.000		0.00
0370	614-70030	*Optical Attenuator		54.000	54.000		
			EACH		0.000	0.00	
				69.00000	54.000		3,726.00
0375	614-70032	*Optical Filter		60.000	60.000		
			EACH		0.000	0.00	
				880.00000	60.000		52,800.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0375		MATERIAL ALLOWANCE OPTICAL FITLER		0.000		
			EACH	0.000	0.00	
			600.90615	0.000		0.00
0375		MATERIAL ALLOWANCE Optilcal Filter (Updated)		0.000		
			EACH	0.000	0.00	
			337.42590	0.000		0.00
0380	614-72831	Communications Cabinet (Type 1)	11.000	11.000		
			EACH	0.000	0.00	
			9,975.00000	11.000		109,725.00
0380		MATERIAL ALLOWANCE Comm Cabinet (Type 1)		0.000		
			EACH	0.000	0.00	
			6,370.00000	0.000		0.00
0385	614-72832	Communications Cabinet (Type 2)	6.000	6.000		
			EACH	0.000	0.00	
			12,975.00000	6.000		77,850.00
0385		MATERIAL ALLOWANCE Comm Cabinet (Type 2)		0.000		
			EACH	0.000	0.00	
			7,235.00000	0.000		0.00
0390	614-72887	Microwave Vehicle Radar Detector	16.000	16.000		
			EACH	0.000	0.00	
			9,625.00000	16.000		154,000.00
0390		MATERIAL ALLOWANCE Microwave Vehicle Radar Detector (MVRD)		0.000		
			EACH	0.000	0.00	
			6,395.00000	0.000		0.00
0395	614-86741	Weather Monitoring System	3.000	3.000		
			EACH	0.000	0.00	
			55,600.00000	3.000		166,800.00
0400	614-86752	Fold-Over Tower (ITS)	3.000	3.000		
			EACH	0.000	0.00	
			15,900.00000	3.000		47,700.00
0405	614-87006	*Fiber Optic Termination Panel (6 Fiber)	17.000	17.000		
			EACH	0.000	0.00	
			580.00000	17.000		9,860.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0410	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	29,756.000	29,756.000		
			LF	0.000	0.00	
			1.80000	29,756.000		53,560.80
0415	614-87320	Closed Circuit Television	10.000	10.000		
			EACH	0.000	0.00	
			6,500.00000	10.000		65,000.00
0415		MATERIAL ALLOWANCE CCTV Various Material		0.000		
			EACH	0.000	0.00	
			245.00000	0.000		0.00
0415		MATERIAL ALLOWANCE CCTV and Mount		0.000		
			EACH	0.000	0.00	
			3,340.70000	0.000		0.00
0420	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			13,200.00000	1.000		13,200.00
0425	614-87691	*Ethernet Switch Type I	7.000	7.000		
			EACH	0.000	0.00	
			4,100.00000	7.000		28,700.00
0425		MATERIAL ALLOWANCE Ethernet Switch Type I		0.000		
			EACH	0.000	0.00	
			1,996.82000	0.000		0.00
0430	614-87692	*Ethernet Switch Type II	11.000	11.000		
			EACH	0.000	0.00	
			4,000.00000	11.000		44,000.00
0430		MATERIAL ALLOWANCE Ethernet Switch Type II		0.000		
			EACH	0.000	0.00	
			2,132.13000	0.000		0.00
0435	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			26,000.00000	1.000		26,000.00
0440	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			752,000.00000	1.000		752,000.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	626-01103	*Public Information Services (Tier III)	1.000	1.000		
		L S		0.000	0.00	
			10,000.00000	1.000		10,000.00
0450	630-00000	*Flagging	4,794.000	4,793.500		
		HOURLY		0.500	12.50	
			25.00000	4,794.000		119,850.00
0455	630-00007	*Traffic Control Inspection	159.000	159.000		
		DAY		0.000	0.00	
			350.00000	159.000		55,650.00
0460	630-00012	*Traffic Control Management	364.000	365.000		
		DAY		-1.000	-950.00	
			950.00000	364.000		345,800.00
0465	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
		EACH		0.000	0.00	
			275.00000	4.000		1,100.00
0470	630-80341	*Construction Traffic Sign (Panel Size A)	32.000	32.000		
		EACH		0.000	0.00	
			76.00000	32.000		2,432.00
0475	630-80342	*Construction Traffic Sign (Panel Size B)	108.000	108.000		
		EACH		0.000	0.00	
			76.00000	108.000		8,208.00
0480	630-80343	*Construction Traffic Sign (Panel Size C)	14.000	14.000		
		EACH		0.000	0.00	
			96.00000	14.000		1,344.00
0485	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	5.000		
		EACH		0.000	0.00	
			550.00000	5.000		2,750.00
0490	630-80359	*Portable Message Sign Panel	663.000	663.000		
		DAY		0.000	0.00	
			95.00000	663.000		62,985.00
0495	630-80360	*Drum Channelizing Device	14.000	14.000		
		EACH		0.000	0.00	
			38.00000	14.000		532.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	630-80363	*Drum Channelizing Device (With Light) (Flashing)	4.000	4.000		
			EACH	0.000	0.00	
			43.50000	4.000		174.00
0505	630-80380	*Traffic Cone	37.000	37.000		
			EACH	0.000	0.00	
			22.00000	37.000		814.00
0510	630-85041	*Mobile Attenuator	421.000	423.000		
			DAY	-2.000	-1,100.00	
			550.00000	421.000		231,550.00
0515	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	700-70023	F/A On-The-Job Trainee	2,560.000	1,600.000		
			F A	960.000	960.00	
			1.00000	2,560.000		2,560.00
0530	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	630-80393	Stackable Vertical Panels	51.000	51.000		
			EACH	0.000	0.00	
			34.50000	51.000		1,759.50
0555	630-80390	Channel Dev (Spec)	243.000	243.000		
			EACH	0.000	0.00	
			28.75000	243.000		6,986.25

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0560	213-00012	Spray-on Mulch Blanket SPRAY-ON MULCH BLANKET	2.500	2.450		
			ACRE	0.050	220.00	
			4,400.00000	2.500		11,000.00
0565	900-00007	Added Item (Each)/ ADDED WIRE MESH TO GROUND MOUNTED PULLBOX	58.000	58.000		
			EACH	0.000	0.00	
			240.00000	58.000		13,920.00
0570	900-00012	Added Item (Foot)/ ADD 2 INCH ELECTRICAL CONDUIT (BRIDGE)(SPECIAL) XW	900.000	900.000		
			LF	0.000	0.00	
			75.33000	900.000		67,797.00
0575	900-00012	Added Item (Foot)/ ADD 6 INCH ELECTRICAL CONDUIT (BRIDGE)(SPECIAL) XW	4,182.000	4,182.000		
			LF	0.000	0.00	
			103.38000	4,182.000		432,335.16
0575		MATERIAL ALLOWANCE 6in Electrical Conduit XW		0.000		
			LF	0.000	0.00	
			21.91293	0.000		0.00
0580	900-00007	Added Item (Each)/ CHANGE MATERIAL TYPE SURFACE MOUNTED PULLBOX 613-07011	23.000	23.000		
			EACH	0.000	0.00	
			5,676.25000	23.000		130,553.75
0580		MATERIAL ALLOWANCE Surface Mounted Pullbox		0.000		
			LF	0.000	0.00	
			2,333.75100	0.000		0.00
0585	900-00007	Added Item (Each)/ ADDED CONCRETE BARRIER MOUNTED PULLBOXES	23.000	23.000		
			EACH	0.000	0.00	
			2,307.57000	23.000		53,074.11
0585		MATERIAL ALLOWANCE Barrier Mounted Pullboxes		0.000		
			EACH	0.000	0.00	
			1,082.00000	0.000		0.00
0590	700-70130	F/A Repair REPAIR DAMAGED POWER & FIBER CONDUIT DURING FOUNDATION EX	0.000	1.000		
			F A	-1.000	-19,129.79	
			19,129.79000	0.000		0.00
0595	900-00012	Added Item (Foot)/ Install Three Two Inch Conduits in Ex. 6 Inch Bridge Conduit	2,040.000	2,040.000		
			LF	0.000	0.00	
			20.65000	2,040.000		42,126.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0600	900-00006	Added Item (Dollar)/ GRIZZLY CREEK PIONEERING FOR NEW ELECTRIC CONDUIT ROUTE	2,260.000	2,260.000		
		DOL		0.000	0.00	
			1.00000	2,260.000		2,260.00
0605	700-70110	F/A Install ADDITIONAL ELECTRIC WIRE GRIZZLY CREEK REROUTE	0.000	1.725		
		F A		-1.725	-8,625.00	
			5,000.00000	0.000		0.00
0610	900-00006	Added Item (Dollar)/ GROUND PENETRATING RADAR DEMONSTRATION	1,100.000	1,100.000		
		DOL		0.000	0.00	
			1.00000	1,100.000		1,100.00
0615	900-00006	Added Item (Dollar)/ GROUT CUBE TEST RESULTS MICROPILES	660.000	660.000		
		DOL		0.000	0.00	
			1.00000	660.000		660.00
0620	900-00006	Added Item (Dollar)/ REMOVE & REPLACE STRUT STRAPS 2 INCH FIBERGLASS CONDUIT	3,940.000	3,940.000		
		DOL		0.000	0.00	
			1.00000	3,940.000		3,940.00
0625	700-70050	F/A Removal REMOVAL OF CONCRETE AND PROOFING OF ADESTA CONDUITS	9,746.440	9,940.240		
		F A		-193.800	-193.80	
			1.00000	9,746.440		9,746.44
0630	900-00006	Added Item (Dollar)/ CANTILEVER SIGN POSTS INCLUDING INSTALLATION	44,819.493	44,819.493		
		DOL		0.000	0.00	
			1.00000	44,819.493		44,819.49
0635	614-10320	*System Integration and Testing SINGLE VSL SIGN INTEGRATION WITH HLT TUNNEL CONTROL SYSTEM	50,605.000	50,605.000		
		L S		0.000	0.00	
			1.00000	50,605.000		50,605.00
0640	614-80001	Flash Beacon (Solar Pwred) SOLAR POWERED FLASHING BEACON FOR LANE RESTRICTION SIGNS	4.000	4.000		
		EACH		0.000	0.00	
			3,093.63000	4.000		12,374.52
0645	900-00006	Added Item (Dollar)/ SPARE PULLBOXES, COLLARS, SPLIT LIDS, MANHOLES, AND MARKERS	25,957.080	25,957.080		
		DOL		0.000	0.00	
			1.00000	25,957.080		25,957.08
0650	900-00006	Added Item (Dollar)/ SPARE PAINTED J POSTS FOR STATIC SIGNS AND SIGN PANELS	5,824.600	5,824.600		
		DOL		0.000	0.00	
			1.00000	5,824.600		5,824.60

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18  
 ESTIMATE RUN 04/20/2021  
 12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0655	700-70034	F/A REMOVE EXISTING PULLBOX & EXTEND CONDUIT AT 121.7	613.720	613.720		
			F A	0.000	0.00	
			1.00000	613.720		613.72
0660	700-70034	F/A REPAIR & REMOVAL OF OLD CONDUIT AT SHOSHONE ROCKFALL	1,151.870	1,151.870		
			F A	0.000	0.00	
			1.00000	1,151.870		1,151.87
0665	700-70034	F/A PULLING MULE TAPE INTO EXISTING CONDUIT @BAIR RANCH	3,102.890	3,102.890		
			F A	0.000	0.00	
			1.00000	3,102.890		3,102.89
0670	700-70034	F/A BURIED CURB & GUTTER REMOVAL AT MM 116 AND MM 117 TRENCHING	1,889.830	2,057.020		
			F A	-167.190	-167.19	
			1.00000	1,889.830		1,889.83
0675	700-70034	F/A ELECTRICAL CONDUCTOR REPAIR @NO NAME REST AREA	1,825.490	1,825.490		
			F A	0.000	0.00	
			1.00000	1,825.490		1,825.49
0680	700-70034	F/A REPLACEMENT OF ONE PIECE PULLBOX LID WITH SPLIT LID	4,464.080	4,464.080		
			F A	0.000	0.00	
			1.00000	4,464.080		4,464.08
0685	700-70034	F/A EXTRA WORK INSTALLING SINGLE VSL AT MP 124.66 EASTBOUND RL	4,395.990	4,395.990		
			F A	0.000	0.00	
			1.00000	4,395.990		4,395.99
0690	700-70034	F/A ADDED BUTT SPLICE AT NO NAME	2,776.470	2,776.470		
			F A	0.000	0.00	
			1.00000	2,776.470		2,776.47
0695	700-70034	F/A RESPLICING AND NETWORK REVISIONS	15,321.490	15,321.490		
			F A	0.000	0.00	
			1.00000	15,321.490		15,321.49
0700	700-70034	F/A Replace Solar Charging unit w/batteries and mounting	2,386.440	2,276.090		
			F A	110.350	110.35	
			1.00000	2,386.440		2,386.44
0705	700-70034	F/A ADDITIONAL BONDING COSTS FOR EXTRA WORK	2,224.000	2,224.000		
			F A	0.000	0.00	
			1.00000	2,224.000		2,224.00

CONTID: C19875R  
 PCN: 19875R-BID  
 PROJECT: NHPP0702-342

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/20/2021

ESTIMATE NO: 0017

12:59:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0710	900-00006	Added Item (Dollar)/ ADDED STATIC SIGN WORK	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70034	F/A ADDITIONAL ELECTRIC WIRE GRIZZLY CREEK REROUTE	8,627.960	0.000		
			F A	8,627.960	8,627.96	
			1.00000	8,627.960		8,627.96
0720	700-70130	F/A Repair REPAIR DAMAGED POWER & FIBER CONDUIT DURING FOUNDATION EX	18,224.450	0.000		
			F A	18,224.450	18,224.45	
			1.00000	18,224.450		18,224.45
-----						
		CAT 0200	CURRENT AMT	\$ 6,477,661.28	\$ -32,269.99	\$ 6,477,661.28
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0545	620-00020	*Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			10,640.00000	2.000		21,280.00
-----						
		CAT 0400	CURRENT AMT	\$ 21,280.00	\$ 0.00	\$ 21,280.00
-----						
		PROJECT TOTAL	CURRENT AMT	\$ 6,498,941.28	\$ -32,269.99	\$ 6,498,941.28