

ESTIMATE SUMMARY

CONTID: C19906

ESTIMATE NO: 0009 FINL

SPEC YR: 2005

PCN: 19906-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 306.0 DAYS

TIME ALLOW: 4/27/2017 FIXED COMPLETION DAT

US50A AND DOZIER INTER. IMPROV

PERCENT TIME: 98.08

ORIG TIME ALLOW: 12/2/2016 FIXED COMPLETION DAT

PROJECT NO: STA0503-083

US50A AND DOZIER INTER. IMPROV

NAME OF ROAD:

PROJECT COUNTIES: FREMONT

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

205 Tunnel Drive

CANON CITY CO 81212 (719)269-1173

PAY PERIOD ENDING	05/23/2017	DATE TIME STARTED	06/20/2016
DATE LET	04/21/2016	DATE WORK BEGAN	06/20/2016
DATE AWARDED	05/31/2016	DATE TIME STOPPED	04/21/2017
DATE CONTRACT EXECUTED	06/15/2016	DATE ACCEPTED	04/21/2017
DATE NOTICE TO PROCEED	06/20/2016		

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 2,182,237.91	PARTICIPATING	\$ 2,077,727.22	\$ 18,501.88
AWARD PROJECT AMT:	\$ 1,934,622.81	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	95.21%	TOTAL EARNINGS	2,077,727.22	18,501.88
FUNDS AVAILABLE:	\$ 104,510.69	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	2,077,727.22	18,501.88
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	2,000.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	2,077,727.22	20,501.88
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	2,077,727.22	20,501.88
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 20,501.88

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	1.000	1.000		
			ACRE	0.000	0.00	
			4,973.30000	1.000		4,973.30
0010	202-00010	Removal of Tree	10.000	10.000		
			EACH	0.000	0.00	
			336.07000	10.000		3,360.70
0015	202-00200	Removal of Sidewalk	391.000	391.000		
			SY	0.000	0.00	
			15.47000	391.000		6,048.77
0020	202-00203	Removal of Curb and Gutter	1,380.000	1,380.000		
			LF	0.000	0.00	
			4.75000	1,380.000		6,555.00
0025	202-00210	Removal of Concrete Pavement	44.000	44.000		
			SY	0.000	0.00	
			21.48000	44.000		945.12
0030	202-00220	*Removal of Asphalt Mat	4,606.000	4,606.000		
			SY	0.000	0.00	
			5.59000	4,606.000		25,747.54
0035	202-00240	*Removal of Asphalt Mat (Planing)	3,926.000	3,926.000		
			SY	0.000	0.00	
			4.41000	3,926.000		17,313.66
0040	202-00250	*Removal of Pavement Marking	4,286.000	4,286.000		
			SF	0.000	0.00	
			3.21000	4,286.000		13,758.06
0045	202-00700	*Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			1,235.96000	1.000		1,235.96
0050	202-00810	Removal of Ground Sign	8.000	8.000		
			EACH	0.000	0.00	
			87.87000	8.000		702.96
0055	202-00840	*Removal of Traffic Signal Pole	3.000	3.000		
			EACH	0.000	0.00	
			2,530.22000	3.000		7,590.66

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0056	202-04002	*Clean Culvert	3.000	3.000		
			EACH	0.000	0.00	
			4,006.90000	3.000		12,020.70
0060	203-00010	Unclassified Excavation (Complete In Place)	730.000	730.000		
			CY	0.000	0.00	
			35.80000	730.000		26,134.00
0065	203-00060	*Embankment Material (Complete In Place)	716.000	716.000		
			CY	0.000	0.00	
			42.13000	716.000		30,165.08
0070	203-01100	Proof Rolling	7.500	7.500		
			HOURL	0.000	0.00	
			99.75000	7.500		748.13
0075	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			146.56000	0.000		0.00
0080	203-01594	Combination Loader	12.000	12.000		
			HOURL	0.000	0.00	
			115.11000	12.000		1,381.32
0085	203-01597	Potholing	110.000	110.000		
			HOURL	0.000	0.00	
			158.09000	110.000		17,389.90
0090	207-00205	Topsoil	539.000	539.000		
			CY	0.000	0.00	
			33.87000	539.000		18,255.93
0095	208-00002	Erosion Log Type 1 (12 Inch)	600.000	600.000		
			LF	0.000	0.00	
			5.05000	600.000		3,030.00
0100	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.73000	0.000		0.00
0105	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,145.36000	2.000		2,290.72

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	208-00051	Storm Drain Inlet Protection (Type I)	56.000	56.000		
			LF	0.000	0.00	
			16.98000	56.000		950.88
0115	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,165.06000	0.000		0.00
0120	208-00103	Removal and Disposal of Sediment (Labor)	29.000	29.000		
			HOUR	0.000	0.00	
			52.65000	29.000		1,526.85
0125	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			102.35000	0.000		0.00
0130	208-00206	Erosion Control Supervisor	125.000	114.000		
			DAY	0.000	0.00	
			100.67000	114.000		11,476.38
0135	208-00300	Temporary Berms	0.000	0.000		
			LF	0.000	0.00	
			4.93000	0.000		0.00
0140	210-00810	Reset Ground Sign	5.000	5.000		
			EACH	0.000	0.00	
			491.69000	5.000		2,458.45
0145	210-00882	*Reset Traffic Signal Vehicle Detector	2.000	2.000		
			EACH	0.000	0.00	
			1,265.11000	2.000		2,530.22
0146	210-04000	Adj Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,165.07000	1.000		2,165.07
0150	210-04010	Adjust Manhole	5.000	5.000		
			EACH	0.000	0.00	
			417.64000	5.000		2,088.20
0155	210-04020	*Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			6,593.96000	1.000		6,593.96

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0156	210-04025	Modify Structure CO #2 Added Item	1.000	1.000		
			EACH	0.000	0.00	
			2,208.52000	1.000		2,208.52
0160	210-04050	Adjust Valve Box	11.000	11.000		
			EACH	0.000	0.00	
			340.60000	11.000		3,746.60
0165	212-00006	*Seeding (Native)	1.000	1.000		
			ACRE	0.000	0.00	
			827.86000	1.000		827.86
0170	212-00032	*Soil Conditioning	1.000	1.000		
			ACRE	0.000	0.00	
			5,181.71000	1.000		5,181.71
0175	213-00008	*Mulching (Wood Chip)	692.000	692.000		
			CF	0.000	0.00	
			3,910.000	692.000		2,705.72
0180	213-00012	*Spray-on Mulch Blanket	1.000	1.000		
			ACRE	0.000	0.00	
			6,723.16000	1.000		6,723.16
0181	213-00067	Rock Mulch (Weed Free)	2,302.000	2,302.000		
			SF	0.000	0.00	
			1,590.000	2,302.000		3,660.18
0185	213-00070	*Landscape Weed Barrier Fabric	410.000	410.000		
			SY	0.000	0.00	
			2,750.000	410.000		1,127.50
0190	214-00155	*Plant (Ball and Burlap)	24.000	24.000		
			EACH	0.000	0.00	
			93.28000	24.000		2,238.72
0195	214-00508	*Evergreen Tree (8 Foot) (Ball and Burlap)	1.000	1.000		
			EACH	0.000	0.00	
			903.65000	1.000		903.65
0200	214-00610	*Evergreen Shrub (1 Gallon Container)	10.000	10.000		
			EACH	0.000	0.00	
			40.81000	10.000		408.10

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	214-01020	*Hedge Layer Plant	30.000	30.000		
			EACH	0.000	0.00	
			29.15000	30.000		874.50
0210	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	972.000	972.000		
			SY	0.000	0.00	
			4.09000	972.000		3,975.48
0215	217-00000	*Herbicide Treatment	444.000	444.000		
			SY	0.000	0.00	
			1.17000	444.000		519.48
0220	304-06007	*Aggregate Base Course (Class 6)	1,156.000	1,156.000		
			CY	0.000	0.00	
			54.50000	1,156.000		63,002.00
0225	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	386.430	386.430		
			TON	0.000	0.00	
			279.84000	386.430		108,138.57
0230	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,965.570	1,965.570		
			TON	0.000	0.00	
			107.28000	1,965.570		210,866.35
0235	411-10255	*Emulsified Asphalt (Slow-Setting)	719.000	719.000		
			GAL	0.000	0.00	
			11.37000	719.000		8,175.03
0240	412-00600	*Concrete Pavement (6 Inch)	75.000	75.000		
			SY	0.000	0.00	
			75.83000	75.000		5,687.25
0245	412-00800	*Concrete Pavement (8 Inch)	103.000	103.000		
			SY	0.000	0.00	
			99.05000	103.000		10,202.15
0250	412-00801	*Concrete Pavement (8 Inch) (Special)	274.000	274.000		
			SY	0.000	0.00	
			122.13000	274.000		33,463.62
0255	420-00113	Geotextile (Drainage) (Class 2)	50.000	50.000		
			SY	0.000	0.00	
			11.41000	50.000		570.50

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	503-00018	*Drilled Caisson (18 Inch)	25.000	25.000		
			LF	0.000	0.00	
			198.22000	25.000		4,955.50
0265	503-00042	*Drilled Caisson (42 Inch)	51.000	51.000		
			LF	0.000	0.00	
			542.19000	51.000		27,651.69
0270	503-00048	*Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			606.32000	21.000		12,732.72
0275	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			658.79000	21.000		13,834.59
0280	504-08050	Stone Landscape Wall	283.000	283.000		
			SF	0.000	0.00	
			61.75000	283.000		17,475.25
0285	506-00212	Riprap (12 Inch)	145.000	145.000		
			CY	0.000	0.00	
			61.44000	145.000		8,908.80
0290	506-01020	Geogrid Reinforcement	691.000	691.000		
			SY	0.000	0.00	
			5.50000	691.000		3,800.50
0295	507-00000	*Concrete Slope and Ditch Paving	4.600	4.600		
			CY	0.000	0.00	
			654.66000	4.600		3,011.44
0300	603-01155	*15 Inch Reinforced Concrete Pipe (Complete In Place)	58.000	58.000		
			LF	0.000	0.00	
			95.71000	58.000		5,551.18
0300		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
			19.54000	0.000		0.00
0305	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	268.000	268.000		
			LF	0.000	0.00	
			153.13000	268.000		41,038.84

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0305		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			LF	0.000	0.00	
			20.53000	0.000		0.00
0310	603-02305	*38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	107.000	107.000		
			LF	0.000	0.00	
			165.98000	107.000		17,759.86
0315	603-05018	18 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,199.16000	2.000		2,398.32
0315		MATERIAL ALLOWANCE Pipe, RCP		0.000		
			EACH	0.000	0.00	
			532.80000	0.000		0.00
0320	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,052.78000	2.000		4,105.56
0325	604-00305	*Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,101.68000	1.000		4,101.68
0330	604-19105	*Inlet Type R L 5 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			5,223.14000	3.000		15,669.42
0331	604-31000	MH Box Base (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			9,056.45000	1.000		9,056.45
0335	604-31005	*Manhole Box Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,390.54000	1.000		4,390.54
0336	607-11525	Fence (Plastic) CO # 2 Added Item	388.000	388.000		
			LF	0.000	0.00	
			2.33000	388.000		904.04
0340	608-00006	*Concrete Sidewalk (6 Inch)	409.000	409.000		
			SY	0.000	0.00	
			68.61000	409.000		28,061.49

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0345	608-00010	*Concrete Curb Ramp	147.000	147.000		
			SY	0.000	0.00	
			156.11000	147.000		22,948.17
0350	609-21011	*Curb and Gutter Type 2 (Section I-M)	1,495.000	1,495.000		
			LF	0.000	0.00	
			21.60000	1,495.000		32,292.00
0355	609-21020	*Curb and Gutter Type 2 (Section II-B)	2,067.000	2,067.000		
			LF	0.000	0.00	
			22.67000	2,067.000		46,858.89
0356	609-71000	Curb (Special)	82.000	82.000		
			LF	0.000	0.00	
			28.69000	82.000		2,352.58
0360	610-00020	*Median Cover Material (Patterned Concrete)	2,866.000	2,866.000		
			SF	0.000	0.00	
			14.20000	2,866.000		40,697.20
0365	610-00030	*Median Cover Material (Concrete)	1,979.000	1,979.000		
			SF	0.000	0.00	
			13.04000	1,979.000		25,806.16
0370	612-00260	*Location Marker (Fiber Optic)(Dome)	1.000	1.000		
			EACH	0.000	0.00	
			145.75000	1.000		145.75
0375	613-00206	*2 Inch Electrical Conduit (Bored)	390.000	390.000		
			LF	0.000	0.00	
			25.66000	390.000		10,007.40
0380	613-00306	*3 Inch Electrical Conduit (Bored)	460.000	460.000		
			LF	0.000	0.00	
			26.82000	460.000		12,337.20
0385	613-01100	*1 Inch Electrical Conduit (Plastic)	400.000	400.000		
			LF	0.000	0.00	
			12.83000	400.000		5,132.00
0390	613-01200	*2 Inch Electrical Conduit (Plastic)	785.000	785.000		
			LF	0.000	0.00	
			14.00000	785.000		10,990.00

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0395	613-01300	*3 Inch Electrical Conduit (Plastic)	888.000	888.000		
			LF	0.000	0.00	
			16.33000	888.000		14,501.04
0400	613-07003	*Type Three Pull Box	7.000	7.000		
			EACH	0.000	0.00	
			1,614.91000	7.000		11,304.37
0405	613-07004	*Type Four Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			1,982.20000	2.000		3,964.40
0410	613-07005	*Type Five Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			2,396.13000	2.000		4,792.26
0415	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			43,375.20000	1.000		43,375.20
0420	613-13000	*Luminaire (LED)	5.000	5.000		
			EACH	0.000	0.00	
			1,270.94000	5.000		6,354.70
0425	613-13005	*Luminaire (Special)(LED)(Step)(Light)	9.000	9.000		
			EACH	0.000	0.00	
			617.98000	9.000		5,561.82
0430	613-15050	*Spot Light	5.000	5.000		
			EACH	0.000	0.00	
			1,020.25000	5.000		5,101.25
0435	613-16010	*Light Standard and Luminaire (Decorative)	3.000	3.000		
			EACH	0.000	0.00	
			7,549.85000	3.000		22,649.55
0440	613-32400	*Light Standard Steel (40 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,392.75000	1.000		5,392.75
0445	613-40010	*Light Standard Foundation	4.000	4.000		
			EACH	0.000	0.00	
			2,127.95000	4.000		8,511.80

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0450	614-00011	*Sign Panel (Class I)	15.000	15.000		
			SF	0.000	0.00	
			38.20000	15.000		573.00
0455	614-00012	*Sign Panel (Class II)	462.000	462.000		
			SF	0.000	0.00	
			58.65000	462.000		27,096.30
0460	614-01502	Steel Sign Support (2-Inch Round)(Post & Socket)	286.000	286.000		
			LF	0.000	0.00	
			25.73000	286.000		7,358.78
0465	614-01582	Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	56.000	56.000		
			LF	0.000	0.00	
			45.12000	56.000		2,526.72
0470	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			868.67000	8.000		6,949.36
0475	614-70336	*Traffic Signal Face (12-12-12)	20.000	20.000		
			EACH	0.000	0.00	
			1,416.69000	20.000		28,333.80
0480	614-70448	*Traffic Signal Face (12-12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			1,749.00000	5.000		8,745.00
0485	614-72855	*Traffic Signal Controller Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			28,292.99000	1.000		28,292.99
0490	614-72860	*Pedestrian Push Button	3.000	3.000		
			EACH	0.000	0.00	
			1,428.35000	3.000		4,285.05
0495	614-72863	*Pedestrian Push Button Post Assembly	5.000	5.000		
			EACH	0.000	0.00	
			1,142.68000	5.000		5,713.40
0500	614-72885	*Traffic Signal Vehicle Detector (Special)	5.000	5.000		
			EACH	0.000	0.00	
			8,016.25000	5.000		40,081.25

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0501	614-72888	Detect (Microwave Veh) (Install)	2.000	2.000		
			EACH	0.000	0.00	
			1,749.00000	2.000		3,498.00
0505	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	3.000	3.000		
			EACH	0.000	0.00	
			2,710.95000	3.000		8,132.85
0510	614-81012	*Traffic Signal-Light Pole Steel (2 Mast Arm) (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			4,139.30000	1.000		4,139.30
0515	614-82011	*Traffic Signal Pole Steel (1 Mast Arm) (Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			2,506.90000	1.000		2,506.90
0520	614-84000	*Traffic Signal Pedestal Pole Steel	5.000	5.000		
			EACH	0.000	0.00	
			2,413.62000	5.000		12,068.10
0525	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			7,783.05000	1.000		7,783.05
0530	614-87424	*Fiber Optic Cable (Single Mode) (24 Strands)	300.000	300.000		
			LF	0.000	0.00	
			6.42000	300.000		1,926.00
0535	614-87512	*Splice Fiber Optic Cable (12 Strand)	18.000	18.000		
			EACH	0.000	0.00	
			2,046.33000	18.000		36,833.94
0540	614-87612	*Terminate Fiber Optic Cable (12 Strand)	2.000	2.000		
			EACH	0.000	0.00	
			1,457.50000	2.000		2,915.00
0545	615-00050	Embankment Protector Type 5	3.000	3.000		
			EACH	0.000	0.00	
			293.71000	3.000		881.13
0550	623-09900	*Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			11,617.49000	1.000		11,617.49

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			38,573.68000	1.000		38,573.68
0556	625-00001	Const Surveying (Hour) CO #2 Added Item	61.000	61.000		
			HOOR	0.000	0.00	
			100.00000	61.000		6,100.00
0560	626-00000	*Mobilization	1.000	0.904		
			L S	0.096	18,501.88	
			192,727.91000	1.000		192,727.91
0565	626-01104	Public Information Services (Tier IV)	1.000	1.000		
			L S	0.000	0.00	
			14,335.49000	1.000		14,335.49
0570	627-00005	*Epoxy Pavement Marking	62.000	62.000		
			GAL	0.000	0.00	
			209.88000	62.000		13,012.56
0575	627-00011	Pavement Marking Paint (Waterborne)	43.000	43.000		
			GAL	0.000	0.00	
			96.09000	43.000		4,131.87
0580	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	519.000	519.000		
			SF	0.000	0.00	
			20.99000	519.000		10,893.81
0585	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,487.000	1,487.000		
			SF	0.000	0.00	
			17.49000	1,487.000		26,007.63
0590	630-00000	*Flagging	649.000	649.000		
			HOOR	0.000	0.00	
			26.82000	649.000		17,406.18
0595	630-00007	*Traffic Control Inspection	65.000	61.000		
			DAY	0.000	0.00	
			110.77000	61.000		6,756.97
0600	630-00012	*Traffic Control Management	112.000	112.000		
			DAY	0.000	0.00	
			757.90000	112.000		84,884.80

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	6.000		
			EACH	0.000	0.00	
			174.90000	6.000		1,049.40
0610	630-80341	*Construction Traffic Sign (Panel Size A)	42.000	42.000		
			EACH	0.000	0.00	
			46.64000	42.000		1,958.88
0615	630-80342	*Construction Traffic Sign (Panel Size B)	52.000	52.000		
			EACH	0.000	0.00	
			69.96000	52.000		3,637.92
0620	630-80344	*Construction Traffic Sign (Special)	30.000	30.000		
			SF	0.000	0.00	
			20.99000	30.000		629.70
0625	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			9,911.00000	4.000		39,644.00
0630	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			932.80000	2.000		1,865.60
0635	630-80360	*Drum Channelizing Device	161.000	161.000		
			EACH	0.000	0.00	
			58.30000	161.000		9,386.30
0640	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	25.000	25.000		
			EACH	0.000	0.00	
			64.13000	25.000		1,603.25
0645	630-80380	*Traffic Cone	90.000	90.000		
			EACH	0.000	0.00	
			17.49000	90.000		1,574.10
0650	630-85041	*Mobile Attenuator	3.000	3.000		
			DAY	0.000	0.00	
			408.10000	3.000		1,224.30
0655	700-70010	F/A Minor Contract Revisions	95,029.040	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0665	700-70012	F/A Asphalt Pavement Incentive	2,847.320	2,847.320		
			F A	0.000	0.00	
			1.00000	2,847.320		2,847.32
0670	700-70013	F/A Concrete Pavement Incentive	873.100	873.100		
			F A	0.000	0.00	
			1.00000	873.100		873.10
0675	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70019	F/A Asphalt Cement Cost Adjustment	5,443.960	5,443.960		
			F A	0.000	0.00	
			1.00000	5,443.960		5,443.96
0685	700-70021	F/A On-The-Job Trainee	640.000	640.000		
			HOURLY	0.000	0.00	
			1.00000	640.000		640.00
0690	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0691	900-00007	Added Item (Each)/ CO #03 Material Cost	1.000	1.000		
			EACH	0.000	0.00	
			947.90000	1.000		947.90
0710	900-00006	Added Item (Dollar)/ CO 7 Infrared Patch Repair	3,052.800	3,052.800		
			DOLLAR	0.000	0.00	
			1.00000	3,052.800		3,052.80
			CAT 0200	CURRENT AMT	\$ 2,119,106.06	\$ 18,501.88
						\$ 2,014,595.37
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0695	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,798.08000	1.000		26,798.08

CONTID: C19906
 PCN: 19906-BID
 PROJECT: STA0503-083

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 05/23/2017
 08:02:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0700	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			31,285.46000	1.000		31,285.46
0705	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			5,048.31000	1.000		5,048.31
		CAT 0400	CURRENT AMT	\$ 63,131.85	\$ 0.00	\$ 63,131.85
		PROJECT TOTAL	CURRENT AMT	\$ 2,182,237.91	\$ 18,501.88	\$ 2,077,727.22