

ESTIMATE SUMMARY

16:09:39

 CONTID: C19910 ESTIMATE NO: 0007 PROG SPEC YR: 2005
 PCN: 19910-BID COFRS REPORTING CATEGORY: 3 FACS REF NO:

CONTRACT DESCRIPTION: SH 9 MP 125.96 TO 136.99
 TIME CHARGED: 216.0 DAYS TIME ALLOW: 7/31/2017 FIXED COMPLETION DATE
 PERCENT TIME: 25.26 ORIG TIME ALLOW: 7/31/2017 FIXED COMPLETION DATE

PROJECT NO: STA 009A-034
 SH 9 CO RIVER SOUTH WILDLIFE & SAFETY
 NAME OF ROAD: 009D
 PROJECT COUNTIES: GRAND SUMMIT

CONTRACTOR: KIRKLAND CONSTRUCTION, R.L.L.P.
 P.O. BOX 580 RYE CO 81069 (719)489-3385
 PAY PERIOD ENDING 10/31/2015 DATE TIME STARTED 03/30/2015
 DATE LET 11/13/2014 DATE WORK BEGAN 03/30/2015
 DATE AWARDED 12/29/2014 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/13/2015 DATE ACCEPTED
 DATE NOTICE TO PROCEED 03/30/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 40,671,047.87 PARTICIPATING	\$ 19,797,591.28	\$ 1,885,401.83
AWARD PROJECT AMT: \$ 39,200,463.85 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 48.68% TOTAL EARNINGS	19,797,591.28	1,885,401.83
FUNDS AVAILABLE: \$ 20,873,456.59 STOCKPILED MATERIALS	573,340.67	-70,373.31
	GROSS EARNINGS	20,370,931.95
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-534,113.74	-56,562.06
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	19,836,818.21
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	19,836,818.21
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,758,466.46

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.550		
			L S	0.000	0.00	
			250,000.00000	0.550		137,500.00
0010	202-00035	Removal of Pipe	5,254.000	2,838.000		
			LF	0.000	0.00	
			55.00000	2,838.000		156,090.00
0015	202-00090	*Removal of Delineator	219.000	136.000		
			EACH	0.000	0.00	
			13.00000	136.000		1,768.00
0020	202-00220	Removal of Asphalt Mat	4,926.000	3,129.000		
			SY	0.000	0.00	
			3.00000	3,129.000		9,387.00
0025	202-00810	*Removal of Ground Sign	16.000	9.000		
			EACH	0.000	0.00	
			175.00000	9.000		1,575.00
0030	202-00821	*Removal of Sign Panel	12.000	5.000		
			EACH	0.000	0.00	
			175.00000	5.000		875.00
0035	202-00825	Removal of Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0040	202-01000	*Removal of Fence	94,995.000	36,989.000		
			LF	0.000	0.00	
			0.50000	36,989.000		18,494.50
0045	202-01130	*Removal of Guardrail Type 3	4,647.000	1,056.000		
			LF	0.000	0.00	
			3.50000	1,056.000		3,696.00
0050	202-01400	Removal of Cattle Guard	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0055	203-00060	Embankment Material (Complete In Place)	299,819.000	177,015.000		
			CY	0.000	0.00	
			8.00000	177,015.000		1,416,120.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00100	Muck Excavation	30,000.000	6,219.000		
			CY	84.000	2,100.00	
			25.00000	6,303.000		157,575.00
0065	203-01100	Proof Rolling	40.000	36.000		
			HOUR	0.000	0.00	
			115.00000	36.000		4,140.00
0070	203-01500	Blading	140.000	12.000		
			HOUR	2.000	300.00	
			150.00000	14.000		2,100.00
0075	203-01510	Backhoe	40.000	3.000		
			HOUR	3.000	435.00	
			145.00000	6.000		870.00
0080	203-01515	Backhoe (Landscaping)	20.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01550	Dozing	140.000	19.000		
			HOUR	0.000	0.00	
			200.00000	19.000		3,800.00
0090	203-01555	Dozing (Landscaping)	27.500	27.500		
			HOUR	0.000	0.00	
			200.00000	27.500		5,500.00
0095	203-01565	Hydraulic Excavator	100.000	12.000		
			HOUR	8.000	1,600.00	
			200.00000	20.000		4,000.00
0100	203-01590	Front End Loader (Rubber Tire)	40.000	6.000		
			HOUR	7.500	1,125.00	
			150.00000	13.500		2,025.00
0105	203-01597	Potholing	100.000	24.500		
			HOUR	0.000	0.00	
			250.00000	24.500		6,125.00
0110	203-02330	Laborer	80.000	0.000		
			HOUR	41.000	2,050.00	
			50.00000	41.000		2,050.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	5,797.000	4,257.000		
			CY	0.000	0.00	
			12.00000	4,257.000		51,084.00
0120	206-00065	*Structure Backfill (Flow-Fill)	305.000	305.000		
			CY	0.000	0.00	
			205.00000	305.000		62,525.00
0125	207-00205	Topsoil	50,000.000	18,682.000		
			CY	0.000	0.00	
			8.00000	18,682.000		149,456.00
0130	207-00210	Stockpile Topsoil	50,000.000	18,682.000		
			CY	0.000	0.00	
			4.00000	18,682.000		74,728.00
0135	207-00305	Wetland Topsoil	291.000	170.000		
			CY	0.000	0.00	
			35.00000	170.000		5,950.00
0140	207-00310	Stockpile Wetland Topsoil	291.000	170.000		
			CY	0.000	0.00	
			25.00000	170.000		4,250.00
0145	208-00002	*Erosion Log (12 Inch)	50,000.000	21,046.000		
			LF	0.000	0.00	
			4.00000	21,046.000		84,184.00
0150	208-00035	*Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0155	208-00045	Concrete Washout Structure	15.000	3.000		
			EACH	0.000	0.00	
			1,000.00000	3.000		3,000.00
0160	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0165	208-00103	Removal and Disposal of Sediment (Labor)	350.000	101.000		
			HOUR	7.000	469.00	
			67.00000	108.000		7,236.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0175	208-00106	Sweeping (Sediment Removal)	150.000	29.000		
			HOOR	2.000	300.00	
			150.00000	31.000		4,650.00
0180	208-00107	Removal of Trash	100.000	0.000		
			HOOR	0.000	0.00	
			125.00000	0.000		0.00
0185	208-00206	Erosion Control Supervisor	300.000	118.000		
			DAY	19.000	5,700.00	
			300.00000	137.000		41,100.00
0190	210-00010	*Reset Mailbox Structure	12.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0195	210-00810	*Reset Ground Sign	88.000	12.750		
			EACH	29.750	11,900.00	
			400.00000	42.500		17,000.00
0200	210-00825	Reset Flashing Beacon	2.000	0.500		
			EACH	0.000	0.00	
			500.00000	0.500		250.00
0205	212-00006	*Seeding (Native)	140.000	9.900		
			ACRE	3.900	3,354.00	
			860.00000	13.800		11,868.00
0210	212-00009	*Seeding (Temporary)	50.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0215	212-00028	*Seeding (Wetlands)	0.200	0.000		
			ACRE	0.000	0.00	
			3,600.00000	0.000		0.00
0220	212-00032	*Soil Conditioning	140.000	9.900		
			ACRE	3.900	11,700.00	
			3,000.00000	13.800		41,400.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	213-00002	*Mulching (Weed Free Hay)	80.200	0.000		
			ACRE	0.000	0.00	
			600.00000	0.000		0.00
0230	213-00012	*Spray-on Mulch Blanket	60.000	9.900		
			ACRE	3.900	14,625.00	
			3,750.00000	13.800		51,750.00
0235	213-00061	*Mulch Tackifier	1,630.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0240	213-00150	*Bonded Fiber Matrix	20.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0245	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	33,000.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0250	216-00302	*Turf Reinforcement Mat (Class 2)	6,100.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
0255	216-00303	*Turf Reinforcement Mat (Class 3)	22,000.000	0.000		
			SY	0.000	0.00	
			5.50000	0.000		0.00
0260	240-00000	*Wildlife Biologist	70.000	34.500		
			HOUR	0.000	0.00	
			100.00000	34.500		3,450.00
0265	304-01005	*Aggregate Base Course (Class 1)	118,896.000	60,462.000		
			CY	0.000	0.00	
			25.00000	60,462.000		1,511,550.00
0265		MATERIAL ALLOWANCE ABC Class 1		0.000		
			CY	0.000	0.00	
			5.20000	0.000		0.00
0265		MATERIAL ALLOWANCE ABC Class 1		0.000		
			CY	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265		MATERIAL ALLOWANCE ABC Class 1		29,454.000		
			CY	0.000	0.00	
			5.20000	29,454.000		153,160.80
0270	304-06007	*Aggregate Base Course (Class 6)	60,709.000	29,537.000		
			CY	84.000	2,268.00	
			27.00000	29,621.000		799,767.00
0270		MATERIAL ALLOWANCE ABC Class 6		0.000		
			CY	0.000	0.00	
			7.45000	0.000		0.00
0270		MATERIAL ALLOWANCE ABC Class 6		0.000		
			CY	0.000	0.00	
			7.45000	0.000		0.00
0270		MATERIAL ALLOWANCE ABC Class 6		18,589.000		
			CY	-84.000	-625.80	
			7.45000	18,505.000		137,862.25
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	97,884.000	31,289.000		
			SY	0.000	0.00	
			2.00000	31,289.000		62,578.00
0280	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	93,832.000	61,439.000		
			SY	0.000	0.00	
			2.25000	61,439.000		138,237.75
0285	403-34701	*Hot Mix Asphalt (Grading SX) (75)	96,733.000	44,317.700		
			TON	7,207.040	259,453.44	
			36.00000	51,524.740		1,854,890.64
0285		MATERIAL ALLOWANCE Aggregate		0.000		
			TON	0.000	0.00	
			8.00000	0.000		0.00
0285		MATERIAL ALLOWANCE Aggregate		12,246.300		
			TON	-7,207.040	-57,656.32	
			8.00000	5,039.260		40,314.08
0290	411-03352	Asphalt Cement Performance Grade (PG 58-28)	3,674.000	1,905.990		
			TON	0.000	0.00	
			560.00000	1,905.990		1,067,354.40

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	411-03355	Asphalt Cement Performance Grade (PG 58-34)	1,840.000	606.060		
			TON	410.010	287,007.00	
			700.00000	1,016.070		711,249.00
0300	411-10255	Emulsified Asphalt (Slow-Setting)	29,187.000	7,113.000		
			GAL	0.000	0.00	
			3.10000	7,113.000		22,050.30
0305	411-10300	Emulsified Asphalt (Prime Coat)	11,235.000	11,235.000		
			GAL	0.000	0.00	
			3.10000	11,235.000		34,828.50
0310	420-00102	Geotextile (Erosion Control) (Class 1)	800.000	313.000		
			SY	328.000	2,296.00	
			7.00000	641.000		4,487.00
0315	506-00212	Riprap (12 Inch)	150.000	76.000		
			CY	18.000	1,800.00	
			100.00000	94.000		9,400.00
0320	506-01020	Geogrid Reinforcement	30,000.000	16,770.000		
			SY	0.000	0.00	
			8.00000	16,770.000		134,160.00
0325	507-00000	*Concrete Slope and Ditch Paving	21.000	14.350		
			CY	0.000	0.00	
			900.00000	14.350		12,915.00
0330	601-01050	*Concrete Class B (Wall)	822.100	290.200		
			CY	229.260	252,186.00	
			1,100.00000	519.460		571,406.00
0335	602-00000	*Reinforcing Steel	112,779.000	22,902.000		
			LB	35,478.910	44,348.64	
			1.25000	58,380.910		72,976.14
0340	603-00001	*Annular Space Grouting	261.000	0.000		
			CY	35.000	11,375.00	
			325.00000	35.000		11,375.00
0345	603-00038	*Culvert Lining (36 Inch)(Special)	313.000	155.000		
			LF	0.000	0.00	
			435.00000	155.000		67,425.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	603-00060	*Culvert Lining (60 Inch)	816.000	0.000		
			LF	200.000	92,000.00	
			460.00000	200.000		92,000.00
0355	603-70806	8x6 Foot Concrete Box Culvert (Precast)	337.000	337.000		
			LF	0.000	0.00	
			850.00000	337.000		286,450.00
0360	603-70808	8x8 Foot Concrete Box Culvert (Precast)	99.000	99.000		
			LF	0.000	0.00	
			950.00000	99.000		94,050.00
0365	604-00505	Inlet Type D (5 Foot)	6.000	5.000		
			EACH	0.000	0.00	
			4,500.00000	5.000		22,500.00
0370	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	6,932.000	0.000		
			LF	2,675.000	64,200.00	
			24.00000	2,675.000		64,200.00
0375	606-00710	*Guardrail Type 7 (Style CA)	920.000	0.000		
			LF	520.000	72,800.00	
			140.00000	520.000		72,800.00
0380	606-01370	*Transition Type 3G	28.000	0.000		
			EACH	8.000	28,800.00	
			3,600.00000	8.000		28,800.00
0385	606-01385	*Transition Type 3J	2.000	0.000		
			EACH	2.000	3,400.00	
			1,700.00000	2.000		3,400.00
0390	606-01390	*End Anchorage Type 3K	2.000	0.000		
			EACH	2.000	3,000.00	
			1,500.00000	2.000		3,000.00
0395	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	1.000	2,700.00	
			2,700.00000	1.000		2,700.00
0400	606-02005	*End Anchorage (Flared)	31.000	0.000		
			EACH	11.000	24,200.00	
			2,200.00000	11.000		24,200.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	607-00005	*End Post	54.000	0.000		
			EACH	4.000	800.00	
			200.00000	4.000		800.00
0410	607-00010	*Corner and Line Brace Post	9.000	0.000		
			EACH	0.000	0.00	
			260.00000	0.000		0.00
0415	607-00015	*End Post (Special)	116.000	6.000		
			EACH	20.000	5,400.00	
			270.00000	26.000		7,020.00
0415		MATERIAL ALLOWANCE 10'x6" Wood Post		13.500		
			EACH	-13.500	-411.75	
			30.50000	0.000		0.00
0415		MATERIAL ALLOWANCE 12'x6" Wood Post		24.000		
			EACH	-20.000	-1,110.00	
			55.50000	4.000		222.00
0415		MATERIAL ALLOWANCE No. 9 Wire		14.000		
			EACH	-14.000	-721.00	
			51.50000	0.000		0.00
0420	607-00020	*Corner and Line Brace Post (Special)	750.000	129.000		
			EACH	60.000	23,400.00	
			390.00000	189.000		73,710.00
0420		MATERIAL ALLOWANCE 10'x6" Wood Post		0.000		
			EACH	0.000	0.00	
			61.00000	0.000		0.00
0420		MATERIAL ALLOWANCE 12'x6" Wood Post		0.000		
			EACH	0.000	0.00	
			92.50000	0.000		0.00
0420		MATERIAL ALLOWANCE No. 9 Wire		0.000		
			EACH	0.000	0.00	
			51.50000	0.000		0.00
0425	607-01055	*Fence Wire With Treated Wooden Posts	1,252.000	0.000		
			LF	262.000	681.20	
			2.60000	262.000		681.20

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	607-01100	*Fence Barbed Wire With Treated Wooden Posts	1,000.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0435	607-11350	*Fence Deer	90,076.000	44,120.000		
			LF	11,474.000	86,055.00	
			7.50000	55,594.000		416,955.00
0435		MATERIAL ALLOWANCE Game Fence - High Tensile, Green		0.000		
			LF	0.000	0.00	
			1.26600	0.000		0.00
0435		MATERIAL ALLOWANCE 12'x5" Wood Post		0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0435		MATERIAL ALLOWANCE Splices		0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00
0435		MATERIAL ALLOWANCE Staples		0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00
0440	607-11525	*Fence (Plastic)	2,000.000	489.000		
			LF	184.000	276.00	
			1.50000	673.000		1,009.50
0445	607-60002	*Game Ramp	59.000	22.000		
			EACH	9.000	112,500.00	
			12,500.00000	31.000		387,500.00
0445		MATERIAL ALLOWANCE 2"x8"x8' Treated Lumber		0.000		
			EACH	0.000	0.00	
			354.00000	0.000		0.00
0445		MATERIAL ALLOWANCE GTF500		23.000		
			EACH	-9.000	-4,926.24	
			547.36000	14.000		7,663.04
0450	607-60109	*8 Foot Gate (Special)	6.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0450		MATERIAL ALLOWANCE 8 Foot Gate (Special)		6.000		
			DOL	0.000	0.00	
			749.05000	6.000		4,494.30
0455	607-60117	*16 Foot Gate (Special)	5.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0455		MATERIAL ALLOWANCE 16 Foot Gate (Special)		5.000		
			DOL	0.000	0.00	
			939.44000	5.000		4,697.20
0460	607-60120	*20 Foot Gate	17.000	0.000		
			EACH	1.000	375.00	
			375.00000	1.000		375.00
0465	607-60121	*20 Foot Gate (Special)	45.000	12.000		
			EACH	4.000	8,000.00	
			2,000.00000	16.000		32,000.00
0465		MATERIAL ALLOWANCE 20 Foot Gate (Special)		32.000		
			DOL	-4.000	-3,913.76	
			978.44000	28.000		27,396.32
0470	607-60514	*14 Foot Gate (Special)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0470		MATERIAL ALLOWANCE 14 Foot Gate (Special)		2.000		
			DOL	0.000	0.00	
			939.44000	2.000		1,878.88
0475	607-60524	*24 Foot Gate (Special)	4.000	1.000		
			EACH	1.000	2,700.00	
			2,700.00000	2.000		5,400.00
0475		MATERIAL ALLOWANCE 24 Foot Gate (Special)		3.000		
			DOL	-1.000	-1,008.44	
			1,008.44000	2.000		2,016.88
0480	608-00100	Reinforced Grass/Concrete Porous Pavement	2,524.000	266.000		
			SY	652.000	61,940.00	
			95.00000	918.000		87,210.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	611-00017	16 Foot Deer Guard	5.000	0.000		
			EACH	0.000	0.00	
			34,000.00000	0.000		0.00
0485		MATERIAL ALLOWANCE Deer Gate		5.000		
			EACH	0.000	0.00	
			8,922.00000	5.000		44,610.00
0490	611-00021	20 Foot Deer Guard	10.000	7.000		
			EACH	0.000	0.00	
			40,000.00000	7.000		280,000.00
0490		MATERIAL ALLOWANCE Precast Foundation		0.000		
			EACH	0.000	0.00	
			8,560.00000	0.000		0.00
0490		MATERIAL ALLOWANCE Deer Gate		0.000		
			EACH	0.000	0.00	
			11,020.00000	0.000		0.00
0490		MATERIAL ALLOWANCE Deer Gate		2.300		
			EACH	0.000	0.00	
			11,020.00000	2.300		25,346.00
0495	611-00025	24 Foot Deer Guard	4.000	2.000		
			EACH	0.000	0.00	
			45,000.00000	2.000		90,000.00
0495		MATERIAL ALLOWANCE Precast Foundation		0.000		
			EACH	0.000	0.00	
			9,975.00000	0.000		0.00
0495		MATERIAL ALLOWANCE Deer Gate		1.000		
			EACH	0.000	0.00	
			12,866.00000	1.000		12,866.00
0495		MATERIAL ALLOWANCE Deer Gate		0.600		
			EACH	0.000	0.00	
			12,866.00000	0.600		7,719.60
0500	611-00029	28 Ft Deer Guard	3.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500		MATERIAL ALLOWANCE Deer Grate		0.000		
			EACH	0.000	0.00	
			14,808.00000	0.000		0.00
0500		MATERIAL ALLOWANCE Deer Grate		2.000		
			EACH	0.000	0.00	
			14,808.00000	2.000		29,616.00
0505	611-00033	32 Foot Deer Guard	2.000	1.000		
			EACH	0.000	0.00	
			56,000.00000	1.000		56,000.00
0505		MATERIAL ALLOWANCE Deer Grate		2.000		
			EACH	0.000	0.00	
			17,259.00000	2.000		34,518.00
0510	611-00041	40 Foot Deer Guard	2.000	2.000		
			EACH	0.000	0.00	
			68,000.00000	2.000		136,000.00
0515	612-00001	*Delineator (Type I)	310.000	0.000		
			EACH	155.000	4,340.00	
			28.00000	155.000		4,340.00
0520	612-00002	*Delineator (Type II)	37.000	0.000		
			EACH	21.000	714.00	
			34.00000	21.000		714.00
0525	612-00003	*Delineator (Type III)	136.000	0.000		
			EACH	61.000	2,440.00	
			40.00000	61.000		2,440.00
0530	614-00011	*Sign Panel (Class I)	41.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0535	614-00012	*Sign Panel (Class II)	64.000	0.000		
			SF	0.000	0.00	
			42.00000	0.000		0.00
0540	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	20.000	0.000		
			EACH	12.000	7,380.00	
			615.00000	12.000		7,380.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	4.000 EACH	0.000 0.000	0.00	0.00
			840.00000	0.000		0.00
0550	614-80385	Rumble Strip	92,320.000 LF	0.000 0.000	0.00	0.00
			0.10000	0.000		0.00
0555	621-00430	Detour	9,585.000 SY	5,883.000 0.000	0.00	144,133.50
			24.50000	5,883.000		
0560	624-20036	36 Inch Drainage Pipe (Class 0)	82.000 LF	40.000 0.000	0.00	8,400.00
			210.00000	40.000		
0560		MATERIAL ALLOWANCE Pipe		0.000 0.000	0.00	0.00
			22.71000	0.000		0.00
0565	624-20072	72 Inch Drainage Pipe (Class 0)	202.000 LF	54.000 0.000	0.00	29,430.00
			545.00000	54.000		
0565		MATERIAL ALLOWANCE Pipe		0.000 0.000	0.00	0.00
			59.06000	0.000		0.00
0570	624-24018	18 Inch Drainage Pipe (Class 4)	250.000 LF	113.000 0.000	0.00	15,820.00
			140.00000	113.000		
0575	624-24024	24 Inch Drainage Pipe (Class 4)	197.000 LF	192.000 0.000	0.00	36,480.00
			190.00000	192.000		
0575		MATERIAL ALLOWANCE Pipe		5.000 0.000	0.00	81.45
			16.29000	5.000		
0580	624-24036	36 Inch Drainage Pipe (Class 4)	984.000 LF	199.000 0.000	0.00	51,740.00
			260.00000	199.000		

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0007

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580		MATERIAL ALLOWANCE Pipe		95.000		
			LF	0.000	0.00	
			24.87000	95.000		2,362.65
0585	624-24048	48 Inch Drainage Pipe (Class 4)	260.000	0.000		
			LF	0.000	0.00	
			360.00000	0.000		0.00
0590	624-26018	18 Inch Drainage Pipe (Class 6)	447.000	447.000		
			LF	0.000	0.00	
			175.00000	447.000		78,225.00
0590		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			12.48000	0.000		0.00
0595	624-26024	24 Inch Drainage Pipe (Class 6)	157.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0600	624-26036	36 Inch Drainage Pipe (Class 6)	922.000	452.000		
			LF	0.000	0.00	
			255.00000	452.000		115,260.00
0600		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			35.41000	0.000		0.00
0605	624-26048	48 Inch Drainage Pipe (Class 6)	88.000	0.000		
			LF	0.000	0.00	
			340.00000	0.000		0.00
0610	624-29036	36 Inch Drainage Pipe (Class 9)	1,709.000	927.000		
			LF	0.000	0.00	
			283.00000	927.000		262,341.00
0610		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			39.53000	0.000		0.00
0615	624-29048	48 Inch Drainage Pipe (Class 9)	152.000	152.000		
			LF	0.000	0.00	
			350.00000	152.000		53,200.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0620	624-30036	36 Inch Drainage Pipe (Class 10)	821.000	526.000		
			LF	0.000	0.00	
			285.00000	526.000		149,910.00
0620		MATERIAL ALLOWANCE Pipe		274.000		
			LF	0.000	0.00	
			39.53000	274.000		10,831.22
0625	624-30048	48 Inch Drainage Pipe (Class 10)	479.000	479.000		
			LF	0.000	0.00	
			350.00000	479.000		167,650.00
0625		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			68.61000	0.000		0.00
0630	624-30060	60 Inch Drainage Pipe (Class 10)	227.000	227.000		
			LF	0.000	0.00	
			700.00000	227.000		158,900.00
0635	624-30072	72 Inch Drainage Pipe (Class 10)	284.000	184.000		
			LF	0.000	0.00	
			890.00000	184.000		163,760.00
0635		MATERIAL ALLOWANCE Pipe		16.000		
			LF	0.000	0.00	
			227.75000	16.000		3,644.00
0640	624-30096	96 Inch Drainage Pipe (Class 10)	187.000	187.000		
			LF	0.000	0.00	
			1,400.00000	187.000		261,800.00
0645	625-00000	*Construction Surveying	1.000	0.660		
			L S	0.000	0.00	
			515,000.00000	0.660		339,900.00
0650	625-00001	*Construction Surveying (Hourly)	50.000	3.000		
			HOUR	0.000	0.00	
			180.00000	3.000		540.00
0655	626-00000	*Mobilization	1.000	0.600		
			L S	0.000	0.00	
			3,323,000.00000	0.600		1,993,800.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			80,000.00000	0.500		40,000.00
0665	627-00005	*Epoxy Pavement Marking	1,226.000	0.000		
			GAL	0.000	0.00	
			85.00000	0.000		0.00
0670	627-00011	*Pavement Marking Paint (Waterborne)	2,400.000	1,358.000		
			GAL	240.000	8,880.00	
			37.00000	1,598.000		59,126.00
0675	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	124.000	0.000		
			SF	31.000	852.50	
			27.50000	31.000		852.50
0680	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	112.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
0685	629-01001	*Survey Monument (Type 1)	205.000	0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00
0690	629-01002	*Survey Monument (Type 2)	3.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00
0695	629-01006	*Survey Monument (Type 6)	14.000	0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00
0700	630-00000	*Flagging	30,000.000	12,315.750		
			HOUR	1,059.250	39,192.25	
			37.00000	13,375.000		494,875.00
0705	630-00007	*Traffic Control Inspection	140.000	58.000		
			DAY	8.000	2,000.00	
			250.00000	66.000		16,500.00
0710	630-00012	*Traffic Control Management	350.000	129.000		
			DAY	20.000	16,000.00	
			800.00000	149.000		119,200.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	6.000		
			EACH	0.000	0.00	
			125.00000	6.000		750.00
0720	630-80341	*Construction Traffic Sign (Panel Size A)	40.000	19.500		
			EACH	0.000	0.00	
			70.00000	19.500		1,365.00
0725	630-80342	*Construction Traffic Sign (Panel Size B)	140.000	68.500		
			EACH	0.000	0.00	
			81.00000	68.500		5,548.50
0730	630-80343	*Construction Traffic Sign (Panel Size C)	6.000	3.000		
			EACH	0.000	0.00	
			94.00000	3.000		282.00
0735	630-80344	*Construction Traffic Sign (Special)	360.000	108.000		
			SF	0.000	0.00	
			25.00000	108.000		2,700.00
0740	630-80359	*Portable Message Sign Panel	1,000.000	384.000		
			DAY	56.000	8,680.00	
			155.00000	440.000		68,200.00
0745	630-80360	*Drum Channelizing Device	1,090.000	545.000		
			EACH	0.000	0.00	
			20.00000	545.000		10,900.00
0750	630-80363	*Drum Channelizing Device (With Light) (Flashing)	42.000	21.000		
			EACH	0.000	0.00	
			25.00000	21.000		525.00
0755	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	85.000	42.500		
			EACH	0.000	0.00	
			32.00000	42.500		1,360.00
0760	630-80370	Concrete Barrier (Temporary)	5,000.000	1,510.000		
			LF	0.000	0.00	
			105.00000	1,510.000		158,550.00
0765	630-80380	*Traffic Cone	300.000	70.000		
			EACH	0.000	0.00	
			20.00000	70.000		1,400.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	630-80390	*Channelizing Device (Special)	100.000	2.500		
			EACH	0.000	0.00	
			25.00000	2.500		62.50
0775	630-85011	*Impact Attenuator (Temporary)	100.000	0.000		
			DAY	0.000	0.00	
			165.00000	0.000		0.00
0780	630-85041	*Mobile Attenuator	5.000	0.000		
			DAY	0.000	0.00	
			560.00000	0.000		0.00
0785	630-86810	*Traffic Signal (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0790	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70011	F/A Partnering	4,000.000	1,350.000		
			F A	0.000	0.00	
			1.00000	1,350.000		1,350.00
0800	700-70016	F/A Fuel Cost Adjustment	0.000	-225,293.160		
			F A	-18,965.800	-18,965.80	
			1.00000	-244,258.960		-244,258.96
0805	700-70018	F/A Roadway Smoothness Incentive	196,000.000	0.000		
			F A	90,403.460	90,403.46	
			1.00000	90,403.460		90,403.46
0810	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	-445,793.420		
			F A	-80,813.790	-80,813.79	
			1.00000	-526,607.210		-526,607.21
0815	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70025	F/A Quality Incentive Payment	250,000.000	74,135.900		
			F A	31,648.930	31,648.93	
			1.00000	105,784.830		105,784.83

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70021	F/A On-The-Job Trainee	3,840.000	308.500		
			HOURL	1,013.000	2,026.00	
			2.00000	1,321.500		2,643.00
1130	611-00021	20 Ft Deer Guard (5 Foot Well) - CO #005	2.000	0.000		
			EACH	0.000	0.00	
			51,166.00000	0.000		0.00
1130		MATERIAL ALLOWANCE Deer Grate		2.000		
			EACH	0.000	0.00	
			11,020.00000	2.000		22,040.00
1135	611-00025	24 Ft Deer Gd (5 Foot Well) - CO #005	1.000	1.000		
			EACH	0.000	0.00	
			57,716.50000	1.000		57,716.50
1140	209-00600	*Dust Palliative (Magnesium Chloride) - CO #006	62,040.000	62,040.000		
			GAL	0.000	0.00	
			0.83000	62,040.000		51,493.20
1145	900-00007	Added Item (Each)/ Boards for Game Ramps - CO #007	12.000	12.000		
			EACH	0.000	0.00	
			16.21000	12.000		194.52
			CAT 0200	CURRENT AMT	\$ 34,607,147.87	\$ 1,554,023.52
					\$ 17,130,901.94	
CAT NO0300 STRUCTURE D-15-BH						
0830	206-00000	Structure Excavation	2,700.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0835	206-00100	Structure Backfill (Class 1)	750.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0840	206-00200	Structure Backfill (Class 2)	775.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE D-15-BH						
0845	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0850	601-14000	*Concrete Footing (Type 1)	132.000	0.000		
			LF	0.000	0.00	
			1,500.00000	0.000		0.00
0855	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	0.000		
			LF	0.000	0.00	
			3,000.00000	0.000		0.00
0860	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	0.000		
			SF	0.000	0.00	
			70.00000	0.000		0.00
0865	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	660,575.00 \$	0.00 \$
CAT NO0301 STRUCTURE D-15-BI						
0870	206-00000	Structure Excavation	1,350.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0875	206-00100	Structure Backfill (Class 1)	3,100.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0880	206-00200	Structure Backfill (Class 2)	1,950.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0885	601-14002	*Concrete Footing (Type 2)	200.000	0.000		
			LF	0.000	0.00	
			1,100.00000	0.000		0.00
0890	601-40300	*Structural Concrete Coating	1,445.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE D-15-BI						
0895	603-76624	*66x24 Foot Concrete 3-Sided Culvert (Precast)	100.000	0.000		
			LF	0.000	0.00	
			6,400.00000	0.000		0.00
0900	603-77002	Culvert Headwall (3-Sided Culvert)(Type 2)	1,330.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
0905	603-77012	Culvert Wingwall (3-Sided Culvert)(Type 2)	2,560.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 1,260,012.50	\$ 0.00
CAT NO0302 STRUCTURE D-15-BJ						
0910	206-00000	Structure Excavation	2,700.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0915	206-00100	Structure Backfill (Class 1)	750.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0920	206-00200	Structure Backfill (Class 2)	775.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0925	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0930	601-14000	*Concrete Footing (Type 1)	132.000	0.000		
			LF	0.000	0.00	
			1,500.00000	0.000		0.00
0935	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	0.000		
			LF	0.000	0.00	
			3,000.00000	0.000		0.00
0940	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	0.000		
			SF	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE D-15-BJ						
0945	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	660,575.00 \$	0.00 \$ 0.00
CAT NO0303 STRUCTURE D-15-BK						
0950	206-00000	Structure Excavation	2,700.000	2,700.000		
			CY	0.000	0.00	
			12.00000	2,700.000		32,400.00
0955	206-00100	Structure Backfill (Class 1)	750.000	750.000		
			CY	0.000	0.00	
			32.00000	750.000		24,000.00
0960	206-00200	Structure Backfill (Class 2)	775.000	775.000		
			CY	0.000	0.00	
			17.00000	775.000		13,175.00
0965	206-01783	Shoring (Area 3)	1.000	1.000		
			L S	0.000	0.00	
			125,000.00000	1.000		125,000.00
0970	601-14000	*Concrete Footing (Type 1)	132.000	132.000		
			LF	0.000	0.00	
			1,500.00000	132.000		198,000.00
0975	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	63.000		
			LF	0.000	0.00	
			3,000.00000	63.000		189,000.00
0980	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	580.000		
			SF	0.000	0.00	
			70.00000	580.000		40,600.00
0985	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	1,240.000		
			SF	0.000	0.00	
			60.00000	1,240.000		74,400.00
			CAT 0303	CURRENT AMT \$	705,575.00 \$	0.00 \$ 696,575.00
CAT NO0304 STRUCTURE D-15-BL						
0990	206-00000	Structure Excavation	2,700.000	2,700.000		
			CY	0.000	0.00	
			12.00000	2,700.000		32,400.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 STRUCTURE D-15-BL							
0995	206-00100	Structure Backfill (Class 1)	750.000	750.000			
			CY	0.000	0.00		
			32.00000	750.000		24,000.00	
1000	206-00200	Structure Backfill (Class 2)	775.000	775.000			
			CY	0.000	0.00		
			17.00000	775.000		13,175.00	
1005	206-01784	Shoring (Area 4)	1.000	1.000			
			L S	0.000	0.00		
			50,000.00000	1.000		50,000.00	
1010	601-14000	*Concrete Footing (Type 1)	132.000	132.000			
			LF	0.000	0.00		
			1,500.00000	132.000		198,000.00	
1015	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	63.000			
			LF	0.000	0.00		
			3,000.00000	63.000		189,000.00	
1020	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	580.000			
			SF	0.000	0.00		
			70.00000	580.000		40,600.00	
1025	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	1,240.000			
			SF	0.000	0.00		
			60.00000	1,240.000		74,400.00	
			CAT 0304	CURRENT AMT \$	630,575.00 \$	0.00 \$	621,575.00
CAT NO0305 STRUCTURE D-15-BM							
1030	206-00000	Structure Excavation	1,350.000	1,350.000			
			CY	0.000	0.00		
			12.00000	1,350.000		16,200.00	
1035	206-00100	Structure Backfill (Class 1)	3,100.000	0.000			
			CY	3,100.000	99,200.00		
			32.00000	3,100.000		99,200.00	
1040	206-00200	Structure Backfill (Class 2)	1,950.000	0.000			
			CY	585.000	9,945.00		
			17.00000	585.000		9,945.00	

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE D-15-BM						
1045	601-14002	*Concrete Footing (Type 2)	200.000	200.000		
			LF	0.000	0.00	
			1,100.00000	200.000		220,000.00
1050	601-40300	*Structural Concrete Coating	1,445.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
1055	603-76624	*66x24 Foot Concrete 3-Sided Culvert (Precast)	100.000	90.000		
			LF	0.000	0.00	
			6,400.00000	90.000		576,000.00
1060	603-77002	Culvert Headwall (3-Sided Culvert)(Type 2)	1,330.000	0.000		
			SF	237.000	14,220.00	
			60.00000	237.000		14,220.00
1065	603-77012	Culvert Wingwall (3-Sided Culvert)(Type 2)	2,560.000	0.000		
			SF	2,294.000	137,640.00	
			60.00000	2,294.000		137,640.00
			CAT 0305	CURRENT AMT	\$ 1,260,012.50	\$ 261,005.00 \$ 1,073,205.00
CAT NO0306 STRUCTURE D-15-BN						
1070	206-00000	Structure Excavation	2,700.000	2,700.000		
			CY	0.000	0.00	
			12.00000	2,700.000		32,400.00
1075	206-00100	Structure Backfill (Class 1)	750.000	750.000		
			CY	0.000	0.00	
			32.00000	750.000		24,000.00
1080	206-00200	Structure Backfill (Class 2)	775.000	775.000		
			CY	0.000	0.00	
			17.00000	775.000		13,175.00
1085	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			125,000.00000	1.000		125,000.00
1090	601-14000	*Concrete Footing (Type 1)	132.000	132.000		
			LF	0.000	0.00	
			1,500.00000	132.000		198,000.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 27
 ESTIMATE RUN 11/11/2015
 16:09:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE D-15-BN						
1095	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	62.700		
			LF	0.000	0.00	
			3,000.00000	62.700		188,100.00
1100	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	580.000		
			SF	0.000	0.00	
			70.00000	580.000		40,600.00
1105	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	1,240.000		
			SF	0.000	0.00	
			60.00000	1,240.000		74,400.00
			CAT 0306	CURRENT AMT \$	705,575.00 \$	0.00 \$ 695,675.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1110	620-00002	Field Office (Class 2)	2.000	2.000		
			EACH	0.000	0.00	
			35,000.00000	2.000		70,000.00
1115	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			55,000.00000	1.000		55,000.00
1120	620-00020	Sanitary Facility	4.000	2.000		
			EACH	0.000	0.00	
			14,000.00000	2.000		28,000.00
			CAT 0400	CURRENT AMT \$	181,000.00 \$	0.00 \$ 153,000.00
PROJECT TOTAL			CURRENT AMT	\$ 40,671,047.87 \$	1,815,028.52 \$	20,370,931.94