

ESTIMATE SUMMARY

CONTID: C19910

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 19910-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 391.0 DAYS

TIME ALLOW: 7/31/2017 FIXED COMPLETION DAT

SH 9 MP 125.96 TO 136.99

PERCENT TIME: 45.73

ORIG TIME ALLOW: 7/31/2017 FIXED COMPLETION DAT

PROJECT NO: STA 009A-034

SH 9 CO RIVER SOUTH WILDLIFE & SAFETY

NAME OF ROAD: 009D

PROJECT COUNTIES: GRAND

SUMMIT

CONTRACTOR:

KIRKLAND CONSTRUCTION, R.L.L.P.

PAY PERIOD ENDING 04/23/2016

DATE TIME STARTED 03/30/2015

P.O. BOX 580

DATE LET 11/13/2014

DATE WORK BEGAN 03/30/2015

DATE AWARDED 12/29/2014

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/13/2015

DATE ACCEPTED

RYE CO 81069 (719)489-3385

DATE NOTICE TO PROCEED 03/30/2015

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 40,859,421.87 PARTICIPATING	\$ 22,556,406.55	\$ 694,800.57
AWARD PROJECT AMT: \$ 39,200,463.85 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 55.20% TOTAL EARNINGS	22,556,406.55	694,800.57
FUNDS AVAILABLE: \$ 18,303,015.32 STOCKPILED MATERIALS	600,692.43	-30,075.87
	GROSS EARNINGS	23,157,098.98
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-577,002.20	-20,844.02
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	22,580,096.78
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	22,580,096.78
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 643,880.68

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.550		
			L S	0.350	87,500.00	
			250,000.00000	0.900		225,000.00
0010	202-00035	Removal of Pipe	5,284.000	2,838.000		
			LF	62.000	3,410.00	
			55.00000	2,900.000		159,500.00
0015	202-00090	*Removal of Delineator	286.000	146.000		
			EACH	140.000	1,820.00	
			13.00000	286.000		3,718.00
0020	202-00220	Removal of Asphalt Mat	4,926.000	3,129.000		
			SY	0.000	0.00	
			3.00000	3,129.000		9,387.00
0025	202-00810	*Removal of Ground Sign	16.000	9.000		
			EACH	6.000	1,050.00	
			175.00000	15.000		2,625.00
0030	202-00821	*Removal of Sign Panel	12.000	5.000		
			EACH	7.000	1,225.00	
			175.00000	12.000		2,100.00
0035	202-00825	Removal of Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0040	202-01000	*Removal of Fence	94,995.000	51,376.000		
			LF	3,435.000	1,717.50	
			0.50000	54,811.000		27,405.50
0045	202-01130	*Removal of Guardrail Type 3	4,647.000	1,126.000		
			LF	0.000	0.00	
			3.50000	1,126.000		3,941.00
0050	202-01400	Removal of Cattle Guard	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0055	203-00060	Embankment Material (Complete In Place)	299,819.000	181,495.000		
			CY	5,259.000	42,072.00	
			8.00000	186,754.000		1,494,032.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-00100	Muck Excavation	30,000.000	6,303.000		
			CY	190.000	4,750.00	
			25.00000	6,493.000		162,325.00
0065	203-01100	Proof Rolling	40.000	36.000		
			HOUR	0.000	0.00	
			115.00000	36.000		4,140.00
0070	203-01500	Blading	140.000	14.000		
			HOUR	0.000	0.00	
			150.00000	14.000		2,100.00
0075	203-01510	Backhoe	40.000	6.000		
			HOUR	0.000	0.00	
			145.00000	6.000		870.00
0080	203-01515	Backhoe (Landscaping)	20.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01550	Dozing	140.000	19.000		
			HOUR	0.000	0.00	
			200.00000	19.000		3,800.00
0090	203-01555	Dozing (Landscaping)	39.500	27.500		
			HOUR	12.000	2,400.00	
			200.00000	39.500		7,900.00
0095	203-01565	Hydraulic Excavator	100.000	20.000		
			HOUR	0.000	0.00	
			200.00000	20.000		4,000.00
0100	203-01590	Front End Loader (Rubber Tire)	40.000	13.500		
			HOUR	0.000	0.00	
			150.00000	13.500		2,025.00
0105	203-01597	Potholing	100.000	24.500		
			HOUR	0.000	0.00	
			250.00000	24.500		6,125.00
0110	203-02330	Laborer	80.000	41.000		
			HOUR	0.000	0.00	
			50.00000	41.000		2,050.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	5,797.000	4,265.000		
			CY	0.000	0.00	
			12.00000	4,265.000		51,180.00
0120	206-00065	*Structure Backfill (Flow-Fill)	305.000	305.000		
			CY	0.000	0.00	
			205.00000	305.000		62,525.00
0125	207-00205	Topsoil	50,000.000	18,682.000		
			CY	0.000	0.00	
			8.00000	18,682.000		149,456.00
0130	207-00210	Stockpile Topsoil	50,000.000	18,682.000		
			CY	13,045.000	52,180.00	
			4.00000	31,727.000		126,908.00
0135	207-00305	Wetland Topsoil	291.000	170.000		
			CY	87.000	3,045.00	
			35.00000	257.000		8,995.00
0140	207-00310	Stockpile Wetland Topsoil	291.000	170.000		
			CY	87.000	2,175.00	
			25.00000	257.000		6,425.00
0145	208-00002	*Erosion Log (12 Inch)	50,000.000	21,046.000		
			LF	10,940.000	43,760.00	
			4.00000	31,986.000		127,944.00
0150	208-00035	*Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0155	208-00045	Concrete Washout Structure	15.000	3.000		
			EACH	0.000	0.00	
			1,000.00000	3.000		3,000.00
0160	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0165	208-00103	Removal and Disposal of Sediment (Labor)	350.000	108.000		
			HOUR	52.000	3,484.00	
			67.00000	160.000		10,720.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0175	208-00106	Sweeping (Sediment Removal)	150.000	31.000		
			HOUR	0.000	0.00	
			150.00000	31.000		4,650.00
0180	208-00107	Removal of Trash	100.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0185	208-00206	Erosion Control Supervisor	300.000	151.000		
			DAY	12.000	3,600.00	
			300.00000	163.000		48,900.00
0190	210-00010	*Reset Mailbox Structure	12.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0195	210-00810	*Reset Ground Sign	88.000	48.000		
			EACH	3.500	1,400.00	
			400.00000	51.500		20,600.00
0200	210-00825	Reset Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0205	212-00006	*Seeding (Native)	140.000	20.100		
			ACRE	0.000	0.00	
			860.00000	20.100		17,286.00
0205		MATERIAL ALLOWANCE Seed		43.500		
			ACRE	0.000	0.00	
			218.50000	43.500		9,504.75
0210	212-00009	*Seeding (Temporary)	50.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0215	212-00028	*Seeding (Wetlands)	0.200	0.000		
			ACRE	0.000	0.00	
			3,600.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	212-00032	*Soil Conditioning	140.000	20.100		
			ACRE	0.000	0.00	
			3,000.00000	20.100		60,300.00
0220		MATERIAL ALLOWANCE Soil Conditioning		14.070		
			ACRE	0.000	0.00	
			1,603.50000	14.070		22,561.25
0225	213-00002	*Mulching (Weed Free Hay)	80.200	0.000		
			ACRE	0.000	0.00	
			600.00000	0.000		0.00
0230	213-00012	*Spray-on Mulch Blanket	60.000	18.800		
			ACRE	0.000	0.00	
			3,750.00000	18.800		70,500.00
0230		MATERIAL ALLOWANCE Spray-on Mulch Blanket		8.400		
			ACRE	0.000	0.00	
			1,846.00000	8.400		15,506.40
0235	213-00061	*Mulch Tackifier	16,300.000	0.000		
			LB	0.000	0.00	
			3.50000	0.000		0.00
0235		MATERIAL ALLOWANCE Mulch Tackifier		7,077.778		
			LB	0.000	0.00	
			0.36000	7,077.778		2,548.00
0240	213-00150	*Bonded Fiber Matrix	20.000	0.000		
			ACRE	0.000	0.00	
			3,000.00000	0.000		0.00
0245	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	33,000.000	1,513.000		
			SY	1,286.000	2,572.00	
			2.00000	2,799.000		5,598.00
0245		MATERIAL ALLOWANCE Soil Retention Blanket		12,400.000		
			SY	-1,286.000	-810.18	
			0.63000	11,114.000		7,001.82
0250	216-00302	*Turf Reinforcement Mat (Class 2)	6,100.000	3,009.000		
			SY	0.000	0.00	
			5.50000	3,009.000		16,549.50

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0255	216-00303	*Turf Reinforcement Mat (Class 3)	22,000.000	4,907.000		
			SY	0.000	0.00	
			5.50000	4,907.000		26,988.50
0255		MATERIAL ALLOWANCE Turf Reinforcement Mat (Class 3)		5,800.000		
			SY	0.000	0.00	
			2.41000	5,800.000		13,978.00
0260	240-00000	*Wildlife Biologist	63.000	34.500		
			HOUR	28.500	2,850.00	
			100.00000	63.000		6,300.00
0265	304-01005	*Aggregate Base Course (Class 1)	118,896.000	60,452.000		
			CY	3,337.000	83,425.00	
			25.00000	63,789.000		1,594,725.00
0265		MATERIAL ALLOWANCE ABC Class 1		0.000		
			CY	0.000	0.00	
			5.20000	0.000		0.00
0265		MATERIAL ALLOWANCE ABC Class 1		0.000		
			CY	0.000	0.00	
			5.20000	0.000		0.00
0265		MATERIAL ALLOWANCE ABC Class 1		29,464.000		
			CY	-3,337.000	-17,352.40	
			5.20000	26,127.000		135,860.40
0270	304-06007	*Aggregate Base Course (Class 6)	60,709.000	29,676.000		
			CY	1,473.000	39,771.00	
			27.00000	31,149.000		841,023.00
0270		MATERIAL ALLOWANCE ABC Class 6		0.000		
			CY	0.000	0.00	
			7.45000	0.000		0.00
0270		MATERIAL ALLOWANCE ABC Class 6		0.000		
			CY	0.000	0.00	
			7.45000	0.000		0.00
0270		MATERIAL ALLOWANCE ABC Class 6		18,450.000		
			CY	-1,473.000	-10,973.85	
			7.45000	16,977.000		126,478.65

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	310-00608	*Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	97,884.000	31,289.000		
			SY	47,194.000	94,388.00	
			2.00000	78,483.000		156,966.00
0280	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	93,832.000	61,439.000		
			SY	28,666.000	64,498.50	
			2.25000	90,105.000		202,736.25
0285	403-34701	*Hot Mix Asphalt (Grading SX) (75)	96,733.000	51,524.740		
			TON	0.000	0.00	
			36.00000	51,524.740		1,854,890.64
0285		MATERIAL ALLOWANCE Aggregate		0.000		
			TON	0.000	0.00	
			8.00000	0.000		0.00
0285		MATERIAL ALLOWANCE Aggregate		5,039.260		
			TON	0.000	0.00	
			8.00000	5,039.260		40,314.08
0290	411-03352	Asphalt Cement Performance Grade (PG 58-28)	3,674.000	1,905.990		
			TON	0.000	0.00	
			560.00000	1,905.990		1,067,354.40
0295	411-03355	Asphalt Cement Performance Grade (PG 58-34)	1,840.000	1,016.070		
			TON	0.000	0.00	
			700.00000	1,016.070		711,249.00
0300	411-10255	Emulsified Asphalt (Slow-Setting)	29,187.000	7,113.000		
			GAL	0.000	0.00	
			3.10000	7,113.000		22,050.30
0305	411-10300	Emulsified Asphalt (Prime Coat)	11,235.000	11,235.000		
			GAL	0.000	0.00	
			3.10000	11,235.000		34,828.50
0310	420-00102	Geotextile (Erosion Control) (Class 1)	800.000	770.000		
			SY	0.000	0.00	
			7.00000	770.000		5,390.00
0315	506-00212	Riprap (12 Inch)	150.000	127.000		
			CY	0.000	0.00	
			100.00000	127.000		12,700.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	506-01020	Geogrid Reinforcement	30,000.000	16,770.000		
			SY	2,050.000	16,400.00	
			8.00000	18,820.000		150,560.00
0325	507-00000	*Concrete Slope and Ditch Paving	21.000	14.350		
			CY	0.000	0.00	
			900.00000	14.350		12,915.00
0330	601-01050	*Concrete Class B (Wall)	822.100	600.920		
			CY	0.000	0.00	
			1,100.00000	600.920		661,012.00
0335	602-00000	*Reinforcing Steel	112,779.000	69,729.000		
			LB	0.000	0.00	
			1.25000	69,729.000		87,161.25
0340	603-00001	*Annular Space Grouting	261.000	35.000		
			CY	0.000	0.00	
			325.00000	35.000		11,375.00
0345	603-00038	*Culvert Lining (36 Inch)(Special)	313.000	155.000		
			LF	0.000	0.00	
			435.00000	155.000		67,425.00
0350	603-00060	*Culvert Lining (60 Inch)	816.000	200.000		
			LF	0.000	0.00	
			460.00000	200.000		92,000.00
0355	603-70806	8x6 Foot Concrete Box Culvert (Precast)	337.000	337.000		
			LF	0.000	0.00	
			850.00000	337.000		286,450.00
0360	603-70808	8x8 Foot Concrete Box Culvert (Precast)	99.000	99.000		
			LF	0.000	0.00	
			950.00000	99.000		94,050.00
0365	604-00505	Inlet Type D (5 Foot)	6.000	5.000		
			EACH	0.000	0.00	
			4,500.00000	5.000		22,500.00
0370	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	6,932.000	4,100.000		
			LF	0.000	0.00	
			24.00000	4,100.000		98,400.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	606-00710	*Guardrail Type 7 (Style CA)	920.000	520.000		
			LF	0.000	0.00	
			140.00000	520.000		72,800.00
0380	606-01370	*Transition Type 3G	28.000	16.000		
			EACH	0.000	0.00	
			3,600.00000	16.000		57,600.00
0385	606-01385	*Transition Type 3J	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
0390	606-01390	*End Anchorage Type 3K	2.000	2.000		
			EACH	0.000	0.00	
			1,500.00000	2.000		3,000.00
0395	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0400	606-02005	*End Anchorage (Flared)	31.000	19.000		
			EACH	0.000	0.00	
			2,200.00000	19.000		41,800.00
0405	607-00005	*End Post	54.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0410	607-00010	*Corner and Line Brace Post	9.000	1.000		
			EACH	0.000	0.00	
			260.00000	1.000		260.00
0415	607-00015	*End Post (Special)	116.000	48.000		
			EACH	2.000	540.00	
			270.00000	50.000		13,500.00
0415		MATERIAL ALLOWANCE 10'x6" Wood Post		0.000		
			EACH	0.000	0.00	
			30.50000	0.000		0.00
0415		MATERIAL ALLOWANCE 12'x6" Wood Post		0.000		
			EACH	0.000	0.00	
			55.50000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0415		MATERIAL ALLOWANCE No. 9 Wire		0.000		
			EACH	0.000	0.00	
			51.50000	0.000		0.00
0420	607-00020	*Corner and Line Brace Post (Special)	750.000	202.000		
			EACH	12.000	4,680.00	
			390.00000	214.000		83,460.00
0420		MATERIAL ALLOWANCE 10'x6" Wood Post		0.000		
			EACH	0.000	0.00	
			61.00000	0.000		0.00
0420		MATERIAL ALLOWANCE 12'x6" Wood Post		0.000		
			EACH	0.000	0.00	
			92.50000	0.000		0.00
0420		MATERIAL ALLOWANCE No. 9 Wire		0.000		
			EACH	0.000	0.00	
			51.50000	0.000		0.00
0425	607-01055	*Fence Wire With Treated Wooden Posts	1,252.000	983.000		
			LF	0.000	0.00	
			2.60000	983.000		2,555.80
0430	607-01100	*Fence Barbed Wire With Treated Wooden Posts	1,000.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0435	607-11350	*Fence Deer	105,000.000	62,690.000		
			LF	6,469.000	48,517.50	
			7.50000	69,159.000		518,692.50
0435		MATERIAL ALLOWANCE Game Fence - High Tensile, Green		0.000		
			LF	0.000	0.00	
			1.26600	0.000		0.00
0435		MATERIAL ALLOWANCE 12'x5" Wood Post		0.000		
			LF	0.000	0.00	
			1.00000	0.000		0.00
0435		MATERIAL ALLOWANCE Splices		0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435		MATERIAL ALLOWANCE Staples		0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00
0440	607-11525	*Fence (Plastic)	2,000.000	673.000		
			LF	1,061.000	1,591.50	
			1.50000	1,734.000		2,601.00
0445	607-60002	*Game Ramp	59.000	34.000		
			EACH	0.000	0.00	
			12,500.00000	34.000		425,000.00
0445		MATERIAL ALLOWANCE 2"x8"x8' Treated Lumber		0.000		
			EACH	0.000	0.00	
			354.00000	0.000		0.00
0445		MATERIAL ALLOWANCE GTF500		11.000		
			EACH	0.000	0.00	
			547.36000	11.000		6,020.96
0450	607-60109	*8 Foot Gate (Special)	6.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0450		MATERIAL ALLOWANCE 8 Foot Gate (Special)		4.000		
			DOL	0.000	0.00	
			749.05000	4.000		2,996.20
0455	607-60117	*16 Foot Gate (Special)	7.000	0.000		
			EACH	1.000	2,050.00	
			2,050.00000	1.000		2,050.00
0455		MATERIAL ALLOWANCE 16 Foot Gate (Special)		5.000		
			DOL	-1.000	-939.44	
			939.44000	4.000		3,757.76
0460	607-60120	*20 Foot Gate	17.000	5.000		
			EACH	0.000	0.00	
			375.00000	5.000		1,875.00
0465	607-60121	*20 Foot Gate (Special)	45.000	27.000		
			EACH	0.000	0.00	
			2,000.00000	27.000		54,000.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0465		MATERIAL ALLOWANCE 20 Foot Gate (Special)		17.000		
			DOL	0.000	0.00	
			978.44000	17.000		16,633.48
0470	607-60514	*14 Foot Gate (Special)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0470		MATERIAL ALLOWANCE 14 Foot Gate (Special)		2.000		
			DOL	0.000	0.00	
			939.44000	2.000		1,878.88
0475	607-60524	*24 Foot Gate (Special)	4.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0475		MATERIAL ALLOWANCE 24 Foot Gate (Special)		2.000		
			DOL	0.000	0.00	
			1,008.44000	2.000		2,016.88
0480	608-00100	Reinforced Grass/Concrete Porous Pavement	2,524.000	1,002.000		
			SY	0.000	0.00	
			95.00000	1,002.000		95,190.00
0485	611-00017	16 Foot Deer Guard	5.000	0.000		
			EACH	0.000	0.00	
			34,000.00000	0.000		0.00
0485		MATERIAL ALLOWANCE Deer Gate		5.000		
			EACH	0.000	0.00	
			8,922.00000	5.000		44,610.00
0490	611-00021	20 Foot Deer Guard	10.000	7.000		
			EACH	0.000	0.00	
			40,000.00000	7.000		280,000.00
0490		MATERIAL ALLOWANCE Precast Foundation		0.000		
			EACH	0.000	0.00	
			8,560.00000	0.000		0.00
0490		MATERIAL ALLOWANCE Deer Gate		0.000		
			EACH	0.000	0.00	
			11,020.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490		MATERIAL ALLOWANCE Deer Gate		2.300		
			EACH	0.000	0.00	
			11,020.00000	2.300		25,346.00
0495	611-00025	24 Foot Deer Guard	4.000	2.000		
			EACH	0.000	0.00	
			45,000.00000	2.000		90,000.00
0495		MATERIAL ALLOWANCE Precast Foundation		0.000		
			EACH	0.000	0.00	
			9,975.00000	0.000		0.00
0495		MATERIAL ALLOWANCE Deer Gate		1.000		
			EACH	0.000	0.00	
			12,866.00000	1.000		12,866.00
0495		MATERIAL ALLOWANCE Deer Gate		0.600		
			EACH	0.000	0.00	
			12,866.00000	0.600		7,719.60
0500	611-00029	28 Ft Deer Guard	3.000	1.000		
			EACH	0.000	0.00	
			50,000.00000	1.000		50,000.00
0500		MATERIAL ALLOWANCE Deer Gate		0.000		
			EACH	0.000	0.00	
			14,808.00000	0.000		0.00
0500		MATERIAL ALLOWANCE Deer Gate		2.000		
			EACH	0.000	0.00	
			14,808.00000	2.000		29,616.00
0505	611-00033	32 Foot Deer Guard	2.000	1.000		
			EACH	0.000	0.00	
			56,000.00000	1.000		56,000.00
0505		MATERIAL ALLOWANCE Deer Gate		2.000		
			EACH	0.000	0.00	
			17,259.00000	2.000		34,518.00
0510	611-00041	40 Foot Deer Guard	2.000	2.000		
			EACH	0.000	0.00	
			68,000.00000	2.000		136,000.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515	612-00001	*Delineator (Type I)	310.000	217.000		
			EACH	0.000	0.00	
			28.00000	217.000		6,076.00
0520	612-00002	*Delineator (Type II)	37.000	24.000		
			EACH	0.000	0.00	
			34.00000	24.000		816.00
0525	612-00003	*Delineator (Type III)	136.000	82.000		
			EACH	0.000	0.00	
			40.00000	82.000		3,280.00
0530	614-00011	*Sign Panel (Class I)	41.000	6.250		
			SF	0.000	0.00	
			32.00000	6.250		200.00
0535	614-00012	*Sign Panel (Class II)	64.000	10.000		
			SF	0.000	0.00	
			42.00000	10.000		420.00
0540	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	20.000	12.000		
			EACH	0.000	0.00	
			615.00000	12.000		7,380.00
0545	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	4.000	2.000		
			EACH	0.000	0.00	
			840.00000	2.000		1,680.00
0550	614-80385	Rumble Strip	92,320.000	0.000		
			LF	0.000	0.00	
			0.10000	0.000		0.00
0555	621-00430	Detour	9,585.000	5,883.000		
			SY	0.000	0.00	
			24.50000	5,883.000		144,133.50
0560	624-20036	36 Inch Drainage Pipe (Class 0)	82.000	40.000		
			LF	0.000	0.00	
			210.00000	40.000		8,400.00
0560		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			22.71000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0565	624-20072	72 Inch Drainage Pipe (Class 0)	232.000	54.000		
			LF	0.000	0.00	
			545.00000	54.000		29,430.00
0565		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			59.06000	0.000		0.00
0570	624-24018	18 Inch Drainage Pipe (Class 4)	250.000	113.000		
			LF	0.000	0.00	
			140.00000	113.000		15,820.00
0575	624-24024	24 Inch Drainage Pipe (Class 4)	197.000	192.000		
			LF	0.000	0.00	
			190.00000	192.000		36,480.00
0575		MATERIAL ALLOWANCE Pipe		5.000		
			LF	0.000	0.00	
			16.29000	5.000		81.45
0580	624-24036	36 Inch Drainage Pipe (Class 4)	984.000	199.000		
			LF	0.000	0.00	
			260.00000	199.000		51,740.00
0580		MATERIAL ALLOWANCE Pipe		95.000		
			LF	0.000	0.00	
			24.87000	95.000		2,362.65
0585	624-24048	48 Inch Drainage Pipe (Class 4)	260.000	0.000		
			LF	0.000	0.00	
			360.00000	0.000		0.00
0590	624-26018	18 Inch Drainage Pipe (Class 6)	447.000	447.000		
			LF	0.000	0.00	
			175.00000	447.000		78,225.00
0590		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			12.48000	0.000		0.00
0595	624-26024	24 Inch Drainage Pipe (Class 6)	157.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 17
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	624-26036	36 Inch Drainage Pipe (Class 6)	922.000	452.000		
			LF	0.000	0.00	
			255.00000	452.000		115,260.00
0600		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			35.41000	0.000		0.00
0605	624-26048	48 Inch Drainage Pipe (Class 6)	88.000	0.000		
			LF	0.000	0.00	
			340.00000	0.000		0.00
0610	624-29036	36 Inch Drainage Pipe (Class 9)	1,709.000	927.000		
			LF	0.000	0.00	
			283.00000	927.000		262,341.00
0610		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			39.53000	0.000		0.00
0615	624-29048	48 Inch Drainage Pipe (Class 9)	152.000	152.000		
			LF	0.000	0.00	
			350.00000	152.000		53,200.00
0620	624-30036	36 Inch Drainage Pipe (Class 10)	821.000	526.000		
			LF	0.000	0.00	
			285.00000	526.000		149,910.00
0620		MATERIAL ALLOWANCE Pipe		274.000		
			LF	0.000	0.00	
			39.53000	274.000		10,831.22
0625	624-30048	48 Inch Drainage Pipe (Class 10)	479.000	479.000		
			LF	0.000	0.00	
			350.00000	479.000		167,650.00
0625		MATERIAL ALLOWANCE Pipe		0.000		
			LF	0.000	0.00	
			68.61000	0.000		0.00
0630	624-30060	60 Inch Drainage Pipe (Class 10)	227.000	227.000		
			LF	0.000	0.00	
			700.00000	227.000		158,900.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 18
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	624-30072	72 Inch Drainage Pipe (Class 10)	284.000	184.000		
			LF	0.000	0.00	
			890.00000	184.000		163,760.00
0635		MATERIAL ALLOWANCE Pipe		16.000		
			LF	0.000	0.00	
			227.75000	16.000		3,644.00
0640	624-30096	96 Inch Drainage Pipe (Class 10)	187.000	187.000		
			LF	0.000	0.00	
			1,400.00000	187.000		261,800.00
0645	625-00000	*Construction Surveying	1.000	0.660		
			L S	0.090	46,350.00	
			515,000.00000	0.750		386,250.00
0650	625-00001	*Construction Surveying (Hourly)	50.000	6.000		
			HOUR	0.000	0.00	
			180.00000	6.000		1,080.00
0655	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			3,323,000.00000	1.000		3,323,000.00
0660	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			80,000.00000	0.500		40,000.00
0665	627-00005	*Epoxy Pavement Marking	1,226.000	422.000		
			GAL	0.000	0.00	
			85.00000	422.000		35,870.00
0670	627-00011	*Pavement Marking Paint (Waterborne)	2,400.000	1,598.000		
			GAL	0.000	0.00	
			37.00000	1,598.000		59,126.00
0675	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	124.000	62.000		
			SF	0.000	0.00	
			27.50000	62.000		1,705.00
0680	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	112.000	60.000		
			SF	0.000	0.00	
			11.00000	60.000		660.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 19
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0685	629-01001	*Survey Monument (Type 1)	207.000	119.000		
			EACH	0.000	0.00	
			133.00000	119.000		15,827.00
0690	629-01002	*Survey Monument (Type 2)	3.000	3.000		
			EACH	0.000	0.00	
			1,330.00000	3.000		3,990.00
0695	629-01006	*Survey Monument (Type 6)	14.000	0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00
0700	630-00000	*Flagging	30,000.000	13,739.250		
			HOUR	669.500	24,771.50	
			37.00000	14,408.750		533,123.75
0705	630-00007	*Traffic Control Inspection	140.000	73.000		
			DAY	5.000	1,250.00	
			250.00000	78.000		19,500.00
0710	630-00012	*Traffic Control Management	350.000	167.000		
			DAY	13.000	10,400.00	
			800.00000	180.000		144,000.00
0715	630-80335	*Barricade (Type 3 M-A) (Temporary)	12.000	6.000		
			EACH	0.000	0.00	
			125.00000	6.000		750.00
0720	630-80341	*Construction Traffic Sign (Panel Size A)	40.000	19.500		
			EACH	0.000	0.00	
			70.00000	19.500		1,365.00
0725	630-80342	*Construction Traffic Sign (Panel Size B)	142.000	70.500		
			EACH	0.500	40.50	
			81.00000	71.000		5,751.00
0730	630-80343	*Construction Traffic Sign (Panel Size C)	6.000	3.000		
			EACH	0.000	0.00	
			94.00000	3.000		282.00
0735	630-80344	*Construction Traffic Sign (Special)	360.000	108.000		
			SF	5.000	125.00	
			25.00000	113.000		2,825.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 20
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0740	630-80359	*Portable Message Sign Panel	1,000.000	478.000		
			DAY	60.000	9,300.00	
			155.00000	538.000		83,390.00
0745	630-80360	*Drum Channelizing Device	1,090.000	545.000		
			EACH	0.000	0.00	
			20.00000	545.000		10,900.00
0750	630-80363	*Drum Channelizing Device (With Light) (Flashing)	42.000	21.000		
			EACH	0.000	0.00	
			25.00000	21.000		525.00
0755	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	85.000	42.500		
			EACH	0.000	0.00	
			32.00000	42.500		1,360.00
0760	630-80370	Concrete Barrier (Temporary)	5,000.000	1,510.000		
			LF	0.000	0.00	
			105.00000	1,510.000		158,550.00
0765	630-80380	*Traffic Cone	300.000	70.000		
			EACH	0.000	0.00	
			20.00000	70.000		1,400.00
0770	630-80390	*Channelizing Device (Special)	100.000	2.500		
			EACH	0.000	0.00	
			25.00000	2.500		62.50
0775	630-85011	*Impact Attenuator (Temporary)	100.000	0.000		
			DAY	0.000	0.00	
			165.00000	0.000		0.00
0780	630-85041	*Mobile Attenuator	5.000	0.000		
			DAY	0.000	0.00	
			560.00000	0.000		0.00
0785	630-86810	*Traffic Signal (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0790	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 21
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0795	700-70011	F/A Partnering	4,000.000	1,350.000		
			F A	0.000	0.00	
			1.00000	1,350.000		1,350.00
0800	700-70016	F/A Fuel Cost Adjustment	0.000	-245,977.220		
			F A	-14,308.430	-14,308.43	
			1.00000	-260,285.650		-260,285.65
0805	700-70018	*F/A Roadway Smoothness Incentive	196,000.000	90,403.460		
			F A	0.000	0.00	
			1.00000	90,403.460		90,403.46
0810	700-70019	F/A Asphalt Cement Cost Adjustment	0.000	-526,607.210		
			F A	0.000	0.00	
			1.00000	-526,607.210		-526,607.21
0815	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0820	700-70025	F/A Quality Incentive Payment	250,000.000	105,784.830		
			F A	0.000	0.00	
			1.00000	105,784.830		105,784.83
0825	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1125	700-70021	F/A On-The-Job Trainee	3,840.000	1,887.000		
			HOURL	0.000	0.00	
			2.00000	1,887.000		3,774.00
1130	611-00021	20 Ft Deer Guard (5 Foot Well) - CO #005	2.000	0.000		
			EACH	0.000	0.00	
			51,166.00000	0.000		0.00
1130		MATERIAL ALLOWANCE Deer Gate		2.000		
			EACH	0.000	0.00	
			11,020.00000	2.000		22,040.00
1135	611-00025	24 Ft Deer Gd (5 Foot Well) - CO #005	1.000	1.000		
			EACH	0.000	0.00	
			57,716.50000	1.000		57,716.50

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 22
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1140	209-00600	*Dust Palliative (Magnesium Chloride) - CO #006	62,040.000	62,040.000		
			GAL	0.000	0.00	
			0.83000	62,040.000		51,493.20
1145	900-00007	Added Item (Each)/ Boards for Game Ramps - CO #007	12.000	12.000		
			EACH	0.000	0.00	
			16.21000	12.000		194.52
			CAT 0200	CURRENT AMT	\$ 34,795,521.87	\$ 664,724.70
					\$ 19,748,323.97	
CAT NO0300 STRUCTURE D-15-BH						
0830	206-00000	Structure Excavation	2,700.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0835	206-00100	Structure Backfill (Class 1)	750.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0840	206-00200	Structure Backfill (Class 2)	775.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0845	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0850	601-14000	*Concrete Footing (Type 1)	132.000	0.000		
			LF	0.000	0.00	
			1,500.00000	0.000		0.00
0855	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	0.000		
			LF	0.000	0.00	
			3,000.00000	0.000		0.00
0860	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	0.000		
			SF	0.000	0.00	
			70.00000	0.000		0.00
0865	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 660,575.00	\$ 0.00
					\$ 0.00	0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 23
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE D-15-BI						
0870	206-00000	Structure Excavation	1,350.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0875	206-00100	Structure Backfill (Class 1)	3,100.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0880	206-00200	Structure Backfill (Class 2)	1,950.000	0.000		
			CY	0.000	0.00	
			17.00000	0.000		0.00
0885	601-14002	*Concrete Footing (Type 2)	200.000	0.000		
			LF	0.000	0.00	
			1,100.00000	0.000		0.00
0890	601-40300	*Structural Concrete Coating	1,445.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
0895	603-76624	*66x24 Foot Concrete 3-Sided Culvert (Precast)	100.000	0.000		
			LF	0.000	0.00	
			6,400.00000	0.000		0.00
0900	603-77002	Culvert Headwall (3-Sided Culvert)(Type 2)	1,330.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
0905	603-77012	Culvert Wingwall (3-Sided Culvert)(Type 2)	2,560.000	0.000		
			SF	0.000	0.00	
			60.00000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 1,260,012.50 \$	0.00 \$
CAT NO0302 STRUCTURE D-15-BJ						
0910	206-00000	Structure Excavation	2,700.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0915	206-00100	Structure Backfill (Class 1)	750.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 24
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE D-15-BJ							
0920	206-00200	Structure Backfill (Class 2)	775.000	0.000			
			CY	0.000	0.00		
			17.00000	0.000		0.00	
0925	206-01782	Shoring (Area 2)	1.000	0.000			
			L S	0.000	0.00		
			80,000.00000	0.000		0.00	
0930	601-14000	*Concrete Footing (Type 1)	132.000	0.000			
			LF	0.000	0.00		
			1,500.00000	0.000		0.00	
0935	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	0.000			
			LF	0.000	0.00		
			3,000.00000	0.000		0.00	
0940	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	0.000			
			SF	0.000	0.00		
			70.00000	0.000		0.00	
0945	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	0.000			
			SF	0.000	0.00		
			60.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	660,575.00 \$	0.00 \$	0.00
CAT NO0303 STRUCTURE D-15-BK							
0950	206-00000	Structure Excavation	2,700.000	2,700.000			
			CY	0.000	0.00		
			12.00000	2,700.000		32,400.00	
0955	206-00100	Structure Backfill (Class 1)	750.000	750.000			
			CY	0.000	0.00		
			32.00000	750.000		24,000.00	
0960	206-00200	Structure Backfill (Class 2)	775.000	775.000			
			CY	0.000	0.00		
			17.00000	775.000		13,175.00	
0965	206-01783	Shoring (Area 3)	1.000	1.000			
			L S	0.000	0.00		
			125,000.00000	1.000		125,000.00	

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 25
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STRUCTURE D-15-BK							
0970	601-14000	*Concrete Footing (Type 1)	132.000	132.000			
			LF	0.000	0.00		
			1,500.00000	132.000		198,000.00	
0975	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	63.000			
			LF	0.000	0.00		
			3,000.00000	63.000		189,000.00	
0980	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	580.000			
			SF	0.000	0.00		
			70.00000	580.000		40,600.00	
0985	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	1,240.000			
			SF	0.000	0.00		
			60.00000	1,240.000		74,400.00	
			CAT 0303	CURRENT AMT \$	705,575.00 \$	0.00 \$	696,575.00
CAT NO0304 STRUCTURE D-15-BL							
0990	206-00000	Structure Excavation	2,700.000	2,700.000			
			CY	0.000	0.00		
			12.00000	2,700.000		32,400.00	
0995	206-00100	Structure Backfill (Class 1)	750.000	750.000			
			CY	0.000	0.00		
			32.00000	750.000		24,000.00	
1000	206-00200	Structure Backfill (Class 2)	775.000	775.000			
			CY	0.000	0.00		
			17.00000	775.000		13,175.00	
1005	206-01784	Shoring (Area 4)	1.000	1.000			
			L S	0.000	0.00		
			50,000.00000	1.000		50,000.00	
1010	601-14000	*Concrete Footing (Type 1)	132.000	132.000			
			LF	0.000	0.00		
			1,500.00000	132.000		198,000.00	
1015	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	63.000			
			LF	0.000	0.00		
			3,000.00000	63.000		189,000.00	

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 26
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURE D-15-BL						
1020	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	580.000		
			SF	0.000	0.00	
			70.00000	580.000		40,600.00
1025	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	1,240.000		
			SF	0.000	0.00	
			60.00000	1,240.000		74,400.00
			CAT 0304	CURRENT AMT \$	630,575.00 \$	0.00 \$ 621,575.00
CAT NO0305 STRUCTURE D-15-BM						
1030	206-00000	Structure Excavation	1,350.000	1,350.000		
			CY	0.000	0.00	
			12.00000	1,350.000		16,200.00
1035	206-00100	Structure Backfill (Class 1)	3,100.000	3,100.000		
			CY	0.000	0.00	
			32.00000	3,100.000		99,200.00
1040	206-00200	Structure Backfill (Class 2)	1,950.000	1,950.000		
			CY	0.000	0.00	
			17.00000	1,950.000		33,150.00
1045	601-14002	*Concrete Footing (Type 2)	200.000	200.000		
			LF	0.000	0.00	
			1,100.00000	200.000		220,000.00
1050	601-40300	*Structural Concrete Coating	1,445.000	0.000		
			SY	0.000	0.00	
			12.50000	0.000		0.00
1055	603-76624	*66x24 Foot Concrete 3-Sided Culvert (Precast)	100.000	100.000		
			LF	0.000	0.00	
			6,400.00000	100.000		640,000.00
1060	603-77002	Culvert Headwall (3-Sided Culvert)(Type 2)	1,330.000	1,330.000		
			SF	0.000	0.00	
			60.00000	1,330.000		79,800.00
1065	603-77012	Culvert Wingwall (3-Sided Culvert)(Type 2)	2,560.000	2,560.000		
			SF	0.000	0.00	
			60.00000	2,560.000		153,600.00
			CAT 0305	CURRENT AMT \$	1,260,012.50 \$	0.00 \$ 1,241,950.00

CONTID: C19910
 PCN: 19910-BID
 PROJECT: STA 009A-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 27
 ESTIMATE RUN 04/27/2016
 15:02:35

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURE D-15-BN						
1070	206-00000	Structure Excavation	2,700.000	2,700.000		
			CY	0.000	0.00	
			12.00000	2,700.000		32,400.00
1075	206-00100	Structure Backfill (Class 1)	750.000	750.000		
			CY	0.000	0.00	
			32.00000	750.000		24,000.00
1080	206-00200	Structure Backfill (Class 2)	775.000	775.000		
			CY	0.000	0.00	
			17.00000	775.000		13,175.00
1085	206-01785	Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			125,000.00000	1.000		125,000.00
1090	601-14000	*Concrete Footing (Type 1)	132.000	132.000		
			LF	0.000	0.00	
			1,500.00000	132.000		198,000.00
1095	603-74214	*42x14 Foot Concrete 3-Sided Culvert (Precast)	66.000	62.700		
			LF	0.000	0.00	
			3,000.00000	62.700		188,100.00
1100	603-77001	Culvert Headwall (3-Sided Culvert)(Type 1)	580.000	580.000		
			SF	0.000	0.00	
			70.00000	580.000		40,600.00
1105	603-77011	Culvert Wingwall (3-Sided Culvert)(Type 1)	1,240.000	1,240.000		
			SF	0.000	0.00	
			60.00000	1,240.000		74,400.00
			CAT 0306	CURRENT AMT \$	705,575.00 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1110	620-00002	Field Office (Class 2)	2.000	2.000		
			EACH	0.000	0.00	
			35,000.00000	2.000		70,000.00
1115	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			55,000.00000	1.000		55,000.00

