

ESTIMATE SUMMARY

CONTID: C19930

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 19930-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 9 RAMP IRON SPRINGS ALIGNMENT  
 TIME CHARGED: 38.0 DAYS      TIME ALLOW: 12/31/201 FIXED COMPLETION DAT  
 PERCENT TIME: 6.39      ORIG TIME ALLOW: 12/31/201 FIXED COMPLETION DAT

PROJECT NO: STA 0091-042  
 SH 9 RAMP IRON SPRINGS ALIGNMENT

NAME OF ROAD:

PROJECT COUNTIES: SUMMIT

CONTRACTOR:

SEMA CONSTRUCTION, INC.	PAY PERIOD ENDING	06/22/2016	DATE TIME STARTED	05/16/2016
7353 S. EAGLE STREET	DATE LET	03/03/2016	DATE WORK BEGAN	05/16/2016
	DATE AWARDED	03/29/2016	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	04/22/2016	DATE ACCEPTED	
CENTENNIAL CO 80112-42; (303)627-2600	DATE NOTICE TO PROCEED	05/16/2016		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 17,045,541.66 PARTICIPATING	\$ 530,685.11	\$ 530,685.11
AWARD PROJECT AMT: \$ 16,206,361.66 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 3.11% TOTAL EARNINGS	530,685.11	530,685.11
FUNDS AVAILABLE: \$ 16,514,856.55 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	530,685.11
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-15,920.55	-15,920.55
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	514,764.56
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	514,764.56
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 514,764.56

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.700	201,530.00	
			287,900.00000	0.700		201,530.00
0010	202-00033	Removal of Pipe	7.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0015	202-00037	Removal of End Section	4.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0020	202-00090	Removal of Delineator	125.000	0.000		
			EACH	47.000	258.50	
			5.50000	47.000		258.50
0025	202-00203	Removal of Curb and Gutter	630.000	0.000		
			LF	323.000	1,485.80	
			4.60000	323.000		1,485.80
0030	202-00210	Removal of Concrete Pavement	151.000	0.000		
			SY	151.000	5,889.00	
			39.00000	151.000		5,889.00
0035	202-00220	*Removal of Asphalt Mat	50,401.000	0.000		
			SY	0.000	0.00	
			3.10000	0.000		0.00
0040	202-00250	*Removal of Pavement Marking	1,500.000	0.000		
			SF	0.000	0.00	
			2.20000	0.000		0.00
0045	202-00810	Removal of Ground Sign	24.000	0.000		
			EACH	1.000	82.00	
			82.00000	1.000		82.00
0050	202-00821	Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0055	202-00827	*Removal of Pull Box	16.000	0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01000	*Removal of Fence	8,150.000	0.000		
			LF	3,685.000	5,896.00	
			1.60000	3,685.000		5,896.00
0065	202-01035	*Removal of Gate	1.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0070	202-01130	*Removal of Guardrail Type 3	3,351.000	0.000		
			LF	0.000	0.00	
			3.70000	0.000		0.00
0075	202-04002	Clean Culvert	4.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0080	202-07000	Obliterate Old Road	1.000	0.000		
			L S	0.000	0.00	
			6,200.00000	0.000		0.00
0085	203-00010	*Unclassified Excavation (Complete In Place)	207,512.000	0.000		
			CY	3,814.000	37,873.02	
			9.93000	3,814.000		37,873.02
0090	203-00100	Muck Excavation	8,272.000	0.000		
			CY	3,433.000	16,821.70	
			4.90000	3,433.000		16,821.70
0095	203-00500	Rock Fill	5,000.000	0.000		
			CY	2,536.000	15,216.00	
			6.00000	2,536.000		15,216.00
0100	203-00592	Rock Staining	1,000.000	0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00
0105	203-01510	Backhoe	40.000	0.000		
			HOUR	13.000	2,470.00	
			190.00000	13.000		2,470.00
0110	203-01515	Backhoe (Landscaping)	260.000	0.000		
			HOUR	0.000	0.00	
			190.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01550	Dozing	112.000	0.000		
			HOURLY	11.000	2,640.00	
			240.00000	11.000		2,640.00
0120	203-01555	Dozing (Landscaping)	175.000	0.000		
			HOURLY	0.000	0.00	
			240.00000	0.000		0.00
0125	203-01594	Combination Loader	40.000	0.000		
			HOURLY	4.000	352.00	
			88.00000	4.000		352.00
0130	203-01597	Potholing	80.000	0.000		
			HOURLY	0.000	0.00	
			210.00000	0.000		0.00
0135	206-00360	Mechanical Reinforcement of Soil	571.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
0140	206-00510	Filter Material (Class A)	40.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0145	206-00530	Filter Material (Class C)	2,399.000	0.000		
			CY	0.000	0.00	
			68.00000	0.000		0.00
0150	206-01750	Shoring	1.000	0.000		
			L S	0.000	0.00	
			19,500.00000	0.000		0.00
0155	207-00205	Topsoil	18,187.000	0.000		
			CY	0.000	0.00	
			12.00000	0.000		0.00
0160	207-00210	Stockpile Topsoil	18,187.000	0.000		
			CY	11,094.000	155,316.00	
			14.00000	11,094.000		155,316.00
0165	207-00305	Wetland Topsoil	3,557.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	207-00310	Stockpile Wetland Topsoil	3,557.000	0.000		
			CY	711.000	11,376.00	
			16.00000	711.000		11,376.00
0175	208-00001	*Silt Dike	72.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0180	208-00002	*Erosion Log Type 1 (12 Inch)	20,000.000	0.000		
			LF	2,534.000	7,602.00	
			3.00000	2,534.000		7,602.00
0185	208-00020	*Silt Fence	500.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0190	208-00035	*Aggregate Bag	960.000	0.000		
			LF	100.000	440.00	
			4.40000	100.000		440.00
0195	208-00041	Rock Check Dam	34.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0200	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			880.00000	0.000		0.00
0205	208-00051	*Storm Drain Inlet Protection (Type I)	220.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0210	208-00052	*Storm Drain Inlet Protection (Type II)	7.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0215	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0220	208-00103	Removal and Disposal of Sediment (Labor)	220.000	0.000		
			HOUR	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00105	Removal and Disposal of Sediment (Equipment)	112.000	0.000		
			HOUR	0.000	0.00	
			110.00000	0.000		0.00
0230	208-00106	Sweeping (Sediment Removal)	80.000	0.000		
			HOUR	0.000	0.00	
			250.00000	0.000		0.00
0235	208-00107	Removal of Trash	80.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0240	208-00206	Erosion Control Supervisor	120.000	0.000		
			DAY	22.000	990.00	
			45.00000	22.000		990.00
0245	208-00300	Temporary Berms	200.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0250	209-00200	*Time-Released Water Product	842.000	0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0255	210-00810	Reset Ground Sign	9.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0260	210-00815	Reset Sign Panel	3.000	0.000		
			EACH	0.000	0.00	
			82.00000	0.000		0.00
0265	210-00825	*Reset Flashing Beacon	3.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0270	210-00860	*Reset Pedestrian Push Button	1.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0275	212-00006	*Seeding (Native)	67.000	0.000		
			ACRE	0.000	0.00	
			520.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	212-00028	*Seeding (Wetlands)	1.000	0.000		
			ACRE	0.000	0.00	
			4,300.00000	0.000		0.00
0285	212-00032	*Soil Conditioning	64.000	0.000		
			ACRE	0.000	0.00	
			2,900.00000	0.000		0.00
0290	213-00003	*Mulching (Weed Free)	64.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
0295	213-00012	*Spray-on Mulch Blanket	5.000	0.000		
			ACRE	0.000	0.00	
			5.50000	0.000		0.00
0300	213-00061	*Mulch Tackifier	12,800.000	0.000		
			LB	0.000	0.00	
			1.80000	0.000		0.00
0305	213-00150	*Bonded Fiber Matrix	6.000	0.000		
			ACRE	0.000	0.00	
			3,900.00000	0.000		0.00
0310	213-00700	Landscape Boulder	64.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0315	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			37,300.00000	0.000		0.00
0320	214-00215	*Deciduous Tree (1.5 Inch Caliper)	14.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0325	214-00220	*Deciduous Tree (2 Inch Caliper)	64.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0330	214-00350	*Deciduous Shrub (5 Gallon Container)	511.000	0.000		
			EACH	0.000	0.00	
			47.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	214-00505	*Evergreen Tree (4 Foot) (Ball and Burlap) (Furnish Only)	8.000 EACH 630.00000	0.000 0.000 0.000	0.00 0.00	0.00
0340	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	129.000 EACH 690.00000	0.000 0.000 0.000	0.00 0.00	0.00
0345	214-01015	*Willow Cuttings	120.000 EACH 4.40000	0.000 0.000 0.000	0.00 0.00	0.00
0350	214-01017	*Herbaceous Wetland Plants (10 Cubic Inch Plug)	970.000 EACH 3.00000	0.000 0.000 0.000	0.00 0.00	0.00
0355	214-01030	*Wattle	29.000 EACH 140.00000	0.000 0.000 0.000	0.00 0.00	0.00
0360	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	70,525.000 SY 1.70000	0.000 0.000 0.000	0.00 0.00	0.00
0365	216-00301	*Turf Reinforcement Mat (Class 1)	4,472.000 SY 7.50000	0.000 0.000 0.000	0.00 0.00	0.00
0370	216-00303	*Turf Reinforcement Mat (Class 3)	289.000 SY 14.00000	0.000 0.000 0.000	0.00 0.00	0.00
0375	217-00020	Herbicide Treatment	40.000 HOUR 120.00000	0.000 12.000 12.000	1,440.00	1,440.00
0380	240-00000	*Wildlife Biologist	60.000 HOUR 94.00000	0.000 17.500 17.500	1,645.00	1,645.00
0385	240-00010	Removal of Nests	20.000 HOUR 70.00000	0.000 5.500 5.500	385.00	385.00



CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	240-00020	Netting	900.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0395	304-01000	Aggregate Base Course (Class 1)	1,500.000	0.000		
			TON	0.000	0.00	
			22.00000	0.000		0.00
0400	304-06007	Aggregate Base Course (Class 6)	16,180.000	0.000		
			CY	0.000	0.00	
			27.00000	0.000		0.00
0405	403-34701	*Hot Mix Asphalt (Grading SX) (75)	18,359.000	0.000		
			TON	0.000	0.00	
			83.00000	0.000		0.00
0410	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	548.000	0.000		
			TON	0.000	0.00	
			440.00000	0.000		0.00
0415	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	624.000	0.000		
			TON	0.000	0.00	
			490.00000	0.000		0.00
0420	411-10253	*Emulsified Asphalt (CSS-1H)	16,074.000	0.000		
			GAL	0.000	0.00	
			6.50000	0.000		0.00
0425	420-00102	Geotextile (Erosion Control) (Class 1)	1,515.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0430	504-08050	Stone Landscape Wall	310.000	0.000		
			SF	0.000	0.00	
			43.00000	0.000		0.00
0435	506-00030	Grouted Riprap	107.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0440	506-00212	Riprap (12 Inch)	318.000	0.000		
			CY	0.000	0.00	
			280.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	506-00412	Soil Riprap (12 Inch)	388.000	0.000		
			CY	0.000	0.00	
			81.00000	0.000		0.00
0450	506-01020	Geogrid Reinforcement	3,374.000	0.000		
			SY	0.000	0.00	
			2.10000	0.000		0.00
0455	601-03050	*Concrete Class D (Wall)	57.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
0460	601-40400	Structural Concrete Stain	1,089.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0465	603-01180	18 Inch Reinforced Concrete Pipe	892.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0470	603-01240	24 Inch Reinforced Concrete Pipe	219.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0475	603-01300	30 Inch Reinforced Concrete Pipe	237.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0480	603-01420	42 Inch Reinforced Concrete Pipe	103.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0485	603-01480	48 Inch Reinforced Concrete Pipe	218.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00
0490	603-05015	15 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0495	603-05018	18 Inch Reinforced Concrete End Section	11.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-05024	24 Inch Reinforced Concrete End Section	6.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0505	603-05030	30 Inch Reinforced Concrete End Section	5.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0510	603-05048	48 Inch Reinforced Concrete End Section	4.000	0.000		
			EACH	0.000	0.00	
			4,200.00000	0.000		0.00
0515	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	2.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0520	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	1.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0525	603-73114	31x14 Foot Concrete 3-Sided Culvert (Precast)	280.000	0.000		
			LF	0.000	0.00	
			2,400.00000	0.000		0.00
0530	604-00305	Inlet Type C (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0535	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,300.00000	0.000		0.00
0540	604-00505	Inlet Type D (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0545	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00
0550	604-00550	Inlet Type D (Special)	1.000	0.000		
			EACH	0.000	0.00	
			9,700.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-13005	Inlet Type 13 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0560	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00
0565	604-19105	Inlet Type R L 5 (5 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0570	604-19110	Inlet Type R L 5 (10 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
0575	604-25005	Vane Grate Inlet (5 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0580	604-30005	Manhole Slab Base (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0585	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0590	604-39050	*Manhole (Traffic Management System)	3.000	0.000		
			EACH	0.000	0.00	
			6,600.00000	0.000		0.00
0595	605-00040	4 Inch Perforated Pipe Underdrain	1,359.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0600	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	452.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0605	606-00710	*Guardrail Type 7 (Style CA)	1,578.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	606-01340	*End Anchorage Type 3D	5.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0615	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0620	606-01380	*Transition Type 3H	3.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0625	606-02003	*End Anchorage (Nonflared)	6.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0630	607-11525	*Fence (Plastic)	10,700.000	0.000		
			LF	2,990.000	13,754.00	
			4.60000	2,990.000		13,754.00
0635	607-56001	*Fence (Animal Protection)	1,270.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0640	607-60116	*16 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0645	608-00006	Concrete Sidewalk (6 Inch)	245.000	0.000		
			SY	0.000	0.00	
			62.00000	0.000		0.00
0650	608-00010	Concrete Curb Ramp	12.000	0.000		
			SY	0.000	0.00	
			140.00000	0.000		0.00
0655	609-21010	Curb and Gutter Type 2 (Section I-B)	1,262.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0660	609-21011	Curb and Gutter Type 2 (Section I-M)	11,246.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	609-21020	Curb and Gutter Type 2 (Section II-B)	2,810.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0670	609-24002	Gutter Type 2 (2 Foot)	2,936.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0675	610-00030	Median Cover Material (Concrete)	800.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
0680	612-00001	Delineator (Type I)	127.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0685	612-00002	Delineator (Type II)	6.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0690	612-00003	Delineator (Type III)	12.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0695	612-00022	Delineator (Type II) (Barrier)	25.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0700	612-00260	*Location Marker (Fiber Optic)(Dome)	14.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0705	613-00206	*2 Inch Electrical Conduit (Bored)	160.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0710	613-01200	*2 Inch Electrical Conduit (Plastic)	16,040.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0715	613-07023	*Pull Box (24"x36"x24")	11.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-00011	Sign Panel (Class I)	103.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0725	614-00012	Sign Panel (Class II)	84.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00
0730	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	25.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0735	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	27.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0740	614-70336	*Traffic Signal Face (12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0745	614-85001	*Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			27,900.00000	0.000		0.00
0750	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			7,100.00000	0.000		0.00
0755	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	8,960.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0760	621-00450	*Detour Pavement	4,530.000	0.000		
			SY	0.000	0.00	
			46.00000	0.000		0.00
0765	624-27015	15 Inch Drainage Pipe (Class 7)	26.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0770	624-27018	18 Inch Drainage Pipe (Class 7)	2,459.000	0.000		
			LF	0.000	0.00	
			54.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	624-27024	24 Inch Drainage Pipe (Class 7)	1,032.000	0.000		
			LF	0.000	0.00	
			72.00000	0.000		0.00
0780	624-27030	30 Inch Drainage Pipe (Class 7)	426.000	0.000		
			LF	0.000	0.00	
			93.00000	0.000		0.00
0785	624-27048	48 Inch Drainage Pipe (Class 7)	466.000	0.000		
			LF	0.000	0.00	
			140.00000	0.000		0.00
0790	624-47018	18 Inch Equivalent Drainage Pipe Elliptical (Class 7)	27.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0795	624-47030	30 Inch Equivalent Drainage Pipe Elliptical (Class 7)	74.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0800	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			152,600.00000	0.000		0.00
0805	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,525,500.00000	0.000		0.00
0810	626-01103	*Public Information Services (Tier III)	1.000	0.000		
			L S	0.100	3,120.00	
			31,200.00000	0.100		3,120.00
0815	627-00005	*Epoxy Pavement Marking	143.000	0.000		
			GAL	0.000	0.00	
			170.00000	0.000		0.00
0820	627-00011	*Pavement Marking Paint (Waterborne)	137.000	0.000		
			GAL	0.000	0.00	
			83.00000	0.000		0.00
0825	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	469.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00



CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	184.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0835	627-40000	*Methyl Methacrylate Pavement Marking	53.000	0.000		
			GAL	0.000	0.00	
			140.00000	0.000		0.00
0840	630-00000	Flagging	7,000.000	0.000		
			HOUR	163.500	4,414.50	
			27.00000	163.500		4,414.50
0845	630-00007	Traffic Control Inspection	75.000	0.000		
			DAY	24.000	13,440.00	
			560.00000	24.000		13,440.00
0850	630-00012	Traffic Control Management	200.000	0.000		
			DAY	9.000	8,190.00	
			910.00000	9.000		8,190.00
0855	630-80001	Flashing Beacon (Portable)	8.000	0.000		
			EACH	1.000	550.00	
			550.00000	1.000		550.00
0860	630-80335	Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	1.500	165.00	
			110.00000	1.500		165.00
0865	630-80341	Construction Traffic Sign (Panel Size A)	75.000	0.000		
			EACH	3.000	33.00	
			11.00000	3.000		33.00
0870	630-80342	Construction Traffic Sign (Panel Size B)	36.000	0.000		
			EACH	18.000	198.00	
			11.00000	18.000		198.00
0875	630-80343	Construction Traffic Sign (Panel Size C)	5.000	0.000		
			EACH	2.000	22.00	
			11.00000	2.000		22.00
0880	630-80344	Construction Traffic Sign (Special)	75.000	0.000		
			SF	4.000	80.00	
			20.00000	4.000		80.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	630-80348	Construction Information Sign	4.000	0.000		
			EACH	1.000	11.00	
			11.00000	1.000		11.00
0890	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	1.000	1,600.00	
			1,600.00000	1.000		1,600.00
0895	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.500	13.50	
			27.00000	0.500		13.50
0900	630-80360	Drum Channelizing Device	250.000	0.000		
			EACH	97.500	4,290.00	
			44.00000	97.500		4,290.00
0905	630-80370	Concrete Barrier (Temporary)	3,000.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0910	630-80380	Traffic Cone	200.000	0.000		
			EACH	8.500	37.40	
			4.40000	8.500		37.40
0915	630-80384	Tubular Marker	200.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0920	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
			L S	0.000	0.00	
			25,800.00000	0.000		0.00
0925	700-70010	F/A Minor Contract Revisions	315,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	700-70011	F/A Partnering	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70012	F/A Asphalt Pavement Incentive	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	700-70016	F/A Fuel Cost Adjustment	127,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70019	F/A Asphalt Cement Cost Adjustment	260,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0950	700-70021	F/A On-The-Job Trainee	5,120.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0955	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	2,028.690	2,028.69	
			1.00000	2,028.690		2,028.69
			CAT 0200	CURRENT AMT	\$ 13,222,526.66 \$	521,655.11 \$
						521,655.11
CAT NO0300 WALL - F-12-AA STRUCTURE						
0960	206-00000	Structure Excavation	1,132.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0965	206-00100	Structure Backfill (Class 1)	11,382.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0970	206-00360	Mechanical Reinforcement of Soil	6,701.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
0975	504-04420	Precast Panel Facing	13,414.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0980	601-03050	*Concrete Class D (Wall)	285.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
0985	601-40400	Structural Concrete Stain	1,986.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 WALL - F-12-AA STRUCTURE						
0990	602-00020	*Reinforcing Steel (Epoxy Coated)	40,540.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0995	606-10700	*Bridge Rail Type 7	756.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,019,760.50 \$	0.00 \$ 0.00
CAT NO0301 WALL - F-12-AB STRUCTURE						
1000	206-00000	Structure Excavation	523.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1005	206-00100	Structure Backfill (Class 1)	6,570.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
1010	206-00360	Mechanical Reinforcement of Soil	3,530.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1015	504-04420	Precast Panel Facing	8,705.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
1020	601-03050	*Concrete Class D (Wall)	427.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
1025	601-40400	Structural Concrete Stain	1,542.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1030	602-00020	*Reinforcing Steel (Epoxy Coated)	62,960.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
1035	606-10700	*Bridge Rail Type 7	601.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0301	CURRENT AMT	\$ 800,089.00 \$	0.00 \$ 0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 WALL - F-12-AC STRUCTURE							
1040	206-00000	Structure Excavation	23.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	
1045	206-00100	Structure Backfill (Class 1)	1,538.000	0.000			
			CY	0.000	0.00		
			36.00000	0.000		0.00	
1050	206-00360	Mechanical Reinforcement of Soil	773.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	
1055	504-04420	Precast Panel Facing	1,529.000	0.000			
			SF	0.000	0.00		
			22.00000	0.000		0.00	
1060	601-03050	*Concrete Class D (Wall)	14.000	0.000			
			CY	0.000	0.00		
			530.00000	0.000		0.00	
1065	601-40400	Structural Concrete Stain	205.000	0.000			
			SY	0.000	0.00		
			10.00000	0.000		0.00	
1070	609-24002	Gutter Type 2 (2 Foot)	91.000	0.000			
			LF	0.000	0.00		
			16.00000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	103,824.50 \$	0.00 \$	0.00
CAT NO0303 WALL - F-12-AD STRUCTURE							
1075	206-00000	Structure Excavation	472.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	
1080	206-00100	Structure Backfill (Class 1)	1,940.000	0.000			
			CY	0.000	0.00		
			36.00000	0.000		0.00	
1085	206-00360	Mechanical Reinforcement of Soil	805.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WALL - F-12-AD STRUCTURE						
1090	504-04440	Facing (Special)	1,692.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$	125,950.50 \$	0.00 \$ 0.00
CAT NO0304 WALL - F-12-AE STRUCTURE						
1095	206-00000	Structure Excavation	107.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1100	206-00100	Structure Backfill (Class 1)	454.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
1105	206-00360	Mechanical Reinforcement of Soil	187.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1110	504-04440	Facing (Special)	461.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
			CAT 0304	CURRENT AMT \$	31,097.50 \$	0.00 \$ 0.00
CAT NO0305 WALL - F-12-AF STRUCTURE						
1115	206-00000	Structure Excavation	196.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1120	206-00100	Structure Backfill (Class 1)	628.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
1125	206-00360	Mechanical Reinforcement of Soil	236.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1130	504-04440	Facing (Special)	643.000	0.000		
			SF	0.000	0.00	
			26.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	43,916.00 \$	0.00 \$ 0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 WALL - F-12-AG STRUCTURE							
1135	206-00000	Structure Excavation	198.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	
1140	206-00100	Structure Backfill (Class 1)	205.000	0.000			
			CY	0.000	0.00		
			36.00000	0.000		0.00	
1145	206-00360	Mechanical Reinforcement of Soil	84.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	
1150	504-04440	Facing (Special)	264.000	0.000			
			SF	0.000	0.00		
			26.00000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	18,186.00 \$	0.00 \$	0.00
CAT NO0307 WALL - F-12-AH STRUCTURE							
1155	206-00100	Structure Backfill (Class 1)	1,599.000	0.000			
			CY	0.000	0.00		
			36.00000	0.000		0.00	
1160	206-00360	Mechanical Reinforcement of Soil	841.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	
1165	504-04420	Precast Panel Facing	2,012.000	0.000			
			SF	0.000	0.00		
			22.00000	0.000		0.00	
1170	601-03050	*Concrete Class D (Wall)	74.000	0.000			
			CY	0.000	0.00		
			530.00000	0.000		0.00	
1175	601-40400	Structural Concrete Stain	339.000	0.000			
			SY	0.000	0.00		
			10.00000	0.000		0.00	
1180	602-00020	*Reinforcing Steel (Epoxy Coated)	10,530.000	0.000			
			LB	0.000	0.00		
			1.00000	0.000		0.00	

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 WALL - F-12-AH STRUCTURE						
1185	606-10700	*Bridge Rail Type 7	161.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0307	CURRENT AMT \$	170,022.50 \$	0.00 \$ 0.00
CAT NO0308 WALL - F-12-AI STRUCTURE						
1190	206-00000	Structure Excavation	69.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1195	206-00100	Structure Backfill (Class 1)	223.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
1200	206-00360	Mechanical Reinforcement of Soil	122.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1205	601-03050	*Concrete Class D (Wall)	4.000	0.000		
			CY	0.000	0.00	
			530.00000	0.000		0.00
1210	601-40400	Structural Concrete Stain	49.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1215	602-00020	*Reinforcing Steel (Epoxy Coated)	210.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
1220	609-24002	Gutter Type 2 (2 Foot)	28.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
			CAT 0308	CURRENT AMT \$	13,087.00 \$	0.00 \$ 0.00
CAT NO0309 WALL - F-12-AK STRUCTURE						
1225	206-00000	Structure Excavation	48.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1230	206-00100	Structure Backfill (Class 1)	438.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00



CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0309 WALL - F-12-AK STRUCTURE							
1235	206-00360	Mechanical Reinforcement of Soil	217.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	
1240	504-04420	Precast Panel Facing	588.000	0.000			
			SF	0.000	0.00		
			22.00000	0.000		0.00	
1245	504-04420	Precast Panel Facing	366.000	0.000			
			SF	0.000	0.00		
			22.00000	0.000		0.00	
1250	601-03050	*Concrete Class D (Wall)	7.000	0.000			
			CY	0.000	0.00		
			530.00000	0.000		0.00	
1255	601-40400	Structural Concrete Stain	82.000	0.000			
			SY	0.000	0.00		
			10.00000	0.000		0.00	
1260	602-00020	*Reinforcing Steel (Epoxy Coated)	350.000	0.000			
			LB	0.000	0.00		
			1.00000	0.000		0.00	
1265	609-24002	Gutter Type 2 (2 Foot)	49.000	0.000			
			LF	0.000	0.00		
			16.00000	0.000		0.00	
			CAT 0309	CURRENT AMT \$	44,260.50 \$	0.00 \$	0.00
CAT NO0310 WALL - F-12-AJ STRUCTURE							
1270	206-00000	Structure Excavation	121.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	
1275	206-00100	Structure Backfill (Class 1)	550.000	0.000			
			CY	0.000	0.00		
			36.00000	0.000		0.00	
1280	206-00360	Mechanical Reinforcement of Soil	301.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0310 WALL - F-12-AJ STRUCTURE							
1285	504-04420	Precast Panel Facing	750.000	0.000			
			SF	0.000	0.00		
			22.00000	0.000		0.00	
1290	601-03050	*Concrete Class D (Wall)	7.000	0.000			
			CY	0.000	0.00		
			530.00000	0.000		0.00	
1295	601-40400	Structural Concrete Stain	96.000	0.000			
			SY	0.000	0.00		
			10.00000	0.000		0.00	
1300	602-00020	*Reinforcing Steel (Epoxy Coated)	380.000	0.000			
			LB	0.000	0.00		
			1.00000	0.000		0.00	
1305	609-24002	Gutter Type 2 (2 Foot)	54.000	0.000			
			LF	0.000	0.00		
			16.00000	0.000		0.00	
			CAT 0310	CURRENT AMT \$	45,746.50 \$	0.00 \$	0.00
CAT NO0311 F-12-AB STRUCTURE							
1310	206-00100	Structure Backfill (Class 1)	2,161.000	0.000			
			CY	0.000	0.00		
			36.00000	0.000		0.00	
1315	206-00200	Structure Backfill (Class 2)	93.000	0.000			
			CY	0.000	0.00		
			29.00000	0.000		0.00	
1320	206-00360	Mechanical Reinforcement of Soil	230.000	0.000			
			CY	0.000	0.00		
			4.50000	0.000		0.00	
1325	206-00520	Filter Material (Class B)	552.000	0.000			
			CY	0.000	0.00		
			85.00000	0.000		0.00	
1330	515-00120	*Waterproofing (Membrane)	427.000	0.000			
			SY	0.000	0.00		
			23.00000	0.000		0.00	

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 27  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0311 F-12-AB STRUCTURE						
1335	601-03030	Concrete Class D (Box Culvert)	152.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
1340	601-40400	Structural Concrete Stain	436.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1345	602-00020	*Reinforcing Steel (Epoxy Coated)	22,040.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0311	CURRENT AMT \$	255,869.00 \$	0.00 \$
						0.00
CAT NO0312 F-12-AC STRUCTURE						
1350	206-00000	Structure Excavation	2,019.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1355	206-00100	Structure Backfill (Class 1)	5,113.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
1360	206-00200	Structure Backfill (Class 2)	252.000	0.000		
			CY	0.000	0.00	
			29.00000	0.000		0.00
1365	206-00360	Mechanical Reinforcement of Soil	280.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1370	206-00520	Filter Material (Class B)	1,127.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
1375	515-00120	*Waterproofing (Membrane)	913.000	0.000		
			SY	0.000	0.00	
			23.00000	0.000		0.00
1380	601-03030	Concrete Class D (Box Culvert)	294.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 28  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0312 F-12-AC STRUCTURE						
1385	601-40400	Structural Concrete Stain	887.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1390	602-00020	*Reinforcing Steel (Epoxy Coated)	37,280.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0312	CURRENT AMT \$	568,322.00 \$	0.00 \$
CAT NO0313 F-12-AD STRUCTURE						
1395	206-00000	Structure Excavation	148.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
1400	206-00100	Structure Backfill (Class 1)	2,199.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
1405	206-00200	Structure Backfill (Class 2)	148.000	0.000		
			CY	0.000	0.00	
			29.00000	0.000		0.00
1410	206-00360	Mechanical Reinforcement of Soil	227.000	0.000		
			CY	0.000	0.00	
			4.50000	0.000		0.00
1415	206-00520	Filter Material (Class B)	619.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
1420	515-00120	*Waterproofing (Membrane)	484.000	0.000		
			SY	0.000	0.00	
			23.00000	0.000		0.00
1425	601-03030	Concrete Class D (Box Culvert)	194.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
1430	601-40400	Structural Concrete Stain	487.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C19930  
 PCN: 19930-BID  
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 29  
 ESTIMATE RUN 06/22/2016  
 17:27:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0313 F-12-AD STRUCTURE						
1435	602-00020	*Reinforcing Steel (Epoxy Coated)	31,105.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0313	CURRENT AMT \$	303,263.50 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1440	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.100	7,320.00	
			73,200.00000	0.100		7,320.00
1445	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.100	1,460.00	
			14,600.00000	0.100		1,460.00
1450	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.100	250.00	
			2,500.00000	0.100		250.00
			CAT 0400	CURRENT AMT \$	90,300.00 \$	9,030.00 \$ 9,030.00
CAT NO0500 Utility Reimbursement from Century Link						
1455	613-01402	*4 Inch Electrical Conduit (Plastic)(Install Only)	12,840.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
1460	613-07199	*Pull Box (Install Only)	14.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
			CAT 0500	CURRENT AMT \$	189,320.00 \$	0.00 \$ 0.00
PROJECT TOTAL			CURRENT AMT	\$ 17,045,541.66 \$	530,685.11 \$	530,685.11