

ESTIMATE SUMMARY

CONTID: C19930

ESTIMATE NO: 0018 FINL

SPEC YR: 2005

PCN: 19930-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 9 RAMP IRON SPRINGS ALIGNMENT
 TIME CHARGED: 1214.0 DAYS TIME ALLOW: 6/29/2018 FIXED COMPLETION DAT
 PERCENT TIME: 156.65 ORIG TIME ALLOW: 12/31/201 FIXED COMPLETION DAT

PROJECT NO: STA 0091-042
 SH 9 RAMP IRON SPRINGS ALIGNMENT

NAME OF ROAD:

PROJECT COUNTIES: SUMMIT

CONTRACTOR:

SEMA CONSTRUCTION, INC.	PAY PERIOD ENDING	10/08/2019	DATE TIME STARTED	05/16/2016
7353 S. EAGLE STREET	DATE LET	03/03/2016	DATE WORK BEGAN	05/16/2016
	DATE AWARDED	03/29/2016	DATE TIME STOPPED	09/11/2019
	DATE CONTRACT EXECUTED	04/22/2016	DATE ACCEPTED	09/11/2019
CENTENNIAL CO 80112-42 (303)627-2600	DATE NOTICE TO PROCEED	05/16/2016		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 16,356,859.87 PARTICIPATING	\$ 16,356,859.87	\$ 85,289.29
AWARD PROJECT AMT: \$ 16,206,361.66 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	16,356,859.87	85,289.29
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	16,356,859.87
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	170,424.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	16,356,859.87
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	16,356,859.87
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 255,713.29

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 2
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0000	900-00014	Added Item (Lump Sum)/ Infared asphalt repair on rec path CO 16	1.000	1.000		
			L S	0.000	0.00	
			5,692.90000	1.000		5,692.90
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			287,900.00000	1.000		287,900.00
0010	202-00033	Removal of Pipe	7.000	7.000		
			EACH	0.000	0.00	
			2,000.00000	7.000		14,000.00
0015	202-00037	Removal of End Section	4.000	4.000		
			EACH	0.000	0.00	
			340.00000	4.000		1,360.00
0020	202-00090	*Removal of Delineator	123.000	123.000		
			EACH	0.000	0.00	
			5.50000	123.000		676.50
0025	202-00203	Removal of Curb and Gutter	1,090.000	1,090.000		
			LF	0.000	0.00	
			4.60000	1,090.000		5,014.00
0030	202-00210	Removal of Concrete Pavement	294.000	294.000		
			SY	0.000	0.00	
			39.00000	294.000		11,466.00
0035	202-00220	*Removal of Asphalt Mat	50,400.000	50,400.000		
			SY	0.000	0.00	
			3.10000	50,400.000		156,240.00
0040	202-00250	*Removal of Pavement Marking	16,409.000	16,409.000		
			SF	0.000	0.00	
			2.20000	16,409.000		36,099.80
0045	202-00810	*Removal of Ground Sign	25.000	25.000		
			EACH	0.000	0.00	
			82.00000	25.000		2,050.00
0050	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			55.00000	1.000		55.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 3
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0055	202-00827	*Removal of Pull Box	13.000	13.000		
			EACH	0.000	0.00	
			580.00000	13.000		7,540.00
0060	202-01000	*Removal of Fence	7,560.000	7,560.000		
			LF	0.000	0.00	
			1.60000	7,560.000		12,096.00
0065	202-01035	*Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			420.00000	1.000		420.00
0070	202-01130	*Removal of Guardrail Type 3	3,340.000	3,340.000		
			LF	0.000	0.00	
			3.70000	3,340.000		12,358.00
0075	202-04002	Clean Culvert	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
0080	202-07000	Obliterate Old Road	1.000	1.000		
			L S	0.000	0.00	
			6,200.00000	1.000		6,200.00
0085	203-00010	*Unclassified Excavation (Complete In Place)	216,375.000	216,375.000		
			CY	0.000	0.00	
			9.93000	216,375.000		2,148,603.75
0090	203-00100	Muck Excavation	5,546.000	5,546.000		
			CY	0.000	0.00	
			4.90000	5,546.000		27,175.40
0095	203-00500	Rock Fill	4,588.000	4,588.000		
			CY	0.000	0.00	
			6.00000	4,588.000		27,528.00
0100	203-00592	Rock Staining	0.000	0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00
0105	203-01510	Backhoe	25.000	25.000		
			HOOR	0.000	0.00	
			190.00000	25.000		4,750.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 4
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	203-01515	Backhoe (Landscaping)	21.000	21.000		
			21.000000	21.000		
			190.00000	21.000	0.00	3,990.00
0115	203-01550	Dozing	27.000	27.000		
			27.000000	27.000		
			240.00000	27.000	0.00	6,480.00
0120	203-01555	Dozing (Landscaping)	22.000	22.000		
			22.000000	22.000		
			240.00000	22.000	0.00	5,280.00
0125	203-01594	Combination Loader	14.000	14.000		
			14.000000	14.000		
			88.00000	14.000	0.00	1,232.00
0130	203-01597	Potholing	0.000	0.000		
			0.000000	0.000		
			210.00000	0.000	0.00	0.00
0135	206-00360	Mechanical Reinforcement of Soil	571.000	571.000		
			571.000000	571.000		
			4.50000	571.000	0.00	2,569.50
0140	206-00510	Filter Material (Class A)	53.000	53.000		
			53.000000	53.000		
			110.00000	53.000	0.00	5,830.00
0145	206-00530	Filter Material (Class C)	2,399.000	2,399.000		
			2,399.000000	2,399.000		
			68.00000	2,399.000	0.00	163,132.00
0150	206-01750	Shoring	1.000	1.000		
			1.000000	1.000		
			19,500.00000	1.000	0.00	19,500.00
0155	207-00205	Topsoil	18,187.000	18,187.000		
			18,187.000000	18,187.000		
			12.00000	18,187.000	0.00	218,244.00
0160	207-00210	Stockpile Topsoil	18,187.000	18,187.000		
			18,187.000000	18,187.000		
			14.00000	18,187.000	0.00	254,618.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 5
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	207-00305	Wetland Topsoil	3,557.000	3,557.000		
			CY	0.000	0.00	
			13.00000	3,557.000		46,241.00
0170	207-00310	Stockpile Wetland Topsoil	3,557.000	3,557.000		
			CY	0.000	0.00	
			16.00000	3,557.000		56,912.00
0175	208-00001	*Silt Dike	0.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0180	208-00002	*Erosion Log Type 1 (12 Inch)	7,284.000	7,284.000		
			LF	0.000	0.00	
			3.00000	7,284.000		21,852.00
0185	208-00020	*Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0190	208-00035	*Aggregate Bag	384.000	384.000		
			LF	0.000	0.00	
			4.40000	384.000		1,689.60
0195	208-00041	Rock Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0200	208-00045	Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			880.00000	4.000		3,520.00
0205	208-00051	*Storm Drain Inlet Protection (Type I)	128.000	128.000		
			LF	0.000	0.00	
			20.00000	128.000		2,560.00
0210	208-00052	*Storm Drain Inlet Protection (Type II)	8.000	8.000		
			LF	0.000	0.00	
			53.00000	8.000		424.00
0215	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,600.00000	2.000		5,200.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 6
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0220	208-00103	Removal and Disposal of Sediment (Labor)	263.000	207.000		
			HOOR	56.000	1,960.00	
			35.00000	263.000		9,205.00
0225	208-00105	Removal and Disposal of Sediment (Equipment)	102.000	54.000		
			HOOR	48.000	5,280.00	
			110.00000	102.000		11,220.00
0230	208-00106	Sweeping (Sediment Removal)	38.000	38.000		
			HOOR	0.000	0.00	
			250.00000	38.000		9,500.00
0235	208-00107	Removal of Trash	27.000	27.000		
			HOOR	0.000	0.00	
			80.00000	27.000		2,160.00
0240	208-00206	Erosion Control Supervisor	270.000	270.000		
			DAY	0.000	0.00	
			45.00000	270.000		12,150.00
0245	208-00300	Temporary Berms	200.000	200.000		
			LF	0.000	0.00	
			5.50000	200.000		1,100.00
0250	209-00200	*Time-Released Water Product	0.000	0.000		
			EACH	0.000	0.00	
			7.50000	0.000		0.00
0255	210-00810	*Reset Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			82.00000	6.000		492.00
0260	210-00815	*Reset Sign Panel	14.000	14.000		
			EACH	0.000	0.00	
			82.00000	14.000		1,148.00
0265	210-00825	*Reset Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
0270	210-00860	*Reset Pedestrian Push Button	1.000	1.000		
			EACH	0.000	0.00	
			320.00000	1.000		320.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 7
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0275	212-00006	*Seeding (Native)	30.400	30.400		
			ACRE	0.000	0.00	
			520.00000	30.400		15,808.00
0280	212-00028	*Seeding (Wetlands)	1.000	1.000		
			ACRE	0.000	0.00	
			4,300.00000	1.000		4,300.00
0285	212-00032	*Soil Conditioning	30.400	30.400		
			ACRE	0.000	0.00	
			2,900.00000	30.400		88,160.00
0290	213-00003	*Mulching (Weed Free)	5.200	5.200		
			ACRE	0.000	0.00	
			750.00000	5.200		3,900.00
0295	213-00012	*Spray-on Mulch Blanket	20.300	20.300		
			ACRE	0.000	0.00	
			5.50000	20.300		111.65
0300	213-00061	*Mulch Tackifier	935.000	935.000		
			LB	0.000	0.00	
			1.80000	935.000		1,683.00
0305	213-00150	*Bonded Fiber Matrix	3.500	3.500		
			ACRE	0.000	0.00	
			3,900.00000	3.500		13,650.00
0310	213-00700	Landscape Boulder	67.000	67.000		
			EACH	0.000	0.00	
			340.00000	67.000		22,780.00
0315	214-00000	*Landscape Maintenance	1.000	0.500		
			L S	0.500	18,650.00	
			37,300.00000	1.000		37,300.00
0320	214-00215	*Deciduous Tree (1.5 Inch Caliper)	14.000	14.000		
			EACH	0.000	0.00	
			540.00000	14.000		7,560.00
0325	214-00220	*Deciduous Tree (2 Inch Caliper)	64.000	64.000		
			EACH	0.000	0.00	
			550.00000	64.000		35,200.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 8
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0330	214-00350	*Deciduous Shrub (5 Gallon Container)	479.000	479.000		
			EACH	0.000	0.00	
			47.00000	479.000		22,513.00
0335	214-00505	*Evergreen Tree (4 Foot) (Ball and Burlap) (Furnish Only)	8.000	8.000		
			EACH	0.000	0.00	
			630.00000	8.000		5,040.00
0340	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	129.000	129.000		
			EACH	0.000	0.00	
			690.00000	129.000		89,010.00
0345	214-01015	*Willow Cuttings	20.000	0.000		
			EACH	20.000	88.00	
			4.40000	20.000		88.00
0350	214-01017	*Herbaceous Wetland Plants (10 Cubic Inch Plug)	970.000	970.000		
			EACH	0.000	0.00	
			3.00000	970.000		2,910.00
0355	214-01030	*Wattle	13.000	0.000		
			EACH	13.000	1,820.00	
			140.00000	13.000		1,820.00
0360	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	15,917.000	15,917.000		
			SY	0.000	0.00	
			1.70000	15,917.000		27,058.90
0365	216-00301	*Turf Reinforcement Mat (Class 1)	1,302.000	1,302.000		
			SY	0.000	0.00	
			7.50000	1,302.000		9,765.00
0370	216-00303	*Turf Reinforcement Mat (Class 3)	340.000	340.000		
			SY	0.000	0.00	
			14.00000	340.000		4,760.00
0375	217-00020	Herbicide Treatment	13.000	13.000		
			HOURL	0.000	0.00	
			120.00000	13.000		1,560.00
0380	240-00000	*Wildlife Biologist	42.500	42.500		
			HOURL	0.000	0.00	
			94.00000	42.500		3,995.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 9
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0385	240-00010	Removal of Nests	6.000	6.000		
			HOOR	0.000	0.00	
			70.00000	6.000		420.00
0390	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0395	304-01000	Aggregate Base Course (Class 1)	1,626.200	1,626.200		
			TON	0.000	0.00	
			22.00000	1,626.200		35,776.40
0400	304-06007	Aggregate Base Course (Class 6)	16,180.000	16,180.000		
			CY	0.000	0.00	
			27.00000	16,180.000		436,860.00
0400		MATERIAL ALLOWANCE Aggr, ABC CL 6		0.000		
			CY	0.000	0.00	
			10.80000	0.000		0.00
0405	403-34701	*Hot Mix Asphalt (Grading SX) (75)	20,045.880	20,045.880		
			TON	0.000	0.00	
			83.00000	20,045.880		1,663,808.04
0410	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	562.970	562.970		
			TON	0.000	0.00	
			440.00000	562.970		247,706.80
0415	411-03355	*Asphalt Cement Performance Grade (PG 58-34)	636.630	636.630		
			TON	0.000	0.00	
			490.00000	636.630		311,948.70
0420	411-10253	*Emulsified Asphalt (CSS-1H)	5,022.000	5,022.000		
			GAL	0.000	0.00	
			6.50000	5,022.000		32,643.00
0425	420-00102	Geotextile (Erosion Control) (Class 1)	1,477.000	1,477.000		
			SY	0.000	0.00	
			2.90000	1,477.000		4,283.30
0430	504-08050	Stone Landscape Wall	972.000	972.000		
			SF	0.000	0.00	
			43.00000	972.000		41,796.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 10
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0435	506-00030	Grouted Riprap	107.000		107.000		
			CY		0.000	0.00	
			200.00000		107.000		21,400.00
0440	506-00212	Riprap (12 Inch)	304.000		304.000		
			CY		0.000	0.00	
			280.00000		304.000		85,120.00
0445	506-00412	Soil Riprap (12 Inch)	388.000		388.000		
			CY		0.000	0.00	
			81.00000		388.000		31,428.00
0450	506-01020	Geogrid Reinforcement	1,218.000		1,218.000		
			SY		0.000	0.00	
			2.10000		1,218.000		2,557.80
0455	601-03050	*Concrete Class D (Wall)	56.000		56.000		
			CY		0.000	0.00	
			530.00000		56.000		29,680.00
0460	601-40400	Structural Concrete Stain	720.000		720.000		
			SY		0.000	0.00	
			10.00000		720.000		7,200.00
0465	603-01180	18 Inch Reinforced Concrete Pipe	886.000		886.000		
			LF		0.000	0.00	
			80.00000		886.000		70,880.00
0470	603-01240	24 Inch Reinforced Concrete Pipe	219.000		219.000		
			LF		0.000	0.00	
			110.00000		219.000		24,090.00
0475	603-01300	30 Inch Reinforced Concrete Pipe	237.000		237.000		
			LF		0.000	0.00	
			130.00000		237.000		30,810.00
0480	603-01420	42 Inch Reinforced Concrete Pipe	103.000		103.000		
			LF		0.000	0.00	
			200.00000		103.000		20,600.00
0485	603-01480	48 Inch Reinforced Concrete Pipe	212.000		212.000		
			LF		0.000	0.00	
			230.00000		212.000		48,760.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 11
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0490	603-05015	15 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0495	603-05018	18 Inch Reinforced Concrete End Section	11.000	11.000		
			EACH	0.000	0.00	
			2,700.00000	11.000		29,700.00
0500	603-05024	24 Inch Reinforced Concrete End Section	6.000	6.000		
			EACH	0.000	0.00	
			2,900.00000	6.000		17,400.00
0505	603-05030	30 Inch Reinforced Concrete End Section	5.000	5.000		
			EACH	0.000	0.00	
			3,200.00000	5.000		16,000.00
0510	603-05048	48 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			4,200.00000	4.000		16,800.00
0515	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,900.00000	2.000		5,800.00
0520	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0525	603-73114	*31x14 Foot Concrete 3-Sided Culvert (Precast)	280.000	280.000		
			LF	0.000	0.00	
			2,400.00000	280.000		672,000.00
0530	604-00305	Inlet Type C (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			3,300.00000	5.000		16,500.00
0535	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,300.00000	1.000		4,300.00
0540	604-00505	Inlet Type D (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,100.00000	4.000		16,400.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 12
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0545	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,900.00000	1.000		4,900.00
0550	604-00550	Inlet Type D (Special)	1.000	1.000		
			EACH	0.000	0.00	
			9,700.00000	1.000		9,700.00
0555	604-13005	Inlet Type 13 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0560	604-16005	Inlet Type 16 (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,400.00000	1.000		5,400.00
0565	604-19105	Inlet Type R L 5 (5 Foot)	15.000	15.000		
			EACH	0.000	0.00	
			4,800.00000	15.000		72,000.00
0570	604-19110	Inlet Type R L 5 (10 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			6,300.00000	9.000		56,700.00
0575	604-25005	Vane Grate Inlet (5 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			4,100.00000	11.000		45,100.00
0580	604-30005	Manhole Slab Base (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			2,600.00000	3.000		7,800.00
0585	604-30010	Manhole Slab Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,300.00000	3.000		9,900.00
0590	604-39050	*Manhole (Traffic Management System)	3.000	3.000		
			EACH	0.000	0.00	
			6,600.00000	3.000		19,800.00
0595	605-00040	4 Inch Perforated Pipe Underdrain	1,399.000	1,399.000		
			LF	0.000	0.00	
			11.00000	1,399.000		15,389.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 13
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0600	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	294.000	294.000		
			LF	0.000	0.00	
			26.00000	294.000		7,644.00
0605	606-00710	*Guardrail Type 7 (Style CA)	1,483.000	1,483.000		
			LF	0.000	0.00	
			70.00000	1,483.000		103,810.00
0610	606-01340	*End Anchorage Type 3D	5.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0615	606-01370	*Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			2,100.00000	6.000		12,600.00
0620	606-01380	*Transition Type 3H	5.000	5.000		
			EACH	0.000	0.00	
			1,400.00000	5.000		7,000.00
0625	606-02003	*End Anchorage (Nonflared)	6.000	6.000		
			EACH	0.000	0.00	
			2,700.00000	6.000		16,200.00
0630	607-11525	*Fence (Plastic)	7,384.000	7,384.000		
			LF	0.000	0.00	
			4.60000	7,384.000		33,966.40
0635	607-56001	*Fence (Animal Protection)	892.000	892.000		
			LF	0.000	0.00	
			11.00000	892.000		9,812.00
0640	607-60116	*16 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0645	608-00006	*Concrete Sidewalk (6 Inch)	159.000	159.000		
			SY	0.000	0.00	
			62.00000	159.000		9,858.00
0650	608-00010	*Concrete Curb Ramp	45.000	45.000		
			SY	0.000	0.00	
			140.00000	45.000		6,300.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 14
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0655	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,425.000	1,425.000		
			LF	0.000	0.00	
			15.00000	1,425.000		21,375.00
0660	609-21011	*Curb and Gutter Type 2 (Section I-M)	10,280.000	10,280.000		
			LF	0.000	0.00	
			15.00000	10,280.000		154,200.00
0665	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,655.000	3,655.000		
			LF	0.000	0.00	
			18.00000	3,655.000		65,790.00
0670	609-24002	*Gutter Type 2 (2 Foot)	2,937.000	2,937.000		
			LF	0.000	0.00	
			16.00000	2,937.000		46,992.00
0675	610-00030	*Median Cover Material (Concrete)	577.000	577.000		
			SF	0.000	0.00	
			9.50000	577.000		5,481.50
0680	612-00001	*Delineator (Type I)	242.000	242.000		
			EACH	0.000	0.00	
			24.00000	242.000		5,808.00
0685	612-00002	*Delineator (Type II)	37.000	37.000		
			EACH	0.000	0.00	
			24.00000	37.000		888.00
0690	612-00003	*Delineator (Type III)	51.000	51.000		
			EACH	0.000	0.00	
			24.00000	51.000		1,224.00
0695	612-00022	*Delineator (Type II) (Barrier)	34.000	34.000		
			EACH	0.000	0.00	
			24.00000	34.000		816.00
0700	612-00260	*Location Marker (Fiber Optic)(Dome)	14.000	14.000		
			EACH	0.000	0.00	
			130.00000	14.000		1,820.00
0705	613-00206	*2 Inch Electrical Conduit (Bored)	160.000	160.000		
			LF	0.000	0.00	
			96.00000	160.000		15,360.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 15
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0710	613-01200	*2 Inch Electrical Conduit (Plastic)	13,638.000	13,638.000		
			LF	0.000	0.00	
			15.00000	13,638.000		204,570.00
0715	613-07023	*Pull Box (24"x36"x24")	11.000	11.000		
			EACH	0.000	0.00	
			2,200.00000	11.000		24,200.00
0720	614-00011	*Sign Panel (Class I)	121.000	121.000		
			SF	0.000	0.00	
			23.00000	121.000		2,783.00
0725	614-00012	*Sign Panel (Class II)	133.000	133.000		
			SF	0.000	0.00	
			27.00000	133.000		3,591.00
0730	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	45.000	45.000		
			EACH	0.000	0.00	
			160.00000	45.000		7,200.00
0735	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	14.000	14.000		
			EACH	0.000	0.00	
			490.00000	14.000		6,860.00
0740	614-70336	*Traffic Signal Face (12-12-12)	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0745	614-85001	*Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			27,900.00000	2.000		55,800.00
0750	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			7,100.00000	1.000		7,100.00
0755	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	8,960.000	8,960.000		
			LF	0.000	0.00	
			6.50000	8,960.000		58,240.00
0760	621-00450	*Detour Pavement	6,526.000	6,526.000		
			SY	0.000	0.00	
			46.00000	6,526.000		300,196.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 16
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0765	624-27015	15 Inch Drainage Pipe (Class 7)	26.000	26.000		
			LF	0.000	0.00	
			68.00000	26.000		1,768.00
0770	624-27018	18 Inch Drainage Pipe (Class 7)	2,451.000	2,451.000		
			LF	0.000	0.00	
			54.00000	2,451.000		132,354.00
0775	624-27024	24 Inch Drainage Pipe (Class 7)	1,037.000	1,037.000		
			LF	0.000	0.00	
			72.00000	1,037.000		74,664.00
0780	624-27030	30 Inch Drainage Pipe (Class 7)	418.000	418.000		
			LF	0.000	0.00	
			93.00000	418.000		38,874.00
0785	624-27048	48 Inch Drainage Pipe (Class 7)	466.000	466.000		
			LF	0.000	0.00	
			140.00000	466.000		65,240.00
0790	624-47018	18 Inch Equivalent Drainage Pipe Elliptical (Class 7)	32.000	32.000		
			LF	0.000	0.00	
			180.00000	32.000		5,760.00
0795	624-47030	30 Inch Equivalent Drainage Pipe Elliptical (Class 7)	74.000	74.000		
			LF	0.000	0.00	
			180.00000	74.000		13,320.00
0800	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			152,600.00000	1.000		152,600.00
0805	626-00000	*Mobilization	1.000	0.962		
			L S	0.038	57,969.00	
			1,525,500.00000	1.000		1,525,500.00
0810	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			31,200.00000	1.000		31,200.00
0815	627-00005	*Epoxy Pavement Marking	226.000	226.000		
			GAL	0.000	0.00	
			170.00000	226.000		38,420.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 17
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0820	627-00011	*Pavement Marking Paint (Waterborne)	150.000	150.000		
			GAL	0.000	0.00	
			83.00000	150.000		12,450.00
0825	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	340.000	340.000		
			SF	0.000	0.00	
			19.00000	340.000		6,460.00
0830	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	754.000	754.000		
			SF	0.000	0.00	
			19.00000	754.000		14,326.00
0835	627-40000	*Methyl Methacrylate Pavement Marking	48.000	48.000		
			GAL	0.000	0.00	
			140.00000	48.000		6,720.00
0840	630-00000	*Flagging	7,851.000	7,851.000		
			HOURL	0.000	0.00	
			27.00000	7,851.000		211,977.00
0845	630-00007	*Traffic Control Inspection	125.000	125.000		
			DAY	0.000	0.00	
			560.00000	125.000		70,000.00
0850	630-00012	*Traffic Control Management	294.000	294.000		
			DAY	0.000	0.00	
			910.00000	294.000		267,540.00
0855	630-80001	*Flashing Beacon (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0860	630-80335	*Barricade (Type 3 M-A) (Temporary)	5.000	5.000		
			EACH	0.000	0.00	
			110.00000	5.000		550.00
0865	630-80341	*Construction Traffic Sign (Panel Size A)	16.000	16.000		
			EACH	0.000	0.00	
			11.00000	16.000		176.00
0870	630-80342	*Construction Traffic Sign (Panel Size B)	48.000	48.000		
			EACH	0.000	0.00	
			11.00000	48.000		528.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 18
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0875	630-80343	*Construction Traffic Sign (Panel Size C)	6.000	6.000		
			EACH	0.000	0.00	
			11.00000	6.000		66.00
0880	630-80344	*Construction Traffic Sign (Special)	91.000	91.000		
			SF	0.000	0.00	
			20.00000	91.000		1,820.00
0885	630-80348	*Construction Information Sign	2.000	2.000		
			EACH	0.000	0.00	
			11.00000	2.000		22.00
0890	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0895	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	1.000		
			EACH	0.000	0.00	
			27.00000	1.000		27.00
0900	630-80360	*Drum Channelizing Device	381.000	381.000		
			EACH	0.000	0.00	
			44.00000	381.000		16,764.00
0905	630-80370	Concrete Barrier (Temporary)	3,444.000	3,444.000		
			LF	0.000	0.00	
			29.00000	3,444.000		99,876.00
0910	630-80380	*Traffic Cone	140.000	140.000		
			EACH	0.000	0.00	
			4.40000	140.000		616.00
0915	630-80384	*Tubular Marker	99.000	99.000		
			EACH	0.000	0.00	
			44.00000	99.000		4,356.00
0920	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			25,800.00000	1.000		25,800.00
0925	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 19
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0930	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0935	700-70012	F/A Asphalt Pavement Incentive	36,137.620	36,137.620		
			F A	0.000	0.00	
			1.00000	36,137.620		36,137.62
0940	700-70016	F/A Fuel Cost Adjustment	76,060.950	76,538.660		
			F A	-477.710	-477.71	
			1.00000	76,060.950		76,060.95
0945	700-70019	F/A Asphalt Cement Cost Adjustment	168,440.230	168,440.230		
			F A	0.000	0.00	
			1.00000	168,440.230		168,440.23
0950	700-70021	F/A On-The-Job Trainee	5,120.000	5,120.000		
			HOURL	0.000	0.00	
			1.00000	5,120.000		5,120.00
0955	700-70380	F/A Erosion Control	3,794.670	3,794.670		
			F A	0.000	0.00	
			1.00000	3,794.670		3,794.67
1465	900-00006	Added Item (Dollar)/ Public Information Services (Open House)	3,405.000	3,405.000		
			DOL	0.000	0.00	
			1.00000	3,405.000		3,405.00
1470	630-00003	Uniformed Traf Ctrl	22.000	22.000		
			HOURL	0.000	0.00	
			70.00000	22.000		1,540.00
1475	630-85010	Impact Atten (Temp)	2.000	2.000		
			EACH	0.000	0.00	
			4,220.80000	2.000		8,441.60
1480	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			2,500.00000	1.000		2,500.00
1485	612-00036	Delin (Flex) (Sq Base)	25.000	25.000		
			EACH	0.000	0.00	
			120.65000	25.000		3,016.25

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 20
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1490	900-00006	Added Item (Dollar)/ Price Reduction - Guardrail Type 7 (CA)	-1,176.000	-1,176.000		
		DOL		0.000	0.00	
			1.00000	-1,176.000		-1,176.00
1495	900-00006	Added Item (Dollar)/ Price Reduction - Class D (Box Culvert)	-1,224.000	-1,224.000		
		DOL		0.000	0.00	
			1.00000	-1,224.000		-1,224.00
1500	900-00006	Added Item (Dollar)/ Price Reduction - Structure Backfill (Class 1)	-1,280.450	-1,280.450		
		DOL		0.000	0.00	
			1.00000	-1,280.450		-1,280.45
1505	900-00006	Added Item (Dollar)/ Price Reduction - Filter Material (Class B)	-2,635.680	-2,635.680		
		DOL		0.000	0.00	
			1.00000	-2,635.680		-2,635.68
1510	900-00006	Added Item (Dollar)/ Price Reduction - Violation of Working Time Limitation	-20,250.000	-20,250.000		
		DOL		0.000	0.00	
			1.00000	-20,250.000		-20,250.00
1515	900-00006	Added Item (Dollar)/ 5280 Supplier Lien	0.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
1520	900-00024	Added Item (Ton)/ WMA Evootherm	203.700	203.700		
		TON		0.000	0.00	
			36.00000	203.700		7,333.20
1525	604-50003	IG and F Ty C SCMO 011 Inlet Grating and Frame Type C	3.000	3.000		
		EACH		0.000	0.00	
			765.21000	3.000		2,295.63
1530	210-04030	Modify Guardrail	856.000	856.000		
		LF		0.000	0.00	
			30.18000	856.000		25,834.08
1535	900-00006	Added Item (Dollar)/ Price Reduction - Filter Material (Class C)	-12,281.370	-12,281.370		
		DOL		0.000	0.00	
			1.00000	-12,281.370		-12,281.37

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 21
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
1545	900-00014	Added Item (Lump Sum)/ Joint sealant, Maxwell elastoflex 61	1.000	1.000		
			L S	0.000	0.00	
			19,161.20000	1.000		19,161.20

			CAT 0200	CURRENT AMT	\$12,589,515.87 \$	85,289.29 \$12,589,515.87
CAT NO0300 WALL - F-12-AA STRUCTURE						
0960	206-00000	Structure Excavation	1,132.000	1,132.000		
			CY	0.000	0.00	
			18.00000	1,132.000		20,376.00
0965	206-00100	*Structure Backfill (Class 1)	11,382.000	11,382.000		
			CY	0.000	0.00	
			36.00000	11,382.000		409,752.00
0970	206-00360	Mechanical Reinforcement of Soil	6,701.000	6,701.000		
			CY	0.000	0.00	
			4.50000	6,701.000		30,154.50
0975	504-04420	Precast Panel Facing	13,198.000	13,198.000		
			SF	0.000	0.00	
			22.00000	13,198.000		290,356.00
0980	601-03050	*Concrete Class D (Wall)	285.000	285.000		
			CY	0.000	0.00	
			530.00000	285.000		151,050.00
0985	601-40400	Structural Concrete Stain	1,986.000	1,986.000		
			SY	0.000	0.00	
			10.00000	1,986.000		19,860.00
0990	602-00020	*Reinforcing Steel (Epoxy Coated)	40,540.000	40,540.000		
			LB	0.000	0.00	
			1.00000	40,540.000		40,540.00
0995	606-10700	*Bridge Rail Type 7	755.000	755.000		
			LF	0.000	0.00	
			70.00000	755.000		52,850.00

			CAT 0300	CURRENT AMT	\$ 1,014,938.50 \$	0.00 \$ 1,014,938.50
CAT NO0301 WALL - F-12-AB STRUCTURE						
1000	206-00000	Structure Excavation	523.000	523.000		
			CY	0.000	0.00	
			18.00000	523.000		9,414.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 22
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 WALL - F-12-AB STRUCTURE						
1005	206-00100	*Structure Backfill (Class 1)	6,570.000	6,570.000		
			CY	0.000	0.00	
			36.00000	6,570.000		236,520.00
1005		MATERIAL ALLOWANCE Aggr, Str Bkfl CL 1		0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
1010	206-00360	Mechanical Reinforcement of Soil	3,530.000	3,530.000		
			CY	0.000	0.00	
			4.50000	3,530.000		15,885.00
1015	504-04420	Precast Panel Facing	8,459.000	8,459.000		
			SF	0.000	0.00	
			22.00000	8,459.000		186,098.00
1020	601-03050	*Concrete Class D (Wall)	394.000	394.000		
			CY	0.000	0.00	
			530.00000	394.000		208,820.00
1025	601-40400	Structural Concrete Stain	1,542.000	1,542.000		
			SY	0.000	0.00	
			10.00000	1,542.000		15,420.00
1030	602-00020	*Reinforcing Steel (Epoxy Coated)	60,031.000	60,031.000		
			LB	0.000	0.00	
			1.00000	60,031.000		60,031.00
1035	606-10700	*Bridge Rail Type 7	599.000	599.000		
			LF	0.000	0.00	
			70.00000	599.000		41,930.00
			CAT 0301	CURRENT AMT \$	774,118.00 \$	0.00 \$

CAT NO0302 WALL - F-12-AC STRUCTURE						
1040	206-00000	Structure Excavation	23.000	23.000		
			CY	0.000	0.00	
			18.00000	23.000		414.00
1045	206-00100	*Structure Backfill (Class 1)	1,574.000	1,574.000		
			CY	0.000	0.00	
			36.00000	1,574.000		56,664.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0018

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 WALL - F-12-AC STRUCTURE						
1045		MATERIAL ALLOWANCE Aggr, Str Bkfl CL 1		0.000		
			CY	0.000	0.00	
				9.00000		0.00
1050	206-00360	Mechanical Reinforcement of Soil	773.000	773.000		
			CY	0.000	0.00	
				4.50000	773.000	3,478.50
1055	504-04420	Precast Panel Facing	1,371.000	1,371.000		
			SF	0.000	0.00	
				22.00000	1,371.000	30,162.00
1060	601-03050	*Concrete Class D (Wall)	10.000	10.000		
			CY	0.000	0.00	
				530.00000	10.000	5,300.00
1065	601-40400	Structural Concrete Stain	205.000	205.000		
			SY	0.000	0.00	
				10.00000	205.000	2,050.00
1070	609-24002	*Gutter Type 2 (2 Foot)	93.000	93.000		
			LF	0.000	0.00	
				16.00000	93.000	1,488.00

			CAT 0302	CURRENT AMT \$	99,556.50 \$	0.00 \$
						99,556.50
CAT NO0303 WALL - F-12-AD STRUCTURE						
1075	206-00000	Structure Excavation	472.000	472.000		
			CY	0.000	0.00	
				18.00000	472.000	8,496.00
1080	206-00100	*Structure Backfill (Class 1)	1,940.000	1,940.000		
			CY	0.000	0.00	
				36.00000	1,940.000	69,840.00
1080		MATERIAL ALLOWANCE Aggr, Str Bkfl CL 1		0.000		
			CY	0.000	0.00	
				9.00000	0.000	0.00
1085	206-00360	Mechanical Reinforcement of Soil	805.000	805.000		
			CY	0.000	0.00	
				4.50000	805.000	3,622.50

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 24
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 WALL - F-12-AD STRUCTURE						
1090	504-04440	Facing (Special)	1,692.000	1,692.000		
			SF	0.000	0.00	
			26.00000	1,692.000		43,992.00

			CAT 0303	CURRENT AMT \$	125,950.50 \$	0.00 \$ 125,950.50
CAT NO0304 WALL - F-12-AE STRUCTURE						
1095	206-00000	Structure Excavation	107.000	107.000		
			CY	0.000	0.00	
			18.00000	107.000		1,926.00
1100	206-00100	*Structure Backfill (Class 1)	454.000	454.000		
			CY	0.000	0.00	
			36.00000	454.000		16,344.00
1105	206-00360	Mechanical Reinforcement of Soil	187.000	187.000		
			CY	0.000	0.00	
			4.50000	187.000		841.50
1110	504-04440	Facing (Special)	461.000	461.000		
			SF	0.000	0.00	
			26.00000	461.000		11,986.00

			CAT 0304	CURRENT AMT \$	31,097.50 \$	0.00 \$ 31,097.50
CAT NO0305 WALL - F-12-AF STRUCTURE						
1115	206-00000	Structure Excavation	196.000	196.000		
			CY	0.000	0.00	
			18.00000	196.000		3,528.00
1120	206-00100	*Structure Backfill (Class 1)	628.000	628.000		
			CY	0.000	0.00	
			36.00000	628.000		22,608.00
1125	206-00360	Mechanical Reinforcement of Soil	236.000	236.000		
			CY	0.000	0.00	
			4.50000	236.000		1,062.00
1130	504-04440	Facing (Special)	643.000	643.000		
			SF	0.000	0.00	
			26.00000	643.000		16,718.00

			CAT 0305	CURRENT AMT \$	43,916.00 \$	0.00 \$ 43,916.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 25
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0306 WALL - F-12-AG STRUCTURE							
1135	206-00000	Structure Excavation	198.000	198.000			
			CY	0.000	0.00		
			18.00000	198.000		3,564.00	
1140	206-00100	*Structure Backfill (Class 1)	205.000	205.000			
			CY	0.000	0.00		
			36.00000	205.000		7,380.00	
1145	206-00360	Mechanical Reinforcement of Soil	84.000	84.000			
			CY	0.000	0.00		
			4.50000	84.000		378.00	
1150	504-04440	Facing (Special)	264.000	264.000			
			SF	0.000	0.00		
			26.00000	264.000		6,864.00	
			CAT 0306	CURRENT AMT \$	18,186.00 \$	0.00 \$	18,186.00

CAT NO0307 WALL - F-12-AH STRUCTURE							
1155	206-00100	*Structure Backfill (Class 1)	1,599.000	1,599.000			
			CY	0.000	0.00		
			36.00000	1,599.000		57,564.00	
1155		MATERIAL ALLOWANCE Aggr, Str Bkfl CL 1		0.000			
			CY	0.000	0.00		
			9.00000	0.000		0.00	
1160	206-00360	Mechanical Reinforcement of Soil	841.000	841.000			
			CY	0.000	0.00		
			4.50000	841.000		3,784.50	
1165	504-04420	Precast Panel Facing	2,012.000	2,012.000			
			SF	0.000	0.00		
			22.00000	2,012.000		44,264.00	
1170	601-03050	*Concrete Class D (Wall)	72.000	72.000			
			CY	0.000	0.00		
			530.00000	72.000		38,160.00	
1175	601-40400	Structural Concrete Stain	339.000	339.000			
			SY	0.000	0.00		
			10.00000	339.000		3,390.00	

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 26
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0307 WALL - F-12-AH STRUCTURE						
1180	602-00020	*Reinforcing Steel (Epoxy Coated)	10,530.000	10,530.000		
			LB	0.000	0.00	
			1.00000	10,530.000		10,530.00
1185	606-10700	*Bridge Rail Type 7	237.000	237.000		
			LF	0.000	0.00	
			70.00000	237.000		16,590.00
			CAT 0307	CURRENT AMT \$	174,282.50 \$	0.00 \$ 174,282.50

CAT NO0308 WALL - F-12-AI STRUCTURE						
1190	206-00000	Structure Excavation	69.000	69.000		
			CY	0.000	0.00	
			18.00000	69.000		1,242.00
1195	206-00100	*Structure Backfill (Class 1)	223.000	223.000		
			CY	0.000	0.00	
			36.00000	223.000		8,028.00
1200	206-00360	Mechanical Reinforcement of Soil	122.000	122.000		
			CY	0.000	0.00	
			4.50000	122.000		549.00
1205	601-03050	*Concrete Class D (Wall)	4.000	4.000		
			CY	0.000	0.00	
			530.00000	4.000		2,120.00
1210	601-40400	Structural Concrete Stain	49.000	49.000		
			SY	0.000	0.00	
			10.00000	49.000		490.00
1215	602-00020	*Reinforcing Steel (Epoxy Coated)	210.000	210.000		
			LB	0.000	0.00	
			1.00000	210.000		210.00
1220	609-24002	*Gutter Type 2 (2 Foot)	23.000	23.000		
			LF	0.000	0.00	
			16.00000	23.000		368.00
			CAT 0308	CURRENT AMT \$	13,007.00 \$	0.00 \$ 13,007.00

CAT NO0309 WALL - F-12-AK STRUCTURE						
1225	206-00000	Structure Excavation	48.000	48.000		
			CY	0.000	0.00	
			18.00000	48.000		864.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 27
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0309 WALL - F-12-AK STRUCTURE							
1230	206-00100	*Structure Backfill (Class 1)	438.000		438.000		
			CY		0.000	0.00	
				36.00000	438.000		15,768.00
1235	206-00360	Mechanical Reinforcement of Soil	217.000		217.000		
			CY		0.000	0.00	
				4.50000	217.000		976.50
1240	504-04420	Precast Panel Facing	588.000		588.000		
			SF		0.000	0.00	
				22.00000	588.000		12,936.00
1245	504-04420	Precast Panel Facing	366.000		366.000		
			SF		0.000	0.00	
				22.00000	366.000		8,052.00
1250	601-03050	*Concrete Class D (Wall)	7.000		7.000		
			CY		0.000	0.00	
				530.00000	7.000		3,710.00
1255	601-40400	Structural Concrete Stain	82.000		82.000		
			SY		0.000	0.00	
				10.00000	82.000		820.00
1260	602-00020	*Reinforcing Steel (Epoxy Coated)	350.000		350.000		
			LB		0.000	0.00	
				1.00000	350.000		350.00
1265	609-24002	*Gutter Type 2 (2 Foot)	49.000		49.000		
			LF		0.000	0.00	
				16.00000	49.000		784.00

			CAT 0309	CURRENT AMT \$	44,260.50 \$	0.00 \$	44,260.50

CAT NO0310 WALL - F-12-AJ STRUCTURE							
1270	206-00000	Structure Excavation	121.000		121.000		
			CY		0.000	0.00	
				18.00000	121.000		2,178.00
1275	206-00100	*Structure Backfill (Class 1)	550.000		550.000		
			CY		0.000	0.00	
				36.00000	550.000		19,800.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 28
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0310 WALL - F-12-AJ STRUCTURE						
1280	206-00360	Mechanical Reinforcement of Soil	301.000	301.000		
			CY	0.000	0.00	
			4.50000	301.000		1,354.50
1285	504-04420	Precast Panel Facing	750.000	750.000		
			SF	0.000	0.00	
			22.00000	750.000		16,500.00
1290	601-03050	*Concrete Class D (Wall)	6.000	6.000		
			CY	0.000	0.00	
			530.00000	6.000		3,180.00
1295	601-40400	Structural Concrete Stain	96.000	96.000		
			SY	0.000	0.00	
			10.00000	96.000		960.00
1300	602-00020	*Reinforcing Steel (Epoxy Coated)	334.000	334.000		
			LB	0.000	0.00	
			1.00000	334.000		334.00
1305	609-24002	*Gutter Type 2 (2 Foot)	56.000	56.000		
			LF	0.000	0.00	
			16.00000	56.000		896.00

			CAT 0310	CURRENT AMT \$	45,202.50 \$	0.00 \$ 45,202.50
CAT NO0311 F-12-AB STRUCTURE						
1310	206-00100	*Structure Backfill (Class 1)	2,161.000	2,161.000		
			CY	0.000	0.00	
			36.00000	2,161.000		77,796.00
1310		MATERIAL ALLOWANCE Aggr, Str Bkfl CL 1		0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
1315	206-00200	Structure Backfill (Class 2)	93.000	93.000		
			CY	0.000	0.00	
			29.00000	93.000		2,697.00
1320	206-00360	Mechanical Reinforcement of Soil	230.000	230.000		
			CY	0.000	0.00	
			4.50000	230.000		1,035.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 29
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0311 F-12-AB STRUCTURE						
1325	206-00520	Filter Material (Class B)	552.000	552.000		
			CY	0.000	0.00	
			85.00000	552.000		46,920.00
1330	515-00120	*Waterproofing (Membrane)	419.000	419.000		
			SY	0.000	0.00	
			23.00000	419.000		9,637.00
1335	601-03030	Concrete Class D (Box Culvert)	152.000	152.000		
			CY	0.000	0.00	
			600.00000	152.000		91,200.00
1340	601-40400	Structural Concrete Stain	436.000	436.000		
			SY	0.000	0.00	
			10.00000	436.000		4,360.00
1345	602-00020	*Reinforcing Steel (Epoxy Coated)	22,040.000	22,040.000		
			LB	0.000	0.00	
			1.00000	22,040.000		22,040.00
			CAT 0311	CURRENT AMT \$	255,685.00 \$	0.00 \$ 255,685.00

CAT NO0312 F-12-AC STRUCTURE						
1350	206-00000	Structure Excavation	2,019.000	2,019.000		
			CY	0.000	0.00	
			18.00000	2,019.000		36,342.00
1355	206-00100	*Structure Backfill (Class 1)	5,113.000	5,113.000		
			CY	0.000	0.00	
			36.00000	5,113.000		184,068.00
1355		MATERIAL ALLOWANCE Aggr, Str Bkfl CL 1		0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
1360	206-00200	Structure Backfill (Class 2)	252.000	252.000		
			CY	0.000	0.00	
			29.00000	252.000		7,308.00
1365	206-00360	Mechanical Reinforcement of Soil	280.000	280.000		
			CY	0.000	0.00	
			4.50000	280.000		1,260.00

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 30
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0312 F-12-AC STRUCTURE							
1370	206-00520	Filter Material (Class B)	1,127.000	1,127.000			
			CY	0.000	0.00		
			85.00000	1,127.000		95,795.00	
1375	515-00120	*Waterproofing (Membrane)	913.000	913.000			
			SY	0.000	0.00		
			23.00000	913.000		20,999.00	
1380	601-03030	Concrete Class D (Box Culvert)	294.000	294.000			
			CY	0.000	0.00		
			600.00000	294.000		176,400.00	
1385	601-40400	Structural Concrete Stain	471.000	471.000			
			SY	0.000	0.00		
			10.00000	471.000		4,710.00	
1390	602-00020	*Reinforcing Steel (Epoxy Coated)	37,280.000	37,280.000			
			LB	0.000	0.00		
			1.00000	37,280.000		37,280.00	
			CAT 0312	CURRENT AMT \$	564,162.00 \$	0.00 \$	564,162.00

CAT NO0313 F-12-AD STRUCTURE							
1395	206-00000	Structure Excavation	148.000	148.000			
			CY	0.000	0.00		
			18.00000	148.000		2,664.00	
1400	206-00100	*Structure Backfill (Class 1)	2,199.000	2,199.000			
			CY	0.000	0.00		
			36.00000	2,199.000		79,164.00	
1405	206-00200	Structure Backfill (Class 2)	148.000	148.000			
			CY	0.000	0.00		
			29.00000	148.000		4,292.00	
1410	206-00360	Mechanical Reinforcement of Soil	227.000	227.000			
			CY	0.000	0.00		
			4.50000	227.000		1,021.50	
1415	206-00520	Filter Material (Class B)	619.000	619.000			
			CY	0.000	0.00		
			85.00000	619.000		52,615.00	

CONTID: C19930
 PCN: 19930-BID
 PROJECT: STA 0091-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 31
 ESTIMATE RUN 10/08/2019
 09:28:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0313 F-12-AD STRUCTURE						
1420	515-00120	*Waterproofing (Membrane)	484.000	484.000		
			SY	0.000	0.00	
			23.00000	484.000		11,132.00
1425	601-03030	Concrete Class D (Box Culvert)	188.000	188.000		
			CY	0.000	0.00	
			600.00000	188.000		112,800.00
1430	601-40400	Structural Concrete Stain	487.000	487.000		
			SY	0.000	0.00	
			10.00000	487.000		4,870.00
1435	602-00020	*Reinforcing Steel (Epoxy Coated)	31,105.000	31,105.000		
			LB	0.000	0.00	
			1.00000	31,105.000		31,105.00

			CAT 0313	CURRENT AMT \$	299,663.50 \$	0.00 \$ 299,663.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1440	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			73,200.00000	1.000		73,200.00
1445	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			14,600.00000	1.000		14,600.00
1450	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00

			CAT 0400	CURRENT AMT \$	90,300.00 \$	0.00 \$ 90,300.00
CAT NO0500 Utility Reimbursement from Century Link						
1455	613-01402	*4 Inch Electrical Conduit (Plastic)(Install Only)	11,586.000	11,586.000		
			LF	0.000	0.00	
			13.00000	11,586.000		150,618.00
1460	613-07199	*Pull Box (Install Only)	14.000	14.000		
			EACH	0.000	0.00	
			1,600.00000	14.000		22,400.00

			CAT 0500	CURRENT AMT \$	173,018.00 \$	0.00 \$ 173,018.00

			PROJECT TOTAL	CURRENT AMT \$	\$16,356,859.87 \$	85,289.29 \$16,356,859.87