

ESTIMATE SUMMARY

10:46:32

 CONTID: C19935 ESTIMATE NO: 0006 FINL SPEC YR: 2005
 PCN: 19935-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: SH350 LAS ANIMAS COUNTY LINE S
 TIME CHARGED: 120.0 DAYS TIME ALLOW: 10/17/201 FIXED COMPLETION DAT
 PERCENT TIME: 104.35 ORIG TIME ALLOW: 10/17/201 FIXED COMPLETION DAT

PROJECT NO: STR3501-014
 SH350 LAS ANIMAS COUNTY LINE S
 NAME OF ROAD:
 PROJECT COUNTIES: LAS ANIMAS

CONTRACTOR: A & S CONSTRUCTION CO.
 P.O. BOX 566
 CANON CITY CO 81215-0567
 719-275-4555

PAY PERIOD ENDING	04/29/2015	DATE TIME STARTED	06/25/2014
DATE LET	05/08/2014	DATE WORK BEGAN	
DATE AWARDED	05/23/2014	DATE TIME STOPPED	10/22/2014
DATE CONTRACT EXECUTED	06/24/2014	DATE ACCEPTED	10/22/2014
DATE NOTICE TO PROCEED	06/25/2014		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,779,967.26 PARTICIPATING	\$ 4,710,288.79	\$ 0.00
AWARD PROJECT AMT: \$ 4,727,000.00 NON-PARTICIPATING	54,235.20	0.00
PERCENT COMPLETE: 99.68% TOTAL EARNINGS	4,764,523.99	0.00
FUNDS AVAILABLE: \$ 15,443.27 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,764,523.99
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	70,905.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,764,523.99
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,764,523.99
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 70,905.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			7,000.00000	1.000		7,000.00
0010	202-00090	*Removal of Delineator	554.000	554.000		
			EACH	0.000	0.00	
			8.00000	554.000		4,432.00
0015	202-00220	*Removal of Asphalt Mat	302.000	302.000		
			SY	0.000	0.00	
			21.00000	302.000		6,342.00
0020	202-00240	*Removal of Asphalt Mat (Planing)	85,847.000	84,836.000		
			SY	0.000	0.00	
			1.40000	84,836.000		118,770.40
0025	202-00250	*Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0030	202-00810	*Removal of Ground Sign	23.000	23.000		
			EACH	0.000	0.00	
			68.00000	23.000		1,564.00
0035	203-00060	Embankment Material (Complete In Place)	2,000.000	2,000.000		
			CY	0.000	0.00	
			30.00000	2,000.000		60,000.00
0040	203-01500	Blading	50.000	50.000		
			HOURL	0.000	0.00	
			100.00000	50.000		5,000.00
0045	208-00002	Erosion Log (12 Inch)	1,320.000	1,320.000		
			LF	0.000	0.00	
			5.00000	1,320.000		6,600.00
0050	208-00045	*Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0055	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0065	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0070	208-00206	Erosion Control Supervisor	40.000	40.000		
			DAY	0.000	0.00	
			100.00000	40.000		4,000.00
0075	212-00006	*Seeding (Native)	1.500	1.500		
			ACRE	0.000	0.00	
			3,000.00000	1.500		4,500.00
0080	212-00032	*Soil Conditioning	1.500	1.500		
			ACRE	0.000	0.00	
			5,000.00000	1.500		7,500.00
0085	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			4,000.00000	0.000		0.00
0090	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			7.00000	0.000		0.00
0095	216-00039	*Soil Retention Blanket (Straw)	7,220.000	7,220.000		
			SY	0.000	0.00	
			7.60000	7,220.000		54,872.00
0100	240-00010	*Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0105	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0110	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,600.00000	1.000		2,600.00

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	250-00110	*Health and Safety Officer	0.000	0.000		
			HOOR	0.000	0.00	
			100.00000	0.000		0.00
0120	250-00210	Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0125	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			23.00000	0.000		0.00
0130	304-06008	Aggregate Base Course (Class 6) (Special)	2,612.000	2,612.000		
			CY	0.000	0.00	
			40.00000	2,612.000		104,480.00
0135	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	838.990	838.990		
			TON	0.000	0.00	
			107.00000	838.990		89,771.93
0140	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	24,399.400	24,351.890		
			TON	0.000	0.00	
			87.00000	24,351.890		2,118,614.43
0141	900-00006	Added Item (Dollar)/	-65,480.000	-65,480.000		
			DOL	0.000	0.00	
			1.00000	-65,480.000		-65,480.00
0145	409-02015	*Cover Coat Material (Type II)	345,479.000	345,479.000		
			SY	0.000	0.00	
			1.30000	345,479.000		449,122.70
0146	900-00006	Added Item (Dollar)/	-1,982.100	-1,982.100		
			DOL	0.000	0.00	
			1.00000	-1,982.100		-1,982.10
0150	411-10217	*Emulsified Asphalt (CRS-2P)	664.690	651.840		
			TON	0.000	0.00	
			770.00000	651.840		501,916.80
0155	411-10255	Emulsified Asphalt (Slow-Setting)	14,750.000	14,750.000		
			GAL	0.000	0.00	
			3.50000	14,750.000		51,625.00

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	506-01020	Geogrid Reinforcement	0.000	0.000		
			SY	0.000	0.00	
			3.60000	0.000		0.00
0165	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,625.000	4,625.000		
			LF	0.000	0.00	
			20.00000	4,625.000		92,500.00
0170	606-01370	*Transition Type 3G	8.000	8.000		
			EACH	0.000	0.00	
			1,280.00000	8.000		10,240.00
0175	606-02005	*End Anchorage (Flared)	24.000	24.000		
			EACH	0.000	0.00	
			1,680.00000	24.000		40,320.00
0180	607-11525	Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0185	612-00001	*Delineator (Type I)	685.000	685.000		
			EACH	0.000	0.00	
			20.00000	685.000		13,700.00
0190	612-00003	*Delineator (Type III)	202.000	202.000		
			EACH	0.000	0.00	
			23.00000	202.000		4,646.00
0195	614-00012	*Sign Panel (Class II)	222.000	222.000		
			SF	0.000	0.00	
			25.00000	222.000		5,550.00
0200	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	25.000	25.000		
			EACH	0.000	0.00	
			397.00000	25.000		9,925.00
0205	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			32,000.00000	1.000		32,000.00
0210	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			350,000.00000	1.000		350,000.00

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0220	627-00005	*Epoxy Pavement Marking	1,385.000	1,385.000		
			GAL	0.000	0.00	
			67.00000	1,385.000		92,795.00
0225	627-00011	*Pavement Marking Paint (Waterborne)	1,704.000	1,704.000		
			GAL	0.000	0.00	
			37.00000	1,704.000		63,048.00
0230	627-00070	*Preformed Thermoplastic Pavement Marking	492.000	492.000		
			SF	0.000	0.00	
			18.00000	492.000		8,856.00
0235	630-00000	*Flagging	3,385.000	3,385.000		
			HOUR	0.000	0.00	
			22.00000	3,385.000		74,470.00
0240	630-00001	*Pilot Car Operation	292.000	292.000		
			HOUR	0.000	0.00	
			32.00000	292.000		9,344.00
0245	630-00007	*Traffic Control Inspection	32.000	32.000		
			DAY	0.000	0.00	
			28.00000	32.000		896.00
0250	630-00012	*Traffic Control Management	61.000	61.000		
			DAY	0.000	0.00	
			1,000.00000	61.000		61,000.00
0255	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			1,130.00000	4.000		4,520.00
0260	630-80341	*Construction Traffic Sign (Panel Size A)	14.000	14.000		
			EACH	0.000	0.00	
			12.00000	14.000		168.00
0265	630-80342	*Construction Traffic Sign (Panel Size B)	130.000	130.000		
			EACH	0.000	0.00	
			12.00000	130.000		1,560.00

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			12,000.00000	2.000		24,000.00
0275	630-80360	*Drum Channelizing Device	15.000	15.000		
			EACH	0.000	0.00	
			12.00000	15.000		180.00
0280	630-80370	*Concrete Barrier (Temporary)	0.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0285	630-80380	*Traffic Cone	220.000	220.000		
			EACH	0.000	0.00	
			4.00000	220.000		880.00
0290	630-80520	*Mobile Pavement Marking Zone	0.000	0.000		
			DAY	0.000	0.00	
			100.00000	0.000		0.00
0295	630-85011	Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			1.00000	0.000		0.00
0300	630-85041	Mobile Attenuator	0.000	0.000		
			DAY	0.000	0.00	
			360.00000	0.000		0.00
0305	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0310	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0315	700-70012	F/A Asphalt Pavement Incentive	28,993.280	28,993.280		
			F A	0.000	0.00	
			1.00000	28,993.280		28,993.28
0320	700-70016	F/A Fuel Cost Adjustment	-151.460	-151.460		
			F A	0.000	0.00	
			1.00000	-151.460		-151.46

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	700-70018	F/A Roadway Smoothness Incentive	67,822.950	67,822.950		
			F A	0.000	0.00	
			1.00000	67,822.950		67,822.95
0330	700-70019	F/A Asphalt Cement Cost Adjustment	-10,159.140	-10,159.140		
			F A	0.000	0.00	
			1.00000	-10,159.140		-10,159.14
0335	700-70021	F/A On-The-Job Trainee	1,280.000	1,280.000		
			HOOR	0.000	0.00	
			1.00000	1,280.000		1,280.00
0340	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	4,541,076.06 \$	0.00 \$ 4,525,632.79
CAT NO0300 O-19-D						
0345	518-03000	*Sawing and Sealing Bridge Joint	58.000	58.000		
			LF	0.000	0.00	
			21.00000	58.000		1,218.00
			CAT 0300	CURRENT AMT \$	1,218.00 \$	0.00 \$ 1,218.00
CAT NO0301 N-20-J						
0350	202-00246	*Removal of Asphalt Mat (Planing) (Special)	149.000	149.000		
			SY	0.000	0.00	
			25.00000	149.000		3,725.00
0355	202-00453	*Removal of Portions of Present Structure (Class 2)	144.000	144.000		
			SY	0.000	0.00	
			260.00000	144.000		37,440.00
0360	202-00460	*Removal of Portions of Present Structure (Class 3)	54.000	54.000		
			SY	0.000	0.00	
			323.00000	54.000		17,442.00
0365	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	24.000	24.000		
			TON	0.000	0.00	
			87.00000	24.000		2,088.00
0370	515-00120	*Waterproofing (Membrane)	149.000	149.000		
			SY	0.000	0.00	
			29.00000	149.000		4,321.00

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 N-20-J							
0375	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	25.000	25.000			
			LF	0.000	0.00		
			176.00000	25.000		4,400.00	
0380	518-03000	*Sawing and Sealing Bridge Joint	25.000	25.000			
			LF	0.000	0.00		
			21.00000	25.000		525.00	
0385	601-06100	*Concrete (Patching)	21.600	21.600			
			CY	0.000	0.00		
			1,660.00000	21.600		35,856.00	
0390	601-51005	*Galvanic Anodes	604.000	604.000			
			EACH	0.000	0.00		
			60.00000	604.000		36,240.00	
0395	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000			
			LB	0.000	0.00		
			2.50000	0.000		0.00	
0400	606-10305	*Bridge Rail Type 3 (Special)	107.000	107.000			
			LF	0.000	0.00		
			84.00000	107.000		8,988.00	
			CAT 0301	CURRENT AMT \$	151,025.00 \$	0.00 \$	151,025.00
CAT NO0302 N-20-H							
0405	202-00246	*Removal of Asphalt Mat (Planing) (Special)	149.000	149.000			
			SY	0.000	0.00		
			25.00000	149.000		3,725.00	
0410	202-00453	*Removal of Portions of Present Structure (Class 2)	12.000	12.000			
			SY	0.000	0.00		
			260.00000	12.000		3,120.00	
0415	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			323.00000	0.000		0.00	
0420	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	24.000	24.000			
			TON	0.000	0.00		
			87.00000	24.000		2,088.00	

CONTID: C19935
 PCN: 19935-BID
 PROJECT: STR3501-014

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 04/29/2015
 10:46:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 N-20-H						
0425	515-00120	*Waterproofing (Membrane)	149.000	149.000		
			SY	0.000	0.00	
			29.00000	149.000		4,321.00
0430	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	25.000	25.000		
			LF	0.000	0.00	
			176.00000	25.000		4,400.00
0435	518-03000	*Sawing and Sealing Bridge Joint	25.000	25.000		
			LF	0.000	0.00	
			21.00000	25.000		525.00
0440	601-06100	*Concrete (Patching)	1.100	1.100		
			CY	0.000	0.00	
			1,660.00000	1.100		1,826.00
0445	601-51005	*Galvanic Anodes	57.000	57.000		
			EACH	0.000	0.00	
			60.00000	57.000		3,420.00
0450	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0455	606-10305	*Bridge Rail Type 3 (Special)	107.000	107.000		
			LF	0.000	0.00	
			84.00000	107.000		8,988.00
			CAT 0302	CURRENT AMT \$	32,413.00 \$	0.00 \$ 32,413.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0460	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0465	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0470	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			6,058.80000	4.000		24,235.20
			CAT 0400	CURRENT AMT \$	54,235.20 \$	0.00 \$ 54,235.20
PROJECT TOTAL			CURRENT AMT	\$ 4,779,967.26 \$	0.00 \$	4,764,523.99