

ESTIMATE SUMMARY

15:24:05

 CONTID: C19984-COMBO ESTIMATE NO: 0002 PROG SPEC YR: 2005
 PCN: 19984-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-70 PPSL EAST IDAHO SPRINGS B
 TIME CHARGED: 29.0 DAYS TIME ALLOW: 10/31/201 FIXED COMPLETION DAT
 PERCENT TIME: 13.68 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DAT

PROJECT NO: FBR0703-410
 I-70 PPSL EAST IDAHO SPRINGS B
 NAME OF ROAD:
 PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR: MOUNTAIN CORRIDOR CONSTRUCTORS, LLC
 7800 East Union Ave., STE 100
 DENVER CO 80237-471

PAY PERIOD ENDING	05/01/2015	DATE TIME STARTED	04/03/2015
DATE LET	03/09/2015	DATE WORK BEGAN	04/03/2015
DATE AWARDED	03/31/2015	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	04/02/2015	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/03/2015		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,024,348.69 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 24,650,000.00 NON-PARTICIPATING	759,299.38	759,299.38
PERCENT COMPLETE:	8.41% TOTAL EARNINGS	759,299.38	759,299.38
FUNDS AVAILABLE:	\$ 8,265,049.31 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	759,299.38	759,299.38
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-2,343.82	-2,343.82
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	756,955.56	756,955.56
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	756,955.56	756,955.56
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 756,955.56

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.200	0.000		
			L S	0.000	0.00	
			12,500.00000	0.000		0.00
0010	202-00010	Removal of Tree	20.000	0.000		
			EACH	20.000	14,260.00	
			713.00000	20.000		14,260.00
0015	202-00021	*Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			3,273.00000	0.000		0.00
0020	202-00035	*Removal of Pipe	689.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0025	202-00037	*Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			583.00000	0.000		0.00
0030	202-00090	*Removal of Delineator	26.000	0.000		
			EACH	0.000	0.00	
			5.25000	0.000		0.00
0035	202-00220	Removal of Asphalt Mat	8,615.000	0.000		
			SY	92.000	828.00	
			9.00000	92.000		828.00
0040	202-00240	Removal of Asphalt Mat (Planing)	35.000	0.000		
			SY	0.000	0.00	
			1.65000	0.000		0.00
0045	202-00827	*Removal of Pull Box	3.000	0.000		
			EACH	0.000	0.00	
			262.00000	0.000		0.00
0050	202-01000	Removal of Fence	110.000	0.000		
			LF	110.000	660.00	
			6.00000	110.000		660.00
0055	202-01130	*Removal of Guardrail Type 3	2,500.000	0.000		
			LF	871.000	3,484.00	
			4.00000	871.000		3,484.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01170	Removal of Guardrail Type 7	270.000	0.000		
			LF	0.000	0.00	
			76.00000	0.000		0.00
0065	202-04001	*Plug Culvert	1.000	0.000		
			EACH	0.000	0.00	
			784.00000	0.000		0.00
0070	202-05026	*Sawing Asphalt Material (6 Inch)	185.000	0.000		
			LF	94.000	752.00	
			8.00000	94.000		752.00
0075	202-05030	*Sawing Asphalt Material (10 Inch)	2,221.000	0.000		
			LF	1,045.000	7,524.00	
			7.20000	1,045.000		7,524.00
0080	203-00060	Embankment Material (Complete In Place)	22,594.000	0.000		
			CY	275.000	6,600.00	
			24.00000	275.000		6,600.00
0085	203-00100	Muck Excavation	200.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0090	206-00510	Filter Material (Class A)	5.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
0095	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			55,300.00000	0.000		0.00
0100	208-00002	*Erosion Log (12 Inch)	580.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0105	208-00009	*Erosion Log (20 Inch)	130.000	0.000		
			LF	0.000	0.00	
			7.40000	0.000		0.00
0110	208-00020	*Silt Fence	1,390.000	0.000		
			LF	780.000	936.00	
			1.20000	780.000		936.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00040	*Check Dam	56.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0120	208-00051	*Storm Drain Inlet Protection (Type 1)	10.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	180.000	0.000		
			HOOR	0.000	0.00	
			101.00000	0.000		0.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	90.000	0.000		
			HOOR	0.000	0.00	
			85.00000	0.000		0.00
0135	208-00106	Sweeping (Sediment Removal)	90.000	0.000		
			HOOR	0.000	0.00	
			184.00000	0.000		0.00
0140	208-00107	Removal of Trash	30.000	0.000		
			HOOR	0.000	0.00	
			368.00000	0.000		0.00
0145	208-00206	Erosion Control Supervisor	90.000	0.000		
			DAY	0.000	0.00	
			777.00000	0.000		0.00
0150	212-00006	*Seeding (Native)	8.900	0.000		
			ACRE	0.000	0.00	
			828.00000	0.000		0.00
0155	212-00032	*Soil Conditioning	5.100	0.000		
			ACRE	0.000	0.00	
			2,910.00000	0.000		0.00
0160	212-00047	Soil Preparation (Special)	0.500	0.000		
			ACRE	0.000	0.00	
			8,926.00000	0.000		0.00
0165	213-00002	*Mulching (Weed Free Hay)	2.000	0.000		
			ACRE	0.000	0.00	
			621.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00012	*Spray-on Mulch Blanket	2.900	0.000		
			ACRE	0.000	0.00	
			3,702.00000	0.000		0.00
0175	213-00061	*Mulch Tackifier	425.000	0.000		
			LB	0.000	0.00	
			3.30000	0.000		0.00
0180	217-00020	*Herbicide Treatment	60.000	0.000		
			HOUR	0.000	0.00	
			142.00000	0.000		0.00
0185	304-06000	Aggregate Base Course (Class 6)	4,036.000	0.000		
			TON	0.000	0.00	
			28.10000	0.000		0.00
0190	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	137.300	0.000		
			TON	0.000	0.00	
			162.00000	0.000		0.00
0195	403-34821	*Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	2,151.000	0.000		
			TON	0.000	0.00	
			80.75000	0.000		0.00
0200	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	1,869.000	0.000		
			TON	0.000	0.00	
			86.16000	0.000		0.00
0205	403-40000	*HMA Safety Edge	1,507.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0210	411-10255	*Emulsified Asphalt (Slow-Setting)	888.000	0.000		
			GAL	0.000	0.00	
			6.30000	0.000		0.00
0215	412-00800	Concrete Pavement (8 Inch)	686.000	0.000		
			SY	0.000	0.00	
			97.66000	0.000		0.00
0220	503-00000	*Ground Improvement	9,077.000	0.000		
			SF	0.000	0.00	
			32.22000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	504-04440	Facing (Special)	3,600.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0230	506-00030	Grouted Riprap	2.000	0.000		
			CY	0.000	0.00	
			947.00000	0.000		0.00
0235	506-00036	Grouted Riprap (36 Inch) (Special)	1.000	0.000		
			CY	0.000	0.00	
			908.00000	0.000		0.00
0240	506-00209	Riprap (9 Inch)	9.000	0.000		
			CY	0.000	0.00	
			88.00000	0.000		0.00
0245	514-00200	Pedestrian Railing (Steel)	41.000	0.000		
			LF	0.000	0.00	
			153.00000	0.000		0.00
0250	515-00300	Waterproof Coating	218.000	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
0255	601-01000	Concrete Class B	3.000	0.000		
			CY	0.000	0.00	
			975.00000	0.000		0.00
0260	601-03050	Concrete Class D (Wall)	2,021.000	0.000		
			CY	0.000	0.00	
			563.00000	0.000		0.00
0265	602-00000	*Reinforcing Steel	161,447.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0270	603-01180	*18 Inch Reinforced Concrete Pipe	252.000	0.000		
			LF	0.000	0.00	
			92.50000	0.000		0.00
0275	603-01240	*24 Inch Reinforced Concrete Pipe	341.000	0.000		
			LF	0.000	0.00	
			107.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-01300	*30 Inch Reinforced Concrete Pipe	369.000	0.000		
			LF	0.000	0.00	
			133.00000	0.000		0.00
0285	603-01420	*42 Inch Reinforced Concrete Pipe	180.000	0.000		
			LF	0.000	0.00	
			103.00000	0.000		0.00
0290	603-05030	*30 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,607.00000	0.000		0.00
0295	603-05042	*42 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,733.00000	0.000		0.00
0300	604-00305	*Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,570.00000	0.000		0.00
0305	604-00315	*Inlet Type C (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			27,800.00000	0.000		0.00
0310	604-00505	*Inlet Type D (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,211.00000	0.000		0.00
0315	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,307.00000	0.000		0.00
0320	604-19110	*Inlet Type R L 5 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			9,714.00000	0.000		0.00
0325	604-30010	*Manhole Slab Base (10 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0330	604-30015	*Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			12,420.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-39050	*Manhole (Traffic Management System)	1.000	0.000		
			EACH	0.000	0.00	
			9,802.00000	0.000		0.00
0340	604-50062	Grating and Frame	2.000	0.000		
			EACH	0.000	0.00	
			1,958.00000	0.000		0.00
0345	605-82200	French Drain	50.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0350	605-82306	6 Inch Drain Pipe	34.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0355	605-84000	Subsurface Drain Outlet	40.000	0.000		
			LF	0.000	0.00	
			157.00000	0.000		0.00
0360	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,213.000	0.000		
			LF	0.000	0.00	
			28.50000	0.000		0.00
0365	606-00705	*Guardrail Type 7 (Special)	41.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0370	606-00710	*Guardrail Type 7 (Style CA)	420.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0375	606-00715	*Guardrail Type 7 (Style CA)(Concrete Glare Screen)	85.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0380	606-00730	*Guardrail Type 7 (Style CD)	599.000	0.000		
			LF	0.000	0.00	
			59.00000	0.000		0.00
0385	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,003.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	606-01370	*Transition Type 3G	6.000	0.000		
			EACH	0.000	0.00	
			2,562.00000	0.000		0.00
0395	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			992.00000	0.000		0.00
0400	606-01390	*End Anchorage Type 3K	2.000	0.000		
			EACH	0.000	0.00	
			1,633.00000	0.000		0.00
0405	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			2,966.00000	0.000		0.00
0410	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			2,515.00000	0.000		0.00
0415	606-10700	Bridge Rail Type 7	762.000	0.000		
			LF	0.000	0.00	
			162.00000	0.000		0.00
0420	606-11030	Bridge Rail Type 10M	354.000	0.000		
			LF	0.000	0.00	
			231.00000	0.000		0.00
0425	607-11525	*Fence (Plastic)	1,100.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0430	607-53142	Fence Chain Link (42 Inch)	110.000	0.000		
			LF	0.000	0.00	
			79.00000	0.000		0.00
0435	608-00006	*Concrete Sidewalk (6 Inch)	14.000	0.000		
			SY	0.000	0.00	
			32.33000	0.000		0.00
0440	608-00010	*Concrete Curb Ramp	7.000	0.000		
			SY	0.000	0.00	
			152.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	609-21010	*Curb and Gutter Type 2 (Section I-B)	364.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0450	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	191.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0455	609-21020	*Curb and Gutter Type 2 (Section II-B)	726.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0460	609-60011	*Curb Type 6 (Section M)	943.000	0.000		
			LF	0.000	0.00	
			9.35000	0.000		0.00
0465	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	156.000	0.000		
			SF	0.000	0.00	
			10.55000	0.000		0.00
0470	612-00001	*Delineator (Type I)	25.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0475	612-00002	*Delineator (Type II)	22.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0480	612-00003	*Delineator (Type III)	8.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0485	612-00260	Location Marker (Fiber Optic)(Dome)	3.000	0.000		
			EACH	0.000	0.00	
			204.00000	0.000		0.00
0490	613-00100	*1 Inch Electrical Conduit	288.000	0.000		
			LF	0.000	0.00	
			18.90000	0.000		0.00
0495	613-00200	*2 Inch Electrical Conduit	4,112.000	0.000		
			LF	0.000	0.00	
			34.65000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	613-00206	*2 Inch Electrical Conduit (Bored)	1,050.000	0.000		
			LF	0.000	0.00	
			57.75000	0.000		0.00
0505	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			2,231.00000	0.000		0.00
0510	613-07030	*Pull Box (24"x16"x24")	20.000	0.000		
			EACH	0.000	0.00	
			1,522.00000	0.000		0.00
0515	613-13000	*Luminaire (LED)	19.000	0.000		
			EACH	0.000	0.00	
			1,443.00000	0.000		0.00
0520	613-32400	*Light Standard Steel (40 Foot)	16.000	0.000		
			EACH	0.000	0.00	
			4,846.00000	0.000		0.00
0525	613-40010	*Light Standard Foundation	16.000	0.000		
			EACH	0.000	0.00	
			2,126.00000	0.000		0.00
0530	613-50210	*Temporary Lighting	0.200	0.000		
			L S	0.000	0.00	
			70,327.00000	0.000		0.00
0535	614-72832	*Communications Cabinet (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			16,802.00000	0.000		0.00
0540	614-85001	Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			27,828.00000	0.000		0.00
0545	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	0.000		
			EACH	0.000	0.00	
			2,858.00000	0.000		0.00
0550	614-87015	*Buffer Tube Fan Out Kit	1.000	0.000		
			EACH	0.000	0.00	
			562.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	1.000 EACH 21,627.00000	0.000 0.000 0.000	0.00 0.00	0.00
0560	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	1,160.000 LF 1.47000	0.000 0.000 0.000	0.00 0.00	0.00
0565	614-87646	*Fiber Optic Cable (Single Mode) (144 Strands) (Install Only)	2,740.000 LF 1.42000	0.000 0.000 0.000	0.00 0.00	0.00
0570	614-87652	*Fiber Optic Cable (Single Mode) (216 Strands) (Install Only)	2,720.000 LF 3.73000	0.000 0.000 0.000	0.00 0.00	0.00
0575	615-00030	Embankment Protector Type 3	4.000 EACH 2,044.00000	0.000 0.000 0.000	0.00 0.00	0.00
0580	619-50120	*1-1/2 Inch Plastic Pipe	10.000 LF 4.20000	0.000 0.000 0.000	0.00 0.00	0.00
0585	619-75032	*4 Inch Gate Valve	2.000 EACH 1,155.00000	0.000 0.000 0.000	0.00 0.00	0.00
0590	619-77300	*Corporation Stop	1.000 EACH 577.00000	0.000 0.000 0.000	0.00 0.00	0.00
0595	619-77400	*Curb Stop and Box	1.000 EACH 1,890.00000	0.000 0.000 0.000	0.00 0.00	0.00
0600	625-00000	Construction Surveying	0.250 L S 132,000.00000	0.000 0.120 0.120	15,840.00	15,840.00
0605	626-00100	*Mobilization (without Autopay)	0.250 L S 3,702,023.24000	0.000 0.184 0.184	681,172.28	681,172.28

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	626-01000	Public Information Services	0.250	0.000		
			L S	0.062	5,967.50	
			96,250.00000	0.062		5,967.50
0615	627-00005	*Epoxy Pavement Marking	5.000	0.000		
			GAL	0.000	0.00	
			55.00000	0.000		0.00
0620	630-00000	*Flagging	120.000	0.000		
			HOUR	0.000	0.00	
			29.61000	0.000		0.00
0625	630-00003	*Uniformed Traffic Control	120.000	0.000		
			HOUR	0.000	0.00	
			99.76000	0.000		0.00
0630	630-00007	*Traffic Control Inspection	30.000	0.000		
			DAY	0.000	0.00	
			367.54000	0.000		0.00
0635	630-00012	*Traffic Control Management	60.000	0.000		
			DAY	0.000	0.00	
			1,123.00000	0.000		0.00
0640	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
0645	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	0.000		
			EACH	2.000	210.00	
			105.00000	2.000		210.00
0650	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0655	630-80342	*Construction Traffic Sign (Panel Size B)	10.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0660	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	630-80344	*Construction Traffic Sign (Special)	40.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0670	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00
0675	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0680	630-80363	*Drum Channelizing Device (With Light) (Flashing)	4.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0685	630-80367	*Portable Traffic Speed Monitor	2.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00
0690	630-80370	Concrete Barrier (Temporary)	2,640.000	0.000		
			LF	0.000	0.00	
			27.45000	0.000		0.00
0695	630-80380	*Traffic Cone	200.000	0.000		
			EACH	0.000	0.00	
			10.50000	0.000		0.00
0700	630-85011	*Impact Attenuator (Temporary)	60.000	0.000		
			DAY	0.000	0.00	
			89.26000	0.000		0.00
0705	630-85041	*Mobile Attenuator	60.000	0.000		
			DAY	0.000	0.00	
			714.00000	0.000		0.00
0710	700-70010	F/A Minor Contract Revisions	93,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70011	F/A Partnering	800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	700-70012	F/A Asphalt Pavement Incentive	27,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70016	F/A Fuel Cost Adjustment	56,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70018	F/A Roadway Smoothness Incentive	32,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70019	F/A Asphalt Cement Cost Adjustment	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70021	F/A On-The-Job Trainee	2,304.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70031	F/A INTERIM SURFACE REPAIR	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70034	F/A Dewatering	80,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70380	F/A Erosion Control	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70589	F/A Environmental Health & Safety Management	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-71002	CDOT Risk Pool	144,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-71003	Owner Controlled Insurance Program Responsiveness and Accura	3,211.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	700-71004	Owner Controlled Insurance Program Enrollment and Reporting	3,211.600	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-71005	Owner Controlled Insurance Program Safety Compliance and Los	6,423.200	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 6,143,288.42 \$	738,233.78 \$
						738,233.78
CAT NO0300 STRUCTURES						
0790	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			148,000.00000	0.000		0.00
0795	206-00000	*Structure Excavation	4,687.000	0.000		
			CY	218.000	5,602.60	
			25.70000	218.000		5,602.60
0800	206-00100	Structure Backfill (Class 1)	12,926.000	0.000		
			CY	0.000	0.00	
			32.33000	0.000		0.00
0805	206-00200	Structure Backfill (Class 2)	1,153.000	0.000		
			CY	0.000	0.00	
			20.62000	0.000		0.00
0810	206-00360	Mechanical Reinforcement of Soil	3,000.000	0.000		
			CY	0.000	0.00	
			25.50000	0.000		0.00
0815	420-00000	Geomembrane	680.000	0.000		
			SY	0.000	0.00	
			9.40000	0.000		0.00
0820	503-00036	*Drilled Caisson (36 Inch)	158.000	0.000		
			LF	0.000	0.00	
			1,291.55000	0.000		0.00
0825	507-00000	Concrete Slope and Ditch Paving	35.000	0.000		
			CY	0.000	0.00	
			345.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0830	512-00101	Bearing Device (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			946.00000	0.000		0.00
0835	514-00201	Pedestrian Railing (Steel)(Special)	658.000	0.000		
			LF	0.000	0.00	
			265.38000	0.000		0.00
0840	515-00120	Waterproofing (Membrane)	724.000	0.000		
			SY	0.000	0.00	
			18.32000	0.000		0.00
0845	518-01004	Bridge Expansion Device (0-4 Inch)	129.000	0.000		
			LF	0.000	0.00	
			420.00000	0.000		0.00
0850	601-03040	Concrete Class D (Bridge)	841.000	0.000		
			CY	0.000	0.00	
			709.00000	0.000		0.00
0855	601-40300	*Structural Concrete Coating	3,730.000	0.000		
			SY	0.000	0.00	
			7.30000	0.000		0.00
0860	602-00020	*Reinforcing Steel (Epoxy Coated)	331,562.000	0.000		
			LB	0.000	0.00	
			0.88000	0.000		0.00
0865	605-00060	6 Inch Perforated Pipe Underdrain	140.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0870	606-10705	Bridge Rail Type 7 (Special)	285.000	0.000		
			LF	0.000	0.00	
			206.00000	0.000		0.00
0875	613-01200	*2 Inch Electrical Conduit (Plastic)	6,055.000	0.000		
			LF	0.000	0.00	
			34.65000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0880	618-00184	Prestressed Concrete I (BT84)	1,356.000	0.000		
			LF	0.000	0.00	
			291.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 2,846,354.27 \$	5,602.60 \$ 5,602.60
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0885	620-00005	Field Office (Special)	0.400	0.000		
			EACH	0.200	13,289.40	
			66,447.00000	0.200		13,289.40
0890	620-00012	Field Laboratory (Class 2)	0.400	0.000		
			EACH	0.200	2,173.60	
			10,868.00000	0.200		2,173.60
0895	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 34,706.00 \$	15,463.00 \$ 15,463.00
PROJECT TOTAL			CURRENT AMT	\$ 9,024,348.69 \$	759,299.38 \$	759,299.38

ESTIMATE SUMMARY

CONTID: C19984-COMBO

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 20308-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION: I-70 PPSL EAST IDAHO SPRINGS B
 TIME CHARGED: 29.0 DAYS TIME ALLOW: 10/31/201 FIXED COMPLETION DAT
 PERCENT TIME: 13.68 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DAT

PROJECT NO: NHPP0703-418
 I-70 EB PPSL CONSTRUCTION PACK

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

MOUNTAIN CORRIDOR CONSTRUCTORS, LLC
 7800 East Union Ave., STE 100

PAY PERIOD ENDING	05/01/2015	DATE TIME STARTED	04/03/2015
DATE LET	03/09/2015	DATE WORK BEGAN	04/03/2015
DATE AWARDED	03/31/2015	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	04/02/2015	DATE ACCEPTED	
DATE NOTICE TO PROCEED	04/03/2015		

DENVER CO 80237-473

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 17,518,482.31 PARTICIPATING	\$ 644,021.41	\$ 568,596.76
AWARD PROJECT AMT:	\$ 24,650,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.68% TOTAL EARNINGS	644,021.41	568,596.76
FUNDS AVAILABLE:	\$ 16,874,460.90 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	644,021.41	568,596.76
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-19,320.64	-17,057.90
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	624,700.77	551,538.86
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	624,700.77	551,538.86
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 551,538.86

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.800	0.000		
			L S	0.400	5,000.00	
			12,500.00000	0.400		5,000.00
0010	202-00010	Removal of Tree	41.000	0.000		
			EACH	41.000	29,233.00	
			713.00000	41.000		29,233.00
0015	202-00019	*Removal of Inlet	2.000	0.000		
			EACH	0.000	0.00	
			1,166.00000	0.000		0.00
0020	202-00021	*Removal of Manhole	1.000	0.000		
			EACH	0.000	0.00	
			3,273.00000	0.000		0.00
0025	202-00035	*Removal of Pipe	400.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0030	202-00090	*Removal of Delineator	41.000	0.000		
			EACH	0.000	0.00	
			5.25000	0.000		0.00
0035	202-00170	*Grinding And Texturing Concrete Pavement	535.000	0.000		
			SY	0.000	0.00	
			25.00000	0.000		0.00
0040	202-00210	Removal of Concrete Pavement	267.000	0.000		
			SY	0.000	0.00	
			62.00000	0.000		0.00
0045	202-00220	Removal of Asphalt Mat	7,209.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0050	202-00240	*Removal of Asphalt Mat (Planing)	216,215.000	0.000		
			SY	0.000	0.00	
			1.65000	0.000		0.00
0055	202-00250	*Removal of Pavement Marking	100,320.000	0.000		
			SF	57.000	45.60	
			0.80000	57.000		45.60

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00700	*Removal of Light Standard	17.000	0.000		
			EACH	0.000	0.00	
			347.00000	0.000		0.00
0065	202-00705	*Removal of Light Standard Foundation	17.000	0.000		
			EACH	0.000	0.00	
			583.00000	0.000		0.00
0070	202-00720	*Removal of Closed Circuit Camera	6.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0075	202-00750	*Removal of Luminaire	3.000	0.000		
			EACH	0.000	0.00	
			436.00000	0.000		0.00
0080	202-00805	Removal of Overhead Sign Structure	4.000	0.000		
			EACH	0.000	0.00	
			7,324.00000	0.000		0.00
0085	202-00810	*Removal of Ground Sign	77.000	0.000		
			EACH	0.000	0.00	
			455.00000	0.000		0.00
0090	202-00821	Removal of Sign Panel	14.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0095	202-00827	*Removal of Pull Box	17.000	0.000		
			EACH	0.000	0.00	
			262.00000	0.000		0.00
0100	202-00858	*Removal of Pedestal Pole	2.000	0.000		
			EACH	0.000	0.00	
			1,391.00000	0.000		0.00
0105	202-01130	*Removal of Guardrail Type 3	450.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0110	202-05026	*Sawing Asphalt Material (6 Inch)	577.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-05030	*Sawing Asphalt Material (10 Inch)	1,535.000	0.000		
			LF	0.000	0.00	
			7.20000	0.000		0.00
0120	203-00060	Embankment Material (Complete In Place)	3,213.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0125	203-00100	Muck Excavation	200.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0130	203-00598	*Rock Scaling	40.000	0.000		
			HOUR	0.000	0.00	
			220.00000	0.000		0.00
0135	203-01500	Blading	40.000	0.000		
			HOUR	0.000	0.00	
			173.00000	0.000		0.00
0140	203-01510	Backhoe	60.000	0.000		
			HOUR	0.000	0.00	
			174.00000	0.000		0.00
0145	203-01550	Dozing	20.000	0.000		
			HOUR	0.000	0.00	
			141.00000	0.000		0.00
0150	203-01582	Truck (Dump)	100.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0155	203-01590	Front End Loader (Rubber Tire)	40.000	0.000		
			HOUR	0.000	0.00	
			137.00000	0.000		0.00
0160	203-01597	*Potholing	160.000	0.000		
			HOUR	22.500	8,257.50	
			367.00000	22.500		8,257.50
0165	203-02330	Laborer	100.000	0.000		
			HOUR	0.000	0.00	
			32.90000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	206-00000	*Structure Excavation	1,079.000	0.000		
			CY	0.000	0.00	
			25.70000	0.000		0.00
0175	206-00065	*Structure Backfill (Flow-Fill)	5.000	0.000		
			CY	0.000	0.00	
			202.00000	0.000		0.00
0180	206-00510	Filter Material (Class A)	35.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
0185	208-00002	*Erosion Log (12 Inch)	1,670.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0190	208-00009	*Erosion Log (20 Inch)	100.000	0.000		
			LF	0.000	0.00	
			7.40000	0.000		0.00
0195	208-00020	*Silt Fence	110.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00
0200	208-00040	*Check Dam	36.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0205	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00
0210	208-00051	*Storm Drain Inlet Protection (Type 1)	40.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0215	208-00052	*Storm Drain Inlet Protection (Type 2)	15.000	0.000		
			LF	0.000	0.00	
			57.75000	0.000		0.00
0220	208-00070	Vehicle Tracking Pad	6.000	0.000		
			EACH	0.000	0.00	
			5,977.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00103	Removal and Disposal of Sediment (Labor)	180.000	0.000		
			HOURLY	0.000	0.00	
			101.00000	0.000		0.00
0230	208-00105	Removal and Disposal of Sediment (Equipment)	90.000	0.000		
			HOURLY	0.000	0.00	
			85.00000	0.000		0.00
0235	208-00106	Sweeping (Sediment Removal)	90.000	0.000		
			HOURLY	0.000	0.00	
			184.00000	0.000		0.00
0240	208-00107	Removal of Trash	30.000	0.000		
			HOURLY	0.000	0.00	
			368.00000	0.000		0.00
0245	208-00206	Erosion Control Supervisor	90.000	0.000		
			DAY	0.000	0.00	
			777.00000	0.000		0.00
0250	210-00056	*Reset Utility Secondary Service Pedestal	1.000	0.000		
			EACH	0.000	0.00	
			8,154.00000	0.000		0.00
0255	210-00510	Rebuild Portions of Present Structure	1.000	0.000		
			L S	0.000	0.00	
			18,800.00000	0.000		0.00
0260	210-00810	*Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			577.00000	0.000		0.00
0265	210-00820	*Reset Variable Message Sign	1.000	0.000		
			EACH	0.000	0.00	
			8,191.00000	0.000		0.00
0270	210-00847	*Reset Travel Time Indicator	3.000	0.000		
			EACH	0.000	0.00	
			2,169.00000	0.000		0.00
0275	210-04200	*Adjust Guardrail	50.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	212-00006	*Seeding (Native)	3.240	0.000		
			ACRE	0.000	0.00	
			828.00000	0.000		0.00
0285	212-00022	*Seeding (Riparian)	0.050	0.000		
			ACRE	0.000	0.00	
			5,630.00000	0.000		0.00
0290	212-00032	*Soil Conditioning	1.990	0.000		
			ACRE	0.000	0.00	
			2,910.00000	0.000		0.00
0295	213-00002	*Mulching (Weed Free Hay)	0.900	0.000		
			ACRE	0.000	0.00	
			621.00000	0.000		0.00
0300	213-00008	*Mulching (Wood Chip)	800.000	0.000		
			CF	0.000	0.00	
			2.35000	0.000		0.00
0305	213-00012	*Spray-on Mulch Blanket	0.900	0.000		
			ACRE	0.000	0.00	
			3,702.00000	0.000		0.00
0310	213-00061	*Mulch Tackifier	150.000	0.000		
			LB	0.000	0.00	
			3.30000	0.000		0.00
0315	213-00700	Landscape Boulder	34.000	0.000		
			EACH	0.000	0.00	
			230.00000	0.000		0.00
0320	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			19,044.00000	0.000		0.00
0325	214-00240	*Deciduous Tree (4 Inch Caliper)	5.000	0.000		
			EACH	0.000	0.00	
			307.00000	0.000		0.00
0330	214-00260	*Deciduous Tree (6 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			93.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	214-00350	*Deciduous Shrub (5 Gallon Container)	141.000	0.000		
			EACH	0.000	0.00	
			33.00000	0.000		0.00
0340	214-00901	*Perennials (Tubeling)	238.000	0.000		
			EACH	0.000	0.00	
			7.20000	0.000		0.00
0345	214-00910	*Perennials (1 Gallon Container)	335.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0350	214-01015	*Willow Cuttings	38.000	0.000		
			EACH	0.000	0.00	
			3.70000	0.000		0.00
0355	217-00020	*Herbicide Treatment	60.000	0.000		
			HOURL	0.000	0.00	
			142.00000	0.000		0.00
0360	240-00000	Wildlife Biologist	24.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0365	304-06000	Aggregate Base Course (Class 6)	4,279.000	0.000		
			TON	0.000	0.00	
			28.10000	0.000		0.00
0370	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	72.000	0.000		
			TON	0.000	0.00	
			162.00000	0.000		0.00
0375	403-34821	*Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	889.000	0.000		
			TON	0.000	0.00	
			80.75000	0.000		0.00
0380	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	37,877.000	0.000		
			TON	0.000	0.00	
			86.16000	0.000		0.00
0385	403-40000	*HMA Safety Edge	1,758.000	0.000		
			LF	0.000	0.00	
			1.20000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	411-10255	*Emulsified Asphalt (Slow-Setting)	11,270.000	0.000		
			GAL	10.000	63.00	
			6.30000	10.000		63.00
0395	412-00800	Concrete Pavement (8 Inch)	1,481.000	0.000		
			SY	0.000	0.00	
			97.66000	0.000		0.00
0400	412-00805	Concrete Pavement (8 Inch) (Fast Track)	640.000	0.000		
			SY	0.000	0.00	
			103.70000	0.000		0.00
0405	412-01220	Concrete Pavement (12 Inch) (Fast Track)	535.000	0.000		
			SY	0.000	0.00	
			125.85000	0.000		0.00
0410	503-00042	*Drilled Caisson (42 Inch)	55.000	0.000		
			LF	0.000	0.00	
			1,167.00000	0.000		0.00
0415	503-00048	*Drilled Caisson (48 Inch)	64.000	0.000		
			LF	0.000	0.00	
			1,233.00000	0.000		0.00
0420	504-08050	Stone Landscape Wall	191.000	0.000		
			SF	0.000	0.00	
			120.00000	0.000		0.00
0425	506-00209	Riprap (9 Inch)	105.000	0.000		
			CY	0.000	0.00	
			88.00000	0.000		0.00
0430	507-00000	Concrete Slope and Ditch Paving	95.000	0.000		
			CY	0.000	0.00	
			345.00000	0.000		0.00
0435	514-00200	Pedestrian Railing (Steel)	286.000	0.000		
			LF	0.000	0.00	
			153.00000	0.000		0.00
0440	518-01001	Bridge Expansion Joint (Asphaltic Plug)	968.000	0.000		
			LF	0.000	0.00	
			198.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	601-01000	Concrete Class B	52.000	0.000		
			CY	0.000	0.00	
			975.00000	0.000		0.00
0450	602-00020	*Reinforcing Steel (Epoxy Coated)	4,654.000	0.000		
			LB	0.000	0.00	
			0.88000	0.000		0.00
0455	603-00026	Culvert Lining (24 Inch)	124.000	0.000		
			LF	0.000	0.00	
			288.00000	0.000		0.00
0460	603-00036	Culvert Lining (36 Inch)	139.000	0.000		
			LF	0.000	0.00	
			362.00000	0.000		0.00
0465	603-00048	Culvert Lining (48 Inch)	150.000	0.000		
			LF	0.000	0.00	
			414.00000	0.000		0.00
0470	603-01180	18 Inch Reinforced Concrete Pipe	335.000	0.000		
			LF	0.000	0.00	
			92.50000	0.000		0.00
0475	603-01240	24 Inch Reinforced Concrete Pipe	269.000	0.000		
			LF	0.000	0.00	
			107.00000	0.000		0.00
0480	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,570.00000	0.000		0.00
0485	604-00350	Inlet Type C (Special)	2.000	0.000		
			EACH	0.000	0.00	
			5,658.00000	0.000		0.00
0490	604-19105	Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			6,307.00000	0.000		0.00
0495	604-19110	Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,714.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	604-20010	Settling Basin	3.000	0.000		
			EACH	0.000	0.00	
			3,820.00000	0.000		0.00
0505	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,032.00000	0.000		0.00
0510	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			8,700.00000	0.000		0.00
0515	604-39050	*Manhole (Traffic Management System)	17.000	0.000		
			EACH	0.000	0.00	
			9,802.00000	0.000		0.00
0520	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,188.000	0.000		
			LF	0.000	0.00	
			28.50000	0.000		0.00
0525	606-00740	*Guardrail Type 7 (Style CE)	128.000	0.000		
			LF	0.000	0.00	
			82.00000	0.000		0.00
0530	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			1,003.00000	0.000		0.00
0535	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			2,515.00000	0.000		0.00
0540	607-11525	*Fence (Plastic)	900.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0545	607-55040	*Mesh Anchor	569.000	0.000		
			EACH	0.000	0.00	
			540.00000	0.000		0.00
0550	607-55060	*Mesh Pin	12.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	607-55100	*Wire Mesh	23,000.000	0.000		
			SF	0.000	0.00	
			5.20000	0.000		0.00
0560	608-00006	*Concrete Sidewalk (6 Inch)	809.000	0.000		
			SY	0.000	0.00	
			32.33000	0.000		0.00
0565	608-00010	*Concrete Curb Ramp	70.000	0.000		
			SY	0.000	0.00	
			152.00000	0.000		0.00
0570	609-20010	*Curb Type 2 (Section B)	8.000	0.000		
			LF	0.000	0.00	
			12.40000	0.000		0.00
0575	609-21010	*Curb and Gutter Type 2 (Section I-B)	706.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0580	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	308.000	0.000		
			LF	0.000	0.00	
			21.00000	0.000		0.00
0585	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,049.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0590	609-60011	*Curb Type 6 (Section M)	1,354.000	0.000		
			LF	0.000	0.00	
			9.35000	0.000		0.00
0595	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	2,314.000	0.000		
			SF	0.000	0.00	
			10.55000	0.000		0.00
0600	612-00001	*Delineator (Type I)	25.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0605	612-00002	*Delineator (Type II)	17.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	612-00260	*Location Marker (Fiber Optic)(Dome)	7.000	0.000		
			EACH	0.000	0.00	
			204.00000	0.000		0.00
0615	612-00270	*Location Marker (Utility)(Flat Slat)	2.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0620	613-00200	*2 Inch Electrical Conduit	10,976.000	0.000		
			LF	0.000	0.00	
			34.65000	0.000		0.00
0625	613-00206	*2 Inch Electrical Conduit (Bored)	2,233.000	0.000		
			LF	550.000	31,762.50	
			57.75000	550.000		31,762.50
0630	613-00400	*4 Inch Electrical Conduit	3,373.000	0.000		
			LF	0.000	0.00	
			103.00000	0.000		0.00
0635	613-01100	*1 Inch Electrical Conduit (Plastic)	620.000	0.000		
			LF	267.000	5,046.30	
			18.90000	267.000		5,046.30
0640	613-01200	*2 Inch Electrical Conduit (Plastic)	8,530.000	0.000		
			LF	8,157.000	282,640.05	
			34.65000	8,157.000		282,640.05
0645	613-04100	*Electrical System Modifications	1.000	0.000		
			L S	0.000	0.00	
			124,965.00000	0.000		0.00
0650	613-07010	*Pull Box (Surface Mounted)	2.000	0.000		
			EACH	0.000	0.00	
			1,585.00000	0.000		0.00
0655	613-07011	*Pull Box (11"x18"x12")	22.000	0.000		
			EACH	0.000	0.00	
			1,522.00000	0.000		0.00
0660	613-07023	*Pull Box (24"x36"x24")	12.000	0.000		
			EACH	3.000	6,693.00	
			2,231.00000	3.000		6,693.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	613-07025	*Pull Box (24"x24"x14")	4.000	0.000		
			EACH	0.000	0.00	
			2,231.00000	0.000		0.00
0670	613-07030	*Pull Box (24"x16"x24")	10.000	0.000		
			EACH	0.000	0.00	
			1,522.00000	0.000		0.00
0675	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			282,190.00000	0.000		0.00
0680	613-10015	*Breakaway Wiring System	7.000	0.000		
			EACH	0.000	0.00	
			777.00000	0.000		0.00
0685	613-13000	*Luminaire (LED)	8.000	0.000		
			EACH	0.000	0.00	
			1,443.00000	0.000		0.00
0690	613-32400	*Light Standard Steel (40 Foot)	8.000	0.000		
			EACH	0.000	0.00	
			4,846.00000	0.000		0.00
0695	613-40010	*Light Standard Foundation	8.000	0.000		
			EACH	0.000	0.00	
			2,126.00000	0.000		0.00
0700	613-50150	*Secondary Service Pedestal	33.000	0.000		
			EACH	0.000	0.00	
			4,888.00000	0.000		0.00
0705	613-50210	*Temporary Lighting	0.800	0.000		
			L S	0.000	0.00	
			70,327.00000	0.000		0.00
0710	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	28.000	0.000		
			EACH	0.000	0.00	
			871.00000	0.000		0.00
0715	614-00011	*Sign Panel (Class I)	233.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	614-00012	*Sign Panel (Class II)	1,184.000	0.000		
			SF	0.000	0.00	
			25.20000	0.000		0.00
0725	614-00013	*Sign Panel (Class III)	3,240.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0730	614-00615	Steel Sign Post (W 6x15)	53.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
0735	614-00818	Steel Sign Post (W 8x18)	40.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0740	614-00821	Steel Sign Post (W 8x21)	29.000	0.000		
			LF	0.000	0.00	
			82.00000	0.000		0.00
0745	614-01022	Steel Sign Post (W 10x22)	34.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0750	614-01026	Steel Sign Post (W 10x26)	76.000	0.000		
			LF	0.000	0.00	
			94.00000	0.000		0.00
0755	614-01226	Steel Sign Post (W 12x26)	43.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0760	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	60.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0765	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	1,514.000	0.000		
			LF	0.000	0.00	
			15.75000	0.000		0.00
0770	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	131.000	0.000		
			EACH	0.000	0.00	
			446.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-03002	Concrete Footing (Type 2)	4.000	0.000		
			EACH	0.000	0.00	
			2,730.00000	0.000		0.00
0780	614-03003	Concrete Footing (Type 3)	2.000	0.000		
			EACH	0.000	0.00	
			3,990.00000	0.000		0.00
0785	614-03004	Concrete Footing (Type 4)	2.000	0.000		
			EACH	0.000	0.00	
			1,575.00000	0.000		0.00
0790	614-03005	Concrete Footing (Type 5)	2.000	0.000		
			EACH	0.000	0.00	
			2,404.00000	0.000		0.00
0795	614-03006	Concrete Footing (Type 6)	3.000	0.000		
			EACH	0.000	0.00	
			8,926.00000	0.000		0.00
0800	614-03007	Concrete Footing (Type 7)	2.000	0.000		
			EACH	0.000	0.00	
			10,280.00000	0.000		0.00
0805	614-10114	*Dynamic Message Sign (Color LED)(Overhead)(Install Only)	5.000	0.000		
			EACH	0.000	0.00	
			22,582.00000	0.000		0.00
0810	614-10123	*Variable Message Sign (Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			20,036.00000	0.000		0.00
0815	614-10132	*Variable Speed Limit Sign (Install Only)	13.000	0.000		
			EACH	0.000	0.00	
			8,611.00000	0.000		0.00
0820	614-10134	*Variable Message Sign (LED)(Overhead)(Install Only)	3.000	0.000		
			EACH	0.000	0.00	
			13,956.00000	0.000		0.00
0825	614-10144	*Lane Use Control Signal (LED) (Single-Faced) (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			16,592.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-32900	*Monotube Overhead Sign Cantilever (Install Only)	20.000	0.000		
			EACH	0.000	0.00	
			9,398.00000	0.000		0.00
0835	614-72829	*Communications Cabinet (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			9,136.00000	0.000		0.00
0840	614-72832	*Communications Cabinet (Type 2)	13.000	0.000		
			EACH	0.000	0.00	
			16,802.00000	0.000		0.00
0845	614-72834	*Communications Cabinet (Type 2) (Install Only)	4.000	0.000		
			EACH	0.000	0.00	
			7,350.00000	0.000		0.00
0850	614-72875	*Loop Detector Wire	1,850.000	0.000		
			LF	0.000	0.00	
			4.73000	0.000		0.00
0855	614-72887	*Microwave Vehicle Radar Detector	7.000	0.000		
			EACH	0.000	0.00	
			12,706.00000	0.000		0.00
0860	614-73005	*Piezo (Electric) (Class II)	2.000	0.000		
			EACH	0.000	0.00	
			3,848.00000	0.000		0.00
0865	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			4,421.00000	0.000		0.00
0870	614-80010	*Travel Time Indicator	3.000	0.000		
			EACH	0.000	0.00	
			12,827.00000	0.000		0.00
0875	614-80385	Rumble Strip	79,400.000	0.000		
			LF	0.000	0.00	
			0.40000	0.000		0.00
0880	614-86007	*Serial to IP Converter	13.000	0.000		
			EACH	0.000	0.00	
			2,068.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	614-86105	*Telemetry (Field)	1.000	0.000		
			EACH	0.000	0.00	
			8,112.00000	0.000		0.00
0890	614-86106	*Telemetry (Field)(Install Only)	1.000	0.000		
			EACH	0.000	0.00	
			1,979.00000	0.000		0.00
0895	614-86734	*Weigh-In-Motion Station (Type III)	1.000	0.000		
			EACH	0.000	0.00	
			79,851.00000	0.000		0.00
0900	614-86754	*Maintenance of ITS Equipment	1.000	0.000		
			L S	0.000	0.00	
			97,688.00000	0.000		0.00
0905	614-86800	*Uninterrupted Power Supply	16.000	0.000		
			EACH	0.000	0.00	
			22,997.00000	0.000		0.00
0910	614-87006	*Fiber Optic Termination Panel (6 Fiber)	26.000	0.000		
			EACH	0.000	0.00	
			2,858.00000	0.000		0.00
0915	614-87015	*Buffer Tube Fan Out Kit	26.000	0.000		
			EACH	0.000	0.00	
			562.00000	0.000		0.00
0920	614-87310	*Traffic Management System Building Equipment	1.000	0.000		
			L S	0.000	0.00	
			5,891.00000	0.000		0.00
0925	614-87320	*Closed Circuit Television	14.000	0.000		
			EACH	0.000	0.00	
			5,865.00000	0.000		0.00
0930	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			270,082.00000	0.000		0.00
0935	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	11.000	0.000		
			EACH	0.000	0.00	
			21,627.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	31,625.000	0.000		
		LF		0.000	0.00	
			1.47000	0.000		0.00
0945	614-87652	*Fiber Optic Cable (Single Mode) (216 Strands) (Install Only)	71,345.000	0.000		
		LF		0.000	0.00	
			3.73000	0.000		0.00
0950	614-87690	*Ethernet Switch	39.000	0.000		
		EACH		0.000	0.00	
			8,185.00000	0.000		0.00
0955	614-87700	*Ethernet Router	1.000	0.000		
		EACH		0.000	0.00	
			58,938.00000	0.000		0.00
0960	614-87702	*Ethernet Radio (Pair)	1.000	0.000		
		EACH		0.000	0.00	
			21,538.00000	0.000		0.00
0965	619-06040	*4 Inch Ductile Iron Pipe	581.000	0.000		
		LF		0.000	0.00	
			89.00000	0.000		0.00
0970	619-50080	*1 Inch Plastic Pipe	1,374.000	0.000		
		LF		0.000	0.00	
			4.20000	0.000		0.00
0975	619-50120	*1-1/2 Inch Plastic Pipe	1,686.000	0.000		
		LF		0.000	0.00	
			4.20000	0.000		0.00
0980	619-50160	*2 Inch Plastic Pipe	557.000	0.000		
		LF		397.000	12,330.82	
			31.06000	397.000		12,330.82
0985	619-50320	4 Inch Plastic Pipe	302.000	0.000		
		LF		0.000	0.00	
			19.95000	0.000		0.00
0990	619-75016	*2 Inch Gate Valve	3.000	0.000		
		EACH		1.000	309.75	
			309.75000	1.000		309.75

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	621-00450	*Detour Pavement	3,000.000	0.000		
			SY	102.000	5,049.00	
				49.50000		5,049.00
1000	622-00023	Glyphs	1.000	0.000		
			EACH	0.000	0.00	
				9,708.00000		0.00
1005	622-00025	Information Sign Board	3.000	0.000		
			EACH	0.000	0.00	
				15,752.00000		0.00
1010	623-00206	*6 Inch Pop-Up Spray Sprinkler	71.000	0.000		
			EACH	0.000	0.00	
				29.00000		0.00
1015	623-00332	*4 Inch Pop-Up Rotary Sprinkler	29.000	0.000		
			EACH	0.000	0.00	
				25.00000		0.00
1020	623-01712	*1-1/2 Inch Backflow Preventer	1.000	0.000		
			EACH	0.000	0.00	
				2,038.00000		0.00
1025	623-02012	*1-1/2 Inch Drain Valve	2.000	0.000		
			EACH	0.000	0.00	
				163.00000		0.00
1030	623-03116	*2 Inch Automatic Control Valve	10.000	0.000		
			EACH	0.000	0.00	
				442.00000		0.00
1035	623-04000	*Control Wire 24 Volt	1,664.000	0.000		
			LF	0.000	0.00	
				0.18000		0.00
1040	623-07600	*1-1/2 Inch Flow Sensor	1.000	0.000		
			EACH	0.000	0.00	
				1,312.00000		0.00
1045	623-08112	*12 Station Automatic Controller	1.000	0.000		
			EACH	0.000	0.00	
				3,675.00000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	625-00000	Construction Surveying	0.750	0.000		
			L S	0.360	47,520.00	
			132,000.00000	0.360		47,520.00
1055	625-00001	Construction Surveying (Hourly)	30.000	0.000		
			HOOR	0.000	0.00	
			131.00000	0.000		0.00
1060	626-00000	*Mobilization	0.750	0.000		
			L S	0.000	0.00	
			3,702,023.24000	0.000		0.00
1065	626-01000	Public Information Services	0.750	0.000		
			L S	0.187	17,998.75	
			96,250.00000	0.187		17,998.75
1070	627-00005	*Epoxy Pavement Marking	1,565.000	0.000		
			GAL	0.000	0.00	
			55.00000	0.000		0.00
1075	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	5,075.000	0.000		
			GAL	64.000	1,856.00	
			29.00000	64.000		1,856.00
1080	627-00020	*4 Inch Pavement Marking Tape	1,400.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
1085	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	416.000	0.000		
			SF	0.000	0.00	
			11.55000	0.000		0.00
1090	630-00000	*Flagging	2,380.000	0.000		
			HOOR	35.500	1,051.16	
			29.61000	35.500		1,051.16
1095	630-00003	*Uniformed Traffic Control	230.000	0.000		
			HOOR	55.000	5,486.80	
			99.76000	55.000		5,486.80
1100	630-00007	*Traffic Control Inspection	40.000	0.000		
			DAY	13.000	4,778.02	
			367.54000	13.000		4,778.02

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	630-00012	*Traffic Control Management	270.000	0.000		
			DAY	17.000	19,091.00	
			1,123.00000	17.000		19,091.00
1110	630-80001	*Flashing Beacon (Portable)	16.000	0.000		
			EACH	0.000	0.00	
			315.00000	0.000		0.00
1115	630-80341	*Construction Traffic Sign (Panel Size A)	55.000	0.000		
			EACH	10.500	551.25	
			52.50000	10.500		551.25
1120	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	0.000		
			EACH	21.000	1,102.50	
			52.50000	21.000		1,102.50
1125	630-80343	*Construction Traffic Sign (Panel Size C)	50.000	0.000		
			EACH	11.500	603.75	
			52.50000	11.500		603.75
1130	630-80344	*Construction Traffic Sign (Special)	220.000	0.000		
			SF	110.000	2,310.00	
			21.00000	110.000		2,310.00
1135	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			6,300.00000	0.000		0.00
1140	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	0.000		
			EACH	1.500	7,087.50	
			4,725.00000	1.500		7,087.50
1145	630-80360	*Drum Channelizing Device	270.000	0.000		
			EACH	66.000	3,465.00	
			52.50000	66.000		3,465.00
1150	630-80363	*Drum Channelizing Device (With Light) (Flashing)	6.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
1155	630-80367	*Portable Traffic Speed Monitor	8.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1160	630-80370	Concrete Barrier (Temporary)	3,960.000	0.000		
			LF	1,180.000	32,391.00	
			27.45000	1,180.000		32,391.00
1165	630-80380	*Traffic Cone	200.000	0.000		
			EACH	100.000	1,050.00	
			10.50000	100.000		1,050.00
1170	630-85011	*Impact Attenuator (Temporary)	90.000	0.000		
			DAY	13.500	1,205.01	
			89.26000	13.500		1,205.01
1175	630-85041	*Mobile Attenuator	60.000	0.000		
			DAY	16.000	11,424.00	
			714.00000	16.000		11,424.00
1180	700-70010	F/A Minor Contract Revisions	281,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	700-70011	F/A Partnering	1,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70012	F/A Asphalt Pavement Incentive	108,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70013	F/A Concrete Pavement Incentive	11,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70016	F/A Fuel Cost Adjustment	84,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70018	F/A Roadway Smoothness Incentive	128,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70019	F/A Asphalt Cement Cost Adjustment	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1215	700-70021	F/A On-The-Job Trainee	3,456.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
1220	700-70031	F/A INTERIM SURFACE REPAIR	32,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1225	700-70035	F/A Active Traffic Management System Support	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70072	F/A Obtain Power from Xcel Energy	160,000.000	75,424.650		
			F A	0.000	0.00	
			1.00000	75,424.650		75,424.65
1235	700-70082	F/A Furnish & Install Electrical Service	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1240	700-70210	F/A Lights	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1245	700-70380	F/A Erosion Control	16,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1250	700-70589	F/A Environmental Health & Safety Management	8,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1255	700-71002	CDOT Risk Pool	336,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-71003	Owner Controlled Insurance Program Responsiveness and Accura	4,817.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1265	700-71004	Owner Controlled Insurance Program Enrollment and Reporting	4,817.400	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 05/26/2015
 15:24:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1270	700-71005	Owner Controlled Insurance Program Safety Compliance and Los	9,634.800	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 17,468,313.31 \$	545,402.26 \$ 620,826.91
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1280	620-00005	Field Office (Special)	0.600	0.000		
			EACH	0.300	19,934.10	
			66,447.00000	0.300		19,934.10
1285	620-00012	Field Laboratory (Class 2)	0.600	0.000		
			EACH	0.300	3,260.40	
			10,868.00000	0.300		3,260.40
1290	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			3,780.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 50,169.00 \$	23,194.50 \$ 23,194.50
PROJECT TOTAL			CURRENT AMT	\$ 17,518,482.31 \$	568,596.76 \$	644,021.41