

ESTIMATE SUMMARY

CONTID: C19984-COMBO

ESTIMATE NO: 0017 PROG

SPEC YR: 2005

PCN: 19984-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 624.0 DAYS

TIME ALLOW: 1/18/2017 FIXED COMPLETION DATE

I-70 PPSL EAST IDAHO SPRINGS B

PERCENT TIME: 94.98

ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DATE

PROJECT NO: FBR0703-410

I-70 PPSL EAST IDAHO SPRINGS B

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

MOUNTAIN CORRIDOR CONSTRUCTORS, LLC

PAY PERIOD ENDING 12/16/2016

DATE TIME STARTED 04/03/2015

7800 East Union Ave., STE 100

DATE LET 03/09/2015

DATE WORK BEGAN 04/03/2015

DATE AWARDED 03/31/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/02/2015

DATE ACCEPTED

DENVER CO 80237-471

DATE NOTICE TO PROCEED 04/03/2015

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,692,435.29 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 24,650,000.00 NON-PARTICIPATING	9,674,197.11	145,902.65
PERCENT COMPLETE: 99.81% TOTAL EARNINGS	9,674,197.11	145,902.65
FUNDS AVAILABLE: \$ 18,238.18 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	9,674,197.11
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-17,353.31	-34.20
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	9,656,843.80
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	9,656,843.80
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 145,868.45

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.200	0.200		
			L S	0.000	0.00	
			12,500.00000	0.200		2,500.00
0010	202-00010	Removal of Tree	22.000	22.000		
			EACH	0.000	0.00	
			713.00000	22.000		15,686.00
0015	202-00021	*Removal of Manhole	1.000	1.000		
			EACH	0.000	0.00	
			3,273.00000	1.000		3,273.00
0020	202-00035	*Removal of Pipe	355.000	355.000		
			LF	0.000	0.00	
			18.00000	355.000		6,390.00
0025	202-00037	*Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			583.00000	1.000		583.00
0030	202-00090	*Removal of Delineator	26.000	26.000		
			EACH	0.000	0.00	
			5.25000	26.000		136.50
0035	202-00220	*Removal of Asphalt Mat	2,044.000	2,044.000		
			SY	0.000	0.00	
			9.00000	2,044.000		18,396.00
0040	202-00240	*Removal of Asphalt Mat (Planing)	1,541.000	1,541.000		
			SY	0.000	0.00	
			1.65000	1,541.000		2,542.65
0045	202-00827	*Removal of Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			262.00000	3.000		786.00
0050	202-01000	Removal of Fence	240.000	110.000		
			LF	130.000	780.00	
			6.00000	240.000		1,440.00
0055	202-01130	*Removal of Guardrail Type 3	2,401.000	2,401.000		
			LF	0.000	0.00	
			4.00000	2,401.000		9,604.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01170	Removal of Guardrail Type 7	185.000	185.000		
			LF	0.000	0.00	
			76.00000	185.000		14,060.00
0065	202-04001	*Plug Culvert	0.000	0.000		
			EACH	0.000	0.00	
			784.00000	0.000		0.00
0070	202-05026	*Sawing Asphalt Material (6 Inch)	94.000	94.000		
			LF	0.000	0.00	
			8.00000	94.000		752.00
0075	202-05030	*Sawing Asphalt Material (10 Inch)	1,045.000	1,045.000		
			LF	0.000	0.00	
			7.20000	1,045.000		7,524.00
0080	203-00060	Embankment Material (Complete In Place)	22,594.000	22,594.000		
			CY	0.000	0.00	
			24.00000	22,594.000		542,256.00
0085	203-00100	Muck Excavation	321.000	321.000		
			CY	0.000	0.00	
			45.00000	321.000		14,445.00
0090	206-00510	Filter Material (Class A)	68.000	68.000		
			CY	0.000	0.00	
			210.00000	68.000		14,280.00
0095	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			55,300.00000	1.000		55,300.00
0100	208-00002	*Erosion Log Type 1 (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0105	208-00009	*Erosion Log Type 2 (18 Inch)	0.000	0.000		
			LF	0.000	0.00	
			7.40000	0.000		0.00
0110	208-00020	*Silt Fence	971.000	971.000		
			LF	0.000	0.00	
			1.20000	971.000		1,165.20

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00040	*Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0120	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURL	0.000	0.00	
			101.00000	0.000		0.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0135	208-00106	Sweeping (Sediment Removal)	52.000	52.000		
			HOURL	0.000	0.00	
			184.00000	52.000		9,568.00
0140	208-00107	Removal of Trash	0.000	0.000		
			HOURL	0.000	0.00	
			368.00000	0.000		0.00
0145	208-00206	Erosion Control Supervisor	118.000	118.000		
			DAY	0.000	0.00	
			777.00000	118.000		91,686.00
0150	212-00006	*Seeding (Native)	4.000	4.000		
			ACRE	0.000	0.00	
			828.00000	4.000		3,312.00
0155	212-00032	*Soil Conditioning	4.000	4.000		
			ACRE	0.000	0.00	
			2,910.00000	4.000		11,640.00
0160	212-00047	Soil Preparation (Special)	0.000	0.000		
			ACRE	0.000	0.00	
			8,926.00000	0.000		0.00
0165	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			621.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00012	*Spray-on Mulch Blanket	4.000 ACRE	4.000 0.000	0.00	14,808.00
			3,702.00000	4.000		
0175	213-00061	*Mulch Tackifier	0.000 LB	0.000 0.000	0.00	0.00
			3.30000	0.000		0.00
0180	217-00020	*Herbicide Treatment	0.000 HOUR	0.000 0.000	0.00	0.00
			142.00000	0.000		0.00
0185	304-06000	Aggregate Base Course (Class 6)	4,672.410 TON	4,672.410 0.000	0.00	131,294.72
			28.10000	4,672.410		
0190	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	179.200 TON	179.200 0.000	0.00	29,030.40
			162.00000	179.200		
0195	403-34821	*Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	2,629.360 TON	2,629.360 0.000	0.00	212,320.82
			80.75000	2,629.360		
0200	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	291.030 TON	291.030 0.000	0.00	25,075.14
			86.16000	291.030		
0205	403-40000	*HMA Safety Edge	0.000 LF	0.000 0.000	0.00	0.00
			1.20000	0.000		0.00
0210	411-10255	*Emulsified Asphalt (Slow-Setting)	693.000 GAL	693.000 0.000	0.00	4,365.90
			6.30000	693.000		
0215	412-00800	*Concrete Pavement (8 Inch)	0.000 SY	0.000 0.000	0.00	0.00
			97.66000	0.000		0.00
0220	503-00000	*Ground Improvement	9,077.000 SF	9,077.000 0.000	0.00	292,460.94
			32.22000	9,077.000		

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	504-04440	*Facing (Special)	3,600.000	3,600.000		
			SF	0.000	0.00	
			21.00000	3,600.000		75,600.00
0230	506-00030	Grouted Riprap	2.000	2.000		
			CY	0.000	0.00	
			947.00000	2.000		1,894.00
0235	506-00036	Grouted Riprap (36 Inch) (Special)	1.000	1.000		
			CY	0.000	0.00	
			908.00000	1.000		908.00
0240	506-00209	Riprap (9 Inch)	3.000	3.000		
			CY	0.000	0.00	
			88.00000	3.000		264.00
0245	514-00200	Pedestrian Railing (Steel)	0.000	0.000		
			LF	0.000	0.00	
			153.00000	0.000		0.00
0250	515-00300	Waterproof Coating	0.000	0.000		
			SY	0.000	0.00	
			36.00000	0.000		0.00
0255	601-01000	Concrete Class B	6.000	6.000		
			CY	0.000	0.00	
			975.00000	6.000		5,850.00
0260	601-03050	Concrete Class D (Wall)	2,026.100	2,026.100		
			CY	0.000	0.00	
			563.00000	2,026.100		1,140,694.30
0265	602-00000	*Reinforcing Steel	165,636.000	165,636.000		
			LB	0.000	0.00	
			0.80000	165,636.000		132,508.80
0270	603-01180	*18 Inch Reinforced Concrete Pipe	292.000	292.000		
			LF	0.000	0.00	
			92.50000	292.000		27,010.00
0275	603-01240	*24 Inch Reinforced Concrete Pipe	346.000	346.000		
			LF	0.000	0.00	
			107.00000	346.000		37,022.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-01300	*30 Inch Reinforced Concrete Pipe	393.000	393.000		
			LF	0.000	0.00	
			133.00000	393.000		52,269.00
0285	603-01420	*42 Inch Reinforced Concrete Pipe	180.000	180.000		
			LF	0.000	0.00	
			103.00000	180.000		18,540.00
0290	603-05030	*30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,607.00000	1.000		1,607.00
0295	603-05042	*42 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,733.00000	2.000		3,466.00
0300	604-00305	*Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,570.00000	1.000		7,570.00
0305	604-00315	*Inlet Type C (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			27,800.00000	1.000		27,800.00
0310	604-00505	*Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,211.00000	1.000		8,211.00
0315	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,307.00000	2.000		12,614.00
0320	604-19110	*Inlet Type R L 5 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			9,714.00000	2.000		19,428.00
0325	604-30010	*Manhole Slab Base (10 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			8,700.00000	4.000		34,800.00
0330	604-30015	*Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			12,420.00000	1.000		12,420.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	604-39050	*Manhole (Traffic Management System)	1.000	1.000		
			EACH	0.000	0.00	
			9,802.00000	1.000		9,802.00
0340	604-50062	Grating and Frame	2.000	2.000		
			EACH	0.000	0.00	
			1,958.00000	2.000		3,916.00
0345	605-82200	French Drain	0.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0350	605-82306	6 Inch Drain Pipe	170.000	170.000		
			LF	0.000	0.00	
			19.00000	170.000		3,230.00
0355	605-84000	Subsurface Drain Outlet	40.000	40.000		
			LF	0.000	0.00	
			157.00000	40.000		6,280.00
0360	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,112.000	3,112.000		
			LF	0.000	0.00	
			28.50000	3,112.000		88,692.00
0365	606-00705	*Guardrail Type 7 (Special)	41.000	41.000		
			LF	0.000	0.00	
			95.00000	41.000		3,895.00
0370	606-00710	*Guardrail Type 7 (Style CA)	358.000	358.000		
			LF	0.000	0.00	
			63.00000	358.000		22,554.00
0375	606-00715	*Guardrail Type 7 (Style CA)(Concrete Glare Screen)	0.000	0.000		
			LF	0.000	0.00	
			96.00000	0.000		0.00
0380	606-00730	*Guardrail Type 7 (Style CD)	252.000	252.000		
			LF	0.000	0.00	
			59.00000	252.000		14,868.00
0385	606-01340	*End Anchorage Type 3D	3.000	3.000		
			EACH	0.000	0.00	
			1,003.00000	3.000		3,009.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	606-01370	*Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			2,562.00000	6.000		15,372.00
0395	606-01380	*Transition Type 3H	1.000	1.000		
			EACH	0.000	0.00	
			992.00000	1.000		992.00
0400	606-01390	*End Anchorage Type 3K	2.000	2.000		
			EACH	0.000	0.00	
			1,633.00000	2.000		3,266.00
0405	606-02003	*End Anchorage (Nonflared)	2.000	2.000		
			EACH	0.000	0.00	
			2,966.00000	2.000		5,932.00
0410	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			2,515.00000	2.000		5,030.00
0415	606-10700	Bridge Rail Type 7	767.000	767.000		
			LF	0.000	0.00	
			162.00000	767.000		124,254.00
0420	606-11030	Bridge Rail Type 10M	352.000	352.000		
			LF	0.000	0.00	
			231.00000	352.000		81,312.00
0425	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0430	607-53142	Fence Chain Link (42 Inch)	196.000	167.000		
			LF	29.000	2,291.00	
			79.00000	196.000		15,484.00
0435	608-00006	*Concrete Sidewalk (6 Inch)	0.000	0.000		
			SY	0.000	0.00	
			32.33000	0.000		0.00
0440	608-00010	*Concrete Curb Ramp	31.000	31.000		
			SY	0.000	0.00	
			152.00000	31.000		4,712.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440		MATERIAL ALLOWANCE Bridge Exp Joint (Asphalt Plug)		427.000		
			LF	0.000	0.00	
			62.71000	427.000		26,777.17
0445	609-21010	*Curb and Gutter Type 2 (Section I-B)	356.000	356.000		
			LF	0.000	0.00	
			19.00000	356.000		6,764.00
0450	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	182.000	182.000		
			LF	0.000	0.00	
			21.00000	182.000		3,822.00
0455	609-21020	*Curb and Gutter Type 2 (Section II-B)	770.000	770.000		
			LF	0.000	0.00	
			18.00000	770.000		13,860.00
0460	609-60011	*Curb Type 6 (Section M)	817.000	817.000		
			LF	0.000	0.00	
			9.35000	817.000		7,638.95
0465	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	0.000	0.000		
			SF	0.000	0.00	
			10.55000	0.000		0.00
0470	612-00001	*Delineator (Type I)	25.000	25.000		
			EACH	0.000	0.00	
			23.00000	25.000		575.00
0475	612-00002	*Delineator (Type II)	22.000	22.000		
			EACH	0.000	0.00	
			23.00000	22.000		506.00
0480	612-00003	*Delineator (Type III)	8.000	8.000		
			EACH	0.000	0.00	
			23.00000	8.000		184.00
0485	612-00260	Location Marker (Fiber Optic)(Dome)	3.000	3.000		
			EACH	0.000	0.00	
			204.00000	3.000		612.00
0490	613-00100	*1 Inch Electrical Conduit	297.000	297.000		
			LF	0.000	0.00	
			18.90000	297.000		5,613.30

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	613-00200	*2 Inch Electrical Conduit	4,112.000	4,112.000		
			LF	0.000	0.00	
			34.65000	4,112.000		142,480.80
0500	613-00206	*2 Inch Electrical Conduit (Bored)	1,050.000	1,050.000		
			LF	0.000	0.00	
			57.75000	1,050.000		60,637.50
0505	613-07023	*Pull Box (24"x36"x24")	4.000	4.000		
			EACH	0.000	0.00	
			2,231.00000	4.000		8,924.00
0510	613-07030	*Pull Box (24"x16"x24")	20.000	20.000		
			EACH	0.000	0.00	
			1,522.00000	20.000		30,440.00
0515	613-13000	*Luminaire (LED)	19.000	19.000		
			EACH	0.000	0.00	
			1,443.00000	19.000		27,417.00
0520	613-32400	*Light Standard Steel (40 Foot)	16.000	16.000		
			EACH	0.000	0.00	
			4,846.00000	16.000		77,536.00
0525	613-40010	*Light Standard Foundation	16.000	16.000		
			EACH	0.000	0.00	
			2,126.00000	16.000		34,016.00
0530	613-50210	*Temporary Lighting	0.137	0.137		
			L S	0.000	0.00	
			70,327.00000	0.137		9,634.80
0535	614-72832	*Communications Cabinet (Type 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,802.00000	1.000		16,802.00
0540	614-85001	Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			27,828.00000	1.000		27,828.00
0545	614-87006	*Fiber Optic Termination Panel (6 Fiber)	1.000	1.000		
			EACH	0.000	0.00	
			2,858.00000	1.000		2,858.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	614-87015	*Buffer Tube Fan Out Kit	1.000	1.000		
			EACH	0.000	0.00	
			562.00000	1.000		562.00
0555	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	1.000	1.000		
			EACH	0.000	0.00	
			21,627.00000	1.000		21,627.00
0560	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	1,160.000	0.000		
			LF	1,160.000	1,705.20	
			1.47000	1,160.000		1,705.20
0565	614-87646	*Fiber Optic Cable (Single Mode) (144 Strands) (Install Only	3,296.000	0.000		
			LF	3,296.000	4,680.32	
			1.42000	3,296.000		4,680.32
0570	614-87652	*Fiber Optic Cable (Single Mode) (216 Strands) (Install Only	2,720.000	0.000		
			LF	2,720.000	10,145.60	
			3.73000	2,720.000		10,145.60
0575	615-00030	Embankment Protector Type 3	2.000	2.000		
			EACH	0.000	0.00	
			2,044.00000	2.000		4,088.00
0580	619-50120	*1-1/2 Inch Plastic Pipe	10.000	10.000		
			LF	0.000	0.00	
			4.20000	10.000		42.00
0585	619-75032	*4 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			1,155.00000	2.000		2,310.00
0590	619-77300	*Corporation Stop	1.000	1.000		
			EACH	0.000	0.00	
			577.00000	1.000		577.00
0595	619-77400	*Curb Stop and Box	1.000	1.000		
			EACH	0.000	0.00	
			1,890.00000	1.000		1,890.00
0600	625-00000	Construction Surveying	0.250	0.250		
			L S	0.000	0.00	
			132,000.00000	0.250		33,000.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	626-00100	*Mobilization (without Autopay)	0.250	0.250		
			L S	0.000	0.00	
			3,702,023.24000	0.250		925,505.81
0610	626-01000	*Public Information Services	0.250	0.250		
			L S	0.000	0.00	
			96,250.00000	0.250		24,062.50
0615	627-00005	*Epoxy Pavement Marking	5.000	5.000		
			GAL	0.000	0.00	
			55.00000	5.000		275.00
0620	630-00000	*Flagging	1,227.000	1,227.000		
			HOURL	0.000	0.00	
			29.61000	1,227.000		36,331.47
0625	630-00003	*Uniformed Traffic Control	295.500	295.500		
			HOURL	0.000	0.00	
			99.76000	295.500		29,479.08
0630	630-00007	*Traffic Control Inspection	30.000	0.000		
			DAY	0.000	0.00	
			367.54000	0.000		0.00
0635	630-00012	*Traffic Control Management	54.000	54.000		
			DAY	0.000	0.00	
			1,123.00000	54.000		60,642.00
0640	630-80001	*Flashing Beacon (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			315.00000	2.000		630.00
0645	630-80335	*Barricade (Type 3 M-A) (Temporary)	14.000	14.000		
			EACH	0.000	0.00	
			105.00000	14.000		1,470.00
0650	630-80341	*Construction Traffic Sign (Panel Size A)	43.000	43.000		
			EACH	0.000	0.00	
			52.50000	43.000		2,257.50
0655	630-80342	*Construction Traffic Sign (Panel Size B)	37.000	37.000		
			EACH	0.000	0.00	
			52.50000	37.000		1,942.50

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	630-80343	*Construction Traffic Sign (Panel Size C)	31.000	31.000		
			EACH	0.000	0.00	
			52.50000	31.000		1,627.50
0665	630-80344	*Construction Traffic Sign (Special)	0.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0670	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	2.000		
			EACH	0.000	0.00	
			4,725.00000	2.000		9,450.00
0675	630-80360	*Drum Channelizing Device	287.000	287.000		
			EACH	0.000	0.00	
			52.50000	287.000		15,067.50
0680	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
0685	630-80367	*Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00
0690	630-80370	Concrete Barrier (Temporary)	2,640.000	2,640.000		
			LF	0.000	0.00	
			27.45000	2,640.000		72,468.00
0695	630-80380	*Traffic Cone	111.000	111.000		
			EACH	0.000	0.00	
			10.50000	111.000		1,165.50
0700	630-85011	*Impact Attenuator (Temporary)	601.000	601.000		
			DAY	0.000	0.00	
			89.26000	601.000		53,645.26
0705	630-85041	*Mobile Attenuator	50.000	50.000		
			DAY	0.000	0.00	
			714.00000	50.000		35,700.00
0710	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	700-70011	F/A Partnering	270.590	270.590		
			F A	0.000	0.00	
			1.00000	270.590		270.59
0720	700-70012	F/A Asphalt Pavement Incentive	-847.000	-847.880		
			F A	0.000	0.00	
			1.00000	-847.880		-847.88
0725	700-70016	F/A Fuel Cost Adjustment	-4,791.020	-4,791.020		
			F A	0.000	0.00	
			1.00000	-4,791.020		-4,791.02
0730	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70019	F/A Asphalt Cement Cost Adjustment	-2,235.000	-2,235.450		
			F A	0.000	0.00	
			1.00000	-2,235.450		-2,235.45
0740	700-70021	F/A On-The-Job Trainee	1,644.800	1,644.800		
			HOUR	0.000	0.00	
			1.00000	1,644.800		1,644.80
0745	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70034	F/A Dewatering	263,417.880	263,417.880		
			F A	0.000	0.00	
			1.00000	263,417.880		263,417.88
0755	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-71002	CDOT Risk Pool	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	700-71003	Owner Controlled Insurance Program Responsiveness and Accura	3,211.600	0.000		
			F A	1,408.930	1,408.93	
			1.00000	1,408.930		1,408.93
0775	700-71004	Owner Controlled Insurance Program Enrollment and Reporting	3,211.600	0.000		
			F A	1,408.930	1,408.93	
			1.00000	1,408.930		1,408.93
0780	700-71005	Owner Controlled Insurance Program Safety Compliance and Los	6,423.200	0.000		
			F A	2,817.870	2,817.87	
			1.00000	2,817.870		2,817.87
0900	900-00014	Added Item (Lump Sum)/ Abutment 2 Ground Improvements	1.000	1.000		
			L S	0.000	0.00	
			142,845.48000	1.000		142,845.48
0905	900-00004	Added Item (Cubic Yard)/ Inject Grout	23.000	23.000		
			CY	0.000	0.00	
			507.00000	23.000		11,661.00
0910	900-00012	Added Item (Foot)/ Install Grout Casing	535.000	535.000		
			LF	0.000	0.00	
			31.75000	535.000		16,986.25
0915	900-00007	Added Item (Each)/ Mobilization 19984 CMO 009	2.000	2.000		
			EACH	0.000	0.00	
			15,000.00000	2.000		30,000.00
0920	900-00014	Added Item (Lump Sum)/ Additional Testing	1.000	1.000		
			L S	0.000	0.00	
			59,252.72000	1.000		59,252.72
0925	900-00006	Added Item (Dollar)/ CMGC 5% Fee 19984CMO 009	5,895.000	5,895.000		
			DOL	0.000	0.00	
			1.00000	5,895.000		5,895.00
0930	900-00014	Added Item (Lump Sum)/ So. Abut Caisson Design Change	1.000	1.000		
			L S	0.000	0.00	
			32,300.76000	1.000		32,300.76

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	900-00006	Added Item (Dollar)/ Claim Settlement	550,000.000	450,000.000		
			DOL	100,000.000	100,000.00	
			1.00000	550,000.000		550,000.00
			CAT 0200	CURRENT AMT \$	6,530,527.52 \$	125,237.85 \$ 6,539,066.49
CAT NO0300 STRUCTURES						
0790	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			148,000.00000	1.000		148,000.00
0795	206-00000	*Structure Excavation	5,206.000	5,206.000		
			CY	0.000	0.00	
			25.70000	5,206.000		133,794.20
0800	206-00100	Structure Backfill (Class 1)	14,042.000	14,042.000		
			CY	0.000	0.00	
			32.33000	14,042.000		453,977.86
0805	206-00200	Structure Backfill (Class 2)	1,524.000	1,524.000		
			CY	0.000	0.00	
			20.62000	1,524.000		31,424.88
0810	206-00360	Mechanical Reinforcement of Soil	3,420.000	3,420.000		
			CY	0.000	0.00	
			25.50000	3,420.000		87,210.00
0815	420-00000	Geomembrane	865.000	865.000		
			SY	0.000	0.00	
			9.40000	865.000		8,131.00
0820	503-00036	*Drilled Caisson (36 Inch)	360.400	344.400		
			LF	16.000	20,664.80	
			1,291.55000	360.400		465,474.62
0825	507-00000	Concrete Slope and Ditch Paving	12.000	12.000		
			CY	0.000	0.00	
			345.00000	12.000		4,140.00
0830	512-00101	Bearing Device (Type I)	16.000	16.000		
			EACH	0.000	0.00	
			946.00000	16.000		15,136.00

CONTID: C19984-COMBO
 PCN: 19984-BID
 PROJECT: FBR0703-410

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0835	514-00201	Pedestrian Railing (Steel)(Special)	611.000	611.000		
			LF	0.000	0.00	
			265.38000	611.000		162,147.18
0840	515-00120	*Waterproofing (Membrane)	724.000	724.000		
			SY	0.000	0.00	
			18.32000	724.000		13,263.68
0845	518-01004	Bridge Expansion Device (0-4 Inch)	129.000	129.000		
			LF	0.000	0.00	
			420.00000	129.000		54,180.00
0850	601-03040	*Concrete Class D (Bridge)	793.000	793.000		
			CY	0.000	0.00	
			709.00000	793.000		562,237.00
0855	601-40300	*Structural Concrete Coating	3,778.000	3,778.000		
			SY	0.000	0.00	
			7.30000	3,778.000		27,579.40
0860	602-00020	*Reinforcing Steel (Epoxy Coated)	335,465.000	335,465.000		
			LB	0.000	0.00	
			0.88000	335,465.000		295,209.20
0865	605-00060	6 Inch Perforated Pipe Underdrain	190.000	190.000		
			LF	0.000	0.00	
			11.50000	190.000		2,185.00
0870	606-10705	Bridge Rail Type 7 (Special)	285.000	285.000		
			LF	0.000	0.00	
			206.00000	285.000		58,710.00
0875	613-01200	*2 Inch Electrical Conduit (Plastic)	6,055.000	6,055.000		
			LF	0.000	0.00	
			34.65000	6,055.000		209,805.75
0880	618-00184	*Prestressed Concrete I (BT84)	1,356.000	1,356.000		
			LF	0.000	0.00	
			291.00000	1,356.000		394,596.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0880		MATERIAL ALLOWANCE Prestressed Concrete (BT84)		0.000		
			LF	0.000	0.00	
			220.44000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 3,127,201.77	\$ 20,664.80 \$ 3,127,201.77
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0885	620-00005	Field Office (Special)		0.400		
			EACH	0.000	0.00	
			66,447.00000	0.400		26,578.80
0890	620-00012	Field Laboratory (Class 2)		0.400		
			EACH	0.000	0.00	
			10,868.00000	0.400		4,347.20
0895	620-00020	Sanitary Facility		1.000		
			EACH	0.000	0.00	
			3,780.00000	1.000		3,780.00
			CAT 0400	CURRENT AMT	\$ 34,706.00	\$ 0.00 \$ 34,706.00
PROJECT TOTAL			CURRENT AMT	\$ 9,692,435.29	\$ 145,902.65	\$ 9,700,974.26

ESTIMATE SUMMARY

CONTID: C19984-COMBO

ESTIMATE NO: 0017 PROG

SPEC YR: 2005

PCN: 20308-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION: I-70 PPSL EAST IDAHO SPRINGS B
 TIME CHARGED: 624.0 DAYS TIME ALLOW: 1/18/2017 FIXED COMPLETION DATE
 PERCENT TIME: 94.98 ORIG TIME ALLOW: 10/31/201 FIXED COMPLETION DATE

PROJECT NO: NHPP0703-418
 I-70 EB PPSL CONSTRUCTION PACK

NAME OF ROAD:

PROJECT COUNTIES: CLEAR CREEK

CONTRACTOR:

MOUNTAIN CORRIDOR CONSTRUCTORS, LLC
 7800 East Union Ave., STE 100

PAY PERIOD ENDING 12/16/2016 DATE TIME STARTED 04/03/2015
 DATE LET 03/09/2015 DATE WORK BEGAN 04/03/2015
 DATE AWARDED 03/31/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/02/2015 DATE ACCEPTED
 DATE NOTICE TO PROCEED 04/03/2015

DENVER CO 80237-473

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 19,634,311.90 PARTICIPATING	\$ 19,235,385.53	\$ 225,546.29
AWARD PROJECT AMT: \$ 24,650,000.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 97.97% TOTAL EARNINGS	19,235,385.53	225,546.29
FUNDS AVAILABLE: \$ 398,926.37 STOCKPILED MATERIALS	26,777.17	0.00
	GROSS EARNINGS 19,262,162.70	225,546.29
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-32,646.69	34.20
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 19,229,516.01	225,580.49
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 19,229,516.01	225,580.49
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 225,580.49

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.800	0.800		
			L S	0.000	0.00	
			12,500.00000	0.800		10,000.00
0010	202-00010	Removal of Tree	46.000	46.000		
			EACH	0.000	0.00	
			713.00000	46.000		32,798.00
0015	202-00019	*Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,166.00000	1.000		1,166.00
0020	202-00021	*Removal of Manhole	0.000	0.000		
			EACH	0.000	0.00	
			3,273.00000	0.000		0.00
0025	202-00035	*Removal of Pipe	80.000	80.000		
			LF	0.000	0.00	
			18.00000	80.000		1,440.00
0030	202-00090	*Removal of Delineator	41.000	41.000		
			EACH	0.000	0.00	
			5.25000	41.000		215.25
0035	202-00170	*Grinding And Texturing Concrete Pavement	535.000	535.000		
			SY	0.000	0.00	
			25.00000	535.000		13,375.00
0040	202-00210	Removal of Concrete Pavement	244.000	244.000		
			SY	0.000	0.00	
			62.00000	244.000		15,128.00
0045	202-00220	*Removal of Asphalt Mat	4,439.000	4,339.770		
			SY	0.000	0.00	
			9.00000	4,339.770		39,057.93
0050	202-00240	*Removal of Asphalt Mat (Planing)	254,648.000	247,714.000		
			SY	6,934.000	11,441.10	
			1.65000	254,648.000		420,169.20
0055	202-00250	*Removal of Pavement Marking	41,582.000	41,582.000		
			SF	0.000	0.00	
			0.80000	41,582.000		33,265.60

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00700	*Removal of Light Standard	17.000	17.000		
			EACH	0.000	0.00	
			347.00000	17.000		5,899.00
0065	202-00705	*Removal of Light Standard Foundation	17.000	17.000		
			EACH	0.000	0.00	
			583.00000	17.000		9,911.00
0070	202-00720	*Removal of Closed Circuit Camera	4.000	4.000		
			EACH	0.000	0.00	
			525.00000	4.000		2,100.00
0075	202-00750	*Removal of Luminaire	3.000	3.000		
			EACH	0.000	0.00	
			436.00000	3.000		1,308.00
0080	202-00805	Removal of Overhead Sign Structure	4.000	4.000		
			EACH	0.000	0.00	
			7,324.00000	4.000		29,296.00
0085	202-00810	*Removal of Ground Sign	79.000	79.000		
			EACH	0.000	0.00	
			455.00000	79.000		35,945.00
0090	202-00821	Removal of Sign Panel	8.000	8.000		
			EACH	0.000	0.00	
			38.00000	8.000		304.00
0095	202-00827	*Removal of Pull Box	17.000	17.000		
			EACH	0.000	0.00	
			262.00000	17.000		4,454.00
0100	202-00858	*Removal of Pedestal Pole	0.000	0.000		
			EACH	0.000	0.00	
			1,391.00000	0.000		0.00
0105	202-01130	*Removal of Guardrail Type 3	470.000	470.000		
			LF	0.000	0.00	
			4.00000	470.000		1,880.00
0110	202-05026	*Sawing Asphalt Material (6 Inch)	0.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-05030	*Sawing Asphalt Material (10 Inch)	1,366.000	1,366.000		
			LF	0.000	0.00	
			7.20000	1,366.000		9,835.20
0120	203-00060	Embankment Material (Complete In Place)	3,235.000	3,235.000		
			CY	0.000	0.00	
			24.00000	3,235.000		77,640.00
0125	203-00100	Muck Excavation	115.000	115.000		
			CY	0.000	0.00	
			45.00000	115.000		5,175.00
0130	203-00598	*Rock Scaling	375.000	375.000		
			HOUR	0.000	0.00	
			220.00000	375.000		82,500.00
0135	203-01500	Blading	15.000	15.000		
			HOUR	0.000	0.00	
			173.00000	15.000		2,595.00
0140	203-01510	Backhoe	0.000	0.000		
			HOUR	0.000	0.00	
			174.00000	0.000		0.00
0145	203-01550	Dozing	0.000	0.000		
			HOUR	0.000	0.00	
			141.00000	0.000		0.00
0150	203-01582	Truck (Dump)	0.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0155	203-01590	Front End Loader (Rubber Tire)	30.000	30.000		
			HOUR	0.000	0.00	
			137.00000	30.000		4,110.00
0160	203-01597	*Potholing	102.500	98.500		
			HOUR	4.000	1,468.00	
			367.00000	102.500		37,617.50
0165	203-02330	Laborer	59.000	59.000		
			HOUR	0.000	0.00	
			32.90000	59.000		1,941.10

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	206-00000	*Structure Excavation	618.000	618.000		
			CY	0.000	0.00	
			25.70000	618.000		15,882.60
0175	206-00065	*Structure Backfill (Flow-Fill)	70.000	70.000		
			CY	0.000	0.00	
			202.00000	70.000		14,140.00
0180	206-00510	Filter Material (Class A)	0.000	0.000		
			CY	0.000	0.00	
			210.00000	0.000		0.00
0185	208-00002	*Erosion Log Type 1 (12 Inch)	799.000	734.000		
			LF	0.000	0.00	
			3.60000	734.000		2,642.40
0190	208-00009	*Erosion Log Type 2 (18 Inch)	0.000	0.000		
			LF	0.000	0.00	
			7.40000	0.000		0.00
0195	208-00020	*Silt Fence	150.000	150.000		
			LF	0.000	0.00	
			1.20000	150.000		180.00
0200	208-00040	*Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0205	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0210	208-00051	*Storm Drain Inlet Protection (Type I)	0.000	0.000		
			LF	0.000	0.00	
			6.30000	0.000		0.00
0215	208-00052	*Storm Drain Inlet Protection (Type II)	0.000	0.000		
			LF	0.000	0.00	
			57.75000	0.000		0.00
0220	208-00070	Vehicle Tracking Pad	4.000	4.000		
			EACH	0.000	0.00	
			5,977.00000	4.000		23,908.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00103	Removal and Disposal of Sediment (Labor)	50.000	42.000		
			HOURLY	0.000	0.00	
			101.00000	42.000		4,242.00
0230	208-00105	Removal and Disposal of Sediment (Equipment)	29.000	0.000		
			HOURLY	0.000	0.00	
			85.00000	0.000		0.00
0235	208-00106	Sweeping (Sediment Removal)	60.000	53.500		
			HOURLY	0.000	0.00	
			184.00000	53.500		9,844.00
0240	208-00107	Removal of Trash	0.000	0.000		
			HOURLY	0.000	0.00	
			368.00000	0.000		0.00
0245	208-00206	Erosion Control Supervisor	143.000	143.000		
			DAY	0.000	0.00	
			777.00000	143.000		111,111.00
0250	210-00056	*Reset Utility Secondary Service Pedestal	1.000	1.000		
			EACH	0.000	0.00	
			8,154.00000	1.000		8,154.00
0255	210-00510	Rebuild Portions of Present Structure	0.110	0.110		
			L S	0.000	0.00	
			18,800.00000	0.110		2,068.00
0260	210-00810	*Reset Ground Sign	5.000	5.000		
			EACH	0.000	0.00	
			577.00000	5.000		2,885.00
0265	210-00820	*Reset Variable Message Sign	1.000	1.000		
			EACH	0.000	0.00	
			8,191.00000	1.000		8,191.00
0270	210-00847	*Reset Travel Time Indicator	3.000	3.000		
			EACH	0.000	0.00	
			2,169.00000	3.000		6,507.00
0275	210-04200	*Adjust Guardrail	0.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	212-00006	*Seeding (Native)	2.300	2.300		
			ACRE	0.000	0.00	
			828.00000	2.300		1,904.40
0285	212-00022	*Seeding (Riparian)	0.050	0.050		
			ACRE	0.000	0.00	
			5,630.00000	0.050		281.50
0290	212-00032	*Soil Conditioning	2.000	2.000		
			ACRE	0.000	0.00	
			2,910.00000	2.000		5,820.00
0295	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			621.00000	0.000		0.00
0300	213-00008	*Mulching (Wood Chip)	800.000	800.000		
			CF	0.000	0.00	
			2.35000	800.000		1,880.00
0305	213-00012	*Spray-on Mulch Blanket	2.400	2.400		
			ACRE	0.000	0.00	
			3,702.00000	2.400		8,884.80
0310	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			3.30000	0.000		0.00
0315	213-00700	Landscape Boulder	34.000	34.000		
			EACH	0.000	0.00	
			230.00000	34.000		7,820.00
0320	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.295	5,617.98	
			19,044.00000	0.295		5,617.98
0325	214-00240	*Deciduous Tree (4 Inch Caliper)	5.000	5.000		
			EACH	0.000	0.00	
			307.00000	5.000		1,535.00
0330	214-00260	*Deciduous Tree (6 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			93.00000	6.000		558.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	214-00350	*Deciduous Shrub (5 Gallon Container)	141.000	141.000		
			EACH	0.000	0.00	
			33.00000	141.000		4,653.00
0340	214-00901	*Perennials (Tubeling)	238.000	238.000		
			EACH	0.000	0.00	
			7.20000	238.000		1,713.60
0345	214-00910	*Perennials (1 Gallon Container)	335.000	335.000		
			EACH	0.000	0.00	
			12.00000	335.000		4,020.00
0350	214-01015	*Willow Cuttings	38.000	38.000		
			EACH	0.000	0.00	
			3.70000	38.000		140.60
0355	217-00020	*Herbicide Treatment	0.000	0.000		
			hour	0.000	0.00	
			142.00000	0.000		0.00
0360	240-00000	Wildlife Biologist	5.000	5.000		
			hour	0.000	0.00	
			85.00000	5.000		425.00
0365	304-06000	Aggregate Base Course (Class 6)	2,940.930	2,940.930		
			TON	0.000	0.00	
			28.10000	2,940.930		82,640.13
0370	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	318.250	318.250		
			TON	0.000	0.00	
			162.00000	318.250		51,556.50
0375	403-34821	*Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	2,698.240	2,481.520		
			TON	216.720	17,500.14	
			80.75000	2,698.240		217,882.88
0380	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	43,662.180	42,614.160		
			TON	1,048.020	90,297.40	
			86.16000	43,662.180		3,761,933.43
0385	403-40000	*HMA Safety Edge	418.000	418.000		
			LF	0.000	0.00	
			1.20000	418.000		501.60

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 9
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	411-10255	*Emulsified Asphalt (Slow-Setting)	15,531.000	14,956.000		
			GAL	575.000	3,622.50	
			6.30000	15,531.000		97,845.30
0395	412-00800	*Concrete Pavement (8 Inch)	2,303.000	2,303.000		
			SY	0.000	0.00	
			97.66000	2,303.000		224,910.98
0400	412-00805	*Concrete Pavement (8 Inch) (Fast Track)	751.000	751.000		
			SY	0.000	0.00	
			103.70000	751.000		77,878.70
0405	412-01220	*Concrete Pavement (12 Inch) (Fast Track)	533.000	533.000		
			SY	0.000	0.00	
			125.85000	533.000		67,078.05
0410	503-00042	*Drilled Caisson (42 Inch)	61.000	56.000		
			LF	5.000	5,835.00	
			1,167.00000	61.000		71,187.00
0415	503-00048	*Drilled Caisson (48 Inch)	64.000	64.000		
			LF	-22.000	-27,126.00	
			1,233.00000	42.000		51,786.00
0420	504-08050	Stone Landscape Wall	0.000	0.000		
			SF	0.000	0.00	
			120.00000	0.000		0.00
0425	506-00209	Riprap (9 Inch)	137.000	137.000		
			CY	0.000	0.00	
			88.00000	137.000		12,056.00
0430	507-00000	*Concrete Slope and Ditch Paving	3.000	3.000		
			CY	0.000	0.00	
			345.00000	3.000		1,035.00
0435	514-00200	Pedestrian Railing (Steel)	0.000	0.000		
			LF	0.000	0.00	
			153.00000	0.000		0.00
0440	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	541.000	541.000		
			LF	0.000	0.00	
			198.00000	541.000		107,118.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0017

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440		MATERIAL ALLOWANCE Bridge Exp Joint (Asphalt Plug)		427.000		
			LF	0.000	0.00	
			62.71000	427.000		26,777.17
0445	601-01000	Concrete Class B	49.500	49.500		
			CY	0.000	0.00	
			975.00000	49.500		48,262.50
0450	602-00020	*Reinforcing Steel (Epoxy Coated)	4,600.000	4,600.000		
			LB	0.000	0.00	
			0.88000	4,600.000		4,048.00
0455	603-00026	Culvert Lining (24 Inch)	0.000	0.000		
			LF	0.000	0.00	
			288.00000	0.000		0.00
0460	603-00036	*Culvert Lining (36 Inch)	139.000	139.000		
			LF	0.000	0.00	
			362.00000	139.000		50,318.00
0465	603-00048	*Culvert Lining (48 Inch)	150.000	150.000		
			LF	0.000	0.00	
			414.00000	150.000		62,100.00
0470	603-01180	*18 Inch Reinforced Concrete Pipe	335.000	335.000		
			LF	0.000	0.00	
			92.50000	335.000		30,987.50
0475	603-01240	*24 Inch Reinforced Concrete Pipe	269.000	269.000		
			LF	0.000	0.00	
			107.00000	269.000		28,783.00
0480	604-00305	*Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,570.00000	1.000		7,570.00
0485	604-00350	Inlet Type C (Special)	2.000	2.000		
			EACH	0.000	0.00	
			5,658.00000	2.000		11,316.00
0490	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,307.00000	2.000		12,614.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 11
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	604-19110	*Inlet Type R L 5 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,714.00000	1.000		9,714.00
0500	604-20010	Settling Basin	2.000	2.000		
			EACH	0.000	0.00	
			3,820.00000	2.000		7,640.00
0505	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,032.00000	1.000		5,032.00
0510	604-30010	Manhole Slab Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			8,700.00000	3.000		26,100.00
0515	604-39050	*Manhole (Traffic Management System)	17.000	17.000		
			EACH	0.000	0.00	
			9,802.00000	17.000		166,634.00
0520	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	738.000	638.000		
			LF	100.000	2,850.00	
			28.50000	738.000		21,033.00
0525	606-00740	*Guardrail Type 7 (Style CE)	128.000	128.000		
			LF	0.000	0.00	
			82.00000	128.000		10,496.00
0530	606-01340	*End Anchorage Type 3D	4.000	2.000		
			EACH	2.000	2,006.00	
			1,003.00000	4.000		4,012.00
0535	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			2,515.00000	2.000		5,030.00
0540	607-11525	*Fence (Plastic)	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0545	607-55040	*Mesh Anchor	657.000	657.000		
			EACH	0.000	0.00	
			540.00000	657.000		354,780.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 12
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	607-55060	*Mesh Pin	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0555	607-55100	*Wire Mesh	36,425.000	36,425.000		
			SF	0.000	0.00	
			5.20000	36,425.000		189,410.00
0560	608-00006	*Concrete Sidewalk (6 Inch)	1,021.000	1,021.000		
			SY	0.000	0.00	
			32.33000	1,021.000		33,008.93
0565	608-00010	*Concrete Curb Ramp	87.000	87.000		
			SY	0.000	0.00	
			152.00000	87.000		13,224.00
0570	609-20010	*Curb Type 2 (Section B)	8.000	0.000		
			LF	0.000	0.00	
			12.40000	0.000		0.00
0575	609-21010	*Curb and Gutter Type 2 (Section I-B)	729.000	729.000		
			LF	0.000	0.00	
			19.00000	729.000		13,851.00
0580	609-21013	*Curb and Gutter Type 2 (Section I-M) (Special)	313.000	313.000		
			LF	0.000	0.00	
			21.00000	313.000		6,573.00
0585	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,027.000	1,027.000		
			LF	0.000	0.00	
			18.00000	1,027.000		18,486.00
0590	609-60011	*Curb Type 6 (Section M)	0.000	0.000		
			LF	0.000	0.00	
			9.35000	0.000		0.00
0595	610-00026	*Median Cover Material (6 Inch Patterned Concrete)	2,830.000	2,830.000		
			SF	0.000	0.00	
			10.55000	2,830.000		29,856.50
0600	612-00001	*Delineator (Type I)	25.000	25.000		
			EACH	0.000	0.00	
			23.00000	25.000		575.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 13
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	612-00002	*Delineator (Type II)	17.000	17.000		
			EACH	0.000	0.00	
			23.00000	17.000		391.00
0610	612-00260	*Location Marker (Fiber Optic)(Dome)	7.000	7.000		
			EACH	0.000	0.00	
			204.00000	7.000		1,428.00
0615	612-00270	*Location Marker (Utility)(Flat Slat)	2.000	2.000		
			EACH	0.000	0.00	
			120.00000	2.000		240.00
0620	613-00200	*2 Inch Electrical Conduit	10,678.000	10,678.000		
			LF	0.000	0.00	
			34.65000	10,678.000		369,992.70
0625	613-00206	*2 Inch Electrical Conduit (Bored)	3,251.000	3,251.000		
			LF	0.000	0.00	
			57.75000	3,251.000		187,745.25
0630	613-00400	*4 Inch Electrical Conduit	3,498.000	3,498.000		
			LF	0.000	0.00	
			103.00000	3,498.000		360,294.00
0635	613-01100	*1 Inch Electrical Conduit (Plastic)	844.000	844.000		
			LF	0.000	0.00	
			18.90000	844.000		15,951.60
0640	613-01200	*2 Inch Electrical Conduit (Plastic)	9,981.000	9,881.000		
			LF	0.000	0.00	
			34.65000	9,881.000		342,376.65
0645	613-04100	*Electrical System Modifications	1.000	1.000		
			L S	0.000	0.00	
			124,965.00000	1.000		124,965.00
0650	613-07010	*Pull Box (Surface Mounted)	2.000	2.000		
			EACH	0.000	0.00	
			1,585.00000	2.000		3,170.00
0655	613-07011	*Pull Box (11"x18"x12")	22.000	22.000		
			EACH	0.000	0.00	
			1,522.00000	22.000		33,484.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 14
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	613-07023	*Pull Box (24"x36"x24")	12.000	12.000		
			EACH	0.000	0.00	
			2,231.00000	12.000		26,772.00
0665	613-07025	*Pull Box (24"x24"x14")	4.000	4.000		
			EACH	0.000	0.00	
			2,231.00000	4.000		8,924.00
0670	613-07030	*Pull Box (24"x16"x24")	10.000	10.000		
			EACH	0.000	0.00	
			1,522.00000	10.000		15,220.00
0675	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			282,190.00000	1.000		282,190.00
0680	613-10015	*Breakaway Wiring System	7.000	7.000		
			EACH	0.000	0.00	
			777.00000	7.000		5,439.00
0685	613-13000	*Luminaire (LED)	8.000	8.000		
			EACH	0.000	0.00	
			1,443.00000	8.000		11,544.00
0690	613-32400	*Light Standard Steel (40 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			4,846.00000	8.000		38,768.00
0695	613-40010	*Light Standard Foundation	8.000	8.000		
			EACH	0.000	0.00	
			2,126.00000	8.000		17,008.00
0700	613-50150	*Secondary Service Pedestal	33.000	33.000		
			EACH	0.000	0.00	
			4,888.00000	33.000		161,304.00
0705	613-50210	*Temporary Lighting	0.547	0.547		
			L S	0.000	0.00	
			70,327.00000	0.547		38,468.87
0710	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	28.000	28.000		
			EACH	0.000	0.00	
			871.00000	28.000		24,388.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 15
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	614-00011	*Sign Panel (Class I)	264.000	264.000		
			SF	0.000	0.00	
			21.00000	264.000		5,544.00
0720	614-00012	*Sign Panel (Class II)	1,108.000	1,108.000		
			SF	0.000	0.00	
			25.20000	1,108.000		27,921.60
0725	614-00013	*Sign Panel (Class III)	3,455.000	3,455.000		
			SF	0.000	0.00	
			30.00000	3,455.000		103,650.00
0730	614-00615	*Steel Sign Post (W 6x15)	53.000	53.000		
			LF	0.000	0.00	
			64.00000	53.000		3,392.00
0735	614-00818	*Steel Sign Post (W 8x18)	40.000	40.000		
			LF	0.000	0.00	
			63.00000	40.000		2,520.00
0740	614-00821	*Steel Sign Post (W 8x21)	29.000	29.000		
			LF	0.000	0.00	
			82.00000	29.000		2,378.00
0745	614-01022	*Steel Sign Post (W 10x22)	34.000	34.000		
			LF	0.000	0.00	
			80.00000	34.000		2,720.00
0750	614-01026	*Steel Sign Post (W 10x26)	76.000	76.000		
			LF	0.000	0.00	
			94.00000	76.000		7,144.00
0755	614-01226	*Steel Sign Post (W 12x26)	43.000	43.000		
			LF	0.000	0.00	
			110.00000	43.000		4,730.00
0760	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	60.000	60.000		
			LF	0.000	0.00	
			52.00000	60.000		3,120.00
0765	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	1,759.000	1,759.000		
			LF	0.000	0.00	
			15.75000	1,759.000		27,704.25

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 16
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	124.000	124.000		
		EACH		0.000	0.00	
			446.00000	124.000		55,304.00
0775	614-03002	*Concrete Footing (Type 2)	4.000	4.000		
		EACH		0.000	0.00	
			2,730.00000	4.000		10,920.00
0780	614-03003	*Concrete Footing (Type 3)	2.000	2.000		
		EACH		0.000	0.00	
			3,990.00000	2.000		7,980.00
0785	614-03004	*Concrete Footing (Type 4)	0.000	0.000		
		EACH		0.000	0.00	
			1,575.00000	0.000		0.00
0790	614-03005	*Concrete Footing (Type 5)	2.000	2.000		
		EACH		0.000	0.00	
			2,404.00000	2.000		4,808.00
0795	614-03006	*Concrete Footing (Type 6)	3.000	3.000		
		EACH		0.000	0.00	
			8,926.00000	3.000		26,778.00
0800	614-03007	*Concrete Footing (Type 7)	2.000	2.000		
		EACH		0.000	0.00	
			10,280.00000	2.000		20,560.00
0805	614-10114	*Dynamic Message Sign (Color LED)(Overhead)(Install Only)	5.000	5.000		
		EACH		0.000	0.00	
			22,582.00000	5.000		112,910.00
0810	614-10123	*Variable Message Sign (Install Only)	3.000	3.000		
		EACH		0.000	0.00	
			20,036.00000	3.000		60,108.00
0815	614-10132	*Variable Speed Limit Sign (Install Only)	13.000	13.000		
		EACH		0.000	0.00	
			8,611.00000	13.000		111,943.00
0820	614-10134	*Variable Message Sign (LED)(Overhead)(Install Only)	3.000	3.000		
		EACH		0.000	0.00	
			13,956.00000	3.000		41,868.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 17
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	614-10144	*Lane Use Control Signal (LED) (Single-Faced) (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			16,592.00000	4.000		66,368.00
0830	614-32900	*Monotube Overhead Sign Cantilever (Install Only)	20.000	20.000		
			EACH	0.000	0.00	
			9,398.00000	20.000		187,960.00
0835	614-72829	*Communications Cabinet (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			9,136.00000	4.000		36,544.00
0840	614-72832	*Communications Cabinet (Type 2)	13.000	13.000		
			EACH	0.000	0.00	
			16,802.00000	13.000		218,426.00
0845	614-72834	*Communications Cabinet (Type 2) (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			7,350.00000	4.000		29,400.00
0850	614-72875	*Loop Detector Wire	860.000	860.000		
			LF	0.000	0.00	
			4.73000	860.000		4,067.80
0855	614-72887	*Microwave Vehicle Radar Detector	7.000	7.000		
			EACH	0.000	0.00	
			12,706.00000	7.000		88,942.00
0860	614-73005	*Piezo (Electric) (Class II)	2.000	2.000		
			EACH	0.000	0.00	
			3,848.00000	2.000		7,696.00
0865	614-80000	*Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			4,421.00000	1.000		4,421.00
0870	614-80010	*Travel Time Indicator	3.000	3.000		
			EACH	0.000	0.00	
			12,827.00000	3.000		38,481.00
0875	614-80385	*Rumble Strip	79,677.000	77,757.000		
			LF	1,920.000	768.00	
			0.40000	79,677.000		31,870.80

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 18
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	614-86007	*Serial to IP Converter	13.000	13.000		
			EACH	0.000	0.00	
			2,068.00000	13.000		26,884.00
0885	614-86105	*Telemetry (Field)	0.000	0.000		
			EACH	0.000	0.00	
			8,112.00000	0.000		0.00
0890	614-86106	*Telemetry (Field)(Install Only)	1.000	1.000		
			EACH	0.000	0.00	
			1,979.00000	1.000		1,979.00
0895	614-86734	*Weigh-In-Motion Station (Type III)	1.000	1.000		
			EACH	0.000	0.00	
			79,851.00000	1.000		79,851.00
0900	614-86754	*Maintenance of ITS Equipment	1.000	1.000		
			L S	0.000	0.00	
			97,688.00000	1.000		97,688.00
0905	614-86800	*Uninterrupted Power Supply	16.000	16.000		
			EACH	0.000	0.00	
			22,997.00000	16.000		367,952.00
0910	614-87006	*Fiber Optic Termination Panel (6 Fiber)	26.000	26.000		
			EACH	0.000	0.00	
			2,858.00000	26.000		74,308.00
0915	614-87015	*Buffer Tube Fan Out Kit	26.000	26.000		
			EACH	0.000	0.00	
			562.00000	26.000		14,612.00
0920	614-87310	*Traffic Management System Building Equipment	1.000	1.000		
			L S	0.000	0.00	
			5,891.00000	1.000		5,891.00
0925	614-87320	*Closed Circuit Television	12.000	12.000		
			EACH	0.000	0.00	
			5,865.00000	12.000		70,380.00
0930	614-87350	*Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			270,082.00000	1.000		270,082.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 19
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	614-87364	*Closed Circuit Television Pole with Lowering Device (50 Fee	11.000 EACH 21,627.00000	11.000 0.000 11.000	0.00 0.00	237,897.00
0940	614-87412	*Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	31,625.000 LF 1.47000	25,689.000 5,936.000 31,625.000	8,725.92	46,488.75
0945	614-87652	*Fiber Optic Cable (Single Mode) (216 Strands) (Install Only)	73,233.000 LF 3.73000	73,233.000 -1,116.000 72,117.000	-4,162.68	268,996.41
0950	614-87690	*Ethernet Switch	39.000 EACH 8,185.00000	39.000 0.000 39.000	0.00	319,215.00
0955	614-87700	*Ethernet Router	1.000 EACH 58,938.00000	1.000 0.000 1.000	0.00	58,938.00
0960	614-87702	*Ethernet Radio (Pair)	0.000 EACH 21,538.00000	0.000 0.000 0.000	0.00	0.00
0965	619-06040	*4 Inch Ductile Iron Pipe	470.000 LF 89.00000	470.000 0.000 470.000	0.00	41,830.00
0970	619-50080	*1 Inch Plastic Pipe	1,265.000 LF 4.20000	1,265.000 0.000 1,265.000	0.00	5,313.00
0975	619-50120	*1-1/2 Inch Plastic Pipe	1,150.000 LF 4.20000	1,150.000 0.000 1,150.000	0.00	4,830.00
0980	619-50160	*2 Inch Plastic Pipe	397.000 LF 31.06000	397.000 0.000 397.000	0.00	12,330.82
0985	619-50320	4 Inch Plastic Pipe	456.000 LF 19.95000	456.000 0.000 456.000	0.00	9,097.20

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 20
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0990	619-75016	*2 Inch Gate Valve	3.000	3.000		
			EACH	0.000	0.00	
			309.75000	3.000		929.25
0995	621-00450	*Detour Pavement	4,783.000	4,783.000		
			SY	0.000	0.00	
			49.50000	4,783.000		236,758.50
1000	622-00023	Glyphs	1.000	1.000		
			EACH	0.000	0.00	
			9,708.00000	1.000		9,708.00
1005	622-00025	Information Sign Board	3.000	3.000		
			EACH	0.000	0.00	
			15,752.00000	3.000		47,256.00
1010	623-00206	*6 Inch Pop-Up Spray Sprinkler	71.000	71.000		
			EACH	0.000	0.00	
			29.00000	71.000		2,059.00
1015	623-00332	*4 Inch Pop-Up Rotary Sprinkler	32.000	32.000		
			EACH	0.000	0.00	
			25.00000	32.000		800.00
1020	623-01712	*1-1/2 Inch Backflow Preventer	0.000	0.000		
			EACH	0.000	0.00	
			2,038.00000	0.000		0.00
1025	623-02012	*1-1/2 Inch Drain Valve	1.000	1.000		
			EACH	0.000	0.00	
			163.00000	1.000		163.00
1030	623-03116	*2 Inch Automatic Control Valve	10.000	10.000		
			EACH	0.000	0.00	
			442.00000	10.000		4,420.00
1035	623-04000	*Control Wire 24 Volt	7,611.000	1,664.000		
			LF	5,277.000	949.86	
			0.18000	6,941.000		1,249.38
1040	623-07600	*1-1/2 Inch Flow Sensor	1.000	1.000		
			EACH	0.000	0.00	
			1,312.00000	1.000		1,312.00

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 21
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1045	623-08112	*12 Station Automatic Controller	1.000	1.000		
			EACH	0.000	0.00	
			3,675.00000	1.000		3,675.00
1050	625-00000	Construction Surveying	0.750	0.750		
			L S	0.000	0.00	
			132,000.00000	0.750		99,000.00
1055	625-00001	Construction Surveying (Hourly)	48.000	21.000		
			HOOR	27.000	3,537.00	
			131.00000	48.000		6,288.00
1060	626-00000	*Mobilization	0.000	0.000		
			L S	0.000	0.00	
			3,702,023.24000	0.000		0.00
1063	626-00100	*Mobilization (without Autopay)	1.000	1.000		
			L S	0.000	0.00	
			2,776,517.43000	1.000		2,776,517.43
1065	626-01000	*Public Information Services	0.750	0.750		
			L S	0.000	0.00	
			96,250.00000	0.750		72,187.50
1070	627-00005	*Epoxy Pavement Marking	1,342.000	1,324.000		
			GAL	18.000	990.00	
			55.00000	1,342.000		73,810.00
1075	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2,033.000	1,982.000		
			GAL	51.000	1,479.00	
			29.00000	2,033.000		58,957.00
1080	627-00020	*4 Inch Pavement Marking Tape	6,346.000	6,346.000		
			LF	0.000	0.00	
			3.50000	6,346.000		22,211.00
1085	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	724.000	724.000		
			SF	0.000	0.00	
			11.55000	724.000		8,362.20
1090	630-00000	*Flagging	3,199.750	2,910.000		
			HOOR	7.000	207.27	
			29.61000	2,917.000		86,372.37

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 22
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1095	630-00003	*Uniformed Traffic Control	1,677.250	1,677.250		
			HOOR	0.000	0.00	
			99.76000	1,677.250		167,322.46
1100	630-00007	*Traffic Control Inspection	106.000	103.000		
			DAY	3.000	1,102.62	
			367.54000	106.000		38,959.24
1105	630-00012	*Traffic Control Management	421.500	396.000		
			DAY	25.500	28,636.50	
			1,123.00000	421.500		473,344.50
1110	630-80001	*Flashing Beacon (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			315.00000	2.000		630.00
1115	630-80341	*Construction Traffic Sign (Panel Size A)	128.000	128.000		
			EACH	0.000	0.00	
			52.50000	128.000		6,720.00
1120	630-80342	*Construction Traffic Sign (Panel Size B)	187.000	187.000		
			EACH	0.000	0.00	
			52.50000	187.000		9,817.50
1125	630-80343	*Construction Traffic Sign (Panel Size C)	59.000	59.000		
			EACH	0.000	0.00	
			52.50000	59.000		3,097.50
1130	630-80344	*Construction Traffic Sign (Special)	220.000	220.000		
			SF	0.000	0.00	
			21.00000	220.000		4,620.00
1135	630-80355	*Portable Message Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			6,300.00000	1.000		6,300.00
1140	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			4,725.00000	4.000		18,900.00
1145	630-80360	*Drum Channelizing Device	635.000	635.000		
			EACH	0.000	0.00	
			52.50000	635.000		33,337.50

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 23
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1150	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			52.50000	0.000		0.00
1155	630-80367	*Portable Traffic Speed Monitor	0.000	0.000		
			EACH	0.000	0.00	
			4,725.00000	0.000		0.00
1160	630-80370	Concrete Barrier (Temporary)	3,960.000	3,960.000		
			LF	0.000	0.00	
			27.45000	3,960.000		108,702.00
1165	630-80380	*Traffic Cone	420.000	420.000		
			EACH	0.000	0.00	
			10.50000	420.000		4,410.00
1170	630-85011	*Impact Attenuator (Temporary)	1,211.000	1,190.200		
			DAY	10.400	928.30	
			89.26000	1,200.600		107,165.56
1175	630-85041	*Mobile Attenuator	404.500	383.000		
			DAY	21.500	15,351.00	
			714.00000	404.500		288,813.00
1180	700-70010	F/A Minor Contract Revisions	191,999.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1185	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70012	F/A Asphalt Pavement Incentive	99,956.350	99,956.350		
			F A	0.000	0.00	
			1.00000	99,956.350		99,956.35
1195	700-70013	F/A Concrete Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70016	F/A Fuel Cost Adjustment	-13,381.000	-13,483.260		
			F A	0.000	0.00	
			1.00000	-13,483.260		-13,483.26

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 24
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1205	700-70018	F/A Roadway Smoothness Incentive	24,789.630	24,789.630		
			F A	0.000	0.00	
			1.00000	24,789.630		24,789.63
1210	700-70019	F/A Asphalt Cement Cost Adjustment	27,103.460	27,103.460		
			F A	0.000	0.00	
			1.00000	27,103.460		27,103.46
1215	700-70021	F/A On-The-Job Trainee	2,467.200	2,467.200		
			HOOR	0.000	0.00	
			1.00000	2,467.200		2,467.20
1220	700-70031	F/A INTERIM SURFACE REPAIR	2,847.900	2,847.900		
			F A	0.000	0.00	
			1.00000	2,847.900		2,847.90
1225	700-70035	F/A Active Traffic Management System Support	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70072	F/A Obtain Power from Xcel Energy	171,855.600	171,855.600		
			F A	0.000	0.00	
			1.00000	171,855.600		171,855.60
1235	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1240	700-70210	F/A Lights	34,357.360	34,357.360		
			F A	0.000	0.00	
			1.00000	34,357.360		34,357.36
1245	700-70380	F/A Erosion Control	3,423.000	3,423.000		
			F A	0.000	0.00	
			1.00000	3,423.000		3,423.00
1250	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1255	700-71002	CDOT Risk Pool	143,622.440	0.000		
			F A	20,584.400	20,584.40	
			1.00000	20,584.400		20,584.40

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 25
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1260	700-71003	Owner Controlled Insurance Program Responsiveness and Accura	4,817.400	0.000		
			F A	2,113.400	2,113.40	
			1.00000	2,113.400		2,113.40
1265	700-71004	Owner Controlled Insurance Program Enrollment and Reporting	4,817.400	0.000		
			F A	2,113.400	2,113.40	
			1.00000	2,113.400		2,113.40
1270	700-71005	Owner Controlled Insurance Program Safety Compliance and Los	9,634.800	0.000		
			F A	4,226.800	4,226.80	
			1.00000	4,226.800		4,226.80
1295	202-01180	Rem Median Barrier	90.000	90.000		
			LF	0.000	0.00	
			24.72000	90.000		2,224.80
1300	606-00717	Gdrail Ty 7 (Sty CA)(Conc Glr Scr)(Spec)	180.000	180.000		
			LF	0.000	0.00	
			402.90000	180.000		72,522.00
1305	606-99999	Gdrail Ty 7 (Precast) Median Crossover	332.000	332.000		
			LF	0.000	0.00	
			42.00000	332.000		13,944.00
1310	900-00014	Added Item (Lump Sum)/ Differing Site Condition-Boulders	1.000	1.000		
			L S	0.000	0.00	
			5,760.00000	1.000		5,760.00
1315	514-00200	Pedestrian Railing (Steel)	286.000	286.000		
			LF	0.000	0.00	
			195.18000	286.000		55,821.48
1320	900-00006	Added Item (Dollar)/ Price Reductiion - UTC	0.000	-9,675.000		
			DOL	0.000	0.00	
			1.00000	-9,675.000		-9,675.00
1325	900-00006	Added Item (Dollar)/ Claim Settlement	1,250,000.000	1,250,000.000		
			DOL	0.000	0.00	
			1.00000	1,250,000.000		1,250,000.00
1330	700-70034	F/A Raise Inlet	624.900	624.900		
			F A	0.000	0.00	
			1.00000	624.900		624.90

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 26
 ESTIMATE RUN 12/16/2016
 11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1335	700-70034	F/A Median at 241 Bridge	4,886.890	4,886.890		
			F A	0.000	0.00	
			1.00000	4,886.890		4,886.89
1340	900-00014	Added Item (Lump Sum)/ 12 Inch Flexible Pipe	4,173.960	4,173.960		
			L S	0.000	0.00	
			1.00000	4,173.960		4,173.96
1345	900-00014	Added Item (Lump Sum)/ F-14-X Wall Changes	7,253.350	7,253.350		
			L S	0.000	0.00	
			1.00000	7,253.350		7,253.35
1350	700-70034	F/A WIM Sealant	10,725.000	10,725.000		
			F A	0.000	0.00	
			1.00000	10,725.000		10,725.00
1355	900-00006	Added Item (Dollar)/ CMGC 5% Fee	536.250	536.250		
			DOL	0.000	0.00	
			1.00000	536.250		536.25
1360	607-01010	Fence BW MP (Spec)	339.000	0.000		
			LF	339.000	2,373.00	
			7.00000	339.000		2,373.00
1365	900-00007	Added Item (Each)/ Mobilization (Adarand Guardrail)	0.645	0.000		
			EACH	0.645	3,221.72	
			4,994.92000	0.645		3,221.72
1370	900-00006	Added Item (Dollar)/ Mobilization	12,650.000	0.000		
			DOL	12,650.000	12,650.00	
			1.00000	12,650.000		12,650.00
1375	900-00006	Added Item (Dollar)/ CMGC Fee 5 %	899.460	0.000		
			DOL	899.460	899.46	
			1.00000	899.460		899.46
1380	900-00014	Added Item (Lump Sum)/ Joint and Shouldering(MCC)	1.000	0.000		
			L S	1.000	2,639.20	
			2,639.20000	1.000		2,639.20

CONTID: C19984-COMBO
 PCN: 20308-BID
 PROJECT: NHPP0703-418

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/16/2016

ESTIMATE NO: 0017

11:16:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1385	900-00014	Added Item (Lump Sum)/ Core Drilling (Penhall)	1.000	0.000		
		L S		1.000	2,700.00	
			2,700.00000	1.000		2,700.00
CAT 0200 CURRENT AMT \$ 19,584,142.90 \$ 225,546.29 \$ 19,211,993.67						
CAT NO0300 STRUCTURES						
0880		MATERIAL ALLOWANCE Prestressed Concrete (BT84)		0.000		
		LF		0.000	0.00	
			220.44000	0.000		0.00
CAT 0300 CURRENT AMT \$ 0.00 \$ 0.00 \$ 0.00						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1280	620-00005	Field Office (Special)	0.600	0.600		
		EACH		0.000	0.00	
			66,447.00000	0.600		39,868.20
1285	620-00012	Field Laboratory (Class 2)	0.600	0.600		
		EACH		0.000	0.00	
			10,868.00000	0.600		6,520.80
1290	620-00020	Sanitary Facility	1.000	1.000		
		EACH		0.000	0.00	
			3,780.00000	1.000		3,780.00
CAT 0400 CURRENT AMT \$ 50,169.00 \$ 0.00 \$ 50,169.00						
PROJECT TOTAL CURRENT AMT \$ 19,634,311.90 \$ 225,546.29 \$ 19,262,162.67						