

ESTIMATE SUMMARY

CONTID: C20059

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 20059-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 17.5 DAYS

TIME ALLOW:

139 WORK DAYS

ADAPTIVE SIGNALS US 287 AND SH 119

PERCENT TIME: 12.59

ORIG TIME ALLOW:

139 WORK DAYS

PROJECT NO:

STA2873-173

ADAPTIVE SIGNALS US 287 AND SH 119

NAME OF ROAD:

PROJECT COUNTIES:

BOULDER, REGION 4

CONTRACTOR:

STURGEON ELECTRIC COMPANY, INC.

12150 E. 112TH AVE.

HENDERSON

CO 80640 (303)286-8000

PAY PERIOD ENDING

12/25/2016

DATE TIME STARTED 11/07/2016

DATE LET

07/28/2016

DATE WORK BEGAN 11/07/2016

DATE AWARDED

08/08/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/14/2016

DATE ACCEPTED

DATE NOTICE TO PROCEED

11/07/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,433,893.00 PARTICIPATING	\$ 68,062.38	\$ 20,407.00
AWARD PROJECT AMT: \$ 2,280,777.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.80% TOTAL EARNINGS	68,062.38	20,407.00
FUNDS AVAILABLE: \$ 2,365,830.62 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	68,062.38
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,041.87	-612.21
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	66,020.51
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	66,020.51
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE

\$

19,794.79

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20059  
 PCN: 20059-BID  
 PROJECT: STA2873-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2  
 ESTIMATE RUN 12/29/2016  
 14:01:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00200	Removal of Sidewalk	192.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0010	202-00827	Removal of Pull Box	13.000	1.000		
			EACH	0.000	0.00	
			55.00000	1.000		55.00
0015	202-00828	Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			13,300.00000	0.000		0.00
0020	202-00855	Removal of Traffic Signal Controller Cabinet	8.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0025	203-01597	*Potholing	80.000	29.500		
			HOUR	0.000	0.00	
			200.00000	29.500		5,900.00
0030	208-00002	*Erosion Log Type 1 (12 Inch)	1,020.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0035	208-00035	*Aggregate Bag	464.000	16.000		
			LF	0.000	0.00	
			9.00000	16.000		144.00
0040	208-00045	Concrete Washout Structure	1.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0045	208-00052	*Storm Drain Inlet Protection (Type II)	550.000	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0050	208-00103	Removal and Disposal of Sediment (Labor)	8.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0055	208-00106	Sweeping (Sediment Removal)	8.000	0.000		
			HOUR	0.000	0.00	
			165.00000	0.000		0.00

CONTID: C20059  
 PCN: 20059-BID  
 PROJECT: STA2873-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3  
 ESTIMATE RUN 12/29/2016  
 14:01:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00107	Removal of Trash	4.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0065	208-00207	Erosion Control Management	10.000	0.000		
			DAY	0.000	0.00	
			90.00000	0.000		0.00
0070	210-00845	Reset Traffic Signal Controller	8.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0075	212-00006	*Seeding (Native)	0.150	0.000		
			ACRE	0.000	0.00	
			5,350.00000	0.000		0.00
0080	212-00032	*Soil Conditioning	0.150	0.000		
			ACRE	0.000	0.00	
			6,200.00000	0.000		0.00
0085	213-00012	*Spray-on Mulch Blanket	0.150	0.000		
			ACRE	0.000	0.00	
			5,350.00000	0.000		0.00
0090	607-11525	Fence (Plastic)	200.000	25.000		
			LF	0.000	0.00	
			4.00000	25.000		100.00
0095	608-00000	Concrete Sidewalk	150.000	0.000		
			SY	0.000	0.00	
			160.00000	0.000		0.00
0100	608-00005	Concrete Sidewalk (Special)	42.000	0.000		
			SY	0.000	0.00	
			260.00000	0.000		0.00
0105	613-00206	*2 Inch Electrical Conduit (Bored)	490.000	468.000		
			LF	0.000	0.00	
			19.00000	468.000		8,892.00
0110	613-00306	*3 Inch Electrical Conduit (Bored)	195.000	188.000		
			LF	0.000	0.00	
			26.00000	188.000		4,888.00

CONTID: C20059  
 PCN: 20059-BID  
 PROJECT: STA2873-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4  
 ESTIMATE RUN 12/29/2016  
 14:01:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	613-01200	2 Inch Electrical Conduit (Plastic)	88.000	64.000		
			LF	24.000	408.00	
			17.00000	88.000		1,496.00
0120	613-01300	3 Inch Electrical Conduit (Plastic)	300.000	56.000		
			LF	11.000	209.00	
			19.00000	67.000		1,273.00
0125	613-07003	Type Three Pull Box	9.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0130	613-07004	Type Four Pull Box	7.000	1.000		
			EACH	0.000	0.00	
			1,075.00000	1.000		1,075.00
0135	613-10000	Wiring	1.000	0.100		
			L S	0.000	0.00	
			137,000.00000	0.100		13,700.00
0140	614-10280	Adaptive Traffic Signal System	1.000	0.000		
			L S	0.000	0.00	
			1,525,000.00000	0.000		0.00
0145	614-72855	Traffic Signal Controller Cabinet	8.000	0.000		
			EACH	1.000	14,750.00	
			14,750.00000	1.000		14,750.00
0150	614-86920	Modification of Traffic Signal Controller Cabinet	8.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0155	614-87690	Ethernet Switch	33.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0160	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			40,000.00000	0.000		0.00
0165	630-00000	*Flagging	600.000	0.000		
			HOURL	0.000	0.00	
			25.00000	0.000		0.00

CONTID: C20059  
 PCN: 20059-BID  
 PROJECT: STA2873-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5  
 ESTIMATE RUN 12/29/2016  
 14:01:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00007	*Traffic Control Inspection	55.000	0.000		
			DAY	0.000	0.00	
			225.00000	0.000		0.00
0175	630-00012	*Traffic Control Management	139.000	10.000		
			DAY	6.000	5,040.00	
			840.00000	16.000		13,440.00
0180	630-00015	*Uniformed Traffic Control Coordination	8.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0185	630-80341	*Construction Traffic Sign (Panel Size A)	27.000	1.000		
			EACH	0.000	0.00	
			25.00000	1.000		25.00
0190	630-80342	*Construction Traffic Sign (Panel Size B)	26.000	6.500		
			EACH	0.000	0.00	
			35.00000	6.500		227.50
0195	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0200	630-80353	*Vertical Panel (With Light) (Flashing)	40.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0205	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
0210	630-80359	*Portable Message Sign Panel	132.000	0.000		
			DAY	0.000	0.00	
			55.00000	0.000		0.00
0215	630-80360	*Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0220	630-80380	*Traffic Cone	100.000	37.500		
			EACH	0.000	0.00	
			5.25000	37.500		196.88

CONTID: C20059  
 PCN: 20059-BID  
 PROJECT: STA2873-173

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6  
 ESTIMATE RUN 12/29/2016  
 14:01:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0225	630-85041	*Mobile Attenuator	132.000	0.000			
			DAY	0.000	0.00		
			655.00000	0.000		0.00	
0230	700-70010	F/A Minor Contract Revisions	150,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0235	700-70011	F/A Partnering	500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0240	700-70016	F/A Fuel Cost Adjustment	200.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0245	700-70021	F/A On-The-Job Trainee	1,280.000	0.000			
			HOOR	0.000	0.00		
			1.00000	0.000		0.00	
0250	700-70380	F/A Erosion Control	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 2,433,893.00 \$	20,407.00 \$	68,062.38
			PROJECT TOTAL	CURRENT AMT	\$ 2,433,893.00 \$	20,407.00 \$	68,062.38