

ESTIMATE SUMMARY

CONTID: C20085

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 20085-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 161.0 DAYS

TIME ALLOW:

170 WORK DAYS

I-70 MP 49.4-60.0 MESA COUNTY

PERCENT TIME: 94.71

ORIG TIME ALLOW:

105 WORK DAYS

PROJECT NO: NHPP 0701-225

I-70 EXIT 49 EAST RESURFACING

NAME OF ROAD:

PROJECT COUNTIES: MESA

CONTRACTOR:

ELAM CONSTRUCTION INCORPORATED

PAY PERIOD ENDING 05/23/2016

DATE TIME STARTED 04/20/2015

556 STRUTHERS AVENUE

DATE LET 01/22/2015

DATE WORK BEGAN 04/20/2015

DATE AWARDED 01/29/2015

DATE TIME STOPPED 05/23/2016

DATE CONTRACT EXECUTED 03/05/2015

DATE ACCEPTED 05/23/2016

GRAND JUNCTION CO 81501 (970)242-5370

DATE NOTICE TO PROCEED 04/20/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 12,236,169.19	PARTICIPATING	\$ 12,236,169.20	\$ 1,893,943.04
AWARD PROJECT AMT:	\$ 7,634,452.82	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	12,236,169.20	1,893,943.04
FUNDS AVAILABLE:	\$ -0.01	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	12,236,169.20	1,893,943.04
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-114,516.79	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	12,121,652.41	1,893,943.04
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	12,121,652.41	1,893,943.04
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 1,893,943.04

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	36.000	36.000		
			EACH	0.000	0.00	
			10.00000	36.000		360.00
0010	202-00240	*Removal of Asphalt Mat (Planing)	773,599.000	773,599.000		
			SY	0.000	0.00	
			1.18000	773,599.000		912,846.82
0015	202-00810	*Removal of Ground Sign	8.000	8.000		
			EACH	0.000	0.00	
			100.00000	8.000		800.00
0020	202-01130	*Removal of Guardrail Type 3	988.000	988.000		
			LF	0.000	0.00	
			5.70000	988.000		5,631.60
0025	202-01140	*Removal of Guardrail Type 4	40,260.000	40,260.000		
			LF	0.000	0.00	
			8.50000	40,260.000		342,210.00
0030	202-01300	*Removal of End Anchorage	18.000	18.000		
			EACH	0.000	0.00	
			192.65000	18.000		3,467.70
0035	203-01500	Blading	279.000	111.000		
			HOURL	168.000	19,372.08	
			115.31000	279.000		32,171.49
0040	203-01597	*Potholing	0.000	0.000		
			HOURL	0.000	0.00	
			159.96000	0.000		0.00
0045	208-00002	*Erosion Log (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			9.52000	0.000		0.00
0050	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			9.96000	0.000		0.00
0055	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,199.00000	1.000		4,199.00

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00103	Removal and Disposal of Sediment (Labor)	48.000	48.000		
			HOUR	0.000	0.00	
			77.32000	48.000		3,711.36
0065	210-00810	*Reset Ground Sign	6.000	6.000		
			EACH	0.000	0.00	
			200.00000	6.000		1,200.00
0070	210-01130	*Reset Guardrail Type 3	371.000	371.000		
			LF	0.000	0.00	
			18.70000	371.000		6,937.70
0075	210-01300	*Reset Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			18,784.91000	1.000		18,784.91
0080	210-04030	*Modify Guardrail	2,025.000	2,025.000		
			LF	0.000	0.00	
			33.05000	2,025.000		66,926.25
0085	210-04200	*Adjust Guardrail	30,241.000	30,241.000		
			LF	0.000	0.00	
			4.75000	30,241.000		143,644.75
0090	212-00006	*Seeding (Native)	0.330	0.330		
			ACRE	0.000	0.00	
			10,450.00000	0.330		3,448.50
0095	212-00032	*Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			9,370.00000	0.000		0.00
0100	213-00004	*Mulching (Weed Free Straw)	0.000	0.000		
			ACRE	0.000	0.00	
			19,035.00000	0.000		0.00
0105	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			169.50000	0.000		0.00
0110	403-00721	Hot Mix Asphalt (Patching) (Asphalt)	4,014.000	327.000		
			SY	3,687.000	182,322.15	
			49.45000	4,014.000		198,492.30

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-34801	*Hot Mix Asphalt (Grading SX) (100)	89,010.790	67,463.610		
			TON	21,547.180	737,990.92	
			34.25000	89,010.790		3,048,619.56
0120	411-03345	Asphalt Cement Performance Grade (PG 76-28)	5,100.670	3,888.030		
			TON	1,212.640	736,072.48	
			607.00000	5,100.670		3,096,106.69
0125	411-10255	Emulsified Asphalt (Slow-Setting)	22,723.000	17,519.000		
			GAL	5,204.000	14,987.52	
			2.88000	22,723.000		65,442.24
0130	601-06150	*Concrete (Patching)	260.000	260.000		
			SF	0.000	0.00	
			64.50000	260.000		16,770.00
0135	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,175.000	3,175.000		
			LF	0.000	0.00	
			23.55000	3,175.000		74,771.25
0140	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	775.000	775.000		
			LF	0.000	0.00	
			31.90000	775.000		24,722.50
0145	606-00710	*Guardrail Type 7 (Style CA)	38,376.000	38,376.000		
			LF	0.000	0.00	
			41.10000	38,376.000		1,577,253.60
0150	606-00740	*Guardrail Type 7 (Style CE)	278.000	278.000		
			LF	0.000	0.00	
			98.80000	278.000		27,466.40
0155	606-01340	*End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0160	606-01370	*Transition Type 3G	15.000	15.000		
			EACH	0.000	0.00	
			1,189.07000	15.000		17,836.05
0165	606-01380	*Transition Type 3H	4.000	4.000		
			EACH	0.000	0.00	
			758.57000	4.000		3,034.28

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-01460	*Median Terminal	1.000	1.000		
			EACH	0.000	0.00	
			4,350.00000	1.000		4,350.00
0175	606-02003	*End Anchorage (Nonflared)	4.000	4.000		
			EACH	0.000	0.00	
			4,093.50000	4.000		16,374.00
0180	606-02005	*End Anchorage (Flared)	18.000	18.000		
			EACH	0.000	0.00	
			4,753.00000	18.000		85,554.00
0185	606-99999	Guardrail Type 7 (Precast)	5,400.000	5,400.000		
			LF	0.000	0.00	
			60.00000	5,400.000		324,000.00
0190	612-00001	*Delineator (Type I)	52.000	52.000		
			EACH	0.000	0.00	
			22.00000	52.000		1,144.00
0195	612-00002	*Delineator (Type II)	0.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0200	612-00003	*Delineator (Type III)	5.000	5.000		
			EACH	0.000	0.00	
			26.00000	5.000		130.00
0205	612-00022	*Delineator (Type II) (Barrier)	220.000	220.000		
			EACH	0.000	0.00	
			15.00000	220.000		3,300.00
0210	614-00011	*Sign Panel (Class I)	131.000	131.000		
			SF	0.000	0.00	
			20.00000	131.000		2,620.00
0215	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	34.000	34.000		
			EACH	0.000	0.00	
			110.00000	34.000		3,740.00
0220	614-80385	*Rumble Strip	103,531.000	103,531.000		
			LF	0.000	0.00	
			0.32000	103,531.000		33,129.92

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-85001	*Impact Attenuator	8.000	8.000		
			EACH	0.000	0.00	
			44,000.00000	8.000		352,000.00
0230	614-86737	*Surface Sensor	4.000	4.000		
			EACH	0.000	0.00	
			4,583.00000	4.000		18,332.00
0235	614-86738	*Sub-Surface Temperature Probe	2.000	2.000		
			EACH	0.000	0.00	
			4,583.00000	2.000		9,166.00
0240	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			485,000.00000	1.000		485,000.00
0245	626-01000	*Public Information Services	1.000	0.900		
			L S	0.100	538.20	
			5,382.00000	1.000		5,382.00
0250	627-00001	*Pavement Marking Paint	5,189.000	4,302.000		
			GAL	887.000	23,062.00	
			26.00000	5,189.000		134,914.00
0255	627-00005	*Epoxy Pavement Marking	2,060.000	927.000		
			GAL	1,133.000	65,714.00	
			58.00000	2,060.000		119,480.00
0260	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	1,078.000	864.000		
			SF	214.000	2,782.00	
			13.00000	1,078.000		14,014.00
0265	630-00000	*Flagging	7,958.000	7,180.750		
			HOURL	777.250	17,099.50	
			22.00000	7,958.000		175,076.00
0270	630-00007	*Traffic Control Inspection	114.000	99.000		
			DAY	15.000	2,625.00	
			175.00000	114.000		19,950.00
0275	630-00012	*Traffic Control Management	168.000	148.000		
			DAY	20.000	15,000.00	
			750.00000	168.000		126,000.00

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80341	*Construction Traffic Sign (Panel Size A)	42.000	37.800		
			EACH	4.200	231.00	
			55.00000	42.000		2,310.00
0285	630-80342	*Construction Traffic Sign (Panel Size B)	148.000	117.900		
			EACH	30.100	1,806.00	
			60.00000	148.000		8,880.00
0290	630-80343	*Construction Traffic Sign (Panel Size C)	82.000	73.800		
			EACH	8.200	533.00	
			65.00000	82.000		5,330.00
0295	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.400	1,000.00	
			2,500.00000	4.000		10,000.00
0300	630-80359	*Portable Message Sign Panel	547.000	493.000		
			DAY	54.000	2,700.00	
			50.00000	547.000		27,350.00
0305	630-80360	*Drum Channelizing Device	186.000	167.400		
			EACH	18.600	279.00	
			15.00000	186.000		2,790.00
0310	630-80363	*Drum Channelizing Device (With Light) (Flashing)	27.000	24.300		
			EACH	2.700	40.50	
			15.00000	27.000		405.00
0315	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	15.000	13.500		
			EACH	1.500	22.50	
			15.00000	15.000		225.00
0320	630-80377	*Portable Water Filled Barrier (Temporary)	733.000	659.700		
			LF	73.300	6,193.85	
			84.50000	733.000		61,938.50
0325	630-80380	*Traffic Cone	700.000	630.000		
			EACH	70.000	2,800.00	
			40.00000	700.000		28,000.00
0330	630-85011	*Impact Attenuator (Temporary)	386.000	347.400		
			DAY	38.600	1,544.00	
			40.00000	386.000		15,440.00

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-85041	*Mobile Attenuator	336.000	322.000		
			DAY	14.000	6,300.00	
			450.00000	336.000		151,200.00
0340	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70016	F/A Fuel Cost Adjustment	-95,350.910	-62,939.000		
			F A	-32,411.910	-32,411.91	
			1.00000	-95,350.910		-95,350.91
0360	700-70018	F/A Roadway Smoothness Incentive	273,020.070	273,020.070		
			F A	0.000	0.00	
			1.00000	273,020.070		273,020.07
0365	700-70019	F/A Asphalt Cement Cost Adjustment	-249,304.060	-196,483.890		
			F A	-52,820.170	-52,820.17	
			1.00000	-249,304.060		-249,304.06
0370	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70025	F/A Quality Incentive Payment	-44,061.020	-75,457.760		
			F A	31,396.740	31,396.74	
			1.00000	-44,061.020		-44,061.02
0410	900-00006	Added Item (Dollar)/ Working Time Violations	-1,050.000	-1,050.000		
			DOL	0.000	0.00	
			1.00000	-1,050.000		-1,050.00
0415	700-70021	F/A On-The-Job Trainee Corrected per CMO #3	1,480.500	1,480.500		
			HOOR	0.000	0.00	
			2.00000	1,480.500		2,961.00



CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0420	900-00006	Added Item (Dollar)/ Concrete Price Reductions	-65.760	-65.760		
			DOL	0.000	0.00	
			1.00000	-65.760		-65.76
0425	630-80344	Const Traf Sign (Spec)	128.000	115.200		
			SF	12.800	192.00	
			15.00000	128.000		1,920.00
0430	900-00007	Added Item (Each)/ Crusher Remobilization	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
0435	304-09000	ABC (Spec) MCR CMO 6	790.000	668.000		
			CY	122.000	3,660.00	
			30.00000	790.000		23,700.00
0440	900-00007	Added Item (Each)/ Additional Mobilization/CMO 7	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0445	900-00006	Added Item (Dollar)/ Overweight Loads	-120.000	-80.000		
			DOL	-40.000	-40.00	
			1.00000	-120.000		-120.00
0450	403-34741	HMA (Gr SX) (75) (PG 64-22) Asphalt Cement included	232.760	232.760		
			TON	0.000	0.00	
			82.00000	232.760		19,086.32
0455	900-00006	Added Item (Dollar)/ Additional Mobilization	71,615.000	71,615.000		
			DOL	0.000	0.00	
			1.00000	71,615.000		71,615.00
0460	630-00001	Pilot Car Operation	413.500	283.000		
			HOUR	130.500	4,959.00	
			38.00000	413.500		15,713.00
0465	900-00014	Added Item (Lump Sum)/ Public Information Services CMO 12	1.000	0.500		
			L S	0.500	1,250.00	
			2,500.00000	1.000		2,500.00
0485	900-00014	Added Item (Lump Sum)/ Additional Mobilization CMO 12	1.000	0.500		
			L S	0.500	69,605.00	
			139,210.00000	1.000		139,210.00

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	900-00006	Added Item (Dollar)/ Railroad Crossing Expenses	1,520.000	0.000		
			DOL	1,520.000	1,520.00	
			1.00000	1,520.000		1,520.00
0495	900-00024	Added Item (Ton)/ Warm Mix Additive	14,722.230	0.000		
			TON	14,722.230	25,616.68	
			1.74000	14,722.230		25,616.68
			CAT 0200	CURRENT AMT	\$ 12,158,289.69 \$	1,893,943.04 \$12,158,289.69
CAT NO0301 H-03-J						
0380	202-00425	*Removal of Bridge Railing	23.000	23.000		
			LF	0.000	0.00	
			21.50000	23.000		494.50
0385	202-00503	*Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			820.00000	0.000		0.00
0390	606-11030	*Bridge Rail Type 10M	23.000	23.000		
			LF	0.000	0.00	
			390.00000	23.000		8,970.00
			CAT 0301	CURRENT AMT	\$ 9,464.50 \$	0.00 \$ 9,464.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0395	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,500.00000	1.000		21,500.00
0400	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,815.00000	1.000		15,815.00
0405	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0470	900-00007	Added Item (Each)/ Field Office Class 2 CMO 12	1.000	1.000		
			EACH	0.000	0.00	
			14,400.00000	1.000		14,400.00
0475	900-00007	Added Item (Each)/ Field Laboratory Class 2 CMO 12	1.000	1.000		
			EACH	0.000	0.00	
			11,500.00000	1.000		11,500.00

CONTID: C20085  
 PCN: 20085-BID  
 PROJECT: NHPP 0701-225

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11  
 ESTIMATE RUN 05/24/2016  
 11:33:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0480	900-00007	Added Item (Each)/ Sanitary Facility CMO 12	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
			CAT 0400	CURRENT AMT	\$ 68,415.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 12,236,169.19	\$ 1,893,943.04
					\$ 12,236,169.19	