

ESTIMATE SUMMARY

CONTID: C20099

ESTIMATE NO: 0014 FINL

SPEC YR: 2005

PCN: 20099-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 171.5 DAYS

TIME ALLOW:

188 WORK DAYS

US287 RESURFACE HARMONY- MULBE

PERCENT TIME: 91.22

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO: NH2873-176

US287 RESURFACE HARMONY- MULBE

NAME OF ROAD:

PROJECT COUNTIES: LARIMER

CONTRACTOR:

MARTIN MARIETTA MATERIALS

PAY PERIOD ENDING

01/25/2017

DATE TIME STARTED

07/18/2015

10170 Church Ranch Way, Ste. 201

DATE LET

04/16/2015

DATE WORK BEGAN

07/18/2015

DATE AWARDED

06/15/2015

DATE TIME STOPPED

10/06/2016

DATE CONTRACT EXECUTED

07/13/2015

DATE ACCEPTED

10/06/2016

Westminster

CO 80021

(720)245-6400

DATE NOTICE TO PROCEED

07/18/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 9,037,197.59	PARTICIPATING	\$ 8,245,358.04	\$ -464.50
AWARD PROJECT AMT:	\$ 8,918,908.95	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	91.24%	TOTAL EARNINGS	8,245,358.04	-464.50
FUNDS AVAILABLE:	\$ 791,839.55	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	8,245,358.04	-464.50
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	133,783.63
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	8,245,358.04	133,319.13
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	8,245,358.04	133,319.13
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

133,319.13

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 2  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.000	0.000		
			L S	0.000	0.00	
			14,700.00000	0.000		0.00
0010	202-00019	*Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
0015	202-00190	*Removal of Concrete Median Cover Material	95.000	95.000		
			SY	0.000	0.00	
			17.35000	95.000		1,648.25
0020	202-00200	*Removal of Sidewalk	1,258.000	1,258.000		
			SY	0.000	0.00	
			17.35000	1,258.000		21,826.30
0025	202-00201	*Removal of Curb	2,386.000	2,386.000		
			LF	0.000	0.00	
			8.65000	2,386.000		20,638.90
0030	202-00202	*Removal of Gutter	297.000	297.000		
			LF	0.000	0.00	
			8.65000	297.000		2,569.05
0035	202-00203	*Removal of Curb and Gutter	8,367.000	8,367.000		
			LF	0.000	0.00	
			8.65000	8,367.000		72,374.55
0040	202-00205	Removal of Wheel Stop	19.000	19.000		
			EACH	0.000	0.00	
			39.15000	19.000		743.85
0045	202-00206	*Removal of Concrete Curb Ramp	300.000	300.000		
			SY	0.000	0.00	
			17.35000	300.000		5,205.00
0050	202-00210	*Removal of Concrete Pavement	942.000	942.000		
			SY	0.000	0.00	
			17.35000	942.000		16,343.70
0055	202-00220	Removal of Asphalt Mat	2,943.000	2,943.000		
			SY	0.000	0.00	
			17.45000	2,943.000		51,355.35

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00226	*Removal of Asphalt Mat (Special)	9,166.000	5,118.000		
			SY	0.000	0.00	
			45.00000	5,118.000		230,310.00
0065	202-00240	*Removal of Asphalt Mat (Planing)	182,514.000	182,392.000		
			SY	122.000	335.50	
			2.75000	182,514.000		501,913.50
0066	202-00250	Rem Pavement Marking MCR	298.000	298.000		
			SF	0.000	0.00	
			7.25000	298.000		2,160.50
0070	202-01000	*Removal of Fence	43.000	8.000		
			LF	0.000	0.00	
			44.00000	8.000		352.00
0075	202-04010	*Clean Inlet	28.000	28.000		
			EACH	0.000	0.00	
			1,000.00000	28.000		28,000.00
0080	203-01510	Backhoe	0.000	0.000		
			HOOR	0.000	0.00	
			127.00000	0.000		0.00
0085	203-01594	Combination Loader	0.050	0.000		
			HOOR	0.000	0.00	
			157.00000	0.000		0.00
0090	203-01597	Potholing	121.500	121.500		
			HOOR	0.000	0.00	
			220.00000	121.500		26,730.00
0091	206-00510	Filter Matl (CL A)	447.000	447.000		
			CY	0.000	0.00	
			97.85000	447.000		43,738.95
0095	208-00035	*Aggregate Bag	1,760.000	1,760.000		
			LF	0.000	0.00	
			8.00000	1,760.000		14,080.00
0100	208-00045	*Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			1,900.00000	4.000		7,600.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	208-00051	*Storm Drain Inlet Protection (Type I)	526.000	526.000		
			LF	0.000	0.00	
			7.75000	526.000		4,076.50
0110	208-00052	*Storm Drain Inlet Protection (Type II)	246.000	246.000		
			LF	0.000	0.00	
			28.30000	246.000		6,961.80
0115	208-00103	*Removal and Disposal of Sediment (Labor)	300.000	241.000		
			HOURL	0.000	0.00	
			91.65000	241.000		22,087.65
0120	208-00105	*Removal and Disposal of Sediment (Equipment)	150.000	46.500		
			HOURL	0.000	0.00	
			87.75000	46.500		4,080.38
0125	208-00106	Sweeping (Sediment Removal)	150.000	68.000		
			HOURL	0.000	0.00	
			190.00000	68.000		12,920.00
0130	208-00206	*Erosion Control Supervisor	207.000	207.000		
			DAY	0.000	0.00	
			190.00000	207.000		39,330.00
0131	210-04020	Modify Inlet CMO #4	2.000	2.000		
			EACH	0.000	0.00	
			4,025.00000	2.000		8,050.00
0135	210-00810	*Reset Ground Sign	7.000	7.000		
			EACH	0.000	0.00	
			250.00000	7.000		1,750.00
0140	210-04010	Adjust Manhole	114.000	98.000		
			EACH	0.000	0.00	
			1,000.00000	98.000		98,000.00
0145	210-04050	Adjust Valve Box	128.000	100.000		
			EACH	0.000	0.00	
			500.00000	100.000		50,000.00
0150	212-00006	*Seeding (Native)	0.000	0.000		
			ACRE	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	212-00032	*Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			5,550.00000	0.000		0.00
0160	212-01200	*Landscape Restoration	1.000	1.000		
			L S	0.000	0.00	
			27,000.00000	1.000		27,000.00
0165	213-00002	*Mulching (Weed Free Hay)	0.140	0.140		
			ACRE	0.000	0.00	
			3,200.00000	0.140		448.00
0170	213-00061	*Mulch Tackifier	14.000	14.000		
			LB	0.000	0.00	
			13.00000	14.000		182.00
0175	304-06007	Aggregate Base Course (Class 6)	938.000	938.000		
			CY	0.000	0.00	
			153.00000	938.000		143,514.00
0180	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	2,523.220	2,523.220		
			TON	0.000	0.00	
			168.00000	2,523.220		423,900.96
0185	403-34741	*Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	13,371.000	11,545.000		
			TON	0.000	0.00	
			109.00000	11,545.000		1,258,405.00
0190	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	19,631.170	19,631.170		
			TON	0.000	0.00	
			103.00000	19,631.170		2,022,010.51
0195	412-00600	*Concrete Pavement (6 Inch)	1,086.000	1,086.000		
			SY	0.000	0.00	
			62.00000	1,086.000		67,332.00
0196	420-00112	Geotextile (Drain) (CL 1)	7,500.000	7,500.000		
			SY	0.000	0.00	
			6.00000	7,500.000		45,000.00
0197	700-70035	F/A Material Purchase of Dowel Baskets for proposed 6" Concrete	4,337.150	4,337.150		
			F A	0.000	0.00	
			1.00000	4,337.150		4,337.15

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	604-19010	*Inlet Special (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			17,500.00000	0.000		0.00
0205	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0210	606-01385	*Transition Type 3J	0.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0215	606-01390	*End Anchorage Type 3K	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0220	606-02003	*End Anchorage (Nonflared)	0.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0221	606-00301	Gdrail Ty 3 (6-3)	25.000	25.000		
			LF	0.000	0.00	
			141.00000	25.000		3,525.00
0225	607-11525	*Fence (Plastic)	3,091.000	3,091.000		
			LF	0.000	0.00	
			9.50000	3,091.000		29,364.50
0226	607-11580	*Fence (Temporary) MCR	1,260.000	1,260.000		
			LF	0.000	0.00	
			3.85000	1,260.000		4,851.00
0230	607-11530	*Fence (Special)	8.000	8.000		
			LF	0.000	0.00	
			500.00000	8.000		4,000.00
0235	608-00000	*Concrete Sidewalk	1,210.000	1,210.000		
			SY	0.000	0.00	
			52.00000	1,210.000		62,920.00
0240	608-00010	*Concrete Curb Ramp	344.000	344.000		
			SY	0.000	0.00	
			165.00000	344.000		56,760.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	608-00015	*Detectable Warnings	813.000	813.000		
			SF	0.000	0.00	
			99.00000	813.000		80,487.00
0250	609-20010	*Curb Type 2 (Section B)	848.000	848.000		
			LF	0.000	0.00	
			23.00000	848.000		19,504.00
0255	609-21010	*Curb and Gutter Type 2 (Section I-B)	337.000	330.000		
			LF	7.000	140.00	
			20.00000	337.000		6,740.00
0260	609-21020	*Curb and Gutter Type 2 (Section II-B)	9,595.000	9,595.000		
			LF	0.000	0.00	
			23.50000	9,595.000		225,482.50
0265	609-24004	*Gutter Type 2 (4 Foot)	211.000	211.000		
			LF	0.000	0.00	
			45.00000	211.000		9,495.00
0270	609-24006	*Gutter Type 2 (6 Foot)	105.000	105.000		
			LF	0.000	0.00	
			49.50000	105.000		5,197.50
0275	609-24008	*Gutter Type 2 (8 Foot)	33.000	33.000		
			LF	0.000	0.00	
			56.00000	33.000		1,848.00
0280	610-00030	*Median Cover Material (Concrete)	0.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00
0285	613-01200	*2 Inch Electrical Conduit (Plastic)	2,699.000	2,699.000		
			LF	0.000	0.00	
			17.00000	2,699.000		45,883.00
0290	613-01300	*3 Inch Electrical Conduit (Plastic)	2,514.000	2,514.000		
			LF	0.000	0.00	
			19.80000	2,514.000		49,777.20
0295	622-00550	Wheel Stop (Concrete)	19.000	19.000		
			EACH	0.000	0.00	
			250.00000	19.000		4,750.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300	625-00000	*Construction Surveying	1.000	1.000		
		L S		0.000	0.00	
			81,000.00000	1.000		81,000.00
0301	625-00001	Const Surveying (Hour)	35.000	19.000		
		HOOR		0.000	0.00	
			100.00000	19.000		1,900.00
0305	626-00000	*Mobilization	1.000	1.000		
		L S		0.000	0.00	
			570,000.00000	1.000		570,000.00
0310	626-01000	*Public Information Services	1.000	1.000		
		L S		0.000	0.00	
			45,000.00000	1.000		45,000.00
0315	627-00005	*Epoxy Pavement Marking	254.000	197.000		
		GAL		0.000	0.00	
			110.00000	197.000		21,670.00
0320	627-00011	*Pavement Marking Paint (Waterborne)	652.000	652.000		
		GAL		0.000	0.00	
			43.00000	652.000		28,036.00
0325	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	3,369.000	2,401.000		
		SF		0.000	0.00	
			14.00000	2,401.000		33,614.00
0330	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	14,347.000	11,400.000		
		SF		0.000	0.00	
			11.75000	11,400.000		133,950.00
0335	629-01210	Adjust Monument Box	3.000	3.000		
		EACH		0.000	0.00	
			1,300.00000	3.000		3,900.00
0340	630-00000	*Flagging	6,000.000	5,773.000		
		HOOR		0.000	0.00	
			28.50000	5,773.000		164,530.50
0345	630-00007	*Traffic Control Inspection	130.000	130.000		
		DAY		0.000	0.00	
			75.00000	130.000		9,750.00



CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	630-00012	*Traffic Control Management	200.000	200.000		
			DAY	0.000	0.00	
			680.00000	200.000		136,000.00
0355	630-00015	*Uniformed Traffic Control Coordination	20.000	11.000		
			HOUR	0.000	0.00	
			75.00000	11.000		825.00
0360	630-80335	*Barricade (Type 3 M-A) (Temporary)	27.000	27.000		
			EACH	0.000	0.00	
			495.00000	27.000		13,365.00
0365	630-80341	*Construction Traffic Sign (Panel Size A)	84.000	84.000		
			EACH	0.000	0.00	
			58.00000	84.000		4,872.00
0370	630-80342	*Construction Traffic Sign (Panel Size B)	82.000	82.000		
			EACH	0.000	0.00	
			87.00000	82.000		7,134.00
0375	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	11.000	11.000		
			EACH	0.000	0.00	
			1,500.00000	11.000		16,500.00
0380	630-80359	*Portable Message Sign Panel	247.000	247.000		
			DAY	0.000	0.00	
			56.00000	247.000		13,832.00
0385	630-80360	*Drum Channelizing Device	364.000	364.000		
			EACH	0.000	0.00	
			56.00000	364.000		20,384.00
0390	630-80370	*Concrete Barrier (Temporary)	1,722.000	1,722.000		
			LF	0.000	0.00	
			40.00000	1,722.000		68,880.00
0395	630-80380	*Traffic Cone	389.000	389.000		
			EACH	0.000	0.00	
			12.00000	389.000		4,668.00
0400	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			3,100.00000	1.000		3,100.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	630-85041	*Mobile Attenuator	0.000	0.000		
			DAY	0.000	0.00	
			500.00000	0.000		0.00
0410	700-70010	F/A Minor Contract Revisions	167,698.250	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70012	F/A Asphalt Pavement Incentive	125,000.000	89,815.840		
			F A	0.000	0.00	
			1.00000	89,815.840		89,815.84
0425	700-70016	F/A Fuel Cost Adjustment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70019	F/A Asphalt Cement Cost Adjustment	40,000.000	25,492.670		
			F A	0.000	0.00	
			1.00000	25,492.670		25,492.67
0435	700-70021	F/A On-The-Job Trainee	2,560.000	826.000		
			HOOR	0.000	0.00	
			1.00000	826.000		826.00
0440	700-70230	F/A Communication Lines	2,123.420	2,123.420		
			F A	0.000	0.00	
			1.00000	2,123.420		2,123.42
0445	700-70310	F/A Landscaping	5,539.390	5,539.390		
			F A	0.000	0.00	
			1.00000	5,539.390		5,539.39
0450	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0516	700-70035	F/A Material Purchase of Deleted Bridge Rail Type 10 R	3,433.010	3,433.010		
			F A	0.000	0.00	
			1.00000	3,433.010		3,433.01

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0591	900-00003	Added Item (Cubic Foot)/ for Additional Expansion Joint Material	70.660	70.660			
			CF	0.000	0.00		
			259.88000	70.660		18,363.12	
7001	203-00100	Muck Excav	509.000	509.000			
			CY	0.000	0.00		
			25.50000	509.000		12,979.50	
7002	630-85006	Impact Atten (Sand Fill) (Temp)	1.000	1.000			
			EACH	0.000	0.00		
			3,600.00000	1.000		3,600.00	
7003	304-05000	ABC (CL 5)	964.250	964.250			
			TON	0.000	0.00		
			40.00000	964.250		38,570.00	
7004	506-01020	Geogrid Reinforce	2,758.000	2,758.000			
			SY	0.000	0.00		
			4.25000	2,758.000		11,721.50	
7010	700-70034	F/A UTC MCR	1,864.000	1,864.000			
			F A	-940.000	-940.00		
			1.00000	924.000		924.00	
7015	900-00007	Added Item (Each)/ Field Office Lease Extension	3,379.980	3,379.980			
			EACH	0.000	0.00		
			1.00000	3,379.980		3,379.98	
			CAT 0200	CURRENT AMT	\$ 8,289,558.29	\$ -464.50	\$ 7,508,489.48
CAT NO0300 B-16-E							
0460	202-00246	*Removal of Asphalt Mat (Planing) (Special)	518.000	518.000			
			SY	0.000	0.00		
			19.30000	518.000		9,997.40	
0465	202-00453	*Removal of Portions of Present Structure (Class 2)	2.000	2.000			
			SY	0.000	0.00		
			545.00000	2.000		1,090.00	
0470	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			730.00000	0.000		0.00	

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 B-16-E							
0475	202-01175	*Removal of Guardrail (Special)	0.000	0.000			
			LF	0.000	0.00		
			26.70000	0.000		0.00	
0480	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000			
			TON	0.000	0.00		
			103.00000	0.000		0.00	
0485	515-00120	*Waterproofing (Membrane)	292.000	292.000			
			SY	0.000	0.00		
			30.50000	292.000		8,906.00	
0490	518-03000	*Sawing and Sealing Bridge Joint	260.630	224.000			
			LF	0.000	0.00		
			25.00000	224.000		5,600.00	
0495	601-03041	*Concrete Class D (Bridge) (Special)	0.200	0.200			
			CY	0.000	0.00		
			3,000.00000	0.200		600.00	
0500	601-06100	*Concrete (Patching)	0.000	0.000			
			CY	0.000	0.00		
			11,000.00000	0.000		0.00	
0505	601-51005	*Galvanic Anodes	4.000	4.000			
			EACH	0.000	0.00		
			67.00000	4.000		268.00	
0510	602-00020	*Reinforcing Steel (Epoxy Coated)	0.000	0.000			
			LB	0.000	0.00		
			3.65000	0.000		0.00	
0515	606-11010	*Bridge Rail Type 10R	27.000	0.000			
			LF	0.000	0.00		
			365.00000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	37,232.15 \$	0.00 \$	26,461.40
CAT NO0301 B-16-H							
0520	202-00190	*Removal of Concrete Median Cover Material	15.000	15.000			
			SY	0.000	0.00		
			17.35000	15.000		260.25	

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 B-16-H						
0525	202-00200	*Removal of Sidewalk	40.000	40.000		
			SY	0.000	0.00	
			17.35000	40.000		694.00
0530	202-00201	*Removal of Curb	88.000	88.000		
			LF	0.000	0.00	
			8.65000	88.000		761.20
0535	202-00203	*Removal of Curb and Gutter	73.000	73.000		
			LF	0.000	0.00	
			8.65000	73.000		631.45
0540	202-00246	*Removal of Asphalt Mat (Planing) (Special)	458.000	458.000		
			SY	0.000	0.00	
			19.30000	458.000		8,839.40
0545	202-00453	*Removal of Portions of Present Structure (Class 2)	10.000	10.000		
			SY	0.000	0.00	
			545.00000	10.000		5,450.00
0550	202-00460	*Removal of Portions of Present Structure (Class 3)	4.240	4.240		
			SY	0.000	0.00	
			730.00000	4.240		3,095.20
0555	202-00503	*Removal of Portions of Present Structure	34.000	34.000		
			SY	0.000	0.00	
			4,250.00000	34.000		144,500.00
0560	202-00504	*Removal of Expansion Device	214.000	214.000		
			LF	0.000	0.00	
			213.00000	214.000		45,582.00
0565	202-01175	*Removal of Guardrail (Special)	157.000	157.000		
			LF	0.000	0.00	
			26.70000	157.000		4,191.90
0570	206-00000	*Structure Excavation	21.000	21.000		
			CY	0.000	0.00	
			91.00000	21.000		1,911.00
0575	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			103.00000	0.000		0.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 B-16-H						
0580	509-90003	*Paint Structural Steel	1.000	1.000		
			L S	0.000	0.00	
			160,000.00000	1.000		160,000.00
0585	515-00120	*Waterproofing (Membrane)	334.000	334.000		
			SY	0.000	0.00	
			30.50000	334.000		10,187.00
0590	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	186.000	186.000		
			LF	0.000	0.00	
			190.00000	186.000		35,340.00
0595	601-03040	*Concrete Class D (Bridge)	49.300	49.300		
			CY	0.000	0.00	
			2,000.00000	49.300		98,600.00
0600	601-03041	*Concrete Class D (Bridge) (Special)	9.900	9.900		
			CY	0.000	0.00	
			3,000.00000	9.900		29,700.00
0605	601-06100	*Concrete (Patching)	0.800	0.800		
			CY	0.000	0.00	
			11,000.00000	0.800		8,800.00
0610	601-51005	*Galvanic Anodes	38.000	38.000		
			EACH	0.000	0.00	
			67.00000	38.000		2,546.00
0615	602-00020	*Reinforcing Steel (Epoxy Coated)	7,515.000	7,515.000		
			LB	0.000	0.00	
			3.65000	7,515.000		27,429.75
0620	606-11032	*Bridge Rail Type 10M (Special)	151.000	151.000		
			LF	0.000	0.00	
			230.00000	151.000		34,730.00
0625	609-40010	*Curb Type 4 (Section B)	88.000	88.000		
			LF	0.000	0.00	
			91.00000	88.000		8,008.00
0630	610-00030	*Median Cover Material (Concrete)	0.000	0.000		
			SF	0.000	0.00	
			12.50000	0.000		0.00

CONTID: C20099  
 PCN: 20099-BID  
 PROJECT: NH2873-176

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15  
 ESTIMATE RUN 01/25/2017  
 12:03:19

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 B-16-H						
0635	610-00030	*Median Cover Material (Concrete)	132.000	132.000		
			SF	0.000	0.00	
			12.50000	132.000		1,650.00
CAT 0301 CURRENT AMT \$ 632,907.15 \$ 0.00 \$ 632,907.15						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0640	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
0645	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			45,000.00000	1.000		45,000.00
0650	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
CAT 0400 CURRENT AMT \$ 77,500.00 \$ 0.00 \$ 77,500.00						
PROJECT TOTAL CURRENT AMT \$ 9,037,197.59 \$ -464.50 \$ 8,245,358.03						