

ESTIMATE SUMMARY

 CONTID: C20143 ESTIMATE NO: 0005 PROG SPEC YR: 2005
 PCN: 20143-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-70 CHAIN STATIONS LIGHTING P
 TIME CHARGED: 34.0 DAYS TIME ALLOW: 46 WORK DAYS
 PERCENT TIME: 73.91 ORIG TIME ALLOW: 40 WORK DAYS

PROJECT NO: FSA0703-413
 I-70 CHAIN STATIONS LIGHTING P
 NAME OF ROAD:
 PROJECT COUNTIES: JEFFERSON, REGION 1

CONTRACTOR: INTERFACE COMMUNICATIONS COMPANY
 4909 NAUTILUS COURT NORTH, SUITE 201
 BOULDER CO 80301 (303)530-4212
 PAY PERIOD ENDING 01/26/2016 DATE TIME STARTED 08/03/2015
 DATE LET 05/28/2015 DATE WORK BEGAN 08/03/2015
 DATE AWARDED 06/17/2015 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 07/08/2015 DATE ACCEPTED
 DATE NOTICE TO PROCEED 08/03/2015

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 439,623.39 PARTICIPATING	\$ 678.00	\$ 0.00
AWARD PROJECT AMT: \$ 345,547.92 NON-PARTICIPATING	359,161.29	4,961.00
PERCENT COMPLETE: 81.85% TOTAL EARNINGS	359,839.29	4,961.00
FUNDS AVAILABLE: \$ 79,784.10 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	359,839.29
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,183.22	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	354,656.07
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	354,656.07
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 4,961.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20143
 PCN: 20143-BID
 PROJECT: FSA0703-413

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 01/26/2016
 08:27:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00815	Removal of Sign (Special)	2.000	2.000		
			EACH	0.000	0.00	
			289.00000	2.000		578.00
0010	203-01500	Blading	15.000	3.000		
			HOURL	12.000	1,524.00	
			127.00000	15.000		1,905.00
0015	203-01597	Potholing	63.500	63.500		
			HOURL	0.000	0.00	
			170.00000	63.500		10,795.00
0020	208-00002	*Erosion Log (12 Inch)	2,426.000	1,196.000		
			LF	0.000	0.00	
			4.37000	1,196.000		5,226.52
0025	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			315.00000	2.000		630.00
0030	208-00103	Removal and Disposal of Sediment (Labor)	40.000	6.000		
			HOURL	3.000	96.00	
			32.00000	9.000		288.00
0035	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	6.000		
			HOURL	0.000	0.00	
			91.00000	6.000		546.00
0040	208-00106	Sweeping (Sediment Removal)	24.000	11.500		
			HOURL	2.000	142.00	
			71.00000	13.500		958.50
0045	208-00107	Removal of Trash	8.000	0.000		
			HOURL	0.000	0.00	
			32.00000	0.000		0.00
0050	208-00206	*Erosion Control Supervisor	15.000	14.000		
			DAY	1.000	97.00	
			97.00000	15.000		1,455.00
0055	212-00006	*Seeding (Native)	2.400	2.400		
			ACRE	0.000	0.00	
			940.00000	2.400		2,256.00

CONTID: C20143
 PCN: 20143-BID
 PROJECT: FSA0703-413

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 01/26/2016
 08:27:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	212-00032	*Soil Conditioning	2.400	2.400		
			ACRE	0.000	0.00	
			2,868.00000	2.400		6,883.20
0065	213-00002	*Mulching (Weed Free Hay)	2.400	2.400		
			ACRE	0.000	0.00	
			654.00000	2.400		1,569.60
0070	213-00061	*Mulch Tackifier	480.000	480.000		
			LB	0.000	0.00	
			3.45000	480.000		1,656.00
0075	503-00024	*Drilled Caisson (24 Inch)	152.000	152.000		
			LF	0.000	0.00	
			133.00000	152.000		20,216.00
0080	613-00206	2 Inch Electrical Conduit (Bored)	472.000	390.000		
			LF	82.000	1,722.00	
			21.00000	472.000		9,912.00
0085	613-01100	*1 Inch Electrical Conduit (Plastic)	4,775.000	3,030.000		
			LF	0.000	0.00	
			6.48000	3,030.000		19,634.40
0090	613-01200	*2 Inch Electrical Conduit (Plastic)	2,450.000	2,448.000		
			LF	0.000	0.00	
			5.71000	2,448.000		13,978.08
0095	613-07023	Pull Box (24"x36"x24")	15.000	15.000		
			EACH	0.000	0.00	
			927.00000	15.000		13,905.00
0100	613-10010	*Wiring (Special)	1.000	1.000		
			L S	0.000	0.00	
			23,965.00000	1.000		23,965.00
0105	613-13006	*Luminare (LED) (8500 Lumens)	38.000	0.000		
			EACH	0.000	0.00	
			1,014.00000	0.000		0.00
0110	613-34352	*Light Standard Metal (35 Foot) (Special) (2 Arm)	19.000	19.000		
			EACH	0.000	0.00	
			2,638.00000	19.000		50,122.00

CONTID: C20143
 PCN: 20143-BID
 PROJECT: FSA0703-413

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 01/26/2016
 08:27:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	613-50100	*Lighting Control Center	2.000	2.000		
			EACH	0.000	0.00	
			8,887.00000	2.000		17,774.00
0120	613-81700	*Safety Switch NEMA 3R, 60A, 2-pole, 240 V f(for VMS Maint D	1.000	1.000		
			EACH	0.000	0.00	
			1,230.00000	1.000		1,230.00
0125	614-00012	Sign Panel (Class II)	120.000	120.000		
			SF	0.000	0.00	
			25.00000	120.000		3,000.00
0130	614-00013	Sign Panel (Class III)	56.000	56.000		
			SF	0.000	0.00	
			25.00000	56.000		1,400.00
0135	614-01572	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	32.000	0.000		
			LF	0.000	0.00	
			43.00000	0.000		0.00
0140	614-80000	*Flashing Beacon	4.000	4.000		
			EACH	0.000	0.00	
			185.00000	4.000		740.00
0145	614-80391	*Rumble Strip (Grinding)(Asphalt)	2,700.000	2,700.000		
			LF	0.000	0.00	
			1.44000	2,700.000		3,888.00
0150	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			1,380.00000	1.000		1,380.00
0155	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			28,057.00000	1.000		28,057.00
0160	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			1,759.00000	1.000		1,759.00
0165	627-00005	*Epoxy Pavement Marking	10.000	10.000		
			GAL	0.000	0.00	
			328.00000	10.000		3,280.00

CONTID: C20143
 PCN: 20143-BID
 PROJECT: FSA0703-413

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 01/26/2016
 08:27:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00007	*Traffic Control Inspection	10.000	0.000		
			DAY	0.000	0.00	
			127.00000	0.000		0.00
0175	630-00012	*Traffic Control Management	48.000	46.000		
			DAY	2.000	1,380.00	
			690.00000	48.000		33,120.00
0180	630-80341	*Construction Traffic Sign (Panel Size A)	8.000	7.200		
			EACH	0.000	0.00	
			87.00000	7.200		626.40
0185	630-80342	*Construction Traffic Sign (Panel Size B)	83.500	75.150		
			EACH	0.000	0.00	
			115.00000	75.150		8,642.25
0190	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.350		
			EACH	0.000	0.00	
			1,150.00000	1.350		1,552.50
0195	630-80359	*Portable Message Sign Panel	37.000	7.000		
			DAY	0.000	0.00	
			115.00000	7.000		805.00
0200	630-80360	*Drum Channelizing Device	75.000	67.500		
			EACH	0.000	0.00	
			41.00000	67.500		2,767.50
0205	630-80380	*Traffic Cone	105.000	94.500		
			EACH	0.000	0.00	
			21.00000	94.500		1,984.50
0210	630-85041	*Mobile Attenuator	46.000	46.000		
			DAY	0.000	0.00	
			575.00000	46.000		26,450.00
0215	700-70010	F/A Minor Contract Revisions	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70011	F/A Partnering	450.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20143
 PCN: 20143-BID
 PROJECT: FSA0703-413

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 01/26/2016
 08:27:12

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0225	700-70072	F/A Obtain Power from Xcel Energy	2,000.000	650.870			
			F A	0.000	0.00		
			1.00000	650.870		650.87	
0230	700-70380	F/A Erosion Control	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0501	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	52.000	52.000			
			LF	0.000	0.00		
			28.26000	52.000		1,469.52	
0502	606-01340	*End Anchorage Type 3D	1.000	1.000			
			EACH	0.000	0.00		
			1,298.33000	1.000		1,298.33	
0510	613-20200	Inst Lumin	38.000	38.000			
			EACH	0.000	0.00		
			333.64000	38.000		12,678.32	
0515	900-00012	Added Item (Foot)/ Transport and install type 7 barrier	620.000	620.000			
			LF	0.000	0.00		
			29.24000	620.000		18,128.80	
			CAT 0200	CURRENT AMT \$	438,945.39 \$	4,961.00 \$	359,161.29
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0235	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			678.00000	1.000		678.00	
			CAT 0400	CURRENT AMT \$	678.00 \$	0.00 \$	678.00
PROJECT TOTAL			CURRENT AMT \$	439,623.39 \$	4,961.00 \$	359,839.29	