

ESTIMATE SUMMARY

CONTID: C20180-COMBO ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 20180-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 14.0 DAYS TIME ALLOW: 180 WORK DAYS
 PR US 34D MP 13.75 TO MP 14.71 PERCENT TIME: 7.78 ORIG TIME ALLOW: 180 WORK DAYS

PROJECT NO: ER0342-058
 PR US 34D MP 13.75 TO MP 14.71

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

HAMILTON CONSTRUCTION CO.
 P.O. BOX 659

PAY PERIOD ENDING 03/30/2018 DATE TIME STARTED 02/13/2018
 DATE LET 01/04/2018 DATE WORK BEGAN 02/13/2018
 DATE AWARDED 01/10/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/29/2018 DATE ACCEPTED
 DATE NOTICE TO PROCEED 02/13/2018

SPRINGFIELD OR 97477 (541)746-2426

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,235,841.55 PARTICIPATING	\$ 73,179.00	\$ 73,179.00
AWARD PROJECT AMT: \$ 4,751,787.00 NON-PARTICIPATING	16,375.00	16,375.00
PERCENT COMPLETE: 4.01% TOTAL EARNINGS	89,554.00	89,554.00
FUNDS AVAILABLE: \$ 2,146,287.55 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	89,554.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,686.62	-2,686.62
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	86,867.38
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	86,867.38
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 86,867.38

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20180-COMBO
 PCN: 20180-BID
 PROJECT: ER0342-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	0.500	0.000		
			L S	0.100	3,467.00	
			34,670.00000	0.100		3,467.00
0010	202-00001	Removal of Structure	1.000	0.000		
			EACH	1.000	750.00	
			750.00000	1.000		750.00
0015	202-00010	Removal of Tree	7.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0020	202-00015	Removal of Headwall	4.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0025	202-00027	Removal of Riprap	43.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	1,358.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	2,803.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0040	202-00810	Removal of Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0045	202-01000	Removal of Fence	1,649.000	0.000		
			LF	1,359.000	2,718.00	
			2.00000	1,359.000		2,718.00
0050	202-01035	Removal of Gate	2.000	0.000		
			EACH	2.000	600.00	
			300.00000	2.000		600.00
0055	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			1,950.00000	0.000		0.00
0065	203-00060	*Embankment Material (Complete In Place)	9,317.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0070	203-01500	Blading	40.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0075	203-01510	Backhoe	20.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0080	203-01550	Dozing	20.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0085	203-01597	Potholing	30.000	0.000		
			HOUR	19.500	4,387.50	
			225.00000	19.500		4,387.50
0090	206-00000	Structure Excavation	1,546.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0095	206-00100	Structure Backfill (Class 1)	285.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0100	208-00023	*Erosion Log (Type 3)(12 Inch)	2,920.000	0.000		
			LF	2,422.000	12,110.00	
			5.00000	2,422.000		12,110.00
0105	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,850.00000	0.000		0.00
0110	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	1.000	2,250.00	
			2,250.00000	1.000		2,250.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	208-00103	Removal and Disposal of Sediment (Labor)	48.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0120	208-00105	Removal and Disposal of Sediment (Equipment)	22.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0125	208-00106	Sweeping (Sediment Removal)	22.000	0.000		
			HOUR	0.000	0.00	
			135.00000	0.000		0.00
0126	208-00107	Rem Trash	3.000	0.000		
			HOUR	3.000	280.50	
			93.50000	3.000		280.50
0130	208-00207	Erosion Control Management	132.000	0.000		
			DAY	2.000	100.00	
			50.00000	2.000		100.00
0135	208-00300	Temporary Berms	412.000	0.000		
			LF	358.000	895.00	
			2.50000	358.000		895.00
0140	210-00810	Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0145	210-00825	Reset Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			1,405.00000	0.000		0.00
0147	210-01011	Res Gate	0.000	0.000		
			EACH	0.000	0.00	
			310.00000	0.000		0.00
0150	212-00006	*Seeding (Native)	3.600	0.000		
			ACRE	0.000	0.00	
			455.00000	0.000		0.00
0155	212-00028	*Seeding (Wetlands)	0.100	0.000		
			ACRE	0.000	0.00	
			4,800.00000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20180-BID
 PROJECT: ER0342-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0160	212-00032	*Soil Conditioning	3.600	0.000		
			ACRE	0.000	0.00	
			1,695.00000	0.000		0.00
0165	213-00003	*Mulching (Weed Free)	2.500	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0170	213-00061	*Mulch Tackifier	500.000	0.000		
			LB	0.000	0.00	
			1.90000	0.000		0.00
0175	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	5,460.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0180	216-00301	*Turf Reinforcement Mat (Class 1)	259.000	0.000		
			SY	0.000	0.00	
			5.75000	0.000		0.00
0185	217-00020	Herbicide Treatment	4.000	0.000		
			HOUR	0.000	0.00	
			250.00000	0.000		0.00
0190	304-06007	Aggregate Base Course (Class 6)	1,155.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0195	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	282.000	0.000		
			TON	0.000	0.00	
			96.00000	0.000		0.00
0200	403-33741	*Hot Mix Asphalt (Grading S) (75) (PG 64-22)	297.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
0205	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	847.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0210	420-00113	Geotextile (Drainage) (Class 2)	2,537.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20180-BID
 PROJECT: ER0342-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	506-00212	Riprap (12 Inch)	2,054.000	0.000		
			CY	0.000	0.00	
			95.00000	0.000		0.00
0220	601-03030	*Concrete Class D (Box Culvert)	181.000	0.000		
			CY	0.000	0.00	
			600.00000	0.000		0.00
0225	601-03040	*Concrete Class D (Bridge)	58.000	0.000		
			CY	0.000	0.00	
			950.00000	0.000		0.00
0230	602-00000	Reinforcing Steel	8,558.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00
0235	602-00020	Reinforcing Steel (Epoxy Coated)	32,824.000	0.000		
			LB	0.000	0.00	
			0.95000	0.000		0.00
0240	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	66.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0245	603-05024	24 Inch Reinforced Concrete End Section	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0250	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	250.000	0.000		
			LF	0.000	0.00	
			34.75000	0.000		0.00
0255	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			2,350.00000	0.000		0.00
0260	606-01385	*Transition Type 3J	2.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0265	606-01390	*End Anchorage Type 3K	2.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	606-02005	*End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			2,575.00000	0.000		0.00
0275	606-11010	Bridge Rail Type 10R	1,629.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0280	607-00005	*End Post	16.000	0.000		
			EACH	5.000	1,000.00	
			200.00000	5.000		1,000.00
0285	607-00010	*Corner and Line Brace Post	14.000	0.000		
			EACH	8.000	1,800.00	
			225.00000	8.000		1,800.00
0290	607-01000	*Fence Barbed Wire with Metal Posts	2,535.000	0.000		
			LF	0.000	0.00	
			2.65000	0.000		0.00
0295	607-11525	*Fence (Plastic)	732.000	0.000		
			LF	345.000	552.00	
			1.60000	345.000		552.00
0300	607-11581	*Fence (Temporary) (Special)	828.000	0.000		
			LF	828.000	2,898.00	
			3.50000	828.000		2,898.00
0305	607-60120	*20 Foot Gate	2.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0310	607-60324	*24 Foot Gate Twin	2.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0315	612-00101	Delineator (Drivable Concrete Installation) (Type I)	15.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0320	613-00200	2 Inch Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325	613-07001	Type One Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			605.00000	0.000		0.00
0330	614-00011	Sign Panel (Class I)	26.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0335	614-00012	Sign Panel (Class II)	36.000	0.000		
			SF	0.000	0.00	
			29.00000	0.000		0.00
0340	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	7.000	0.000		
			EACH	0.000	0.00	
			199.00000	0.000		0.00
0345	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	4.000	0.000		
			EACH	0.000	0.00	
			376.00000	0.000		0.00
0350	621-00411	Structure Temporary Access Road (Location 1)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0355	625-00000	*Construction Surveying	0.250	0.000		
			L S	0.000	0.00	
			42,500.00000	0.000		0.00
0360	626-00000	*Mobilization	0.250	0.000		
			L S	0.000	0.00	
			470,000.00000	0.000		0.00
0365	626-01103	*Public Information Services (Tier III)	1.000	0.000		
			L S	0.100	1,000.00	
			10,000.00000	0.100		1,000.00
0370	627-00008	*Modified Epoxy Pavement Marking	30.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0375	630-00000	*Flagging	104.000	0.000		
			HOURL	104.000	2,496.00	
			24.00000	104.000		2,496.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0380	630-00007	*Traffic Control Inspection	43.000	0.000		
			DAY	12.000	1,200.00	
			100.00000	12.000		1,200.00
0385	630-00012	*Traffic Control Management	107.000	0.000		
			DAY	7.000	4,725.00	
			675.00000	7.000		4,725.00
0390	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	2.000	1,200.00	
			600.00000	2.000		1,200.00
0395	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0400	630-80341	*Construction Traffic Sign (Panel Size A)	15.000	0.000		
			EACH	1.000	75.00	
			75.00000	1.000		75.00
0405	630-80342	*Construction Traffic Sign (Panel Size B)	25.000	0.000		
			EACH	12.500	1,375.00	
			110.00000	12.500		1,375.00
0410	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0415	630-80355	*Portable Message Sign Panel	3.000	0.000		
			EACH	1.500	8,250.00	
			5,500.00000	1.500		8,250.00
0420	630-80360	*Drum Channelizing Device	30.000	0.000		
			EACH	15.000	600.00	
			40.00000	15.000		600.00
0425	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0430	630-80380	*Traffic Cone	25.000	0.000		
			EACH	12.500	150.00	
			12.00000	12.500		150.00

CONTID: C20180-COMBO
 PCN: 20180-BID
 PROJECT: ER0342-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/13/2018

ESTIMATE NO: 0001

16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0435	700-70010	F/A Minor Contract Revisions	123,625.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70018	F/A Roadway Smoothness Incentive	27,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70019	F/A Asphalt Cement Cost Adjustment	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70023	F/A On-The-Job Trainee	640.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70025	F/A Quality Incentive Payment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70380	F/A Erosion Control	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,751,270.55 \$	54,879.00 \$ 54,879.00
CAT NO0300 STRUCTURES						
0475	202-00425	Removal of Bridge Railing	1,629.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0480	206-00065	*Structure Backfill (Flow-Fill)	21.000	0.000		
			CY	17.000	3,400.00	
			200.00000	17.000		3,400.00

CONTID: C20180-COMBO
 PCN: 20180-BID
 PROJECT: ER0342-058

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/13/2018

ESTIMATE NO: 0001

16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0485	211-03005	Dewatering	1.000	0.000		
			L S	0.100	6,500.00	
			65,000.00000	0.100		6,500.00
0490	501-00200	Steel Sheet Piling (Type II)	898.000	0.000		
			SF	0.000	0.00	
			35.00000	0.000		0.00
0495	503-00060	*Drilled Caisson (60 Inch)	84.000	0.000		
			LF	0.000	0.00	
			1,200.00000	0.000		0.00
0500	503-00310	Crosshole Sonic Logging Testing	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0502	606-11010	Brdg Rail Ty 10R	0.000	0.000		
			LF	0.000	0.00	
			125.00000	0.000		0.00
0504	621-00411	Str Temp Acc Rd (Loc 1)	0.500	0.000		
			L S	0.500	5,000.00	
			10,000.00000	0.500		5,000.00
0505	625-00000	*Construction Surveying	0.250	0.000		
			L S	0.080	3,400.00	
			42,500.00000	0.080		3,400.00
0510	626-00000	*Mobilization	0.250	0.000		
			L S	0.000	0.00	
			470,000.00000	0.000		0.00
0515	700-70010	F/A Minor Contract Revisions	123,625.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0300	CURRENT AMT \$	468,196.00 \$	18,300.00 \$
						18,300.00

CAT NO0400 CONSTRUCTION ENGINEERING						
0520	620-00002	Field Office (Class 2)	0.500	0.000		
			EACH	0.500	10,375.00	
			20,750.00000	0.500		10,375.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0400 CONSTRUCTION ENGINEERING						
0525	620-00012	Field Laboratory (Class 2)	0.500	0.000		
			EACH	0.500	3,750.00	
			7,500.00000	0.500		3,750.00
0530	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	2,250.00	
			2,250.00000	1.000		2,250.00

		CAT 0400	CURRENT AMT	\$ 16,375.00	\$ 16,375.00	\$ 16,375.00
		PROJECT TOTAL	CURRENT AMT	\$ 2,235,841.55	\$ 89,554.00	\$ 89,554.00

ESTIMATE SUMMARY

 CONTID: C20180-COMBO ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 20844-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 14.0 DAYS TIME ALLOW: 180 WORK DAYS
 PR US 34D MP 13.75 TO MP 14.71 PERCENT TIME: 7.78 ORIG TIME ALLOW: 180 WORK DAYS

PROJECT NO: STA0342-060
 US 34D OVERLAY AND BRIDGE WORK

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

HAMILTON CONSTRUCTION CO.
 P.O. BOX 659

PAY PERIOD ENDING 03/30/2018 DATE TIME STARTED 02/13/2018
 DATE LET 01/04/2018 DATE WORK BEGAN 02/13/2018
 DATE AWARDED 01/10/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 01/29/2018 DATE ACCEPTED
 DATE NOTICE TO PROCEED 02/13/2018

SPRINGFIELD OR 97477 (541)746-2426

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,116,870.95 PARTICIPATING	\$ 51,629.20	\$ 51,629.20
AWARD PROJECT AMT: \$ 4,751,787.00 NON-PARTICIPATING	2,250.00	2,250.00
PERCENT COMPLETE: 1.73% TOTAL EARNINGS	53,879.20	53,879.20
FUNDS AVAILABLE: \$ 3,062,991.75 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	53,879.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,616.38	-1,616.38
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	52,262.82
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	52,262.82
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 52,262.82

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0005	201-00000	*Clearing and Grubbing	0.500	0.000		
			L S	0.000	0.00	
			34,670.00000	0.000		0.00
0010	202-00200	Removal of Sidewalk	47.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0015	202-00203	Removal of Curb and Gutter	291.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0020	202-00206	Removal of Concrete Curb Ramp	17.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0025	202-00210	Removal of Concrete Pavement	954.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0030	202-00220	*Removal of Asphalt Mat	3,635.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	31,608.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0040	202-00810	Removal of Ground Sign	15.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0045	203-00050	Unsuitable Material	65.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0050	203-00060	*Embankment Material (Complete In Place)	1,362.000	0.000		
			CY	0.000	0.00	
			30.00000	0.000		0.00
0055	203-00062	Embankment Material (Complete In Place) (Special)	602.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0060	203-01500	Blading	56.000	0.000		
			125.00000	0.000	0.00	0.00
0065	203-01510	Backhoe	16.000	0.000		
			125.00000	0.000	0.00	0.00
0070	203-01550	Dozing	16.000	0.000		
			115.00000	0.000	0.00	0.00
0075	208-00023	*Erosion Log (Type 3)(12 Inch)	12,316.000	0.000		
			5.00000	0.000	0.00	0.00
0080	208-00035	*Aggregate Bag	80.000	0.000		
			8.00000	0.000	0.00	0.00
0085	208-00045	Concrete Washout Structure	2.000	0.000		
			1,850.00000	0.000	0.00	0.00
0090	208-00054	*Storm Drain Inlet Protection (Type II)	5.000	0.000		
			300.00000	0.000	0.00	0.00
0095	208-00070	Vehicle Tracking Pad	2.000	0.000		
			2,250.00000	0.000	0.00	0.00
0100	208-00103	Removal and Disposal of Sediment (Labor)	24.000	0.000		
			75.00000	0.000	0.00	0.00
0105	208-00105	Removal and Disposal of Sediment (Equipment)	11.000	0.000		
			125.00000	0.000	0.00	0.00
0110	208-00106	Sweeping (Sediment Removal)	11.000	0.000		
			135.00000	0.000	0.00	0.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0112	208-00107	Rem Trash	0.000	0.000		
			HOUR	0.000	0.00	
			93.50000	0.000		0.00
0115	208-00207	Erosion Control Management	66.000	0.000		
			DAY	0.000	0.00	
			50.00000	0.000		0.00
0120	210-00010	Reset Mailbox Structure	3.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0125	210-00810	Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0130	210-00827	Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
0135	210-04010	Adjust Manhole	14.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0140	210-04020	Modify Inlet	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0145	210-04050	Adjust Valve Box	16.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0150	212-00006	*Seeding (Native)	1.500	0.000		
			ACRE	0.000	0.00	
			455.00000	0.000		0.00
0155	212-00032	*Soil Conditioning	1.500	0.000		
			ACRE	0.000	0.00	
			1,695.00000	0.000		0.00
0160	213-00003	*Mulching (Weed Free)	1.500	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0165	213-00061	*Mulch Tackifier	300.000	0.000		
			LB	0.000	0.00	
			1.90000	0.000		0.00
0170	304-06007	Aggregate Base Course (Class 6)	3,158.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00
0175	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,360.000	0.000		
			TON	0.000	0.00	
			96.00000	0.000		0.00
0180	403-33741	*Hot Mix Asphalt (Grading S) (75) (PG 64-22)	405.000	0.000		
			TON	0.000	0.00	
			78.00000	0.000		0.00
0185	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	5,180.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0190	412-00600	Concrete Pavement (6 Inch)	137.000	0.000		
			SY	0.000	0.00	
			70.00000	0.000		0.00
0195	420-00113	Geotextile (Drainage) (Class 2)	18.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0200	506-00212	Riprap (12 Inch)	12.000	0.000		
			CY	0.000	0.00	
			95.00000	0.000		0.00
0205	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	110.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0210	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	49.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0215	603-05012	12 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0220	603-05030	30 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			1,750.00000	0.000		0.00
0225	603-50010	10 Inch Plastic Pipe	103.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0230	604-13005	Inlet Type 13 (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			2,550.00000	0.000		0.00
0235	608-00000	Concrete Sidewalk	31.000	0.000		
			SY	0.000	0.00	
			70.00000	0.000		0.00
0240	608-00010	Concrete Curb Ramp	35.000	0.000		
			SY	0.000	0.00	
			100.00000	0.000		0.00
0245	608-00015	Detectable Warnings	35.000	0.000		
			SF	0.000	0.00	
			40.00000	0.000		0.00
0250	608-01550	Place Asphalt Millings	4,490.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0255	609-20010	Curb Type 2 (Section B)	5.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0260	609-21020	Curb and Gutter Type 2 (Section II-B)	260.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0265	609-24004	Gutter Type 2 (4 Foot)	169.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0270	609-24006	Gutter Type 2 (6 Foot)	108.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0275	612-00101	Delineator (Drivable Concrete Installation) (Type I)	30.000	0.000		
		EACH		0.000	0.00	
			105.00000	0.000		0.00
0280	612-00102	Delineator (Drivable Concrete Installation) (Type II)	4.000	0.000		
		EACH		0.000	0.00	
			105.00000	0.000		0.00
0285	612-00103	Delineator (Drivable Concrete Installation) (Type III)	2.000	0.000		
		EACH		0.000	0.00	
			105.00000	0.000		0.00
0290	614-00011	Sign Panel (Class I)	76.000	0.000		
		SF		0.000	0.00	
			28.00000	0.000		0.00
0295	614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	8.000	0.000		
		EACH		0.000	0.00	
			199.00000	0.000		0.00
0300	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	10.000	0.000		
		EACH		0.000	0.00	
			376.00000	0.000		0.00
0305	614-10110	LED Warning Sign System (_Signs)	2.000	0.000		
		EACH		0.000	0.00	
			6,972.00000	0.000		0.00
0310	620-00002	Field Office (Class 2)	0.500	0.000		
		EACH		0.500	10,375.00	
			20,750.00000	0.500		10,375.00
0315	620-00012	Field Laboratory (Class 2)	0.500	0.000		
		EACH		0.500	3,750.00	
			7,500.00000	0.500		3,750.00
0320	625-00000	*Construction Surveying	0.250	0.000		
		L S		0.000	0.00	
			42,500.00000	0.000		0.00
0325	626-00000	*Mobilization	0.250	0.000		
		L S		0.000	0.00	
			470,000.00000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0330	627-00008	*Modified Epoxy Pavement Marking	130.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0335	627-00013	*Pavement Marking Paint (High Build)	140.000	0.000		
			GAL	0.000	0.00	
			75.00000	0.000		0.00
0340	627-30310	*Preformed Plastic Pavement Marking (60 Mil) (Xwalk-Stop Lin	1,200.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0345	629-01031	Survey Monument (Type 3A)	3.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0350	630-00000	*Flagging	2,500.000	0.000		
			HOURL	34.000	816.00	
			24.00000	34.000		816.00
0355	630-00007	*Traffic Control Inspection	27.000	0.000		
			DAY	4.000	400.00	
			100.00000	4.000		400.00
0360	630-00012	*Traffic Control Management	68.000	0.000		
			DAY	3.000	2,025.00	
			675.00000	3.000		2,025.00
0365	630-80001	*Flashing Beacon (Portable)	8.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0370	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			120.00000	0.000		0.00
0375	630-80341	*Construction Traffic Sign (Panel Size A)	8.000	0.000		
			EACH	3.500	262.50	
			75.00000	3.500		262.50
0380	630-80342	*Construction Traffic Sign (Panel Size B)	19.000	0.000		
			EACH	9.500	1,045.00	
			110.00000	9.500		1,045.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway						
0385	630-80343	*Construction Traffic Sign (Panel Size C)	6.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0390	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	5,500.00	
			5,500.00000	1.000		5,500.00
0395	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0400	630-80360	*Drum Channelizing Device	200.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0405	630-80380	*Traffic Cone	100.000	0.000		
			EACH	7.500	90.00	
			12.00000	7.500		90.00
0410	630-80511	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			6,000.00000	0.000		0.00
0415	630-85041	*Mobile Attenuator	68.000	0.000		
			DAY	4.000	2,000.00	
			500.00000	4.000		2,000.00
0420	700-70010	F/A Minor Contract Revisions	123,625.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70016	F/A Fuel Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70019	F/A Asphalt Cement Cost Adjustment	22,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 Roadway							
0440	700-70023	F/A On-The-Job Trainee	640.000		0.000		
				F A	0.000	0.00	
			1.00000		0.000		0.00
0445	700-70025	F/A Quality Incentive Payment	10,000.000		0.000		
				F A	0.000	0.00	
			1.00000		0.000		0.00
0450	700-70031	F/A Interim Surface Repair	7,500.000		0.000		
				F A	0.000	0.00	
			1.00000		0.000		0.00
0455	700-70380	F/A Erosion Control	1,000.000		0.000		
				F A	0.000	0.00	
			1.00000		0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,781,198.50 \$	26,263.50 \$	26,263.50
CAT NO0300 Structures							
0460	202-00246	*Removal of Asphalt Mat (Planing) (Special)	2,730.000		0.000		
				SY	0.000	0.00	
			10.00000		0.000		0.00
0465	202-00458	Removal of Portions of Present Structure (Hydrodemolition)(F	2,730.000		0.000		
				SY	0.000	0.00	
			50.00000		0.000		0.00
0470	202-00460	Removal of Portions of Present Structure (Class 3)	239.000		0.000		
				SY	0.000	0.00	
			220.00000		0.000		0.00
0475	202-00504	Removal of Expansion Device	275.000		0.000		
				LF	0.000	0.00	
			125.00000		0.000		0.00
0480	202-00505	Removal of Portions of Present Structure	2,195.000		0.000		
				SF	188.000	6,580.00	
			35.00000		188.000		6,580.00
0485	210-00530	Rebuild Portions of Present Structure	2,195.000		0.000		
				SF	188.000	15,792.00	
			84.00000		188.000		15,792.00

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/13/2018
 16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 Structures						
0490	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	443.000	0.000		
			TON	0.000	0.00	
			90.00000	0.000		0.00
0495	509-08100	Provide Temporary Support	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0500	512-00120	Bearing Repair Corbel	1.000	0.000		
			EACH	0.000	0.00	
			6,500.00000	0.000		0.00
0505	515-00120	*Waterproofing (Membrane)	2,730.000	0.000		
			SY	0.000	0.00	
			15.50000	0.000		0.00
0510	515-00400	Concrete Sealer	87.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0515	518-00000	Bridge Compression Joint Sealer	275.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0520	518-03000	*Sawing and Sealing Bridge Joint	79.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
0525	601-06000	Latex Modified Concrete Placement	2,764.000	0.000		
			SY	0.000	0.00	
			56.60000	0.000		0.00
0530	601-06002	Latex Modified Concrete	279.000	0.000		
			CY	0.000	0.00	
			760.00000	0.000		0.00
0535	601-51005	Galvanic Anodes	2,850.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0540	602-00000	Reinforcing Steel	7,100.000	0.000		
			LB	22.000	18.70	
			0.85000	22.000		18.70

CONTID: C20180-COMBO
 PCN: 20844-BID
 PROJECT: STA0342-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 04/13/2018

16:44:05

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	

CAT NO0300 Structures							
0545	602-00020	Reinforcing Steel (Epoxy Coated)	9,379.000	0.000			
			LB	0.000	0.00		
			0.95000	0.000		0.00	
0550	625-00000	*Construction Surveying	0.250	0.000			
			L S	0.070	2,975.00		
			42,500.00000	0.070		2,975.00	
0555	626-00000	*Mobilization	0.250	0.000			
			L S	0.000	0.00		
			470,000.00000	0.000		0.00	
0560	700-70010	F/A Minor Contract Revisions	123,625.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	

			CAT 0300	CURRENT AMT	\$ 1,333,422.45 \$	25,365.70 \$	25,365.70
CAT NO0400 Construction Engineering							
0565	620-00020	Sanitary Facility	1.000	0.000			
			EACH	1.000	2,250.00		
			2,250.00000	1.000		2,250.00	

			CAT 0400	CURRENT AMT	\$ 2,250.00 \$	2,250.00 \$	2,250.00

			PROJECT TOTAL	CURRENT AMT	\$ 3,116,870.95 \$	53,879.20 \$	53,879.20