

ESTIMATE SUMMARY

 CONTID: C20187-COMBO ESTIMATE NO: 0016 FINL SPEC YR: 2005
 PCN: 20187-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 203.0 DAYS TIME ALLOW: 210 WORK DAYS
 PR SH60 & SH257 STRUCTS / LITTLE-T CHANNEL WORK & SH60 RE PERCENT TIME: 96.67 ORIG TIME ALLOW: 210 WORK DAYS

PROJECT NO: ERR400-322
 PR SH60 and SH257 STRUCTURES

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.	PAY PERIOD ENDING	12/06/2019	DATE TIME STARTED	10/23/2017
385 Interlocken Crescent #900	DATE LET	09/07/2017	DATE WORK BEGAN	10/23/2017
	DATE AWARDED	09/15/2017	DATE TIME STOPPED	11/01/2019
	DATE CONTRACT EXECUTED	10/10/2017	DATE ACCEPTED	11/01/2019
Broomfield CO 80021 (720)494-8095	DATE NOTICE TO PROCEED	10/23/2017		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,207,882.64 PARTICIPATING	\$ 6,207,882.64	\$ 0.00
AWARD PROJECT AMT:	\$ 5,998,304.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	6,207,882.64	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,207,882.64	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	15,839.20
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	6,207,882.64	15,839.20
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,207,882.64	15,839.20
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 15,839.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20187-COMBO
 PCN: 20187-BID
 PROJECT: ERR400-322

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			50,000.00000	0.500		25,000.00
0010	202-00010	Removal of Tree	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
0015	202-00027	Removal of Riprap	471.000	471.000		
			SY	0.000	0.00	
			30.00000	471.000		14,130.00
0020	202-00033	Removal of Pipe	2.000	2.000		
			EACH	0.000	0.00	
			1,030.00000	2.000		2,060.00
0025	202-00035	Removal of Pipe	155.000	155.000		
			LF	0.000	0.00	
			17.00000	155.000		2,635.00
0030	202-00220	*Removal of Asphalt Mat	11,540.000	11,540.000		
			SY	0.000	0.00	
			4.00000	11,540.000		46,160.00
0035	202-00240	*Removal of Asphalt Mat (Planing)	1,623.000	1,623.000		
			SY	0.000	0.00	
			2.00000	1,623.000		3,246.00
0040	202-01000	*Removal of Fence	857.000	857.000		
			LF	0.000	0.00	
			3.25000	857.000		2,785.25
0045	202-01035	*Removal of Gate	0.000	0.000		
			EACH	0.000	0.00	
			122.00000	0.000		0.00
0050	202-01130	*Removal of Guardrail Type 3	1,238.000	1,238.000		
			LF	0.000	0.00	
			4.00000	1,238.000		4,952.00
0055	202-04002	Clean Culvert	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-00060	*Embankment Material (Complete In Place)	13,735.000	13,735.000		
			CY	0.000	0.00	
			17.00000	13,735.000		233,495.00
0065	203-00066	*Embankment Material (Complete In Place) (R40)	8,453.000	8,453.000		
			CY	0.000	0.00	
			26.00000	8,453.000		219,778.00
0070	203-00100	Muck Excavation	344.000	344.000		
			CY	0.000	0.00	
			42.00000	344.000		14,448.00
0075	203-01100	Proof Rolling	0.000	0.000		
			HOURL	0.000	0.00	
			78.00000	0.000		0.00
0076	900-00014	Added Item (Lump Sum)/ Added by MCR #1 Line #9	1.000	1.000		
			L S	0.000	0.00	
			15,425.99000	1.000		15,425.99
0080	203-01500	Blading	54.000	54.000		
			HOURL	0.000	0.00	
			102.00000	54.000		5,508.00
0085	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			96.00000	0.000		0.00
0090	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0095	203-01597	*Potholing	58.500	58.500		
			HOURL	0.000	0.00	
			200.00000	58.500		11,700.00
0100	206-00510	*Filter Material (Class A)	301.000	301.000		
			CY	0.000	0.00	
			60.00000	301.000		18,060.00
0105	208-00002	*Erosion Log Type 1 (12 Inch)	4,112.000	4,112.000		
			LF	0.000	0.00	
			4.00000	4,112.000		16,448.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	208-00023	*Erosion Log (Type 3)(12 Inch)	1,089.000	1,089.000		
			LF	0.000	0.00	
			4.50000	1,089.000		4,900.50
0115	208-00026	*Coir Roll	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0120	208-00035	*Aggregate Bag	74.000	74.000		
			LF	0.000	0.00	
			5.00000	74.000		370.00
0125	208-00041	Rock Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			542.00000	0.000		0.00
0130	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0135	208-00053	*Storm Drain Inlet Protection (Type I) (84 Inch)	0.000	0.000		
			EACH	0.000	0.00	
			216.00000	0.000		0.00
0140	208-00056	*Storm Drain Inlet Protection (Type III)	0.000	0.000		
			EACH	0.000	0.00	
			148.00000	0.000		0.00
0145	208-00070	Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			2,800.00000	6.000		16,800.00
0150	208-00103	Removal and Disposal of Sediment (Labor)	24.000	24.000		
			HOURL	0.000	0.00	
			38.00000	24.000		912.00
0155	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURL	0.000	0.00	
			62.00000	0.000		0.00
0160	208-00106	*Sweeping (Sediment Removal)	79.250	79.250		
			HOURL	0.000	0.00	
			140.00000	79.250		11,095.00

CONTID: C20187-COMBO
 PCN: 20187-BID
 PROJECT: ERR400-322

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	208-00207	Erosion Control Management	135.000	135.000		
			DAY	0.000	0.00	
			50.00000	135.000		6,750.00
0166	209-00600	Dust Palliative (Mg Cl)	8,731.000	8,731.000		
			GAL	0.000	0.00	
			1.23000	8,731.000		10,739.13
0170	210-00810	*Reset Ground Sign	13.000	13.000		
			EACH	0.000	0.00	
			308.00000	13.000		4,004.00
0175	210-01011	*Reset Gate	1.000	1.000		
			EACH	0.000	0.00	
			366.00000	1.000		366.00
0180	210-01050	*Reset Chain Link Fence	140.000	140.000		
			LF	0.000	0.00	
			23.00000	140.000		3,220.00
0185	210-02900	Relay Riprap	111.000	111.000		
			CY	0.000	0.00	
			70.00000	111.000		7,770.00
0190	211-03005	Dewatering	0.900	0.900		
			L S	0.000	0.00	
			110,000.00000	0.900		99,000.00
0195	212-00006	*Seeding (Native)	0.300	0.300		
			ACRE	0.000	0.00	
			543.00000	0.300		162.90
0200	212-00022	*Seeding (Riparian)	0.020	0.020		
			ACRE	0.000	0.00	
			750.00000	0.020		15.00
0205	212-00032	*Soil Conditioning	0.320	0.320		
			ACRE	0.000	0.00	
			2,610.00000	0.320		835.20
0210	212-00900	*Compost	0.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0215	213-00004	*Mulching (Weed Free Straw)	0.000	0.000		
			ACRE	0.000	0.00	
			415.00000	0.000		0.00
0220	213-00061	*Mulch Tackifier	0.000	0.000		
			LB	0.000	0.00	
			1.80000	0.000		0.00
0225	214-00000	*Landscape Maintenance	0.400	0.400		
			L S	0.000	0.00	
			17,025.00000	0.400		6,810.00
0230	214-00201	*Deciduous Tree (Tubeling)	0.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
0235	214-00230	*Deciduous Tree (3 Inch Caliper)	3.000	3.000		
			EACH	0.000	0.00	
			692.00000	3.000		2,076.00
0240	214-00301	*Deciduous Shrub (Tubeling)	0.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0245	214-01015	*Willow Cuttings	0.000	0.000		
			EACH	0.000	0.00	
			3.50000	0.000		0.00
0250	214-01401	*Nursery Stock Deep Rooted Container (DRC # 10)	0.000	0.000		
			EACH	0.000	0.00	
			3.25000	0.000		0.00
0255	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	5,819.000	5,819.000		
			SY	0.000	0.00	
			2.00000	5,819.000		11,638.00
0260	217-00000	*Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0265	304-04000	*Aggregate Base Course (Class 4)	110.500	110.500		
			TON	0.000	0.00	
			30.00000	110.500		3,315.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0270	304-06007	*Aggregate Base Course (Class 6)	1,773.000	1,773.000		
			CY	0.000	0.00	
			40.00000	1,773.000		70,920.00
0275	304-06008	*Aggregate Base Course (Class 6) (Special)	120.000	120.000		
			CY	0.000	0.00	
			53.00000	120.000		6,360.00
0276	304-06010	ABC (CL 6)(Spec)(Furn Only) Added by MCR #1 Line #5	1,799.000	1,799.000		
			CY	0.000	0.00	
			13.78000	1,799.000		24,790.22
0280	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			153.00000	0.000		0.00
0285	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	4,211.200	4,211.200		
			TON	0.000	0.00	
			72.00000	4,211.200		303,206.40
0290	420-00112	Geotextile (Drainage) (Class 1)	6,370.000	6,370.000		
			SY	0.000	0.00	
			2.00000	6,370.000		12,740.00
0295	420-00132	Geotextile (Separator) (Class 1)	253.000	253.000		
			SY	0.000	0.00	
			4.00000	253.000		1,012.00
0300	506-00212	*Riprap (12 Inch)	1,732.700	1,732.700		
			CY	0.000	0.00	
			100.00000	1,732.700		173,270.00
0305	506-00218	*Riprap (18 Inch)	4,778.000	4,778.000		
			CY	0.000	0.00	
			103.00000	4,778.000		492,134.00
0310	506-00224	*Riprap (24 Inch)	101.000	101.000		
			CY	0.000	0.00	
			140.00000	101.000		14,140.00
0315	506-00412	*Soil Riprap (12 Inch)	717.000	717.000		
			CY	0.000	0.00	
			88.00000	717.000		63,096.00

CONTID: C20187-COMBO
 PCN: 20187-BID
 PROJECT: ERR400-322

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0316	507-00000	Conc S and D Pave Added by MRC# 1 Line #7	9.500	9.500		
			CY	0.000	0.00	
			410.00000	9.500		3,895.00
0317	900-00006	Added Item (Dollar)/ Price Reduction for Concrete Slope & Ditch Paving	-77.900	-77.900		
			DOL	0.000	0.00	
			1.00000	-77.900		-77.90
0320	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	31.050	31.050		
			TON	0.000	0.00	
			205.00000	31.050		6,365.25
0325	601-01000	*Concrete Class B	4.700	4.700		
			CY	0.000	0.00	
			1,780.00000	4.700		8,366.00
0330	602-00000	Reinforcing Steel	472.000	472.000		
			LB	0.000	0.00	
			4.00000	472.000		1,888.00
0335	603-01605	60 Inch Reinforced Concrete Pipe (Complete In Place)	152.000	152.000		
			LF	0.000	0.00	
			280.00000	152.000		42,560.00
0336	603-30015	15 In SES Added by MCR #1 Line #8	2.000	2.000		
			EACH	0.000	0.00	
			881.73000	2.000		1,763.46
0340	603-10180	18 Inch Corrugated Steel Pipe	40.000	40.000		
			LF	0.000	0.00	
			130.00000	40.000		5,200.00
0345	603-30018	18 Inch Steel End Section	4.000	4.000		
			EACH	0.000	0.00	
			105.00000	4.000		420.00
0350	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	676.000	676.000		
			LF	0.000	0.00	
			23.00000	676.000		15,548.00
0355	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			818.00000	1.000		818.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0360	606-01370	*Transition Type 3G	9.000	9.000		
			EACH	0.000	0.00	
			1,303.00000	9.000		11,727.00
0365	606-01385	*Transition Type 3J	2.000	2.000		
			EACH	0.000	0.00	
			1,109.00000	2.000		2,218.00
0370	606-01390	*End Anchorage Type 3K	2.000	2.000		
			EACH	0.000	0.00	
			1,437.00000	2.000		2,874.00
0375	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			2,578.00000	1.000		2,578.00
0380	606-02005	*End Anchorage (Flared)	9.000	9.000		
			EACH	0.000	0.00	
			2,183.00000	9.000		19,647.00
0385	607-00005	*End Post	5.000	5.000		
			EACH	0.000	0.00	
			213.00000	5.000		1,065.00
0390	607-00010	*Corner and Line Brace Post	8.000	8.000		
			EACH	0.000	0.00	
			275.00000	8.000		2,200.00
0395	607-01000	*Fence Barbed Wire with Metal Posts	742.000	742.000		
			LF	0.000	0.00	
			3.00000	742.000		2,226.00
0400	607-11200	*Fence Combination Wire With Metal Posts	380.000	380.000		
			LF	0.000	0.00	
			4.75000	380.000		1,805.00
0405	607-11525	*Fence (Plastic)	1,404.000	1,404.000		
			LF	0.000	0.00	
			2.00000	1,404.000		2,808.00
0410	607-60120	*20 Foot Gate	0.000	0.000		
			EACH	0.000	0.00	
			422.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0415	609-60011	*Curb Type 6 (Section M)	546.000	546.000		
			LF	0.000	0.00	
			15.00000	546.000		8,190.00
0420	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	0.000	0.000		
			EACH	0.000	0.00	
			103.00000	0.000		0.00
0425	612-00102	*Delineator (Drivable Concrete Installation) (Type II)	15.000	15.000		
			EACH	0.000	0.00	
			154.00000	15.000		2,310.00
0430	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	24.000	24.000		
			EACH	0.000	0.00	
			257.00000	24.000		6,168.00
0435	612-15000	Install Marker	2.000	2.000		
			EACH	0.000	0.00	
			75.00000	2.000		150.00
0440	615-00050	Embankment Protector Type 5	7.000	7.000		
			EACH	0.000	0.00	
			925.00000	7.000		6,475.00
0445	619-06160	*16 Inch Ductile Iron Pipe	149.000	149.000		
			LF	0.000	0.00	
			170.00000	149.000		25,330.00
0450	619-10000	Temporary Water Line	0.000	0.000		
			LF	0.000	0.00	
			58.00000	0.000		0.00
0455	619-10300	30 Inch Welded Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			320.00000	0.000		0.00
0460	619-71524	3 Inch Air and Vacuum Valve	2.000	2.000		
			EACH	0.000	0.00	
			7,500.00000	2.000		15,000.00
0465	619-76128	16 Inch Butterfly Valve	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0466	621-00450	Detour Pvmt Added by CMO #5	2,733.000	2,733.000		
			SY	0.000	0.00	
			64.76000	2,733.000		176,989.08
0467	621-00500	*Temporary Bridge Added by CMO #5	1.000	1.000		
			L S	0.000	0.00	
			367,864.56000	1.000		367,864.56
0468	900-00007	Added Item (Each)/ 16" X 6" Swivel Tee - Added by CMO #10	2.000	2.000		
			EACH	0.000	0.00	
			1,916.00000	2.000		3,832.00
0469	900-00012	*Added Item (Foot)/ 16 Inch DR18 Bored Pipe - Added by CMO #10	920.000	920.000		
			LF	0.000	0.00	
			288.00000	920.000		264,960.00
0470	622-06300	Chlorine Contact Basin	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0475	625-00000	*Construction Surveying	0.500	0.500		
			L S	0.000	0.00	
			53,000.00000	0.500		26,500.00
0476	625-00001	Const Surveying (Hour) ADDITIONAL SURVEYING	3.000	3.000		
			HOUR	0.000	0.00	
			150.00000	3.000		450.00
0480	626-00000	*Mobilization	0.900	0.900		
			L S	0.000	0.00	
			250,000.00000	0.900		225,000.00
0485	626-01103	*Public Information Services (Tier III)	1.000	1.000		
			L S	0.000	0.00	
			17,000.00000	1.000		17,000.00
0490	627-00008	*Modified Epoxy Pavement Marking	0.000	0.000		
			GAL	0.000	0.00	
			177.00000	0.000		0.00
0495	627-00013	*Pavement Marking Paint (High Build)	107.000	107.000		
			GAL	0.000	0.00	
			86.00000	107.000		9,202.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0500	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	0.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0505	629-01031	*Survey Monument (Type 3A)	1.000	1.000		
			EACH	0.000	0.00	
			920.00000	1.000		920.00
0510	630-00000	*Flagging	1,213.500	1,213.500		
			HOUR	0.000	0.00	
			40.00000	1,213.500		48,540.00
0515	630-00007	*Traffic Control Inspection	155.000	155.000		
			DAY	0.000	0.00	
			103.00000	155.000		15,965.00
0520	630-00012	*Traffic Control Management	37.000	37.000		
			DAY	0.000	0.00	
			206.00000	37.000		7,622.00
0525	630-80002	*Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0530	630-80335	*Barricade (Type 3 M-A) (Temporary)	29.000	29.000		
			EACH	0.000	0.00	
			821.00000	29.000		23,809.00
0535	630-80341	*Construction Traffic Sign (Panel Size A)	187.000	187.000		
			EACH	0.000	0.00	
			11.00000	187.000		2,057.00
0540	630-80342	*Construction Traffic Sign (Panel Size B)	53.000	53.000		
			EACH	0.000	0.00	
			154.00000	53.000		8,162.00
0545	630-80344	*Construction Traffic Sign (Special)	151.000	151.000		
			SF	0.000	0.00	
			52.00000	151.000		7,852.00
0550	630-80355	*Portable Message Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			411.00000	5.000		2,055.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0555	630-80360	*Drum Channelizing Device	116.000	116.000		
			EACH	0.000	0.00	
			103.00000	116.000		11,948.00
0556	630-80370	Conc Barrier (Temp) Added by CMO #5	1,404.000	1,404.000		
			LF	0.000	0.00	
			27.98000	1,404.000		39,283.92
0557	630-80367	Port Traf Speed Monitor Added by MCR #1 Line #6	2.000	2.000		
			EACH	0.000	0.00	
			4,775.00000	2.000		9,550.00
0558	900-00006	Added Item (Dollar)/ Work Time Violation	-900.000	-900.000		
			DOL	0.000	0.00	
			1.00000	-900.000		-900.00
0559	900-00006	Added Item (Dollar)/ SWMP Fines	-2,910.000	-2,910.000		
			DOL	0.000	0.00	
			1.00000	-2,910.000		-2,910.00
0560	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70019	F/A Asphalt Cement Cost Adjustment	4,709.610	4,709.610		
			F A	0.000	0.00	
			1.00000	4,709.610		4,709.61
0580	700-70023	F/A On-The-Job Trainee	3,270.500	3,270.500		
			F A	0.000	0.00	
			1.00000	3,270.500		3,270.50
0585	700-70025	F/A Quality Incentive Payment	7,783.790	7,783.790		
			F A	0.000	0.00	
			1.00000	7,783.790		7,783.79

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0590	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70594	F/A DRB Standing Committee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$ 3,498,910.86 \$	0.00 \$	3,498,910.86
CAT NO0300 C-17-GT						
0605	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			65,000.00000	1.000		65,000.00
0610	206-00000	Structure Excavation	624.000	624.000		
			CY	0.000	0.00	
			15.00000	624.000		9,360.00
0615	206-00065	Structure Backfill (Flow-Fill)	16.000	16.000		
			CY	0.000	0.00	
			180.00000	16.000		2,880.00
0620	206-00100	*Structure Backfill (Class 1)	685.000	685.000		
			CY	0.000	0.00	
			40.00000	685.000		27,400.00
0625	206-00200	*Structure Backfill (Class 2)	206.000	206.000		
			CY	0.000	0.00	
			15.00000	206.000		3,090.00
0630	206-00360	Mechanical Reinforcement of Soil	685.000	685.000		
			CY	0.000	0.00	
			20.00000	685.000		13,700.00
0635	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			72.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0300	C-17-GT				
0640	502-00100	*Drilling Hole to Facilitate Pile Driving	541.000	541.000		
			LF	0.000	0.00	
			50.00000	541.000		27,050.00
0645	502-11489	*Steel Piling (HP 14x89)	1,036.600	1,036.600		
			LF	0.000	0.00	
			87.00000	1,036.600		90,184.20
0646	900-00012	Added Item (Foot)/ Pile Cut Off's SH 60 Structure	77.600	77.600		
			LF	0.000	0.00	
			69.60000	77.600		5,400.96
0650	503-00054	*Drilled Caisson (54 Inch)	205.000	205.000		
			LF	0.000	0.00	
			470.00000	205.000		96,350.00
0655	515-00120	*Waterproofing (Membrane)	1,237.000	1,237.000		
			SY	0.000	0.00	
			15.00000	1,237.000		18,555.00
0660	518-01004	Bridge Expansion Device (0-4 Inch)	80.000	80.000		
			LF	0.000	0.00	
			230.00000	80.000		18,400.00
0665	601-03040	*Concrete Class D (Bridge)	624.000	624.000		
			CY	0.000	0.00	
			675.00000	624.000		421,200.00
0665		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			376.70000	0.000		0.00
0665		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			376.70000	0.000		0.00
0670	602-00020	*Reinforcing Steel (Epoxy Coated)	161,601.000	161,601.000		
			LB	0.000	0.00	
			1.00000	161,601.000		161,601.00
0675	604-25000	Vane Grate Inlet Special	4.000	4.000		
			EACH	0.000	0.00	
			6,000.00000	4.000		24,000.00

CONTID: C20187-COMBO
 PCN: 20187-BID
 PROJECT: ERR400-322

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 C-17-GT						
0676	900-00006	Added Item (Dollar)/ Price Reduction for Concrete	-268.800	-268.800		
			DOL	0.000	0.00	
			1.00000	-268.800		-268.80
0680	606-11030	*Bridge Rail Type 10M	575.000	575.000		
			LF	0.000	0.00	
			300.00000	575.000		172,500.00
0685	613-00200	2 Inch Electrical Conduit	594.000	594.000		
			LF	0.000	0.00	
			4.00000	594.000		2,376.00
0690	618-00142	*Prestressed Concrete I (BT42)	1,172.000	1,172.000		
			LF	0.000	0.00	
			205.00000	1,172.000		240,260.00

			CAT 0300	CURRENT AMT \$ 1,399,038.36 \$	0.00	\$ 1,399,038.36

CAT NO0301 C-17-GU						
0695	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			65,000.00000	1.000		65,000.00
0700	206-00000	Structure Excavation	117.000	117.000		
			CY	0.000	0.00	
			15.00000	117.000		1,755.00
0705	206-00065	Structure Backfill (Flow-Fill)	16.000	16.000		
			CY	0.000	0.00	
			180.00000	16.000		2,880.00
0710	206-00100	*Structure Backfill (Class 1)	497.000	497.000		
			CY	0.000	0.00	
			40.00000	497.000		19,880.00
0715	206-00200	*Structure Backfill (Class 2)	180.000	180.000		
			CY	0.000	0.00	
			15.00000	180.000		2,700.00
0720	206-00360	Mechanical Reinforcement of Soil	497.000	497.000		
			CY	0.000	0.00	
			20.00000	497.000		9,940.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 C-17-GU						
0725	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			72.00000	0.000		0.00
0730	502-00100	*Drilling Hole to Facilitate Pile Driving	329.000	329.000		
			LF	0.000	0.00	
			50.00000	329.000		16,450.00
0735	502-11489	*Steel Piling (HP 14x89)	1,198.500	1,198.500		
			LF	0.000	0.00	
			87.00000	1,198.500		104,269.50
0736	900-00012	Added Item (Foot)/ Pile Cut Off's for the SH 257 Structure	127.700	127.700		
			LF	0.000	0.00	
			69.60000	127.700		8,887.92
0740	503-00054	*Drilled Caisson (54 Inch)	107.000	107.000		
			LF	0.000	0.00	
			470.00000	107.000		50,290.00
0745	515-00120	*Waterproofing (Membrane)	1,094.000	1,094.000		
			SY	0.000	0.00	
			15.00000	1,094.000		16,410.00
0750	518-01004	Bridge Expansion Device (0-4 Inch)	80.000	80.000		
			LF	0.000	0.00	
			230.00000	80.000		18,400.00
0755	601-03040	*Concrete Class D (Bridge)	551.000	551.000		
			CY	0.000	0.00	
			675.00000	551.000		371,925.00
0755		MATERIAL ALLOWANCE		0.000		
			CY	0.000	0.00	
			376.70000	0.000		0.00
0760	602-00020	*Reinforcing Steel (Epoxy Coated)	122,897.000	122,897.000		
			LB	0.000	0.00	
			1.00000	122,897.000		122,897.00
0765	604-25000	Vane Grate Inlet Special	4.000	4.000		
			EACH	0.000	0.00	
			6,000.00000	4.000		24,000.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 C-17-GU						
0770	606-11030	*Bridge Rail Type 10M	513.000	513.000		
			LF	0.000	0.00	
			300.00000	513.000		153,900.00
0775	613-00200	2 Inch Electrical Conduit	521.000	521.000		
			LF	0.000	0.00	
			4.00000	521.000		2,084.00
0780	618-00142	*Prestressed Concrete I (BT42)	1,433.000	1,433.000		
			LF	0.000	0.00	
			205.00000	1,433.000		293,765.00

			CAT 0301	CURRENT AMT	\$ 1,285,433.42 \$	0.00 \$ 1,285,433.42
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0785	620-00002	Field Office (Class 2)	0.500	0.500		
			EACH	0.000	0.00	
			24,000.00000	0.500		12,000.00
0790	620-00012	Field Laboratory (Class 2)	0.500	0.500		
			EACH	0.000	0.00	
			21,000.00000	0.500		10,500.00
0795	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00

			CAT 0400	CURRENT AMT	\$ 24,500.00 \$	0.00 \$ 24,500.00

			PROJECT TOTAL	CURRENT AMT	\$ 6,207,882.64 \$	0.00 \$ 6,207,882.64

ESTIMATE SUMMARY

 CONTID: C20187-COMBO ESTIMATE NO: 0016 FINL SPEC YR: 2005
 PCN: 21369-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 203.0 DAYS TIME ALLOW: 210 WORK DAYS
 PR SH60 & SH257 STRUCTS / LITTLE-T CHANNEL WORK & SH60 RE PERCENT TIME: 96.67 ORIG TIME ALLOW: 210 WORK DAYS

PROJECT NO: BRR400-354
 LITTLE-T CHANNEL WORK AND SH 60 RESURF

NAME OF ROAD:

PROJECT COUNTIES: WELD

CONTRACTOR:

FLATIRON CONSTRUCTORS, INC.	PAY PERIOD ENDING	12/06/2019	DATE TIME STARTED	10/23/2017
385 Interlocken Crescent #900	DATE LET	09/07/2017	DATE WORK BEGAN	10/23/2017
	DATE AWARDED	09/15/2017	DATE TIME STOPPED	11/01/2019
	DATE CONTRACT EXECUTED	10/10/2017	DATE ACCEPTED	11/01/2019
Broomfield CO 80021 (720)494-8095	DATE NOTICE TO PROCEED	10/23/2017		

		CURRENT TOTAL	THIS ESTIMATE
		-----	-----
CURRENT PROJECT AMT:	\$ 462,142.75 PARTICIPATING	\$ 24,500.00	\$ 0.00
AWARD PROJECT AMT:	\$ 5,998,304.55 NON-PARTICIPATING	437,642.75	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	462,142.75	0.00
FUNDS AVAILABLE:	\$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	462,142.75	0.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	1,157.30
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	462,142.75	1,157.30
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	462,142.75	1,157.30
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
		PAYMENT DUE	\$ 1,157.30

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20187-COMBO
 PCN: 21369-BID
 PROJECT: BRR400-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 LTR Channel						
0005	201-00000	Clearing and Grubbing	0.500	0.500		
			L S	0.000	0.00	
			50,000.00000	0.500		25,000.00
0010	203-00060	*Embankment Material (Complete In Place)	2,654.000	2,654.000		
			CY	0.000	0.00	
			17.00000	2,654.000		45,118.00
0015	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			42.00000	0.000		0.00
0020	203-01500	Blading	10.000	10.000		
			HOURL	0.000	0.00	
			102.00000	10.000		1,020.00
0025	203-01510	Backhoe	14.000	14.000		
			HOURL	0.000	0.00	
			96.00000	14.000		1,344.00
0030	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			100.00000	0.000		0.00
0035	206-00510	*Filter Material (Class A)	12.000	12.000		
			CY	0.000	0.00	
			60.00000	12.000		720.00
0040	208-00002	*Erosion Log Type 1 (12 Inch)	147.000	147.000		
			LF	0.000	0.00	
			4.00000	147.000		588.00
0045	208-00023	*Erosion Log (Type 3)(12 Inch)	6,155.000	6,155.000		
			LF	0.000	0.00	
			4.50000	6,155.000		27,697.50
0050	208-00026	*Coir Roll	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0055	208-00041	Rock Check Dam	1.000	1.000		
			EACH	0.000	0.00	
			542.00000	1.000		542.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	LTR Channel				
0060	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00
0065	208-00103	Removal and Disposal of Sediment (Labor)	16.000	16.000		
			HOOR	0.000	0.00	
			38.00000	16.000		608.00
0070	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			62.00000	0.000		0.00
0075	208-00106	*Sweeping (Sediment Removal)	36.500	36.500		
			HOOR	0.000	0.00	
			140.00000	36.500		5,110.00
0080	208-00207	Erosion Control Management	63.000	63.000		
			DAY	0.000	0.00	
			50.00000	63.000		3,150.00
0085	211-03005	Dewatering	0.100	0.100		
			L S	0.000	0.00	
			110,000.00000	0.100		11,000.00
0090	212-00006	*Seeding (Native)	5.600	5.600		
			ACRE	0.000	0.00	
			543.00000	5.600		3,040.80
0095	212-00022	*Seeding (Riparian)	0.830	0.830		
			ACRE	0.000	0.00	
			750.00000	0.830		622.50
0100	212-00032	*Soil Conditioning	5.700	5.700		
			ACRE	0.000	0.00	
			2,610.00000	5.700		14,877.00
0105	212-00900	*Compost	0.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0110	213-00004	*Mulching (Weed Free Straw)	4.800	4.800		
			ACRE	0.000	0.00	
			415.00000	4.800		1,992.00

CONTID: C20187-COMBO
 PCN: 21369-BID
 PROJECT: BRR400-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 LTR Channel						
0111	213-00004	Mulching (Weed Free Straw) Added by MCR #1 Line #2 - Temporary	4.800	4.800		
			ACRE	0.000	0.00	
			580.00000	4.800		2,784.00
0112	213-00012	Spray-on Mulch Blanket Added by MCR #1 Line #3	1.000	1.000		
			ACRE	0.000	0.00	
			5,091.00000	1.000		5,091.00
0115	213-00061	*Mulch Tackifier	2,180.000	2,180.000		
			LB	0.000	0.00	
			1.80000	2,180.000		3,924.00
0120	214-00000	*Landscape Maintenance	0.400	0.400		
			L S	0.000	0.00	
			17,025.00000	0.400		6,810.00
0125	214-00201	*Deciduous Tree (Tubeling)	203.000	203.000		
			EACH	0.000	0.00	
			9.00000	203.000		1,827.00
0130	214-00301	*Deciduous Shrub (Tubeling)	689.000	689.000		
			EACH	0.000	0.00	
			8.00000	689.000		5,512.00
0135	214-01015	*Willow Cuttings	624.000	624.000		
			EACH	0.000	0.00	
			3.50000	624.000		2,184.00
0140	214-01227	Rootwad	15.000	15.000		
			EACH	0.000	0.00	
			300.00000	15.000		4,500.00
0145	214-01401	*Nursery Stock Deep Rooted Container (DRC # 10)	4,103.000	4,103.000		
			EACH	0.000	0.00	
			3.25000	4,103.000		13,334.75
0150	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	388.000	388.000		
			SY	0.000	0.00	
			2.00000	388.000		776.00
0155	217-00000	*Herbicide Treatment	0.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00

CONTID: C20187-COMBO
 PCN: 21369-BID
 PROJECT: BRR400-354

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 12/06/2019
 11:40:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 LTR Channel						
0160	304-04000	*Aggregate Base Course (Class 4)	451.270	451.270		
			TON	0.000	0.00	
			30.00000	451.270		13,538.10
0165	506-00218	*Riprap (18 Inch)	20.000	20.000		
			CY	0.000	0.00	
			103.00000	20.000		2,060.00
0166	506-00412	Soil Riprap (12 In) Added by MCR #1 Line #1	54.000	54.000		
			CY	0.000	0.00	
			88.00000	54.000		4,752.00
0170	607-11525	*Fence (Plastic)	2,150.000	2,150.000		
			LF	0.000	0.00	
			2.00000	2,150.000		4,300.00
0175	625-00000	*Construction Surveying	0.500	0.500		
			L S	0.000	0.00	
			53,000.00000	0.500		26,500.00
0180	626-00000	*Mobilization	0.100	0.100		
			L S	0.000	0.00	
			250,000.00000	0.100		25,000.00
0185	630-00012	*Traffic Control Management	61.000	61.000		
			DAY	0.000	0.00	
			206.00000	61.000		12,566.00
0190	630-80002	*Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0195	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	10.000		
			EACH	0.000	0.00	
			11.00000	10.000		110.00
0200	630-80342	*Construction Traffic Sign (Panel Size B)	2.000	2.000		
			EACH	0.000	0.00	
			154.00000	2.000		308.00
0205	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 LTR Channel						
0210	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT \$	284,306.65 \$	0.00 \$ 284,306.65
CAT NO0201 ROADWAY						
0215	202-00240	*Removal of Asphalt Mat (Planing)	6,531.000	6,531.000		
			SY	0.000	0.00	
			2.00000	6,531.000		13,062.00
0220	202-00250	*Removal of Pavement Marking	4,860.000	4,860.000		
			SF	0.000	0.00	
			4.25000	4,860.000		20,655.00
0225	304-06008	*Aggregate Base Course (Class 6) (Special)	44.000	44.000		
			CY	0.000	0.00	
			53.00000	44.000		2,332.00
0230	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	783.550	783.550		
			TON	0.000	0.00	
			72.00000	783.550		56,415.60
0235	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	45.000	45.000		
			EACH	0.000	0.00	
			103.00000	45.000		4,635.00
0240	627-00008	*Modified Epoxy Pavement Marking	105.500	105.500		
			GAL	0.000	0.00	
			177.00000	105.500		18,673.50
0245	627-00013	*Pavement Marking Paint (High Build)	53.000	53.000		
			GAL	0.000	0.00	
			86.00000	53.000		4,558.00
0250	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	436.000	436.000		
			SF	0.000	0.00	
			14.00000	436.000		6,104.00
0255	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	872.000	872.000		
			SF	0.000	0.00	
			18.00000	872.000		15,696.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0201 ROADWAY						
0260	630-00000	*Flagging	209.000	209.000		
			40.00000	209.000		8,360.00
			209.000	209.000	0.00	
			40.00000	209.000	0.00	
0265	630-80342	Construction Traffic Sign (Panel Size B)	10.000	10.000		
			154.00000	10.000		1,540.00
			10.000	10.000	0.00	
			154.00000	10.000	0.00	
0270	630-80360	*Drum Channelizing Device	10.000	10.000		
			103.00000	10.000		1,030.00
			10.000	10.000	0.00	
			103.00000	10.000	0.00	
0275	630-80380	*Traffic Cone	25.000	25.000		
			11.00000	25.000		275.00
			25.000	25.000	0.00	
			11.00000	25.000	0.00	

			CAT 0201	CURRENT AMT \$	153,336.10 \$	0.00 \$ 153,336.10

CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0280	620-00002	Field Office (Class 2)	0.500	0.500		
			24,000.00000	0.500		12,000.00
			0.500	0.500	0.00	
			24,000.00000	0.500	0.00	
0285	620-00012	Field Laboratory (Class 2)	0.500	0.500		
			21,000.00000	0.500		10,500.00
			0.500	0.500	0.00	
			21,000.00000	0.500	0.00	
0290	620-00020	Sanitary Facility	1.000	1.000		
			2,000.00000	1.000		2,000.00
			1.000	1.000	0.00	
			2,000.00000	1.000	0.00	

			CAT 0400	CURRENT AMT \$	24,500.00 \$	0.00 \$ 24,500.00

			PROJECT TOTAL	CURRENT AMT \$	462,142.75 \$	0.00 \$ 462,142.75