

ESTIMATE SUMMARY

-----  
 CONTID: C20191 ESTIMATE NO: 0007 PROG SPEC YR: 2005  
 PCN: 20191-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 159.5 DAYS TIME ALLOW: 200 WORK DAYS  
 PR US36 D-15-X & D-15-I PERCENT TIME: 79.75 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: ER0361-115  
 PR US36 D-15-X & D-15-I

NAME OF ROAD:  
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR:  
 AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West PAY PERIOD ENDING 05/07/2018 DATE TIME STARTED 08/01/2017  
 4901 S. Windermere St DATE LET 06/22/2017 DATE WORK BEGAN 08/01/2017  
 DATE AWARDED 06/30/2017 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 07/19/2017 DATE ACCEPTED  
 Littleton CO 80120 (303)795-2582 DATE NOTICE TO PROCEED 08/01/2017

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,300,918.07 PARTICIPATING	\$ 3,372,630.23	\$ 559,131.77
AWARD PROJECT AMT: \$ 7,680,036.00 NON-PARTICIPATING	74,070.00	0.00
PERCENT COMPLETE: 41.52% TOTAL EARNINGS	3,446,700.23	559,131.77
FUNDS AVAILABLE: \$ 4,854,217.84 STOCKPILED MATERIALS	43,600.00	43,600.00
	GROSS EARNINGS	3,490,300.23
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-91,593.01	-16,773.96
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,398,707.22
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,398,707.22
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 585,957.81

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			25,000.00000	1.000		25,000.00
0010	201-00005	Removal of Debris	1.000	0.000		
			L S	1.000	25,000.00	
			25,000.00000	1.000		25,000.00
0015	202-00010	Removal of Tree	237.000	237.000		
			EACH	0.000	0.00	
			150.00000	237.000		35,550.00
0020	202-00019	Removal of Inlet	3.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0025	202-00026	Removal of Slope and Ditch Paving	2.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0030	202-00027	Removal of Riprap	2,084.000	1,114.000		
			SY	705.000	11,280.00	
			16.00000	1,819.000		29,104.00
0035	202-00035	Removal of Pipe	316.000	68.000		
			LF	41.000	1,353.00	
			33.00000	109.000		3,597.00
0040	202-00037	Removal of End Section	2.000	1.000		
			EACH	0.000	0.00	
			350.00000	1.000		350.00
0045	202-00090	*Removal of Delineator	18.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0050	202-00200	Removal of Sidewalk	5.000	0.000		
			SY	0.000	0.00	
			90.00000	0.000		0.00
0055	202-00202	Removal of Gutter	41.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-00203	Removal of Curb and Gutter	41.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0065	202-00206	Removal of Concrete Curb Ramp	8.000	0.000		
			SY	0.000	0.00	
			65.00000	0.000		0.00
0070	202-00220	Removal of Asphalt Mat	10,940.000	1,484.000		
			SY	0.000	0.00	
			2.70000	1,484.000		4,006.80
0075	202-00240	*Removal of Asphalt Mat (Planing)	34,178.000	31,998.000		
			SY	0.000	0.00	
			2.50000	31,998.000		79,995.00
0080	202-00246	*Removal of Asphalt Mat (Planing) (Special)	809.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0085	202-00250	*Removal of Pavement Marking	2,000.000	1,714.000		
			SF	0.000	0.00	
			3.00000	1,714.000		5,142.00
0090	202-00425	Removal of Bridge Railing	40.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0095	202-00810	*Removal of Ground Sign	16.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0100	202-01035	Removal of Gate	1.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0105	202-01130	Removal of Guardrail Type 3	691.000	691.000		
			LF	0.000	0.00	
			4.00000	691.000		2,764.00
0110	202-01170	Removal of Guardrail Type 7	650.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	202-01300	Removal of End Anchorage	8.000	4.000		
			EACH	0.000	0.00	
			220.00000	4.000		880.00
0120	202-04002	Clean Culvert	6.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0125	202-04010	Clean Inlet	1.000	0.000		
			EACH	0.000	0.00	
			625.00000	0.000		0.00
0130	203-00012	Unclassified Excavation (Complete In Place) (Special)	10,155.000	2,184.000		
			CY	0.000	0.00	
			12.00000	2,184.000		26,208.00
0135	203-00060	Embankment Material (Complete In Place)	25,700.000	0.000		
			CY	0.000	0.00	
			7.30000	0.000		0.00
0140	203-00100	Muck Excavation	300.000	282.000		
			CY	0.000	0.00	
			23.00000	282.000		6,486.00
0145	203-00400	*Rock Excavation	1,425.000	1,425.000		
			CY	0.000	0.00	
			50.00000	1,425.000		71,250.00
0150	203-00600	Stripping	3,345.000	0.000		
			CY	200.000	3,800.00	
			19.00000	200.000		3,800.00
0155	203-01510	Backhoe	50.000	12.500		
			HOURL	0.000	0.00	
			185.00000	12.500		2,312.50
0160	203-01550	Dozing	50.000	0.000		
			HOURL	0.000	0.00	
			185.00000	0.000		0.00
0165	203-01597	Potholing	50.000	21.750		
			HOURL	11.000	2,750.00	
			250.00000	32.750		8,187.50

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	203-01598	*Potholing (Special)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0175	203-02330	Laborer	20.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0180	206-00000	Structure Excavation	3,748.000	622.000		
			CY	1,015.000	24,360.00	
			24.00000	1,637.000		39,288.00
0185	206-00010	Structure Excavation (Special)	11,003.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0190	206-00050	Structure Backfill (Special)	3,345.000	0.000		
			CY	0.000	0.00	
			24.00000	0.000		0.00
0195	206-00510	Filter Material (Class A)	1,652.000	459.000		
			CY	321.000	25,038.00	
			78.00000	780.000		60,840.00
0200	207-00205	Topsoil	6,450.000	0.000		
			CY	1,613.000	38,712.00	
			24.00000	1,613.000		38,712.00
0205	208-00002	Erosion Log Type 1 (12 Inch)	2,000.000	856.000		
			LF	50.000	175.00	
			3.50000	906.000		3,171.00
0210	208-00035	Aggregate Bag	190.000	190.000		
			LF	0.000	0.00	
			10.00000	190.000		1,900.00
0215	208-00041	Rock Check Dam	5.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0220	208-00045	Concrete Washout Structure	8.000	1.000		
			EACH	3.000	2,550.00	
			850.00000	4.000		3,400.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	208-00051	Storm Drain Inlet Protection (Type I)	259.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0230	208-00070	Vehicle Tracking Pad	12.000	2.000		
			EACH	0.000	0.00	
			1,900.00000	2.000		3,800.00
0235	208-00103	Removal and Disposal of Sediment (Labor)	50.000	0.000		
			HOOR	0.000	0.00	
			40.00000	0.000		0.00
0240	208-00105	Removal and Disposal of Sediment (Equipment)	50.000	2.000		
			HOOR	0.000	0.00	
			89.00000	2.000		178.00
0245	208-00106	*Sweeping (Sediment Removal)	100.000	2.000		
			HOOR	0.000	0.00	
			135.00000	2.000		270.00
0250	208-00107	Removal of Trash	10.000	0.000		
			HOOR	0.000	0.00	
			40.00000	0.000		0.00
0255	208-00207	Erosion Control Management	50.000	27.000		
			DAY	4.000	700.00	
			175.00000	31.000		5,425.00
0260	208-00400	Water Control	1.000	0.500		
			L S	0.000	0.00	
			150,000.00000	0.500		75,000.00
0265	210-00001	Reset Structure	3.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0270	210-00013	Reset Mailbox Structure (Type 3)	2.000	2.000		
			EACH	0.000	0.00	
			565.00000	2.000		1,130.00
0275	210-00015	Reset End Section	1.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	210-00510	Rebuild Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			7,350.00000	1.000		7,350.00
0285	210-00810	*Reset Ground Sign	3.000	3.000		
			EACH	0.000	0.00	
			396.00000	3.000		1,188.00
0290	210-04010	*Adjust Manhole	6.000	6.000		
			EACH	0.000	0.00	
			395.00000	6.000		2,370.00
0295	210-04050	*Adjust Valve Box	6.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0300	212-00006	Seeding (Native)	5.850	1.400		
			ACRE	0.100	140.00	
			1,400.00000	1.500		2,100.00
0305	212-00028	Seeding (Wetlands)	0.155	0.000		
			ACRE	0.000	0.00	
			12,000.00000	0.000		0.00
0310	212-00032	Soil Conditioning	6.005	1.400		
			ACRE	0.100	180.00	
			1,800.00000	1.500		2,700.00
0315	213-00003	Mulching (Weed Free)	0.050	0.000		
			ACRE	0.000	0.00	
			37,000.00000	0.000		0.00
0320	213-00004	Mulching (Weed Free Straw)	0.580	0.000		
			ACRE	0.000	0.00	
			3,300.00000	0.000		0.00
0325	213-00011	Mulching (Hydraulic)	4.100	0.000		
			ACRE	0.000	0.00	
			440.00000	0.000		0.00
0330	213-00012	Spray-on Mulch Blanket	2.900	1.400		
			ACRE	0.100	230.00	
			2,300.00000	1.500		3,450.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0335	213-00061	Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0340	214-00000	Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			18,000.00000	0.000		0.00
0345	214-00280	Deciduous Tree (8 Foot)	35.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0350	214-00350	Deciduous Shrub (5 Gallon Container)	1,105.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0355	214-01010	Brush Layer Cutting	1,385.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0360	214-01229	Wetland Sod Mat	6,581.000	0.000		
			SF	0.000	0.00	
			5.00000	0.000		0.00
0365	214-01401	Nursery Stock Deep Rooted Container (DRC # 10)	4,700.000	0.000		
			EACH	0.000	0.00	
			3.25000	0.000		0.00
0370	216-00030	Soil Retention Blanket (Special)	2,800.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0375	240-00000	*Wildlife Biologist	50.000	6.000		
			HOURL	10.250	1,025.00	
			100.00000	16.250		1,625.00
0380	240-00010	Removal of Nests	10.000	0.000		
			HOURL	3.000	360.00	
			120.00000	3.000		360.00
0385	240-00020	Netting	100.000	0.000		
			SY	0.000	0.00	
			4.70000	0.000		0.00



CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0390	304-06000	Aggregate Base Course (Class 6)	4,157.000	0.000		
			TON	0.000	0.00	
			34.00000	0.000		0.00
0395	304-09014	Aggregate Base Course (Special)	3.000	0.000		
			TON	0.000	0.00	
			60.00000	0.000		0.00
0400	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	159.000	0.000		
			TON	0.000	0.00	
			220.00000	0.000		0.00
0405	403-09210	*Stone Matrix Asphalt	317.000	0.000		
			TON	0.000	0.00	
			255.00000	0.000		0.00
0410	403-33721	*Hot Mix Asphalt (Grading S) (75) (PG 58-28)	2,998.000	0.000		
			TON	0.000	0.00	
			96.00000	0.000		0.00
0415	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	5,459.000	3,899.380		
			TON	0.000	0.00	
			107.00000	3,899.380		417,233.66
0420	411-10255	*Emulsified Asphalt (Slow-Setting)	3,143.000	2,450.000		
			GAL	0.000	0.00	
			18.00000	2,450.000		44,100.00
0425	506-00030	Grouted Riprap	1,846.000	0.000		
			CY	0.000	0.00	
			119.00000	0.000		0.00
0430	506-00222	Riprap (18 Inch) (Special) (CIP)	3,345.000	0.000		
			CY	0.000	0.00	
			108.00000	0.000		0.00
0435	506-00237	Riprap (36 Inch) (Special)	555.000	28.000		
			CY	72.000	18,144.00	
			252.00000	100.000		25,200.00
0440	506-00243	Riprap (42 Inch) (Special)	128.000	0.000		
			CY	0.000	0.00	
			255.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0445	506-00418	Soil Riprap (18 Inch)	1,540.000	0.000		
			CY	0.000	0.00	
			74.00000	0.000		0.00
0450	506-00424	Soil Riprap (24 Inch)	5,156.000	2,345.000		
			CY	1,286.000	114,454.00	
			89.00000	3,631.000		323,159.00
0455	507-00100	Concrete Slope and Ditch Paving (Reinforced)	2.000	0.000		
			CY	0.000	0.00	
			500.00000	0.000		0.00
0460	515-00120	*Waterproofing (Membrane)	809.000	0.000		
			SY	0.000	0.00	
			18.50000	0.000		0.00
0465	601-03000	Concrete Class D	3.000	0.000		
			CY	0.000	0.00	
			760.00000	0.000		0.00
0470	602-00000	Reinforcing Steel	272.000	0.000		
			LB	0.000	0.00	
			0.90000	0.000		0.00
0475	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	57.000	0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0480	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	20.000	0.000		
			LF	0.000	0.00	
			115.00000	0.000		0.00
0485	603-02245	30x19 Inch Reinforced Concrete Pipe Elliptical (Complete In	67.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0490	603-05024	24 Inch Reinforced Concrete End Section	1.000	0.000		
			EACH	1.000	1,700.00	
			1,700.00000	1.000		1,700.00
0495	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500	604-00310	Inlet Type C (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0505	604-16005	Inlet Type 16 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0510	604-19105	Inlet Type R L 5 (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0515	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,600.00000	0.000		0.00
0520	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	894.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0525	606-01340	*End Anchorage Type 3D	3.000	0.000		
			EACH	0.000	0.00	
			1,030.00000	0.000		0.00
0530	606-01370	*Transition Type 3G	3.000	0.000		
			EACH	0.000	0.00	
			1,865.00000	0.000		0.00
0535	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	0.000	0.00	
			1,220.00000	0.000		0.00
0540	606-01385	*Transition Type 3J	2.000	0.000		
			EACH	0.000	0.00	
			845.00000	0.000		0.00
0545	606-01390	*End Anchorage Type 3K	3.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0550	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0555	607-00000	*Line Post	2.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0560	607-01000	*Fence Barbed Wire with Metal Posts	48.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0565	607-11525	Fence (Plastic)	385.000	250.000		
			LF	0.000	0.00	
			2.50000	250.000		625.00
0570	608-00006	Concrete Sidewalk (6 Inch)	50.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0575	608-00010	Concrete Curb Ramp	31.000	0.000		
			SY	0.000	0.00	
			145.00000	0.000		0.00
0580	609-21020	Curb and Gutter Type 2 (Section II-B)	213.000	0.000		
			LF	0.000	0.00	
			29.00000	0.000		0.00
0585	609-24008	Gutter Type 2 (8 Foot)	41.000	0.000		
			LF	0.000	0.00	
			77.00000	0.000		0.00
0590	612-00001	*Delineator (Type I)	17.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0595	612-00002	*Delineator (Type II)	23.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0600	612-00003	*Delineator (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0605	614-00011	*Sign Panel (Class I)	60.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0610	614-00012	*Sign Panel (Class II)	78.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0615	614-01512	*Steel Sign Support (2-Inch Round)(Post)	61.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0620	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	6.000	0.000		
			EACH	0.000	0.00	
			205.00000	0.000		0.00
0625	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	118.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0630	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	12.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0635	621-00450	*Detour Pavement	336.000	336.000		
			SY	0.000	0.00	
			75.00000	336.000		25,200.00
0640	624-27019	18 Inch Drainage Pipe (Class 7) (Complete In Place)	165.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0645	624-27025	24 Inch Drainage Pipe (Class 7) (Complete In Place)	105.000	0.000		
			LF	0.000	0.00	
			99.00000	0.000		0.00
0650	625-00000	*Construction Surveying	1.000	0.690		
			L S	0.100	17,000.00	
			170,000.00000	0.790		134,300.00
0651	625-00001	Const Surveying (Hour) Added Hourly Survey	20.000	5.750		
			HOUR	0.000	0.00	
			150.00000	5.750		862.50
0655	626-00000	*Mobilization	1.000	0.600		
			L S	0.000	0.00	
			656,000.00000	0.600		393,600.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0660	626-01103	Public Information Services (Tier III)	1.000	0.700		
			L S	0.000	0.00	
			13,000.00000	0.700		9,100.00
0665	627-00008	*Modified Epoxy Pavement Marking	167.000	0.000		
			GAL	0.000	0.00	
			170.00000	0.000		0.00
0670	627-00013	*Pavement Marking Paint (High Build)	550.000	374.000		
			GAL	0.000	0.00	
			73.00000	374.000		27,302.00
0675	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	563.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0680	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	204.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0685	629-01031	*Survey Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			895.00000	0.000		0.00
0690	630-00000	*Flagging	3,000.000	2,218.250		
			HOUR	139.000	4,448.00	
			32.00000	2,357.250		75,432.00
0695	630-00007	*Traffic Control Inspection	120.000	96.000		
			DAY	15.000	2,025.00	
			135.00000	111.000		14,985.00
0700	630-00012	*Traffic Control Management	220.000	93.000		
			DAY	16.000	16,000.00	
			1,000.00000	109.000		109,000.00
0705	630-80335	Barricade (Type 3 M-A) (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			115.00000	2.500		287.50
0710	630-80341	Construction Traffic Sign (Panel Size A)	79.000	39.500		
			EACH	0.000	0.00	
			91.00000	39.500		3,594.50

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0715	630-80342	Construction Traffic Sign (Panel Size B)	56.000	28.000		
			EACH	0.000	0.00	
			92.00000	28.000		2,576.00
0720	630-80343	Construction Traffic Sign (Panel Size C)	28.000	14.000		
			EACH	0.000	0.00	
			93.00000	14.000		1,302.00
0725	630-80355	Portable Message Sign Panel	8.000	2.500		
			EACH	0.000	0.00	
			9,200.00000	2.500		23,000.00
0730	630-80357	Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0735	630-80360	Drum Channelizing Device	200.000	72.000		
			EACH	0.000	0.00	
			35.00000	72.000		2,520.00
0740	630-80370	Concrete Barrier (Temporary)	2,040.000	1,020.000		
			LF	0.000	0.00	
			38.00000	1,020.000		38,760.00
0745	630-80380	Traffic Cone	325.000	162.500		
			EACH	0.000	0.00	
			9.00000	162.500		1,462.50
0750	630-85010	Impact Attenuator (Temporary)	4.000	1.000		
			EACH	0.000	0.00	
			4,500.00000	1.000		4,500.00
0751	900-00006	Added Item (Dollar)/	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70011	F/A Partnering	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0765	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70018	*F/A Roadway Smoothness Incentive	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0775	700-70019	F/A Asphalt Cement Cost Adjustment	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70023	F/A On-The-Job Trainee	2,560.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0785	700-70100	F/A Relocate	140,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70380	F/A Erosion Control	3,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70589	F/A Environmental Health & Safety Management	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 6,725,932.80	\$ 311,424.00 \$ 2,290,491.46
-----						
CAT NO0301 STRUCTURE D-15-BT						
0805	202-00020	Removal of Concrete Box Culvert	1.000	1.000		
			EACH	0.000	0.00	
			15,738.00000	1.000		15,738.00
0810	206-00000	Structure Excavation	544.000	544.000		
			CY	0.000	0.00	
			24.00000	544.000		13,056.00
0815	206-00100	Structure Backfill (Class 1)	1,504.000	496.000		
			CY	0.000	0.00	
			53.00000	496.000		26,288.00



CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STRUCTURE D-15-BT						
0820	206-00200	Structure Backfill (Class 2)	108.000	98.000		
			CY	0.000	0.00	
			18.00000	98.000		1,764.00
0825	206-00360	Mechanical Reinforcement of Soil	1,286.000	424.000		
			CY	0.000	0.00	
			20.00000	424.000		8,480.00
0830	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			15,200.00000	0.000		0.00
0835	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			13,500.00000	0.000		0.00
0840	502-00100	*Drilling Hole to Facilitate Pile Driving	493.000	490.000		
			LF	0.000	0.00	
			285.00000	490.000		139,650.00
0845	502-00460	Pile Tip	26.000	22.000		
			EACH	0.000	0.00	
			164.00000	22.000		3,608.00
0850	502-11489	*Steel Piling (HP 14x89)	571.000	562.000		
			LF	0.000	0.00	
			102.00000	562.000		57,324.00
0855	515-00120	Waterproofing (Membrane)	1,373.000	0.000		
			SY	0.000	0.00	
			18.50000	0.000		0.00
0860	518-01004	Bridge Expansion Device (0-4 Inch)	128.000	0.000		
			LF	0.000	0.00	
			310.00000	0.000		0.00
0865	601-03040	Concrete Class D (Bridge)	618.000	117.800		
			CY	370.500	240,825.00	
			650.00000	488.300		317,395.00
0866	700-70034	F/A Added Thermocouples	454.880	0.000		
			F A	454.880	454.88	
			1.00000	454.880		454.88

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 05/07/2018

13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0301 STRUCTURE D-15-BT						
0870	602-00000	*Reinforcing Steel	13,808.000	13,808.000		
			LB	0.000	0.00	
			0.90000	13,808.000		12,427.20
0875	602-00020	*Reinforcing Steel (Epoxy Coated)	97,729.000	97,729.000		
			LB	0.000	0.00	
			1.20000	97,729.000		117,274.80
0880	603-50015	15 Inch Plastic Pipe	123.000	0.000		
			LF	0.000	0.00	
			134.00000	0.000		0.00
0885	606-11032	*Bridge Rail Type 10M (Special)	400.000	0.000		
			LF	0.000	0.00	
			215.00000	0.000		0.00
0885		MATERIAL ALLOWANCE Bridge Rail Type 10M (Special)		0.000		
			LF	397.629	43,600.00	
			109.65000	397.629		43,600.02
0890	618-00184	*Prestressed Concrete I (BT84)	1,227.000	1,227.000		
			LF	0.000	0.00	
			270.00000	1,227.000		331,290.00
0890		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	0.000	0.00	
			270.00000	0.000		0.00
0891	700-70034	F/A Added Pilot Car Escort Invoice	1,715.000	1,715.000		
			F A	0.000	0.00	
			1.00000	1,715.000		1,715.00
-----						
			CAT 0301	CURRENT AMT	\$ 1,400,305.38	\$ 284,879.88
					\$ 1,090,064.90	
-----						
CAT NO0302 WALL						
0895	202-00165	Removal of Wall	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
0900	206-00000	Structure Excavation	372.000	372.000		
			CY	0.000	0.00	
			24.00000	372.000		8,928.00

CONTID: C20191  
 PCN: 20191-BID  
 PROJECT: ER0361-115

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19  
 ESTIMATE RUN 05/07/2018  
 13:02:11

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
-----							
CAT NO0302 WALL							
0905	206-00100	Structure Backfill (Class 1)	47.000	0.000			
			CY	0.000	0.00		
			53.00000	0.000		0.00	
0910	206-01783	*Shoring (Area 3)	1.000	1.000			
			L S	0.000	0.00		
			6,318.00000	1.000		6,318.00	
0911	641-10000	Shotcrete Added Shoring Area 3 Shotcrete	6,427.890	0.000			
			SY	6,427.890	6,427.89		
			1.00000	6,427.890		6,427.89	
0915	503-00030	*Drilled Caisson (30 Inch)	66.000	0.000			
			LF	0.000	0.00		
			478.00000	0.000		0.00	
0920	601-03050	Concrete Class D (Wall)	34.000	0.000			
			CY	0.000	0.00		
			765.00000	0.000		0.00	
0925	602-00000	Reinforcing Steel	5,430.000	0.000			
			LB	0.000	0.00		
			0.90000	0.000		0.00	
0930	621-00411	Structure Temporary Access Road (Location 1)	1.000	1.000			
			L S	0.000	0.00		
			8,000.00000	1.000		8,000.00	
			CAT 0302	CURRENT AMT \$	100,609.89 \$	6,427.89 \$	35,673.89
-----							
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0935	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			29,000.00000	1.000		29,000.00	
0936	900-00006	Added Item (Dollar)/	14,670.000	14,670.000			
			DOL	0.000	0.00		
			1.00000	14,670.000		14,670.00	
0940	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			28,000.00000	1.000		28,000.00	

