

ESTIMATE SUMMARY

16:54:53

CONTID: C20225

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 20225-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 93.5 DAYS

TIME ALLOW:

130 WORK DAYS

SH 16 & SH 21 SYRACUSE TO BRADLEY

PERCENT TIME: 71.92

ORIG TIME ALLOW:

130 WORK DAYS

PROJECT NO: STA016A-042

SH 16 & SH 21 SYRACUSE TO BRADLEY

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

ROCKY MOUNTAIN MATERIALS AND ASPHALT, INC.

PAY PERIOD ENDING

12/25/2015

DATE TIME STARTED 05/11/2015

1910 RAND AVE.

DATE LET

03/12/2015

DATE WORK BEGAN 05/11/2015

DATE AWARDED

04/07/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/20/2015

DATE ACCEPTED

COLORADO SPRINGS CO 80905 (719)473-3100

DATE NOTICE TO PROCEED

05/11/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 6,915,250.81	PARTICIPATING	\$ 4,524,119.30	\$ 281,023.48
AWARD PROJECT AMT:	\$ 6,264,268.91	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	65.42%	TOTAL EARNINGS	4,524,119.30	281,023.48
FUNDS AVAILABLE:	\$ 2,391,131.51	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	4,524,119.30	281,023.48
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-93,964.03	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	4,430,155.27	281,023.48
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	4,430,155.27	281,023.48
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

281,023.48

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			14,620.43000	1.000		14,620.43
0010	202-00090	*Removal of Delineator	240.000	72.000		
			EACH	5.000	16.20	
			3.24000	77.000		249.48
0015	202-00190	Removal of Concrete Median Cover Material	461.000	461.000		
			SY	0.000	0.00	
			10.65000	461.000		4,909.65
0020	202-00200	Removal of Sidewalk	25.000	25.000		
			SY	0.000	0.00	
			9.60000	25.000		240.00
0025	202-00203	Removal of Curb and Gutter	478.000	478.000		
			LF	0.000	0.00	
			5.01000	478.000		2,394.78
0030	202-00206	Removal of Concrete Curb Ramp	86.000	23.000		
			SY	0.000	0.00	
			17.43000	23.000		400.89
0035	202-00220	Removal of Asphalt Mat	1,640.000	1,074.000		
			SY	0.000	0.00	
			4.55000	1,074.000		4,886.70
0040	202-00240	*Removal of Asphalt Mat (Planing)	162,714.000	93,485.000		
			SY	0.000	0.00	
			1.42000	93,485.000		132,748.70
0045	202-00250	*Removal of Pavement Marking	17,387.000	5,406.000		
			SF	11,981.000	26,957.25	
			2.25000	17,387.000		39,120.75
0050	202-00810	*Removal of Ground Sign	28.000	0.000		
			EACH	1.000	54.00	
			54.00000	1.000		54.00
0055	202-01130	*Removal of Guardrail Type 3	2,151.000	2,151.000		
			LF	0.000	0.00	
			6.31000	2,151.000		13,572.81

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01300	*Removal of End Anchorage	9.000	6.000		
			EACH	0.000	0.00	
			371.07000	6.000		2,226.42
0065	203-00010	Unclassified Excavation (Complete In Place)	14,051.050	14,051.050		
			CY	0.000	0.00	
			13.07000	14,051.050		183,647.22
0070	203-00062	Embankment Material (Complete In Place) (Special)	6,050.000	5,747.000		
			CY	0.000	0.00	
			23.83000	5,747.000		136,951.01
0075	203-01500	Blading	117.080	99.080		
			HOUR	18.000	2,512.08	
			139.56000	117.080		16,339.68
0080	203-01597	Potholing	44.500	44.500		
			HOUR	0.000	0.00	
			243.00000	44.500		10,813.50
0085	203-01620	Sweeping	5.000	5.000		
			HOUR	0.000	0.00	
			138.21000	5.000		691.05
0090	207-00205	Topsoil	7,502.000	7,502.000		
			CY	0.000	0.00	
			4.84000	7,502.000		36,309.68
0095	208-00002	*Erosion Log (12 Inch)	3,690.000	1,490.000		
			LF	2,200.000	7,370.00	
			3.35000	3,690.000		12,361.50
0100	208-00011	*Erosion Bales (Weed Free)	9.000	9.000		
			EACH	0.000	0.00	
			16.75000	9.000		150.75
0105	208-00020	*Silt Fence	6,892.000	6,892.000		
			LF	0.000	0.00	
			1.12000	6,892.000		7,719.04
0110	208-00035	*Aggregate Bag	88.000	88.000		
			LF	0.000	0.00	
			6.14000	88.000		540.32

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,296.00000	1.000		1,296.00
0120	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,160.00000	2.000		4,320.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOOR	0.000	0.00	
			59.40000	0.000		0.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	1.000	1.000		
			HOOR	0.000	0.00	
			118.80000	1.000		118.80
0135	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOOR	0.000	0.00	
			135.00000	0.000		0.00
0140	208-00107	Removal of Trash	109.000	109.000		
			HOOR	0.000	0.00	
			54.00000	109.000		5,886.00
0145	208-00205	*Erosion Control Supervisor	300.000	180.500		
			HOOR	24.000	1,036.80	
			43.20000	204.500		8,834.40
0150	210-00750	*Reset Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			2,769.23000	1.000		2,769.23
0155	210-00810	*Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			356.40000	0.000		0.00
0160	210-00815	*Reset Sign Panel	3.000	0.000		
			EACH	2.000	108.00	
			54.00000	2.000		108.00
0165	210-01130	*Reset Guardrail Type 3	350.000	0.000		
			LF	0.000	0.00	
			10.80000	0.000		0.00

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00006	*Seeding (Native)	14.000	0.000		
			ACRE	14.000	8,599.78	
			614.27000	14.000		8,599.78
0175	212-00032	*Soil Conditioning	14.000	3.500		
			ACRE	10.500	19,349.51	
			1,842.81000	14.000		25,799.34
0180	213-00003	*Mulching (Weed Free)	11.000	0.000		
			ACRE	11.000	5,528.38	
			502.58000	11.000		5,528.38
0185	213-00061	*Mulch Tackifier	2,200.000	0.000		
			LB	2,200.000	5,170.00	
			2.35000	2,200.000		5,170.00
0190	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			3,015.51000	0.000		0.00
0195	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	10,480.000	0.000		
			SY	10,480.000	27,457.60	
			2.62000	10,480.000		27,457.60
0200	240-00000	*Wildlife Biologist	20.000	16.500		
			HOUR	0.000	0.00	
			108.00000	16.500		1,782.00
0205	304-06007	Aggregate Base Course (Class 6)	2,082.000	1,121.000		
			CY	0.000	0.00	
			19.60000	1,121.000		21,971.60
0210	304-09000	Aggregate Base Course (Special)	3,171.000	1,661.000		
			CY	0.000	0.00	
			8.98000	1,661.000		14,915.78
0215	304-09100	Aggregate Base Course (Recycled Asphalt Pavement)	2,051.330	1,849.640		
			TON	201.690	4,398.86	
			21.81000	2,051.330		44,739.51
0220	310-00608	Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	66,923.000	66,923.000		
			SY	0.000	0.00	
			2.22000	66,923.000		148,569.06

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	54,965.000	54,965.000		
			SY	0.000	0.00	
			2.66000	54,965.000		146,206.90
0230	310-00614	Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	5,486.000	5,486.000		
			SY	0.000	0.00	
			2.66000	5,486.000		14,592.76
0235	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	667.090	616.690		
			TON	50.400	6,076.22	
			120.56000	667.090		80,424.37
0240	403-34821	Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	16,184.000	14,688.740		
			TON	1,261.120	75,805.92	
			60.11000	15,949.860		958,746.08
0245	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	32,631.000	14,627.750		
			TON	0.000	0.00	
			67.89000	14,627.750		993,077.95
0250	411-10255	Emulsified Asphalt (Slow-Setting)	14,731.000	7,597.000		
			GAL	53.000	277.72	
			5.24000	7,650.000		40,086.00
0255	420-00103	Geotextile (Erosion Control) (Class 2)	1,883.000	1,676.000		
			SY	207.000	879.75	
			4.25000	1,883.000		8,002.75
0260	506-00206	Riprap (6 Inch)	633.000	564.000		
			CY	69.000	3,908.16	
			56.64000	633.000		35,853.12
0265	506-01020	Geogrid Reinforcement	18,663.000	18,663.000		
			SY	0.000	0.00	
			2.04000	18,663.000		38,072.52
0270	605-00040	4 Inch Perforated Pipe Underdrain	0.000	0.000		
			LF	0.000	0.00	
			10.04000	0.000		0.00
0275	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	2,176.000	1,713.000		
			LF	400.000	8,472.00	
			21.18000	2,113.000		44,753.34

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-01340	*End Anchorage Type 3D	4.000	1.000		
			EACH	2.000	1,891.34	
			945.67000	3.000		2,837.01
0285	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			1,487.37000	0.000		0.00
0290	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,551.09000	0.000		0.00
0295	606-02005	*End Anchorage (Flared)	3.000	1.000		
			EACH	2.000	4,002.26	
			2,001.13000	3.000		6,003.39
0300	607-11525	Fence (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			4.32000	100.000		432.00
0305	608-00000	Concrete Sidewalk	44.000	44.000		
			SY	0.000	0.00	
			62.85000	44.000		2,765.40
0310	608-00010	Concrete Curb Ramp	23.000	18.000		
			SY	0.000	0.00	
			164.37000	18.000		2,958.66
0315	608-00015	Detectable Warnings	217.000	217.000		
			SF	0.000	0.00	
			54.00000	217.000		11,718.00
0320	609-21020	Curb and Gutter Type 2 (Section II-B)	174.000	84.500		
			LF	0.000	0.00	
			24.58000	84.500		2,077.01
0325	609-60011	Curb Type 6 (Section M)	567.000	567.000		
			LF	0.000	0.00	
			8.39000	567.000		4,757.13
0330	612-00001	*Delineator (Type I)	482.000	0.000		
			EACH	103.000	1,891.08	
			18.36000	103.000		1,891.08

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	612-00002	*Delineator (Type II)	215.000	0.000		
			EACH	59.000	1,146.96	
			19.44000	59.000		1,146.96
0340	612-00003	*Delineator (Type III)	17.000	0.000		
			EACH	17.000	348.84	
			20.52000	17.000		348.84
0345	614-00011	*Sign Panel (Class I)	63.000	30.000		
			SF	0.000	0.00	
			18.36000	30.000		550.80
0350	614-00012	*Sign Panel (Class II)	287.000	72.000		
			SF	12.000	233.28	
			19.44000	84.000		1,632.96
0355	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	7.000	0.000		
			EACH	0.000	0.00	
			216.00000	0.000		0.00
0360	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	26.000	0.000		
			EACH	2.000	712.80	
			356.40000	2.000		712.80
0365	614-80385	Rumble Strip	43,944.000	0.000		
			LF	0.000	0.00	
			0.05000	0.000		0.00
0370	625-00000	Construction Surveying	1.000	0.750		
			L S	0.180	18,063.67	
			100,353.70000	0.930		93,328.94
0375	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			363,550.84000	1.000		363,550.84
0380	626-01000	Public Information Services	1.000	0.700		
			L S	0.100	1,334.58	
			13,345.83000	0.800		10,676.66
0385	627-00005	*Epoxy Pavement Marking	524.000	0.000		
			GAL	0.000	0.00	
			78.30000	0.000		0.00

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	627-00011	*Pavement Marking Paint (Waterborne)	1,713.000	1,001.000		
			GAL	141.000	4,796.82	
			34.02000	1,142.000		38,850.84
0395	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,928.000	0.000		
			SF	0.000	0.00	
			11.34000	0.000		0.00
0400	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	915.000	0.000		
			SF	0.000	0.00	
			12.42000	0.000		0.00
0405	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,364.000	0.000		
			SF	0.000	0.00	
			10.26000	0.000		0.00
0410	630-00000	*Flagging	5,000.000	2,892.750		
			HOUR	185.000	4,737.85	
			25.61000	3,077.750		78,821.18
0415	630-00007	*Traffic Control Inspection	90.000	74.000		
			DAY	16.000	1,781.44	
			111.34000	90.000		10,020.60
0420	630-00012	*Traffic Control Management	138.000	124.000		
			DAY	14.000	10,131.94	
			723.71000	138.000		99,871.98
0425	630-80001	*Flashing Beacon (Portable)	12.000	4.000		
			EACH	0.000	0.00	
			1,224.74000	4.000		4,898.96
0430	630-80336	*Barricade (Type 3 M-B) (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			334.02000	2.500		835.05
0435	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	50.000		
			EACH	0.000	0.00	
			44.54000	50.000		2,227.00
0440	630-80342	*Construction Traffic Sign (Panel Size B)	175.000	58.000		
			EACH	0.000	0.00	
			94.64000	58.000		5,489.12

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			94.64000	0.000		0.00
0450	630-80355	*Portable Message Sign Panel	4.000	1.500		
			EACH	0.000	0.00	
			7,793.82000	1.500		11,690.73
0455	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	6.000	2.500		
			EACH	0.000	0.00	
			1,336.08000	2.500		3,340.20
0460	630-80360	*Drum Channelizing Device	500.000	166.000		
			EACH	6.500	325.65	
			50.10000	172.500		8,642.25
0465	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	12.000	6.000		
			EACH	0.000	0.00	
			61.24000	6.000		367.44
0470	630-80370	Concrete Barrier (Temporary)	1,344.000	672.000		
			LF	0.000	0.00	
			23.97000	672.000		16,107.84
0475	630-80380	*Traffic Cone	300.000	117.500		
			EACH	0.000	0.00	
			20.04000	117.500		2,354.70
0480	630-80391	*Channelizing Device (Fixed)	200.000	74.500		
			EACH	0.000	0.00	
			66.80000	74.500		4,976.60
0485	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			1,620.00000	0.000		0.00
0490	630-85011	*Impact Attenuator (Temporary)	1,343.000	594.000		
			DAY	77.500	4,314.43	
			55.67000	671.500		37,382.41
0495	630-85041	*Mobile Attenuator	200.000	144.000		
			DAY	15.000	5,010.30	
			334.02000	159.000		53,109.18

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70018	F/A Roadway Smoothness Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70019	F/A Asphalt Cement Cost Adjustment	75,000.000	28,834.100		
			F A	0.000	0.00	
			1.00000	28,834.100		28,834.10
0525	700-70021	F/A On-The-Job Trainee	3,840.000	3,138.000		
			HOUR	513.000	513.00	
			1.00000	3,651.000		3,651.00
0530	700-70025	F/A Quality Incentive Payment	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70031	F/A INTERIM SURFACE REPAIR	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	900-00006	Added Item (Dollar)/ Working time violations	-1,050.000	-1,050.000		
			DOL	0.000	0.00	
			1.00000	-1,050.000		-1,050.00
0710	627-00011	Pvmt Mkg Paint (Waterborne) Hand applied	46.000	46.000		
			GAL	0.000	0.00	
			109.25000	46.000		5,025.50

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	630-80367	*Portable Traffic Speed Monitor	30.000	12.000		
			EACH	3.000	1,845.75	
			615.25000	15.000		9,228.75
0720	900-00004	Added Item (Cubic Yard)/ Stockpile and haul FDR material	0.000	0.000		
			CY	0.000	0.00	
			11.28000	0.000		0.00
0725	203-00100	Muck Excav Remove unsuitable subgrade material	122.000	122.000		
			CY	0.000	0.00	
			11.94000	122.000		1,456.68
0730	900-00007	Added Item (Each)/ Proof Roll	0.000	0.000		
			EACH	0.000	0.00	
			701.12000	0.000		0.00
0735	304-06009	ABC (CL 6) (Spec) crushed concrete different supplier	0.000	0.000		
			TON	0.000	0.00	
			16.23000	0.000		0.00
0740	506-01020	Geogrid Reinforce Different supplier	2,080.000	2,080.000		
			SY	0.000	0.00	
			3.22000	2,080.000		6,697.60
0745	900-00004	Added Item (Cubic Yard)/ Blade FDR material back	0.000	0.000		
			CY	0.000	0.00	
			16.23000	0.000		0.00
0750	605-00061	6 In PP Underdrain (Special) CIP South of SH 16	0.000	0.000		
			LF	0.000	0.00	
			53.71000	0.000		0.00
0755	626-00100	Mobilization (w/o Autopay)	0.000	0.000		
			L S	0.000	0.00	
			458.86000	0.000		0.00
0760	625-00001	Const Surveying (Hour) Additional Surveying	0.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0765	900-00024	Added Item (Ton)/ Rock Trench	0.000	0.000		
			TON	0.000	0.00	
			56.99000	0.000		0.00

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0770	507-00000	Conc S and D Pave	0.000	0.000			
			CY	0.000	0.00		
			548.11000	0.000		0.00	
0775	900-00012	Added Item (Foot)/ 18 IN Plastic Pipe (CIP)	0.000	0.000			
			LF	0.000	0.00		
			81.87000	0.000		0.00	
0780	603-30018	18 In SES	0.000	0.000			
			EACH	0.000	0.00		
			721.98000	0.000		0.00	
0785	626-00100	Mobilization (w/o Autopay)	0.000	0.000			
			L S	0.000	0.00		
			458.86000	0.000		0.00	
0790	625-00001	Const Surveying (Hour)	0.000	0.000			
			HOOR	0.000	0.00		
			125.00000	0.000		0.00	
0795	605-83560	6 In Pipe Underdrain	0.000	0.000			
			LF	0.000	0.00		
			37.98000	0.000		0.00	
0800	626-00100	Mobilization (w/o Autopay)	0.000	0.000			
			L S	0.000	0.00		
			458.86000	0.000		0.00	
0805	625-00001	Const Surveying (Hour)	0.000	0.000			
			HOOR	0.000	0.00		
			125.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 6,608,985.59	\$ 267,060.22	\$ 4,248,847.82
CAT NO0201 FONTAINE INTERSECTION							
0545	202-00195	Removal of Median Cover	650.000	650.000			
			SY	0.000	0.00		
			10.35000	650.000		6,727.50	
0550	202-00200	Removal of Sidewalk	61.000	60.000			
			SY	0.000	0.00		
			9.60000	60.000		576.00	

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 FONTAINE INTERSECTION						
0555	202-00203	Removal of Curb and Gutter	871.000	871.000		
			LF	0.000	0.00	
			5.01000	871.000		4,363.71
0560	202-00206	Removal of Concrete Curb Ramp	76.000	76.000		
			SY	0.000	0.00	
			17.43000	76.000		1,324.68
0565	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			4,430.76000	1.000		4,430.76
0570	210-00827	*Reset Pull Box	1.000	0.000		
			EACH	0.000	0.00	
			498.46000	0.000		0.00
0575	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			298.23000	38.000		11,332.74
0580	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			335.00000	42.000		14,070.00
0585	608-00000	Concrete Sidewalk	57.000	7.000		
			SY	50.000	3,142.50	
			62.85000	57.000		3,582.45
0590	608-00010	Concrete Curb Ramp	62.600	62.600		
			SY	0.000	0.00	
			164.37000	62.600		10,289.56
0595	609-21011	Curb and Gutter Type 2 (Section I-M)	651.000	456.700		
			LF	194.300	5,193.64	
			26.73000	651.000		17,401.23
0600	610-00030	Median Cover Material (Concrete)	3,901.000	0.000		
			SF	0.000	0.00	
			7.22000	0.000		0.00
0605	613-00206	*2 Inch Electrical Conduit (Bored)	424.000	365.000		
			LF	0.000	0.00	
			11.63000	365.000		4,244.95

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 FONTAINE INTERSECTION						
0610	613-00306	*3 Inch Electrical Conduit (Bored)	848.000	730.000		
			LF	0.000	0.00	
			13.85000	730.000		10,110.50
0615	613-01100	*1 Inch Electrical Conduit (Plastic)	40.000	40.000		
			LF	0.000	0.00	
			8.86000	40.000		354.40
0620	613-01200	*2 Inch Electrical Conduit (Plastic)	50.000	50.000		
			LF	0.000	0.00	
			9.97000	50.000		498.50
0625	613-01300	*3 Inch Electrical Conduit (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			11.08000	100.000		1,108.00
0630	613-07060	*Pull Box (18"x30"x18") Deep	8.000	8.000		
			EACH	0.000	0.00	
			664.62000	8.000		5,316.96
0635	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,753.85000	1.000		7,753.85
0640	613-13000	*Luminaire (LED)	4.000	4.000		
			EACH	0.000	0.00	
			875.08000	4.000		3,500.32
0645	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			542.77000	8.000		4,342.16
0650	614-70336	*Traffic Signal Face (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			775.39000	10.000		7,753.90
0655	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			891.69000	4.000		3,566.76
0660	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,113.23000	4.000		4,452.92

CONTID: C20225
 PCN: 20225-BID
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 01/13/2016
 16:54:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 FONTAINE INTERSECTION							
0665	614-72860	*Pedestrian Push Button	8.000	0.000			
			EACH	8.000	5,627.12		
			703.39000	8.000		5,627.12	
0670	614-72863	*Pedestrian Push Button Post Assembly	4.000	4.000			
			EACH	0.000	0.00		
			1,127.63000	4.000		4,510.52	
0675	614-72887	*Microwave Vehicle Radar Detector	4.000	4.000			
			EACH	0.000	0.00		
			7,310.77000	4.000		29,243.08	
0680	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	2.000			
			EACH	0.000	0.00		
			12,899.08000	2.000		25,798.16	
0685	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	2.000			
			EACH	0.000	0.00		
			18,868.43000	2.000		37,736.86	
			CAT 0201	CURRENT AMT \$	261,011.34 \$	13,963.26 \$	230,017.59
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0690	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,916.48000	1.000		25,916.48	
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,367.40000	1.000		16,367.40	
0700	620-00020	Sanitary Facility	2.000	2.000			
			EACH	0.000	0.00		
			1,485.00000	2.000		2,970.00	
			CAT 0400	CURRENT AMT \$	45,253.88 \$	0.00 \$	45,253.88
			PROJECT TOTAL	CURRENT AMT \$	6,915,250.81 \$	281,023.48 \$	4,524,119.29