

ESTIMATE SUMMARY

CONTID: C20225

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 20225-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 116.5 DAYS

TIME ALLOW:

130 WORK DAYS

SH 16 & SH 21 SYRACUSE TO BRADLEY

PERCENT TIME: 89.62

ORIG TIME ALLOW:

130 WORK DAYS

PROJECT NO:

STA016A-042

SH 16 & SH 21 SYRACUSE TO BRADLEY

NAME OF ROAD:

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

ROCKY MOUNTAIN MATERIALS AND ASPHALT, INC.

PAY PERIOD ENDING

05/25/2016

DATE TIME STARTED

05/11/2015

1910 RAND AVE.

DATE LET

03/12/2015

DATE WORK BEGAN

05/11/2015

DATE AWARDED

04/07/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/20/2015

DATE ACCEPTED

COLORADO SPRINGS

CO 80905

(719)473-3100

DATE NOTICE TO PROCEED

05/11/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 7,183,778.07	PARTICIPATING	\$ 6,485,964.82	\$ 1,443,848.79
AWARD PROJECT AMT:	\$ 6,264,268.91	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	90.29%	TOTAL EARNINGS	6,485,964.82	1,443,848.79
FUNDS AVAILABLE:	\$ 697,813.25	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	6,485,964.82	1,443,848.79
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-93,964.03	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	6,392,000.79	1,443,848.79
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	6,392,000.79	1,443,848.79
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$ 1,443,848.79

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			14,620.43000	1.000		14,620.43
0010	202-00090	*Removal of Delineator	240.000	77.000		
			EACH	0.000	0.00	
			3.24000	77.000		249.48
0015	202-00190	Removal of Concrete Median Cover Material	461.000	461.000		
			SY	0.000	0.00	
			10.65000	461.000		4,909.65
0020	202-00200	Removal of Sidewalk	25.000	25.000		
			SY	0.000	0.00	
			9.60000	25.000		240.00
0025	202-00203	Removal of Curb and Gutter	478.000	478.000		
			LF	0.000	0.00	
			5.01000	478.000		2,394.78
0030	202-00206	Removal of Concrete Curb Ramp	23.000	23.000		
			SY	0.000	0.00	
			17.43000	23.000		400.89
0035	202-00220	Removal of Asphalt Mat	1,074.000	1,074.000		
			SY	0.000	0.00	
			4.55000	1,074.000		4,886.70
0040	202-00240	*Removal of Asphalt Mat (Planing)	164,176.000	106,838.000		
			SY	57,338.000	81,419.96	
			1.42000	164,176.000		233,129.92
0045	202-00250	*Removal of Pavement Marking	17,387.000	17,387.000		
			SF	0.000	0.00	
			2.25000	17,387.000		39,120.75
0050	202-00810	*Removal of Ground Sign	28.000	10.000		
			EACH	0.000	0.00	
			54.00000	10.000		540.00
0055	202-01130	*Removal of Guardrail Type 3	2,214.000	2,214.000		
			LF	0.000	0.00	
			6.31000	2,214.000		13,970.34

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01300	*Removal of End Anchorage	9.000	9.000		
			EACH	0.000	0.00	
			371.07000	9.000		3,339.63
0065	203-00010	Unclassified Excavation (Complete In Place)	18,909.050	18,909.050		
			CY	0.000	0.00	
			13.07000	18,909.050		247,141.28
0070	203-00062	Embankment Material (Complete In Place) (Special)	5,747.000	5,747.000		
			CY	0.000	0.00	
			23.83000	5,747.000		136,951.01
0075	203-01500	Blading	117.080	117.080		
			HOURL	0.000	0.00	
			139.56000	117.080		16,339.68
0080	203-01597	Potholing	45.000	44.500		
			HOURL	0.000	0.00	
			243.00000	44.500		10,813.50
0085	203-01620	Sweeping	10.000	5.000		
			HOURL	5.000	691.05	
			138.21000	10.000		1,382.10
0090	207-00205	Topsoil	7,502.000	7,502.000		
			CY	0.000	0.00	
			4.84000	7,502.000		36,309.68
0095	208-00002	*Erosion Log (12 Inch)	3,740.000	3,690.000		
			LF	50.000	167.50	
			3.35000	3,740.000		12,529.00
0100	208-00011	*Erosion Bales (Weed Free)	9.000	9.000		
			EACH	0.000	0.00	
			16.75000	9.000		150.75
0105	208-00020	*Silt Fence	6,892.000	6,892.000		
			LF	0.000	0.00	
			1.12000	6,892.000		7,719.04
0110	208-00035	*Aggregate Bag	141.000	125.000		
			LF	16.000	98.24	
			6.14000	141.000		865.74

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,296.00000	1.000		1,296.00
0120	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			2,160.00000	2.000		4,320.00
0125	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOOR	0.000	0.00	
			59.40000	0.000		0.00
0130	208-00105	Removal and Disposal of Sediment (Equipment)	1.000	1.000		
			HOOR	0.000	0.00	
			118.80000	1.000		118.80
0135	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOOR	0.000	0.00	
			135.00000	0.000		0.00
0140	208-00107	Removal of Trash	109.000	109.000		
			HOOR	0.000	0.00	
			54.00000	109.000		5,886.00
0145	208-00205	*Erosion Control Supervisor	250.000	204.500		
			HOOR	17.000	734.40	
			43.20000	221.500		9,568.80
0150	210-00750	*Reset Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			2,769.23000	1.000		2,769.23
0155	210-00810	*Reset Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			356.40000	4.000		1,425.60
0160	210-00815	*Reset Sign Panel	3.000	2.000		
			EACH	0.000	0.00	
			54.00000	2.000		108.00
0165	210-01130	*Reset Guardrail Type 3	350.000	350.000		
			LF	0.000	0.00	
			10.80000	350.000		3,780.00

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	212-00006	*Seeding (Native)	14.500	14.000		
			ACRE	0.000	0.00	
			614.27000	14.000		8,599.78
0175	212-00032	*Soil Conditioning	14.500	14.000		
			ACRE	0.000	0.00	
			1,842.81000	14.000		25,799.34
0180	213-00003	*Mulching (Weed Free)	11.500	11.000		
			ACRE	0.000	0.00	
			502.58000	11.000		5,528.38
0185	213-00061	*Mulch Tackifier	2,200.000	2,200.000		
			LB	0.000	0.00	
			2.35000	2,200.000		5,170.00
0190	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			3,015.51000	0.000		0.00
0195	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	10,480.000	10,480.000		
			SY	0.000	0.00	
			2.62000	10,480.000		27,457.60
0200	240-00000	*Wildlife Biologist	16.500	16.500		
			HOUR	0.000	0.00	
			108.00000	16.500		1,782.00
0205	304-06007	Aggregate Base Course (Class 6)	2,082.000	1,121.000		
			CY	0.000	0.00	
			19.60000	1,121.000		21,971.60
0210	304-09000	Aggregate Base Course (Special)	1,661.000	1,661.000		
			CY	0.000	0.00	
			8.98000	1,661.000		14,915.78
0215	304-09100	Aggregate Base Course (Recycled Asphalt Pavement)	3,343.410	2,051.330		
			TON	192.420	4,196.68	
			21.81000	2,243.750		48,936.19
0220	310-00608	Full Depth Reclamation of Hot Mix Asphalt Pavement (0-8")	66,923.000	66,923.000		
			SY	0.000	0.00	
			2.22000	66,923.000		148,569.06

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	54,965.000	54,965.000		
			SY	0.000	0.00	
			2.66000	54,965.000		146,206.90
0230	310-00614	Full Depth Reclamation Of Hot Mix Asphalt Pavement (12-16")	5,486.000	5,486.000		
			SY	0.000	0.00	
			2.66000	5,486.000		14,592.76
0235	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	692.440	679.440		
			TON	13.000	1,567.28	
			120.56000	692.440		83,480.57
0240	403-34821	Hot Mix Asphalt (Grading SX) (100) (PG 58-28)	15,949.860	15,949.860		
			TON	0.000	0.00	
			60.11000	15,949.860		958,746.08
0245	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	34,200.960	15,291.630		
			TON	17,339.370	1,177,169.83	
			67.89000	32,631.000		2,215,318.59
0250	411-10255	Emulsified Asphalt (Slow-Setting)	13,392.000	8,488.000		
			GAL	4,904.000	25,696.96	
			5.24000	13,392.000		70,174.08
0255	420-00103	Geotextile (Erosion Control) (Class 2)	1,883.000	1,883.000		
			SY	0.000	0.00	
			4.25000	1,883.000		8,002.75
0260	506-00206	Riprap (6 Inch)	633.000	633.000		
			CY	0.000	0.00	
			56.64000	633.000		35,853.12
0265	506-01020	Geogrid Reinforcement	15,388.000	15,388.000		
			SY	0.000	0.00	
			2.04000	15,388.000		31,391.52
0270	605-00040	4 Inch Perforated Pipe Underdrain	0.000	0.000		
			LF	0.000	0.00	
			10.04000	0.000		0.00
0275	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	2,176.000	2,176.000		
			LF	0.000	0.00	
			21.18000	2,176.000		46,087.68

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-01340	*End Anchorage Type 3D	4.000	4.000		
			EACH	0.000	0.00	
			945.67000	4.000		3,782.68
0285	606-01385	*Transition Type 3J	1.000	1.000		
			EACH	0.000	0.00	
			1,487.37000	1.000		1,487.37
0290	606-01390	*End Anchorage Type 3K	1.000	1.000		
			EACH	0.000	0.00	
			1,551.09000	1.000		1,551.09
0295	606-02005	*End Anchorage (Flared)	3.000	3.000		
			EACH	0.000	0.00	
			2,001.13000	3.000		6,003.39
0300	607-11525	Fence (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			4.32000	100.000		432.00
0305	608-00000	Concrete Sidewalk	44.000	44.000		
			SY	0.000	0.00	
			62.85000	44.000		2,765.40
0310	608-00010	Concrete Curb Ramp	18.000	18.000		
			SY	0.000	0.00	
			164.37000	18.000		2,958.66
0315	608-00015	Detectable Warnings	217.000	217.000		
			SF	0.000	0.00	
			54.00000	217.000		11,718.00
0320	609-21020	Curb and Gutter Type 2 (Section II-B)	174.000	84.500		
			LF	0.000	0.00	
			24.58000	84.500		2,077.01
0325	609-60011	Curb Type 6 (Section M)	567.000	567.000		
			LF	0.000	0.00	
			8.39000	567.000		4,757.13
0330	612-00001	*Delineator (Type I)	185.000	131.000		
			EACH	0.000	0.00	
			18.36000	131.000		2,405.16

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	612-00002	*Delineator (Type II)	103.000	59.000		
			EACH	0.000	0.00	
			19.44000	59.000		1,146.96
0340	612-00003	*Delineator (Type III)	17.000	17.000		
			EACH	0.000	0.00	
			20.52000	17.000		348.84
0345	614-00011	*Sign Panel (Class I)	63.000	63.000		
			SF	0.000	0.00	
			18.36000	63.000		1,156.68
0350	614-00012	*Sign Panel (Class II)	287.000	275.250		
			SF	0.000	0.00	
			19.44000	275.250		5,350.86
0355	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	7.000	7.000		
			EACH	0.000	0.00	
			216.00000	7.000		1,512.00
0360	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	24.000	24.000		
			EACH	0.000	0.00	
			356.40000	24.000		8,553.60
0365	614-80385	Rumble Strip	43,944.000	0.000		
			LF	43,944.000	2,197.20	
			0.05000	43,944.000		2,197.20
0370	625-00000	Construction Surveying	1.000	0.930		
			L S	0.000	0.00	
			100,353.70000	0.930		93,328.94
0375	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			363,550.84000	1.000		363,550.84
0380	626-01000	Public Information Services	1.000	0.800		
			L S	0.000	0.00	
			13,345.83000	0.800		10,676.66
0385	627-00005	*Epoxy Pavement Marking	524.000	0.000		
			GAL	0.000	0.00	
			78.30000	0.000		0.00



CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	627-00011	*Pavement Marking Paint (Waterborne)	1,861.000	1,453.000		
			GAL	408.000	13,880.16	
			34.02000	1,861.000		63,311.22
0395	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	3,928.000	0.000		
			SF	0.000	0.00	
			11.34000	0.000		0.00
0400	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	915.000	0.000		
			SF	0.000	0.00	
			12.42000	0.000		0.00
0405	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	4,364.000	0.000		
			SF	0.000	0.00	
			10.26000	0.000		0.00
0410	630-00000	*Flagging	4,500.000	3,331.250		
			HOURL	380.250	9,738.20	
			25.61000	3,711.500		95,051.52
0415	630-00007	*Traffic Control Inspection	125.000	111.000		
			DAY	2.000	222.68	
			111.34000	113.000		12,581.42
0420	630-00012	*Traffic Control Management	178.000	158.000		
			DAY	19.000	13,750.49	
			723.71000	177.000		128,096.67
0425	630-80001	*Flashing Beacon (Portable)	8.000	4.000		
			EACH	3.200	3,919.17	
			1,224.74000	7.200		8,818.13
0430	630-80336	*Barricade (Type 3 M-B) (Temporary)	5.000	2.500		
			EACH	2.000	668.04	
			334.02000	4.500		1,503.09
0435	630-80341	*Construction Traffic Sign (Panel Size A)	106.000	53.000		
			EACH	42.400	1,888.50	
			44.54000	95.400		4,249.12
0440	630-80342	*Construction Traffic Sign (Panel Size B)	179.000	87.500		
			EACH	73.600	6,965.50	
			94.64000	161.100		15,246.50

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			94.64000	0.000		0.00
0450	630-80355	*Portable Message Sign Panel	3.000	1.500		
			EACH	1.200	9,352.58	
			7,793.82000	2.700		21,043.31
0455	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	7.000	3.500		
			EACH	2.800	3,741.02	
			1,336.08000	6.300		8,417.30
0460	630-80360	*Drum Channelizing Device	353.000	176.500		
			EACH	141.200	7,074.12	
			50.10000	317.700		15,916.77
0465	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	12.000	6.000		
			EACH	4.800	293.95	
			61.24000	10.800		661.39
0470	630-80370	Concrete Barrier (Temporary)	1,344.000	672.000		
			LF	537.600	12,886.27	
			23.97000	1,209.600		28,994.11
0475	630-80380	*Traffic Cone	635.000	297.500		
			EACH	274.000	5,490.96	
			20.04000	571.500		11,452.86
0480	630-80391	*Channelizing Device (Fixed)	149.000	74.500		
			EACH	59.600	3,981.28	
			66.80000	134.100		8,957.88
0485	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			1,620.00000	0.000		0.00
0490	630-85011	*Impact Attenuator (Temporary)	1,343.000	671.500		
			DAY	537.200	29,905.92	
			55.67000	1,208.700		67,288.33
0495	630-85041	*Mobile Attenuator	200.000	166.000		
			DAY	3.000	1,002.06	
			334.02000	169.000		56,449.38

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70018	F/A Roadway Smoothness Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0520	700-70019	F/A Asphalt Cement Cost Adjustment	75,000.000	27,746.200		
			F A	0.000	0.00	
			1.00000	27,746.200		27,746.20
0525	700-70021	F/A On-The-Job Trainee	3,840.000	3,651.000		
			HOUR	0.000	0.00	
			1.00000	3,651.000		3,651.00
0530	700-70025	F/A Quality Incentive Payment	104,443.270	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	900-00006	Added Item (Dollar)/ Working time violations	-1,050.000	-1,050.000		
			DOL	0.000	0.00	
			1.00000	-1,050.000		-1,050.00
0710	627-00011	Pvmt Mkg Paint (Waterborne) Hand applied	61.000	61.000		
			GAL	0.000	0.00	
			109.25000	61.000		6,664.25

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	630-80367	*Portable Traffic Speed Monitor	30.000	15.000		
			EACH	12.000	7,383.00	
			615.25000	27.000		16,611.75
0720	900-00004	Added Item (Cubic Yard)/ Stockpile and haul FDR material	3,171.000	3,171.000		
			CY	0.000	0.00	
			11.28000	3,171.000		35,768.88
0725	203-00100	Muck Excav Remove unsuitable subgrade material	122.000	122.000		
			CY	0.000	0.00	
			11.94000	122.000		1,456.68
0730	900-00007	Added Item (Each)/ Proof Roll	2.000	2.000		
			EACH	0.000	0.00	
			701.12000	2.000		1,402.24
0735	304-06009	ABC (CL 6) (Spec) crushed concrete different supplier	5,807.690	5,807.690		
			TON	0.000	0.00	
			16.23000	5,807.690		94,258.81
0740	506-01020	Geogrid Reinforce Different supplier	11,461.000	11,461.000		
			SY	0.000	0.00	
			3.22000	11,461.000		36,904.42
0745	900-00004	Added Item (Cubic Yard)/ Blade FDR material back	4,265.000	4,265.000		
			CY	0.000	0.00	
			16.23000	4,265.000		69,220.95
0750	605-00061	6 In PP Underdrain (Special) CIP South of SH 16	300.000	300.000		
			LF	0.000	0.00	
			53.71000	300.000		16,113.00
0755	626-00100	Mobilization (w/o Autopay)	1.000	1.000		
			L S	0.000	0.00	
			458.86000	1.000		458.86
0760	625-00001	Const Surveying (Hour) Additional Surveying	4.000	4.000		
			HOUR	0.000	0.00	
			125.00000	4.000		500.00
0765	900-00024	Added Item (Ton)/ Rock Trench	0.000	0.000		
			TON	0.000	0.00	
			56.99000	0.000		0.00

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0770	507-00000	Conc S and D Pave	36.000	36.000			
			CY	0.000	0.00		
			548.11000	36.000		19,731.96	
0775	900-00012	Added Item (Foot)/ 18 IN Plastic Pipe (CIP)	217.000	0.000			
			LF	217.000	17,765.79		
			81.87000	217.000		17,765.79	
0780	603-30018	18 In SES	1.000	1.000			
			EACH	0.000	0.00		
			721.98000	1.000		721.98	
0785	626-00100	Mobilization (w/o Autopay)	1.000	1.000			
			L S	0.000	0.00		
			458.86000	1.000		458.86	
0790	625-00001	Const Surveying (Hour)	4.000	4.000			
			HOURL	0.000	0.00		
			125.00000	4.000		500.00	
0795	605-83560	6 In Pipe Underdrain	1,282.000	1,282.000			
			LF	0.000	0.00		
			37.98000	1,282.000		48,690.36	
0800	626-00100	Mobilization (w/o Autopay)	1.000	1.000			
			L S	0.000	0.00		
			458.86000	1.000		458.86	
0805	625-00001	Const Surveying (Hour)	4.000	4.000			
			HOURL	0.000	0.00		
			125.00000	4.000		500.00	
			CAT 0200	CURRENT AMT	\$ 6,879,777.17	\$ 1,443,848.79	\$ 6,210,194.88
CAT NO0201 FONTAINE INTERSECTION							
0545	202-00195	Removal of Median Cover	650.000	650.000			
			SY	0.000	0.00		
			10.35000	650.000		6,727.50	
0550	202-00200	Removal of Sidewalk	60.000	60.000			
			SY	0.000	0.00		
			9.60000	60.000		576.00	

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 FONTAINE INTERSECTION						
0555	202-00203	Removal of Curb and Gutter	871.000	871.000		
			LF	0.000	0.00	
			5.01000	871.000		4,363.71
0560	202-00206	Removal of Concrete Curb Ramp	76.000	76.000		
			SY	0.000	0.00	
			17.43000	76.000		1,324.68
0565	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			4,430.76000	1.000		4,430.76
0570	210-00827	*Reset Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			498.46000	1.000		498.46
0575	503-00036	*Drilled Caisson (36 Inch)	38.000	38.000		
			LF	0.000	0.00	
			298.23000	38.000		11,332.74
0580	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			335.00000	42.000		14,070.00
0585	608-00000	Concrete Sidewalk	57.000	57.000		
			SY	0.000	0.00	
			62.85000	57.000		3,582.45
0590	608-00010	Concrete Curb Ramp	63.000	62.600		
			SY	0.000	0.00	
			164.37000	62.600		10,289.56
0595	609-21011	Curb and Gutter Type 2 (Section I-M)	651.000	651.000		
			LF	0.000	0.00	
			26.73000	651.000		17,401.23
0600	610-00030	Median Cover Material (Concrete)	3,901.000	0.000		
			SF	0.000	0.00	
			7.22000	0.000		0.00
0605	613-00206	*2 Inch Electrical Conduit (Bored)	365.000	365.000		
			LF	0.000	0.00	
			11.63000	365.000		4,244.95

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 FONTAINE INTERSECTION						
0610	613-00306	*3 Inch Electrical Conduit (Bored)	730.000	730.000		
			LF	0.000	0.00	
			13.85000	730.000		10,110.50
0615	613-01100	*1 Inch Electrical Conduit (Plastic)	40.000	40.000		
			LF	0.000	0.00	
			8.86000	40.000		354.40
0620	613-01200	*2 Inch Electrical Conduit (Plastic)	50.000	50.000		
			LF	0.000	0.00	
			9.97000	50.000		498.50
0625	613-01300	*3 Inch Electrical Conduit (Plastic)	100.000	100.000		
			LF	0.000	0.00	
			11.08000	100.000		1,108.00
0630	613-07060	*Pull Box (18"x30"x18") Deep	8.000	8.000		
			EACH	0.000	0.00	
			664.62000	8.000		5,316.96
0635	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,753.85000	1.000		7,753.85
0640	613-13000	*Luminaire (LED)	4.000	4.000		
			EACH	0.000	0.00	
			875.08000	4.000		3,500.32
0645	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000		
			EACH	0.000	0.00	
			542.77000	8.000		4,342.16
0650	614-70336	*Traffic Signal Face (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			775.39000	10.000		7,753.90
0655	614-70448	*Traffic Signal Face (12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			891.69000	4.000		3,566.76
0660	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,113.23000	4.000		4,452.92

CONTID: C20225  
 PCN: 20225-BID  
 PROJECT: STA016A-042

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16  
 ESTIMATE RUN 06/01/2016  
 15:49:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 FONTAINE INTERSECTION						
0665	614-72860	*Pedestrian Push Button	8.000	8.000		
			EACH	0.000	0.00	
			703.39000	8.000		5,627.12
0670	614-72863	*Pedestrian Push Button Post Assembly	4.000	4.000		
			EACH	0.000	0.00	
			1,127.63000	4.000		4,510.52
0675	614-72887	*Microwave Vehicle Radar Detector	4.000	4.000		
			EACH	0.000	0.00	
			7,310.77000	4.000		29,243.08
0680	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			12,899.08000	2.000		25,798.16
0685	614-81165	*Traffic Signal-Light Pole Steel (1-65 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			18,868.43000	2.000		37,736.86
			CAT 0201	CURRENT AMT \$	258,747.02 \$	0.00 \$ 230,516.05
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,916.48000	1.000		25,916.48
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,367.40000	1.000		16,367.40
0700	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,485.00000	2.000		2,970.00
			CAT 0400	CURRENT AMT \$	45,253.88 \$	0.00 \$ 45,253.88
PROJECT TOTAL			CURRENT AMT	\$ 7,183,778.07 \$	1,443,848.79 \$	6,485,964.81