

ESTIMATE SUMMARY

 CONTID: C20229-COMBO ESTIMATE NO: 0011 PROG SPEC YR: 2005
 PCN: 18760-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 171.0 DAYS TIME ALLOW: 210 WORK DAYS
 PR SH-7 FLOOD, ESTES PARK TO J PERCENT TIME: 81.43 ORIG TIME ALLOW: 210 WORK DAYS

PROJECT NO: FSA007A-015
 SH 7 SAFETY IMP. S. OF ESTES P

NAME OF ROAD:

PROJECT COUNTIES: BOULDER, REGION 4 LARIMER

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West PAY PERIOD ENDING 06/30/2017 DATE TIME STARTED 06/21/2016
 4901 S. Windermere St DATE LET 03/24/2016 DATE WORK BEGAN 07/05/2016
 DATE AWARDED 05/03/2016 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 06/06/2016 DATE ACCEPTED
 Littleton CO 80120 (303)795-2582 DATE NOTICE TO PROCEED 06/21/2016

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,018,462.08 PARTICIPATING	\$ 5,007,972.94	\$ 909,560.39
AWARD PROJECT AMT: \$ 11,873,377.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 71.35% TOTAL EARNINGS	5,007,972.94	909,560.39
FUNDS AVAILABLE: \$ 2,010,489.14 STOCKPILED MATERIALS	64,057.16	-173,464.85
	GROSS EARNINGS 5,072,030.10	736,095.54
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-134,069.18	-20,818.80
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 4,937,960.92	715,276.74
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 4,937,960.92	715,276.74
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 715,276.74

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (007A)						
0005	201-00000	Clearing and Grubbing	0.500	0.300		
			L S	0.000	0.00	
			60,500.00000	0.300		18,150.00
0010	202-00037	Removal of End Section	2.000	0.000		
			EACH	0.000	0.00	
			641.00000	0.000		0.00
0015	202-00090	*Removal of Delineator	150.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0020	202-00201	Removal of Curb	4,034.000	3,358.000		
			LF	0.000	0.00	
			4.00000	3,358.000		13,432.00
0025	202-00810	*Removal of Ground Sign	120.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
0030	202-01130	*Removal of Guardrail Type 3	10,500.000	6,256.000		
			LF	4,224.000	12,672.00	
			3.00000	10,480.000		31,440.00
0035	202-04002	Clean Culvert	6.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0040	203-01510	Backhoe	10.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0045	203-01550	Dozing	5.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0050	203-02330	Laborer	10.000	0.000		
			HOURL	0.000	0.00	
			49.00000	0.000		0.00
0055	207-00205	Topsoil	2.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0060	207-00210	Stockpile Topsoil	2.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0065	208-00002	Erosion Log Type 1 (12 Inch)	200.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0066	900-00012	Added Item (Foot)/ Crumb Rubber Erosion Bags	200.000	200.000		
			LF	0.000	0.00	
			8.28000	200.000		1,656.00
0070	208-00103	Removal and Disposal of Sediment (Labor)	10.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0075	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0080	208-00106	Sweeping (Sediment Removal)	15.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00
0085	208-00107	Removal of Trash	2.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0090	208-00206	Erosion Control Supervisor	50.000	2.000		
			DAY	0.000	0.00	
			175.00000	2.000		350.00
0095	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0100	212-00006	Seeding (Native)	0.500	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0105	213-00012	Spray-on Mulch Blanket	0.500	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0110	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	300.000	0.000		
			TON	0.000	0.00	
			180.00000	0.000		0.00
0115	603-10180	18 Inch Corrugated Steel Pipe	75.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0120	603-30018	18 Inch Steel End Section	3.000	0.000		
			EACH	0.000	0.00	
			1,120.00000	0.000		0.00
0125	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	9,500.000	5,526.000		
			LF	3,893.500	206,355.50	
			53.00000	9,419.500		499,233.50
0125		MATERIAL ALLOWANCE		4,161.500		
			LF	-3,893.500	-117,973.05	
			30.30000	268.000		8,120.40
0130	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	2.000	7,200.00	
			3,600.00000	2.000		7,200.00
0130		MATERIAL ALLOWANCE		4.000		
			EACH	-2.000	-3,286.56	
			1,643.28000	2.000		3,286.56
0135	606-01385	*Transition Type 3J	2.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0135		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			1,129.24000	2.000		2,258.48
0140	606-01390	*End Anchorage Type 3K	3.000	1.000		
			EACH	2.000	4,800.00	
			2,400.00000	3.000		7,200.00
0140		MATERIAL ALLOWANCE		2.000		
			EACH	-2.000	-2,616.84	
			1,308.42000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0145	606-02003	*End Anchorage (Nonflared)	7.000	0.000		
			EACH	3.000	17,100.00	
			5,700.00000	3.000		17,100.00
0145		MATERIAL ALLOWANCE		7.000		
			EACH	-3.000	-9,524.61	
			3,174.87000	4.000		12,699.48
0150	606-02005	*End Anchorage (Flared)	32.000	18.000		
			EACH	11.000	48,400.00	
			4,400.00000	29.000		127,600.00
0150		MATERIAL ALLOWANCE		14.000		
			EACH	-11.000	-27,170.00	
			2,470.02000	3.000		7,410.06
0155	607-11350	Fence Deer	1,150.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0160	607-60000	Deer Gate	1.000	0.000		
			EACH	0.000	0.00	
			3,050.00000	0.000		0.00
0165	607-60266	16 Foot Gate Double (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			1,350.00000	0.000		0.00
0170	609-60011	*Curb Type 6 (Section M)	4,039.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0175	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	250.000	0.000		
			EACH	0.000	0.00	
			121.00000	0.000		0.00
0180	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	50.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0185	614-00011	*Sign Panel (Class I)	327.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0190	614-00012	*Sign Panel (Class II)	881.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0195	614-01512	*Steel Sign Support (2-Inch Round)(Post)	456.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0200	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	41.000	0.000		
			EACH	0.000	0.00	
			267.00000	0.000		0.00
0205	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	849.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0210	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	81.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0215	625-00000	*Construction Surveying	0.500	0.281		
			L S	0.009	1,620.00	
			180,000.00000	0.290		52,200.00
0220	626-00000	*Mobilization	0.500	0.294		
			L S	0.196	215,600.00	
			1,100,000.00000	0.490		539,000.00
0225	626-01103	Public Information Services (Tier III)	0.500	0.192		
			L S	0.000	0.00	
			18,000.00000	0.192		3,456.00
0230	627-00011	*Pavement Marking Paint (Waterborne)	13.000	0.000		
			GAL	0.000	0.00	
			36.00000	0.000		0.00
0235	630-00000	*Flagging	2,380.000	662.500		
			HOURL	0.000	0.00	
			31.00000	662.500		20,537.50
0240	630-00001	*Pilot Car Operation	0.000	0.000		
			HOURL	0.000	0.00	
			66.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0245	630-00007	*Traffic Control Inspection	20.000	6.000		
			DAY	0.000	0.00	
			200.00000	6.000		1,200.00
0250	630-00012	*Traffic Control Management	50.000	5.000		
			DAY	0.000	0.00	
			1,500.00000	5.000		7,500.00
0255	630-80001	*Flashing Beacon (Portable)	3.000	1.500		
			EACH	0.000	0.00	
			800.00000	1.500		1,200.00
0260	630-80341	*Construction Traffic Sign (Panel Size A)	32.000	16.000		
			EACH	0.000	0.00	
			98.00000	16.000		1,568.00
0265	630-80342	*Construction Traffic Sign (Panel Size B)	70.000	21.500		
			EACH	0.000	0.00	
			110.00000	21.500		2,365.00
0270	630-80343	*Construction Traffic Sign (Panel Size C)	7.000	3.500		
			EACH	0.000	0.00	
			125.00000	3.500		437.50
0275	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			7,300.00000	1.000		7,300.00
0280	630-80360	*Drum Channelizing Device	88.000	44.000		
			EACH	0.000	0.00	
			50.00000	44.000		2,200.00
0285	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0290	630-80370	Concrete Barrier (Temporary)	60.000	0.000		
			LF	0.000	0.00	
			55.00000	0.000		0.00
0295	630-80380	*Traffic Cone	90.000	40.000		
			EACH	0.000	0.00	
			8.50000	40.000		340.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0300	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000 EACH	0.000 0.000	0.00	0.00
			5,400.00000	0.000		0.00
0305	630-85011	*Impact Attenuator (Temporary)	0.000 DAY	0.000 0.000	0.00	0.00
			89.00000	0.000		0.00
0310	630-85041	*Mobile Attenuator	120.000 DAY	65.000 11.000	6,325.00	43,700.00
			575.00000	76.000		
0315	700-70010	F/A Minor Contract Revisions	121,480.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0320	700-70011	F/A Partnering	0.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0325	700-70012	F/A Asphalt Pavement Incentive	1,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0330	700-70016	F/A Fuel Cost Adjustment	15,000.000 F A	0.620 0.000	0.00	0.62
			1.00000	0.620		
0335	700-70018	F/A Roadway Smoothness Incentive	1,000.000 F A	0.000 0.000	0.00	0.00
			1.00000	0.000		0.00
0340	700-70019	F/A Asphalt Cement Cost Adjustment	1,500.000 F A	1,051.950 0.000	0.00	1,051.95
			1.00000	1,051.950		
0345	700-70021	F/A On-The-Job Trainee	2,400.000 HOUR	1,989.000 0.000	0.00	1,989.00
			1.00000	1,989.000		
0347	700-70594	F/A DRB Standing Committee	15,000.000 F A	1,337.500 0.000	0.00	1,337.50
			1.00000	1,337.500		

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (007A)						
0350	700-70230	F/A Communication Lines	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70380	F/A Erosion Control	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 2,182,809.00	\$ 359,501.44
					\$ 1,446,719.55	
CAT NO0201 0201 ROADWAY (007E)						
0360	202-00015	Removal of Headwall	2.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0365	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0370	202-00035	Removal of Pipe	373.000	333.000		
			LF	0.000	0.00	
			51.00000	333.000		16,983.00
0375	202-00037	Removal of End Section	3.000	2.000		
			EACH	0.000	0.00	
			641.00000	2.000		1,282.00
0380	202-00090	*Removal of Delineator	30.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0385	202-00220	Removal of Asphalt Mat	199.000	199.000		
			SY	0.000	0.00	
			25.00000	199.000		4,975.00
0390	202-00810	*Removal of Ground Sign	32.000	0.000		
			EACH	0.000	0.00	
			66.00000	0.000		0.00
0395	202-01130	*Removal of Guardrail Type 3	340.000	0.000		
			LF	340.000	1,020.00	
			3.00000	340.000		1,020.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0400	202-04002	Clean Culvert	8.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0405	203-00010	Unclassified Excavation (Complete In Place)	11.000	11.000		
			CY	0.000	0.00	
			38.00000	11.000		418.00
0410	203-01500	Blading	4.000	4.000		
			HOURL	0.000	0.00	
			155.00000	4.000		620.00
0415	203-01510	Backhoe	4.000	4.000		
			HOURL	0.000	0.00	
			200.00000	4.000		800.00
0420	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			200.00000	0.000		0.00
0425	203-02330	Laborer	0.000	0.000		
			HOURL	0.000	0.00	
			49.00000	0.000		0.00
0430	206-00510	Filter Material (Class A)	3.000	3.000		
			CY	0.000	0.00	
			105.00000	3.000		315.00
0435	207-00205	Topsoil	122.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0440	207-00210	Stockpile Topsoil	0.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0445	207-00305	Wetland Topsoil	0.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0450	207-00310	Stockpile Wetland Topsoil	0.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0455	208-00002	Erosion Log Type 1 (12 Inch)	640.000	640.000		
			LF	0.000	0.00	
			5.00000	640.000		3,200.00
0460	208-00041	Rock Check Dam	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0465	208-00103	Removal and Disposal of Sediment (Labor)	5.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0470	208-00105	Removal and Disposal of Sediment (Equipment)	5.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0475	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOUR	0.000	0.00	
			180.00000	0.000		0.00
0480	208-00107	Removal of Trash	0.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0485	208-00206	Erosion Control Supervisor	4.000	2.000		
			DAY	0.000	0.00	
			175.00000	2.000		350.00
0490	212-00006	Seeding (Native)	0.118	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0495	213-00002	Mulching (Weed Free Hay)	0.019	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0500	213-00012	Spray-on Mulch Blanket	2.000	0.100		
			ACRE	0.000	0.00	
			2,400.00000	0.100		240.00
0505	213-00061	Mulch Tackifier	2.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0510	214-01010	Brush Layer Cutting	420.000	0.000		
			EACH	0.000	0.00	
			5.75000	0.000		0.00
0515	304-09014	*Aggregate Base Course (Special)	530.690	530.690		
			TON	0.000	0.00	
			36.50000	530.690		19,370.19
0520	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	89.430	89.430		
			TON	0.000	0.00	
			180.00000	89.430		16,097.40
0523	403-34721	*HMA (Gr SX) (75) (PG 58-28)	2,787.570	2,787.570		
			TON	0.000	0.00	
			97.00000	2,787.570		270,394.29
0525	403-34731	Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	0.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
0530	506-00212	Riprap (12 Inch)	6.000	6.000		
			CY	0.000	0.00	
			100.00000	6.000		600.00
0535	506-00409	Soil Riprap (9 Inch)	18.300	18.300		
			CY	0.000	0.00	
			90.00000	18.300		1,647.00
0540	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	121.000	121.000		
			LF	0.000	0.00	
			104.00000	121.000		12,584.00
0545	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	160.000	160.000		
			LF	0.000	0.00	
			152.00000	160.000		24,320.00
0547	603-02245	30x19 In RCP (CIP) Place)	40.000	40.000		
			LF	0.000	0.00	
			173.00000	40.000		6,920.00
0550	603-05018	18 Inch Reinforced Concrete End Section	10.000	10.000		
			EACH	0.000	0.00	
			1,400.00000	10.000		14,000.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0555	603-05024	24 Inch Reinforced Concrete End Section	6.000	6.000		
			EACH	0.000	0.00	
			1,500.00000	6.000		9,000.00
0557	603-05124	30x19 In RCES	1.000	1.000		
			EACH	0.000	0.00	
			1,850.00000	1.000		1,850.00
0560	604-30000	Manhole Slab Base (Special)	2.000	2.000		
			EACH	0.000	0.00	
			3,350.00000	2.000		6,700.00
0565	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00
0570	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	268.000	0.000		
			LF	268.000	14,204.00	
			53.00000	268.000		14,204.00
0570		MATERIAL ALLOWANCE		262.500		
			LF	-262.500	-7,953.75	
			30.30000	0.000		0.00
0575	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	2.000	8,800.00	
			4,400.00000	2.000		8,800.00
0575		MATERIAL ALLOWANCE		2.000		
			EACH	-2.000	-4,940.04	
			2,470.02000	0.000		0.00
0580	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	224.000	224.000		
			EACH	0.000	0.00	
			121.00000	224.000		27,104.00
0585	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	19.000	19.000		
			EACH	0.000	0.00	
			125.00000	19.000		2,375.00
0590	614-00011	*Sign Panel (Class I)	179.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0595	614-00012	*Sign Panel (Class II)	50.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0600	614-01512	*Steel Sign Support (2-Inch Round)(Post)	291.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0605	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	27.000	0.000		
			EACH	0.000	0.00	
			267.00000	0.000		0.00
0610	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	89.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0615	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	10.000	0.000		
			EACH	0.000	0.00	
			330.00000	0.000		0.00
0620	627-00005	*Epoxy Pavement Marking	91.300	91.300		
			GAL	0.000	0.00	
			100.00000	91.300		9,130.00
0625	627-00011	*Pavement Marking Paint (Waterborne)	0.000	0.000		
			GAL	0.000	0.00	
			36.00000	0.000		0.00
0630	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	100.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0635	630-00000	*Flagging	144.000	144.000		
			HOURL	0.000	0.00	
			31.00000	144.000		4,464.00
0640	630-00001	*Pilot Car Operation	0.000	0.000		
			HOURL	0.000	0.00	
			66.00000	0.000		0.00
0645	630-00007	*Traffic Control Inspection	1.000	1.000		
			DAY	0.000	0.00	
			200.00000	1.000		200.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0650	630-00012	*Traffic Control Management	17.000	17.000		
			DAY	0.000	0.00	
			1,500.00000	17.000		25,500.00
0655	630-80001	*Flashing Beacon (Portable)	2.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0660	630-80338	*Barricade (Type 3 M-D) (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			350.00000	1.500		525.00
0665	630-80341	*Construction Traffic Sign (Panel Size A)	5.000	1.500		
			EACH	0.000	0.00	
			98.00000	1.500		147.00
0670	630-80342	*Construction Traffic Sign (Panel Size B)	30.000	10.000		
			EACH	0.000	0.00	
			110.00000	10.000		1,100.00
0675	630-80343	*Construction Traffic Sign (Panel Size C)	2.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0680	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			7,300.00000	1.000		7,300.00
0685	630-80360	*Drum Channelizing Device	30.000	15.000		
			EACH	0.000	0.00	
			50.00000	15.000		750.00
0690	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	5.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0695	630-80380	*Traffic Cone	20.000	0.000		
			EACH	0.000	0.00	
			8.50000	0.000		0.00
0700	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			89.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 0201 ROADWAY (007E)						
0705	630-85041	*Mobile Attenuator	4.000	4.000		
			DAY	0.000	0.00	
			575.00000	4.000		2,300.00
0710	630-86810	*Traffic Signal (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0711	900-00012	Added Item (Foot)/ 18 Inch Eq. CMP - Install only	20.000	20.000		
			LF	0.000	0.00	
			50.00000	20.000		1,000.00
			CAT 0201	CURRENT AMT \$	595,860.98 \$	11,130.21 \$
						522,784.88
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
0715	202-00010	Removal of Tree	550.000	522.000		
			EACH	0.000	0.00	
			350.00000	522.000		182,700.00
0720	202-00015	Removal of Headwall	22.000	21.000		
			EACH	1.000	600.00	
			600.00000	22.000		13,200.00
0725	202-00020	Removal of Concrete Box Culvert	8.000	7.000		
			EACH	0.500	8,500.00	
			17,000.00000	7.500		127,500.00
0730	202-00035	Removal of Pipe	1,169.000	1,049.000		
			LF	120.000	6,120.00	
			51.00000	1,169.000		59,619.00
0735	202-00037	Removal of End Section	20.000	17.000		
			EACH	2.000	1,282.00	
			641.00000	19.000		12,179.00
0740	202-00090	*Removal of Delineator	18.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0745	202-00150	Removal of Wall	32.000	30.000		
			EACH	2.000	2,202.00	
			1,101.00000	32.000		35,232.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 17
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
0750	202-00220	Removal of Asphalt Mat	2,411.400	2,185.400		
			SY	226.000	5,650.00	
			25.00000	2,411.400		60,285.00
0755	202-00240	Removal of Asphalt Mat (Planing)	3,031.000	0.000		
			SY	3,031.000	21,217.00	
			7.00000	3,031.000		21,217.00
0760	202-01000	Removal of Fence	60.000	0.000		
			LF	0.000	0.00	
			2.40000	0.000		0.00
0765	203-00010	Unclassified Excavation (Complete In Place)	3,000.000	605.400		
			CY	66.000	2,508.00	
			38.00000	671.400		25,513.20
0770	203-00062	Embankment Material (Complete In Place) (Special)	1,865.000	1,472.000		
			CY	0.000	0.00	
			43.00000	1,472.000		63,296.00
0775	203-00100	Muck Excavation	300.000	133.000		
			CY	0.000	0.00	
			34.00000	133.000		4,522.00
0780	203-00400	Rock Excavation	25.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0785	203-01500	Blading	10.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
0790	203-01510	Backhoe	70.000	6.000		
			HOUR	0.000	0.00	
			200.00000	6.000		1,200.00
0795	203-01550	Dozing	35.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
0800	203-01597	Potholing	200.000	124.250		
			HOUR	0.000	0.00	
			215.00000	124.250		26,713.75

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
0805	203-02330	Laborer	60.000	40.000		
			HOOR	0.000	0.00	
			49.00000	40.000		1,960.00
0810	206-00000	Structure Excavation	1,589.000	1,298.000		
			CY	0.000	0.00	
			33.00000	1,298.000		42,834.00
0815	206-00065	Structure Backfill (Flow-Fill)	66.000	8.000		
			CY	0.000	0.00	
			450.00000	8.000		3,600.00
0820	206-00100	Structure Backfill (Class 1)	357.000	277.000		
			CY	0.000	0.00	
			58.00000	277.000		16,066.00
0825	206-00505	Filter Material (Special)	14.000	10.000		
			CY	0.000	0.00	
			128.00000	10.000		1,280.00
0830	206-00510	Filter Material (Class A)	259.000	178.900		
			CY	16.000	1,680.00	
			105.00000	194.900		20,464.50
0835	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			112,000.00000	1.000		112,000.00
0840	207-00205	Topsoil	1,809.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0845	207-00210	Stockpile Topsoil	500.000	74.000		
			CY	0.000	0.00	
			11.00000	74.000		814.00
0850	207-00305	Wetland Topsoil	250.000	0.000		
			CY	0.000	0.00	
			23.00000	0.000		0.00
0855	207-00310	Stockpile Wetland Topsoil	100.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 19
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
0860	208-00002	Erosion Log Type 1 (12 Inch)	6,388.000	5,330.000		
			LF	340.000	1,700.00	
			5.00000	5,670.000		28,350.00
0865	208-00041	Rock Check Dam	12.000	10.000		
			EACH	0.000	0.00	
			800.00000	10.000		8,000.00
0870	208-00045	Concrete Washout Structure	3.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0875	208-00070	Vehicle Tracking Pad	10.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0880	208-00103	Removal and Disposal of Sediment (Labor)	30.000	16.000		
			HOURL	0.000	0.00	
			48.00000	16.000		768.00
0885	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	16.000		
			HOURL	0.000	0.00	
			100.00000	16.000		1,600.00
0890	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOURL	12.500	2,250.00	
			180.00000	12.500		2,250.00
0895	208-00107	Removal of Trash	8.000	0.000		
			HOURL	0.000	0.00	
			48.00000	0.000		0.00
0900	208-00206	Erosion Control Supervisor	70.000	47.500		
			DAY	6.000	1,050.00	
			175.00000	53.500		9,362.50
0905	208-00400	Water Control	0.750	0.500		
			L S	0.000	0.00	
			125,160.60000	0.500		62,580.30
0910	210-00810	*Reset Ground Sign	5.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 20
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
0915	210-01000	Reset Fence	523.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0920	212-00006	Seeding (Native)	3.078	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0925	212-00028	Seeding (Wetlands)	0.657	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00
0930	212-00032	Soil Conditioning	2.712	0.000		
			ACRE	0.000	0.00	
			3,050.00000	0.000		0.00
0935	213-00002	Mulching (Weed Free Hay)	0.157	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0940	213-00012	Spray-on Mulch Blanket	3.078	2.000		
			ACRE	0.000	0.00	
			2,400.00000	2.000		4,800.00
0945	213-00061	Mulch Tackifier	4.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0950	214-01010	Brush Layer Cutting	1,980.000	990.000		
			EACH	0.000	0.00	
			5.75000	990.000		5,692.50
0955	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	3,000.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0960	240-00000	Wildlife Biologist	60.000	30.500		
			HOUR	0.000	0.00	
			90.00000	30.500		2,745.00
0965	240-00010	Removal of Nests	10.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 21
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
0970	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			22.00000	0.000		0.00
0975	304-06000	Aggregate Base Course (Class 6)	564.000	349.200		
			TON	0.000	0.00	
			89.00000	349.200		31,078.80
0980	304-09014	*Aggregate Base Course (Special)	100.000	0.000		
			TON	0.000	0.00	
			36.50000	0.000		0.00
0985	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,023.380	775.460		
			TON	247.920	44,625.60	
			180.00000	1,023.380		184,208.40
0990	403-34731	*Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	1,081.000	0.000		
			TON	548.570	53,211.29	
			97.00000	548.570		53,211.29
0995	420-00104	Geotextile (Erosion Control) (Class 3)	2,660.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
1000	501-00200	Steel Sheet Piling (Type II)	0.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00
1005	506-00212	Riprap (12 Inch)	318.000	253.800		
			CY	16.000	1,600.00	
			100.00000	269.800		26,980.00
1010	506-00218	Riprap (18 Inch)	112.000	46.000		
			CY	56.000	5,600.00	
			100.00000	102.000		10,200.00
1015	506-00225	Riprap (24 Inch) (Special)	102.000	102.000		
			CY	0.000	0.00	
			120.00000	102.000		12,240.00
1020	506-00237	Riprap (36 Inch) (Special)	0.000	0.000		
			CY	0.000	0.00	
			190.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 22
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
1025	506-00409	Soil Riprap (9 Inch)	21.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1030	506-00412	Soil Riprap (12 Inch)	121.000	94.000		
			CY	3.000	270.00	
			90.00000	97.000		8,730.00
1035	506-00418	Soil Riprap (18 Inch)	111.000	68.000		
			CY	0.000	0.00	
			90.00000	68.000		6,120.00
1040	506-01100	Concrete Block Revetment	166.000	0.000		
			SY	0.000	0.00	
			320.00000	0.000		0.00
1045	507-00000	Concrete Slope and Ditch Paving	13.500	13.500		
			CY	0.000	0.00	
			575.00000	13.500		7,762.50
1050	601-03000	Concrete Class D	400.000	140.000		
			CY	0.000	0.00	
			895.00000	140.000		125,300.00
1055	601-03050	Concrete Class D (Wall)	52.000	42.000		
			CY	0.000	0.00	
			895.00000	42.000		37,590.00
1060	602-00000	Reinforcing Steel	4,582.000	4,582.000		
			LB	0.000	0.00	
			1.00000	4,582.000		4,582.00
1065	602-00020	Reinforcing Steel (Epoxy Coated)	12,633.000	8,947.000		
			LB	0.000	0.00	
			1.25000	8,947.000		11,183.75
1070	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	358.000	358.000		
			LF	0.000	0.00	
			152.00000	358.000		54,416.00
1075	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	325.000	324.000		
			LF	0.000	0.00	
			220.00000	324.000		71,280.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
1080	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	249.000	189.000		
			LF	0.000	0.00	
			230.00000	189.000		43,470.00
1085	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	308.000	308.000		
			LF	0.000	0.00	
			275.00000	308.000		84,700.00
1090	603-01605	60 Inch Reinforced Concrete Pipe (Complete In Place)	192.000	76.000		
			LF	116.000	52,200.00	
			450.00000	192.000		86,400.00
1095	603-02305	38x24 Inch Reinforced Concrete Pipe Elliptical (Complete In	48.000	48.000		
			LF	0.000	0.00	
			185.00000	48.000		8,880.00
1100	603-05024	24 Inch Reinforced Concrete End Section	6.000	6.000		
			EACH	0.000	0.00	
			1,500.00000	6.000		9,000.00
1105	603-05030	30 Inch Reinforced Concrete End Section	7.000	7.000		
			EACH	0.000	0.00	
			2,000.00000	7.000		14,000.00
1110	603-05036	36 Inch Reinforced Concrete End Section	3.000	1.000		
			EACH	1.000	2,300.00	
			2,300.00000	2.000		4,600.00
1115	603-05042	42 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			2,800.00000	4.000		11,200.00
1120	603-05060	60 Inch Reinforced Concrete End Section	4.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
1125	603-05130	38x24 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
1127	603-10240	24 In CSP	30.000	30.000		
			LF	0.000	0.00	
			125.00000	30.000		3,750.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
1130	603-10360	36 Inch Corrugated Steel Pipe	14.000	0.000		
			LF	0.000	0.00	
			135.00000	0.000		0.00
1135	603-30024	24 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
1140	603-70404	4X4 Foot Concrete Box Culvert (Precast)	251.000	251.000		
			LF	0.000	0.00	
			620.00000	251.000		155,620.00
1145	603-70804	8x4 Foot Concrete Box Culvert (Precast)	74.000	74.000		
			LF	0.000	0.00	
			965.00000	74.000		71,410.00
1150	603-70806	8x6 Foot Concrete Box Culvert (Precast)	84.000	84.000		
			LF	0.000	0.00	
			1,500.00000	84.000		126,000.00
1155	603-71204	12x4 Foot Concrete Box Culvert (Precast)	132.000	55.000		
			LF	28.000	56,000.00	
			2,000.00000	83.000		166,000.00
1160	604-00305	Inlet Type C (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
1165	604-30005	Manhole Slab Base (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
1170	607-11525	Fence (Plastic)	500.000	208.000		
			LF	0.000	0.00	
			3.00000	208.000		624.00
1175	607-11530	Fence (Special)	50.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00
1180	612-00101	*Delineator (Drivable Concrete Installation) (Type I)	2.000	0.000		
			EACH	0.000	0.00	
			121.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
1185	612-00103	*Delineator (Drivable Concrete Installation) (Type III)	20.000	0.000		
		EACH		0.000	0.00	
			125.00000	0.000		0.00
1190	619-10607	*60 Inch Welded Steel Pipe (Jacked)	104.000	104.000		
		LF		0.000	0.00	
			1,885.00000	104.000		196,040.00
1195	621-00450	Detour Pavement	144.000	0.000		
		SY		144.000	6,912.00	
			48.00000	144.000		6,912.00
1200	627-00005	*Epoxy Pavement Marking	59.000	0.000		
		GAL		59.000	5,900.00	
			100.00000	59.000		5,900.00
1205	627-00011	*Pavement Marking Paint (Waterborne)	18.000	10.000		
		GAL		0.000	0.00	
			36.00000	10.000		360.00
1210	630-00000	*Flagging	4,522.000	3,542.000		
		HOUR		980.000	30,380.00	
			31.00000	4,522.000		140,182.00
1215	630-00007	*Traffic Control Inspection	51.000	43.000		
		DAY		8.000	1,600.00	
			200.00000	51.000		10,200.00
1220	630-00012	*Traffic Control Management	85.000	71.000		
		DAY		14.000	21,000.00	
			1,500.00000	85.000		127,500.00
1225	630-80001	*Flashing Beacon (Portable)	2.000	0.000		
		EACH		0.000	0.00	
			800.00000	0.000		0.00
1230	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	6.000		
		EACH		0.000	0.00	
			98.00000	6.000		588.00
1235	630-80342	*Construction Traffic Sign (Panel Size B)	50.000	25.000		
		EACH		0.000	0.00	
			110.00000	25.000		2,750.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 26
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 0202 ROADWAY (Critical Culverts Assets)						
1240	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
1245	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			7,300.00000	1.000		7,300.00
1250	630-80360	*Drum Channelizing Device	40.000	20.000		
			EACH	0.000	0.00	
			50.00000	20.000		1,000.00
1255	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	10.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
1260	630-80370	Concrete Barrier (Temporary)	304.000	30.000		
			LF	122.000	6,710.00	
			55.00000	152.000		8,360.00
1265	630-80380	*Traffic Cone	40.000	0.000		
			EACH	0.000	0.00	
			8.50000	0.000		0.00
1270	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	4.000	0.000		
			EACH	2.000	10,800.00	
			5,400.00000	2.000		10,800.00
1275	630-85011	*Impact Attenuator (Temporary)	230.000	0.000		
			DAY	0.000	0.00	
			89.00000	0.000		0.00
1280	630-86810	*Traffic Signal (Temporary)	2.000	0.000		
			EACH	0.500	7,500.00	
			15,000.00000	0.500		7,500.00
			CAT 0202	CURRENT AMT	\$ 3,892,838.10	\$ 361,367.89
CAT NO0300 0300 STRUCTURES (D-14-I)						
1285	202-00246	Removal of Asphalt Mat (Planing) (Special)	1,582.000	1,582.000		
			SY	0.000	0.00	
			13.00000	1,582.000		20,566.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES (D-14-I)						
1290	202-00425	*Removal of Bridge Railing	256.000	128.000		
			LF	0.000	0.00	
			19.00000	128.000		2,432.00
1295	202-00453	Removal of Portions of Present Structure (Class 2)	73.000	73.000		
			SY	0.000	0.00	
			340.00000	73.000		24,820.00
1300	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			690.00000	0.000		0.00
1305	202-00503	Removal of Portions of Present Structure	36.000	0.000		
			SY	18.000	3,600.00	
			200.00000	18.000		3,600.00
1310	202-05100	Sandblasting Reinforcing Steel	150.000	73.000		
			SY	0.000	0.00	
			40.00000	73.000		2,920.00
1315	403-34731	*Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	116.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00
1320	408-01100	Joint Sealant	111.000	0.000		
			LF	0.000	0.00	
			30.00000	0.000		0.00
1325	509-00001	Structural Steel (Galvanized)	207.000	0.000		
			LB	0.000	0.00	
			10.00000	0.000		0.00
1330	515-00120	Waterproofing (Membrane)	640.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1335	515-00410	Concrete Sealer (Calcium Nitrite)	73.000	73.000		
			SY	0.000	0.00	
			17.00000	73.000		1,241.00
1340	601-03040	Concrete Class D (Bridge)	9.000	0.000		
			CY	0.000	0.00	
			1,600.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURES (D-14-I)						
1345	601-03540	Concrete Class DT (Deck Topping)	6.400	6.400		
			CY	0.000	0.00	
			1,600.00000	6.400		10,240.00
1350	602-00020	Reinforcing Steel (Epoxy Coated)	2,000.000	0.000		
			LB	0.000	0.00	
			1.25000	0.000		0.00
1355	606-11010	*Bridge Rail Type 10R	256.000	0.000		
			LF	0.000	0.00	
			265.00000	0.000		0.00
1355		MATERIAL ALLOWANCE		256.000		
			LF	0.000	0.00	
			118.29000	256.000		30,282.24
1360	627-00011	*Pavement Marking Paint (Waterborne)	6.000	6.000		
			GAL	0.000	0.00	
			36.00000	6.000		216.00
1365	630-00000	*Flagging	30.000	0.000		
			HOUR	16.000	496.00	
			31.00000	16.000		496.00
1370	630-00007	*Traffic Control Inspection	10.000	0.000		
			DAY	0.000	0.00	
			200.00000	0.000		0.00
1375	630-00012	*Traffic Control Management	25.000	1.000		
			DAY	0.000	0.00	
			1,500.00000	1.000		1,500.00
1380	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
1385	630-80341	*Construction Traffic Sign (Panel Size A)	40.000	0.000		
			EACH	0.000	0.00	
			98.00000	0.000		0.00
1390	630-80342	*Construction Traffic Sign (Panel Size B)	44.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 29
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 0300 STRUCTURES (D-14-I)							
1395	630-80343	*Construction Traffic Sign (Panel Size C)	2.000	0.000			
			EACH	0.000	0.00		
			125.00000	0.000		0.00	
1400	630-80355	*Portable Message Sign Panel	2.000	1.000			
			EACH	0.000	0.00		
			7,300.00000	1.000		7,300.00	
1405	630-80360	*Drum Channelizing Device	30.000	0.000			
			EACH	0.000	0.00		
			50.00000	0.000		0.00	
1410	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	5.000	0.000			
			EACH	0.000	0.00		
			95.00000	0.000		0.00	
1415	630-80370	Concrete Barrier (Temporary)	300.000	138.000			
			LF	0.000	0.00		
			55.00000	138.000		7,590.00	
1420	630-80380	*Traffic Cone	80.000	0.000			
			EACH	0.000	0.00		
			8.50000	0.000		0.00	
1425	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	1.000			
			EACH	0.000	0.00		
			5,400.00000	1.000		5,400.00	
1430	630-85011	*Impact Attenuator (Temporary)	30.000	0.000			
			DAY	0.000	0.00		
			89.00000	0.000		0.00	
1435	630-86810	*Traffic Signal (Temporary)	1.000	0.500			
			EACH	0.000	0.00		
			15,000.00000	0.500		7,500.00	
			CAT 0300	CURRENT AMT \$	304,204.00 \$	4,096.00 \$	126,103.24
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1440	620-00002	Field Office (Class 2)	0.500	0.500			
			EACH	0.000	0.00		
			45,000.00000	0.500		22,500.00	

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1445	620-00012	Field Laboratory (Class 2)	0.500	0.500		
			EACH	0.000	0.00	
			36,500.00000	0.500		18,250.00
1450	620-00020	Sanitary Facility	0.500	0.500		
			EACH	0.000	0.00	
			4,000.00000	0.500		2,000.00
		CAT 0400	CURRENT AMT	\$ 42,750.00	\$ 0.00	\$ 42,750.00
		PROJECT TOTAL	CURRENT AMT	\$ 7,018,462.08	\$ 736,095.54	\$ 5,072,030.16

ESTIMATE SUMMARY

CONTID: C20229-COMBO

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 20229-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

PR SH-7 FLOOD, ESTES PARK TO J

TIME CHARGED: 171.0 DAYS

TIME ALLOW:

210 WORK DAYS

PERCENT TIME: 81.43

ORIG TIME ALLOW:

210 WORK DAYS

PROJECT NO:

ER007A-022

PR SH-7 FLOOD, ESTES PARK TO J

NAME OF ROAD:

PROJECT COUNTIES:

BOULDER, REGION 4

LARIMER

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, LLC. dba ACC Mountain West

4901 S. Windermere St

Littleton

CO 80120 (303)795-2582

PAY PERIOD ENDING

06/30/2017

DATE TIME STARTED 06/21/2016

DATE LET

03/24/2016

DATE WORK BEGAN 07/05/2016

DATE AWARDED

05/03/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED

06/06/2016

DATE ACCEPTED

DATE NOTICE TO PROCEED

06/21/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 5,267,176.25	PARTICIPATING	\$ 1,485,101.20	\$ 336,842.40
AWARD PROJECT AMT:	\$ 11,873,377.00	NON-PARTICIPATING	42,750.00	0.00
PERCENT COMPLETE:	29.01%	TOTAL EARNINGS	1,527,851.20	336,842.40
FUNDS AVAILABLE:	\$ 3,739,325.05	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,527,851.20	336,842.40
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-29,665.54	-3,637.28
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,498,185.66	333,205.12
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,498,185.66	333,205.12
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

333,205.12

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20229-COMBO
 PCN: 18760-BID
 PROJECT: FSA007A-015

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY (007A)						
0125		MATERIAL ALLOWANCE		4,161.500		
			LF	-3,893.500	-117,973.05	
			30.30000	268.000		8,120.40
0130		MATERIAL ALLOWANCE		4.000		
			EACH	-2.000	-3,286.56	
			1,643.28000	2.000		3,286.56
0135		MATERIAL ALLOWANCE		2.000		
			EACH	0.000	0.00	
			1,129.24000	2.000		2,258.48
0140		MATERIAL ALLOWANCE		2.000		
			EACH	-2.000	-2,616.84	
			1,308.42000	0.000		0.00
0145		MATERIAL ALLOWANCE		7.000		
			EACH	-3.000	-9,524.61	
			3,174.87000	4.000		12,699.48
0150		MATERIAL ALLOWANCE		14.000		
			EACH	-11.000	-27,170.00	
			2,470.02000	3.000		7,410.06
				CAT 0200 CURRENT AMT \$	0.00 \$	-160,571.06 \$

CAT NO0200 0200 ROADWAY (20229)						
0005	201-00000	Clearing and Grubbing	0.500	0.350		
			L S	0.000	0.00	
			60,500.00000	0.350		21,175.00
0010	202-00010	Removal of Tree	34.000	26.000		
			EACH	8.000	2,800.00	
			350.00000	34.000		11,900.00
0015	202-00015	Removal of Headwall	2.000	1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0020	202-00023	Removal of Embankment Protector Type 3	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0025	202-00035	Removal of Pipe	155.000	78.000		
			LF	67.000	3,417.00	
			51.00000	145.000		7,395.00
0030	202-00037	Removal of End Section	11.000	2.000		
			EACH	0.000	0.00	
			641.00000	2.000		1,282.00
0035	202-00220	Removal of Asphalt Mat	222.000	136.000		
			SY	86.000	2,150.00	
			25.00000	222.000		5,550.00
0040	202-00240	Removal of Asphalt Mat (Planing)	656.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0045	202-01000	Removal of Fence	30.000	0.000		
			LF	0.000	0.00	
			2.40000	0.000		0.00
0050	202-04002	Clean Culvert	16.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0055	203-00010	Unclassified Excavation (Complete In Place)	4,745.000	148.000		
			CY	31.000	1,178.00	
			38.00000	179.000		6,802.00
0060	203-00100	Muck Excavation	100.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0065	203-01500	Blading	100.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
0070	203-01510	Backhoe	50.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00
0075	203-01550	Dozing	50.000	0.000		
			HOUR	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0080	203-02300	*Rock Scaler	280.500	280.500		
			hour	0.000	0.00	
			125.00000	280.500		35,062.50
0085	203-02330	Laborer	50.000	40.000		
			hour	0.000	0.00	
			49.00000	40.000		1,960.00
0090	206-00000	Structure Excavation	700.000	650.000		
			cy	0.000	0.00	
			33.00000	650.000		21,450.00
0095	206-00100	Structure Backfill (Class 1)	340.000	300.000		
			cy	0.000	0.00	
			58.00000	300.000		17,400.00
0100	206-00505	Filter Material (Special)	30.000	30.000		
			cy	0.000	0.00	
			128.00000	30.000		3,840.00
0105	206-00510	Filter Material (Class A)	133.000	32.000		
			cy	6.000	630.00	
			105.00000	38.000		3,990.00
0110	206-01001	Bed Course Material (Special)	83.000	83.000		
			cy	0.000	0.00	
			111.00000	83.000		9,213.00
0115	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			46,004.00000	1.000		46,004.00
0120	207-00205	Topsoil	2,008.000	0.000		
			cy	0.000	0.00	
			15.00000	0.000		0.00
0125	207-00210	Stockpile Topsoil	1,000.000	0.000		
			cy	0.000	0.00	
			11.00000	0.000		0.00
0130	207-00305	Wetland Topsoil	124.000	0.000		
			cy	0.000	0.00	
			23.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0135	207-00310	Stockpile Wetland Topsoil	124.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0140	208-00002	Erosion Log Type 1 (12 Inch)	2,001.000	1,280.000		
			LF	220.000	1,100.00	
			5.00000	1,500.000		7,500.00
0145	208-00041	Rock Check Dam	3.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0150	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0155	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0170	208-00106	Sweeping (Sediment Removal)	50.000	25.000		
			HOUR	4.000	720.00	
			180.00000	29.000		5,220.00
0175	208-00107	Removal of Trash	4.000	0.000		
			HOUR	0.000	0.00	
			48.00000	0.000		0.00
0180	208-00206	Erosion Control Supervisor	28.000	24.500		
			DAY	3.500	612.50	
			175.00000	28.000		4,900.00
0185	208-00400	Water Control	0.250	0.080		
			L S	0.000	0.00	
			125,160.60000	0.080		10,012.85

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0190	212-00006	Seeding (Native)	3.304	0.000		
			ACRE	0.000	0.00	
			400.00000	0.000		0.00
0195	212-00028	Seeding (Wetlands)	0.127	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00
0200	212-00032	Soil Conditioning	2.162	0.000		
			ACRE	0.000	0.00	
			3,050.00000	0.000		0.00
0205	213-00002	Mulching (Weed Free Hay)	3.131	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0210	213-00012	Spray-on Mulch Blanket	1.200	0.000		
			ACRE	0.000	0.00	
			2,400.00000	0.000		0.00
0215	213-00061	Mulch Tackifier	300.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0220	214-01010	Brush Layer Cutting	2,900.000	1,450.000		
			EACH	0.000	0.00	
			5.75000	1,450.000		8,337.50
0225	216-00201	Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	10,754.000	194.000		
			SY	0.000	0.00	
			1.75000	194.000		339.50
0230	304-09014	*Aggregate Base Course (Special)	1,500.000	0.000		
			TON	0.000	0.00	
			36.50000	0.000		0.00
0235	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,000.000	30.540		
			TON	246.130	44,303.40	
			180.00000	276.670		49,800.60
0240	403-34731	*Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	26,000.000	0.000		
			TON	0.000	0.00	
			97.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0245	420-00104	Geotextile (Erosion Control) (Class 3)	1,423.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0250	501-00200	Steel Sheet Piling (Type II)	0.000	0.000		
			SF	0.000	0.00	
			55.00000	0.000		0.00
0255	506-00036	Grouted Riprap (36 Inch) (Special)	151.000	83.000		
			CY	0.000	0.00	
			320.00000	83.000		26,560.00
0260	506-00218	Riprap (18 Inch)	9.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0265	506-00409	Soil Riprap (9 Inch)	28.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
0270	506-00412	Soil Riprap (12 Inch)	228.000	0.000		
			CY	25.000	2,250.00	
			90.00000	25.000		2,250.00
0275	506-00418	Soil Riprap (18 Inch)	128.000	128.000		
			CY	0.000	0.00	
			90.00000	128.000		11,520.00
0280	514-00100	Hand Rail	34.000	34.000		
			LF	0.000	0.00	
			285.00000	34.000		9,690.00
0285	601-01000	Concrete Class B	29.000	25.000		
			CY	0.000	0.00	
			530.00000	25.000		13,250.00
0290	601-03000	Concrete Class D	180.000	70.900		
			CY	0.000	0.00	
			895.00000	70.900		63,455.50
0295	601-03050	Concrete Class D (Wall)	3.000	1.800		
			CY	0.000	0.00	
			895.00000	1.800		1,611.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0300	602-00000	Reinforcing Steel	9,250.000	9,250.000		
			LB	0.000	0.00	
			1.00000	9,250.000		9,250.00
0305	602-00020	Reinforcing Steel (Epoxy Coated)	247.000	246.000		
			LB	0.000	0.00	
			1.25000	246.000		307.50
0310	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	174.000	24.000		
			LF	150.000	33,000.00	
			220.00000	174.000		38,280.00
0315	603-02360	45x29 Inch Reinforced Concrete Pipe Elliptical	72.000	72.000		
			LF	0.000	0.00	
			325.00000	72.000		23,400.00
0320	603-05030	30 Inch Reinforced Concrete End Section	6.000	3.000		
			EACH	3.000	6,000.00	
			2,000.00000	6.000		12,000.00
0325	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	2.000	2.000		
			EACH	0.000	0.00	
			2,700.00000	2.000		5,400.00
0330	603-30024	24 Inch Steel End Section	5.000	0.000		
			EACH	0.000	0.00	
			1,250.00000	0.000		0.00
0335	603-30042	42 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
0340	605-82100	Pipe Edge Drain	192.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0345	607-01000	Fence Barbed Wire with Metal Posts	30.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0350	607-11525	Fence (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0355	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0360	616-30499	Trash Guard Special	1.000	1.000		
			EACH	0.000	0.00	
			14,100.00000	1.000		14,100.00
0365	619-10607	*60 Inch Welded Steel Pipe (Jacked)	114.000	114.000		
			LF	0.000	0.00	
			1,885.00000	114.000		214,890.00
0370	625-00000	*Construction Surveying	0.500	0.049		
			L S	0.000	0.00	
			180,000.00000	0.049		8,820.00
0375	626-00000	*Mobilization	0.500	0.294		
			L S	0.196	215,600.00	
			1,100,000.00000	0.490		539,000.00
0380	626-01103	Public Information Services (Tier III)	0.500	0.192		
			L S	0.000	0.00	
			18,000.00000	0.192		3,456.00
0385	627-00005	*Epoxy Pavement Marking	510.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0390	627-00011	*Pavement Marking Paint (Waterborne)	13.000	0.000		
			GAL	0.000	0.00	
			36.00000	0.000		0.00
0395	627-01001	*Preformed Plastic Pavement Marking (Type I)	2,976.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
0400	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	347.000	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0405	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type I)	470.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0410	630-00000	*Flagging	2,500.000	1,827.500		
			HOUR	586.500	18,181.50	
			31.00000	2,414.000		74,834.00
0415	630-00001	*Pilot Car Operation	25.000	0.000		
			HOUR	0.000	0.00	
			66.00000	0.000		0.00
0420	630-00007	*Traffic Control Inspection	32.000	27.000		
			DAY	2.000	400.00	
			200.00000	29.000		5,800.00
0425	630-00012	*Traffic Control Management	70.000	59.000		
			DAY	3.000	4,500.00	
			1,500.00000	62.000		93,000.00
0430	630-80001	*Flashing Beacon (Portable)	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0435	630-80341	*Construction Traffic Sign (Panel Size A)	15.000	5.000		
			EACH	0.000	0.00	
			98.00000	5.000		490.00
0440	630-80342	*Construction Traffic Sign (Panel Size B)	70.000	30.000		
			EACH	0.000	0.00	
			110.00000	30.000		3,300.00
0445	630-80343	*Construction Traffic Sign (Panel Size C)	30.000	14.000		
			EACH	0.000	0.00	
			125.00000	14.000		1,750.00
0450	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			7,300.00000	1.000		7,300.00
0455	630-80360	*Drum Channelizing Device	87.000	43.500		
			EACH	0.000	0.00	
			50.00000	43.500		2,175.00
0460	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	5.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0465	630-80370	Concrete Barrier (Temporary)	108.000	54.000		
			LF	0.000	0.00	
			55.00000	54.000		2,970.00
0470	630-80380	*Traffic Cone	90.000	0.000		
			EACH	0.000	0.00	
			8.50000	0.000		0.00
0475	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			5,400.00000	0.000		0.00
0480	630-85011	*Impact Attenuator (Temporary)	4.000	0.000		
			DAY	0.000	0.00	
			89.00000	0.000		0.00
0485	630-85041	*Mobile Attenuator	50.000	6.000		
			DAY	0.000	0.00	
			575.00000	6.000		3,450.00
0490	630-86810	*Traffic Signal (Temporary)	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0495	700-70010	F/A Minor Contract Revisions	121,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0500	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0505	700-70012	F/A Asphalt Pavement Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70016	F/A Fuel Cost Adjustment	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70018	F/A Roadway Smoothness Incentive	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20229-COMBO
 PCN: 20229-BID
 PROJECT: ER007A-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 07/19/2017
 08:31:32

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY (20229)						
0520	700-70019	F/A Asphalt Cement Cost Adjustment	6,824.750	6,824.750		
			F A	0.000	0.00	
			1.00000	6,824.750		6,824.75
0525	700-70021	F/A On-The-Job Trainee	2,400.000	1,096.000		
			HOURL	0.000	0.00	
			1.00000	1,096.000		1,096.00
0527	700-70594	F/A DRB Standing Committee	15,000.000	1,337.500		
			F A	0.000	0.00	
			1.00000	1,337.500		1,337.50
0530	700-70230	F/A Communication Lines	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70380	F/A Erosion Control	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,224,426.25 \$	336,842.40 \$ 1,485,101.20
CAT NO0201 0201 ROADWAY (007E)						
0570		MATERIAL ALLOWANCE		262.500		
			LF	-262.500	-7,953.75	
			30.30000	0.000		0.00
0575		MATERIAL ALLOWANCE		2.000		
			EACH	-2.000	-4,940.04	
			2,470.02000	0.000		0.00
			CAT 0201	CURRENT AMT	\$ 0.00 \$	-12,893.79 \$ 0.00
CAT NO0300 0300 STRUCTURES (D-14-I)						
1355		MATERIAL ALLOWANCE		256.000		
			LF	0.000	0.00	
			118.29000	256.000		30,282.24
			CAT 0300	CURRENT AMT	\$ 0.00 \$	0.00 \$ 30,282.24
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0540	620-00002	Field Office (Class 2)	0.500	0.500		
			EACH	0.000	0.00	
			45,000.00000	0.500		22,500.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0545	620-00012	Field Laboratory (Class 2)	0.500	0.500		
			EACH	0.000	0.00	
			36,500.00000	0.500		18,250.00
0550	620-00020	Sanitary Facility	0.500	0.500		
			EACH	0.000	0.00	
			4,000.00000	0.500		2,000.00
		CAT 0400	CURRENT AMT	\$ 42,750.00	\$ 0.00	\$ 42,750.00
		PROJECT TOTAL	CURRENT AMT	\$ 5,267,176.25	\$ 163,377.55	\$ 1,591,908.42