

ESTIMATE SUMMARY

CONTID: C20243

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 20243-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 83.0 DAYS

TIME ALLOW:

115 WORK DAYS

SCOUR BRIDGE REPAIR #6 - US287, SH52, I25, SH93, and SH119

PERCENT TIME: 72.17

ORIG TIME ALLOW:

115 WORK DAYS

PROJECT NO:

ER R400-326

PR SCOUR BRIDGE REPAIRS #6

NAME OF ROAD:

PROJECT COUNTIES:

BOULDER, REGION 4

WELD, REGION 4

CONTRACTOR:

ZAK DIRT INCORPORATED

PAY PERIOD ENDING

05/26/2016

DATE TIME STARTED 08/28/2015

14290 HILLTOP RD.

DATE LET

07/09/2015

DATE WORK BEGAN

DATE AWARDED

07/27/2015

DATE TIME STOPPED

DATE CONTRACT EXECUTED

08/13/2015

DATE ACCEPTED

LONGMONT

CO 80504 (970)535-4657

DATE NOTICE TO PROCEED 08/28/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 1,982,367.45	PARTICIPATING	\$ 1,244,757.80	\$ 7,873.35
AWARD PROJECT AMT:	\$ 1,912,583.50	NON-PARTICIPATING	7,500.00	0.00
PERCENT COMPLETE:	63.17%	TOTAL EARNINGS	1,252,257.80	7,873.35
FUNDS AVAILABLE:	\$ 730,109.65	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,252,257.80	7,873.35
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-28,688.75	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,223,569.05	7,873.35
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,223,569.05	7,873.35
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 7,873.35

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.800		
			L S	0.000	0.00	
			45,000.00000	0.800		36,000.00
0007	202-00010	Rem Tree	5.000	4.000		
			EACH	1.000	312.00	
			312.00000	5.000		1,560.00
0010	203-01515	Backhoe (Landscaping)	60.000	24.000		
			HOOR	0.000	0.00	
			140.00000	24.000		3,360.00
0015	203-01550	Dozing	30.000	12.000		
			HOOR	4.000	700.00	
			175.00000	16.000		2,800.00
0020	203-01555	Dozing (Landscaping)	4.000	0.000		
			HOOR	0.000	0.00	
			130.00000	0.000		0.00
0025	203-01597	*Potholing	30.000	18.500		
			HOOR	3.000	675.00	
			225.00000	21.500		4,837.50
0030	203-02330	Laborer	43.000	43.000		
			HOOR	0.000	0.00	
			30.00000	43.000		1,290.00
0035	208-00002	*Erosion Log (12 Inch)	170.000	110.000		
			LF	60.000	225.00	
			3.75000	170.000		637.50
0040	208-00045	Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			800.00000	3.000		2,400.00
0045	208-00060	Temporary Slope Drain	280.000	0.000		
			LF	0.000	0.00	
			30.60000	0.000		0.00
0050	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0060	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0065	208-00106	Sweeping (Sediment Removal)	1.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0070	208-00107	Removal of Trash	7.500	7.500		
			HOUR	0.000	0.00	
			37.00000	7.500		277.50
0075	208-00206	Erosion Control Supervisor	60.000	33.000		
			DAY	1.000	155.00	
			155.00000	34.000		5,270.00
0080	212-00006	*Seeding (Native)	4.600	2.850		
			ACRE	0.000	0.00	
			800.00000	2.850		2,280.00
0085	212-00028	*Seeding (Wetlands)	1.300	0.120		
			ACRE	0.000	0.00	
			2,200.00000	0.120		264.00
0090	212-00032	*Soil Conditioning	5.300	2.850		
			ACRE	0.000	0.00	
			4,000.00000	2.850		11,400.00
0095	213-00012	*Spray-on Mulch Blanket	4.800	1.600		
			ACRE	0.000	0.00	
			5,500.00000	1.600		8,800.00
0100	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			8,000.00000	0.000		0.00
0101	214-00220	Deciduous Tree (2 In C)	0.000	0.000		
			EACH	0.000	0.00	
			552.10000	0.000		0.00

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	214-01015	*Willow Cuttings	9,033.000	9,033.000		
			EACH	0.000	0.00	
			3.25000	9,033.000		29,357.25
0110	214-01017	*Herbaceous Wetland Plants (10 Cubic Inch Plug)	3,430.000	0.000		
			EACH	0.000	0.00	
			2.85000	0.000		0.00
0115	214-01030	*Wattle	77.000	66.000		
			EACH	0.000	0.00	
			122.00000	66.000		8,052.00
0120	214-01227	Rootwad	13.000	13.000		
			EACH	0.000	0.00	
			4,000.00000	13.000		52,000.00
0125	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	6,075.000	6,062.000		
			SY	13.000	31.85	
			2.45000	6,075.000		14,883.75
0130	217-00020	*Herbicide Treatment	0.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0135	506-00212	Riprap (12 Inch)	835.000	0.000		
			CY	0.000	0.00	
			85.00000	0.000		0.00
0140	506-00225	*Riprap (24 Inch) (Special)	0.000	0.000		
			CY	0.000	0.00	
			115.00000	0.000		0.00
0141	607-56001	Fence (Animal Protect)	0.000	0.000		
			LF	0.000	0.00	
			8.50000	0.000		0.00
0145	607-11525	*Fence (Plastic)	2,490.000	2,490.000		
			LF	0.000	0.00	
			2.85000	2,490.000		7,096.50
0150	625-00000	*Construction Surveying	1.000	0.300		
			L S	0.500	5,300.00	
			10,600.00000	0.800		8,480.00

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0151	625-00001	Const Surveying (Hour)	0.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0155	626-00000	*Mobilization	1.000	0.828		
			L S	0.000	0.00	
			206,000.00000	0.828		170,568.00
0160	626-01000	Public Information Services	1.000	0.834		
			L S	0.000	0.00	
			11,000.00000	0.834		9,174.00
0165	630-00000	*Flagging	250.000	187.000		
			HOUR	0.000	0.00	
			21.00000	187.000		3,927.00
0170	630-00007	*Traffic Control Inspection	84.000	84.000		
			DAY	0.000	0.00	
			500.00000	84.000		42,000.00
0175	630-00012	*Traffic Control Management	70.000	59.000		
			DAY	0.000	0.00	
			600.00000	59.000		35,400.00
0180	630-80002	*Flashing Beacon (Solar)	0.000	0.000		
			EACH	0.000	0.00	
			106.00000	0.000		0.00
0185	630-80335	*Barricade (Type 3 M-A) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			106.00000	0.000		0.00
0190	630-80341	*Construction Traffic Sign (Panel Size A)	10.000	2.500		
			EACH	0.000	0.00	
			10.50000	2.500		26.25
0195	630-80342	*Construction Traffic Sign (Panel Size B)	18.000	8.500		
			EACH	0.000	0.00	
			10.50000	8.500		89.25
0200	630-80343	*Construction Traffic Sign (Panel Size C)	13.000	6.500		
			EACH	0.000	0.00	
			125.00000	6.500		812.50

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0205	630-80355	*Portable Message Sign Panel	0.000	0.000			
			EACH	0.000	0.00		
			525.00000	0.000		0.00	
0210	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	1.000			
			EACH	0.000	0.00		
			525.00000	1.000		525.00	
0215	630-80360	*Drum Channelizing Device	0.000	0.000			
			EACH	0.000	0.00		
			26.00000	0.000		0.00	
0220	630-80380	Traffic Cone	60.000	30.000			
			EACH	0.000	0.00		
			26.00000	30.000		780.00	
0225	630-85041	Mobile Attenuator	85.000	61.000			
			DAY	0.000	0.00		
			150.00000	61.000		9,150.00	
0230	700-70010	F/A Minor Contract Revisions	50,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0235	700-70011	F/A Partnering	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0240	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0245	700-70021	F/A On-The-Job Trainee	300.000	0.000			
			HOUR	165.000	165.00		
			1.00000	165.000		165.00	
0250	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	732,029.00 \$	7,563.85 \$	475,563.00

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 D-16-DA							
0255	202-00027	Removal of Riprap	550.000	507.500			
			SY	0.000	0.00		
			15.00000	507.500		7,612.50	
0260	420-00102	Geotextile (Erosion Control) (Class 1)	980.000	881.000			
			SY	0.000	0.00		
			1.25000	881.000		1,101.25	
0265	501-00200	Steel Sheet Piling (Type II)	2,364.700	2,364.700			
			SF	-617.700	-20,384.10		
			33.00000	1,747.000		57,651.00	
0266	900-00022	Added Item (Square Yard)/ Steel Sheet Piling Cutoff	0.000	0.000			
			SY	0.000	0.00		
			26.40000	0.000		0.00	
0267	900-00021	Added Item (Square Foot)/ Steel Sheet Piling Cutoff	774.000	0.000			
			SF	774.000	20,433.60		
			26.40000	774.000		20,433.60	
0270	506-00225	*Riprap (24 Inch) (Special)	729.000	729.000			
			CY	0.000	0.00		
			115.00000	729.000		83,835.00	
0275	506-00412	Soil Riprap (12 Inch)	209.000	133.000			
			CY	0.000	0.00		
			50.00000	133.000		6,650.00	
0280	506-00424	Soil Riprap (24 Inch)	320.000	320.000			
			CY	0.000	0.00		
			58.00000	320.000		18,560.00	
0285	601-03000	Concrete Class D	56.000	52.000			
			CY	0.400	260.00		
			650.00000	52.400		34,060.00	
0290	602-00020	Reinforcing Steel (Epoxy Coated)	2,924.000	2,770.000			
			LB	0.000	0.00		
			2.20000	2,770.000		6,094.00	
			CAT 0300	CURRENT AMT \$	263,621.50 \$	309.50 \$	235,997.35

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 D-16-DS							
0295	202-01000	*Removal of Fence	412.000	412.000			
			LF	0.000	0.00		
			8.50000	412.000		3,502.00	
0300	206-00000	Structure Excavation	0.000	0.000			
			CY	0.000	0.00		
			120.00000	0.000		0.00	
0305	206-00100	Structure Backfill (Class 1)	10.000	10.000			
			CY	0.000	0.00		
			120.00000	10.000		1,200.00	
0310	206-01750	*Shoring	1.000	0.000			
			L S	0.000	0.00		
			24,000.00000	0.000		0.00	
0315	420-00102	Geotextile (Erosion Control) (Class 1)	4,702.000	0.000			
			SY	0.000	0.00		
			1.25000	0.000		0.00	
0320	506-00225	*Riprap (24 Inch) (Special)	2,709.000	0.000			
			CY	0.000	0.00		
			115.00000	0.000		0.00	
0325	506-00424	Soil Riprap (24 Inch)	0.000	0.000			
			CY	0.000	0.00		
			58.00000	0.000		0.00	
0330	607-00030	*Brace Post (Special)	2.000	2.000			
			EACH	0.000	0.00		
			1,500.00000	2.000		3,000.00	
0335	607-01000	*Fence Barbed Wire with Metal Posts	483.000	483.000			
			LF	0.000	0.00		
			6.75000	483.000		3,260.25	
0340	607-32000	*Fence Picket Snow	0.000	0.000			
			LF	0.000	0.00		
			8.50000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	352,374.75 \$	0.00 \$	10,962.25



CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 D-17-ER						
0076	210-02900	Relay Riprap	643.000	643.000		
			CY	0.000	0.00	
			58.00000	643.000		37,294.00
0345	202-00026	Removal of Slope and Ditch Paving	35.000	35.000		
			SY	0.000	0.00	
			34.00000	35.000		1,190.00
0350	202-00027	Removal of Riprap	1,654.000	1,654.000		
			SY	0.000	0.00	
			15.00000	1,654.000		24,810.00
0355	203-00060	Embankment Material (Complete In Place)	3,245.000	719.000		
			CY	0.000	0.00	
			16.00000	719.000		11,504.00
0356	203-00062	Emb Matl (CIP) (Spec)	1,263.000	1,263.000		
			CY	0.000	0.00	
			32.00000	1,263.000		40,416.00
0360	420-00102	Geotextile (Erosion Control) (Class 1)	3,315.000	3,315.000		
			SY	0.000	0.00	
			1.25000	3,315.000		4,143.75
0365	506-00212	Riprap (12 Inch)	277.000	277.000		
			CY	0.000	0.00	
			85.00000	277.000		23,545.00
0370	506-00225	*Riprap (24 Inch) (Special)	1,408.000	1,035.000		
			CY	0.000	0.00	
			115.00000	1,035.000		119,025.00
0375	506-00412	Soil Riprap (12 Inch)	253.000	63.000		
			CY	0.000	0.00	
			50.00000	63.000		3,150.00
0380	506-00424	Soil Riprap (24 Inch)	1,545.000	1,345.000		
			CY	0.000	0.00	
			58.00000	1,345.000		78,010.00

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 D-17-ER						
0385	507-00000	Concrete Slope and Ditch Paving	5.000	4.800		
			CY	0.000	0.00	
			980.00000	4.800		4,704.00
			CAT 0302	CURRENT AMT \$	452,398.75 \$	0.00 \$ 347,791.75
CAT NO0303 E-15-A						
0390	420-00102	Geotextile (Erosion Control) (Class 1)	176.000	176.000		
			SY	0.000	0.00	
			1.25000	176.000		220.00
0395	506-00218	Riprap (18 Inch)	125.000	125.000		
			CY	0.000	0.00	
			80.00000	125.000		10,000.00
0400	506-00418	Soil Riprap (18 Inch)	51.000	51.000		
			CY	0.000	0.00	
			85.00000	51.000		4,335.00
0405	601-01000	Concrete Class B	12.000	12.000		
			CY	0.000	0.00	
			900.00000	12.000		10,800.00
0410	602-00020	Reinforcing Steel (Epoxy Coated)	571.000	571.000		
			LB	0.000	0.00	
			2.20000	571.000		1,256.20
			CAT 0303	CURRENT AMT \$	26,611.20 \$	0.00 \$ 26,611.20
CAT NO0304 D-16-DX / D-16-DY						
0415	203-00010	Unclassified Excavation (Complete In Place)	2,542.000	2,542.000		
			CY	0.000	0.00	
			18.00000	2,542.000		45,756.00
0420	210-01000	*Reset Fence	15.000	15.000		
			LF	0.000	0.00	
			4.50000	15.000		67.50
0425	420-00102	Geotextile (Erosion Control) (Class 1)	1,267.000	1,267.000		
			SY	0.000	0.00	
			1.25000	1,267.000		1,583.75
0430	506-00224	Riprap (24 Inch)	1,339.000	1,339.000		
			CY	0.000	0.00	
			75.00000	1,339.000		100,425.00
			CAT 0304	CURRENT AMT \$	147,832.25 \$	0.00 \$ 147,832.25

CONTID: C20243  
 PCN: 20243-BID  
 PROJECT: ER R400-326

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11  
 ESTIMATE RUN 05/26/2016  
 18:10:53

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0435	620-00020	Sanitary Facility					
			3.000	3.000			
			EACH	0.000	0.00		
			2,500.00000	3.000		7,500.00	
			CAT 0400	CURRENT AMT \$	7,500.00 \$	0.00 \$	7,500.00
			PROJECT TOTAL	CURRENT AMT \$	1,982,367.45 \$	7,873.35 \$	1,252,257.80