

ESTIMATE SUMMARY

CONTID: C20253R

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20253R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 14.0 DAYS TIME ALLOW: 5/23/2016 FIXED COMPLETION DAT

US 24E I-17-A BRIDGE REHABILIT

PERCENT TIME: 23.33 ORIG TIME ALLOW: 5/23/2016 FIXED COMPLETION DAT

PROJECT NO: BRM850-024

US 24E I-17-AI BRIDGE REHABILIT

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

WILDCAT CONSTRUCTION CO., INC.

PAY PERIOD ENDING 04/07/2016

DATE TIME STARTED 03/25/2016

P. O. BOX 9163

DATE LET 12/17/2015

DATE WORK BEGAN

DATE AWARDED 02/12/2016

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/17/2016

DATE ACCEPTED

Wichita KS 67277-01(719)550-1008

DATE NOTICE TO PROCEED 03/25/2016

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,043,335.00 PARTICIPATING	\$ 43,422.00	\$ 43,422.00
AWARD PROJECT AMT: \$ 1,851,017.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 2.13% TOTAL EARNINGS	43,422.00	43,422.00
FUNDS AVAILABLE: \$ 1,999,913.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	43,422.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,302.66	-1,302.66
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	42,119.34
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	42,119.34
	OTHER ADJUSTMENTS	0.00

PAYMENT DUE \$ 42,119.34

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 04/07/2016  
 14:48:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 ROADWAY						
0005	202-00821	Removal of Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			670.00000	0.000		0.00
0010	202-01130	*Removal of Guardrail Type 3	50.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0015	202-01170	Removal of Guardrail Type 7	612.000	0.000		
			LF	612.000	5,202.00	
			8.50000	612.000		5,202.00
0020	208-00002	Erosion Log (12 Inch)	200.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0025	208-00020	Silt Fence	200.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0030	208-00040	Check Dam	2.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0035	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			5,700.00000	0.000		0.00
0040	208-00070	Vehicle Tracking Pad	2.000	0.000		
			EACH	0.000	0.00	
			3,300.00000	0.000		0.00
0045	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0050	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOURL	0.000	0.00	
			95.00000	0.000		0.00
0055	208-00107	Removal of Trash	50.000	0.000		
			HOURL	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 04/07/2016  
 14:48:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	208-00205	Erosion Control Supervisor	110.000	0.000		
			hour	0.000	0.00	
			29.00000	0.000		0.00
0065	210-00816	Reset Sign Panel (Special)	2.000	0.000		
			each	0.000	0.00	
			740.00000	0.000		0.00
0070	606-00310	*Guardrail Type 3A	50.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0075	606-01370	*Transition Type 3G	1.000	0.000		
			each	0.000	0.00	
			4,800.00000	0.000		0.00
0080	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			130,000.00000	0.000		0.00
0085	627-00005	*Epoxy Pavement Marking	12.000	0.000		
			GAL	0.000	0.00	
			260.00000	0.000		0.00
0090	700-70010	F/A Minor Contract Revisions	176,956.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0095	700-70021	F/A On-The-Job Trainee	640.000	0.000		
			hour	0.000	0.00	
			1.00000	0.000		0.00
0100	700-70380	F/A Erosion Control	14,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	399,728.00 \$	5,202.00 \$
						5,202.00
CAT NO0300 0300 STRUCTURE I-17-AI						
0105	202-00246	*Removal of Asphalt Mat (Planing) (Special)	880.000	0.000		
			SY	880.000	16,720.00	
			19.00000	880.000		16,720.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 04/07/2016  
 14:48:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURE I-17-AI						
0110	202-00425	*Removal of Bridge Railing	421.000	0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0115	202-00453	Removal of Portions of Present Structure (Class 2)	158.000	0.000		
			SY	0.000	0.00	
			290.00000	0.000		0.00
0120	202-00460	Removal of Portions of Present Structure (Class 3)	24.000	0.000		
			SY	0.000	0.00	
			1,100.00000	0.000		0.00
0125	202-00502	*Removal of Portions of Present Structure	140.000	0.000		
			CY	0.000	0.00	
			880.00000	0.000		0.00
0130	202-00503	Removal of Portions of Present Structure	308.000	0.000		
			SY	0.000	0.00	
			310.00000	0.000		0.00
0135	210-00520	Rebuild Portions of Present Structure	308.000	0.000		
			SY	0.000	0.00	
			960.00000	0.000		0.00
0140	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	138.000	0.000		
			TON	0.000	0.00	
			250.00000	0.000		0.00
0145	515-00120	Waterproofing (Membrane)	854.000	0.000		
			SY	0.000	0.00	
			24.00000	0.000		0.00
0150	518-01001	Bridge Expansion Joint (Asphaltic Plug)	219.000	0.000		
			LF	0.000	0.00	
			240.00000	0.000		0.00
0155	601-03040	Concrete Class D (Bridge)	140.000	0.000		
			CY	0.000	0.00	
			2,600.00000	0.000		0.00
0160	601-03041	Concrete Class D (Bridge) (Special)	26.000	0.000		
			CY	0.000	0.00	
			6,000.00000	0.000		0.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 04/07/2016  
 14:48:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURE I-17-AI						
0165	601-51005	Galvanic Anodes	632.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0170	602-00000	Reinforcing Steel	5,000.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0175	602-00020	Reinforcing Steel (Epoxy Coated)	56,606.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0180	602-00030	Reinforcing (Fiber Reinforced Polymer)(Surface)	38.200	0.000		
			MKFT	0.000	0.00	
			1,900.00000	0.000		0.00
0185	606-10705	Bridge Rail Type 7 (Special)	421.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 1,600,607.00 \$	16,720.00 \$ 16,720.00
CAT NO0400 0400 CE BID ITEMS						
0190	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.500	13,000.00	
			26,000.00000	0.500		13,000.00
0195	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.500	8,500.00	
			17,000.00000	0.500		8,500.00
			CAT 0400	CURRENT AMT	\$ 43,000.00 \$	21,500.00 \$ 21,500.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,043,335.00 \$	43,422.00 \$ 43,422.00