

ESTIMATE SUMMARY

CONTID: C20253R

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 20253R-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 211.0 DAYS

TIME ALLOW: 9/30/2016 FIXED COMPLETION DAT

US 24E I-17-A BRIDGE REHABILIT

PERCENT TIME: 111.05

ORIG TIME ALLOW: 5/23/2016 FIXED COMPLETION DAT

PROJECT NO: BRM850-024

US 24E I-17-AI BRIDGE REHABILIT

NAME OF ROAD:

PROJECT COUNTIES: EL PASO

CONTRACTOR:

WILDCAT CONSTRUCTION CO., INC.

PAY PERIOD ENDING 11/21/2016

DATE TIME STARTED 03/25/2016

P. O. BOX 9163

DATE LET 12/17/2015

DATE WORK BEGAN

DATE AWARDED 02/12/2016

DATE TIME STOPPED 10/21/2016

DATE CONTRACT EXECUTED 02/17/2016

DATE ACCEPTED 10/21/2016

Wichita KS 67277-01(719)550-1008

DATE NOTICE TO PROCEED 03/25/2016

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 2,304,068.87	PARTICIPATING	\$ 2,084,098.87	\$ 3,702.50
AWARD PROJECT AMT:	\$ 1,851,017.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	90.45%	TOTAL EARNINGS	2,084,098.87	3,702.50
FUNDS AVAILABLE:	\$ 219,970.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	2,084,098.87	3,702.50
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-27,765.26	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	2,056,333.61	3,702.50
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	2,056,333.61	3,702.50
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE \$ 3,702.50

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2  
 ESTIMATE RUN 11/21/2016  
 14:17:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 0200 ROADWAY						
0005	202-00821	Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			670.00000	2.000		1,340.00
0006	626-01103	Public Info Services (Tier III)	1.000	0.706		
			L S	0.154	2,310.00	
			15,000.00000	0.860		12,900.00
0007	900-00014	*Added Item (Lump Sum)/ Engineering Services	1.000	1.000		
			L S	0.000	0.00	
			5,441.75000	1.000		5,441.75
0008	614-00011	Sign Panel (CL I)	32.000	32.000		
			SF	0.000	0.00	
			15.16000	32.000		485.12
0010	202-01130	*Removal of Guardrail Type 3	50.000	50.000		
			LF	0.000	0.00	
			20.00000	50.000		1,000.00
0015	202-01170	Removal of Guardrail Type 7	648.000	648.000		
			LF	0.000	0.00	
			8.50000	648.000		5,508.00
0020	208-00002	Erosion Log (12 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0021	208-00035	Aggregate Bag	140.000	140.000		
			LF	0.000	0.00	
			4.65000	140.000		651.00
0025	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0030	208-00040	Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0035	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			5,700.00000	2.000		11,400.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3  
 ESTIMATE RUN 11/21/2016  
 14:17:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0040	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
0045	208-00103	Removal and Disposal of Sediment (Labor)	40.000	40.000		
			HOURL	0.000	0.00	
			190.00000	40.000		7,600.00
0050	208-00106	Sweeping (Sediment Removal)	40.000	40.000		
			HOURL	0.000	0.00	
			95.00000	40.000		3,800.00
0055	208-00107	Removal of Trash	50.000	50.000		
			HOURL	0.000	0.00	
			270.00000	50.000		13,500.00
0060	208-00205	Erosion Control Supervisor	110.000	110.000		
			HOURL	0.000	0.00	
			29.00000	110.000		3,190.00
0065	210-00816	Reset Sign Panel (Special)	2.000	2.000		
			EACH	0.000	0.00	
			740.00000	2.000		1,480.00
0070	606-00310	*Guardrail Type 3A	50.000	50.000		
			LF	0.000	0.00	
			110.00000	50.000		5,500.00
0075	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			4,800.00000	1.000		4,800.00
0080	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			130,000.00000	1.000		130,000.00
0085	627-00005	*Epoxy Pavement Marking	0.000	0.000		
			GAL	0.000	0.00	
			260.00000	0.000		0.00
0090	700-70010	F/A Minor Contract Revisions	115,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4  
 ESTIMATE RUN 11/21/2016  
 14:17:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0095	700-70021	F/A On-The-Job Trainee	640.000	640.000		
			HOOR	0.000	0.00	
			1.00000	640.000		640.00
0100	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	329,635.87 \$	2,310.00 \$
CAT NO0300 0300 STRUCTURE I-17-AI						
0105	202-00246	*Removal of Asphalt Mat (Planing) (Special)	880.000	880.000		
			SY	0.000	0.00	
			19.00000	880.000		16,720.00
0110	202-00425	*Removal of Bridge Railing	421.000	421.000		
			LF	0.000	0.00	
			92.00000	421.000		38,732.00
0111	518-03000	Saw and Seal Br Joint	76.000	76.000		
			LF	0.000	0.00	
			25.00000	76.000		1,900.00
0115	202-00453	Removal of Portions of Present Structure (Class 2)	269.000	268.580		
			SY	0.420	121.80	
			290.00000	269.000		78,010.00
0120	202-00460	Removal of Portions of Present Structure (Class 3)	36.000	35.760		
			SY	0.240	264.00	
			1,100.00000	36.000		39,600.00
0125	202-00502	*Removal of Portions of Present Structure	140.000	140.000		
			CY	0.000	0.00	
			880.00000	140.000		123,200.00
0130	202-00503	Removal of Portions of Present Structure	353.000	271.230		
			SY	0.770	238.70	
			310.00000	272.000		84,320.00
0135	210-00520	Rebuild Portions of Present Structure	353.000	271.200		
			SY	0.800	768.00	
			960.00000	272.000		261,120.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5  
 ESTIMATE RUN 11/21/2016  
 14:17:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURE I-17-AI						
0140	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	0.000	0.000		
			TON	0.000	0.00	
			250.00000	0.000		0.00
0141	403-34721	HMA (Gr SX) (75) (PG 58-28)	153.560	153.560		
			TON	0.000	0.00	
			250.00000	153.560		38,390.00
0145	515-00120	Waterproofing (Membrane)	854.000	854.000		
			SY	0.000	0.00	
			24.00000	854.000		20,496.00
0150	518-01001	*Bridge Expansion Joint (Asphaltic Plug)	219.000	219.000		
			LF	0.000	0.00	
			240.00000	219.000		52,560.00
0155	601-03040	Concrete Class D (Bridge)	140.000	140.000		
			CY	0.000	0.00	
			2,600.00000	140.000		364,000.00
0160	601-03041	Concrete Class D (Bridge) (Special)	55.600	55.600		
			CY	0.000	0.00	
			6,000.00000	55.600		333,600.00
0161	519-01000	Epoxy Resin (Injection)	468.000	468.000		
			LF	0.000	0.00	
			97.00000	468.000		45,396.00
0165	601-51005	Galvanic Anodes	757.000	757.000		
			EACH	0.000	0.00	
			32.00000	757.000		24,224.00
0170	602-00000	Reinforcing Steel	0.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0175	602-00020	Reinforcing Steel (Epoxy Coated)	56,606.000	56,606.000		
			LB	0.000	0.00	
			2.50000	56,606.000		141,515.00
0180	602-00030	Reinforcing (Fiber Reinforced Polymer)(Surface)	38.200	38.200		
			MKFT	0.000	0.00	
			1,900.00000	38.200		72,580.00

CONTID: C20253R  
 PCN: 20253R-BID  
 PROJECT: BRM850-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6  
 ESTIMATE RUN 11/21/2016  
 14:17:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 0300 STRUCTURE I-17-AI						
0185	606-10705	Bridge Rail Type 7 (Special)	461.000	461.000		
			LF	0.000	0.00	
			200.00000	461.000		92,200.00
CAT 0300 CURRENT AMT \$ 1,931,433.00 \$ 1,392.50 \$ 1,828,563.00						
CAT NO0400 0400 CE BID ITEMS						
0190	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			26,000.00000	1.000		26,000.00
0195	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			17,000.00000	1.000		17,000.00
CAT 0400 CURRENT AMT \$ 43,000.00 \$ 0.00 \$ 43,000.00						
PROJECT TOTAL CURRENT AMT \$ 2,304,068.87 \$ 3,702.50 \$ 2,084,098.87						