

ESTIMATE SUMMARY

 CONTID: C20257-COMBO ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 20257-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 87.5 DAYS TIME ALLOW: 90 WORK DAYS
 SH 52, SH 6, SH 63, SH 55, SH 59, SH 385 PERCENT TIME: 97.22 ORIG TIME ALLOW: 90 WORK DAYS

PROJECT NO: ERR400-328
 PR FLOOD SCOUR REPAIR SH 52, SH 6, SH 63, SH 55, SH 59, and

NAME OF ROAD:

PROJECT COUNTIES: LOGAN SEDGWICK
 MORGAN

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC. PAY PERIOD ENDING 12/12/2018 DATE TIME STARTED 07/16/2018
 205 Tunnel Drive DATE LET 12/21/2017 DATE WORK BEGAN 07/16/2018
 DATE AWARDED 01/05/2018 DATE TIME STOPPED 12/11/2018
 DATE CONTRACT EXECUTED 01/19/2018 DATE ACCEPTED 12/11/2018
 CANON CITY CO 81212 (719)269-1173 DATE NOTICE TO PROCEED 07/16/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,934,805.90 PARTICIPATING	\$ 1,931,579.37	\$ 26,700.33
AWARD PROJECT AMT: \$ 3,068,335.40 NON-PARTICIPATING	3,226.56	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	1,934,805.93	26,700.33
FUNDS AVAILABLE: \$ -0.03 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	26,700.33
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-37,852.83	-103.25
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	26,597.08
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	26,597.08
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 26,597.08

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00033	Removal of Pipe	1.000	1.000		
			EACH	0.000	0.00	
			6,073.92000	1.000		6,073.92
0010	202-00037	Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			564.04000	2.000		1,128.08
0015	203-01500	Blading	4.000	4.000		
			HOUR	0.000	0.00	
			170.71000	4.000		682.84
0020	203-01510	Backhoe	43.500	43.500		
			HOUR	0.000	0.00	
			134.04000	43.500		5,830.74
0025	203-01550	Dozing	40.000	35.000		
			HOUR	5.000	767.85	
			153.57000	40.000		6,142.80
0030	203-01597	Potholing	20.000	20.000		
			HOUR	0.000	0.00	
			197.10000	20.000		3,942.00
0035	208-00002	*Erosion Log Type 1 (12 Inch)	410.000	410.000		
			LF	0.000	0.00	
			3.62000	410.000		1,484.20
0040	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			878.93000	1.000		878.93
0045	208-00075	Pre-fabricated Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,602.42000	0.000		0.00
0050	208-00103	Removal and Disposal of Sediment (Labor)	10.000	4.000		
			HOUR	6.000	406.44	
			67.74000	10.000		677.40
0055	208-00106	Sweeping (Sediment Removal)	14.000	14.000		
			HOUR	0.000	0.00	
			155.17000	14.000		2,172.38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00107	Removal of Trash	7.000	7.000		
			HOOR	0.000	0.00	
			76.15000	7.000		533.05
0061	210-01000	Res Fence July MCR	475.000	475.000		
			LF	0.000	0.00	
			18.64000	475.000		8,854.00
0065	212-00006	*Seeding (Native)	2.200	2.200		
			ACRE	0.000	0.00	
			446.00000	2.200		981.20
0070	212-00022	*Seeding (Riparian)	0.020	0.020		
			ACRE	0.000	0.00	
			474.00000	0.020		9.48
0075	212-00032	*Soil Conditioning	2.200	2.200		
			ACRE	0.000	0.00	
			2,338.00000	2.200		5,143.60
0080	213-00003	*Mulching (Weed Free)	1.400	1.400		
			ACRE	0.000	0.00	
			615.00000	1.400		861.00
0085	216-00041	*Soil Retention Blanket (Straw/Coconut)	3,853.000	3,853.000		
			SY	0.000	0.00	
			2.51000	3,853.000		9,671.03
0090	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			214.17000	0.000		0.00
0095	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	53.000	42.000		
			SY	11.000	1,101.87	
			100.17000	53.000		5,309.01
0100	603-01600	60 Inch Reinforced Concrete Pipe	128.000	128.000		
			LF	0.000	0.00	
			325.93000	128.000		41,719.04
0105	603-05060	60 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			3,662.43000	2.000		7,324.86

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0110	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			174,826.47000	1.000		174,826.47
0115	630-00000	*Flagging	1,298.000	1,242.000		
			HOURLY	56.000	1,558.48	
			27.83000	1,298.000		36,123.34
0120	630-00007	*Traffic Control Inspection	59.000	52.000		
			DAY	7.000	1,402.38	
			200.34000	59.000		11,820.06
0125	630-00012	*Traffic Control Management	90.000	87.000		
			DAY	3.000	4,237.20	
			1,412.40000	90.000		127,116.00
0130	630-80341	*Construction Traffic Sign (Panel Size A)	21.000	10.500		
			EACH	10.500	642.81	
			61.22000	21.000		1,285.62
0135	630-80342	*Construction Traffic Sign (Panel Size B)	56.000	28.000		
			EACH	28.000	2,150.40	
			76.80000	56.000		4,300.80
0140	630-80355	*Portable Message Sign Panel	5.000	2.500		
			EACH	2.500	13,912.50	
			5,565.00000	5.000		27,825.00
0145	630-80360	*Drum Channelizing Device	51.000	25.500		
			EACH	25.500	624.50	
			24.49000	51.000		1,248.99
0150	630-80380	*Traffic Cone	40.000	20.000		
			EACH	20.000	111.40	
			5.57000	40.000		222.80
0155	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0160	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0165	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0170	700-70023	F/A On-The-Job Trainee	960.000	1,175.500		
			F A	-215.500	-215.50	
			1.00000	960.000		960.00
0175	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0232	607-11580	Fence (Temp) July MCR	360.000	360.000		
			LF	0.000	0.00	
			6.30000	360.000		2,268.00

			CAT 0200	CURRENT AMT \$	497,416.64 \$	26,700.33 \$
						497,416.64

CAT NO0300 STRUCTURES						
0180	202-00027	Removal of Riprap	88.000	88.000		
			SY	0.000	0.00	
			33.32000	88.000		2,932.16
0185	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			17,699.40000	1.000		17,699.40
0190	206-00065	Structure Backfill (Flow-Fill)	178.000	178.000		
			CY	0.000	0.00	
			359.12000	178.000		63,923.36
0195	206-00200	Structure Backfill (Class 2)	45.000	45.000		
			CY	0.000	0.00	
			28.58000	45.000		1,286.10
0200	211-03005	Dewatering SH 52	0.000	0.000		
			L S	0.000	0.00	
			16,588.28000	0.000		0.00
0201	211-03005	Dewatering SH 52 (CMO #2)	1.000	1.000		
			L S	0.000	0.00	
			25,711.83000	1.000		25,711.83

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0205	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0206	900-00022	Added Item (Square Yard)/ Bedding Geotextile (Class 1) (CMO #2)	613.000	613.000		
			SY	0.000	0.00	
			5.52000	613.000		3,383.76
0210	506-00218	Riprap (18 Inch)	0.000	0.000		
			CY	0.000	0.00	
			142.68000	0.000		0.00
0211	506-00218	Riprap (18 In) (CMO #2)	1,503.000	1,503.000		
			CY	0.000	0.00	
			149.80000	1,503.000		225,149.40
			CAT 0300	CURRENT AMT \$	340,086.01 \$	0.00 \$ 340,086.01

CAT NO0301 STRUCTURES						
0215	202-00027	Removal of Riprap	150.000	150.000		
			SY	0.000	0.00	
			33.32000	150.000		4,998.00
0220	211-03005	Dewatering SH 6	0.000	0.000		
			L S	0.000	0.00	
			21,971.10000	0.000		0.00
0221	211-03005	Dewatering US 6 (CMO #2)	1.000	1.000		
			L S	0.000	0.00	
			16,698.04000	1.000		16,698.04
0225	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0226	900-00022	Added Item (Square Yard)/ Bedding Geotextile (Class 1) (CMO #2)	654.000	654.000		
			SY	0.000	0.00	
			5.52000	654.000		3,610.08
0230	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			165.41000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 STRUCTURES						
0231	506-00224	Riprap (24 In) (CMO #2)	1,686.000	1,686.000		
			CY	0.000	0.00	
			166.92000	1,686.000		281,427.12

			CAT 0301	CURRENT AMT \$	306,733.24 \$	0.00 \$ 306,733.24
CAT NO0302 STRUCTURES						
0235	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			25,694.38000	1.000		25,694.38
0240	206-00000	Structure Excavation	120.000	120.000		
			CY	0.000	0.00	
			32.55000	120.000		3,906.00
0245	206-00100	Structure Backfill (Class 1)	120.000	120.000		
			CY	0.000	0.00	
			71.68000	120.000		8,601.60
0250	211-03005	Dewatering SH 63	0.000	0.000		
			L S	0.000	0.00	
			33,337.11000	0.000		0.00
0251	211-03005	Dewatering SH 63 (CMO #2)	1.000	1.000		
			L S	0.000	0.00	
			47,338.70000	1.000		47,338.70
0255	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0256	900-00022	Added Item (Square Yard)/ Bedding Geotextile (Class 1) (CMO #2)	653.000	653.000		
			SY	0.000	0.00	
			5.52000	653.000		3,604.56
0260	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			165.41000	0.000		0.00
0261	506-00224	Riprap (24 In) (CMO #2)	1,948.000	1,948.000		
			CY	0.000	0.00	
			166.92000	1,948.000		325,160.16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0302 STRUCTURES						
0265	601-01030	*Concrete Class B (Box Culvert)	50.000	50.000		
			CY	0.000	0.00	
			1,033.51000	50.000		51,675.50
0270	602-00020	*Reinforcing Steel (Epoxy Coated)	2,000.000	2,000.000		
			LB	0.000	0.00	
			3.65000	2,000.000		7,300.00

			CAT 0302	CURRENT AMT \$	473,280.90 \$	0.00 \$ 473,280.90
CAT NO0303 STRUCTURES						
0275	202-00027	Removal of Riprap	46.000	46.000		
			SY	0.000	0.00	
			33.32000	46.000		1,532.72
0280	206-00200	Structure Backfill (Class 2)	287.000	287.000		
			CY	0.000	0.00	
			28.58000	287.000		8,202.46
0285	211-03005	Dewatering SH 55	0.000	0.000		
			L S	0.000	0.00	
			20,544.36000	0.000		0.00
0286	211-03005	Dewatering SH 55 (CMO #2)	1.000	1.000		
			L S	0.000	0.00	
			10,477.62000	1.000		10,477.62
0290	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0291	900-00022	Added Item (Square Yard)/ Bedding Geotextile (Class 1) (CMO #2)	150.000	150.000		
			SY	0.000	0.00	
			5.52000	150.000		828.00
0295	420-00134	Geotextile (Separator) (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			5.61000	0.000		0.00
0300	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			165.41000	0.000		0.00

CONTID: C20257-COMBO
 PCN: 20257-BID
 PROJECT: ERR400-328

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/02/2019

ESTIMATE NO: 0006

09:49:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0303 STRUCTURES						
0301	506-00224	Riprap (24 In) (CMO #2)	208.000	208.000		
			CY	0.000	0.00	
			166.92000	208.000		34,719.36

			CAT 0303	CURRENT AMT \$	55,760.16 \$	0.00 \$ 55,760.16
CAT NO0304 STRUCTURES						
0305	211-03005	Dewatering SH 59	0.000	0.000		
			L S	0.000	0.00	
			16,588.28000	0.000		0.00
0306	211-03005	Dewatering SH 59 (CMO #2)	1.000	1.000		
			L S	0.000	0.00	
			6,303.55000	1.000		6,303.55
0310	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0311	900-00022	Added Item (Square Yard)/ Bedding Geotextile (Class 1) (CMO #2)	127.000	127.000		
			SY	0.000	0.00	
			5.52000	127.000		701.04
0315	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			165.41000	0.000		0.00
0316	506-00218	Riprap (18 In) (CMO #2)	267.000	267.000		
			CY	0.000	0.00	
			149.80000	267.000		39,996.60

			CAT 0304	CURRENT AMT \$	47,001.19 \$	0.00 \$ 47,001.19
CAT NO0305 STRUCTURES						
0320	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0321	900-00022	Added Item (Square Yard)/ Bedding Geotextile (Class 1) (CMO #2)	677.000	677.000		
			SY	0.000	0.00	
			5.52000	677.000		3,737.04
0323	202-00010	Rem Tree (Tree removal for guide bank) (CMO #2)	1.000	1.000		
			EACH	0.000	0.00	
			416.44000	1.000		416.44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0305 STRUCTURES						
0324	203-00060	Emb Matl (CIP) Guide bank on US 385 bridge A-28-O (CMO #2)	0.000	0.000		
			CY	0.000	0.00	
			34.88000	0.000		0.00
0325	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			165.41000	0.000		0.00
0326	506-00224	Riprap (24 In) (CMO #2)	1,241.000	1,241.000		
			CY	0.000	0.00	
			166.92000	1,241.000		207,147.72
0326		MATERIAL ALLOWANCE 24 inch riprap		0.000		
			CY	0.000	0.00	
			96.89981	0.000		0.00
0330	506-00424	Soil Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			122.87000	0.000		0.00

		CAT 0305	CURRENT AMT	\$ 211,301.20	\$ 0.00	\$ 211,301.20
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0335	620-00020	Sanitary Facility	3.000	3.000		
			EACH	0.000	0.00	
			1,075.52000	3.000		3,226.56

		CAT 0400	CURRENT AMT	\$ 3,226.56	\$ 0.00	\$ 3,226.56

		PROJECT TOTAL	CURRENT AMT	\$ 1,934,805.90	\$ 26,700.33	\$ 1,934,805.90

ESTIMATE SUMMARY

 CONTID: C20257-COMBO ESTIMATE NO: 0006 PROG SPEC YR: 2005
 PCN: 21608-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 87.5 DAYS TIME ALLOW: 90 WORK DAYS
 SH 52, SH 6, SH 63, SH 55, SH 59, SH 385 PERCENT TIME: 97.22 ORIG TIME ALLOW: 90 WORK DAYS

PROJECT NO: BR3852-018
 POA SCOUR US 385
 NAME OF ROAD: 0200
 PROJECT COUNTIES: SEDGWICK

CONTRACTOR:
 TEZAK HEAVY EQUIPMENT CO., INC. PAY PERIOD ENDING 12/12/2018 DATE TIME STARTED 07/16/2018
 205 Tunnel Drive DATE LET 12/21/2017 DATE WORK BEGAN 07/16/2018
 DATE AWARDED 01/05/2018 DATE TIME STOPPED 12/11/2018
 DATE CONTRACT EXECUTED 01/19/2018 DATE ACCEPTED 12/11/2018
 CANON CITY CO 81212 (719)269-1173 DATE NOTICE TO PROCEED 07/16/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 379,969.12 PARTICIPATING	\$ 379,969.12	\$ 0.00
AWARD PROJECT AMT: \$ 3,068,335.40 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	379,969.12	0.00
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	379,969.12
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-8,172.20	103.25
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	371,796.92
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	371,796.92
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 103.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0004	202-00010	Rem Tree CO #4	1.000	1.000		
			EACH	0.000	0.00	
			416.44000	1.000		416.44
0005	202-00026	Removal of Slope and Ditch Paving	333.000	333.000		
			SY	0.000	0.00	
			16.02000	333.000		5,334.66
0006	203-00060	Emb Matl (CIP) CO #4	0.000	0.000		
			CY	0.000	0.00	
			34.88000	0.000		0.00
0010	206-00065	Structure Backfill (Flow-Fill)	0.000	0.000		
			CY	0.000	0.00	
			359.12000	0.000		0.00
0015	211-03005	Dewatering SH 385	0.000	0.000		
			L S	0.000	0.00	
			62,330.36000	0.000		0.00
0016	211-03005	Dewatering US 385	1.000	1.000		
			L S	0.000	0.00	
			52,357.50000	1.000		52,357.50
0020	420-00102	Geotextile (Erosion Control) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0021	900-00022	Added Item (Square Yard)/ CO #4	2,154.000	2,154.000		
			SY	0.000	0.00	
			5.52000	2,154.000		11,890.08
0025	506-00224	Riprap (24 Inch)	0.000	0.000		
			CY	0.000	0.00	
			165.41000	0.000		0.00
0026	506-00224	Riprap (24 In) CO #4	1,857.000	1,857.000		
			CY	0.000	0.00	
			166.92000	1,857.000		309,970.44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES							
0030	506-00424	Soil Riprap (24 Inch)	0.000		0.000		
			CY		0.000		0.00
			122.87000		0.000		0.00
			CAT 0300	CURRENT AMT \$	379,969.12 \$	0.00 \$	379,969.12

CAT NO0305 STRUCTURES							
0326		MATERIAL ALLOWANCE 24 inch riprap			0.000		
			CY		0.000		0.00
			96.89981		0.000		0.00
			CAT 0305	CURRENT AMT \$	0.00 \$	0.00 \$	0.00
			PROJECT TOTAL	CURRENT AMT \$	379,969.12 \$	0.00 \$	379,969.12
