

ESTIMATE SUMMARY

CONTID: C20287

ESTIMATE NO: 0012 FINL

SPEC YR: 2005

PCN: 20287-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 424.0 DAYS

TIME ALLOW: 7/28/2016 FIXED COMPLETION DAT

I-70 SUMMIT & EAGLE BRIDGE JOI

PERCENT TIME: 100.00

ORIG TIME ALLOW: 10/9/2015 FIXED COMPLETION DAT

PROJECT NO: NHPP0702-348

I-70 SUMMIT & EAGLE BRIDGE JOI

NAME OF ROAD:

PROJECT COUNTIES: EAGLE

SUMMIT

CONTRACTOR:

ABCO CONTRACTING, INC.

PAY PERIOD ENDING 12/15/2016

DATE TIME STARTED 06/01/2015

2180 E. 74TH PLACE

DATE LET 08/21/2014

DATE WORK BEGAN 06/01/2015

DATE AWARDED 09/04/2014

DATE TIME STOPPED 07/28/2016

DATE CONTRACT EXECUTED 09/26/2014

DATE ACCEPTED 07/28/2016

DENVER CO 80229 (303)288-4140

DATE NOTICE TO PROCEED 06/01/2015

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,876,950.39 PARTICIPATING	\$ 3,876,950.39	\$ -789.11
AWARD PROJECT AMT: \$ 3,175,449.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	3,876,950.39	-789.11
FUNDS AVAILABLE: \$ 0.00 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 3,876,950.39	-789.11
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	47,631.74
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 3,876,950.39	46,842.63
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 3,876,950.39	46,842.63
	OTHER ADJUSTMENTS 0.00	0.00

PAYMENT DUE \$ 46,842.63

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 2
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00250	*Removal of Pavement Marking	2,379.000	2,379.000		
			SF	0.000	0.00	
			4.00000	2,379.000		9,516.00
0010	203-02330	Laborer	0.000	0.000		
			HOURLY	0.000	0.00	
			34.00000	0.000		0.00
0015	208-00035	Aggregate Bag	150.000	150.000		
			LF	0.000	0.00	
			4.00000	150.000		600.00
0020	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			570.00000	2.000		1,140.00
0025	208-00103	Removal and Disposal of Sediment (Labor)	147.500	133.000		
			HOURLY	14.500	942.50	
			65.00000	147.500		9,587.50
0030	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	30.000		
			HOURLY	0.000	0.00	
			90.00000	30.000		2,700.00
0035	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOURLY	0.000	0.00	
			175.00000	0.000		0.00
0040	208-00107	Removal of Trash	0.000	0.000		
			HOURLY	0.000	0.00	
			46.00000	0.000		0.00
0045	240-00000	*Wildlife Biologist	19.000	19.000		
			HOURLY	0.000	0.00	
			79.00000	19.000		1,501.00
0050	240-00010	*Removal of Nests	28.000	28.000		
			HOURLY	0.000	0.00	
			220.00000	28.000		6,160.00
0055	240-00020	*Netting	0.000	0.000		
			SY	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			188,000.00000	1.000		188,000.00
0065	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			15,500.00000	1.000		15,500.00
0070	627-00005	*Epoxy Pavement Marking	17.000	17.000		
			GAL	0.000	0.00	
			91.00000	17.000		1,547.00
0075	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	25.000	25.000		
			GAL	0.000	0.00	
			45.00000	25.000		1,125.00
0080	630-00000	*Flagging	2,669.000	2,669.000		
			HOUR	0.000	0.00	
			33.00000	2,669.000		88,077.00
0085	630-00007	*Traffic Control Inspection	116.000	116.000		
			DAY	0.000	0.00	
			285.00000	116.000		33,060.00
0090	630-00012	*Traffic Control Management	154.000	154.000		
			DAY	0.000	0.00	
			1,150.00000	154.000		177,100.00
0095	630-80001	*Flashing Beacon (Portable)	2.000	2.000		
			EACH	0.000	0.00	
			1,150.00000	2.000		2,300.00
0100	630-80341	*Construction Traffic Sign (Panel Size A)	0.000	0.000		
			EACH	0.000	0.00	
			86.00000	0.000		0.00
0105	630-80342	*Construction Traffic Sign (Panel Size B)	27.500	27.500		
			EACH	0.000	0.00	
			86.00000	27.500		2,365.00
0110	630-80343	*Construction Traffic Sign (Panel Size C)	30.000	30.000		
			EACH	0.000	0.00	
			86.00000	30.000		2,580.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	630-80344	*Construction Traffic Sign (Special)	40.000	40.000		
			SF	0.000	0.00	
			27.00000	40.000		1,080.00
0120	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			1,100.00000	3.000		3,300.00
0125	630-80359	*Portable Message Sign Panel	244.000	244.000		
			DAY	0.000	0.00	
			205.00000	244.000		50,020.00
0130	630-80360	*Drum Channelizing Device	194.000	194.000		
			EACH	0.000	0.00	
			55.00000	194.000		10,670.00
0135	630-80363	*Drum Channelizing Device (With Light) (Flashing)	3.000	3.000		
			EACH	0.000	0.00	
			60.00000	3.000		180.00
0140	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	22.000	22.000		
			EACH	0.000	0.00	
			66.00000	22.000		1,452.00
0145	630-80380	*Traffic Cone	302.000	302.000		
			EACH	0.000	0.00	
			23.00000	302.000		6,946.00
0150	630-85041	*Mobile Attenuator	264.000	257.000		
			DAY	7.000	2,800.00	
			400.00000	264.000		105,600.00
0155	632-00000	Night Work Lighting	0.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0160	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0165	700-70011	F/A Partnering	2,200.000	2,200.000		
			F A	0.000	0.00	
			1.00000	2,200.000		2,200.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0170	700-70016	F/A Fuel Cost Adjustment	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0175	700-70019	F/A Asphalt Cement Cost Adjustment	-20,924.610	-13,122.000			
			F A	-7,802.610	-7,802.61		
			1.00000	-20,924.610		-20,924.61	
0180	700-70021	F/A On-The-Job Trainee	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0185	700-70380	F/A Erosion Control	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0965	900-00014	Added Item (Lump Sum)/ Overhead/Mobilization for CO#002	1.000	1.000			
			L S	0.000	0.00		
			69,227.00000	1.000		69,227.00	
1026	700-70034	F/A Asphalt Grinding Vail Bridge Approaches	12,000.000	0.000			
			F A	12,000.000	12,000.00		
			1.00000	12,000.000		12,000.00	
1027	900-00006	Added Item (Dollar)/ Price Reduction for Working Time Violation	-7,050.000	-7,050.000			
			DOL	0.000	0.00		
			1.00000	-7,050.000		-7,050.00	
			CAT 0200	CURRENT AMT \$	777,558.89 \$	7,939.89 \$	777,558.89
CAT NO0300 STRUCTURES F-11-AW							
0190	202-00226	*Removal of Asphalt Mat (Special)	1,182.000	1,182.000			
			SY	0.000	0.00		
			39.00000	1,182.000		46,098.00	
0195	202-00504	Removal of Expansion Device	76.000	76.000			
			LF	0.000	0.00		
			285.00000	76.000		21,660.00	
0200	403-34701	*Hot Mix Asphalt (Grading SX) (75)	224.930	224.930			
			TON	0.000	0.00		
			350.00000	224.930		78,725.50	

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURES F-11-AW							
0205	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	12.600	18.080			
			TON	-5.480	-4,932.00		
			900.00000	12.600		11,340.00	
0210	411-10253	*Emulsified Asphalt (CSS-1H)	44.000	44.000			
			GAL	0.000	0.00		
			7.00000	44.000		308.00	
0215	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000			
			LF	0.000	0.00		
			330.00000	76.000		25,080.00	
0220	518-02030	Polyester Concrete End Dam	1,602.000	1,584.000			
			CF	18.000	2,898.00		
			161.00000	1,602.000		257,922.00	
			CAT 0300	CURRENT AMT \$	441,133.50 \$	-2,034.00 \$	441,133.50
CAT NO0301 STRUCTURES F-11-AU							
0225	202-00226	*Removal of Asphalt Mat (Special)	1,199.000	1,199.000			
			SY	0.000	0.00		
			39.00000	1,199.000		46,761.00	
0230	202-00504	Removal of Expansion Device	76.000	76.000			
			LF	0.000	0.00		
			285.00000	76.000		21,660.00	
0235	403-34701	*Hot Mix Asphalt (Grading SX) (75)	176.010	176.010			
			TON	0.000	0.00		
			350.00000	176.010		61,603.50	
0240	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	9.850	9.850			
			TON	0.000	0.00		
			900.00000	9.850		8,865.00	
0245	411-10253	*Emulsified Asphalt (CSS-1H)	44.000	44.000			
			GAL	0.000	0.00		
			7.00000	44.000		308.00	
0250	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000			
			LF	0.000	0.00		
			330.00000	76.000		25,080.00	

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURES F-11-AU						
0255	518-02030	Polyester Concrete End Dam	1,170.000	1,170.000		
			CF	0.000	0.00	
			161.00000	1,170.000		188,370.00
0980	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item - Waterproofing, F-11-AU	1.000	1.000		
			SY	0.000	0.00	
			12.00000	1.000		12.00
			CAT 0301	CURRENT AMT \$	352,659.50 \$	0.00 \$
CAT NO0302 STRUCTURES F-11-AS						
0260	202-00226	*Removal of Asphalt Mat (Special)	845.000	845.000		
			SY	0.000	0.00	
			39.00000	845.000		32,955.00
0265	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0270	403-34701	*Hot Mix Asphalt (Grading SX) (75)	102.550	102.550		
			TON	0.000	0.00	
			350.00000	102.550		35,892.50
0275	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	5.740	5.740		
			TON	0.000	0.00	
			900.00000	5.740		5,166.00
0280	411-10253	*Emulsified Asphalt (CSS-1H)	42.000	42.000		
			GAL	0.000	0.00	
			7.00000	42.000		294.00
0285	518-00000	Bridge Compression Joint Sealer	0.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0290	518-02030	Polyester Concrete End Dam	292.000	292.000		
			CF	0.000	0.00	
			161.00000	292.000		47,012.00
0855	202-00504	Rem Exp Device F-11-AS	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURES F-11-AS						
0900	518-01004	*Bridge Expansion Device (0-4 Inch) F-11-AS	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
0985	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-11-AS	2.000	2.000		
			SY	0.000	0.00	
			12.00000	2.000		24.00
			CAT 0302	CURRENT AMT \$	168,083.50 \$	0.00 \$
CAT NO0303 STRUCTURES F-11-AO						
0295	202-00226	*Removal of Asphalt Mat (Special)	844.000	844.000		
			SY	0.000	0.00	
			39.00000	844.000		32,916.00
0300	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0305	403-34701	*Hot Mix Asphalt (Grading SX) (75)	106.750	106.750		
			TON	0.000	0.00	
			350.00000	106.750		37,362.50
0310	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	5.980	5.980		
			TON	0.000	0.00	
			900.00000	5.980		5,382.00
0315	411-10253	*Emulsified Asphalt (CSS-1H)	42.000	42.000		
			GAL	0.000	0.00	
			7.00000	42.000		294.00
0320	518-02030	Polyester Concrete End Dam	233.000	233.000		
			CF	0.000	0.00	
			161.00000	233.000		37,513.00
0905	202-00504	Rem Exp Device F-11-AO	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0910	518-01004	*Bridge Expansion Device (0-4 Inch) F-11-AO	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 STRUCTURES F-11-AO						
0990	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-11-AO	21.000	21.000		
			SY	0.000	0.00	
			12.00000	21.000		252.00
			CAT 0303	CURRENT AMT \$	160,459.50 \$	0.00 \$ 160,459.50
CAT NO0304 STRUCTURES F-11-AM						
0325	202-00226	*Removal of Asphalt Mat (Special)	972.000	972.000		
			SY	0.000	0.00	
			39.00000	972.000		37,908.00
0330	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0335	202-00504	Removal of Expansion Device	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0340	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
0345	403-34701	*Hot Mix Asphalt (Grading SX) (75)	122.950	122.950		
			TON	0.000	0.00	
			350.00000	122.950		43,032.50
0350	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.880	6.880		
			TON	0.000	0.00	
			900.00000	6.880		6,192.00
0355	411-10253	*Emulsified Asphalt (CSS-1H)	48.000	48.000		
			GAL	0.000	0.00	
			7.00000	48.000		336.00
0360	515-00120	Waterproofing (Membrane)	182.000	182.000		
			SY	0.000	0.00	
			12.00000	182.000		2,184.00
0365	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 STRUCTURES F-11-AM						
0370	518-02030	Polyester Concrete End Dam	258.000	258.000		
			CF	0.000	0.00	
			161.00000	258.000		41,538.00
0970	202-00453	Rem Port Present Str (2) CO#003, Bridge Deck Repair, EB I-70/F-11-AM	78.000	78.000		
			SY	0.000	0.00	
			215.00000	78.000		16,770.00
0975	601-03041	Conc CL D (Bridge) (Spec) CO#003, MCR 001 - Added Item, F-11-AM	6.500	6.500		
			CY	0.000	0.00	
			2,085.00000	6.500		13,552.50
			CAT 0304	CURRENT AMT \$	208,253.00 \$	0.00 \$
CAT NO0305 STRUCTURES F-11-AK						
0375	202-00226	*Removal of Asphalt Mat (Special)	845.000	845.000		
			SY	0.000	0.00	
			39.00000	845.000		32,955.00
0380	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0385	202-00504	Removal of Expansion Device	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0390	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
0395	403-34701	*Hot Mix Asphalt (Grading SX) (75)	112.830	112.830		
			TON	0.000	0.00	
			350.00000	112.830		39,490.50
0400	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.310	6.310		
			TON	0.000	0.00	
			900.00000	6.310		5,679.00
0405	411-10253	*Emulsified Asphalt (CSS-1H)	43.000	43.000		
			GAL	0.000	0.00	
			7.00000	43.000		301.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURES F-11-AK						
0410	515-00120	Waterproofing (Membrane)	18.000	18.000		
			SY	0.000	0.00	
			12.00000	18.000		216.00
0415	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
0420	518-02030	Polyester Concrete End Dam	250.000	250.000		
			CF	0.000	0.00	
			161.00000	250.000		40,250.00
			CAT 0305	CURRENT AMT \$	165,631.50 \$	0.00 \$
						165,631.50
CAT NO0306 STRUCTURES F-12-AS						
0425	202-00226	*Removal of Asphalt Mat (Special)	845.000	845.000		
			SY	0.000	0.00	
			39.00000	845.000		32,955.00
0430	202-00504	Removal of Expansion Device	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0435	403-34701	*Hot Mix Asphalt (Grading SX) (75)	113.360	113.360		
			TON	0.000	0.00	
			350.00000	113.360		39,676.00
0440	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.350	6.350		
			TON	0.000	0.00	
			900.00000	6.350		5,715.00
0445	411-10253	*Emulsified Asphalt (CSS-1H)	44.000	44.000		
			GAL	0.000	0.00	
			7.00000	44.000		308.00
0450	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
0455	518-02030	Polyester Concrete End Dam	245.000	245.000		
			CF	0.000	0.00	
			161.00000	245.000		39,445.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/15/2016

ESTIMATE NO: 0012

14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 STRUCTURES F-12-AS						
0995	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-12-AS	9.000	9.000		
			SY	0.000	0.00	
			12.00000	9.000		108.00
			CAT 0306	CURRENT AMT \$	164,947.00 \$	0.00 \$ 164,947.00
CAT NO0307 STRUCTURES F-12-S						
0460	202-00226	*Removal of Asphalt Mat (Special)	678.000	678.000		
			SY	0.000	0.00	
			39.00000	678.000		26,442.00
0465	202-00504	Removal of Expansion Device	149.000	149.000		
			LF	0.000	0.00	
			285.00000	149.000		42,465.00
0470	403-34701	*Hot Mix Asphalt (Grading SX) (75)	115.820	116.820		
			TON	-1.000	-350.00	
			350.00000	115.820		40,537.00
0475	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.490	13.540		
			TON	-7.050	-6,345.00	
			900.00000	6.490		5,841.00
0480	411-10253	*Emulsified Asphalt (CSS-1H)	49.000	49.000		
			GAL	0.000	0.00	
			7.00000	49.000		343.00
0485	518-01004	*Bridge Expansion Device (0-4 Inch)	149.000	149.000		
			LF	0.000	0.00	
			330.00000	149.000		49,170.00
0485		MATERIAL ALLOWANCE F-12-S Bridge Expansion Device (0-4 In)		0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0490	518-02030	Polyester Concrete End Dam	461.000	461.000		
			CF	0.000	0.00	
			161.00000	461.000		74,221.00
			CAT 0307	CURRENT AMT \$	239,019.00 \$	-6,695.00 \$ 239,019.00
CAT NO0308 STRUCTURES F-12-Q						
0495	202-00246	*Removal of Asphalt Mat (Planing) (Special)	616.000	616.000		
			SY	0.000	0.00	
			21.00000	616.000		12,936.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 STRUCTURES F-12-Q						
0500	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			154.00000	0.000		0.00
0505	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			245.00000	0.000		0.00
0510	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			526.00000	0.000		0.00
0515	403-34701	*Hot Mix Asphalt (Grading SX) (75)	154.240	154.240		
			TON	0.000	0.00	
			350.00000	154.240		53,984.00
0520	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	8.630	8.630		
			TON	0.000	0.00	
			900.00000	8.630		7,767.00
0525	411-10253	*Emulsified Asphalt (CSS-1H)	46.000	46.000		
			GAL	0.000	0.00	
			7.00000	46.000		322.00
0530	515-00120	Waterproofing (Membrane)	466.000	466.000		
			SY	0.000	0.00	
			12.00000	466.000		5,592.00
0535	518-03000	Sawing and Sealing Bridge Joint	153.000	153.000		
			LF	0.000	0.00	
			22.00000	153.000		3,366.00
0540	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	0.000	0.000		
			SY	0.000	0.00	
			279.00000	0.000		0.00
0545	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	0.000	0.000		
			CF	0.000	0.00	
			94.00000	0.000		0.00
0550	601-51005	Galvanic Anodes	0.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 STRUCTURES F-12-Q						
0555	602-00020	Reinforcing Steel (Epoxy Coated)	0.000	0.000		
			LB	0.000	0.00	
			4.00000	0.000		0.00
			CAT 0308	CURRENT AMT \$	83,967.00 \$	0.00 \$ 83,967.00
CAT NO0309 STRUCTURES F-11-AX						
0560	202-00226	*Removal of Asphalt Mat (Special)	844.000	844.000		
			SY	0.000	0.00	
			39.00000	844.000		32,916.00
0565	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0570	403-34701	*Hot Mix Asphalt (Grading SX) (75)	113.490	113.490		
			TON	0.000	0.00	
			350.00000	113.490		39,721.50
0575	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	0.000	0.000		
			TON	0.000	0.00	
			900.00000	0.000		0.00
0580	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.350	6.350		
			TON	0.000	0.00	
			900.00000	6.350		5,715.00
0585	411-10253	*Emulsified Asphalt (CSS-1H)	42.000	42.000		
			GAL	0.000	0.00	
			7.00000	42.000		294.00
0590	518-02030	Polyester Concrete End Dam	266.000	266.000		
			CF	0.000	0.00	
			161.00000	266.000		42,826.00
0915	202-00504	Rem Exp Device F-11-AX	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0920	518-01004	*Bridge Expansion Device (0-4 Inch) F-11-AX	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0309 STRUCTURES F-11-AX						
0920		MATERIAL ALLOWANCE F-11-AX Bridge Expansion device (0-4 In)		0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
			CAT 0309	CURRENT AMT \$	168,212.50 \$	0.00 \$ 168,212.50
CAT NO0310 STRUCTURES F-11-AV						
0595	202-00226	*Removal of Asphalt Mat (Special)	844.000	844.000		
			SY	0.000	0.00	
			39.00000	844.000		32,916.00
0600	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0605	403-34701	*Hot Mix Asphalt (Grading SX) (75)	113.540	113.540		
			TON	0.000	0.00	
			350.00000	113.540		39,739.00
0610	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.360	6.360		
			TON	0.000	0.00	
			900.00000	6.360		5,724.00
0615	411-10253	*Emulsified Asphalt (CSS-1H)	42.000	42.000		
			GAL	0.000	0.00	
			7.00000	42.000		294.00
0620	518-02030	Polyester Concrete End Dam	256.000	256.000		
			CF	0.000	0.00	
			161.00000	256.000		41,216.00
0925	202-00504	Rem Exp Device F-11-AV	78.000	78.000		
			LF	0.000	0.00	
			285.00000	78.000		22,230.00
0930	518-01004	*Bridge Expansion Device (0-4 Inch) F-11-AV	78.000	78.000		
			LF	0.000	0.00	
			330.00000	78.000		25,740.00
0930		MATERIAL ALLOWANCE Bridge expansion device (0-4 in)		0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 16
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 STRUCTURES F-11-AV						
1000	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-11-AV	3.000	3.000		
			SY	0.000	0.00	
			12.00000	3.000		36.00
			CAT 0310	CURRENT AMT \$	167,895.00 \$	0.00 \$ 167,895.00
CAT NO0311 STRUCTURES F-11-AT						
0625	202-00226	*Removal of Asphalt Mat (Special)	844.000	844.000		
			SY	0.000	0.00	
			39.00000	844.000		32,916.00
0630	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0635	403-34701	*Hot Mix Asphalt (Grading SX) (75)	113.500	113.500		
			TON	0.000	0.00	
			350.00000	113.500		39,725.00
0640	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.330	6.330		
			TON	0.000	0.00	
			900.00000	6.330		5,697.00
0645	411-10253	*Emulsified Asphalt (CSS-1H)	42.000	42.000		
			GAL	0.000	0.00	
			7.00000	42.000		294.00
0650	518-02030	Polyester Concrete End Dam	114.000	114.000		
			CF	0.000	0.00	
			161.00000	114.000		18,354.00
0955	202-00504	Rem Exp Device F-11-AT	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0960	518-01004	*Bridge Expansion Device (0-4 Inch) F-11-AT	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
1005	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-11-AT	4.000	4.000		
			SY	0.000	0.00	
			12.00000	4.000		48.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/15/2016

ESTIMATE NO: 0012

14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0311 STRUCTURES F-11-AT						
1025	601-03041	Conc CL D (Bridge) (Spec)	6.000	6.000		
			CY	0.000	0.00	
			1,350.00000	6.000		8,100.00
			CAT 0311	CURRENT AMT \$	151,874.00 \$	0.00 \$ 151,874.00
CAT NO0312 STRUCTURES F-11-AN						
0655	202-00226	*Removal of Asphalt Mat (Special)	840.000	840.000		
			SY	0.000	0.00	
			39.00000	840.000		32,760.00
0660	202-00504	Removal of Expansion Device	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0665	403-34701	*Hot Mix Asphalt (Grading SX) (75)	112.610	112.610		
			TON	0.000	0.00	
			350.00000	112.610		39,413.50
0670	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.310	6.310		
			TON	0.000	0.00	
			900.00000	6.310		5,679.00
0675	411-10253	*Emulsified Asphalt (CSS-1H)	44.000	44.000		
			GAL	0.000	0.00	
			7.00000	44.000		308.00
0680	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
0685	518-02030	Polyester Concrete End Dam	252.000	252.000		
			CF	0.000	0.00	
			161.00000	252.000		40,572.00
1010	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-11-AN	3.000	3.000		
			SY	0.000	0.00	
			12.00000	3.000		36.00
			CAT 0312	CURRENT AMT \$	165,508.50 \$	0.00 \$ 165,508.50
CAT NO0313 STRUCTURES F-11-AL						
0690	202-00226	*Removal of Asphalt Mat (Special)	844.000	844.000		
			SY	0.000	0.00	
			39.00000	844.000		32,916.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0313 STRUCTURES F-11-AL						
0695	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00
0700	403-34701	*Hot Mix Asphalt (Grading SX) (75)	112.170	112.170		
			TON	0.000	0.00	
			350.00000	112.170		39,259.50
0705	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.280	6.280		
			TON	0.000	0.00	
			900.00000	6.280		5,652.00
0710	411-10253	*Emulsified Asphalt (CSS-1H)	42.000	42.000		
			GAL	0.000	0.00	
			7.00000	42.000		294.00
0715	518-02030	Polyester Concrete End Dam	256.000	256.000		
			CF	0.000	0.00	
			161.00000	256.000		41,216.00
0935	202-00504	Rem Exp Device F-11-AL	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0940	518-01004	*Bridge Expansion Device (0-4 Inch) F-11-AL	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
1015	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-11-AL	7.000	7.000		
			SY	0.000	0.00	
			12.00000	7.000		84.00
			CAT 0313	CURRENT AMT \$	166,161.50 \$	0.00 \$
CAT NO0314 STRUCTURES F-12-AT						
0720	202-00226	*Removal of Asphalt Mat (Special)	845.000	845.000		
			SY	0.000	0.00	
			39.00000	845.000		32,955.00
0725	202-00503	Removal of Portions of Present Structure	0.000	0.000		
			SY	0.000	0.00	
			316.00000	0.000		0.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0314 STRUCTURES F-12-AT						
0730	202-00504	Removal of Expansion Device	76.000	76.000		
			LF	0.000	0.00	
			285.00000	76.000		21,660.00
0735	403-34701	*Hot Mix Asphalt (Grading SX) (75)	111.540	111.540		
			TON	0.000	0.00	
			350.00000	111.540		39,039.00
0740	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	6.220	6.220		
			TON	0.000	0.00	
			900.00000	6.220		5,598.00
0745	411-10253	*Emulsified Asphalt (CSS-1H)	43.000	43.000		
			GAL	0.000	0.00	
			7.00000	43.000		301.00
0750	518-01004	*Bridge Expansion Device (0-4 Inch)	76.000	76.000		
			LF	0.000	0.00	
			330.00000	76.000		25,080.00
0755	518-02030	Polyester Concrete End Dam	272.000	272.000		
			CF	0.000	0.00	
			161.00000	272.000		43,792.00
1020	515-00120	Waterproofing (Membrane) CO#004, MCR#001 - Added Item, Waterproofing, F-12-AT	8.000	8.000		
			SY	0.000	0.00	
			12.00000	8.000		96.00
			CAT 0314	CURRENT AMT \$	168,521.00 \$	0.00 \$ 168,521.00
CAT NO0315 STRUCTURES F-12-X						
0760	202-00425	Removal of Bridge Railing	20.000	20.000		
			LF	0.000	0.00	
			70.00000	20.000		1,400.00
0765	403-00721	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			SY	0.000	0.00	
			170.00000	0.000		0.00
0770	606-11030	Bridge Rail Type 10M	33.000	33.000		
			LF	0.000	0.00	
			314.00000	33.000		10,362.00
			CAT 0315	CURRENT AMT \$	11,762.00 \$	0.00 \$ 11,762.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 20
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0316 STRUCTURES F-12-P						
0775	202-00246	*Removal of Asphalt Mat (Planing) (Special)	616.000	616.000		
			SY	0.000	0.00	
			21.00000	616.000		12,936.00
0780	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			154.00000	0.000		0.00
0785	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			245.00000	0.000		0.00
0790	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			526.00000	0.000		0.00
0795	403-34701	*Hot Mix Asphalt (Grading SX) (75)	179.730	179.730		
			TON	0.000	0.00	
			350.00000	179.730		62,905.50
0800	411-03352	*Asphalt Cement Performance Grade (PG 58-28)	10.060	10.060		
			TON	0.000	0.00	
			900.00000	10.060		9,054.00
0805	411-10253	*Emulsified Asphalt (CSS-1H)	46.000	46.000		
			GAL	0.000	0.00	
			7.00000	46.000		322.00
0810	515-00120	Waterproofing (Membrane)	466.000	466.000		
			SY	0.000	0.00	
			12.00000	466.000		5,592.00
0815	518-03000	Sawing and Sealing Bridge Joint	152.000	152.000		
			LF	0.000	0.00	
			22.00000	152.000		3,344.00
0820	519-03035	Place Thin Bonded Overlay (Polyester Concrete)	0.000	0.000		
			SY	0.000	0.00	
			279.00000	0.000		0.00
0825	519-03055	Furnish Thin Bonded Overlay (Polyester Concrete)	0.000	0.000		
			CF	0.000	0.00	
			94.00000	0.000		0.00

CONTID: C20287
 PCN: 20287-BID
 PROJECT: NHPP0702-348

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 21
 ESTIMATE RUN 12/15/2016
 14:09:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0316 STRUCTURES F-12-P							
0830	601-51005	Galvanic Anodes	0.000	0.000			
			EACH	0.000	0.00		
			35.00000	0.000		0.00	
0835	602-00020	Reinforcing Steel (Epoxy Coated)	0.000	0.000			
			LB	0.000	0.00		
			4.00000	0.000		0.00	
			CAT 0316	CURRENT AMT \$	94,153.50 \$	0.00 \$	94,153.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0840	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
0845	620-00012	Field Laboratory (Class 2)	0.000	0.000			
			EACH	0.000	0.00		
			20,000.00000	0.000		0.00	
0850	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			1,150.00000	1.000		1,150.00	
			CAT 0400	CURRENT AMT \$	21,150.00 \$	0.00 \$	21,150.00
			PROJECT TOTAL	CURRENT AMT \$	3,876,950.39 \$	-789.11 \$	3,876,950.39