

ESTIMATE SUMMARY

CONTID: C20288

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 20288-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: I-70 WILDLIFE FENCING MP 65-87
 TIME CHARGED: 20.0 DAYS PERCENT TIME: 5.13
 TIME ALLOW: 11/15/201 FIXED COMPLETION DAT
 ORIG TIME ALLOW: 11/15/201 FIXED COMPLETION DAT

PROJECT NO: SHE 0701-227
 I-70 WILDLIFE FENCING MP 65-87

NAME OF ROAD:

PROJECT COUNTIES: GARFIELD MESA

CONTRACTOR:

IDEAL FENCING CORPORATION
 5795 IDEAL DRIVE
 ERIE CO 80516 (303)962-8100

PAY PERIOD ENDING 11/10/2018
 DATE LET 07/19/2018
 DATE AWARDED 08/09/2018
 DATE CONTRACT EXECUTED 08/31/2018
 DATE NOTICE TO PROCEED 10/22/2018

DATE TIME STARTED 10/22/2018
 DATE WORK BEGAN 10/22/2018
 DATE TIME STOPPED
 DATE ACCEPTED

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,859,925.24 PARTICIPATING	\$ 68,285.41	\$ 68,285.41
AWARD PROJECT AMT: \$ 4,562,599.24 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.41% TOTAL EARNINGS	68,285.41	68,285.41
FUNDS AVAILABLE: \$ 4,791,639.83 STOCKPILED MATERIALS	0.00	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,048.56	-2,048.56
SECURITIES ENCUMBERED	0.00	0.00
NET EARNINGS	66,236.85	66,236.85
LIQUIDATED DAMAGES	0.00	0.00
AUTOPAY ADJUSTMENT	0.00	0.00
AMOUNT DUE	66,236.85	66,236.85
OTHER ADJUSTMENTS	0.00	0.00
PAYMENT DUE		\$ 66,236.85

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20288
 PCN: 20288-BID
 PROJECT: SHE 0701-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 11/15/2018
 15:58:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.500	11,625.00	
			23,250.00000	0.500		11,625.00
0010	202-00010	Removal of Tree	40.000	0.000		
			EACH	0.000	0.00	
			391.20000	0.000		0.00
0015	202-01000	Removal of Fence	85,668.000	0.000		
			LF	0.000	0.00	
			1.82000	0.000		0.00
0020	202-01035	Removal of Gate	4.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
0025	203-01550	Dozing	40.000	0.000		
			HOURL	0.000	0.00	
			145.30000	0.000		0.00
0030	203-01594	Combination Loader	40.000	0.000		
			HOURL	0.000	0.00	
			139.70000	0.000		0.00
0035	203-01597	Potholing	130.000	0.000		
			HOURL	0.000	0.00	
			312.90000	0.000		0.00
0040	203-02330	Laborer	100.000	0.000		
			HOURL	0.000	0.00	
			60.20000	0.000		0.00
0045	207-00205	Topsoil	1,736.000	0.000		
			CY	0.000	0.00	
			54.80000	0.000		0.00
0050	208-00002	Erosion Log Type 1 (12 Inch)	230.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0055	208-00046	Pre-fabricated Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,715.00000	0.000		0.00

CONTID: C20288
 PCN: 20288-BID
 PROJECT: SHE 0701-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/15/2018
 15:58:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	208-00103	Removal and Disposal of Sediment (Labor)	45.000	0.000		
			HOURLY	0.000	0.00	
			55.90000	0.000		0.00
0065	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURLY	0.000	0.00	
			134.15000	0.000		0.00
0070	208-00106	Sweeping (Sediment Removal)	10.000	0.000		
			HOURLY	0.000	0.00	
			194.80000	0.000		0.00
0075	208-00107	Removal of Trash	10.000	0.000		
			HOURLY	0.000	0.00	
			279.15000	0.000		0.00
0080	210-01000	Reset Fence	100,376.000	0.000		
			LF	0.000	0.00	
			0.45000	0.000		0.00
0085	212-00006	Seeding (Native)	2.600	0.000		
			ACRE	0.000	0.00	
			973.40000	0.000		0.00
0090	212-00032	Soil Conditioning	2.600	0.000		
			ACRE	0.000	0.00	
			973.40000	0.000		0.00
0095	213-00012	Spray-on Mulch Blanket	2.600	0.000		
			ACRE	0.000	0.00	
			3,895.00000	0.000		0.00
0100	240-00001	Wildlife Biologist	50.000	0.000		
			DAY	0.000	0.00	
			83.85000	0.000		0.00
0105	240-00010	Removal of Nests	40.000	0.000		
			HOURLY	0.000	0.00	
			78.25000	0.000		0.00
0110	304-06007	Aggregate Base Course (Class 6)	48.000	0.000		
			CY	0.000	0.00	
			58.65000	0.000		0.00

CONTID: C20288
 PCN: 20288-BID
 PROJECT: SHE 0701-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/15/2018
 15:58:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	54.000	0.000		
			TON	0.000	0.00	
			475.00000	0.000		0.00
0120	506-00212	Riprap (12 Inch)	50.000	0.000		
			CY	0.000	0.00	
			55.90000	0.000		0.00
0125	601-01025	Concrete Class B (Miscellaneous)	48.000	0.000		
			CY	0.000	0.00	
			894.00000	0.000		0.00
0130	603-10120	12 Inch Corrugated Steel Pipe	100.000	0.000		
			LF	0.000	0.00	
			46.95000	0.000		0.00
0135	603-10180	18 Inch Corrugated Steel Pipe	60.000	0.000		
			LF	0.000	0.00	
			54.75000	0.000		0.00
0140	607-00000	Line Post	697.000	0.000		
			EACH	0.000	0.00	
			90.55000	0.000		0.00
0145	607-00015	End Post (Special)	173.000	0.000		
			EACH	0.000	0.00	
			466.20000	0.000		0.00
0150	607-00020	Corner and Line Brace Post (Special)	437.000	0.000		
			EACH	0.000	0.00	
			713.70000	0.000		0.00
0155	607-11352	Fence Deer (Wire Mesh)	11,153.000	0.000		
			LF	0.000	0.00	
			5.35000	0.000		0.00
0160	607-11354	Fence Deer (Wooden Stays)	16,729.000	0.000		
			LF	0.000	0.00	
			2.40000	0.000		0.00
0165	607-11360	Fence Deer (Special)	137,583.000	0.000		
			LF	0.000	0.00	
			9.40000	0.000		0.00

CONTID: C20288
 PCN: 20288-BID
 PROJECT: SHE 0701-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/15/2018
 15:58:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	607-60002	Game Ramp	45.000	0.000		
			EACH	0.000	0.00	
			7,080.00000	0.000		0.00
0175	607-60121	20 Foot Gate (Special)	5.000	0.000		
			EACH	0.000	0.00	
			1,748.20000	0.000		0.00
0180	607-60153	3 Foot Gate (Special)	30.000	0.000		
			EACH	0.000	0.00	
			1,367.50000	0.000		0.00
0185	611-00025	24 Foot Deer Guard	1.000	0.000		
			EACH	0.000	0.00	
			58,265.00000	0.000		0.00
0190	611-00029	28 Ft Deer Guard	4.000	0.000		
			EACH	0.000	0.00	
			71,946.40000	0.000		0.00
0195	611-00033	32 Foot Deer Guard	3.000	0.000		
			EACH	0.000	0.00	
			81,599.80000	0.000		0.00
0200	612-00001	Delineator (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			24.60000	0.000		0.00
0205	612-00003	Delineator (Type III)	32.000	0.000		
			EACH	0.000	0.00	
			26.80000	0.000		0.00
0210	614-00011	Sign Panel (Class I)	32.000	0.000		
			SF	0.000	0.00	
			24.60000	0.000		0.00
0215	614-00035	Sign Panel (Special)	366.000	0.000		
			SF	0.000	0.00	
			22.35000	0.000		0.00
0220	614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	16.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C20288
 PCN: 20288-BID
 PROJECT: SHE 0701-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/15/2018
 15:58:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	621-00450	Detour Pavement	888.000	0.000		
			SY	774.000	35,139.60	
			45.40000	774.000		35,139.60
0230	625-00000	Construction Surveying	1.000	0.000		
			L S	0.070	1,662.50	
			23,750.00000	0.070		1,662.50
0235	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
			447,440.00000	0.000		0.00
0240	626-01103	Public Information Services (Tier III)	1.000	0.000		
			L S	0.080	938.80	
			11,735.00000	0.080		938.80
0245	627-01010	Preformed Plastic Pavement Marking (Type I)(Inlaid)	918.000	0.000		
			SF	0.000	0.00	
			21.55000	0.000		0.00
0250	629-01001	Survey Monument (Type 1)	205.000	0.000		
			EACH	0.000	0.00	
			363.20000	0.000		0.00
0255	629-01002	Survey Monument (Type 2)	44.000	0.000		
			EACH	3.500	2,346.93	
			670.55000	3.500		2,346.93
0260	629-01110	Locate Monuments	400.000	0.000		
			HOURL	10.000	1,564.50	
			156.45000	10.000		1,564.50
0265	630-00000	Flagging	1,600.000	0.000		
			HOURL	13.000	349.05	
			26.85000	13.000		349.05
0270	630-00007	Traffic Control Inspection	120.000	0.000		
			DAY	1.000	335.30	
			335.30000	1.000		335.30
0275	630-00012	Traffic Control Management	300.000	0.000		
			DAY	11.000	11,986.15	
			1,089.65000	11.000		11,986.15

CONTID: C20288
 PCN: 20288-BID
 PROJECT: SHE 0701-227

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/15/2018

15:58:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	630-80341	Construction Traffic Sign (Panel Size A)	16.000	0.000		
			EACH	0.000	0.00	
			22.35000	0.000		0.00
0285	630-80342	Construction Traffic Sign (Panel Size B)	56.000	0.000		
			EACH	4.500	100.58	
			22.35000	4.500		100.58
0290	630-80343	Construction Traffic Sign (Panel Size C)	60.000	0.000		
			EACH	0.000	0.00	
			22.35000	0.000		0.00
0295	630-80355	Portable Message Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			2,793.80000	0.000		0.00
0300	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	2.000	0.000		
			EACH	0.000	0.00	
			1,675.90000	0.000		0.00
0305	630-80360	Drum Channelizing Device	20.000	0.000		
			EACH	0.000	0.00	
			33.55000	0.000		0.00
0310	630-80363	Drum Channelizing Device (With Light) (Flashing)	20.000	0.000		
			EACH	0.000	0.00	
			33.55000	0.000		0.00
0315	630-80364	Drum Channelizing Device (With Light) (Steady Burn)	10.000	0.000		
			EACH	0.000	0.00	
			33.75000	0.000		0.00
0320	630-80370	Concrete Barrier (Temporary)	270.000	0.000		
			LF	0.000	0.00	
			16.80000	0.000		0.00
0325	630-80380	Traffic Cone	100.000	0.000		
			EACH	10.000	112.00	
			11.20000	10.000		112.00
0330	630-80440	Portable Rumble Strips (Temporary)	18.000	0.000		
			EACH	0.000	0.00	
			670.60000	0.000		0.00

