

ESTIMATE SUMMARY

10:03:17

 CONTID: C20310 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 20310-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: SH 23 HOLYOKE TO THE STATE LIN
 TIME CHARGED: 0.0 DAYS TIME ALLOW: 60 WORK DAYS
 PERCENT TIME: 0.00 ORIG TIME ALLOW: 60 WORK DAYS

PROJECT NO: STA023A-002
 SH 23 HOLYOKE TO THE STATE LINE

NAME OF ROAD:

PROJECT COUNTIES: PHILLIPS SEDGWICK

CONTRACTOR:

SIMON CONTRACTORS
 1103 OLD TOWNE LANE STE 201A
 CHEYENNE WY 82009 (307)772-3200

PAY PERIOD ENDING	12/30/2015	DATE TIME STARTED	12/30/2015
DATE LET	05/21/2015	DATE WORK BEGAN	
DATE AWARDED	06/22/2015	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	07/10/2015	DATE ACCEPTED	
DATE NOTICE TO PROCEED	12/30/2015		

		CURRENT TOTAL	THIS ESTIMATE
		-----	-----
CURRENT PROJECT AMT:	\$ 8,136,932.50 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT:	\$ 7,797,082.50 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.00% TOTAL EARNINGS	0.00	0.00
FUNDS AVAILABLE:	\$ 8,136,932.50 STOCKPILED MATERIALS	1,016,140.05	1,016,140.05
	GROSS EARNINGS	1,016,140.05	1,016,140.05
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	1,016,140.05	1,016,140.05
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	1,016,140.05	1,016,140.05
	OTHER ADJUSTMENTS	0.00	0.00
		-----	-----
	PAYMENT DUE		\$ 1,016,140.05

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20310
 PCN: 20310-BID
 PROJECT: STA023A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 12/30/2015
 10:03:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	203-01100	Proof Rolling	20.000	0.000		
			HOUR	0.000	0.00	
			152.00000	0.000		0.00
0010	203-01500	Blading	100.000	0.000		
			HOUR	0.000	0.00	
			175.00000	0.000		0.00
0015	208-00002	Erosion Log (12 Inch)	200.000	0.000		
			LF	0.000	0.00	
			7.50000	0.000		0.00
0020	208-00035	Aggregate Bag	100.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0025	208-00070	Vehicle Tracking Pad	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
0030	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOUR	0.000	0.00	
			40.00000	0.000		0.00
0035	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0040	208-00206	Erosion Control Supervisor	60.000	0.000		
			DAY	0.000	0.00	
			600.00000	0.000		0.00
0045	210-00010	Reset Mailbox Structure	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0050	212-00006	Seeding (Native)	1.500	0.000		
			ACRE	0.000	0.00	
			1,500.00000	0.000		0.00
0055	212-00032	Soil Conditioning	1.500	0.000		
			ACRE	0.000	0.00	
			2,750.00000	0.000		0.00

CONTID: C20310
 PCN: 20310-BID
 PROJECT: STA023A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 12/30/2015
 10:03:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	213-00002	Mulching (Weed Free Hay)	1.500	0.000		
			ACRE	0.000	0.00	
			7,500.00000	0.000		0.00
0065	213-00061	Mulch Tackifier	300.000	0.000		
			LB	0.000	0.00	
			3.75000	0.000		0.00
0070	304-06000	Aggregate Base Course (Class 6)	11,123.000	0.000		
			TON	0.000	0.00	
			28.00000	0.000		0.00
0075	304-07009	Aggregate Base Course (Class 7) (Special)	4,110.000	0.000		
			TON	0.000	0.00	
			21.00000	0.000		0.00
0080	308-00300	Stabilized Subgrade	11,264.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0085	310-00610	Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	58,376.000	0.000		
			SY	0.000	0.00	
			3.25000	0.000		0.00
0090	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	100.000	0.000		
			TON	0.000	0.00	
			165.00000	0.000		0.00
0095	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	55,535.000	0.000		
			TON	0.000	0.00	
			87.45000	0.000		0.00
0095		MATERIAL ALLOWANCE 3/4" Rock		0.000		
			TON	26,813.153	107,185.58	
			3.99750	26,813.153		107,185.58
0095		MATERIAL ALLOWANCE Crushed Fines		0.000		
			TON	53,074.801	324,016.35	
			6.10490	53,074.801		324,016.35
0095		MATERIAL ALLOWANCE 3AHA Julesburg		0.000		
			TON	34,785.191	228,907.43	
			6.58060	34,785.191		228,907.43

CONTID: C20310
 PCN: 20310-BID
 PROJECT: STA023A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0095		MATERIAL ALLOWANCE C33 Julesburg		0.000		
			TON	53,074.834	105,470.31	
				1.98720	53,074.834	105,470.31
0095		MATERIAL ALLOWANCE Recycled Asphalt		0.000		
			TON	27,262.086	250,560.38	
				9.19080	27,262.086	250,560.38
0100	411-10255	Emulsified Asphalt (Slow-Setting)	8,261.000	0.000		
			GAL	0.000	0.00	
				2.75000	0.000	0.00
0105	420-00510	Geotextile (Crack Reduction) (High Density)	40,000.000	0.000		
			SY	0.000	0.00	
				21.00000	0.000	0.00
0110	612-00101	Delineator (Drivable Concrete Installation) (Type I)	350.000	0.000		
			EACH	0.000	0.00	
				122.50000	0.000	0.00
0115	612-00102	Delineator (Drivable Concrete Installation) (Type II)	24.000	0.000		
			EACH	0.000	0.00	
				122.50000	0.000	0.00
0120	612-00103	Delineator (Drivable Concrete Installation) (Type III)	48.000	0.000		
			EACH	0.000	0.00	
				122.50000	0.000	0.00
0125	625-00000	Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
				46,295.00000	0.000	0.00
0130	626-00000	Mobilization	1.000	0.000		
			L S	0.000	0.00	
				735,000.00000	0.000	0.00
0135	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
				6,725.00000	0.000	0.00
0140	627-00001	Pavement Marking Paint	1,820.000	0.000		
			GAL	0.000	0.00	
				30.00000	0.000	0.00

CONTID: C20310
 PCN: 20310-BID
 PROJECT: STA023A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 12/30/2015
 10:03:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0145	627-00005	Epoxy Pavement Marking	910.000	0.000		
			GAL	0.000	0.00	
			75.00000	0.000		0.00
0150	627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,068.000	0.000		
			SF	0.000	0.00	
			14.50000	0.000		0.00
0155	629-01210	Adjust Monument Box	1.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0160	630-00000	Flagging	2,500.000	0.000		
			HOUR	0.000	0.00	
			29.00000	0.000		0.00
0165	630-00007	Traffic Control Inspection	30.000	0.000		
			DAY	0.000	0.00	
			205.00000	0.000		0.00
0170	630-00012	Traffic Control Management	60.000	0.000		
			DAY	0.000	0.00	
			790.00000	0.000		0.00
0175	630-80341	Construction Traffic Sign (Panel Size A)	10.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0180	630-80342	Construction Traffic Sign (Panel Size B)	100.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0185	630-80343	Construction Traffic Sign (Panel Size C)	4.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0190	630-80355	Portable Message Sign Panel	4.000	0.000		
			EACH	0.000	0.00	
			4,500.00000	0.000		0.00
0195	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00

CONTID: C20310
 PCN: 20310-BID
 PROJECT: STA023A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 12/30/2015
 10:03:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	630-80360	Drum Channelizing Device	50.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0205	630-80380	Traffic Cone	300.000	0.000		
			EACH	0.000	0.00	
			8.00000	0.000		0.00
0210	630-80510	Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			7,500.00000	0.000		0.00
0215	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0220	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0225	700-70012	F/A Asphalt Pavement Incentive	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0230	700-70016	F/A Fuel Cost Adjustment	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0235	700-70018	F/A Roadway Smoothness Incentive	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70019	F/A Asphalt Cement Cost Adjustment	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70021	F/A On-The-Job Trainee	3,850.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70028	F/A ESB Program	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C20310
 PCN: 20310-BID
 PROJECT: STA023A-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 12/30/2015
 10:03:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0252	700-70040	F/A Railroad	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70220	F/A Phone Service	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 8,095,782.50	\$ 1,016,140.05
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0265	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			17,500.00000	0.000		0.00
0270	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.000	0.00	
			20,500.00000	0.000		0.00
0275	620-00020	Sanitary Facility	1.000	0.000		
			EACH	0.000	0.00	
			3,150.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 41,150.00	\$ 0.00
PROJECT TOTAL			CURRENT AMT	\$ 8,136,932.50	\$ 1,016,140.05	\$ 1,016,140.05