

ESTIMATE SUMMARY

CONTID: C20322

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 20322-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 101.0 DAYS

TIME ALLOW:

140 WORK DAYS

SH121 (WADSWORTH): BEAR CREEK TO 4TH

PERCENT TIME: 72.14

ORIG TIME ALLOW:

140 WORK DAYS

PROJECT NO:

STU1211-085

SH121 (WADSWORTH): YALE TO 4TH

NAME OF ROAD:

PROJECT COUNTIES:

JEFFERSON

DENVER

CONTRACTOR:

Martin Marietta Materials, Inc.

1627 Cole Blvd

Suite 200

Lakewood

CO 80401 (720)245-6400

PAY PERIOD ENDING 09/28/2019

DATE TIME STARTED 03/11/2019

DATE LET 11/29/2018

DATE WORK BEGAN 03/11/2019

DATE AWARDED 12/13/2018

DATE TIME STOPPED

DATE CONTRACT EXECUTED 01/25/2019

DATE ACCEPTED

DATE NOTICE TO PROCEED 03/11/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,827,734.17 PARTICIPATING	\$ 5,169,321.59	\$ 255,450.95
AWARD PROJECT AMT: \$ 5,274,803.15 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 88.70% TOTAL EARNINGS	5,169,321.59	255,450.95
FUNDS AVAILABLE: \$ 658,412.58 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	255,450.95
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-79,122.05	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	255,450.95
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	255,450.95
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 255,450.95

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00195	*Removal of Median Cover	15.000	15.000		
			SY	0.000	0.00	
			38.70000	15.000		580.50
0010	202-00200	*Removal of Sidewalk	1,055.000	1,054.000		
			SY	0.000	0.00	
			25.80000	1,054.000		27,193.20
0015	202-00203	*Removal of Curb and Gutter	1,360.750	1,360.750		
			LF	0.000	0.00	
			9.38000	1,360.750		12,763.84
0020	202-00206	*Removal of Concrete Curb Ramp	1,396.000	1,396.000		
			SY	0.000	0.00	
			30.49000	1,396.000		42,564.04
0025	202-00210	*Removal of Concrete Pavement	463.000	463.000		
			SY	0.000	0.00	
			30.49000	463.000		14,116.87
0030	202-00220	*Removal of Asphalt Mat	432.000	432.000		
			SY	0.000	0.00	
			10.64000	432.000		4,596.48
0035	202-00240	*Removal of Asphalt Mat (Planing)	207,414.000	207,414.000		
			SY	0.000	0.00	
			2.12000	207,414.000		439,717.68
0036	202-00250	Rem Pavement Marking CMO #015	184.000	0.000		
			SF	0.000	0.00	
			4.95000	0.000		0.00
0040	202-00821	*Removal of Sign Panel	9.000	9.000		
			EACH	0.000	0.00	
			40.64000	9.000		365.76
0045	202-00860	*Removal of Pedestrian Push Button	19.000	12.000		
			EACH	1.000	46.45	
			46.45000	13.000		603.85
0050	202-04002	*Clean Culvert	67.000	0.000		
			EACH	0.000	0.00	
			1,361.90000	0.000		0.00

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0055	202-04005	*Clean Valve Box	70.000	70.000		
			EACH	0.000	0.00	
			236.85000	70.000		16,579.50
0060	203-01597	*Potholing	31.000	31.000		
			HOOR	0.000	0.00	
			213.17000	31.000		6,608.27
0065	206-00065	*Structure Backfill (Flow-Fill)	0.000	0.000		
			CY	0.000	0.00	
			410.47000	0.000		0.00
0070	208-00035	*Aggregate Bag	400.000	400.000		
			LF	0.000	0.00	
			10.75000	400.000		4,300.00
0075	208-00046	*Pre-fabricated Concrete Washout Structure (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			5,863.81000	2.000		11,727.62
0080	208-00051	*Storm Drain Inlet Protection (Type I)	228.000	228.000		
			LF	0.000	0.00	
			11.33000	228.000		2,583.24
0085	208-00052	*Storm Drain Inlet Protection (Type II)	88.000	88.000		
			LF	0.000	0.00	
			53.24000	88.000		4,685.12
0090	208-00103	*Removal and Disposal of Sediment (Labor)	40.000	26.000		
			HOOR	0.000	0.00	
			126.47000	26.000		3,288.22
0095	208-00105	*Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOOR	0.000	0.00	
			224.20000	0.000		0.00
0100	208-00106	Sweeping (Sediment Removal)	30.000	25.000		
			HOOR	0.000	0.00	
			220.87000	25.000		5,521.75
0105	208-00107	*Removal of Trash	10.000	0.000		
			HOOR	0.000	0.00	
			126.47000	0.000		0.00

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0110	208-00207	*Erosion Control Management	26.000	20.000		
			DAY	3.000	776.10	
			258.70000	23.000		5,950.10
0115	210-00810	*Reset Ground Sign	3.000	2.000		
			EACH	0.000	0.00	
			435.47000	2.000		870.94
0120	210-00827	*Reset Pull Box	5.000	4.000		
			EACH	0.000	0.00	
			296.12000	4.000		1,184.48
0125	210-00859	*Modify Pedestrian Push Button	6.000	5.000		
			EACH	0.000	0.00	
			296.12000	5.000		1,480.60
0130	210-00860	*Reset Pedestrian Push Button	18.000	11.000		
			EACH	0.000	0.00	
			52.26000	11.000		574.86
0135	210-00865	*Reset Pedestrian Signal Head	2.000	0.000		
			EACH	1.000	87.09	
			87.09000	1.000		87.09
0140	210-04010	Adjust Manhole	101.000	92.000		
			EACH	0.000	0.00	
			718.81000	92.000		66,130.52
0145	210-04020	*Modify Inlet	3.000	3.000		
			EACH	0.000	0.00	
			8,209.34000	3.000		24,628.02
0150	210-04050	Adjust Valve Box	165.000	165.000		
			EACH	0.000	0.00	
			262.32000	165.000		43,282.80
0155	212-00006	*Seeding (Native)	0.100	0.100		
			ACRE	0.000	0.00	
			8,623.26000	0.100		862.33
0160	212-00032	*Soil Conditioning	0.100	0.100		
			ACRE	0.000	0.00	
			17,821.40000	0.100		1,782.14

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0165	213-00003	*Mulching (Weed Free)	0.100	0.100		
			ACRE	0.000	0.00	
			14,659.53000	0.100		1,465.95
0170	213-00061	*Mulch Tackifier	10.000	10.000		
			LB	0.000	0.00	
			45.99000	10.000		459.90
0175	304-06007	Aggregate Base Course (Class 6)	122.000	122.000		
			CY	0.000	0.00	
			59.74000	122.000		7,288.28
0180	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	57.000	57.000		
			TON	0.000	0.00	
			144.16000	57.000		8,217.12
0185	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	28,100.000	28,100.000		
			TON	0.000	0.00	
			84.42000	28,100.000		2,372,202.00
0190	411-10255	Emulsified Asphalt (Slow-Setting)	12,048.000	12,048.000		
			GAL	0.000	0.00	
			2.96000	12,048.000		35,662.08
0195	412-00600	*Concrete Pavement (6 Inch)	0.000	0.000		
			SY	0.000	0.00	
			112.59000	0.000		0.00
0196	412-00605	Conc Pvmnt (6 In) (Fast Track) CMO #003	507.000	507.000		
			SY	0.000	0.00	
			120.74000	507.000		61,215.18
0197	503-00018	Drilled Caisson (18 In) CMO #007	10.000	10.000		
			LF	0.000	0.00	
			230.00000	10.000		2,300.00
0200	506-00209	*Riprap (9 Inch)	2.000	2.000		
			CY	0.000	0.00	
			879.57000	2.000		1,759.14
0205	605-82100	*Pipe Edge Drain	785.000	785.000		
			LF	0.000	0.00	
			63.05000	785.000		49,494.25

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0210	608-00006	*Concrete Sidewalk (6 Inch)	10.000	10.000		
			SY	0.000	0.00	
			82.09000	10.000		820.90
0211	608-00003	Conc Sidewalk (Fast Track) CMO #003	1,009.000	1,009.000		
			SY	0.000	0.00	
			93.59000	1,009.000		94,432.31
0212	900-00006	Added Item (Dollar)/ Price Reduction - Concrete Sidewalk (Fast Track) CMO #005	-44.170	-44.170		
			DOL	0.000	0.00	
			1.00000	-44.170		-44.17
0215	608-00010	*Concrete Curb Ramp	3.000	3.000		
			SY	0.000	0.00	
			187.64000	3.000		562.92
0216	608-00011	Curb Ramp (Fast Track) CMO #003	1,692.000	1,692.000		
			SY	0.000	0.00	
			210.64000	1,692.000		356,402.88
0217	900-00006	Added Item (Dollar)/ Price Reduction - Curb Ramp (Fast Track) CMO #005	-141.550	-141.550		
			DOL	0.000	0.00	
			1.00000	-141.550		-141.55
0220	608-00015	*Detectable Warnings	367.000	367.000		
			SF	0.000	0.00	
			105.55000	367.000		38,736.85
0225	609-21010	*Curb and Gutter Type 2 (Section I-B)	709.000	709.000		
			LF	0.000	0.00	
			30.49000	709.000		21,617.41
0226	609-31010	C and G Ty 2 I-B (Fast Track) CMO #003	0.000	0.000		
			LF	0.000	0.00	
			37.39000	0.000		0.00
0230	609-21020	*Curb and Gutter Type 2 (Section II-B)	44.000	44.000		
			LF	0.000	0.00	
			34.01000	44.000		1,496.44
0231	609-31020	C and G Ty 2 II-B (Fast Track) CMO #003	815.000	815.000		
			LF	0.000	0.00	
			40.91000	815.000		33,341.65

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0235	610-00020	*Median Cover Material (Patterned Concrete)	3,259.000	3,259.000		
			SF	0.000	0.00	
			14.08000	3,259.000		45,886.72
0239	612-00039	Delin (Flex) (Surf Mount) CMO #011	12.000	12.000		
			EACH	0.000	0.00	
			115.00000	12.000		1,380.00
0240	612-00002	*Delineator (Type II)	10.000	10.000		
			EACH	0.000	0.00	
			32.51000	10.000		325.10
0241	613-01300	3 In Elec Cond (P) CMO #007	20.000	20.000		
			LF	0.000	0.00	
			23.00000	20.000		460.00
0245	613-07000	*Pull Box (Special)	6.000	6.000		
			EACH	0.000	0.00	
			307.74000	6.000		1,846.44
0250	613-10000	*Wiring	1.000	0.000		
			L S	0.750	12,628.76	
			16,838.34000	0.750		12,628.76
0255	614-00011	*Sign Panel (Class I)	28.000	28.000		
			SF	0.000	0.00	
			22.07000	28.000		617.96
0260	614-00012	*Sign Panel (Class II)	69.500	42.000		
			SF	20.000	487.80	
			24.39000	62.000		1,512.18
0265	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	62.000	62.000		
			LF	0.000	0.00	
			24.39000	62.000		1,512.18
0270	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	9.000	7.000		
			EACH	0.000	0.00	
			435.47000	7.000		3,048.29
0275	614-70000	*Programmable Traffic Signal Face	2.000	0.000		
			EACH	2.000	10,799.78	
			5,399.89000	2.000		10,799.78

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0276	614-70000	Prog Traf Sig Face (4-Section) CMO #010	1.000	0.000		
			EACH	0.000	0.00	
			5,735.67000	0.000		0.00
0280	614-70336	*Traffic Signal Face (12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,016.10000	0.000		0.00
0285	614-72860	*Pedestrian Push Button	23.000	22.000		
			EACH	1.000	1,201.91	
			1,201.91000	23.000		27,643.93
0290	614-72863	*Pedestrian Push Button Post Assembly	23.000	20.000		
			EACH	0.000	0.00	
			1,393.52000	20.000		27,870.40
0295	614-72875	*Loop Detector Wire	2,708.000	2,708.000		
			LF	0.000	0.00	
			6.68000	2,708.000		18,089.44
0296	614-72887	Detect (Microwave Veh) CMO #009	2.000	0.000		
			EACH	2.000	22,000.00	
			11,000.00000	2.000		22,000.00
0300	614-84000	*Traffic Signal Pedestal Pole Steel	2.000	0.000		
			EACH	1.000	3,882.10	
			3,882.10000	1.000		3,882.10
0305	625-00000	*Construction Surveying	1.000	0.800		
			L S	0.100	5,691.35	
			56,913.49000	0.900		51,222.14
0306	625-00001	Const Surveying (Hour) CMO #004	20.000	20.000		
			HOURL	0.000	0.00	
			150.00000	20.000		3,000.00
0310	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			342,937.35000	1.000		342,937.35
0315	626-01103	*Public Information Services (Tier III)	1.000	0.800		
			L S	0.100	1,879.99	
			18,799.85000	0.900		16,919.87



CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0320	627-00008	*Modified Epoxy Pavement Marking	171.000	0.000		
			GAL	0.000	0.00	
			83.61000	0.000		0.00
0325	627-00013	*Pavement Marking Paint (High Build)	889.000	889.000		
			GAL	0.000	0.00	
			34.84000	889.000		30,972.76
0330	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	19,706.000	0.000		
			SF	0.000	0.00	
			14.23000	0.000		0.00
0335	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	2,100.000	0.000		
			SF	1,707.000	21,713.04	
			12.72000	1,707.000		21,713.04
0338	627-30408	Pre Thermo Pvmt Mkg (Shield) CMO #015	192.000	0.000		
			SF	0.000	0.00	
			27.07000	0.000		0.00
0340	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	14,954.000	0.000		
			SF	8,011.000	113,515.87	
			14.17000	8,011.000		113,515.87
0345	630-00000	*Flagging	2,200.000	1,148.250		
			HOUR	8.000	297.28	
			37.16000	1,156.250		42,966.25
0350	630-00003	*Uniformed Traffic Control	1,600.000	1,146.250		
			HOUR	226.250	23,647.65	
			104.52000	1,372.500		143,453.70
0355	630-00006	*Uniformed Traffic Control (Vehicle)	1,600.000	1,146.250		
			HOUR	226.250	5,255.79	
			23.23000	1,372.500		31,883.18
0360	630-00007	*Traffic Control Inspection	63.000	54.000		
			DAY	9.000	992.88	
			110.32000	63.000		6,950.16
0365	630-00012	*Traffic Control Management	140.000	85.000		
			DAY	21.000	16,948.68	
			807.08000	106.000		85,550.48

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10  
 ESTIMATE RUN 09/30/2019  
 23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0370	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	7.200		
			EACH	0.000	0.00	
			63.87000	7.200		459.86
0375	630-80341	*Construction Traffic Sign (Panel Size A)	48.000	43.200		
			EACH	0.000	0.00	
			40.64000	43.200		1,755.65
0380	630-80342	*Construction Traffic Sign (Panel Size B)	59.000	53.100		
			EACH	0.000	0.00	
			52.26000	53.100		2,775.01
0385	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.000	0.00	
			4,354.75000	1.800		7,838.55
0390	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	3.600		
			EACH	0.000	0.00	
			1,451.59000	3.600		5,225.72
0395	630-80360	*Drum Channelizing Device	100.000	27.000		
			EACH	0.000	0.00	
			29.03000	27.000		783.81
0400	630-80380	*Traffic Cone	754.000	615.600		
			EACH	63.000	805.14	
			12.78000	678.600		8,672.51
0405	630-80393	*Stackable Vertical Panels	53.000	47.700		
			EACH	0.000	0.00	
			23.23000	47.700		1,108.07
0410	630-85020	*Mobile Attenuator	1.000	0.900		
			EACH	0.000	0.00	
			11,612.65000	0.900		10,451.39
0411	900-00006	Added Item (Dollar)/ Price Reduction-Failure to Perform Traffic Control CMO #006	-3,450.000	-3,450.000		
			DOL	0.000	0.00	
			1.00000	-3,450.000		-3,450.00
0415	632-00000	Night Work Lighting	1.000	1.000		
			L S	0.000	0.00	
			40,566.61000	1.000		40,566.61

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/30/2019

ESTIMATE NO: 0007

23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0420	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70011	F/A Partnering	1,100.000	504.000		
			F A	0.000	0.00	
			1.00000	504.000		504.00
0430	700-70016	F/A Fuel Cost Adjustment	-18,758.680	-18,758.680		
			F A	0.000	0.00	
			1.00000	-18,758.680		-18,758.68
0435	700-70018	F/A Roadway Smoothness Incentive	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70019	F/A Asphalt Cement Cost Adjustment	25,321.650	25,321.650		
			F A	0.000	0.00	
			1.00000	25,321.650		25,321.65
0445	700-70023	F/A On-The-Job Trainee	4,000.000	3,600.000		
			F A	0.000	0.00	
			1.00000	3,600.000		3,600.00
0450	700-70025	F/A Quality Incentive Payment	125,157.410	125,157.410		
			F A	0.000	0.00	
			1.00000	125,157.410		125,157.41
0455	700-70031	F/A Interim Surface Repair	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 5,772,931.71 \$	242,657.66 \$ 5,114,519.00
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0465	620-00002	Field Office (Class 2)	1.000	0.750		
			EACH	0.250	6,593.23	
			26,372.93000	1.000		26,372.93

CONTID: C20322  
 PCN: 20322-BID  
 PROJECT: STU1211-085

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 09/30/2019

ESTIMATE NO: 0007

23:51:15

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0470	620-00012	Field Laboratory (Class 2)	1.000	0.750		
			EACH	0.250	6,200.06	
			24,800.23000	1.000		24,800.23
0475	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,814.65000	2.000		3,629.30
-----						
		CAT 0400	CURRENT AMT	\$ 54,802.46	\$ 12,793.29	\$ 54,802.46
		PROJECT TOTAL	CURRENT AMT	\$ 5,827,734.17	\$ 255,450.95	\$ 5,169,321.46