

ESTIMATE SUMMARY

CONTID: C20325

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 20325-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 169.0 DAYS

TIME ALLOW:

170 WORK DAYS

US 160 PASSING LANE NORTH OF TOWAOC

PERCENT TIME: 99.41

ORIG TIME ALLOW:

170 WORK DAYS

PROJECT NO: NHPP1601-073

US 160 PASSING LANE NORTH OF TOWAOC

NAME OF ROAD:

PROJECT COUNTIES: MONTEZUMA

CONTRACTOR:

OLDCASTLE SW GROUP, INC.

PAY PERIOD ENDING 08/20/2020

DATE TIME STARTED 05/06/2019

2273 RIVER ROAD

DATE LET 03/07/2019

DATE WORK BEGAN 05/06/2019

DATE AWARDED 03/26/2019

DATE TIME STOPPED 05/08/2020

DATE CONTRACT EXECUTED 04/12/2019

DATE ACCEPTED 05/08/2020

GRAND JUNCTION CO 81505 (970)243-4900

DATE NOTICE TO PROCEED 05/06/2019

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,124,373.02 PARTICIPATING	\$ 9,124,373.03	\$ 0.00
AWARD PROJECT AMT: \$ 9,086,930.60 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 100.00% TOTAL EARNINGS	9,124,373.03	0.00
FUNDS AVAILABLE: \$ -0.01 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	136,303.96
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	136,303.96
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	136,303.96
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 136,303.96

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 2  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			27,330.00000	1.000		27,330.00
0010	202-00010	Removal of Tree	9.000	9.000		
			EACH	0.000	0.00	
			507.00000	9.000		4,563.00
0015	202-00033	Removal of Pipe	11.500	11.500		
			EACH	0.000	0.00	
			1,320.00000	11.500		15,180.00
0020	202-00090	*Removal of Delineator	60.000	60.000		
			EACH	0.000	0.00	
			7.80000	60.000		468.00
0025	202-00220	*Removal of Asphalt Mat	24,897.700	24,897.700		
			SY	0.000	0.00	
			4.00000	24,897.700		99,590.80
0030	202-00240	*Removal of Asphalt Mat (Planing)	455.600	455.600		
			SY	0.000	0.00	
			21.40000	455.600		9,749.84
0035	202-00810	Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0040	202-01000	*Removal of Fence	4,250.000	4,250.000		
			LF	0.000	0.00	
			0.90000	4,250.000		3,825.00
0045	202-01035	Removal of Gate	1.000	1.000		
			EACH	0.000	0.00	
			390.00000	1.000		390.00
0050	202-01130	*Removal of Guardrail Type 3	306.000	306.000		
			LF	0.000	0.00	
			5.75000	306.000		1,759.50
0055	202-01300	*Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			340.00000	4.000		1,360.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	202-04001	Plug Culvert	5.000	5.000		
			EACH	0.000	0.00	
			10,000.00000	5.000		50,000.00
0065	202-07000	*Obliterate Old Road	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0070	203-00060	Embankment Material (Complete In Place)	14,799.000	14,799.000		
			CY	0.000	0.00	
			17.00000	14,799.000		251,583.00
0075	203-00100	Muck Excavation	0.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0080	203-01140	Rolling	4.000	4.000		
			HOURL	0.000	0.00	
			130.00000	4.000		520.00
0085	203-01500	Blading	14.500	14.500		
			HOURL	0.000	0.00	
			113.00000	14.500		1,638.50
0090	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0095	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0100	203-01594	Combination Loader	10.000	10.000		
			HOURL	0.000	0.00	
			96.00000	10.000		960.00
0105	203-01597	*Potholing	146.000	146.000		
			HOURL	0.000	0.00	
			335.00000	146.000		48,910.00
0110	203-02330	Laborer	0.000	0.000		
			HOURL	0.000	0.00	
			46.00000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	1,012.000	1,012.000		
			CY	0.000	0.00	
			23.00000	1,012.000		23,276.00
0120	206-00100	Structure Backfill (Class 1)	134.000	134.000		
			CY	0.000	0.00	
			63.00000	134.000		8,442.00
0125	206-01000	Bed Course Material	329.000	329.000		
			CY	0.000	0.00	
			59.00000	329.000		19,411.00
0130	207-00210	Stockpile Topsoil	5,750.000	5,750.000		
			CY	0.000	0.00	
			4.30000	5,750.000		24,725.00
0135	208-00002	*Erosion Log Type 1 (12 Inch)	1,805.000	1,805.000		
			LF	0.000	0.00	
			4.85000	1,805.000		8,754.25
0140	208-00020	*Silt Fence	634.000	634.000		
			LF	0.000	0.00	
			2.00000	634.000		1,268.00
0145	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0150	208-00070	Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
0155	208-00103	*Removal and Disposal of Sediment (Labor)	13.000	13.000		
			HOUR	0.000	0.00	
			61.50000	13.000		799.50
0160	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOUR	0.000	0.00	
			153.00000	0.000		0.00
0165	208-00207	*Erosion Control Management	44.500	44.500		
			DAY	0.000	0.00	
			557.00000	44.500		24,786.50

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	209-00600	Dust Palliative (Magnesium Chloride)	0.000	0.000		
			GAL	0.000	0.00	
			1.75000	0.000		0.00
0175	210-00011	*Reset Mailbox Structure (Type 1)	5.000	5.000		
			EACH	0.000	0.00	
			500.00000	5.000		2,500.00
0176	210-00015	Res End Section / 23x14 RCES Ellip / MCR#4	2.000	2.000		
			EACH	0.000	0.00	
			1,840.00000	2.000		3,680.00
0180	210-00810	*Reset Ground Sign	13.000	13.000		
			EACH	0.000	0.00	
			280.00000	13.000		3,640.00
0181	210-01000	Res Fence / MCR#3	384.000	384.000		
			LF	0.000	0.00	
			3.30000	384.000		1,267.20
0185	210-01011	Reset Gate	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0186	210-02018	Relay Pipe (18 In) / 23x24 RCP Ellip / MCR#4	32.000	32.000		
			LF	0.000	0.00	
			142.94000	32.000		4,574.08
0190	212-00006	*Seeding (Native)	13.660	13.660		
			ACRE	0.000	0.00	
			630.00000	13.660		8,605.80
0195	212-00032	*Soil Conditioning	13.660	13.660		
			ACRE	0.000	0.00	
			4,200.00000	13.660		57,372.00
0200	213-00004	*Mulching (Weed Free Straw)	21.790	21.790		
			ACRE	0.000	0.00	
			1,100.00000	21.790		23,969.00
0205	213-00061	*Mulch Tackifier	2,179.000	2,179.000		
			LB	0.000	0.00	
			3.70000	2,179.000		8,062.30

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0210	214-01010	*Brush Layer Cutting	50.000	50.000		
			EACH	0.000	0.00	
			19.00000	50.000		950.00
0215	216-00041	*Soil Retention Blanket (Straw/Coconut)	1,782.000	1,782.000		
			SY	0.000	0.00	
			3.50000	1,782.000		6,237.00
0220	240-00000	*Wildlife Biologist	1.000	1.000		
			HOURL	0.000	0.00	
			107.00000	1.000		107.00
0225	240-00010	*Removal of Nests	0.000	0.000		
			HOURL	0.000	0.00	
			62.00000	0.000		0.00
0230	304-02000	*Aggregate Base Course (Class 2)	30,104.150	30,104.150		
			TON	0.000	0.00	
			18.00000	30,104.150		541,874.70
0235	304-06000	Aggregate Base Course (Class 6)	30,261.940	30,261.940		
			TON	0.000	0.00	
			18.00000	30,261.940		544,714.92
0240	304-06009	Aggregate Base Course (Class 6) (Special)	0.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0245	310-00610	*Full Depth Reclamation of Hot Mix Asphalt Pavement (8-12")	38,140.000	38,140.000		
			SY	0.000	0.00	
			2.50000	38,140.000		95,350.00
0250	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	208.860	208.860		
			TON	0.000	0.00	
			205.00000	208.860		42,816.30
0255	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	5,925.340	5,925.340		
			TON	0.000	0.00	
			149.00000	5,925.340		882,875.66
0260	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	18,090.710	18,090.710		
			TON	0.000	0.00	
			108.50000	18,090.710		1,962,842.04

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0265	411-10255	Emulsified Asphalt (Slow-Setting)	3,152.000	3,152.000		
			GAL	0.000	0.00	
			4.85000	3,152.000		15,287.20
0270	420-00000	Geomembrane	178.000	178.000		
			SY	0.000	0.00	
			15.00000	178.000		2,670.00
0275	420-00112	Geotextile (Drainage) (Class 1)	1,386.000	1,386.000		
			SY	0.000	0.00	
			3.35000	1,386.000		4,643.10
0280	506-00030	Grouted Riprap (6 Inch)	2.000	2.000		
			CY	0.000	0.00	
			1,200.00000	2.000		2,400.00
0285	506-00206	Riprap (6 Inch)	325.000	325.000		
			CY	0.000	0.00	
			183.00000	325.000		59,475.00
0290	506-00209	Riprap (9 Inch)	16.000	16.000		
			CY	0.000	0.00	
			235.00000	16.000		3,760.00
0295	506-00212	Riprap (12 Inch)	126.000	126.000		
			CY	0.000	0.00	
			200.00000	126.000		25,200.00
0300	506-00218	Riprap (18 Inch)	91.000	91.000		
			CY	0.000	0.00	
			200.00000	91.000		18,200.00
0305	506-01020	Geogrid Reinforcement	377.800	377.800		
			SY	0.000	0.00	
			11.00000	377.800		4,155.80
0310	601-03000	*Concrete Class D	70.500	70.500		
			CY	0.000	0.00	
			1,050.00000	70.500		74,025.00
0315	602-00020	*Reinforcing Steel (Epoxy Coated)	5,143.000	5,143.000		
			LB	0.000	0.00	
			6.50000	5,143.000		33,429.50

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0320	603-00001	*Annular Space Grouting	111.000	111.000		
			CY	0.000	0.00	
			390.00000	111.000		43,290.00
0325	603-00051	Culvert Lining (48 Inch)(Slip) (63"x43" Elliptical HDPE)	334.000	334.000		
			LF	0.000	0.00	
			647.00000	334.000		216,098.00
0330	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	96.000	96.000		
			LF	0.000	0.00	
			194.00000	96.000		18,624.00
0335	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	120.000	120.000		
			LF	0.000	0.00	
			200.00000	120.000		24,000.00
0340	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	520.000	520.000		
			LF	0.000	0.00	
			396.00000	520.000		205,920.00
0345	603-02185	23x14 Inch Reinforced Concrete Pipe Elliptical (Complete In	368.000	368.000		
			LF	0.000	0.00	
			196.00000	368.000		72,128.00
0350	603-02365	45x29 Inch Reinforced Concrete Pipe Elliptical (Complete In	88.000	88.000		
			LF	0.000	0.00	
			400.00000	88.000		35,200.00
0355	603-02425	53x34 Inch Reinforced Concrete Pipe Elliptical (Complete In	80.000	80.000		
			LF	0.000	0.00	
			500.00000	80.000		40,000.00
0360	603-05018	18 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			1,500.00000	4.000		6,000.00
0365	603-05036	36 Inch Reinforced Concrete End Section	8.000	8.000		
			EACH	0.000	0.00	
			2,150.00000	8.000		17,200.00
0370	603-05118	23x14 Inch Reinforced Concrete End Section Elliptical	22.000	22.000		
			EACH	0.000	0.00	
			2,800.00000	22.000		61,600.00



CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0375	603-05136	45x29 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
		EACH		0.000	0.00	
			2,375.00000	1.000		2,375.00
0380	603-05142	53x34 Inch Reinforced Concrete End Section Elliptical	1.000	1.000		
		EACH		0.000	0.00	
			5,400.00000	1.000		5,400.00
0385	603-70905	*9x5 Foot Concrete Box Culvert (Precast)	130.000	130.000		
		LF		0.000	0.00	
			1,580.00000	130.000		205,400.00
0390	606-00301	*Guardrail Type 3 (6-3 Post Spacing) 31 In MGS	1,988.000	1,988.000		
		LF		0.000	0.00	
			26.50000	1,988.000		52,682.00
0395	606-02003	*End Anchorage (Nonflared) 31 In MGS	8.000	8.000		
		EACH		0.000	0.00	
			3,200.00000	8.000		25,600.00
0400	607-00005	*End Post	22.000	22.000		
		EACH		0.000	0.00	
			225.00000	22.000		4,950.00
0405	607-00010	*Corner and Line Brace Post	30.000	30.000		
		EACH		0.000	0.00	
			330.00000	30.000		9,900.00
0410	607-01000	*Fence Barbed Wire with Metal Posts	3,026.000	3,026.000		
		LF		0.000	0.00	
			4.25000	3,026.000		12,860.50
0415	607-11200	*Fence Combination Wire With Metal Posts	596.000	596.000		
		LF		0.000	0.00	
			5.00000	596.000		2,980.00
0420	607-11525	*Fence (Plastic)	191.000	191.000		
		LF		0.000	0.00	
			2.60000	191.000		496.60
0425	607-60110	*10 Foot Gate	7.000	7.000		
		EACH		0.000	0.00	
			640.00000	7.000		4,480.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0430	612-00001	*Delineator (Type I)	73.000	73.000		
			EACH	0.000	0.00	
			23.50000	73.000		1,715.50
0435	612-00002	*Delineator (Type II)	28.000	28.000		
			EACH	0.000	0.00	
			27.90000	28.000		781.20
0440	612-00003	*Delineator (Type III)	22.000	22.000		
			EACH	0.000	0.00	
			32.50000	22.000		715.00
0445	613-00200	*2 Inch Electrical Conduit	10,640.000	10,640.000		
			LF	0.000	0.00	
			10.60000	10,640.000		112,784.00
0445		MATERIAL ALLOWANCE Couplings		0.000		
			LF	0.000	0.00	
			10.60000	0.000		0.00
0445		MATERIAL ALLOWANCE Detectable Pull Tape		0.000		
			LF	0.000	0.00	
			10.60000	0.000		0.00
0445		MATERIAL ALLOWANCE 2 Inch Electrical Conduit		0.000		
			LF	0.000	0.00	
			10.60000	0.000		0.00
0450	613-07004	*Type Four Pull Box	8.000	8.000		
			EACH	0.000	0.00	
			3,350.00000	8.000		26,800.00
0450		MATERIAL ALLOWANCE Type Four Pull Box		0.000		
			EACH	0.000	0.00	
			3,350.00000	0.000		0.00
0455	614-00011	*Sign Panel (Class I)	49.850	49.850		
			SF	0.000	0.00	
			20.00000	49.850		997.00
0460	614-00012	*Sign Panel (Class II)	141.250	141.250		
			SF	0.000	0.00	
			25.00000	141.250		3,531.25

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0461	614-00216	Steel Sign Post (2x2 In T) / MCR#5	32.000	32.000		
			LF	0.000	0.00	
			9.00000	32.000		288.00
0462	614-00218	Steel Sign Post (2.25x2.25 In T) Sleeve / MCR#5	20.000	20.000		
			LF	0.000	0.00	
			11.00000	20.000		220.00
0465	614-01512	*Steel Sign Support (2-Inch Round)(Post)	12.000	12.000		
			LF	0.000	0.00	
			16.65000	12.000		199.80
0470	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	1.000	1.000		
			EACH	0.000	0.00	
			105.00000	1.000		105.00
0475	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	144.000	144.000		
			LF	0.000	0.00	
			17.85000	144.000		2,570.40
0480	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	12.000	12.000		
			EACH	0.000	0.00	
			260.00000	12.000		3,120.00
0481	614-80312	Barricade (Ty 3 F-B) / MCR#5	1.000	1.000		
			EACH	0.000	0.00	
			3,592.00000	1.000		3,592.00
0485	614-80391	*Rumble Strip (Grinding)(Asphalt)	12,342.000	12,342.000		
			LF	0.000	0.00	
			0.35000	12,342.000		4,319.70
0490	619-06240	*24 Inch Ductile Iron Pipe	0.000	0.000		
			LF	0.000	0.00	
			185.00000	0.000		0.00
0495	619-50640	*8 Inch Plastic Pipe (HDPE DR 11)	446.000	446.000		
			LF	0.000	0.00	
			49.00000	446.000		21,854.00
0495		MATERIAL ALLOWANCE 8 IPS DR11 HDPE Pipe		0.000		
			LF	0.000	0.00	
			11.96000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0495		MATERIAL ALLOWANCE 8" DI Back up Ring		0.000		
			EACH	0.000	0.00	
			22.18000	0.000		0.00
0495		MATERIAL ALLOWANCE 8" SDR9 IPS Flange Adapter		0.000		
			EACH	0.000	0.00	
			52.03000	0.000		0.00
0500	619-51280	*16 Inch Plastic Pipe (HDPE DR 11)	3,862.000	3,862.000		
			LF	0.000	0.00	
			106.00000	3,862.000		409,372.00
0500		MATERIAL ALLOWANCE 16 SDR 9 IPS PE 11.25 Fab Bend		0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 SDR9 IPS PE 22.5 Fab Bend		0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" DI FLG Back up Ring		0.000		
			EACH	0.000	0.00	
			104.22000	0.000		0.00
0500		MATERIAL ALLOWANCE 16"IPS DR9 Flange Adapter		0.000		
			EACH	0.000	0.00	
			315.75000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" IPS DR9 MH Adapter w/Stiff		0.000		
			EACH	0.000	0.00	
			290.39000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" IPS SDR9 Wall Anchor		0.000		
			EACH	0.000	0.00	
			434.62000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" IPS SDR9 Wall Anchor		0.000		
			EACH	0.000	0.00	
			434.62000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" MJ HDPE Acc Set		0.000		
			EACH	0.000	0.00	
			116.25000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
0500		MATERIAL ALLOWANCE 16" SDR9 IPS HDPE 45 Bend Fab		0.000		
			EACH	0.000	0.00	
			361.25000	0.000		0.00
0500		MATERIAL ALLOWANCE 16x8 IPS DR9/11 Tee Fab		0.000		
			EACH	0.000	0.00	
			800.95000	0.000		0.00
0500		MATERIAL ALLOWANCE 2 SDR9 HDPE MIPT Adapter		0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 IPS DR9 HDPE Pipe		0.000		
			LF	0.000	0.00	
			45.48000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 IPS DR11 HDPE Pipe		0.000		
			LF	0.000	0.00	
			38.07000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 IPS DR11 HDPE Pipe		0.000		
			LF	0.000	0.00	
			38.07000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 IPS DR11 HDPE Pipe		0.000		
			LF	0.000	0.00	
			38.07000	0.000		0.00
0500		MATERIAL ALLOWANCE 12 EBAA Megalug MH DI 1112 RST		0.000		
			EACH	0.000	0.00	
			71.87000	0.000		0.00
0500		MATERIAL ALLOWANCE 14GA COP Wire Solid Blue 500'		0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0500		MATERIAL ALLOWANCE 16x12 JMxMJ Red USA		0.000		
			EACH	0.000	0.00	
			562.57000	0.000		0.00
0500		MATERIAL ALLOWANCE 16x12 MJxMJ Red USA		0.000		
			EACH	0.000	0.00	
			562.57000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0500		MATERIAL ALLOWANCE 4x1000' Detecto Tape-Water		0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0500		MATERIAL ALLOWANCE Trace-O-Fflex Valve Marker		0.000		
			EACH	0.000	0.00	
			78.34000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 SDR11 IPS PE 11.25 Fab Bend		0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0500		MATERIAL ALLOWANCE 16SDR11 IPS PE 22.5 Fab Bend		0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0500		MATERIAL ALLOWANCE 16 SDR11 IPS PE 45 FAB		0.000		
			EACH	0.000	0.00	
			264.43000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" IPS SDR11 Wall Anchor		0.000		
			EACH	0.000	0.00	
			434.62000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" MJ HDPE Acc Set		0.000		
			EACH	0.000	0.00	
			116.25000	0.000		0.00
0500		MATERIAL ALLOWANCE 16" IPS DR11 MJ Adapter w/Stiff		0.000		
			EACH	0.000	0.00	
			290.39000	0.000		0.00
0505	619-51280	*16 Inch Plastic Pipe (HDPE DR 9)	6,600.000	6,600.000		
			LF	0.000	0.00	
			118.20000	6,600.000		780,120.00
0505		MATERIAL ALLOWANCE 16 IPS DR9 HDPE Pipe		0.000		
			LF	0.000	0.00	
			45.48000	0.000		0.00
0505		MATERIAL ALLOWANCE Trace-O-Flex Valve Marker		0.000		
			EACH	0.000	0.00	
			78.34000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0505		MATERIAL ALLOWANCE 16 IPS DR9 HDPE Pipe		0.000		
			LF	0.000	0.00	
			45.48000	0.000		0.00
0505		MATERIAL ALLOWANCE 16 IPS DR9 HDPE Pipe		0.000		
			LF	0.000	0.00	
			45.48000	0.000		0.00
0505		MATERIAL ALLOWANCE 16 IPS DR9 HDPE Pipe		0.000		
			LF	0.000	0.00	
			45.48000	0.000		0.00
0505		MATERIAL ALLOWANCE 12EBAA Megalug MJ DI 1112 RST		0.000		
			EACH	0.000	0.00	
			71.87000	0.000		0.00
0505		MATERIAL ALLOWANCE 12 MJ Regular Acc Set L/Gland		0.000		
			EACH	0.000	0.00	
			16.80000	0.000		0.00
0505		MATERIAL ALLOWANCE 12 MJ Regular Acc Set L/Gland		0.000		
			EACH	0.000	0.00	
			16.80000	0.000		0.00
0505		MATERIAL ALLOWANCE 14GA COP Wire Solid Blue 500'		0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0505		MATERIAL ALLOWANCE 4x1000' Detecto Tape-Water		0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0510	619-71000	*Place Valve (16" Butterfly Valve)	3.000	3.000		
			EACH	0.000	0.00	
			17,860.00000	3.000		53,580.00
0510		MATERIAL ALLOWANCE 16" FLG Butterfly Valve		0.000		
			EACH	0.000	0.00	
			5,979.27000	0.000		0.00
0510		MATERIAL ALLOWANCE 12" Inserta Valve Replaces 16" at 104+61.93		0.000		
			EACH	0.000	0.00	
			15,040.00000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0510		MATERIAL ALLOWANCE 14-16 VBIO Polywrap 34 Layflat		0.000		
			LF	0.000	0.00	
			1.41000	0.000		0.00
0510		MATERIAL ALLOWANCE 16" 304SS FLG Bolt/Nut Set		0.000		
			EACH	0.000	0.00	
			198.18000	0.000		0.00
0510		MATERIAL ALLOWANCE 16"x1/8" FF RR Gasket		0.000		
			EACH	0.000	0.00	
			10.76000	0.000		0.00
0510		MATERIAL ALLOWANCE T-10-2 UPC 10 Mil Tape 2"x100'		0.000		
			EACH	0.000	0.00	
			5.56000	0.000		0.00
0510		MATERIAL ALLOWANCE 564-A Slip Vlv Box w/Lid Dom		0.000		
			EACH	0.000	0.00	
			209.42000	0.000		0.00
0515	619-71000	*Place Valve (8" Butterfly Valve)	2.000	2.000		
			EACH	0.000	0.00	
			12,300.00000	2.000		24,600.00
0515		MATERIAL ALLOWANCE 8" FLG Butterfly Valve		0.000		
			EACH	0.000	0.00	
			2,145.13000	0.000		0.00
0515		MATERIAL ALLOWANCE 8"304SS FLG Bolt/Nut Set		0.000		
			EACH	0.000	0.00	
			33.60000	0.000		0.00
0515		MATERIAL ALLOWANCE 8"x1/8" FF RR Gasket		0.000		
			EACH	0.000	0.00	
			3.56000	0.000		0.00
0515		MATERIAL ALLOWANCE T-10-2 UPC 10 Mil Tape 2"x100'		0.000		
			EACH	0.000	0.00	
			5.56000	0.000		0.00
0520	619-71516	*2 Inch Air and Vacuum Valve	13.000	13.000		
			EACH	0.000	0.00	
			4,800.00000	13.000		62,400.00



CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0520		MATERIAL ALLOWANCE 16x2 IPS DR9 Branch Saddle		0.000		
			EACH	0.000	0.00	
			187.50000	0.000		0.00
0520		MATERIAL ALLOWANCE 1x72 STD Domestic Galv Nipple		0.000		
			EACH	0.000	0.00	
			38.42000	0.000		0.00
0520		MATERIAL ALLOWANCE 2 Apollo 77 FLF-108-01 NPT Ball		0.000		
			EACH	0.000	0.00	
			97.88000	0.000		0.00
0520		MATERIAL ALLOWANCE 2 STD Galv 45 Bend Domestic		0.000		
			EACH	0.000	0.00	
			16.85000	0.000		0.00
0520		MATERIAL ALLOWANCE 2 STD Galv 90 Bend Domestic		0.000		
			EACH	0.000	0.00	
			15.53000	0.000		0.00
0520		MATERIAL ALLOWANCE 2 STD Galv Union Dom		0.000		
			EACH	0.000	0.00	
			25.15000	0.000		0.00
0520		MATERIAL ALLOWANCE 2x3 STD Galv Nipple Domestic		0.000		
			EACH	0.000	0.00	
			3.69000	0.000		0.00
0520		MATERIAL ALLOWANCE 2x36" Galv Nipple Domestic		0.000		
			EACH	0.000	0.00	
			37.07000	0.000		0.00
0520		MATERIAL ALLOWANCE 2x48 STD Falv Nipple Domestic		0.000		
			EACH	0.000	0.00	
			51.62000	0.000		0.00
0520		MATERIAL ALLOWANCE 2x6 Galv Nipple Domestic		0.000		
			EACH	0.000	0.00	
			6.65000	0.000		0.00
0520		MATERIAL ALLOWANCE 48 N12 AASHTO WTIB Solid 20'		0.000		
			LF	0.000	0.00	
			97.28000	0.000		0.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0011

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0520		MATERIAL ALLOWANCE 564--A Slip Vlv Box w/Lid Dom		0.000		
			EACH	0.000	0.00	
			209.42000	0.000		0.00
0520		MATERIAL ALLOWANCE 1x72 STD Domestic Galv Nipple		0.000		
			EACH	0.000	0.00	
			38.42000	0.000		0.00
0520		MATERIAL ALLOWANCE 2 202C.2 Comb Air Vlv SS Trim		0.000		
			EACH	0.000	0.00	
			881.18000	0.000		0.00
0520		MATERIAL ALLOWANCE EJIW Dom R&C Water 325#		0.000		
			EACH	0.000	0.00	
			295.99000	0.000		0.00
0525	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			76,376.85000	1.000		76,376.85
0530	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			579,000.00000	1.000		579,000.00
0535	626-01104	Public Information Services (Tier IV)	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0540	627-00005	*Epoxy Pavement Marking	364.660	364.660		
			GAL	0.000	0.00	
			100.50000	364.660		36,648.33
0545	627-00013	*Pavement Marking Paint (High Build) (Temporary)	963.240	963.240		
			GAL	0.000	0.00	
			48.00000	963.240		46,235.52
0550	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	457.400	457.400		
			SF	0.000	0.00	
			23.50000	457.400		10,748.90
0555	630-00000	*Flagging	4,083.500	4,083.500		
			HOOR	0.000	0.00	
			24.55000	4,083.500		100,249.93

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 19  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0560	630-00007	*Traffic Control Inspection	68.000	68.000		
			DAY	0.000	0.00	
			112.00000	68.000		7,616.00
0565	630-00012	*Traffic Control Management	188.000	188.000		
			DAY	0.000	0.00	
			809.00000	188.000		152,092.00
0570	630-80341	*Construction Traffic Sign (Panel Size A)	26.000	26.000		
			EACH	0.000	0.00	
			39.00000	26.000		1,014.00
0575	630-80342	*Construction Traffic Sign (Panel Size B)	62.000	62.000		
			EACH	0.000	0.00	
			39.00000	62.000		2,418.00
0580	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0585	630-80350	*Vertical Panel	100.000	100.000		
			EACH	0.000	0.00	
			28.00000	100.000		2,800.00
0590	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			3,350.00000	2.000		6,700.00
0595	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0600	630-80360	*Drum Channelizing Device	206.000	206.000		
			EACH	0.000	0.00	
			28.00000	206.000		5,768.00
0605	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0610	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	65.000	65.000		
			EACH	0.000	0.00	
			45.00000	65.000		2,925.00

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 20  
 ESTIMATE RUN 08/20/2020  
 11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0615	630-80370	Concrete Barrier (Temporary)	480.000	480.000		
			LF	0.000	0.00	
			82.00000	480.000		39,360.00
0620	630-80380	*Traffic Cone	125.000	125.000		
			EACH	0.000	0.00	
			2.50000	125.000		312.50
0625	630-80440	*Portable Rumble Strips (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			2,050.00000	0.000		0.00
0630	630-85010	*Impact Attenuator (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			4,100.00000	4.000		16,400.00
0635	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70016	F/A Fuel Cost Adjustment	6,743.400	6,743.400		
			F A	0.000	0.00	
			1.00000	6,743.400		6,743.40
0645	700-70018	F/A Roadway Smoothness Incentive	42,926.120	42,926.120		
			F A	0.000	0.00	
			1.00000	42,926.120		42,926.12
0650	700-70019	F/A Asphalt Cement Cost Adjustment	-7,819.430	-7,819.430		
			F A	0.000	0.00	
			1.00000	-7,819.430		-7,819.43
0655	700-70023	F/A On-The-Job Trainee	17,600.000	17,600.000		
			F A	0.000	0.00	
			1.00000	17,600.000		17,600.00
0660	700-70025	F/A Quality Incentive Payment	92,311.260	92,311.260		
			F A	0.000	0.00	
			1.00000	92,311.260		92,311.26
0665	700-70060	F/A Adjust Utilities	23,869.870	23,869.870		
			F A	0.000	0.00	
			1.00000	23,869.870		23,869.87

CONTID: C20325  
 PCN: 20325-BID  
 PROJECT: NHPP1601-073

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 08/20/2020

ESTIMATE NO: 0011

11:04:56

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0670	700-70111	Project First Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70270	*F/A Water Lines (Inspection)	63,654.330	63,654.330		
			F A	0.000	0.00	
			1.00000	63,654.330		63,654.33
0680	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT \$ 8,992,073.02 \$	0.00 \$	8,992,073.02
CAT NO0201 COUNTY ROAD B						
0685	403-09500	Furnish Hot Mix Asphalt	600.000	600.000		
			TON	0.000	0.00	
			91.50000	600.000		54,900.00
-----						
			CAT 0201	CURRENT AMT \$ 54,900.00 \$	0.00 \$	54,900.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0690	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			31,900.00000	1.000		31,900.00
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			41,600.00000	1.000		41,600.00
0700	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,900.00000	1.000		3,900.00
-----						
			CAT 0400	CURRENT AMT \$ 77,400.00 \$	0.00 \$	77,400.00
-----						
			PROJECT TOTAL	CURRENT AMT \$ 9,124,373.02 \$	0.00 \$	9,124,373.02