

ESTIMATE SUMMARY

-----  
 CONTID: C20334-COMBO ESTIMATE NO: 0010 PROG SPEC YR: 2005  
 PCN: 20334-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: TIME CHARGED: 126.0 DAYS TIME ALLOW: 195 WORK DAYS  
 PR SH72A FLOOD PERMANENT REPAIR PERCENT TIME: 64.62 ORIG TIME ALLOW: 195 WORK DAYS

PROJECT NO: ER072A-040  
 PR SH72A FLOOD PERMANENT REPAIR

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON GILPIN  
 BOULDER, REGION 1

CONTRACTOR:

M. A. MORTENSON COMPANY  
 1621 18th Street, Suite 400

PAY PERIOD ENDING 01/20/2020 DATE TIME STARTED 04/03/2019  
 DATE LET 01/31/2019 DATE WORK BEGAN 04/03/2019  
 DATE AWARDED 02/13/2019 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 03/14/2019 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 04/03/2019

Denver CO 80202 (262)879-2500

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,331,710.65 PARTICIPATING	\$ 2,933,647.42	\$ 17,244.00
AWARD PROJECT AMT: \$ 8,825,893.42 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 35.21% TOTAL EARNINGS	2,933,647.42	17,244.00
FUNDS AVAILABLE: \$ 5,398,063.23 STOCKPILED MATERIALS	113,222.22	0.00
	GROSS EARNINGS	3,046,869.64
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-78,615.22	-517.32
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,968,254.42
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,968,254.42
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 16,726.68

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20334-COMBO  
 PCN: 20334-BID  
 PROJECT: ER072A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/31/2020

ESTIMATE NO: 0010

08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0005	201-00000	Clearing and Grubbing	0.850	0.480		
			L S	0.000	0.00	
			20,000.00000	0.480		9,600.00
0010	202-00010	Removal of Tree	158.000	107.000		
			EACH	0.000	0.00	
			230.00000	107.000		24,610.00
0015	202-00019	Removal of Inlet	3.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0020	202-00035	Removal of Pipe	150.000	109.000		
			LF	0.000	0.00	
			16.00000	109.000		1,744.00
0025	202-00037	Removal of End Section	2.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0030	202-00210	Removal of Concrete Pavement	118.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0035	202-00220	Removal of Asphalt Mat	9,972.000	2,204.000		
			SY	0.000	0.00	
			7.00000	2,204.000		15,428.00
0040	202-00250	*Removal of Pavement Marking	11,000.000	2,978.600		
			SF	0.000	0.00	
			2.00000	2,978.600		5,957.20
0045	202-00810	Removal of Ground Sign	8.000	1.000		
			EACH	0.000	0.00	
			57.00000	1.000		57.00
0050	202-01000	Removal of Fence	96.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0055	202-01130	*Removal of Guardrail Type 3	2,741.000	1,011.000		
			LF	0.000	0.00	
			6.00000	1,011.000		6,066.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0060	202-01300	*Removal of End Anchorage	15.000	7.000		
			EACH	0.000	0.00	
			375.00000	7.000		2,625.00
0065	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0070	203-00010	*Unclassified Excavation (Complete In Place)	4,400.000	1,427.000		
			CY	0.000	0.00	
			14.00000	1,427.000		19,978.00
0075	203-00050	Unsuitable Material	500.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0080	203-01500	Blading	120.000	0.000		
			hour	0.000	0.00	
			220.00000	0.000		0.00
0085	203-01510	Backhoe	120.000	0.000		
			hour	0.000	0.00	
			88.00000	0.000		0.00
0090	203-01550	Dozing	120.000	0.000		
			hour	0.000	0.00	
			130.00000	0.000		0.00
0095	203-01565	Hydraulic Excavator	120.000	14.500		
			hour	0.000	0.00	
			140.00000	14.500		2,030.00
0100	203-01582	Truck (Dump)	120.000	0.000		
			hour	0.000	0.00	
			160.00000	0.000		0.00
0105	203-01594	Combination Loader	120.000	0.000		
			hour	0.000	0.00	
			190.00000	0.000		0.00
0110	203-01597	Potholing	120.000	90.000		
			hour	0.000	0.00	
			255.00000	90.000		22,950.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0115	203-02330	Laborer	68.000	12.000		
			HOURLY	0.000	0.00	
			45.00000	12.000		540.00
0120	206-00000	Structure Excavation	717.800	717.800		
			CY	0.000	0.00	
			15.00000	717.800		10,767.00
0125	206-00100	Structure Backfill (Class 1)	225.000	224.500		
			CY	0.000	0.00	
			34.00000	224.500		7,633.00
0130	206-00200	Structure Backfill (Class 2)	21.000	21.000		
			CY	0.000	0.00	
			36.00000	21.000		756.00
0135	206-00510	Filter Material (Class A)	2,478.000	464.740		
			CY	0.000	0.00	
			68.00000	464.740		31,602.32
0140	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			37,000.00000	1.000		37,000.00
0145	207-00205	Topsoil	3,027.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0150	208-00002	*Erosion Log Type 1 (12 Inch)	18,932.000	4,648.000		
			LF	0.000	0.00	
			4.00000	4,648.000		18,592.00
0155	208-00045	Concrete Washout Structure	8.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0160	208-00070	Vehicle Tracking Pad	16.000	4.000		
			EACH	0.000	0.00	
			830.00000	4.000		3,320.00
0165	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	200.000	0.000		
			CY	0.000	0.00	
			53.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0170	208-00103	Removal and Disposal of Sediment (Labor)	650.000	409.000		
			HOOR	22.000	990.00	
			45.00000	431.000		19,395.00
0175	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOOR	0.000	0.00	
			82.00000	0.000		0.00
0180	208-00106	Sweeping (Sediment Removal)	80.000	17.500		
			HOOR	0.000	0.00	
			86.00000	17.500		1,505.00
0185	208-00107	Removal of Trash	40.000	0.000		
			HOOR	0.000	0.00	
			91.00000	0.000		0.00
0190	208-00207	Erosion Control Management	250.000	153.000		
			DAY	6.000	630.00	
			105.00000	159.000		16,695.00
0195	208-00300	Temporary Berms	1,746.000	69.000		
			LF	0.000	0.00	
			2.00000	69.000		138.00
0200	210-00010	Reset Mailbox Structure	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0205	210-00810	Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0210	212-00006	*Seeding (Native)	6.040	0.620		
			ACRE	0.000	0.00	
			575.00000	0.620		356.50
0215	212-00022	*Seeding (Riparian)	0.860	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0220	212-00028	*Seeding (Wetlands)	0.100	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0225	212-00032	*Soil Conditioning	6.040	0.370		
			ACRE	0.000	0.00	
			2,900.00000	0.370		1,073.00
0230	213-00008	*Mulching (Wood Chip)	7,437.000	0.000		
			CF	0.000	0.00	
			0.35000	0.000		0.00
0235	213-00012	*Spray-on Mulch Blanket	6.040	0.390		
			ACRE	0.000	0.00	
			3,300.00000	0.390		1,287.00
0240	213-00061	*Mulch Tackifier	1,208.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0245	213-00700	Landscape Boulder	529.000	39.000		
			EACH	0.000	0.00	
			285.00000	39.000		11,115.00
0250	214-00000	*Landscape Maintenance	0.850	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0255	214-00205	*Deciduous Tree (5 Gallon Container)	106.000	0.000		
			EACH	0.000	0.00	
			59.00000	0.000		0.00
0260	214-00350	*Deciduous Shrub (5 Gallon Container)	312.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0265	214-00450	*Evergreen Tree (5 Gallon Container)	21.000	0.000		
			EACH	0.000	0.00	
			81.00000	0.000		0.00
0270	214-01015	*Willow Cuttings	2,047.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0275	214-01228	Riprap Planting Pocket	183.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0280	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	15,399.000	1,077.900		
		SY		0.000	0.00	
			3.00000	1,077.900		3,233.70
0285	217-00020	*Herbicide Treatment	40.000	0.000		
		HOURL		0.000	0.00	
			170.00000	0.000		0.00
0290	240-00000	*Wildlife Biologist	80.000	4.500		
		HOURL		0.000	0.00	
			135.00000	4.500		607.50
0295	250-00010	*Environmental Health and Safety Management	0.850	0.250		
		L S		0.000	0.00	
			8,100.00000	0.250		2,025.00
0300	250-00050	*Monitoring Technician	40.000	0.000		
		HOURL		0.000	0.00	
			120.00000	0.000		0.00
0305	250-00110	*Health and Safety Officer	40.000	0.000		
		HOURL		0.000	0.00	
			135.00000	0.000		0.00
0310	304-06007	Aggregate Base Course (Class 6)	100.000	39.400		
		CY		0.000	0.00	
			57.00000	39.400		2,245.80
0315	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	8,400.000	990.760		
		TON		0.000	0.00	
			105.00000	990.760		104,029.80
0320	411-10251	*Emulsified Asphalt (CSS-1)	1,310.000	0.000		
		GAL		0.000	0.00	
			6.00000	0.000		0.00
0325	420-00112	Geotextile (Drainage) (Class 1)	108.000	85.000		
		SY		0.000	0.00	
			3.00000	85.000		255.00
0330	506-00209	Riprap (9 Inch)	243.000	0.000		
		CY		0.000	0.00	
			68.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0335	506-00212	Riprap (12 Inch)	54.000	37.000		
			CY	0.000	0.00	
			68.00000	37.000		2,516.00
0340	506-00218	Riprap (18 Inch)	1,800.000	553.600		
			CY	0.000	0.00	
			72.00000	553.600		39,859.20
0345	506-00418	Soil Riprap (18 Inch)	4,805.000	1,125.200		
			CY	0.000	0.00	
			58.00000	1,125.200		65,261.60
0350	507-00000	Concrete Slope and Ditch Paving	2.000	0.000		
			CY	0.000	0.00	
			770.00000	0.000		0.00
0355	601-03030	*Concrete Class D (Box Culvert)	90.000	90.000		
			CY	0.000	0.00	
			840.00000	90.000		75,600.00
0360	601-10310	Fly Ash Slurry	32.000	32.000		
			CY	0.000	0.00	
			120.00000	32.000		3,840.00
0365	602-00000	*Reinforcing Steel	18,432.000	15,227.000		
			LB	3,205.000	5,128.00	
			1.60000	18,432.000		29,491.20
0370	602-00020	*Reinforcing Steel (Epoxy Coated)	3,577.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0375	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	247.000	247.000		
			LF	0.000	0.00	
			94.00000	247.000		23,218.00
0380	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	124.000	30.000		
			LF	0.000	0.00	
			255.00000	30.000		7,650.00
0385	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	98.000	98.000		
			LF	0.000	0.00	
			230.00000	98.000		22,540.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0390	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0395	603-05036	36 Inch Reinforced Concrete End Section	3.000	1.000		
			EACH	0.000	0.00	
			2,400.00000	1.000		2,400.00
0400	603-05048	48 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0405	603-30024	24 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,010.00000	1.000		2,010.00
0410	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,500.00000	1.000		8,500.00
0415	604-00505	Inlet Type D (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			7,800.00000	1.000		7,800.00
0420	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0425	604-00511	Inlet Type D (Special) (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,400.00000	1.000		8,400.00
0430	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,800.00000	1.000		9,800.00
0435	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	6,475.000	1,025.000		
			LF	0.000	0.00	
			48.00000	1,025.000		49,200.00
0435		MATERIAL ALLOWANCE W Beam Rail, Galv		5,450.000		
			LF	0.000	0.00	
			14.61000	5,450.000		79,624.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0440	606-01320	*End Anchorage Type 3B	2.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0440		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			150.76000	1.000		150.76
0445	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0445		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	0.000	0.00	
			421.87000	2.000		843.74
0450	606-01385	*Transition Type 3J	6.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0450		MATERIAL ALLOWANCE Transtion, Guardrail		2.000		
			EACH	0.000	0.00	
			869.80000	2.000		1,739.60
0455	606-01390	*End Anchorage Type 3K	6.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0455		MATERIAL ALLOWANCE Guardrail End Treat		5.000		
			EACH	0.000	0.00	
			816.56000	5.000		4,082.80
0460	606-02003	*End Anchorage (Nonflared)	11.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0460		MATERIAL ALLOWANCE Guardrail End Treat		9.000		
			EACH	0.000	0.00	
			1,753.46000	9.000		15,781.14
0465	606-02005	*End Anchorage (Flared)	9.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0465		MATERIAL ALLOWANCE Guardrail End Treat		8.000		
			EACH	0.000	0.00	
			1,374.96000	8.000		10,999.68
0470	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0475	607-11525	*Fence (Plastic)	255.000	150.000		
			LF	0.000	0.00	
			3.00000	150.000		450.00
0480	609-21021	Curb and Gutter Type 2 (Section II-M)	39.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0485	609-24010	Gutter Type 2 (10 Foot)	187.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0490	609-60011	Curb Type 6 (Section M)	635.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0495	612-00001	Delineator (Type I)	11.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0500	612-00003	Delineator (Type III)	23.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0505	612-00021	Delineator (Type I) (Barrier)	26.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0510	614-00011	Sign Panel (Class I)	48.500	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0515	614-00200	Steel Sign Post (U-2)	4.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0520	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	16.000 EACH 450.00000	0.000 0.000 0.000	0.00 0.00	0.00
0525	615-00050	Embankment Protector Type 5	1.000 EACH 2,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0530	621-00450	Detour Pavement	2,600.000 SY 45.00000	1,702.600 0.000 1,702.600	0.00 0.00	76,617.00
0535	624-20301	Detour Drainage Pipe (Class 0)	0.200 L S 140,000.00000	0.200 0.000 0.200	0.00 0.00	28,000.00
0540	625-00000	*Construction Surveying	1.000 L S 99,000.00000	0.629 0.000 0.629	0.00 0.00	62,271.00
0545	625-00001	Construction Surveying (Hourly)	100.000 HOUR 155.00000	4.000 0.000 4.000	0.00 0.00	620.00
0550	626-00000	*Mobilization	0.850 L S 614,000.00000	0.510 0.000 0.510	0.00 0.00	313,140.00
0555	626-01103	*Public Information Services (Tier III)	0.850 L S 20,000.00000	0.812 0.021 0.833	420.00	16,660.00
0560	627-00013	*Pavement Marking Paint (High Build)	263.000 GAL 46.00000	92.200 0.000 92.200	0.00 0.00	4,241.20
0565	627-00014	*Pavement Marking Paint (Low Temperature)	90.000 GAL 45.00000	0.000 0.000 0.000	0.00 0.00	0.00
0570	629-01001	*Survey Monument (Type 1)	20.000 EACH 240.00000	0.000 0.000 0.000	0.00 0.00	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0575	629-01003	*Survey Monument (Type 3)	3.000	0.000		
		EACH		0.000	0.00	
			360.00000	0.000		0.00
0580	629-01005	*Survey Monument (Type 5)	40.000	0.000		
		EACH		0.000	0.00	
			240.00000	0.000		0.00
0585	629-01031	*Survey Monument (Type 3A)	3.000	0.000		
		EACH		0.000	0.00	
			605.00000	0.000		0.00
0590	630-00000	*Flagging	10,000.000	6,064.500		
		HOOR		8.000	224.00	
			28.00000	6,072.500		170,030.00
0595	630-00003	*Uniformed Traffic Control	1,450.000	0.000		
		HOOR		0.000	0.00	
			125.00000	0.000		0.00
0600	630-00007	*Traffic Control Inspection	170.000	92.000		
		DAY		25.000	5,500.00	
			220.00000	117.000		25,740.00
0605	630-00012	*Traffic Control Management	265.000	158.000		
		DAY		2.000	1,580.00	
			790.00000	160.000		126,400.00
0610	630-80002	*Flashing Beacon (Solar)	4.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00
0615	630-80305	Flagging Station Light	4.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00
0620	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	4.500		
		EACH		0.000	0.00	
			60.70000	4.500		273.15
0625	630-80342	*Construction Traffic Sign (Panel Size B)	70.000	24.000		
		EACH		0.000	0.00	
			225.00000	24.000		5,400.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0630	630-80344	*Construction Traffic Sign (Special)	320.000	13.500		
			SF	0.000	0.00	
			22.10000	13.500		298.35
0635	630-80355	*Portable Message Sign Panel	6.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00
0640	630-80363	*Drum Channelizing Device (With Light) (Flashing)	67.000	33.500		
			EACH	0.000	0.00	
			77.00000	33.500		2,579.50
0645	630-80370	Concrete Barrier (Temporary)	2,040.000	696.500		
			LF	0.000	0.00	
			35.00000	696.500		24,377.50
0650	630-80380	*Traffic Cone	45.000	20.000		
			EACH	0.000	0.00	
			14.00000	20.000		280.00
0655	630-85011	*Impact Attenuator (Temporary)	3,175.000	885.500		
			DAY	84.000	2,772.00	
			33.00000	969.500		31,993.50
0660	630-85041	*Mobile Attenuator	100.000	0.000		
			DAY	0.000	0.00	
			550.00000	0.000		0.00
0665	630-86810	*Traffic Signal (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			44,000.00000	1.500		66,000.00
0670	700-70010	F/A Minor Contract Revisions	340,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70011	F/A Partnering	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY ITEMS (20334)						
0685	700-70018	F/A Roadway Smoothness Incentive	42,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70019	F/A Asphalt Cement Cost Adjustment	42,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70023	F/A On-The-Job Trainee	12,750.000	12,750.000		
			F A	0.000	0.00	
			1.00000	12,750.000		12,750.00
0700	700-70025	F/A Quality Incentive Payment	21,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70380	F/A Erosion Control	42,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70589	F/A Environmental Health & Safety Management	21,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT \$ 5,853,064.85 \$	17,244.00	\$ 1,872,371.24
-----						
CAT NO0300 STRUCTURE (E-15-AO)						
0715	202-00020	Removal of Concrete Box Culvert	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0720	203-00400	Rock Excavation	128.000	0.000		
			CY	0.000	0.00	
			48.00000	0.000		0.00
0725	206-00000	Structure Excavation	1,280.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0730	206-00100	Structure Backfill (Class 1)	401.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0300 STRUCTURE (E-15-AO)						
0735	206-00200	Structure Backfill (Class 2)	92.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0740	206-01781	*Shoring (Area 1)	1.000	0.200		
			L S	0.000	0.00	
			20,000.00000	0.200		4,000.00
0745	515-00120	*Waterproofing (Membrane)	315.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0750	601-03030	*Concrete Class D (Box Culvert)	400.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
0755	602-00020	*Reinforcing Steel (Epoxy Coated)	92,400.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0760	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0765	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.000		
			L S	0.000	0.00	
			140,000.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	593,800.00 \$	0.00 \$
						4,000.00
-----						
CAT NO0320 STRUCTURES (E-15-AP)						
0770	202-00020	Removal of Concrete Box Culvert	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0775	203-00400	Rock Excavation	248.000	248.000		
			CY	0.000	0.00	
			48.00000	248.000		11,904.00
0780	206-00000	Structure Excavation	830.000	830.000		
			CY	0.000	0.00	
			15.00000	830.000		12,450.00



REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0320 STRUCTURES (E-15-AP)						
0785	206-00100	Structure Backfill (Class 1)	319.000	319.000		
			CY	0.000	0.00	
			34.00000	319.000		10,846.00
0790	206-00200	Structure Backfill (Class 2)	76.000	76.000		
			CY	0.000	0.00	
			36.00000	76.000		2,736.00
0795	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			67,000.00000	1.000		67,000.00
0800	515-00120	*Waterproofing (Membrane)	261.100	261.100		
			SY	0.000	0.00	
			18.00000	261.100		4,699.80
0805	601-03030	*Concrete Class D (Box Culvert)	328.000	328.000		
			CY	0.000	0.00	
			840.00000	328.000		275,520.00
0810	602-00020	*Reinforcing Steel (Epoxy Coated)	71,176.000	71,176.000		
			LB	0.000	0.00	
			1.60000	71,176.000		113,881.60
0815	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0820	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.180		
			L S	0.000	0.00	
			140,000.00000	0.180		25,200.00
-----						
			CAT 0320	CURRENT AMT \$	541,037.40 \$	0.00 \$
						538,237.40
-----						
CAT NO0340 STRUCTURE (E-15-AQ)						
0825	202-00020	Removal of Concrete Box Culvert	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0830	206-00000	Structure Excavation	746.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0340 STRUCTURE (E-15-AQ)						
0835	206-00100	Structure Backfill (Class 1)	399.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0840	206-00200	Structure Backfill (Class 2)	67.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0845	206-01783	*Shoring (Area 3)	1.000	0.100		
			L S	0.000	0.00	
			48,000.00000	0.100		4,800.00
0850	515-00120	*Waterproofing (Membrane)	221.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0855	601-03030	*Concrete Class D (Box Culvert)	331.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
0860	602-00020	*Reinforcing Steel (Epoxy Coated)	76,399.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0865	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0870	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.000		
			L S	0.000	0.00	
			140,000.00000	0.000		0.00
-----						
			CAT 0340	CURRENT AMT \$	521,424.40 \$	0.00 \$
						4,800.00
-----						
CAT NO0360 STRUCTURE (E-15-AR)						
0875	202-00020	Removal of Concrete Box Culvert	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0880	206-00000	Structure Excavation	1,157.000	1,157.000		
			CY	0.000	0.00	
			15.00000	1,157.000		17,355.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0360 STRUCTURE (E-15-AR)						
0885	206-00100	Structure Backfill (Class 1)	375.000	375.000		
			CY	0.000	0.00	
			34.00000	375.000		12,750.00
0890	206-00200	Structure Backfill (Class 2)	76.000	76.000		
			CY	0.000	0.00	
			36.00000	76.000		2,736.00
0895	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			88,000.00000	1.000		88,000.00
0900	515-00120	*Waterproofing (Membrane)	252.000	251.800		
			SY	0.000	0.00	
			18.00000	251.800		4,532.40
0905	601-03030	*Concrete Class D (Box Culvert)	351.590	351.590		
			CY	0.000	0.00	
			840.00000	351.590		295,335.60
0910	602-00020	*Reinforcing Steel (Epoxy Coated)	84,970.000	84,970.000		
			LB	0.000	0.00	
			1.60000	84,970.000		135,952.00
0915	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0920	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.180		
			L S	0.000	0.00	
			140,000.00000	0.180		25,200.00
-----						
			CAT 0360	CURRENT AMT \$	598,664.60 \$	0.00 \$
						595,861.00
-----						
CAT NO0380 STRUCTURE R072A016423LR						
0925	203-00400	Rock Excavation	40.000	0.000		
			CY	0.000	0.00	
			48.00000	0.000		0.00
0930	206-00000	Structure Excavation	523.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0380 STRUCTURE R072A016423LR						
0935	206-00100	Structure Backfill (Class 1)	464.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0940	518-00100	Waterstop	36.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0945	601-03050	Concrete Class D (Wall)	152.000	0.000		
			CY	0.000	0.00	
			805.00000	0.000		0.00
0950	602-00020	*Reinforcing Steel (Epoxy Coated)	24,104.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0955	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
-----						
			CAT 0380	CURRENT AMT \$	186,719.40 \$	0.00 \$ 0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0960	620-00002	Field Office (Class 2)	1.000	0.850		
			EACH	0.000	0.00	
			18,000.00000	0.850		15,300.00
0965	620-00012	Field Laboratory (Class 2)	1.000	0.850		
			EACH	0.000	0.00	
			18,000.00000	0.850		15,300.00
0970	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
-----						
			CAT 0400	CURRENT AMT \$	37,000.00 \$	0.00 \$ 31,600.00
-----						
			PROJECT TOTAL	CURRENT AMT \$	8,331,710.65 \$	17,244.00 \$ 3,046,869.64

ESTIMATE SUMMARY

CONTID: C20334-COMBO ESTIMATE NO: 0010 PROG SPEC YR: 2005  
 PCN: 21706-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: PR SH72A FLOOD PERMANENT REPAIR  
 TIME CHARGED: 126.0 DAYS TIME ALLOW: 195 WORK DAYS  
 PERCENT TIME: 64.62 ORIG TIME ALLOW: 195 WORK DAYS

PROJECT NO: NHPP072A-041  
 PR SH72A FLOOD PERMANENT REPAIR

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON GILPIN  
 BOULDER, REGION 1

CONTRACTOR:

M. A. MORTENSON COMPANY  
 1621 18th Street, Suite 400

PAY PERIOD ENDING 01/20/2020 DATE TIME STARTED 04/03/2019  
 DATE LET 01/31/2019 DATE WORK BEGAN 04/03/2019  
 DATE AWARDED 02/13/2019 DATE TIME STOPPED  
 DATE CONTRACT EXECUTED 03/14/2019 DATE ACCEPTED  
 DATE NOTICE TO PROCEED 04/03/2019

Denver CO 80202 (262)879-2500

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,166,414.97 PARTICIPATING	\$ 297,042.32	\$ 0.00
AWARD PROJECT AMT: \$ 8,825,893.42 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 25.47% TOTAL EARNINGS	297,042.32	0.00
FUNDS AVAILABLE: \$ 869,372.65 STOCKPILED MATERIALS	21,607.88	0.00
	GROSS EARNINGS	318,650.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-7,253.47	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	311,396.73
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	311,396.73
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 0.00

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/31/2020

ESTIMATE NO: 0010

08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.150	0.080		
			L S	0.000	0.00	
			20,000.00000	0.080		1,600.00
0010	202-00010	Removal of Tree	18.000	10.000		
			EACH	0.000	0.00	
			230.00000	10.000		2,300.00
0015	202-00015	Removal of Headwall	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0020	202-00019	Removal of Inlet	0.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0025	202-00035	Removal of Pipe	247.000	140.000		
			LF	0.000	0.00	
			16.00000	140.000		2,240.00
0030	202-00037	Removal of End Section	3.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0035	202-00220	Removal of Asphalt Mat	3,718.000	333.000		
			SY	0.000	0.00	
			7.00000	333.000		2,331.00
0040	202-01000	Removal of Fence	53.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0045	202-01130	*Removal of Guardrail Type 3	175.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0050	202-01300	*Removal of End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0055	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3  
 ESTIMATE RUN 01/31/2020  
 08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0060	203-00010	*Unclassified Excavation (Complete In Place)	1,347.000	78.200		
			CY	0.000	0.00	
			14.00000	78.200		1,094.80
0065	203-00400	Rock Excavation	200.000	20.000		
			CY	0.000	0.00	
			48.00000	20.000		960.00
0070	203-01500	Blading	80.000	0.000		
			HOURL	0.000	0.00	
			220.00000	0.000		0.00
0075	203-01510	Backhoe	80.000	0.000		
			HOURL	0.000	0.00	
			88.00000	0.000		0.00
0080	203-01550	Dozing	80.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0085	203-01565	Hydraulic Excavator	80.000	4.000		
			HOURL	0.000	0.00	
			140.00000	4.000		560.00
0090	203-01582	Truck (Dump)	80.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0095	203-01594	Combination Loader	80.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0100	203-01597	Potholing	40.000	32.000		
			HOURL	0.000	0.00	
			255.00000	32.000		8,160.00
0105	203-02330	Laborer	12.000	4.000		
			HOURL	0.000	0.00	
			45.00000	4.000		180.00
0110	206-00000	Structure Excavation	489.000	126.000		
			CY	0.000	0.00	
			15.00000	126.000		1,890.00

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4  
 ESTIMATE RUN 01/31/2020  
 08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0115	206-00510	Filter Material (Class A)	67.000	10.320		
			CY	0.000	0.00	
			68.00000	10.320		701.76
0120	207-00205	Topsoil	1,813.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0125	208-00002	*Erosion Log Type 1 (12 Inch)	15,918.000	706.000		
			LF	0.000	0.00	
			4.00000	706.000		2,824.00
0130	208-00103	Removal and Disposal of Sediment (Labor)	80.000	44.500		
			HOURL	0.000	0.00	
			45.00000	44.500		2,002.50
0135	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			82.00000	0.000		0.00
0140	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOURL	0.000	0.00	
			86.00000	0.000		0.00
0145	208-00107	Removal of Trash	40.000	0.000		
			HOURL	0.000	0.00	
			91.00000	0.000		0.00
0150	208-00207	Erosion Control Management	28.000	0.000		
			DAY	0.000	0.00	
			105.00000	0.000		0.00
0155	210-00810	Reset Ground Sign	14.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0160	212-00006	*Seeding (Native)	2.960	0.000		
			ACRE	0.000	0.00	
			575.00000	0.000		0.00
0165	212-00022	*Seeding (Riparian)	0.150	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00



CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5  
 ESTIMATE RUN 01/31/2020  
 08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0170	212-00028	*Seeding (Wetlands)	0.020	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0175	212-00032	*Soil Conditioning	2.960	0.000		
			ACRE	0.000	0.00	
			2,900.00000	0.000		0.00
0180	213-00008	*Mulching (Wood Chip)	2,363.000	0.000		
			CF	0.000	0.00	
			0.35000	0.000		0.00
0185	213-00012	*Spray-on Mulch Blanket	2.960	0.000		
			ACRE	0.000	0.00	
			3,300.00000	0.000		0.00
0190	213-00061	*Mulch Tackifier	592.000	0.000		
			LB	0.000	0.00	
			2.50000	0.000		0.00
0195	214-00000	*Landscape Maintenance	0.150	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0200	214-00205	*Deciduous Tree (5 Gallon Container)	34.000	0.000		
			EACH	0.000	0.00	
			59.00000	0.000		0.00
0205	214-00350	*Deciduous Shrub (5 Gallon Container)	107.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0210	214-00450	*Evergreen Tree (5 Gallon Container)	2.000	0.000		
			EACH	0.000	0.00	
			81.00000	0.000		0.00
0215	214-01015	*Willow Cuttings	857.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0220	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,601.000	84.600		
			SY	0.000	0.00	
			3.00000	84.600		253.80

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6  
 ESTIMATE RUN 01/31/2020  
 08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0225	217-00020	*Herbicide Treatment	8.000	0.000		
			170.00000	0.000	0.00	0.00
0230	240-00000	*Wildlife Biologist	12.000	0.000		
			135.00000	0.000	0.00	0.00
0235	240-00010	*Removal of Nests	80.000	0.000		
			135.00000	0.000	0.00	0.00
0240	240-00020	Netting	114.000	0.000		
			3.00000	0.000	0.00	0.00
0245	250-00010	*Environmental Health and Safety Management	0.150	0.000		
			8,100.00000	0.000	0.00	0.00
0250	250-00050	*Monitoring Technician	3.000	0.000		
			120.00000	0.000	0.00	0.00
0255	250-00110	*Health and Safety Officer	3.000	0.000		
			135.00000	0.000	0.00	0.00
0260	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,900.000	295.740		
			105.00000	295.740	0.00	31,052.70
0265	411-10251	*Emulsified Asphalt (CSS-1)	640.000	0.000		
			6.00000	0.000	0.00	0.00
0270	420-00112	Geotextile (Drainage) (Class 1)	137.000	49.000		
			3.00000	49.000	0.00	147.00
0275	506-00212	Riprap (12 Inch)	64.000	16.000		
			68.00000	16.000	0.00	1,088.00

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7  
 ESTIMATE RUN 01/31/2020  
 08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0280	506-00218	Riprap (18 Inch)	163.000	64.330		
			CY	0.000	0.00	
			72.00000	64.330		4,631.76
0285	507-00000	Concrete Slope and Ditch Paving	1.300	0.000		
			CY	0.000	0.00	
			770.00000	0.000		0.00
0290	601-10310	Fly Ash Slurry	15.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0295	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	741.000	377.000		
			LF	0.000	0.00	
			255.00000	377.000		96,135.00
0300	603-05036	36 Inch Reinforced Concrete End Section	15.000	9.000		
			EACH	0.000	0.00	
			2,400.00000	9.000		21,600.00
0305	604-00505	Inlet Type D (5 Foot)	9.000	6.000		
			EACH	0.000	0.00	
			7,800.00000	6.000		46,800.00
0310	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,500.00000	1.000		5,500.00
0315	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,800.00000	0.000		0.00
0320	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	862.500	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0320		MATERIAL ALLOWANCE W Beam Rail, Galv		862.500		
			LF	0.000	0.00	
			14.61000	862.500		12,601.13
0325	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0325		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	0.000	0.00	
			1,753.46000	2.000		3,506.92
0330	606-02005	*End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0330		MATERIAL ALLOWANCE Guardrail End Treat		4.000		
			EACH	0.000	0.00	
			1,374.96000	4.000		5,499.84
0335	607-01000	*Fence Barbed Wire with Metal Posts	85.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0340	607-11525	*Fence (Plastic)	45.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0345	612-00001	Delineator (Type I)	4.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0350	612-00003	Delineator (Type III)	32.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0355	612-00021	Delineator (Type I) (Barrier)	7.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0360	614-00035	Sign Panel (Special)	4.340	0.000		
			SF	0.000	0.00	
			38.00000	0.000		0.00
0365	614-00200	Steel Sign Post (U-2)	3.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0370	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9  
 ESTIMATE RUN 01/31/2020  
 08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0375	625-00001	Construction Surveying (Hourly)	30.000	0.000		
			HOOR	0.000	0.00	
			155.00000	0.000		0.00
0380	626-00000	*Mobilization	0.150	0.090		
			L S	0.000	0.00	
			614,000.00000	0.090		55,260.00
0385	626-01103	*Public Information Services (Tier III)	0.150	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0390	627-00013	*Pavement Marking Paint (High Build)	205.000	0.000		
			GAL	0.000	0.00	
			46.00000	0.000		0.00
0395	627-00014	*Pavement Marking Paint (Low Temperature)	15.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
0400	700-70010	F/A Minor Contract Revisions	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70011	F/A Partnering	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70018	F/A Roadway Smoothness Incentive	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70019	F/A Asphalt Cement Cost Adjustment	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70023	F/A On-The-Job Trainee	2,250.000	1,205.000		
			F A	0.000	0.00	
			1.00000	1,205.000		1,205.00

CONTID: C20334-COMBO  
 PCN: 21706-BID  
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 01/31/2020

ESTIMATE NO: 0010

08:59:28

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0430	700-70025	F/A Quality Incentive Payment	3,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70380	F/A Erosion Control	3,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70589	F/A Environmental Health & Safety Management	3,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
-----						
			CAT 0200	CURRENT AMT	\$ 1,160,014.97 \$	0.00 \$ 312,250.21
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0445	620-00002	Field Office (Class 2)	0.150	0.150		
			EACH	0.000	0.00	
			18,000.00000	0.150		2,700.00
0450	620-00012	Field Laboratory (Class 2)	0.150	0.150		
			EACH	0.000	0.00	
			18,000.00000	0.150		2,700.00
0455	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
-----						
			CAT 0400	CURRENT AMT	\$ 6,400.00 \$	0.00 \$ 6,400.00
-----						
			PROJECT TOTAL	CURRENT AMT	\$ 1,166,414.97 \$	0.00 \$ 318,650.21