

ESTIMATE SUMMARY

 CONTID: C20334-COMBO ESTIMATE NO: 0013 PROG SPEC YR: 2005
 PCN: 20334-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 135.0 DAYS TIME ALLOW: 195 WORK DAYS
 PR SH72A FLOOD PERMANENT REPAIR PERCENT TIME: 69.23 ORIG TIME ALLOW: 195 WORK DAYS

PROJECT NO: ER072A-040
 PR SH72A FLOOD PERMANENT REPAIR

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON GILPIN
 BOULDER, REGION 1

CONTRACTOR:

M. A. MORTENSON COMPANY
 1621 18th Street, Suite 400

PAY PERIOD ENDING 04/20/2020 DATE TIME STARTED 04/03/2019
 DATE LET 01/31/2019 DATE WORK BEGAN 04/03/2019
 DATE AWARDED 02/13/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/14/2019 DATE ACCEPTED
 DATE NOTICE TO PROCEED 04/03/2019

Denver CO 80202 (262)879-2500

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,326,524.95 PARTICIPATING	\$ 3,336,547.35	\$ 169,389.23
AWARD PROJECT AMT: \$ 8,825,893.42 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 40.07% TOTAL EARNINGS	3,336,547.35	169,389.23
FUNDS AVAILABLE: \$ 4,989,977.60 STOCKPILED MATERIALS	113,222.22	0.00
	GROSS EARNINGS	3,449,769.57
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-90,702.22	-5,081.68
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,359,067.35
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,359,067.35
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 164,307.55

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20334-COMBO
 PCN: 20334-BID
 PROJECT: ER072A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0005	201-00000	Clearing and Grubbing	0.850	0.480		
			L S	0.000	0.00	
			20,000.00000	0.480		9,600.00
0010	202-00010	Removal of Tree	158.000	107.000		
			EACH	0.000	0.00	
			230.00000	107.000		24,610.00
0015	202-00019	Removal of Inlet	3.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0020	202-00035	Removal of Pipe	150.000	109.000		
			LF	0.000	0.00	
			16.00000	109.000		1,744.00
0025	202-00037	Removal of End Section	2.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0030	202-00210	Removal of Concrete Pavement	118.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0035	202-00220	Removal of Asphalt Mat	9,972.000	2,248.000		
			SY	130.000	910.00	
			7.00000	2,378.000		16,646.00
0040	202-00250	*Removal of Pavement Marking	11,000.000	2,978.600		
			SF	1,113.000	2,226.00	
			2.00000	4,091.600		8,183.20
0045	202-00810	Removal of Ground Sign	8.000	1.000		
			EACH	0.000	0.00	
			57.00000	1.000		57.00
0050	202-01000	Removal of Fence	96.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0055	202-01130	*Removal of Guardrail Type 3	2,741.000	1,011.000		
			LF	631.000	3,786.00	
			6.00000	1,642.000		9,852.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0060	202-01300	*Removal of End Anchorage	15.000	7.000		
			EACH	2.000	750.00	
			375.00000	9.000		3,375.00
0065	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0070	203-00010	*Unclassified Excavation (Complete In Place)	4,400.000	1,427.000		
			CY	0.000	0.00	
			14.00000	1,427.000		19,978.00
0075	203-00050	Unsuitable Material	500.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
0080	203-01500	Blading	80.000	0.000		
			HOUR	0.000	0.00	
			220.00000	0.000		0.00
0085	203-01510	Backhoe	80.000	0.000		
			HOUR	0.000	0.00	
			88.00000	0.000		0.00
0090	203-01550	Dozing	80.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0095	203-01565	Hydraulic Excavator	120.000	17.500		
			HOUR	0.000	0.00	
			140.00000	17.500		2,450.00
0100	203-01582	Truck (Dump)	80.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0105	203-01594	Combination Loader	120.000	3.000		
			HOUR	0.000	0.00	
			190.00000	3.000		570.00
0110	203-01597	Potholing	136.500	132.500		
			HOUR	4.000	1,020.00	
			255.00000	136.500		34,807.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0115	203-02330	Laborer	68.000	21.000		
			HOURLY	0.000	0.00	
			45.00000	21.000		945.00
0120	206-00000	Structure Excavation	727.800	727.800		
			CY	0.000	0.00	
			15.00000	727.800		10,917.00
0125	206-00100	Structure Backfill (Class 1)	231.800	231.800		
			CY	0.000	0.00	
			34.00000	231.800		7,881.20
0130	206-00200	Structure Backfill (Class 2)	21.000	21.000		
			CY	0.000	0.00	
			36.00000	21.000		756.00
0135	206-00510	Filter Material (Class A)	2,478.000	615.840		
			CY	52.100	3,542.80	
			68.00000	667.940		45,419.92
0140	206-01785	*Shoring (Area 5)	1.000	1.000		
			L S	0.000	0.00	
			37,000.00000	1.000		37,000.00
0145	207-00205	Topsoil	3,027.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0150	208-00002	*Erosion Log Type 1 (12 Inch)	18,932.000	5,328.000		
			LF	864.000	3,456.00	
			4.00000	6,192.000		24,768.00
0155	208-00045	Concrete Washout Structure	8.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0160	208-00070	Vehicle Tracking Pad	16.000	4.000		
			EACH	0.000	0.00	
			830.00000	4.000		3,320.00
0165	208-00071	Maintenance Aggregate (Vehicle Tracking Pad)	200.000	0.000		
			CY	0.000	0.00	
			53.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0170	208-00103	Removal and Disposal of Sediment (Labor)	650.000	486.000		
			HOOR	74.000	3,330.00	
			45.00000	560.000		25,200.00
0175	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOOR	0.000	0.00	
			82.00000	0.000		0.00
0180	208-00106	Sweeping (Sediment Removal)	80.000	22.500		
			HOOR	9.200	791.20	
			86.00000	31.700		2,726.20
0185	208-00107	Removal of Trash	40.000	0.000		
			HOOR	0.000	0.00	
			91.00000	0.000		0.00
0190	208-00207	Erosion Control Management	250.000	173.000		
			DAY	10.000	1,050.00	
			105.00000	183.000		19,215.00
0195	208-00300	Temporary Berms	1,746.000	69.000		
			LF	0.000	0.00	
			2.00000	69.000		138.00
0200	210-00010	Reset Mailbox Structure	1.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0205	210-00810	Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0210	212-00006	*Seeding (Native)	6.040	0.620		
			ACRE	0.103	59.23	
			575.00000	0.723		415.73
0215	212-00022	*Seeding (Riparian)	0.860	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0220	212-00028	*Seeding (Wetlands)	0.100	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0225	212-00032	*Soil Conditioning	6.040	0.370		
			ACRE	0.103	298.70	
			2,900.00000	0.473		1,371.70
0230	213-00008	*Mulching (Wood Chip)	7,437.000	0.000		
			CF	0.000	0.00	
			0.35000	0.000		0.00
0235	213-00012	*Spray-on Mulch Blanket	6.040	0.390		
			ACRE	0.077	254.10	
			3,300.00000	0.467		1,541.10
0240	213-00061	*Mulch Tackifier	1,208.000	0.000		
			LB	7.700	19.25	
			2.50000	7.700		19.25
0245	213-00700	Landscape Boulder	529.000	114.000		
			EACH	19.000	5,415.00	
			285.00000	133.000		37,905.00
0250	214-00000	*Landscape Maintenance	0.850	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0255	214-00205	*Deciduous Tree (5 Gallon Container)	106.000	0.000		
			EACH	0.000	0.00	
			59.00000	0.000		0.00
0260	214-00350	*Deciduous Shrub (5 Gallon Container)	312.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0265	214-00450	*Evergreen Tree (5 Gallon Container)	21.000	0.000		
			EACH	0.000	0.00	
			81.00000	0.000		0.00
0270	214-01015	*Willow Cuttings	2,047.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0275	214-01228	Riprap Planting Pocket	183.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0280	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	15,399.000	1,077.900		
		SY		128.800	386.40	
			3.00000	1,206.700		3,620.10
0285	217-00020	*Herbicide Treatment	40.000	0.000		
		HOURL		0.000	0.00	
			170.00000	0.000		0.00
0290	240-00000	*Wildlife Biologist	80.000	11.000		
		HOURL		0.000	0.00	
			135.00000	11.000		1,485.00
0295	250-00010	*Environmental Health and Safety Management	0.850	0.250		
		L S		0.000	0.00	
			8,100.00000	0.250		2,025.00
0300	250-00050	*Monitoring Technician	40.000	0.000		
		HOURL		0.000	0.00	
			120.00000	0.000		0.00
0305	250-00110	*Health and Safety Officer	40.000	0.000		
		HOURL		0.000	0.00	
			135.00000	0.000		0.00
0310	304-06007	Aggregate Base Course (Class 6)	100.000	39.400		
		CY		0.000	0.00	
			57.00000	39.400		2,245.80
0315	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	8,400.000	1,010.820		
		TON		0.000	0.00	
			105.00000	1,010.820		106,136.10
0320	411-10251	*Emulsified Asphalt (CSS-1)	1,310.000	0.000		
		GAL		0.000	0.00	
			6.00000	0.000		0.00
0325	420-00112	Geotextile (Drainage) (Class 1)	108.000	99.000		
		SY		0.000	0.00	
			3.00000	99.000		297.00
0330	506-00209	Riprap (9 Inch)	243.000	44.600		
		CY		0.000	0.00	
			68.00000	44.600		3,032.80

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0335	506-00212	Riprap (12 Inch)	54.000	37.000		
			CY	0.000	0.00	
			68.00000	37.000		2,516.00
0340	506-00218	Riprap (18 Inch)	1,800.000	654.600		
			CY	138.100	9,943.20	
			72.00000	792.700		57,074.40
0345	506-00418	Soil Riprap (18 Inch)	4,805.000	1,358.500		
			CY	51.600	2,992.80	
			58.00000	1,410.100		81,785.80
0350	507-00000	Concrete Slope and Ditch Paving	2.000	0.000		
			CY	0.000	0.00	
			770.00000	0.000		0.00
0355	601-03030	*Concrete Class D (Box Culvert)	91.500	91.500		
			CY	0.000	0.00	
			840.00000	91.500		76,860.00
0360	601-10310	Fly Ash Slurry	32.000	32.000		
			CY	0.000	0.00	
			120.00000	32.000		3,840.00
0365	602-00000	*Reinforcing Steel	18,579.000	18,579.000		
			LB	0.000	0.00	
			1.60000	18,579.000		29,726.40
0370	602-00020	*Reinforcing Steel (Epoxy Coated)	3,577.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0375	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	247.000	247.000		
			LF	0.000	0.00	
			94.00000	247.000		23,218.00
0380	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	129.000	129.000		
			LF	0.000	0.00	
			255.00000	129.000		32,895.00
0385	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	98.000	98.000		
			LF	0.000	0.00	
			230.00000	98.000		22,540.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0390	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,800.00000	1.000		1,800.00
0395	603-05036	36 Inch Reinforced Concrete End Section	3.000	2.000		
			EACH	0.000	0.00	
			2,400.00000	2.000		4,800.00
0400	603-05048	48 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
0405	603-30024	24 Inch Steel End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,010.00000	1.000		2,010.00
0410	604-00305	Inlet Type C (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			8,500.00000	2.000		17,000.00
0415	604-00505	Inlet Type D (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			7,800.00000	2.000		15,600.00
0420	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0425	604-00511	Inlet Type D (Special) (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			8,400.00000	1.000		8,400.00
0430	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			9,800.00000	1.000		9,800.00
0435	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	6,475.000	1,025.000		
			LF	0.000	0.00	
			48.00000	1,025.000		49,200.00
0435		MATERIAL ALLOWANCE W Beam Rail, Galv		5,450.000		
			LF	0.000	0.00	
			14.61000	5,450.000		79,624.50

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0440	606-01320	*End Anchorage Type 3B	2.000	0.000		
			EACH	0.000	0.00	
			5,300.00000	0.000		0.00
0440		MATERIAL ALLOWANCE Guardrail End Treat		1.000		
			EACH	0.000	0.00	
			150.76000	1.000		150.76
0445	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0445		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	0.000	0.00	
			421.87000	2.000		843.74
0450	606-01385	*Transition Type 3J	6.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0450		MATERIAL ALLOWANCE Transtion, Guardrail		2.000		
			EACH	0.000	0.00	
			869.80000	2.000		1,739.60
0455	606-01390	*End Anchorage Type 3K	6.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0455		MATERIAL ALLOWANCE Guardrail End Treat		5.000		
			EACH	0.000	0.00	
			816.56000	5.000		4,082.80
0460	606-02003	*End Anchorage (Nonflared)	11.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0460		MATERIAL ALLOWANCE Guardrail End Treat		9.000		
			EACH	0.000	0.00	
			1,753.46000	9.000		15,781.14
0465	606-02005	*End Anchorage (Flared)	9.000	1.000		
			EACH	0.000	0.00	
			2,900.00000	1.000		2,900.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0465		MATERIAL ALLOWANCE Guardrail End Treat		8.000		
			EACH	0.000	0.00	
			1,374.96000	8.000		10,999.68
0470	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0475	607-11525	*Fence (Plastic)	326.000	326.000		
			LF	0.000	0.00	
			3.00000	326.000		978.00
0480	609-21021	Curb and Gutter Type 2 (Section II-M)	39.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0485	609-24010	Gutter Type 2 (10 Foot)	187.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0490	609-60011	Curb Type 6 (Section M)	635.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00
0495	612-00001	Delineator (Type I)	11.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0500	612-00003	Delineator (Type III)	23.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0505	612-00021	Delineator (Type I) (Barrier)	26.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0510	614-00011	Sign Panel (Class I)	48.500	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0515	614-00200	Steel Sign Post (U-2)	4.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0520	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	16.000 EACH 450.00000	0.000 0.000 0.000	0.00 0.00	0.00
0525	615-00050	Embankment Protector Type 5	1.000 EACH 2,700.00000	0.000 0.000 0.000	0.00 0.00	0.00
0530	621-00450	Detour Pavement	2,600.000 SY 45.00000	1,702.600 121.000 1,823.600	5,445.00	82,062.00
0535	624-20301	Detour Drainage Pipe (Class 0)	0.200 L S 140,000.00000	0.200 0.000 0.200	0.00	28,000.00
0540	625-00000	*Construction Surveying	1.000 L S 99,000.00000	0.629 0.000 0.629	0.00	62,271.00
0545	625-00001	Construction Surveying (Hourly)	100.000 HOUR 155.00000	4.000 0.000 4.000	0.00	620.00
0550	626-00000	*Mobilization	0.850 L S 614,000.00000	0.510 0.000 0.510	0.00	313,140.00
0555	626-01103	*Public Information Services (Tier III)	0.896 L S 20,000.00000	0.875 0.021 0.896	420.00	17,920.00
0560	627-00013	*Pavement Marking Paint (High Build)	263.000 GAL 46.00000	92.200 23.900 116.100	1,099.40	5,340.60
0565	627-00014	*Pavement Marking Paint (Low Temperature)	90.000 GAL 45.00000	0.000 0.000 0.000	0.00	0.00
0570	629-01001	*Survey Monument (Type 1)	20.000 EACH 240.00000	0.000 0.000 0.000	0.00	0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0575	629-01003	*Survey Monument (Type 3)	3.000	0.000		
		EACH		0.000	0.00	
			360.00000	0.000		0.00
0580	629-01005	*Survey Monument (Type 5)	40.000	0.000		
		EACH		0.000	0.00	
			240.00000	0.000		0.00
0585	629-01031	*Survey Monument (Type 3A)	3.000	0.000		
		EACH		0.000	0.00	
			605.00000	0.000		0.00
0590	630-00000	*Flagging	10,000.000	7,185.000		
		HOOR		977.250	27,363.00	
			28.00000	8,162.250		228,543.00
0595	630-00003	*Uniformed Traffic Control	1,450.000	0.000		
		HOOR		0.000	0.00	
			125.00000	0.000		0.00
0600	630-00007	*Traffic Control Inspection	170.000	145.000		
		DAY		13.000	2,860.00	
			220.00000	158.000		34,760.00
0605	630-00012	*Traffic Control Management	265.000	195.000		
		DAY		15.000	11,850.00	
			790.00000	210.000		165,900.00
0610	630-80002	*Flashing Beacon (Solar)	4.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00
0615	630-80305	Flagging Station Light	4.000	0.000		
		EACH		0.000	0.00	
			1,100.00000	0.000		0.00
0620	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	4.500		
		EACH		4.500	273.15	
			60.70000	9.000		546.30
0625	630-80342	*Construction Traffic Sign (Panel Size B)	70.000	24.000		
		EACH		2.000	450.00	
			225.00000	26.000		5,850.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0630	630-80344	*Construction Traffic Sign (Special)	320.000	13.500		
			SF	0.000	0.00	
			22.10000	13.500		298.35
0635	630-80355	*Portable Message Sign Panel	6.000	2.000		
			EACH	0.000	0.00	
			11,000.00000	2.000		22,000.00
0640	630-80363	*Drum Channelizing Device (With Light) (Flashing)	67.000	33.500		
			EACH	0.000	0.00	
			77.00000	33.500		2,579.50
0645	630-80370	Concrete Barrier (Temporary)	2,040.000	696.500		
			LF	0.000	0.00	
			35.00000	696.500		24,377.50
0650	630-80380	*Traffic Cone	45.000	20.000		
			EACH	0.000	0.00	
			14.00000	20.000		280.00
0655	630-85011	*Impact Attenuator (Temporary)	3,175.000	1,158.500		
			DAY	120.000	3,960.00	
			33.00000	1,278.500		42,190.50
0660	630-85041	*Mobile Attenuator	100.000	0.000		
			DAY	0.000	0.00	
			550.00000	0.000		0.00
0665	630-86810	*Traffic Signal (Temporary)	3.000	1.500		
			EACH	0.000	0.00	
			44,000.00000	1.500		66,000.00
0670	700-70010	F/A Minor Contract Revisions	340,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70011	F/A Partnering	8,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY ITEMS (20334)						
0685	700-70018	F/A Roadway Smoothness Incentive	42,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70019	F/A Asphalt Cement Cost Adjustment	42,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70023	F/A On-The-Job Trainee	12,750.000	12,750.000		
			F A	0.000	0.00	
			1.00000	12,750.000		12,750.00
0700	700-70025	F/A Quality Incentive Payment	21,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70380	F/A Erosion Control	42,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70589	F/A Environmental Health & Safety Management	21,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 5,846,136.75 \$	93,951.23 \$ 2,162,873.17

CAT NO0300 STRUCTURE (E-15-AO)						
0715	202-00020	Removal of Concrete Box Culvert	1.000	0.000		
			EACH	0.500	7,000.00	
			14,000.00000	0.500		7,000.00
0720	203-00400	Rock Excavation	128.000	0.000		
			CY	19.700	945.60	
			48.00000	19.700		945.60
0725	206-00000	Structure Excavation	1,280.000	0.000		
			CY	459.000	6,885.00	
			15.00000	459.000		6,885.00
0730	206-00100	Structure Backfill (Class 1)	401.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C20334-COMBO
 PCN: 20334-BID
 PROJECT: ER072A-040

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN 04/29/2020

08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE (E-15-AO)						
0735	206-00200	Structure Backfill (Class 2)	92.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0740	206-01781	*Shoring (Area 1)	1.000	0.200		
			L S	0.400	8,000.00	
			20,000.00000	0.600		12,000.00
0745	515-00120	*Waterproofing (Membrane)	315.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0750	601-03030	*Concrete Class D (Box Culvert)	400.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
0755	602-00020	*Reinforcing Steel (Epoxy Coated)	92,400.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0760	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0765	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.100		
			L S	0.064	8,960.00	
			140,000.00000	0.164		22,960.00

			CAT 0300	CURRENT AMT \$	593,800.00 \$	31,790.60 \$
						49,790.60

CAT NO0320 STRUCTURES (E-15-AP)						
0770	202-00020	Removal of Concrete Box Culvert	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0775	203-00400	Rock Excavation	284.300	248.000		
			CY	36.300	1,742.40	
			48.00000	284.300		13,646.40
0780	206-00000	Structure Excavation	830.000	830.000		
			CY	0.000	0.00	
			15.00000	830.000		12,450.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0320 STRUCTURES (E-15-AP)						
0785	206-00100	Structure Backfill (Class 1)	319.000	319.000		
			CY	0.000	0.00	
			34.00000	319.000		10,846.00
0790	206-00200	Structure Backfill (Class 2)	76.000	76.000		
			CY	0.000	0.00	
			36.00000	76.000		2,736.00
0795	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			67,000.00000	1.000		67,000.00
0800	515-00120	*Waterproofing (Membrane)	261.100	261.100		
			SY	0.000	0.00	
			18.00000	261.100		4,699.80
0805	601-03030	*Concrete Class D (Box Culvert)	328.000	328.000		
			CY	0.000	0.00	
			840.00000	328.000		275,520.00
0810	602-00020	*Reinforcing Steel (Epoxy Coated)	71,176.000	71,176.000		
			LB	0.000	0.00	
			1.60000	71,176.000		113,881.60
0815	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0820	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.180		
			L S	0.000	0.00	
			140,000.00000	0.180		25,200.00

			CAT 0320	CURRENT AMT \$	542,779.80 \$	1,742.40 \$
						539,979.80

CAT NO0340 STRUCTURE (E-15-AQ)						
0825	202-00020	Removal of Concrete Box Culvert	1.000	0.000		
			EACH	0.500	7,000.00	
			14,000.00000	0.500		7,000.00
0830	206-00000	Structure Excavation	746.000	0.000		
			CY	364.000	5,460.00	
			15.00000	364.000		5,460.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0340 STRUCTURE (E-15-AQ)						
0835	206-00100	Structure Backfill (Class 1)	399.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0840	206-00200	Structure Backfill (Class 2)	67.000	0.000		
			CY	0.000	0.00	
			36.00000	0.000		0.00
0845	206-01783	*Shoring (Area 3)	1.000	0.100		
			L S	0.450	21,600.00	
			48,000.00000	0.550		26,400.00
0850	515-00120	*Waterproofing (Membrane)	221.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0855	601-03030	*Concrete Class D (Box Culvert)	331.000	0.000		
			CY	0.000	0.00	
			840.00000	0.000		0.00
0860	602-00020	*Reinforcing Steel (Epoxy Coated)	76,399.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0865	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0870	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.164		
			L S	0.000	0.00	
			140,000.00000	0.164		22,960.00

			CAT 0340	CURRENT AMT \$	521,424.40 \$	34,060.00 \$
						61,820.00

CAT NO0360 STRUCTURE (E-15-AR)						
0875	202-00020	Removal of Concrete Box Culvert	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0880	206-00000	Structure Excavation	1,157.000	1,157.000		
			CY	0.000	0.00	
			15.00000	1,157.000		17,355.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0360 STRUCTURE (E-15-AR)						
0885	206-00100	Structure Backfill (Class 1)	375.000	375.000		
			CY	0.000	0.00	
			34.00000	375.000		12,750.00
0890	206-00200	Structure Backfill (Class 2)	76.000	76.000		
			CY	0.000	0.00	
			36.00000	76.000		2,736.00
0895	206-01784	*Shoring (Area 4)	1.000	1.000		
			L S	0.000	0.00	
			88,000.00000	1.000		88,000.00
0900	515-00120	*Waterproofing (Membrane)	252.000	251.800		
			SY	0.000	0.00	
			18.00000	251.800		4,532.40
0905	601-03030	*Concrete Class D (Box Culvert)	351.590	351.590		
			CY	0.000	0.00	
			840.00000	351.590		295,335.60
0910	602-00020	*Reinforcing Steel (Epoxy Coated)	84,970.000	84,970.000		
			LB	0.000	0.00	
			1.60000	84,970.000		135,952.00
0915	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0920	624-20301	Detour Drainage Pipe (Class 0)	0.200	0.180		
			L S	0.000	0.00	
			140,000.00000	0.180		25,200.00

			CAT 0360	CURRENT AMT \$	598,664.60 \$	0.00 \$
						595,861.00

CAT NO0380 STRUCTURE R072A016423LR						
0925	203-00400	Rock Excavation	40.000	0.000		
			CY	0.000	0.00	
			48.00000	0.000		0.00
0930	206-00000	Structure Excavation	523.000	0.000		
			CY	523.000	7,845.00	
			15.00000	523.000		7,845.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0380 STRUCTURE R072A016423LR						
0935	206-00100	Structure Backfill (Class 1)	464.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0940	518-00100	Waterstop	36.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0945	601-03050	Concrete Class D (Wall)	152.000	0.000		
			CY	0.000	0.00	
			805.00000	0.000		0.00
0950	602-00020	*Reinforcing Steel (Epoxy Coated)	24,104.000	0.000		
			LB	0.000	0.00	
			1.60000	0.000		0.00
0955	607-01050	*Fence Wire With Metal Posts	0.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00

			CAT 0380	CURRENT AMT \$	186,719.40 \$	7,845.00 \$ 7,845.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0960	620-00002	Field Office (Class 2)	1.000	0.850		
			EACH	0.000	0.00	
			18,000.00000	0.850		15,300.00
0965	620-00012	Field Laboratory (Class 2)	1.000	0.850		
			EACH	0.000	0.00	
			18,000.00000	0.850		15,300.00
0970	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00

			CAT 0400	CURRENT AMT \$	37,000.00 \$	0.00 \$ 31,600.00

			PROJECT TOTAL	CURRENT AMT \$	8,326,524.95 \$	169,389.23 \$ 3,449,769.57

ESTIMATE SUMMARY

 CONTID: C20334-COMBO ESTIMATE NO: 0013 PROG SPEC YR: 2005
 PCN: 21706-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 135.0 DAYS TIME ALLOW: 195 WORK DAYS
 PR SH72A FLOOD PERMANENT REPAIR PERCENT TIME: 69.23 ORIG TIME ALLOW: 195 WORK DAYS

PROJECT NO: NHPP072A-041
 PR SH72A FLOOD PERMANENT REPAIR

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON GILPIN
 BOULDER, REGION 1

CONTRACTOR:

M. A. MORTENSON COMPANY
 1621 18th Street, Suite 400

PAY PERIOD ENDING 04/20/2020 DATE TIME STARTED 04/03/2019
 DATE LET 01/31/2019 DATE WORK BEGAN 04/03/2019
 DATE AWARDED 02/13/2019 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 03/14/2019 DATE ACCEPTED
 DATE NOTICE TO PROCEED 04/03/2019

Denver CO 80202 (262)879-2500

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,217,065.97 PARTICIPATING	\$ 467,931.90	\$ 25,785.58
AWARD PROJECT AMT: \$ 8,825,893.42 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 38.45% TOTAL EARNINGS	467,931.90	25,785.58
FUNDS AVAILABLE: \$ 749,134.07 STOCKPILED MATERIALS	21,607.88	0.00
	GROSS EARNINGS	489,539.78
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-12,380.16	-773.57
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	477,159.62
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	477,159.62
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 25,012.01

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	0.150	0.080		
			L S	0.000	0.00	
			20,000.00000	0.080		1,600.00
0010	202-00010	Removal of Tree	100.000	28.000		
			EACH	45.000	10,350.00	
			230.00000	73.000		16,790.00
0015	202-00015	Removal of Headwall	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
0020	202-00019	Removal of Inlet	0.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0025	202-00035	Removal of Pipe	247.000	195.000		
			LF	0.000	0.00	
			16.00000	195.000		3,120.00
0030	202-00037	Removal of End Section	2.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0035	202-00220	Removal of Asphalt Mat	3,718.000	472.700		
			SY	225.000	1,575.00	
			7.00000	697.700		4,883.90
0040	202-01000	Removal of Fence	53.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0045	202-01130	*Removal of Guardrail Type 3	175.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0050	202-01300	*Removal of End Anchorage	2.000	0.000		
			EACH	0.000	0.00	
			375.00000	0.000		0.00
0055	202-04002	Clean Culvert	1.000	0.000		
			EACH	0.000	0.00	
			1,600.00000	0.000		0.00

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	203-00010	*Unclassified Excavation (Complete In Place)	1,347.000	78.200		
			CY	0.000	0.00	
			14.00000	78.200		1,094.80
0065	203-00400	Rock Excavation	200.000	62.000		
			CY	0.000	0.00	
			48.00000	62.000		2,976.00
0070	203-01500	Blading	80.000	0.000		
			HOURL	0.000	0.00	
			220.00000	0.000		0.00
0075	203-01510	Backhoe	80.000	0.000		
			HOURL	0.000	0.00	
			88.00000	0.000		0.00
0080	203-01550	Dozing	80.000	0.000		
			HOURL	0.000	0.00	
			130.00000	0.000		0.00
0085	203-01565	Hydraulic Excavator	80.000	4.000		
			HOURL	0.000	0.00	
			140.00000	4.000		560.00
0090	203-01582	Truck (Dump)	80.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0095	203-01594	Combination Loader	80.000	0.000		
			HOURL	0.000	0.00	
			190.00000	0.000		0.00
0100	203-01597	Potholing	40.000	32.000		
			HOURL	0.000	0.00	
			255.00000	32.000		8,160.00
0105	203-02330	Laborer	12.000	4.000		
			HOURL	0.000	0.00	
			45.00000	4.000		180.00
0110	206-00000	Structure Excavation	489.000	348.000		
			CY	0.000	0.00	
			15.00000	348.000		5,220.00

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	206-00510	Filter Material (Class A)	67.000	17.820		
			CY	0.000	0.00	
			68.00000	17.820		1,211.76
0120	207-00205	Topsoil	1,813.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0125	208-00002	*Erosion Log Type 1 (12 Inch)	15,918.000	706.000		
			LF	0.000	0.00	
			4.00000	706.000		2,824.00
0130	208-00103	Removal and Disposal of Sediment (Labor)	80.000	44.500		
			HOURL	0.000	0.00	
			45.00000	44.500		2,002.50
0135	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOURL	0.000	0.00	
			82.00000	0.000		0.00
0140	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOURL	0.000	0.00	
			86.00000	0.000		0.00
0145	208-00107	Removal of Trash	40.000	0.000		
			HOURL	0.000	0.00	
			91.00000	0.000		0.00
0150	208-00207	Erosion Control Management	28.000	0.000		
			DAY	0.000	0.00	
			105.00000	0.000		0.00
0155	210-00810	Reset Ground Sign	14.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0160	212-00006	*Seeding (Native)	5.000	0.000		
			ACRE	0.045	25.88	
			575.00000	0.045		25.88
0165	212-00022	*Seeding (Riparian)	0.150	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	212-00028	*Seeding (Wetlands)	0.020	0.000		
			ACRE	0.000	0.00	
			1,800.00000	0.000		0.00
0175	212-00032	*Soil Conditioning	5.000	0.000		
			ACRE	0.045	130.50	
			2,900.00000	0.045		130.50
0180	213-00008	*Mulching (Wood Chip)	2,363.000	0.000		
			CF	0.000	0.00	
			0.35000	0.000		0.00
0185	213-00012	*Spray-on Mulch Blanket	5.000	0.000		
			ACRE	0.020	66.00	
			3,300.00000	0.020		66.00
0190	213-00061	*Mulch Tackifier	592.000	0.000		
			LB	2.000	5.00	
			2.50000	2.000		5.00
0195	214-00000	*Landscape Maintenance	0.150	0.000		
			L S	0.000	0.00	
			80,000.00000	0.000		0.00
0200	214-00205	*Deciduous Tree (5 Gallon Container)	34.000	0.000		
			EACH	0.000	0.00	
			59.00000	0.000		0.00
0205	214-00350	*Deciduous Shrub (5 Gallon Container)	107.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
0210	214-00450	*Evergreen Tree (5 Gallon Container)	2.000	0.000		
			EACH	0.000	0.00	
			81.00000	0.000		0.00
0215	214-01015	*Willow Cuttings	857.000	0.000		
			EACH	0.000	0.00	
			4.00000	0.000		0.00
0220	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,601.000	84.600		
			SY	119.000	357.00	
			3.00000	203.600		610.80

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	217-00020	*Herbicide Treatment	8.000	0.000		
			170.00000	0.000	0.00	0.00
0230	240-00000	*Wildlife Biologist	12.000	0.000		
			135.00000	0.000	0.00	0.00
0235	240-00010	*Removal of Nests	80.000	0.000		
			135.00000	0.000	0.00	0.00
0240	240-00020	Netting	114.000	0.000		
			3.00000	0.000	0.00	0.00
0245	250-00010	*Environmental Health and Safety Management	0.150	0.000		
			8,100.00000	0.000	0.00	0.00
0250	250-00050	*Monitoring Technician	3.000	0.000		
			120.00000	0.000	0.00	0.00
0255	250-00110	*Health and Safety Officer	3.000	0.000		
			135.00000	0.000	0.00	0.00
0260	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,900.000	323.680		
			105.00000	126.440	13,276.20	47,262.60
0265	411-10251	*Emulsified Asphalt (CSS-1)	640.000	0.000		
			6.00000	0.000	0.00	0.00
0270	420-00112	Geotextile (Drainage) (Class 1)	252.000	252.000		
			3.00000	0.000	0.00	756.00
0275	506-00212	Riprap (12 Inch)	114.000	114.000		
			68.00000	0.000	0.00	7,752.00

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/29/2020

ESTIMATE NO: 0013

08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	506-00218	Riprap (18 Inch)	163.000	134.030		
			CY	0.000	0.00	
			72.00000	134.030		9,650.16
0285	507-00000	Concrete Slope and Ditch Paving	1.300	0.000		
			CY	0.000	0.00	
			770.00000	0.000		0.00
0290	601-10310	Fly Ash Slurry	15.000	0.000		
			CY	0.000	0.00	
			120.00000	0.000		0.00
0295	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	741.000	672.000		
			LF	0.000	0.00	
			255.00000	672.000		171,360.00
0300	603-05036	36 Inch Reinforced Concrete End Section	15.000	15.000		
			EACH	0.000	0.00	
			2,400.00000	15.000		36,000.00
0305	604-00505	Inlet Type D (5 Foot)	9.000	8.500		
			EACH	0.000	0.00	
			7,800.00000	8.500		66,300.00
0310	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,500.00000	2.000		11,000.00
0315	604-30005	Manhole Slab Base (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,800.00000	0.000		0.00
0320	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	862.500	0.000		
			LF	0.000	0.00	
			48.00000	0.000		0.00
0320		MATERIAL ALLOWANCE W Beam Rail, Galv		862.500		
			LF	0.000	0.00	
			14.61000	862.500		12,601.13
0325	606-02003	*End Anchorage (Nonflared)	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0325		MATERIAL ALLOWANCE Guardrail End Treat		2.000		
			EACH	0.000	0.00	
			1,753.46000	2.000		3,506.92
0330	606-02005	*End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			2,900.00000	0.000		0.00
0330		MATERIAL ALLOWANCE Guardrail End Treat		4.000		
			EACH	0.000	0.00	
			1,374.96000	4.000		5,499.84
0335	607-01000	*Fence Barbed Wire with Metal Posts	85.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0340	607-11525	*Fence (Plastic)	45.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0345	612-00001	Delineator (Type I)	30.000	0.000		
			EACH	0.000	0.00	
			275.00000	0.000		0.00
0350	612-00003	Delineator (Type III)	32.000	0.000		
			EACH	0.000	0.00	
			31.00000	0.000		0.00
0355	612-00021	Delineator (Type I) (Barrier)	7.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0360	614-00035	Sign Panel (Special)	4.340	0.000		
			SF	0.000	0.00	
			38.00000	0.000		0.00
0365	614-00200	Steel Sign Post (U-2)	3.000	0.000		
			LF	0.000	0.00	
			31.00000	0.000		0.00
0370	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 04/29/2020
 08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0375	625-00001	Construction Surveying (Hourly)	30.000	0.000		
			HOOR	0.000	0.00	
			155.00000	0.000		0.00
0380	626-00000	*Mobilization	0.150	0.090		
			L S	0.000	0.00	
			614,000.00000	0.090		55,260.00
0385	626-01103	*Public Information Services (Tier III)	0.150	0.000		
			L S	0.000	0.00	
			20,000.00000	0.000		0.00
0390	627-00013	*Pavement Marking Paint (High Build)	205.000	0.000		
			GAL	0.000	0.00	
			46.00000	0.000		0.00
0395	627-00014	*Pavement Marking Paint (Low Temperature)	15.000	0.000		
			GAL	0.000	0.00	
			45.00000	0.000		0.00
0400	700-70010	F/A Minor Contract Revisions	60,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70011	F/A Partnering	1,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70018	F/A Roadway Smoothness Incentive	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70019	F/A Asphalt Cement Cost Adjustment	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70023	F/A On-The-Job Trainee	2,250.000	1,205.000		
			F A	0.000	0.00	
			1.00000	1,205.000		1,205.00

CONTID: C20334-COMBO
 PCN: 21706-BID
 PROJECT: NHPP072A-041

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/29/2020

ESTIMATE NO: 0013

08:48:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0430	700-70025	F/A Quality Incentive Payment	3,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70380	F/A Erosion Control	3,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70589	F/A Environmental Health & Safety Management	3,750.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

			CAT 0200	CURRENT AMT	\$ 1,210,665.97 \$	25,785.58 \$ 483,139.79
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0445	620-00002	Field Office (Class 2)	0.150	0.150		
			EACH	0.000	0.00	
			18,000.00000	0.150		2,700.00
0450	620-00012	Field Laboratory (Class 2)	0.150	0.150		
			EACH	0.000	0.00	
			18,000.00000	0.150		2,700.00
0455	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00

			CAT 0400	CURRENT AMT	\$ 6,400.00 \$	0.00 \$ 6,400.00

			PROJECT TOTAL	CURRENT AMT	\$ 1,217,065.97 \$	25,785.58 \$ 489,539.79