

ESTIMATE SUMMARY

CONTID: C20345

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 20345-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 119.5 DAYS

TIME ALLOW:

125 WORK DAYS

US 50 WILLS BLVD TO BNSF RAILR

PERCENT TIME: 95.60

ORIG TIME ALLOW:

125 WORK DAYS

PROJECT NO:

STA0503-086

US 50 WILLS BLVD TO BNSF RAILR

NAME OF ROAD:

PROJECT COUNTIES:

PUEBLO

CONTRACTOR:

TONY J. BELTRAMO AND SONS INCORPORATED

PAY PERIOD ENDING

09/11/2017

DATE TIME STARTED 01/30/2017

1541 STOCKYARD ROAD

DATE LET

12/15/2016

DATE WORK BEGAN

DATE AWARDED

12/23/2016

DATE TIME STOPPED 09/07/2017

DATE CONTRACT EXECUTED

01/12/2017

DATE ACCEPTED

09/07/2017

PUEBLO

CO 81001

(719)544-4744

DATE NOTICE TO PROCEED

01/30/2017

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 1,556,622.40	PARTICIPATING	\$ 1,519,282.41	\$ 155,687.82
AWARD PROJECT AMT:	\$ 1,477,160.52	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.60%	TOTAL EARNINGS	1,519,282.41	155,687.82
FUNDS AVAILABLE:	\$ 37,339.99	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,519,282.41	155,687.82
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-1,000.00	21,157.41
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,518,282.41	176,845.23
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,518,282.41	176,845.23
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

176,845.23

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			10,575.00000	1.000		10,575.00
0010	202-00026	Removal of Slope and Ditch Paving	791.000	791.000		
			SY	0.000	0.00	
			10.00000	791.000		7,910.00
0015	202-00027	Removal of Riprap	98.000	98.000		
			SY	0.000	0.00	
			10.00000	98.000		980.00
0020	202-00035	Removal of Pipe	226.000	226.000		
			LF	0.000	0.00	
			10.00000	226.000		2,260.00
0025	202-00037	Removal of End Section	4.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0030	202-00090	Removal of Delineator	4.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0035	202-00200	Removal of Sidewalk	46.000	46.000		
			SY	0.000	0.00	
			10.00000	46.000		460.00
0040	202-00203	Removal of Curb and Gutter	137.000	137.000		
			LF	0.000	0.00	
			10.00000	137.000		1,370.00
0045	202-00206	Removal of Concrete Curb Ramp	21.000	21.000		
			SY	0.000	0.00	
			20.00000	21.000		420.00
0050	202-00220	*Removal of Asphalt Mat	5,959.000	5,959.000		
			SY	0.000	0.00	
			4.60000	5,959.000		27,411.40
0055	202-00700	*Removal of Light Standard	13.000	13.000		
			EACH	0.000	0.00	
			350.00000	13.000		4,550.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	Removal of Ground Sign	2.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0065	202-00815	Removal of Sign (Special)	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0070	202-00827	*Removal of Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			250.00000	2.000		500.00
0075	202-00840	*Removal of Traffic Signal Pole	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0080	202-01130	Removal of Guardrail Type 3	264.000	264.000		
			LF	0.000	0.00	
			5.00000	264.000		1,320.00
0085	203-00000	Unclassified Excavation	4,363.000	4,363.000		
			CY	0.000	0.00	
			8.00000	4,363.000		34,904.00
0090	203-00066	Embankment Material (Complete In Place) (R40)	322.000	322.000		
			CY	0.000	0.00	
			23.80000	322.000		7,663.60
0095	203-01500	Blading	8.000	8.000		
			HOURL	0.000	0.00	
			45.00000	8.000		360.00
0100	203-01510	Backhoe	7.000	7.000		
			HOURL	0.000	0.00	
			45.00000	7.000		315.00
0105	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			45.00000	0.000		0.00
0110	203-01597	Potholing	44.000	44.000		
			HOURL	0.000	0.00	
			250.00000	44.000		11,000.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	Topsoil	140.000	140.000		
			CY	0.000	0.00	
			20.00000	140.000		2,800.00
0120	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			2.90000	0.000		0.00
0125	208-00035	Aggregate Bag	182.000	182.000		
			LF	0.000	0.00	
			7.00000	182.000		1,274.00
0130	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0135	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
0140	208-00103	Removal and Disposal of Sediment (Labor)	6.000	6.000		
			HOUR	0.000	0.00	
			45.00000	6.000		270.00
0145	208-00105	Removal and Disposal of Sediment (Equipment)	8.000	8.000		
			HOUR	0.000	0.00	
			45.00000	8.000		360.00
0150	208-00106	Sweeping (Sediment Removal)	29.000	29.000		
			HOUR	0.000	0.00	
			45.00000	29.000		1,305.00
0155	208-00107	Removal of Trash	8.000	8.000		
			HOUR	0.000	0.00	
			45.00000	8.000		360.00
0160	208-00207	Erosion Control Management	35.000	31.000		
			DAY	4.000	1,600.00	
			400.00000	35.000		14,000.00
0165	210-00476	*Reset Microwave Vehicle Radar Detector (MVRD)	1.000	1.000		
			EACH	0.000	0.00	
			3,000.00000	1.000		3,000.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00815	*Reset Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0175	210-00890	*Reset Intersection Detection System (Camera)	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
0180	210-01000	Reset Fence	217.000	217.000		
			LF	0.000	0.00	
			4.00000	217.000		868.00
0185	210-01011	Reset Gate	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0190	210-04011	Adjust Manhole (Special)	5.000	5.000		
			EACH	0.000	0.00	
			1,000.00000	5.000		5,000.00
0195	212-00006	*Seeding (Native)	0.300	0.300		
			ACRE	0.000	0.00	
			3,400.00000	0.300		1,020.00
0200	212-00032	*Soil Conditioning	0.300	0.300		
			ACRE	0.000	0.00	
			3,400.00000	0.300		1,020.00
0205	213-00002	*Mulching (Weed Free Hay)	0.300	0.300		
			ACRE	0.000	0.00	
			3,400.00000	0.300		1,020.00
0210	213-00061	*Mulch Tackifier	62.000	62.000		
			LB	0.000	0.00	
			10.50000	62.000		651.00
0215	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	647.000	647.000		
			SY	0.000	0.00	
			4.50000	647.000		2,911.50
0220	304-06000	Aggregate Base Course (Class 6)	7,343.030	7,343.030		
			TON	0.000	0.00	
			19.00000	7,343.030		139,517.57

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	210.850	210.850		
			TON	0.000	0.00	
			117.00000	210.850		24,669.45
0230	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	2,451.820	2,451.820		
			TON	0.000	0.00	
			73.20000	2,451.820		179,473.22
0235	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	786.550	786.550		
			TON	0.000	0.00	
			81.20000	786.550		63,867.86
0240	411-10255	Emulsified Asphalt (Slow-Setting)	708.000	708.000		
			GAL	0.000	0.00	
			2.50000	708.000		1,770.00
0245	503-00012	*Drilled Caisson (12 Inch)	4.000	4.000		
			LF	0.000	0.00	
			75.00000	4.000		300.00
0250	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			600.00000	21.000		12,600.00
0255	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	91.000	91.000		
			LF	0.000	0.00	
			88.00000	91.000		8,008.00
0260	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	0.000	0.000		
			LF	0.000	0.00	
			98.00000	0.000		0.00
0265	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	1,259.000	1,259.000		
			LF	0.000	0.00	
			112.00000	1,259.000		141,008.00
0270	604-13005	Inlet Type 13 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,800.00000	2.000		5,600.00
0275	604-16010	Inlet Type 16 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	604-16610	Inlet Type 16 (Triple) (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,300.00000	1.000		6,300.00
0285	604-19210	Inlet Type R L 10 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,300.00000	1.000		6,300.00
0290	604-19310	Inlet Type R L 15 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			8,050.00000	2.000		16,100.00
0295	604-30010	Manhole Slab Base (10 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			2,700.00000	6.000		16,200.00
0300	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,300.00000	1.000		3,300.00
0305	608-00006	*Concrete Sidewalk (6 Inch)	32.000	32.000		
			SY	0.000	0.00	
			69.05000	32.000		2,209.60
0310	608-00010	*Concrete Curb Ramp	16.000	16.000		
			SY	0.000	0.00	
			70.75000	16.000		1,132.00
0315	608-00015	*Detectable Warnings	16.000	16.000		
			SF	0.000	0.00	
			73.20000	16.000		1,171.20
0320	609-20010	*Curb Type 2 (Section B)	187.000	187.000		
			LF	0.000	0.00	
			20.00000	187.000		3,740.00
0325	609-21020	*Curb and Gutter Type 2 (Section II-B)	140.000	140.000		
			LF	0.000	0.00	
			21.35000	140.000		2,989.00
0330	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,157.000	1,157.000		
			LF	0.000	0.00	
			18.25000	1,157.000		21,115.25

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	283.000	283.000		
			LF	0.000	0.00	
			20.40000	283.000		5,773.20
0340	609-24004	*Gutter Type 2 (4 Foot)	76.000	76.000		
			LF	0.000	0.00	
			31.80000	76.000		2,416.80
0345	613-00206	*2 Inch Electrical Conduit (Bored)	767.000	767.000		
			LF	0.000	0.00	
			20.00000	767.000		15,340.00
0350	613-00306	*3 Inch Electrical Conduit (Bored)	534.000	534.000		
			LF	0.000	0.00	
			30.00000	534.000		16,020.00
0355	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0360	613-13006	*Luminare (LED) (8500 Lumens)	3.000	1.000		
			EACH	2.000	3,300.00	
			1,650.00000	3.000		4,950.00
0365	613-34400	*Light Standard Metal (40 Foot)	2.000	0.000		
			EACH	2.000	8,400.00	
			4,200.00000	2.000		8,400.00
0370	613-40010	*Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0375	614-00011	*Sign Panel (Class I)	21.000	17.000		
			SF	4.000	112.00	
			28.00000	21.000		588.00
0380	614-00012	*Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			32.00000	0.000		0.00
0385	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	12.000	0.000		
			LF	12.000	420.00	
			35.00000	12.000		420.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-01572	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	0.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0395	614-70117	*Pedestrian Signal Face (16)	2.000	2.000		
			EACH	0.000	0.00	
			600.00000	2.000		1,200.00
0400	614-70336	*Traffic Signal Face (12-12-12)	5.000	5.000		
			EACH	0.000	0.00	
			825.00000	5.000		4,125.00
0405	614-70448	*Traffic Signal Face (12-12-12-12)	1.000	1.000		
			EACH	0.000	0.00	
			1,025.00000	1.000		1,025.00
0410	614-72860	*Pedestrian Push Button	2.000	2.000		
			EACH	0.000	0.00	
			1,600.00000	2.000		3,200.00
0415	614-72863	*Pedestrian Push Button Post Assembly	1.000	1.000		
			EACH	0.000	0.00	
			1,250.00000	1.000		1,250.00
0420	614-81170	*Traffic Signal-Light Pole Steel (1-70 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
0425	614-87690	*Ethernet Switch	1.000	0.000		
			EACH	0.000	0.00	
			15,000.00000	0.000		0.00
0430	621-00450	Detour Pavement	276.000	276.000		
			SY	0.000	0.00	
			40.00000	276.000		11,040.00
0435	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			32,900.00000	1.000		32,900.00
0440	626-00000	*Mobilization	1.000	0.710		
			L S	0.290	52,881.50	
			182,350.00000	1.000		182,350.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	626-01103	Public Information Services (Tier III)	1.000	0.900		
			L S	0.100	500.00	
			5,000.00000	1.000		5,000.00
0450	627-00008	*Modified Epoxy Pavement Marking	43.000	0.000		
			GAL	43.000	27,950.00	
			650.00000	43.000		27,950.00
0455	627-00011	*Pavement Marking Paint (Waterborne)	74.000	74.190		
			GAL	-0.190	-21.85	
			115.00000	74.000		8,510.00
0460	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	38.000	0.000		
			SF	38.000	1,140.00	
			30.00000	38.000		1,140.00
0465	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	714.000	0.000		
			SF	714.000	14,280.00	
			20.00000	714.000		14,280.00
0470	630-00000	*Flagging	73.000	72.500		
			HOUR	0.500	12.50	
			25.00000	73.000		1,825.00
0475	630-00007	*Traffic Control Inspection	137.000	116.000		
			DAY	21.000	1,365.00	
			65.00000	137.000		8,905.00
0480	630-00012	*Traffic Control Management	42.000	32.000		
			DAY	10.000	6,000.00	
			600.00000	42.000		25,200.00
0485	630-80001	*Flashing Beacon (Portable)	2.000	1.800		
			EACH	0.200	240.00	
			1,200.00000	2.000		2,400.00
0490	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	1.800		
			EACH	0.200	20.00	
			100.00000	2.000		200.00
0495	630-80341	*Construction Traffic Sign (Panel Size A)	24.000	18.000		
			EACH	2.000	120.00	
			60.00000	20.000		1,200.00

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-80342	*Construction Traffic Sign (Panel Size B)	42.000	35.100		
			EACH	6.900	517.50	
			75.00000	42.000		3,150.00
0505	630-80344	*Construction Traffic Sign (Special)	55.000	49.500		
			SF	5.500	121.00	
			22.00000	55.000		1,210.00
0510	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	2.700		
			EACH	0.300	255.00	
			850.00000	3.000		2,550.00
0515	630-80363	*Drum Channelizing Device (With Light) (Flashing)	101.000	61.200		
			EACH	39.800	4,577.00	
			115.00000	101.000		11,615.00
0520	630-80370	Concrete Barrier (Temporary)	1,350.000	1,215.000		
			LF	135.000	6,345.00	
			47.00000	1,350.000		63,450.00
0525	630-80380	*Traffic Cone	200.000	180.000		
			EACH	20.000	440.00	
			22.00000	200.000		4,400.00
0530	630-85011	Impact Attenuator (Temporary)	224.000	201.600		
			DAY	22.400	5,600.00	
			250.00000	224.000		56,000.00
0535	700-70010	F/A Minor Contract Revisions	22,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0545	700-70012	F/A Asphalt Pavement Incentive	-375.240	0.000		
			F A	-375.240	-375.24	
			1.00000	-375.240		-375.24
0550	700-70016	F/A Fuel Cost Adjustment	1,953.130	1,953.130		
			F A	0.000	0.00	
			1.00000	1,953.130		1,953.13

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	700-70018	F/A Roadway Smoothness Incentive	-2,139.310	0.000		
			F A	-2,139.310	-2,139.31	
			1.00000	-2,139.310		-2,139.31
0560	700-70019	F/A Asphalt Cement Cost Adjustment	3,735.140	3,735.140		
			F A	0.000	0.00	
			1.00000	3,735.140		3,735.14
0565	700-70023	F/A On-The-Job Trainee	640.000	330.000		
			F A	310.000	310.00	
			1.00000	640.000		640.00
0570	700-70060	F/A Adjust F/A Adjust Utilities	31,932.750	31,932.750		
			F A	0.000	0.00	
			1.00000	31,932.750		31,932.75
0575	700-70082	F/A Furnish & Install Electrical Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70380	F/A Erosion Control	2,455.810	1,885.770		
			F A	570.040	570.04	
			1.00000	2,455.810		2,455.81
0600	202-00250	Rem Pavement Marking CMO 002	2,912.000	2,382.080		
			SF	529.920	1,377.79	
			2.60000	2,912.000		7,571.20
0605	506-01020	Geogrid Reinforce CMO 003	3,310.000	3,310.000		
			SY	0.000	0.00	
			3.60000	3,310.000		11,916.00
0610	900-00006	Added Item (Dollar)/ Price Reductions	-34.820	-34.820		
			DOL	0.000	0.00	
			1.00000	-34.820		-34.82
0615	202-05026	Sawing Asphalt Mat (6 In) CMO 005	602.000	602.000		
			LF	0.000	0.00	
			4.00000	602.000		2,408.00
0620	610-00020	Median Cover (Pattern Conc) CMO 005	1,778.000	1,778.000		
			SF	0.000	0.00	
			17.40000	1,778.000		30,937.20

CONTID: C20345
 PCN: 20345-BID
 PROJECT: STA0503-086

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 09/11/2017
 13:57:09

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0625	700-70081	F/A Provide Uniformed Traffic Control	598.090	0.000		
			F A	598.090	598.09	
			1.00000	598.090		598.09
0630	900-00006	Added Item (Dollar)/ Additional Phasing	19,171.800	0.000		
			DOL	19,171.800	19,171.80	
			1.00000	19,171.800		19,171.80
			CAT 0200	CURRENT AMT	\$ 1,534,622.40	\$ 155,687.82 \$ 1,497,282.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0585	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0590	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0595	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
			CAT 0400	CURRENT AMT	\$ 22,000.00	\$ 0.00 \$ 22,000.00
PROJECT TOTAL			CURRENT AMT	\$ 1,556,622.40	\$ 155,687.82	\$ 1,519,282.40