

ESTIMATE SUMMARY

 CONTID: C20407 ESTIMATE NO: 0013 PROG SPEC YR: 2005
 PCN: 20407-BID COFRS REPORTING CATEGORY: 2 FACS REF NO:

CONTRACT DESCRIPTION: BRIDGE I25A BUTTE CREEK N-17-B
 TIME CHARGED: 505.0 DAYS TIME ALLOW: 11/25/201 FIXED COMPLETION DAT
 PERCENT TIME: 127.53 ORIG TIME ALLOW: 10/21/201 FIXED COMPLETION DAT

PROJECT NO: BR025A-028
 BRIDGE I25A BUTTE CREEK N-17-BN & N-17-S

NAME OF ROAD:

PROJECT COUNTIES: HUERFANO

CONTRACTOR:

TLM CONSTRUCTORS, INC. PAY PERIOD ENDING 03/13/2020 DATE TIME STARTED 10/26/2018
 P.O. BOX 336638 DATE LET 08/23/2018 DATE WORK BEGAN 10/29/2018
 DATE AWARDED 09/14/2018 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 10/25/2018 DATE ACCEPTED
 GREELEY CO 80633 (970)346-8323 DATE NOTICE TO PROCEED 10/26/2018

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 7,201,933.20 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 7,343,933.20 NON-PARTICIPATING	5,044,933.63	2,668.09
PERCENT COMPLETE: 70.05% TOTAL EARNINGS	5,044,933.63	2,668.09
FUNDS AVAILABLE: \$ 2,156,999.57 STOCKPILED MATERIALS	69,914.34	0.00
	GROSS EARNINGS	5,114,847.97
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-110,159.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,004,688.97
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,004,688.97
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 2,668.09

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			40,000.00000	1.000		40,000.00
0010	202-00019	Removal of Inlet	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0015	202-00026	Removal of Slope and Ditch Paving	96.000	96.000		
			SY	0.000	0.00	
			11.00000	96.000		1,056.00
0020	202-00027	Removal of Riprap	30.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0025	202-00035	Removal of Pipe	76.000	70.000		
			LF	0.000	0.00	
			18.00000	70.000		1,260.00
0030	202-00037	Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			125.00000	1.000		125.00
0035	202-00090	*Removal of Delineator	26.000	26.000		
			EACH	0.000	0.00	
			2.00000	26.000		52.00
0040	202-00220	*Removal of Asphalt Mat	14,461.000	14,409.000		
			SY	0.000	0.00	
			5.00000	14,409.000		72,045.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	2,655.000	1,941.000		
			SY	0.000	0.00	
			7.00000	1,941.000		13,587.00
0050	202-00250	*Removal of Pavement Marking	20,000.000	11,378.200		
			SF	0.000	0.00	
			1.27000	11,378.200		14,450.31
0055	202-00810	*Removal of Ground Sign	13.000	5.000		
			EACH	0.000	0.00	
			33.00000	5.000		165.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0060	202-01000	*Removal of Fence	560.000	379.000		
			LF	0.000	0.00	
			1.25000	379.000		473.75
0065	202-01130	*Removal of Guardrail Type 3	1,320.000	1,087.000		
			LF	0.000	0.00	
			5.75000	1,087.000		6,250.25
0070	202-01300	*Removal of End Anchorage	6.000	6.000		
			EACH	0.000	0.00	
			325.00000	6.000		1,950.00
0075	203-00010	*Unclassified Excavation (Complete In Place)	6,483.000	2,260.000		
			CY	553.000	5,530.00	
			10.00000	2,813.000		28,130.00
0080	203-00060	*Embankment Material (Complete In Place)	16,168.000	13,810.000		
			CY	725.000	8,700.00	
			12.00000	14,535.000		174,420.00
0085	203-00100	Muck Excavation	200.000	0.000		
			CY	0.000	0.00	
			33.00000	0.000		0.00
0090	203-01100	*Proof Rolling	32.000	32.000		
			HOURL	0.000	0.00	
			80.00000	32.000		2,560.00
0095	203-01510	Backhoe	60.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0100	203-01594	Combination Loader	60.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0105	203-02330	Laborer	60.000	0.000		
			HOURL	0.000	0.00	
			36.00000	0.000		0.00
0110	206-00000	Structure Excavation	1,449.000	233.000		
			CY	0.000	0.00	
			18.00000	233.000		4,194.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0115	207-00205	*Topsoil	3,603.000	1,123.000		
			CY	0.000	0.00	
			9.00000	1,123.000		10,107.00
0120	207-00210	*Stockpile Topsoil	3,603.000	3,525.000		
			CY	0.000	0.00	
			9.00000	3,525.000		31,725.00
0125	208-00002	*Erosion Log Type 1 (12 Inch)	5,890.000	3,954.000		
			LF	20.000	84.00	
			4.20000	3,974.000		16,690.80
0130	208-00045	Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			2,000.00000	4.000		8,000.00
0135	208-00070	Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			2,000.00000	5.000		10,000.00
0140	208-00103	Removal and Disposal of Sediment (Labor)	200.000	29.000		
			HOURL	2.000	72.00	
			36.00000	31.000		1,116.00
0145	208-00105	Removal and Disposal of Sediment (Equipment)	200.000	66.000		
			HOURL	0.000	0.00	
			115.00000	66.000		7,590.00
0150	208-00106	Sweeping (Sediment Removal)	40.000	9.000		
			HOURL	0.000	0.00	
			135.00000	9.000		1,215.00
0155	208-00107	Removal of Trash	50.000	10.000		
			HOURL	0.000	0.00	
			100.00000	10.000		1,000.00
0160	208-00207	Erosion Control Management	172.000	69.000		
			DAY	4.000	900.00	
			225.00000	73.000		16,425.00
0165	212-00006	*Seeding (Native)	6.700	2.110		
			ACRE	0.000	0.00	
			1,400.00000	2.110		2,954.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0170	212-00032	*Soil Conditioning	6.700	2.110		
			ACRE	0.000	0.00	
			4,800.00000	2.110		10,128.00
0175	213-00002	*Mulching (Weed Free Hay)	6.700	2.110		
			ACRE	0.000	0.00	
			975.00000	2.110		2,057.25
0180	213-00061	*Mulch Tackifier	1,340.000	422.000		
			LB	0.000	0.00	
			2.25000	422.000		949.50
0185	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	1,000.000	299.000		
			SY	0.000	0.00	
			3.00000	299.000		897.00
0190	240-00010	Removal of Nests	40.000	40.000		
			HOURL	0.000	0.00	
			85.00000	40.000		3,400.00
0195	240-00020	Netting	1,460.000	1,391.000		
			SY	0.000	0.00	
			11.00000	1,391.000		15,301.00
0200	304-06007	*Aggregate Base Course (Class 6)	4,806.000	2,385.000		
			CY	0.000	0.00	
			27.50000	2,385.000		65,587.50
0205	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	4,762.000	2,466.310		
			TON	0.000	0.00	
			93.00000	2,466.310		229,366.83
0210	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	3,660.000	1,946.350		
			TON	0.000	0.00	
			103.00000	1,946.350		200,474.05
0215	420-00102	Geotextile (Erosion Control) (Class 1)	1,873.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0220	420-00113	Geotextile (Drainage) (Class 2)	100.000	55.000		
			SY	0.000	0.00	
			5.00000	55.000		275.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0225	506-00218	Riprap (18 Inch)	1,420.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0230	506-00409	Soil Riprap (9 Inch)	30.000	22.500		
			CY	0.000	0.00	
			108.00000	22.500		2,430.00
0235	506-01020	Geogrid Reinforcement	3,875.000	3,875.000		
			SY	0.000	0.00	
			3.00000	3,875.000		11,625.00
0240	507-00100	Concrete Slope and Ditch Paving (Reinforced)	233.000	177.000		
			CY	56.000	23,800.00	
			425.00000	233.000		99,025.00
0245	601-03050	Concrete Class D (Wall)	6.000	0.000		
			CY	0.000	0.00	
			730.00000	0.000		0.00
0250	602-00020	Reinforcing Steel (Epoxy Coated)	388.000	0.000		
			LB	0.000	0.00	
			1.15000	0.000		0.00
0255	604-00505	Inlet Type D (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			4,000.00000	1.000		4,000.00
0260	606-00301	*Guardrail Type 3 (6-3 Post Spacing) Midwest Guardrail System - 31"	1,187.500	562.500		
			LF	0.000	0.00	
			40.00000	562.500		22,500.00
0265	606-01340	*End Anchorage Type 3D	2.000	1.000		
			EACH	0.000	0.00	
			1,240.00000	1.000		1,240.00
0270	606-01370	*Transition Type 3G	5.000	3.000		
			EACH	0.000	0.00	
			2,370.00000	3.000		7,110.00
0275	606-01380	*Transition Type 3H	3.000	1.000		
			EACH	0.000	0.00	
			1,360.00000	1.000		1,360.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0280	606-02003	*End Anchorage (Nonflared)	3.000	2.000		
			EACH	0.000	0.00	
			3,350.00000	2.000		6,700.00
0285	606-02005	*End Anchorage (Flared)	2.000	1.000		
			EACH	0.000	0.00	
			2,790.00000	1.000		2,790.00
0290	607-11200	*Fence Combination Wire With Metal Posts	532.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0295	612-00041	*Delineator (Flexible) (Type I)	23.000	23.000		
			EACH	0.000	0.00	
			60.00000	23.000		1,380.00
0300	612-00042	*Delineator (Flexible) (Type II)	7.000	3.000		
			EACH	0.000	0.00	
			65.00000	3.000		195.00
0305	612-00043	*Delineator (Flexible) (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0310	614-00011	*Sign Panel (Class I)	25.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0315	614-00012	*Sign Panel (Class II)	86.250	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0320	614-01512	*Steel Sign Support (2-Inch Round)(Post)	172.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0325	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	16.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0330	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	110.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0335	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	10.000	0.000		
		EACH		0.000	0.00	
			200.00000	0.000		0.00
0340	614-80385	Rumble Strip	2,795.000	0.000		
		LF		0.000	0.00	
			1.25000	0.000		0.00
0345	621-00425	*Detour	1.000	0.636		
		L S		0.000	0.00	
			1,000,000.00000	0.636		636,000.00
0350	624-30037	36 Inch Drainage Pipe (Class 10) (Complete In Place)	290.000	285.000		
		LF		0.000	0.00	
			150.00000	285.000		42,750.00
0355	625-00000	*Construction Surveying	1.000	0.760		
		L S		0.000	0.00	
			85,000.00000	0.760		64,600.00
0360	626-00000	*Mobilization	1.000	1.000		
		L S		0.000	0.00	
			430,000.00000	1.000		430,000.00
0365	626-01103	*Public Information Services (Tier III)	1.000	0.914		
		L S		0.000	0.00	
			33,000.00000	0.914		30,162.00
0370	627-00009	*Modified Epoxy Pavement Marking(Inlaid)	45.000	0.000		
		GAL		0.000	0.00	
			180.00000	0.000		0.00
0375	627-00013	*Pavement Marking Paint (High Build)	940.000	0.000		
		GAL		0.000	0.00	
			45.00000	0.000		0.00
0380	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	809.000	0.000		
		SF		0.000	0.00	
			18.00000	0.000		0.00
0385	630-00000	*Flagging	1,832.000	458.750		
		HOURL		27.500	742.50	
			27.00000	486.250		13,128.75

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0390	630-00007	*Traffic Control Inspection	400.000	333.000		
			DAY	21.000	6,825.00	
			325.00000	354.000		115,050.00
0395	630-00012	*Traffic Control Management	175.000	125.000		
			DAY	7.000	4,270.00	
			610.00000	132.000		80,520.00
0400	630-80001	*Flashing Beacon (Portable)	12.000	6.000		
			EACH	0.000	0.00	
			550.00000	6.000		3,300.00
0405	630-80338	*Barricade (Type 3 M-D) (Temporary)	15.000	6.000		
			EACH	0.000	0.00	
			110.00000	6.000		660.00
0410	630-80341	*Construction Traffic Sign (Panel Size A)	33.000	9.500		
			EACH	0.000	0.00	
			35.00000	9.500		332.50
0415	630-80342	*Construction Traffic Sign (Panel Size B)	134.000	67.000		
			EACH	0.000	0.00	
			38.00000	67.000		2,546.00
0420	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	0.000	0.00	
			38.00000	0.000		0.00
0425	630-80344	*Construction Traffic Sign (Special)	149.000	74.500		
			SF	0.000	0.00	
			14.00000	74.500		1,043.00
0430	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0435	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0440	630-80360	*Drum Channelizing Device	237.000	118.500		
			EACH	0.000	0.00	
			27.00000	118.500		3,199.50

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0445	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	30.000	15.000		
			EACH	0.000	0.00	
			35.00000	15.000		525.00
0450	630-80391	*Channelizing Device (Fixed)	152.000	76.000		
			EACH	0.000	0.00	
			35.00000	76.000		2,660.00
0455	630-86810	*Traffic Signal (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			33,000.00000	0.500		16,500.00
0460	700-70010	F/A Minor Contract Revisions	57,106.490	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70011	F/A Partnering	500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70016	F/A Fuel Cost Adjustment	11,273.290	-2,726.710		
			F A	-190.410	-190.41	
			1.00000	-2,917.120		-2,917.12
0475	700-70018	F/A Roadway Smoothness Incentive	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0480	700-70019	F/A Asphalt Cement Cost Adjustment	4,744.780	-5,255.220		
			F A	0.000	0.00	
			1.00000	-5,255.220		-5,255.22
0485	700-70025	F/A Quality Incentive Payment	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0490	700-70380	F/A Erosion Control	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0696	630-80380	Traffic Cone CMO - #3	323.000	161.500		
			EACH	0.000	0.00	
			5.50000	161.500		888.25

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0697	630-85041	Mobile Attenuator CMO - #3	50.000	39.000		
			DAY	3.000	1,485.00	
			495.00000	42.000		20,790.00
0698	625-00001	Const Surveying (Hour) CMO - #3	100.000	90.500		
			HOUR	0.000	0.00	
			165.00000	90.500		14,932.50
0699	627-00012	Pvmt Mkg Paint (Low VOC Solvent Base) CMO - #3	332.000	332.000		
			GAL	0.000	0.00	
			45.00000	332.000		14,940.00
0707	210-04030	Modify Guardrail CMO # 4	1,750.000	1,750.000		
			LF	0.000	0.00	
			17.50000	1,750.000		30,625.00
0708	403-00720	HMA (Patching) (Asph) CMO # 4	0.000	0.000		
			TON	0.000	0.00	
			275.00000	0.000		0.00
0709	630-80370	Barrier (Temp) CMO # 4	240.000	36.000		
			LF	84.000	6,300.00	
			75.00000	120.000		9,000.00
0710	630-85010	Impact Atten (Temp) CMO # 4	1.000	0.500		
			EACH	0.000	0.00	
			6,000.00000	0.500		3,000.00
			CAT 0200	CURRENT AMT	\$ 4,332,424.26	\$ 58,518.09
						\$ 2,701,662.40

CAT NO0300 STRUCTURE N-17-BW (SB)						
0495	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			90,000.00000	1.000		90,000.00
0500	206-00000	Structure Excavation	1,405.000	1,405.000		
			CY	0.000	0.00	
			18.00000	1,405.000		25,290.00
0505	206-00100	Structure Backfill (Class 1)	795.000	795.000		
			CY	0.000	0.00	
			32.00000	795.000		25,440.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE N-17-BW (SB)						
0510	206-00200	Structure Backfill (Class 2)	455.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0515	206-00360	Mechanical Reinforcement of Soil	795.000	795.000		
			CY	0.000	0.00	
			19.00000	795.000		15,105.00
0520	502-00460	*Pile Tip	18.000	18.000		
			EACH	0.000	0.00	
			215.00000	18.000		3,870.00
0525	502-00500	*Complete Joint Penetration (CJP) Splice	3.000	3.000		
			EACH	0.000	0.00	
			1,258.00000	3.000		3,774.00
0530	502-11274	*Steel Piling (HP 12x74)	152.000	152.000		
			LF	0.000	0.00	
			77.00000	152.000		11,704.00
0535	502-11489	*Steel Piling (HP 14x89)	538.000	538.000		
			LF	0.000	0.00	
			90.00000	538.000		48,420.00
0540	503-00072	*Drilled Shaft (72 Inch)	109.000	109.000		
			LF	0.000	0.00	
			1,000.00000	109.000		109,000.00
0545	515-00120	Waterproofing (Membrane)	1,533.000	1,533.000		
			SY	0.000	0.00	
			16.00000	1,533.000		24,528.00
0550	518-01004	Bridge Expansion Device (0-4 Inch)	98.000	98.000		
			LF	0.000	0.00	
			225.00000	98.000		22,050.00
0555	601-03040	Concrete Class D (Bridge)	740.000	740.000		
			CY	0.000	0.00	
			575.00000	740.000		425,500.00
0555		MATERIAL ALLOWANCE Conc, CL D		0.000		
			CY	0.000	0.00	
			575.00000	0.000		0.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURE N-17-BW (SB)						
0560	602-00020	Reinforcing Steel (Epoxy Coated)	191,830.000	190,628.888		
			LB	0.000	0.00	
			1.15000	190,628.888		219,223.22
0565	604-25000	Vane Grate Inlet Special	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0570	606-11030	Bridge Rail Type 10M	612.350	612.350		
			LF	0.000	0.00	
			174.00000	612.350		106,548.90
0570		MATERIAL ALLOWANCE Bridge Rail Hardware		0.000		
			LF	0.000	0.00	
			174.00000	0.000		0.00
0575	613-01300	*3 Inch Electrical Conduit (Plastic)	1,304.000	1,304.000		
			LF	0.000	0.00	
			14.75000	1,304.000		19,234.00
0580	613-07023	*Pull Box (24"x36"x24")	4.000	4.000		
			EACH	0.000	0.00	
			2,150.00000	4.000		8,600.00
0585	618-00154	Prestressed Concrete I (BT54)	2,052.300	2,052.300		
			LF	0.000	0.00	
			220.00000	2,052.300		451,506.00
0585		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0700	900-00012	Added Item (Foot)/ Steel Piling (HP 14X89) Cutoffs - STR N-17-BW	58.000	58.000		
			LF	0.000	0.00	
			72.00000	58.000		4,176.00
0705	900-00012	Added Item (Foot)/ Steel Piling (HP 12X74) Cutoffs - STR N-17-BW	17.900	17.900		
			LF	0.000	0.00	
			61.60000	17.900		1,102.64

		CAT 0300	CURRENT AMT	\$ 1,645,013.04	\$	0.00 \$ 1,629,071.76

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0301	Structure N-17-BX (NB)				
0590	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			90,000.00000	1.000		90,000.00
0595	206-00000	Structure Excavation	1,450.000	1,450.000		
			CY	0.000	0.00	
			18.00000	1,450.000		26,100.00
0600	206-00100	Structure Backfill (Class 1)	820.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0605	206-00200	Structure Backfill (Class 2)	485.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0610	206-00360	Mechanical Reinforcement of Soil	820.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0615	502-00460	*Pile Tip	18.000	18.000		
			EACH	0.000	0.00	
			215.00000	18.000		3,870.00
0620	502-00500	*Complete Joint Penetration (CJP) Splice	0.000	0.000		
			EACH	0.000	0.00	
			1,258.00000	0.000		0.00
0625	502-11274	*Steel Piling (HP 12x74)	136.000	136.000		
			LF	0.000	0.00	
			77.00000	136.000		10,472.00
0630	502-11489	*Steel Piling (HP 14x89)	510.000	510.000		
			LF	0.000	0.00	
			90.00000	510.000		45,900.00
0635	503-00072	*Drilled Shaft (72 Inch)	123.000	123.000		
			LF	0.000	0.00	
			1,000.00000	123.000		123,000.00
0635		MATERIAL ALLOWANCE Rebar		18.953		
			LF	0.000	0.00	
			1,000.00000	18.953		18,953.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 03/13/2020
 11:24:49

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0301	Structure N-17-BX (NB)				
0640	515-00120	Waterproofing (Membrane)	1,533.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0645	518-01004	Bridge Expansion Device (0-4 Inch)	98.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0650	601-03040	Concrete Class D (Bridge)	748.000	196.000		
			CY	142.000	81,650.00	
			575.00000	338.000		194,350.00
0650		MATERIAL ALLOWANCE Conc, CL D		0.000		
			CY	0.000	0.00	
			575.00000	0.000		0.00
0655	602-00020	Reinforcing Steel (Epoxy Coated)	192,690.000	173,293.093		
			LB	0.000	0.00	
			1.15000	173,293.093		199,287.06
0660	604-25000	Vane Grate Inlet Special	1.000	0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0665	606-11030	Bridge Rail Type 10M	612.000	0.000		
			LF	0.000	0.00	
			174.00000	0.000		0.00
0665		MATERIAL ALLOWANCE Bridge Rail Hardware		292.881		
			LF	0.000	0.00	
			174.00000	292.881		50,961.29
0670	613-01300	*3 Inch Electrical Conduit (Plastic)	1,304.000	0.000		
			LF	0.000	0.00	
			14.75000	0.000		0.00
0675	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
0680	618-00154	Prestressed Concrete I (BT54)	2,052.300	2,052.300		
			LF	0.000	0.00	
			220.00000	2,052.300		451,506.00

CONTID: C20407
 PCN: 20407-BID
 PROJECT: BR025A-028

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0013

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0301 Structure N-17-BX (NB)						
0680		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0680		MATERIAL ALLOWANCE Prestress Girder		0.000		
			LF	0.000	0.00	
			220.00000	0.000		0.00
0701	900-00012	Added Item (Foot)/ Steel Piling (HP 14X89) Cutoffs - STR N-17-BX	77.000	77.000		
			LF	0.000	0.00	
			72.00000	77.000		5,544.00
0706	900-00012	Added Item (Foot)/ Steel Piling (HP 12X74) Cutoffs - STR N-17-BX	19.000	19.000		
			LF	0.000	0.00	
			61.60000	19.000		1,170.40

		CAT 0301	CURRENT AMT	\$ 1,661,495.90	\$ 81,650.00	\$ 1,221,113.75
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0685	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			38,000.00000	1.000		38,000.00
0686	620-00045	Liquidated Damages	-93.000	-68.000		
			DAY	-25.000	-137,500.00	
			5,500.00000	-93.000		-511,500.00
0690	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			33,000.00000	1.000		33,000.00
0695	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00

		CAT 0400	CURRENT AMT	\$ -437,000.00	\$ -137,500.00	\$ -437,000.00

		PROJECT TOTAL	CURRENT AMT	\$ 7,201,933.20	\$ 2,668.09	\$ 5,114,847.91